Audited Project Financial Statements

Project Number: 46417 Loan Number: 3062 Period covered: 2015-2016

IND: Jaipur Metro Line-1 Phase-B Project

Prepared by Jaipur Metro

For the Asian Development Bank Date received by ADB: 15 September 2016

The audited project financial statements are documents owned by the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff. These documents are made publicly available in accordance with ADB's Public Communications Policy 2011 and as agreed between ADB and Government of Rajasthan acting through the Urban Development and Housing Department and Jaipur Metro Rail Corporation Limited.

PORT OF THE PROPERTY OF THE PR

भारतीय लेखा तथा लेखापरीक्षा विभाग

कार्यालय प्रधान महालेखाकार (सामान्य एवं सामाजिक क्षेत्र लेखापरीक्षा) राजस्थान जनपथ, जयपुर - 302 005

INDIAN AUDIT AND ACCOUNTS DEPARTMENT

OFFICE OF THE PRINCIPAL ACCOUNTANT GENERAL (GENERAL AND SOCIAL SECTOR AUDIT) RAJASTHAN

Janpath, Jaipur - 302 005

दिनांक/Date 16/8/16

AHNEY-1

3 8 19 11 मुख्य प्रबंध निदेशक

जयपुर मैट्रो रेल कोपरिशन.

जयपुर मैट्रो जयपुर मैट्रो लाइन-1 फेज-B परियोजना

खनिज भवन, उद्योग भवन परिसर

तिलक मार्ग, जयपुर 302005।

19-0-16

IMRC

विषय:- एशियन डवलपमेंट बैंक सहायता प्राप्त "जयपुर मैट्रो लाइन-1 फेज-Bप्रोजेक्ट" (Loan No 3062-IND) के वर्ष 2015-16 का लेखापरीक्षा प्रमाण पत्र जारी करने के क्रम में ।

्रिमहोदय,

एशियन डवलपमेंट बैंक सहायता प्राप्त "जयपुर मैट्रो लाइन-1 फेज-B प्रोजेक्ट"(Loan No 3062-IND) का वर्ष 2015-16 का लेखापरीक्षा प्रमाण पत्र (Annexure-13) मय व्यय विवरण पत्र तथा लेखापरीक्षा आक्षेप भेजा जा रहा है। कृपया, पत्र की पावती अवश्य भिजवायें।

सलंग्न:-

1. लेखापरीक्षा प्रमाण पत्र

2. व्यय विवरण पत्र

3. लेखापरीक्षा आक्षेप

248/16

भवदाय

उप महालेखाकार/सा. एवं सा.ले.-I

टेलेक्स : 2285 Telex : 2285 फैक्स : 0141-2385181 Fax : 0141-2385181 टेलीफोन : 2385430-39, 2385230, 2385131, 2385232 Telephone : 2385430-39, 2385230, 2385131, 2385232

तार : लेखापरीक्षा Telegram : Lekhapariksha

(English translation of letter no/ 153 dated 16.08.2016 of Indian Audit and Accounts Department)

Chief Managing Director, Jaipur Metro Rail Corporation, Jaipur Metro Rail Line –I Phase-B Project, Khanij Bhawan, Udyog Bhawan Campus, Tilak Marg, Jaipur- 302005

Subject: Issuance of audit certificate for ADB aided "Jaipur Metro Line-1 Phase-B Project" (Loan No 3062-IND) for the year 2015-16

Sir,

The audit certificate (annexure-13) of "Jaipur Metro Line-1 Phase-B Project" for the year 2015-16 financed under Asian Development Bank (Loan No 3062-IND) along with expenditure statement and audit observation is being forwarded herewith.

Please, acknowledge the receipt of the letter.

Enclosed:

- 1. Audit Certificate
- 2. Expenditure Statement
- 3. Audit observation

Sincerely yours,

SIL

Deputy Accountant General / GSS-I

Report of the Comptroller and Auditor General of India

To,
Chief Managing Director
Jaipur-Metro Rail Corp.
Jaipur Metro Line-1 Phase-B Project
Khanij Bhawan, Udyog Bhawan Campus
Tilak Marg, Jaipur

Report on the Project Financial Statements

We have audited the accompanying financial statements of the "Jaipur Metro Line-1 Phase-B Project" Project financed under Asian Development Bank Loan No 3062-IND, which comprise the Statement of Receipts and Payments, the statement of Expenditure by Category and Financier, the Statement of Disbursement and related notes for the year ended 2015-16.

These Statements are the responsibility of the Project's management. Our responsibility is to express an opinion on the accompanying financial statements based on our audit.

We conducted our audit in accordance with the Auditing Standards promulgated by the Comptroller and Auditor General of India. Those Standards require that we plan and perform the audit to obtain reasonable assurance about whether the financial statements are free from material misstatement. Our audit examines, on a test basis, evidence supporting the amounts and disclosures in the financial statements. It also includes assessing the accounting principles used and significant estimates made by management, as well as evaluating the overall statement presentation. We believe that our audit provides a reasonable basis for our opinion.

In our opinion, the financial statements present fairly, in all material respects, the sources and application of funds of project for the year ended 31st March 2016 in accordance with Government of India accounting standards.

In addition, in our opinion, (d) Proceeds of the loan from ADB have been utilized for the purposes as per ADB Loan/Project-Agreement. (e) Financial covenants in the loan agreement "Jaipur Metro Line-1 Phase-B Project" Project financed under Asian Development Bank (Loan No 3062-IND) dated 29.05.2014 have been complied with (i)(a) with respect to SOE's, adequate supporting documentation has been (f) maintained to support claims to the Asian Development Bank for reimbursements of expenditures incurred; and (b) except for ineligible expenditures as detailed in the audit observations, if any, appended to this audit report, expenditures are eligible for financing under the Loan Agreement. (ii)(a) The Imprest account give a true and fair view of the receipt collected and payments made during the year ended 31st March 2016; and (b) these receipts and payments support Imprest Account liquidations/replenishment during the year. This report is issued without prejudice to CAG's right to incorporate the audit observations in the Report of the CAG of India for being laid before Parliament/State or UT Legislature.

Date:-

Dy. Accountant General / (G.S.S.-I)

ect	Variance PAD Year to Date Cumulative Date Life	0 0				0	0
Jaipur Metro Rail Corporation Limited ADB Assisted Jaipur Metro Rail Line 1 Phase B Project Sources and Uses of Funds as at 31.03.2016	Year to Date Cumulative Date	0 0				0 0	0 0
Jaipur Metro Ra B Assisted Jaipur Me Sources and Uses o	Cumulative Date	0 00	0 1150000000.00 0 1393656000.00 0 2543656000.00	2,1	260,278,939.00 2 404 441 850 00	1 1 1	139214140.00
ADB	Year to Date 832853373.	832853373.00	720244000.00 720244000.00	0 1,289,908,424.00	116,528,412.00 1,413,883,233.00	139,214,140.00	00.04.14.1
	Opening Balance Project Bank Accounts	Add Source of Funds	Government Funds ADB Funds Total	Goods Civil Works Consultants & Training	Operating Cost Misc Exp: Total	Closing Balance Project Bank Accounts Total	



		Use of Fu	Use of Funds by Project Activity	Activity			
		2015-1(2015-16 (Upto 31.03.2016)	(910)		Amor	Amount in INR
	Act	Actual	d	Planned	Ν	Variance	PAD
Project Activities	Year to Date	Cumulative Date	Year to Date	Cumulative Date	Year to Date	Cumulative Date	Life
	0	0	The state of the s	0		0	0
2. Civil Works							
Contract Activity - Design and Construction of Tunnel between							15 40 2012
Chandpole and Badi Chouper	1,289,908,424	2,133,312,250					15.10.2013
3. Electrical Works	,						
4. Signaling and Telecom Works							
5. Consulting Services and Training	7,446,397	10,850,671					
6. Operating Cost							
7. Misc. Expenses related to Project					,		
*Utility Shifting Exp/ Other Consultancy/ Interest/ Commitment Charges etc	116,528,412	260,278,939	6				
Total	Total 1,413,883,233.00 2,404,441,860.00	2,404,441,860.00	0				0

		•		
Jaipur Metro Rail Corporation Limited	imited	æ		
ADB Assisted Jaipur Metro Rail Line 1 Phase-B Project	hase-BP	roject		
Reconciliation of claims to Total Application of Funds	ation of I	-nnds		
Details of the disbursement methods are given below:				In INR '000
DISBURSEMENT STATEMENT	Schedule	Current Year	Prior Year	Cumulative Project to Date
ADB Fund claimed during the year				
Direct Payment	_	0	0	0
Reimbursement	=	720244	673412	1393656
Imprest Fund	=	0	0	0
Commitment Letter	2	0	0	0
Subtotal (A)		720244	673412	1393656
Total Expenditure made during the year (B)	10	1413883	990559	2404442
(a) Less: Ineligible expenditure (Labour Cess, Service Tax, SHE, KD withheld & withheld		1		
by ADB)		113985.53	6944.00	120929.53
(b) Utility Shifting Exp./ Misc Consultancy Fees		116528.00	143751.00	260279.00
(c) Difference due to Currency Fluctuation				414.42
(d) Claims not submitted (Works+Consultancy exp)		172082.05	00.00	172082.05
(e) Claims pending with Government of India/ Govt of Rajasthan		457081.00	00.00	457081.00
TOTAL (a to e)		829676.58	150695.00	1010786.00
Borrower's share 2				
	2*			
Total Eligible Expenditure claimed (C=A)		720244	673412	1393656

			Loan Disbursment Details	nent Details			
		Jaipu	Jaipur Metro Rail Corporation Limited	rporation Lir	nited		
		ADB Assisted	ADB Assisted Jaipur Metro Rail Line 1 Phase- B Project	ail Line 1 Ph	ase- B Project		30
	4	DB Loan Disbu	irsement for the	e Quarter en	ADB Loan Disbursement for the Quarter ending 31.03.2016		
		Current	Current Quarter	J	Cumulative		Total ADB
	Eligible)0, uI	In '000 INR	므	In '000 INR	Total ADB	Loan
Disbursement Category	%	Year to date	Cumulative to Date	Year to date	Year to date Cumulative to Date	Disbursement to date	
Civil Works	100%	712456	712456	712456	712456	1385868	
Equipments	100%	0	0	0	0	0	
Consultant Services	100%	7788	7788	7788	7788	7788	
Unallocated	100%	0	0	0	0	0	
Total		720244	720244	720244	720244	1393656	1393656

•

					Contract Expenditure Report - Goods and Works	ture Repor	t - Goods	and Works			
		*			Jaipur Metro Rail Corporation Limited	o Rail Corp	oration Li	imited			
				٩	ADB Assisted Jaipur Metro Rail Line 1 Phase-B Project	Metro Rail	Line 1 Pl	hase-B Project			
					Contract Expenditure Report (Goods and Works)	ture Repor	t (Goods	and Works)			
					Ö	as at 31.03.2016	2016				
Code	g te	Contract Description	Procurment Method / i	Contract Number	Supplier / Contractor Nationality	Nationality	Contract	Contract Value	Amount Invoiced to date	Amount Paid to Expenditure	Expenditur
							(2002)			date (INR)	Type / ii
	Works	Design &	108	PCCC#0001	MA/C Complement	1					
		construction of tunnel from		1000100	Engineering Corporation	laiwan	1. INR 2. US\$ 3. EURO	2. INR 507.37 Crore	2014-15	ON PLOCUMENT	
		Chopar Chopar								0.0000000000000000000000000000000000000	Local
Ī									2015-16	130000001	
1			NCB						27 77	1203308424.00	
	Ī		NS								
	I		:								
			:								
	Goods		ICB								
1			NCB								
1			NS								
7									TOTAL	2122212350.00	

/ii: Foreign, local (ex factory) or local (other)

ICB = International Competitive Bidding NCB = National Competitive Bidding NS = National Shopping

	Amount Paid to date (INR)	
200 M3	Amount Invoiced to date	
rvices :ed e-B Project Services)	Contract Contract Value (INR)	
nsulting Se tion Limit ne 1 Phaso nrsultant	Contract	
ure Report - Co Rail Corpora' Metro Rail Lir re Report (Cc 31.03.2016	Consultant Nationality	
Contract Expenditure Report - Consulting Services Jaipur Metro Rail Corporation Limited Assisted Jaipur Metro Rail Line 1 Phase-B Pr Aract Expenditure Report (Consultant Services)	Consultant	
Contract Expenditure Report - Consulting Services Jaipur Metro Rail Corporation Limited ADB Assisted Jaipur Metro Rail Line 1 Phase-B Project Contract Expenditure Report (Consultant Services) 31.03.2016	Contract Description	
	Contract	
	Selection Methods/i	
	Category	

Expenditure Type/ii

Local

3,404,274.00

2014-15

10,493,566.00

N.

Indian

Shashank

M/s Abha Narain Lambah Associates &

Consultancy for Monitoring Heritage Structures

PCSS#0002

cas

Consultancy

GL Proj Code

Local

4,050,046.00

2015-16

4,441,736.00

Z Z

Indian

M/s Mott Macdonald (P) Ltd.

Facility Access

PCSS#0003 Audit

Consultancy CQS

& Associates Mehendale

3,396,351.00

2015-16

10,850,671.00

/i Each method in Consultant Selection Guidelines should be shown separately. /iii Foreign or local. NOTES



JAIPUR METRO

जयपुर मेट्रो रेल कॉरपोरेशन खनिज भवन, उधोग भवन परिसर, तिलक मार्ग, सी-स्कीम, जयपुर-302005 CIN: U60221RJ2010SGC030630

Tel.: 0141-5192101, 2385790; Fax: 0141-5192103



Budget head wise details of expenditure incurred from Loan from Asian Development Bank for Phase-IB of Jaipur Metro Rail Project

Financial Year 2015-16

	3	020	2000
(Amoun	L		D -1
LAMIUUII	L	ın	15.51

S. No.	D. 1 CTT 1	(Al	nount in K
5. NO.	Budget Head	Expenditure incurred	Remarks
1.	6217- शहरी विकास के लिए कर्ज		
	60- अन्य शहरी विकास योजनाएं		
	190- सार्वजनिक क्षेत्र के तथा अन्य उपक्रमों को कर्ज		
	(03)- जयपुर मेट्रो रेल कार्पोरेशन लिमिटेड को उधार		t m
	[01]- एशियन विकास बैंक ऋण	720244000.00	

(English translation of Budget head wise expenditure statement of amount received from Government of Rajasthan/ Asian Development Bank for Jaipur Metro Line-1
Phase-B Project)

Budget head wise details of amount received from Government of Rajasthan/ Asian Development Bank for Phase-IB of Jaipur Metro Rail Project Financial Year 2015-16

S. No.	Budget Head	Amount released	Remarks
1.	6217- Loan for Urban Development 60- Other Urban development schemes 190- Loan to Public Sector and other Enterprises (03)- Loan to Jaipur Metro Rail Corporation [01]- Asian Development Bank Loan	720244000.00	