

The whole period of loan
Suggested lots

SL No.	Package/ Reference No.	Description of Goods/ Works	Goods/ Works/ NCS	Estimated Cost and Date of Estimate	Currency of Estimated Cost	Review by Bank (Prior/ Post)	Method of Selection	Domestic Preference yes/no
1	EG/ICB 1	Lot 1 PRSs (16) + (4) Upgrade	Goods	32,571,428.57	\$	Prior	ICB	Yes
		Lot 2 Regulators & Safety Relief Valves	Goods	1,499,783.00	\$	Prior	ICB	Yes
		Lot 3 Distribution Valves	Goods	4,839,202.14	\$	Prior	ICB	Yes
2	EG/ICB 2	Lot 1 287,450 meters API Pipes	Goods	31,181,025.00	\$	Prior	ICB	Yes
		Lot 2 C.S. Fittings	Goods	6,236,205.00	\$	Prior	ICB	Yes
		Lot 3 Insulating Materials	Goods	731,285.53	\$	Prior	ICB	Yes
		Lot 4 Cathodic Protection	Goods	105,388.42	\$	Prior	ICB	Yes
3	EG/ICB 3	Lot 1 G.R.P	Goods	655,206.75	\$	Prior	ICB	Yes
		Lot 2 Marker Tape	Goods	414,138.02	\$	Prior	ICB	Yes
		Lot 3 U.P.V.C Pipes and Fittings	Goods	849,497.15	\$	Prior	ICB	Yes
		Lot 4 3260500 meters E.F.Pipes PE 80 & PE 100	Goods	36,402,845.16	\$	Prior	ICB	Yes
		Lot 5 E.F.Fittings PE 80 & PE 100	Goods	11,731,127.58	\$	Prior	ICB	Yes
		Lot 6 Mechanical Joints	Goods	2,845,230.89	\$	Prior	ICB	Yes
4	EG/ICB 4	Lot 1 10320560 meters EN 10255 Steel Pipes	Goods	30,639,017.84	\$	Prior	ICB	Yes
		Lot 2 M.I.Fittings	Goods	8,249,369.61	\$	Prior	ICB	Yes
		Lot 3 Jointing Compound	Goods	323,924.29	\$	Prior	ICB	Yes
		Lot 4 Fixing Materials	Goods	693,888.57	\$	Prior	ICB	Yes
		Lot 5 Flexible Connectors	Goods	2,703,945.64	\$	Prior	ICB	Yes
		Lot 6 Gas Meter	Goods	10,250,477.14	\$	Prior	ICB	Yes
		Lot 7 Meter Governor	Goods	3,441,983.29	\$	Prior	ICB	Yes
5	EG/ICB 5	Lot 1 Copper Tubes	Goods	1,536,749.43	\$	Prior	ICB	Yes
		Lot 2 Brass Fittings	Goods	4,975,246.83	\$	Prior	ICB	Yes
		Lot 3 Brass Ball Valve	Goods	5,020,804.25	\$	Prior	ICB	Yes
		Lot 4 Cooker Flex Connector	Goods	4,286,540.41	\$	Prior	ICB	Yes
		Lot 5 Teflon Tape PTFE Roll & Rocol Grease	Goods	46,627.06	\$	Prior	ICB	Yes
		Lot 6 Flues	Goods	0.00	\$	Prior	ICB	Yes
6	EG/ICB 6	Lot 1 Valve Box	Goods	297,771.92	\$	Prior	ICB	Yes
		Lot 2 Pigs	Goods	10,000.00	\$	Prior	ICB	Yes
		Lot 3 Metal Accessoires	Goods	1,545,645.01	\$	Prior	ICB	Yes
		Lot 4 Piants	Goods	1,487,256.43	\$	Prior	ICB	Yes
		Lot 5 Kiosk	Goods	80,729.00	\$	Prior	ICB	Yes
		Lot 6 Installation Materials (Wall Bracket & Riser Base, Meter Bar, Pipe Bracket & Socket Ring, Internal & External Grommet)	Goods	4,394,098.54	\$	Prior	ICB	Yes

210,046,438.47

	SL No.	Package/ Reference No.	Description of Goods/ Works	Goods/ Works/ NCS	Estimated Cost and Date of Estimate	Currency of Estimated Cost	Review by Bank (Prior/ Post)	Method of Selection	Domestic Preference (yes/no) MIGHT BE APPLIED	Prequalification (yes/no)	No Objection from Bank for Draft Prequalification documents (Date)**	No Objection from Bank for Evaluation of Prequalification Application (Date)**	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Document (Date)**	Bid Invitation (Date)	Bid Closing (Date)	Bid Opening (Date)	Contract Award Decision (Date)	Bank's No Objection to Bid Evaluation Report and Contract Award (Date)**	Contract Signed (Date) within no. of days of award	Contract Value	Contract Currency	Contract No.	Name, City, and Country of Contractor (incl. Zip Code if US)	Completion of Contract (Date) from contract date
Planned	1	EG/ICB 1/2015	Lot 1 (16) PRS 1-Eikhosos 2- Qena 3- Dekernes 4- Belkas 5- Aga 6- Mit Salsil 7- Farshout 8- Nakada 9- Qeft 10- El-Waqaf 11- Qotour 12-Ashmoun 13-Qaha 14- Sohag (REGAS) 15- Gerga (REGAS) 16- Tama (REGAS) (2) upgrade 1-Qwisna 2-Toukh	Goods	32,571,428.57	\$	Prior	ICB	Yes	No						1/6/2015	1/6/2015								
Revised			Lot 2 Regulators & Safety Relief Valves	Goods	1,499,783.00	\$	Prior	ICB	Yes	No			8/4/2015	21/4/2015	25/4/2015	9/6/2015	9/6/2015	7/9/2015	21/9/2015	28/9/2015					4/2/2017 for each PRS
Actual			Lot 3 Distribution Valves	Goods	4,839,202.14	\$	Prior	ICB	Yes	No															

Planned	2	EG/ICB 2/2015	Lot 1 API Pipes	Goods	31,181,025.00	\$	Prior	ICB	Yes	No			29/4/2014	16/6/2014	8/5/2014	21/6/2014	22/6/2014	22/9/2014	6/10/2014	12/10/2014					12/10/2015	
Revised			Lot 2 C.S. Fittings	Goods	6,236,205.00	\$	Prior	ICB	Yes	No						17/3/2015	17/3/2015									
Actual			Lot 3 Insulating Materials	Goods	731,285.53	\$	Prior	ICB	Yes	No																
			Lot 4 Cathodic Protection	Goods	105,388.42	\$	Prior	ICB	Yes	No			14/12/2014	1/1/2015	28/1/2015	31/3/2015	31/3/2015	29/6/2015	13/7/2015	20/7/2015					19/7/2016	

Planned	3	EG/ICB 3/2015	Lot 1 G.R.P	Goods	655,206.75	\$	Prior	ICB	Yes	No			8/5/2014	14/5/2014	18/5/2014	30/6/2014	1/7/2014	1/10/2014	15/10/2014	20/10/2014					20/10/2015	
			Lot 2 Marker Tape	Goods	414,138.02	\$	Prior	ICB	Yes	No																
			Lot 3 U.P.V.C Pipes and Fittings	Goods	849,497.15	\$	Prior	ICB	Yes	No																
Revised			Lot 4 E.F.Pipes PE 80 & PE 100	Goods	36,402,845.16	\$	Prior	ICB	Yes	No						24/3/2015	24/3/2015									
Actual			Lot 5 E.F.Fittings PE 80 & PE 100	Goods	11,731,127.58	\$	Prior	ICB	Yes	No			7/9/2014	1/1/2015	28/1/2015	7/4/2015	7/4/2015	6/7/2015	20/7/2015	27/7/2015					26/7/2016	
			Lot 6 Mechanical Joints	Goods	2,845,230.89	\$	Prior	ICB	Yes	No																

Planned	4	EG/ICB 4/2015	Lot 1 EN 10255 Steel Pipes	Goods	30,639,017.84	\$	Prior	ICB	Yes	No			15/5/2014	21/5/2014	25/5/2014	7/7/2014	8/7/2014	8/10/2014	22/10/2014	27/10/2014					27/10/2015	
			Lot 2 M.I.Fittings	Goods	8,249,369.61	\$	Prior	ICB	Yes	No																
			Lot 3 Jointing Compound	Goods	161,962.14	\$	Prior	ICB	Yes	No																
			Lot 4 Fixing Materials	Goods	693,888.57	\$	Prior	ICB	Yes	No																
			Lot 5 Flexible Connectors	Goods	2,703,945.64	\$	Prior	ICB	Yes	No																
Revised			Lot 6 Gas Meter	Goods	5,125,238.57	\$	Prior	ICB	Yes	No						31/3/2015	31/3/2015									
Actual			Lot 7 Meter Governer	Goods	3,441,983.29	\$	Prior	ICB	Yes	No			7/9/2014	1/1/2015	28/1/2015	14/4/2015	14/4/2015	13/7/2015	27/7/2015	3/8/2015					2/8/2016	
last modified need no objection																5/5/2015	5/5/2015	3/8/2015	17/8/2015	24/8/2015					23/8/2016	

Planned	5	EG/ICB 5/2015	Lot 1 Copper Tubes	Goods	1,536,749.43	\$	Prior	ICB	Yes	No			22/5/2014	28/5/2014	1/6/2014	14/7/2014	15/7/2014	15/10/2014	29/10/2014	3/11/2014					3/11/2015	
			Lot 2 Brass Fittings	Goods	4,975,246.83	\$	Prior	ICB	Yes	No																
			Lot 3 Brass Ball Valve	Goods	5,020,804.25	\$	Prior	ICB	Yes	No																
			Lot 4 Cooker Flex Connector	Goods	4,286,540.41	\$	Prior	ICB	Yes	No																
Revised			Lot 5 Teflon Tape PTFE Roll & Rocol Grease	Goods	46,627.06	\$	Prior	ICB	Yes	No																
Actual			Lot 6 Flues	Goods	3,783,743.14	\$	Prior	ICB	Yes	No			10/9/2014	1/1/2015	28/1/2015	7/4/2015	7/4/2015	6/7/2015	20/7/2015	27/7/2015					26/7/2016	
last modified need no objection																12/5/2015	12/5/2015	10/8/2015	24/8/2015	31/8/2015					30/8/2016	

Planned	6	EG/ICB 6/2015	Lot 1 Valve Box	Goods	297,771.92	\$	Prior	ICB	Yes	No			29/5/2014	4/6/2014	8/6/2014	21/7/2014	22/7/2014	22/10/2014	5/11/2014	10/11/2014					10/11/2015	
Revised			Lot 2 Pigs	Goods	10,000.00	\$	Prior	ICB	Yes	No																
			Lot 3 Metal Accessoires	Goods	1,545,645.01	\$	Prior	ICB	Yes	No						4/14/2015	4/14/2015									
			Lot 4 Paints	Goods	495,752.14	\$	Prior	ICB	Yes	No																
			Lot 5 Kiosk	Goods	80,729.00	\$	Prior	ICB	Yes	No																
Actual			Lot 6 Installation Materials (Wall Bracket & Riser Base, Meter Bar, Pipe Bracket & Socket Ring, Internal & External Grommet)	Goods	4,394,098.54	\$	Prior	ICB	Yes	No			9/11/2014	1/1/2015	1/28/2015	4/28/2015	4/28/2015	7/27/2015	8/10/2015	8/17/2015					8/16/2016	

200,325,750.18

	SL No.	Package/ Reference No.	Description of Goods/ Works	Goods/ Works/ NCS	Estimated Cost and Date of Estimate	Currency of Estimated Cost	Review by Bank (Prior/ Post)	Method of Selection	Domestic Preference (yes/no) MIGHT BE APPLIED	Prequalification (yes/no)	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Document (Date)**	Bid Invitation (Date)	Bid Closing (Date)	Bid Opening (Date)	Contract Award Decision (Date)	Bank's No Objection to Bid Evaluation Report and Contract Award (Date)**	Contract Signed (Date) within no. of days of award	Contract Value	Contract Currency	Contract No.	Name, City, and Country of Contractor (incl. Zip Code if US)	Completion of Contract (Date) from contract date							
Planned	1	EG/ICB 1/2016	Lot 1 Gas Meter	Goods	5,125,238.57	\$	Prior	ICB	Yes	No	29/4/2016	4/5/2016	8/5/2016	22/6/2016	22/6/2016	22/9/2016	6/10/2016	11/10/2016					11/10/2017							
Revised			Lot 2 Jointing Compound		161,962.14																									
Actual			Lot 3 Paints		991,504.28																									

6,278,704.99
206,604,455.17