

55085 v1

BANGLADESH

WMIP

PROCUREMENT PLAN

Version: X

BWDB

August-09

Procurement Threshold Table*

Expenditure Category	Contract Value	Procurement Method	Contracts Subject to Prior Review
	(Threshold)		
Goods	>=US\$ XXX,XXX	ICB	All contracts
	<US\$XXX,XXX	NCB	<i>First contract regardless of value in NCB and thereafter, all contracts valued US\$XXX,XXX or more.</i>
		DC	All contracts
Works	>= US\$XXX,XXX	ICB	All contracts.
	<US\$XXX,XXX	NCB	<i>First contract by each implementing agency regardless of value in NCB and thereafter, all contracts valued US\$XXX,XXX or more</i>
	<US\$XXX,XXX	NS	Post review
	<US\$ XXX,XXX	CP	Post review
		DC	All contracts
Services	>=US\$XXX,XXX	QCBS /QBS	All contracts.
	<US\$XXX,XXX	FBS	All contracts of US\$XXX,XXX or more
	<US\$XXX,XXX	FBS/LCS	Post review
	<US\$XXX,XXX	CQ	Post review
	>=US\$XXX,XXX	IC- Qualifications (Section V of the Consultant Guidelines)	All contracts
	<US\$XXX,XXX	IC- Qualifications, references.	Post review
	Selective contracts meeting the requirements of 3.9 to 3.12 of the Consultant Guidelines	SSS	Prior agreement

* All thresholds need to taken form Finanacial Agreement

Annual Procurement Plan for Goods

Water Management Improvement Project (WMIP)

Annex-2A(i)

Project ID: P040712

Implementing Agency: BWDB

Start Year: 2007-2008

(2nd Revision upto August, 2009.)

Sl No.	Contract Package Number**	Name of Contract (Brief Description)	Unit	Quantity Number	Estimated Cost (in million USD)*(Actual cost in lakh Tk.)	PPA GB	Procedure/ Method	Prior Review*** (Yes/No)	Planned Date of Bid Invitation (Actual date of Bid invitation)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Supplier/Contractor	Progress of Procurement as of July 2009 (Phys/Fin%)				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15				
1	BWDB-G1	Procurement of Transport Vehicles(For Comp.-2, Comp.-3A, & Comp.-3C)																
		BWDB-G1A: 4-WD Jeep (7 persons sitting capacity)	No	2 Nos (2 Nos)	0.172 (68.88)	PPA GB	ICB	Yes	Aprl-08 2/5/2012	May-12 18/6/08	Aug-12 22/9/08	Dec-12 28/6/09	NAVANA Limited	Supply Completed (28 June,09)				
		BWDB-G1B: 4-WD Jeep (5 persons sitting capacity)	No	6Nos (6 Nos)	0.318 (123.38)				Aprl-08 2/5/2012	May-12 18/6/08	Aug-12 22/9/08	Dec-12 28/6/09			RANGS Limited	Supply Completed (21 March,09)		
		BWDB-G1C: Car (5 persons sitting capacity)	No	2 Nos	0.057				Aprl-08 2/5/2012	May-12 18/6/08	Aug-12	Dec-12	NIL				
		BWDB-G1D: Microbus (12 persons sitting capacity)	No	03 Nos	0.086				Aprl-08 2/5/2012	May-12 18/6/08	Aug-12	Dec-12	NIL				
2	BWDB-G2	Procurement of Transport Vehicles (For Comp.-2) Motor Cycle	No	30 Nos	0.091 (25.05)	PPA BG	NCB	No	Dec-11 20/02/2008	Jan-12 31/03/2008	Mar-12 22/05/2008	May-12 7/7/12	Karnafully Industries Ltd. Dhaka	Supply Completed (7 June,08)				
3	BWDB-G3	Procurement of Transport Vehicles (For Comp.-2,) Speed Boat	No	3 Nos	0.035 (17.35)	PPA BG	NCB	No	Dec-11 20/02/2008	Jan-12 31/03/2008	Mar-12 21/05/2008	May-12 6/7/12	Blue Merlin Logistics, Dhaka	Supply Completed (6 June,08)				

Sl No.	Contract Package Number**	Name of Contract (Brief Description)	Unit	Quantity Number	Estimated Cost (in million USD)*(Actual cost in lakh Tk.)	PPA GB	Procedure/ Method	Prior Review*** (Yes/No)	Planned Date of Bid Invitation (Actual date of Bid invitation)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Supplier/Contractor	Progress of Procurement as of July 2009 (Phys/Fin%)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
4	BWDB-G4	Procurement of Office Equipment (For Comp.-2, Comp.-3A, & Comp.-3C) BWDB-G4A: Fax Machine	No	12 Nos	0.004 (1.32)	PPA BG	NCB	No	Dec-11	Jan-12	Mar-12	May-12	Flora Limited, Dhaka	Supply Completed (06 May,08)
		20/2/08		31/03/08	25/05/08				6/6/2012					
		BWDB-G4B: Photocopier (i) Normal (ii) Heavy Duty (iii) Colour		11 Nos 4 Nos 2 Nos 17 Nos	0.059 (33.90)				Dec-11	Jan-12	Mar-12	May-12	Flora Limited, Dhaka	Supply Completed (18 June,08)
		20/2/08		31/03/08	25/05/08				18/6/08					
		BWDB-G4C: (i) Multimedia Projector (ii) Overhead Projector		6 Nos 5 Nos 11 Nos	0.019 (6.30) 0.082 (41.52)				Dec-11	Jan-12	Mar-12	May-12	AVIONIC Services, Dhaka	Supply Completed (11 June,08)
20/2/08	31/03/08	25/05/08	11/7/2012											
5	BWDB-G5	Procurement of Office Equipment (For Comp. 3A, & Comp.-3C) Computer (Desktop, printers with accessories & Laptop computers.)	No	27 Nos	0.0355 (19.81)	PPA BG	NCB	No	Dec-11	Jan-12	Mar-12	May-12	Tech Valley Computers Ltd. Dhaka	Supply completed (25 May,08)
6	BWDB-G6	Survey and other equipments Total station=01 Nos Levelling Instrument=08 Nos Plane Table=02 Nos Measuring Tape=20 Nos GPS= 02 Nos	Lot	1 Lot	0.0222 (11.25)	PPA BG	NCB	No	Jul-12	Aug-12	Oct-08.	Dec-12	M/S Haroon Enterprise	Supply Completed (14 Jan,09)
14/08/08	27/10/08	3/13/12	14/01/09											
7	BWDB-G7	Others: (Internet, Email, etc) i) Lot No.SH-Net-01 (internet connection , LAN setting in WMIP office and its maitenance)	LS	LS	0.015 (0.64)	PPA BG	Shopping	No	Mar-13	Mar-13	Apr-13	Apr-13	DTECH Limited	Work Completed (31 March,09)
1/4/2013	15/03/09	23/3/09	31/03/09											
8	BWDB-G8	Office furniture (Lot No-SH-01)	LS	LS	0.01 (6.69)	PPA BG	Shopping	No	Mar-13	Mar-13	Apr-09.	May-13	Ashraf Tools	Supply Completed (13 May,08)
22/03/09	30/03/09	2/5/13	13/05/09											
9	BWDB-G9	Air Conditioners(AC)	No	2 Nos	0.0024 (1.05)	PPA BG	NCB	No	Dec-11	Jan-12	Mar-12	May-12	White Products & Electronics Ltd. Dhaka	Supply Completed (27 May,08)
20/2/08	31/03/08	22/5/08	27/05/08											
10	BWDB-G10	Procurement of Transport Vehicles(For Comp.-2, Comp.-3A, & Comp.-3C) BWDB-G10A: 4 WD Jeep BWDB-G10B: Car BWDB-G10C: Coaster BWDB-G10D: Microbus	No	20 2 2 1 25	1.062 0.057 0.168 0.03 1.316	PPA BG	ICB	Yes	Jul-12	Aug-12	Nov-12	Apr-09
11	BWDB-G11	Procurement of Transport Vehicles (For Comp.-2) Motor Cycle	No	60	0.114 (49.44)	PPA BG	NCB	Yes	Aug-12	Oct-12	Dec-12	Feb-13	United Automobiles Manufacturer LTD	Supply Completed (14 June,09)
19/02/09	25/03/09	11/6/2013	14/06/09											

Sl No.	Contract Package Number**	Name of Contract (Brief Description)	Unit	Quantity Number	Estimated Cost (in million USD)*(Actual cost in lakh Tk.)	PPA GB	Procedure/ Method	Prior Review*** (Yes/No)	Planned Date of Bid Invitation (Actual date of Bid invitation)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Supplier/Contractor	Progress of Procurement as of July 2009 (Phys/Fin%)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
12	BWDB-G12	Procurement of Computer, Printer & others (For Comp. 3A) a) Desktop Computer including printer and other accessories b) Laptop Computer including accessories c) Laser Printer d) Colour Printers	No	90 8 5 2 105	0.077 0.011 0.003 0.003 0.094 (69.86)	PPA BG	NCB	Yes	Aug-12 19/02/09	Oct-12 25/03/09	Dec-12 20/5/09	Feb-13 28/06/09	DELTA System Ltd	Supply Completed (28 June,09)
13	BWDB-G13	Air Conditioner(AC)	No	3	0.0036 (1.69)	PPA BG	NCB	No	Aug-12 14/08/08	Oct-12 27/10/08	Dec-12 17/12/08	Feb-13 28/12/08	White Products & Electronics Ltd. Dhaka	Supply Completed (28 Dec,08)
14	BWDB-G14	Survey and other equipments Total station=02 Nos, Levelling Instrument=46 Nos, Plane Table=16 Nos, Measuring Wheel=20 Nos, GPS= 12 Nos	Lot	1 Lot	0.072 (26.94)	PPA BG	NCB	No	Aug-12 23/12/08	Oct-12 29/01/09	Dec-12 24/3/09	Feb-13 19/05/09	Global instrument & supply Co.	Supply Completed. (19 May,09)
15	BWDB-G15	Others(Internet, Email etc) a) BWDB-G15A: Supplying and installation of Server in the ICT Center of BWDB b) BWDB-G15B :Internet connection,LAN setting in WMIP office and its Maintenance	LS LS	LS LS	0.02 0.005	PPA BG	NCB Shopping	No No	Sep-13 Sep-13	Oct-13 Oct-13	Dec-13 Oct-13	Feb-14 Oct-13		The procurement of this package was not implemented in the Last FY 2008-09 . This package is again included in this FY 2009-10
16	BWDB-G16	Procurement of Office equipment for Comp. 2 & 3A) BWDB-G16A: Fax Machine BWDB-G16B: Photocopier (Normal)	No No	20 10	0.007 (2.19) 0.018 (11.47)		NCB	No	Aug-13 14/08/08 Aug-13	Oct-12 27/10/08 Oct-12	Dec-12 3/13/12 Dec-12	Feb-13 28/12/08 Feb-13	FLORA Limited FLORA Limited	Supply Completed (28 Dec,08) Supply Completed (28 Dec,08)
17	BWDB-G17	Procurement of IPS	1		0.00172 (1.00)	PPA BG	Shopping	No	May-13 3/6/2013	May-13 15/5/2009	May-12 25/05/09	Jun-12 29/05/09	Alam Motors, Dhaka	Supply Completed (29 May,08)
		Total Expenditure upto 30 June,09			(478.21)									
18	BWDB-G18	Procurement of Transport Vehicles(For Comp.-2, Comp.-3A, & Comp.-3C) BWDB-G18A: 4 WD Jeep BWDB-G18B: Microbus BWDB-G18C: Car	No No No	5 4 2	0.152 0.19 0.095 0.055 0.34	PPA BG	ICB	Yes	Sep-09	Nov-13	Dec-13	Mar-14		

Sl No.	Contract Package Number**	Name of Contract (Brief Description)	Unit	Quantity Number	Estimated Cost (in million USD)*(Actual cost in lakh Tk.)	PPA GB	Procedure/ Method	Prior Review*** (Yes/No)	Planned Date of Bid Invitation (Actual date of Bid invitation)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Supplier/Contractor	Progress of Procurement as of July 2009 (Phys/Fin%)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
19	BWDB-G19	Procurement of Transport Vehicles (For Comp.-2, Motor Cycle	No	60	0.114	PPA BG	NCB	Yes	Sep-13	Nov-13	Dec-13	Feb-14		
20	BWDB-G20	Procurement of Transport Vehicles(For Comp.-2, Speed Boat	No	5	0.058	PPA BG	NCB	No	Sep-.09	Nov-13	Dec-13	Feb-14		
21	BWDB-G21	Procurement of Office equipment for Comp. 2 & 3A) BWDB-G21A Fax Machine BWDB-G21B: Photocopier (Normal)	No No	20 20	0.007 0.036	PPA BG	NCB	No	Sep-.09	Nov-13	Dec-13	Feb-14		
22	BWDB-G22	Procurement of Survey and other equipments	LS	LS	0.072	PPA BG	NCB	No	Sep-.09	Nov-13	Dec-13	Feb-14		
23	BWDB-G23	Procurement of Computer, Printer & others (For Comp. 3A) a) Desktop Computer including printer and other accessories	No	90	0.117	PPA	NCB	Yes	Sep-.09	Nov-13	Dec-13	Feb-14		
		b) Laptop Computer including accessories	No	4		BG								
24	BWDB-G24	Procurement of Multimedia Projector	No	4	0.001	PPA BG	NCB	No	Sep-.09	Nov-13	Dec-13	Feb-14		
25	BWDB-G25	Procurement of Office furniture (Lot No-SH-01)	LS	LS	0.007	PPA BG	Shopping	No	Sep-.09	Oct-13	Oct-13	Oct-13		
26	BWDB-G26	Procurement of IPS	No.	1	0.002	PPA BG	Shopping	No	Sep-.09	Oct-13	Oct-13	Oct-13		

(Mollah Ruhul Alam)
Project Director
WMIP-PCU
BWDB, Dhaka.

Remarks
16
Dropped
Dropped

Remarks

16

Remarks
16

BWDB: Procurement Plan for Works : WMIP 2007-FDR

IDA Credit # 4359 and the Netherlands Trust Fund Number TF094800

(1st revision upto August, 2009.)

Water Management Improvement Project

Project ID: P040712

Implementing Agency: BWDB

Starting Year 2007-08

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Contract Package Number	Name of Work	Unit	Qty/ Nos.	Estimated Price in Tk (Lac) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA BG	Prior Review ² (Yes / No)	Planned Date of invitation of <u>Tender</u> (Date of receipt)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Prog of Proc as of August 31, 09 (Phys,%/ Fin,LacTk.)	Remarks	
North-Western Zone(NWZ)														
Naogaon O&M Division														
1	BWDB:FDR/Naogaon/W-1	Rehabilitation of embankment between km. 24.000 to km. 26.500 in Badalgachi Sub-Project in Upazila Badalgachi of district Naogaon in Connection with FDR-2007 under WMIP during the year 2008-2009 and 2009-10.	Km	Embk= 2.5(P)	19 (7.43)	NCB	PPA	Yes (1st Doc. of NWZ)	Oct,'08 (15 Dec, '08)	Dec'08 (17 Feb, '09)	May,'09 (15 Aug, '09)	S.M Rejaul Islam	100/4.99	Work completed (carried over) (Under Part-I)
2	BWDB:FDR/Naogaon/W-2	River Bank Protection of Embankment in Badalgachi Sub-Project from km. 15.174 to km. 15.470 and km.15.520 to km. 16.335 In Upazila Badalgachi of district Naogaon in Connection with FDR-2007 under WMIP during FY 2008-2009 and 2009-2010.	Km	Prot. Work= 1.111(F) (Rev)	420 (248.27)	NCB	PPA	Yes	Oct,'08 (15 Dec, '08)	Dec'08 (12 Feb, '09)	May,'09 05 Feb, 10 rev.	M/S. ME&AB Construction.(JV)	82/125.5	2713 cum hard rock dumped spreading over 1.111 km launching length (co) (Under Part-I)
3	BWDB:FDR/Naogaon/W-3	Re-sectioning work of embankment between from km. 51.725 to km. 52.725, km. 54.750 to km. 55.750 of Tulshi ganga Sub-Project in upazila Akkelpur Dist. Joypurhat in Connection with FDR-2007 under WMIP during the year 2008-2009.	Km	Embk= 1.5(P) (Rev)	25 (9.87)	NCB	PPA	No	Oct,'08 (15 Dec, '08)	Dec'08 (17 Feb, '09)	May,'09 (15 Aug, '09)	M/S. A.B. Construction	100/5.25	*Target revised. 0.50 km taken by LGED. Work completed (co) (Under Part-I)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
4	BWDB:FDR/ Naogaon/W-4	River bank protection work from km. 13.110 to km. 13.240, km. 18.470 to km. 18.565, km. 18.705 to km. 18.780, km. 21.700 to km. 21.750 & km. 59.100 to km. 59.150 of Tulshi ganga Sub-Project in upazila Badalgachi & Dhamoirhat of district Naogaon and upazila Akkelpur Dist. Joypurhat in Connection with FDR-2007 under WMIP during the year 2008-2009.	Km	Prot. Work= 0.4(F)	181 (118.97)	NCB	PPA	No	Oct,'08 (15 Dec, '08)	Dec'08 (12 Feb, '09)	May,'09 (10 Aug, '09)	Md. Fazlur Rahman	100/61.75	Work completed (CO) (Under Part-I)
5	BWDB:FDR/ Naogaon/W-5	Protection of Embankment from km. 28.470 to km. 28.850 & km. 46.000 to km. 46.100 of Naogaon Polder-1 Sub-Project in upazila Manda of district Naogaon in Connection with FDR-2007 under WMIP during the year 2008-2009.	Km	Prot. Work= 0.48(F) (Rev)	150 (124.80)	NCB	PPA	No	Oct,'08 (15 Dec, '08)	Dec'08 (12 Feb, '09)	May,'09 (08 Aug, '09)	M/S. AC- JE(JV)	100/60.00	*Target corrected reducing the dumping length by 50m. Work completed.(co) (Under Part-I)
6	BWDB:FDR/ Naogaon/W-6	Repair/ Rehabilitation of 3 nos WCS (Sluice) under Naogaon Polder-1 Sub-Project in upazila Raninagor of district Naogaon in Connection with FDR-2007 under WMIP during the year 2008-2009.	No	3(P)	16 (11.98)	NCB	PPA	No	Oct,'08 (15 Dec, '08)	Dec'08 (18 Feb, '09)	May,'09 (16 Aug., '09)	M/S. Mamun	100/5.00	Work completed.(co) (Under Part-I)
Naogaon O&M Division: Total- 6 Packages			km no km	4.00 (P) 3 (P) 1.991(F)	811 (521.32)								262.5	
Nababgonj O&M Division:														
7	BWDB:FDR/ Nababgonj/W-1	Rehabilitation of protective work on the right bank of the Mohananda River at Poladanga in between M. 1377.00 to M. 2900.00 in Upazila Bholahat district Chapai Nawabganj in connection with "FDR-2007 under Water Management Improvement Project (WMIP)" during FYs 2008-2009 and 2009-2010.	Km	Prot. Work= 0.282(P) (Rev)	289 (254.62)	NCB	PPA	No	Oct.'08 (15 Dec, '08)	Dec'08 (05 Feb, '09)	May,'09 (08 Aug, '09)	USHA Construct ionA-235, BSCIC Sopura, Rajshahi.	100/225.74	Work completed (co) (Under Part-I)
8	BWDB:FDR/ Nababgonj/W-2	Rehabilitation of bank protection work of left bank of the Mohananda River at Sadar Ghat to Mohananda Bridge from km. 0.00 to km. 0.700 in Upazila Chapai Nawabganj Sadar of district Chapai Nawabganj in connection with "FDR-2007 under Water Management Improvement Project (WMIP)" during FYs 2008-2009 and 2009-2010.	Km	Prot. Work= 0.7(P)	492 (487.31)	NCB	PPA	Yes	Oct.'08 (15 Dec, '08)	Dec'08 (05 Feb, '09)	May,'09 04, Feb '10 rev.	M/S. IASH- SSL (JV)H- 125, Sagarpara Ghoramar a, Rajshahi.	41/85.24	Dumping completed in 0.186 km permitted length (co) (Under Paart-I)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
9	BWDB:FDR/ Nababgonj/W-3	Rehabilitation of bank protection work of left bank of the Mohananda River at Namonimgachi in Chapai Nawabganj Municipality area from M. 980.00 to M. 1090.00 in Upazila Chapai Nawabganj Sadar of district Chapai Nawabganj in connection with "FDR-2007 under Water Management Improvement Project(WMIP)" during FYs 2008-2009 and 2009-2010.	Km	Prot. Work= 0.11(P)	122 (115.60)	NCB	PPA	No	Oct.'08 (15 Dec, '08)	Dec'08 (05 Feb, '09)	May,'09 (08 Aug, '09)	SIK-NNT (JV)Sawr upnagar, Chapai Nawabga nj	100/108.99	Work completed (co) (Under Part-I)
Nababgonj O&M Division : Total - 3 Packages			km No. Km	- - 1.092(P)	903 (857.53)								419.97	
BRE Specialized O&M Division														
10	BWDB:FDR/ BRE Spl/W-1	Manufacture and Supply CC Blocks and Hard Stone for building Stock-pile of Kalitola Groyne and Sirajganj Hardpoint sites in connection with FDR 2007 under WMIP during 2008-09 and 2009-10.	No	3(P)	600 618(Rev)	NCB	PPA	Yes	Oct.08 (22 Dec, '08) (26 Oct, '09 rev.)	Dec.'08 30 Dec, '09 rev.	May,'09 May, '10 rev.			Re-Bidding is under process (Under Part-I)
11	BWDB:FDR/ BRE Spl/W-2	Rehabilitation of the Ranigram groyne including extension up to upstream termination of Sirajganj Hardpoint in connection with FDR 2007 under WMIP during 2008-09 and 2009-10..	Km	Prot. Work= 0.225(P)	800 789(Rev)	NCB	PPA	Yes	Oct.08 (22 Dec, '08) (26 Oct, '09 rev.)	Dec.'08 30 Dec, '09 rev.	May,'09 May, '10 rev.			Re-Bidding is under process (Under Part-I)
12	BWDB:FDR/ BRE Spl/W-3	Rehabilitation of Gates of Fish Pass on the BRE at Mathurapra in connection with FDR-2007 under WMIP during 2009-10.	No.	1 no. (p)	18.00	NCB	PPA	No	Oct/08 05 Oct, '09 rev.	Dec,'08 07 Dec, '09 rev.	Feb,'09 31 Mar, 10 rev.			
BRE Specialized O&M Division: Total-3 packages			km no km	- 4.00(P) 0.225(P)	1418 1425(Rev)									
North-Western Zone(NWZ) Total=12 Packages			km no km	4.00(P) 7(P)* 1.317(P) + 1.991(F)	3132 2803.85 (Rev)									

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Northern Zone (NZ)														
Gaibandha O&M Division														
13	BWDB:FDR/ Gaibandha/W- 1	Repair and Rehabilitation of flood embankment of protection of Gaibandha town and adjacent area from erosion of Ghaghot river from km 0.468- 0.633, km 0.925 –1.665, km 2.050 – 2.150, km 5.600- 7.550, km 7.750- 8.200, km 8.380- 8.920, km 19.005- 20.400 =5.319 km in Upazila- Gaibandha sadar and Sadullapur, Dist. Gaibandha in connection with FDR-2007 WORKS under WMIP during 2008-09 and 2009-10.	Km	Embk= 5.319 (P)	66 (65.80)	NCB	PPA	Yes (1st Doc.)	Nov,'08 (27 Jan, '09)	Dec,'08 (04 May, '09)	Sept.'09 12 May '10 rev.	M/S Niaz- Noona (JV)	50/12.60	Work in progress (co) (Under Part-II)
14	BWDB:FDR/ Gaibandha/W- 2	Rehabilitation of bank Protection Work of Gaibandha town and adjacent area from erosion of Ghaghot river from km 0.775- 0.950 =0.175 km at Kuthipara in Upazila- Gaibandha sadar, Dist. Gaibandha in connection with FDR-2007 WORKS under WMIP during 2008-09 and 2009-10.	Km	Prot. Work= 0.175 (F)	100 (103.48)	NCB	PPA	No	Nov.'08 (27 Jan, '09)	Dec,'08 (07 April, '09)	Sept.'09 15 Mar, '10 rev.	M/S Goodman Enterpris e	0/0	Work not yet started (co) (Under Part-II)
15	BWDB:FDR/ Gaibandha/W- 3	Repair and Rehabilitation of flood embankment of Sonail embankment project from km 4.100- 5.500, km 10.317- 11.617 =2.700 km in Upazila- Gaibandha sadar and Fulchari, Dist. Gaibandha in connection with FDR-2007 WORKS under WMIP during 2008-09 and 2009-10.	Km	Embk=2.7 (P) (Rev)	34.01 (33.79)	NCB	PPA	No	Nov,'08 (27 Jan, '09)	Dec,'08 (07 April, '09)	Sept.'09 12 May, '10 rev.	Md. Motlubur Rahman	52/8.40	Work in progress (co) (Under Part-II)
16	BWDB:FDR/ Gaibandha/W- 4	Rehabilitation of flood embankment of Sonail embankment project with slope protection from km 2.500 – 3.150=0.650 km in Upazila- Gaibandha sadar, Dist. Gaibandha in connection with FDR-2007 WORKS under WMIP during 2008-09 and 2009-10.	Km	Prot. Work= 0.65 (F)	382 (377.83)	NCB	PPA	Yes	Nov,'08 (27 Jan, '09)	Dec,'08 (17 May, '09)	Sept.'09 13 June, '10 rev.	LA-AHM (JV)	5 / (0)	Work in progress (co) (Under Part-II)
Gaibandha O&M Division: Total-4 Packages			km no. km	8.019(P) - 0.835(F)	583 (580.90)									21

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	Lalmonirhat O&M Division													
17	BWDB:FDR/ Lalmonirhat/W-1	Rehabilitation of 0.700km Protective work at Baraigram under Kurigram Irrigation Project(North Unit, District- Lalmonirhat in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10..	Km	Prot. Work= 0.700Km (F)	806 786(Rev)	NCB	PPA	Yes	16 Aug, '09 04 Oct, '09 rev.	19 Oct, '09 07 Dec, '09 rev.	May, '10			(Under Part-V)
18	BWDB:FDR/ Lalmonirhat/W-2	Rehabilitation of (a) 0.300km Protective work at Tanganmari under Kurigram Irrigation Project (North Unit) , (b) 0.155km Protective work at Parulia under Parulia Bandar Protection Project and (c)0.300km at Khuniagacha under Teesta Left Embankment in District- Lalmonirhat in connection with FDR-2007 Works under WMIP during 2009-10.	Km	Prot. Work= a)0.300 b)0.155 c)0.300 0.755(F) (Rev)	858 840(Rev)	NCB	PPA	Yes	16 Aug, '09 04 Oct, '09 rev.	19 Oct, '09 07 Dec, '09 rev.	May, '10			(Under Part-V)
	Lalmonirhat O&M Division: Total 2 packages		km no km	- - 1.455(F)	<u>1664</u> 1626(Rev)									
	Northern Zone (NZ): Total= 6 packages		km no km	8.019(P) - 2.29(F)	<u>2247</u> 2206.90 (Rev)									
	South-Western Zone (SWZ)													
	Magura O&M Division													
19	BWDB:FDR/ Magura/W-1	Rehabilitation of protective works from km 121.550 to km 122.100 at Mohammadpur under Madhumati-Nabaganga Scheme/Sub-Project in connection with FDR-2007 under Water Management Improvement Project (WMIP) during FYs 2008-2009 and 2009-2010.	Km	Prot. Work= 0.55(F)	376 (318.92)	NCB	PPA	Yes	Oct.'08 (04 Dec, 08)	Dec'08 (02 April, '09 rev.)	May,'09 05 April, '10 rev.	RAB- SA(Jv)	10/(0)	Work in progress (co) (Under Part-I)
20	BWDB:FDR/ Magura/W-3	Re-sectioning of embankment from km 21.00 to km 24.132 under Bamankhali-Bornali scheme/sub-project in Shalikha and sadar upazila in connection with FDR-2007 under Water Management Improvement Project (WMIP) during FYs 2008-2009 and 2009-2010.	Km	Embk= 3.132(P)	25 (15.66)	NCB	PPA	Yes (1st Doc of SWZ)	Oct.'08 (04 Dec, 08)	Dec'08 (04 Mar, '09)	May,'09 15 June, '10 rev.	Md. Shah Jalal	5.0/0.0	Decision passed to execute the length within contract value.(co) (Under Part-I)
21	BWDB:FDR/ Magura/W-3/A	Re-sectioning of embankment from km 24.132 to km27.00 under Bamankhali-Bornali scheme/sub-project in Shalikha and sadar upazila in connection with FDR-2007 under Water Management Improvement Project (WMIP) during FY 2009-2010.	Km	Embk= 2.868(P)	35.6 (New)	NCB	PPA	No	30 Sept, '09	01 Dec, '09	15 June, '10.			The remaining length proposed to be taken up under separate sub- package.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
22	BWDB:FDR/Magura/W-4	Re-sectioning and upgrading of embankment from km 0.00 to km 10.50 under Kalidashkhali-Arpara scheme/sub-project in Shalikhha upazila in connection with FDR-2007 under Water Management Improvement Project (WMIP) during FYs 2008-2009 and 2009-2010.	Km	Embk= 10.5(P)	90.68 (57.15)	NCB	PPA	No	Oct.'08 (04 Dec, 08)	Dec'08 (04 Mar, '09)	May, '09 27August, '09	Md. Shah Jalal	100/36.07	Work completed (co) (Under Part-I)
23	BWDB:FDR/Magura/W-5	Rehabilitation of composite structure, Aqueduct-cum Regulator-cum-bridge on S-11K and D-3K at Goalpara in upazila Sreepur under G. K. Project (Phase-1) in connection with FDR-2007 under Water Management Improvement Project (WMIP) during FYs 2008-2009 and 2009-2010.	No	1(P)	15 (10.54)	NCB	PPA	No	Oct.'08 (04 Dec, 08)	Dec'08 (02 Mar,'09)	May,'09 (23 Aug, '09)	M/S. Kamrul Enterpris e	100/10.39	Physical work completed.The Contract may be finalized.(co) (Under Part-I)
24	BWDB:FDR/Magura/ W-5/A	Repair and extension of the protective work and top slab and other parts of the composite structure, Aqueduct-cum Regulator-cum-bridge on S-11K and D-3K at Goalpara in upazila Sreepur under G. K. Project (Phase-1) in connection with FDR-2007 under Water Management Improvement Project (WMIP) during FY 2009-2010.	No	-	150 (New)	NCB	PPA	No	22 Oct'09	20 Dec, '09	30 April, '10			Emergency rehabilitation to make the structure operable for irrigation and drainage was done under Package Magura/W-5. Now, full rehabilitation as per design proposed.
Magura O&M Divi: Total -4 Packages			km no km	16.5(P) 1 (P) 0.55 (F)	506 587.87 (Rev)								46.46	Current Contracts =402.27
Narail O&M Division														
25	BWDB:FDR/Narail /W-1	Construction of Retired Embankment from km.69.925 to 70.655 and Resectioning of Embankment from km. 69.245 to 69.925, 70.655 to 71.055and 71.095 to 71.545 at Ghaga Upz-Lohagora under Madhumati-Nabaganga Subproject in connection with FDR-2007 under WMIP during 2009-10.	Km	Embk= 0.73 Km (F) and 1.53km (P)	79 71(Rev)	NCB	PPA	No	Oct.'08 05 Oct,' 09 rev.	Dec.'08 02 Dec, '09 rev.	May'09 15 June, '10 rev.			It was 1st Doc, but Magura/W-3 used. (Under Part-I)
26	BWDB:FDR/Narail/W-2	Reconstruction of 2Vent regulator at km 71.075 at Ghaga, Upz-Lohagora under Madhumati-Nabaganga Subproject in connection with FDR-2007 under WMIP during 2008-09.	No.	1 No. (F)	120 207(Rev)	NCB	PPA	No	Oct.'08 05 Oct,' 09 rev.	Dec.'08 02 Dec, '09 rev.	May'09 15 June, '10 rev.			(Under Part-I)
Narail O&M Division:Total 2 packages			Km No Km	0.73(F)+ 1.53(P) 1(F) -	199 278 (Rev)									
Satkhira O&M Division-2:														

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
27	BWDB:FDR/ Satkhira-2/W-1	Rehabilitation of Embankment in CEP Polder No.6-8(Extn) from Km 0.500-1.000 and Polder 6-8 from km 10.500-11.00, km 21.50-23.50, km 27.70-29.00 and km 31.20-32.40=5.50km (P) in Upazila-Satkhira Sadar, Tala and Assasuni District-Satkhira in connection with FDR-2007 WORKS under WMIP during 2009-10.	Km	Embk= 5.50(P) (Rev)	45	NCB	PPA	No	Nov,'08 (15 Sept, '09).	Dec.'08 29 Oct, '09 rev.	Sept.'09 15 June, '10 rev.			(Under Part-II)
28	BWDB:FDR/ Satkhira-2/W-2	Rehabilitation of Embankment in CEP Polder No.7/2 from Km12.100-16.660=4.560km (P) in Upazila-Shyamnagar and Assasuni District-Satkhira in connection with FDR-2007 WORKS under WMIP during 2009-10.	Km	Embk= 4.560 Km(P) (Rev)	70	NCB	PPA	No	Nov,'08 (15 Sept, '09).	Dec.'08 29 Oct, '09 rev.	Sept.'09 15 June, '10 rev.			(Under Part-II)
29	BWDB:FDR/ Satkhira-2/W-3	Rehabilitation of Embankment in CEP Polder No.2 from Km0.10-0.400=0.300km (P) in Upazila- Satkhira Sadar District-Satkhira in connection with FDR-2007 WORKS under WMIP during the year 2009-10.	Km	Embk= 0.300 Km(P)	6	NCB	PPA	No	Nov,'08 (15 Sept, '09).	Dec.'08 29 Oct, '09 rev.	Sept.'09 15 June, '10 rev.			(Under Part-II)
30	BWDB:FDR/ Satkhira-2/W-4	Rehabilitation of Protective work for protection of embankment on right bank of the Betna River in CEP PolderNo.2 from Km18.60-18.780, 19.753-20.193 and 1.000-1.080=0.700km(F) in Assasuni and Satkhira Sadar, District Satkhira in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10.	Km	Prot. Work= 0.700 Km(F)	316 237(Rev)	NCB	PPA	No	Nov,'08 (15 Sept, '09).	Dec.'08 29 Oct, '09 rev.	Sept.'09 15 June, '10 rev.			(Under Part-II)
31	BWDB:FDR/ Satkhira-2/W-5	Rehabilitation of Embankment in CEP Polder No.4 from Km2.750-3.160, 20.410-21.360, 22.303-22.250, 22.450-22.660 and 24.60-25.10 km=2.290Km (P) in Upazila-Assasuni, Kaliganj and Debhata, District-Satkhira in connection with FDR-2007 WORKS under WMIP during 2009-10.	Km	Embk= 2.290 Km(P) (Rev)	28 27(Rev)	NCB	PPA	No	Nov,'08 01 Oct, '09 rev.	Dec.'08 03 Dec, '09 rev.	Sept.'09 15 June, '10 rev.			(Under Part-II)
32	BWDB:FDR/ Satkhira-2/W-6	Rehabilitation of Embankment in CEP Polder No.7/1 from Km12.350-13.00,19.30-20.10and 24.10-24.740=2.09Km (P) in Upazila-Assasuni, Kaliganj and Debhata, District-Satkhira in connection with FDR-2007 WORKS under WMIP during 2008-09 and 2009-10.	Km	Embk= 2.09(P) (Rev)	38 41.42	NCB	PPA	No	Nov,'08 (13 April, '09)	Dec,'08 (10 June, '09)	Sept.'09 03 June, '10 rev.	Md. A. Gafur		Work not yet started (co) (Under Part-II)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
33	BWDB:FDR/ Satkhira-2/W-7	Rehabilitation of Embankment in CEP Polder No.13-14/2 from Km0.00-0.50,13.20-13.50, 46.10-46.60, 48.70-49.20, 58.50-59.00 and 85.80-86.24=2.54km(P)Km in Upazila-Koyra District-Khulna in connection with FDR-2007 WORKS under WMIP during 2008-09 and 2009-10.	Km	Embk= 2.54(P) (Rev)	40 43.70	NCB	PPA	No	Nov,'08 (13 April, '09)	Dec,'08 (10 June, '09)	Sept,'09 03 June, '10 rev.	A.Khaleque		Work not yet started (co) (Under Part-II)
34	BWDB:FDR/ Satkhira-2/W-8	Rehabilitation of 1 No. WCS by Reconstruction of 1-1.50mX1.80m RCB Sluice No.3 at Km 6.75 of Polder 13-14/2 at Mouza Ghatakhali, Upazila-Koyra, District-Khulna in connection with FDR-2007 WORKS under WMIP during 2009-10.	No.	1(F)	103	NCB	PPA	No	Nov,'08 01 Oct, '09 rev.	Dec,'08 03 Dec, '09 rev.	July, '09 15 June, '10 rev.			(Under Part-II)
35	BWDB:FDR/ Satkhira-2/W-9	Rehabilitation of 1 No. WCS by Reconstruction of 1-1.50mX1.80m RCB Sluice No.3A at Km 12.10 of Polder 13-14/2 at Mouza Oratala(Dakhin Madinabad), Upazila-Koyra, District-Khulna in connection with FDR-2007 WORKS under WMIP during 2009-10.	No.	1 (F)	103	NCB	PPA		Nov,'08 01 Oct, '09 rev.	Dec,'08 03 Dec, '09 rev.	July, '09 15 June, '10 rev.			(Under Part-II)
36	BWDB:FDR/ Satkhira-2/W-10	Rehabilitation of Embankment in CEP Polder No.14/1 from Km6.077-6.400, 8.700-9.30 and 17.88-18.18=1.223km (P) in Upazila-Koyra District-Khulna in connection with FDR-2007 WORKS under WMIP during 2009-10.	Km	Embk= 1.223 km (P) (Rev)	20.00	NCB	PPA	No	Nov,'08 01 Oct, '09 rev.	Dec,'08 03 Dec, '09 rev.	Sept, '09 15 June, '10 rev.			(Under Part-II)
37	BWDB:FDR/ Satkhira-2/W-11	Rehabilitation of Protective work for 0.164km (F) bank revetment at North & South Betkashi and Slope protection work 0.243km(F) from km0.757-1.00 at Golkhali in CEP Polder14/1 in Upazila Koyra, District Khulna in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY2009-10.	Km	Prot. Work= 0.407km (F)	250.00	NCB	PPA	No	Nov,'08 01 Oct, '09 rev.	Dec,'08 03 Dec, '09 rev.	July,'09 15 June, '10 rev.			(Under Part-II)
Satkhira O&M Division-2:Total-11 Packages			km no km	18.50(P) 2(F) 1.107(F)	1019 944(Rev)									Current Contracts =83.00
Kushtia O&M Division:														
38	BWDB:FDR/ Kushtia/W-1	Rehabilitation of Kumarkhali Town Protection Works at Kumarkhali, District Kustia. in connection with FDR-2007 under WMIP during 2008-09 and 2009-10.	Km	Prot. Work= 0.726(P)	680 (371.00)	NCB	PPA	Yes	Oct,'08 (23 Dec, '08)	Dec'08 (27 April, '09)	May'09 15 June, '10 rev.	MMT-WEL JV	0/0	Work order issued and cleared to start work.(co) (Under Part-I)
Kushtia O&M Division:Total-1 package			km no	- -	680 371.00									

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
			km	0.726(P)	(Rev)									
	Bagerhat O&M Division													
39	BWDB:FDR/ Bagerhat/W-1	Rehabilitation of Embankment in CEP Polder No.35/1 in between Km 30.00- 31.915, 33.35-33.90, 35.80-36.780, 38.00-40.00, 48.50-50.00and 50.50-52.00=8.445km(P) in Upazila-Morrelganj and Sarankhola District-Bagerhat in connection with FDR-2007 WORKS under WMIP during 2009-10.	Km	Embk= 8.445 km(P) (Rev)	<u>50</u> 48.5 (Rev)	NCB	PPA	No	Nov,'08 (16 Sept, '09)	<u>Dec,'08</u> 02 Dec, '09 rev.	<u>Sept,'09</u> 15 June, '10 rev.			(Under Part-II)
40	BWDB:FDR/ Bagerhat/W-3	Rehabilitation of Embankment in CEP Polder No.35/3 from km 24.00-26.00, 27.05-30.00 and 30.30-32.0=6.650km(P) in Upazila-Rampal and Bagerhat Sadar, District-Bagerhat in connection with FDR-2007 WORKS under WMIP during 2009-10.	Km	Embk= 6.650km (P) (Rev)	50	NCB	PPA	No	Nov,'08 (16 Sept, '09)	<u>Dec,'08</u> 02 Dec, '09 rev.	<u>Sept,'09</u> 15 June, '10 rev.			(Under Part-II)
41	BWDB:FDR/ Bagerhat/W-4	Rehabilitation of WCS by repair and replacement of Gates and Hoists of Sluice No.S-1 and S-3 in CEP Polder-35/3 in Upazila-Rampal and Bagerhat Sadar District-Bagerhat in connection with FDR-2007 WORKS under WMIP during 2009-10 .	Km	2 (P)	10	NCB	PPA	No	<u>Nov,'08</u> 05 Oct, '09 rev.	<u>Dec,'08</u> 02 Dec, '09 rev.	<u>July,'09</u> 15 June, '10 rev.			(Under Part-II)
42	BWDB:FDR/ Bagerhat/W-5	Rehabilitation of Embankment in CEP Polder No.36/1 from km7.55-8.05, 8.30-8.50, 10.40-11.40,12.70-13.20, 14.00-14.80, 16.00-19.00=6km(P) in Upazila-Mollahat, Chitalmari and Fakirhat District-Bagerhat and Rupsha , district-Khulna in connection with FDR-2007 WORKS under WMIP during 2009-10	Km	4.00 km(P) (Rev)	45	NCB	PPA	No	<u>Nov,'08</u> 22 Oct,'09 rev.	<u>Dec,'08</u> 27 Dec, '09 rev.	<u>Sept,'09</u> 15 June, '10 rev.			(Under Part-II)
43	BWDB:FDR/ Bagerhat/W-6	Rehabilitation of WCS at Godaria(20-1.52X1.83) and Arulio(1-1.3mX1.3m) in CEP Polder-36/1 in Upazila-Rampal and Bagerhat Sadar District-Bagerhat in connection with FDR-2007 WORKS under WMIP during 2008-09 and 2009-10 .	No.	2 Nos(P)	<u>50</u> 62(Rev)	NCB	PPA	No	<u>Nov,'08</u> 22 Oct,'09 rev.	<u>Dec,'08</u> 27 Dec, '09 rev.	<u>July,'09</u> 15 June, '10 rev.			(Under Part-II)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
44	BWDB:FDR/ Bagerhat/W-7	Rehabilitation of Protective work in CEP Polder-36/1 between 61.637-61.741, 61.861-62.045 and 62.188-62.278=0.278km(P) and 61.557-61.587, 62.278-62.348=0.100 km(F) in Upazila Mollahat, Chitalmari and Fakirhat District-Bagerhat in Polder 36/1 in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2008-2009 and 2009-10.	Km	Prot. Work= .10(F) .278(P)	350 320.47 (Rev)	NCB	PPA	No	Nov.'08 (29 April, '09)	<u>Dec.'08</u> 02 Dec, '09 rev.	<u>July,'09</u> 15 June, '09			Bid Evaluation Report sent to World Bank for concurrence. (Pending with World Bank) (Under Part-II)
45	BWDB:FDR/ Bagerhat/W-8	Rehabilitation of Protective work from 0.00km-0.1410km and 1.60-1.741m=0.282km (F) of protection of Morrelganj thana health complex and bazar project in Upazila Morrelganj District-Bagerhat in connection with "Flood damage rehabilitation 2007 works" under WMIP during 2009-10.	Km	Prot. Work= 0.282 (F) (Rev)	400.00	NCB	PPA	Yes	<u>Nov,'08</u> 22 Oct,'09 rev.	<u>Dec,'08</u> 27 Dec, '09 rev.	<u>July,'09</u> 15 June, '10 rev.			Estimate sanctioned. (Under Part-II)
Bagerhat O&M Division: Total-8 package			km no km	15.095(P) 6(P) 0.382(F) 0.278(P)	<u>967</u> <u>935.97</u> (Rev)									

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Gopalganj O&M Division														
46	BWDB: FDR/ Gopalganj/W-2	Rehabilitation of Protective work on the left bank of the Madhumati River at Chinguri-Patgati in between M.310.00 to M625.00(F) in Upazila Tungipara, District Gopalganj in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY2009-10.	Km	Prot. Work= .315(F) (Rev)	<u>550</u> 524(Rev)	NCB	PPA	Yes	17 Aug, '09 30 Sept, '09 rev.	20 Oct, '09 02 Dec, '09 rev.	May, '10			Estimate sanctioned. (Under Part-V)
47	BWDB: FDR/ Gopalganj/W-3	Rehabilitation of Protective work on the left bank of the Madhumati River at Gobra for a length of 0.790km (F) in Upazila Gopalganj Sadar, District Gopalganj in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10.	Km	Prot. Work= 0.79(F) (Rev)	<u>600</u> 764(Rev)	NCB	PPA	Yes	17 Aug, '09 30 Sept, '09 rev.	20 Oct, '09 02 Dec, '09 rev.	May, '10			Estimate sanctioned. (Under Part-V)
48	BWDB: FDR/ Gopalganj/W-4	Rehabilitation of Protective work on the Madaripur Beel Route from Km6.152-6.252, km 6.70-6.770, 10.30-10.60, km 11.05-11.350, km 15.604-15.704, km 15.810-15.840=0.800km (F) on the left bank of MBR Channel in Upazila-Gopalganj Sadar, District Gopalganj in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY2009-10.	Km	Prot. Work= 0.80(F) (Rev)	<u>950</u> 912 (Rev)	NCB		Yes	17 Aug, '09 30 Sept, '09 rev.	20 Oct, '09 02 Dec, '09 rev.	May, '10			Estimate sanctioned. (Under Part-V)
Gopalganj O&M Division:Total 3 packages			km no km	- - 1.905(F)	<u>2100</u> 2200 (Rev)									
Madaripur O&M Division														
49	BWDB:FDR/ Madaripur /W-1	Rehabilitation of Embankment in South Kalkini FCDI Subproject by resectioning from Km7.00-9.00,12.83-14.83, 15.64-18.10, 18.75-20.00,24.70-26.00 and 28.00-31.20 in Upazila Kalkini, District Madaripur in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10.	Km	Embk= 12.20 km(P)	<u>132</u> 144 (Rev)	NCB	PPA	No	Dec.'08 30 Sept, '09 rev.	Jan.'09 26 Nov, '09 rev.	Sept.'09 15 June, '10 rev.			Estimate sanctioned. (Under Part-III)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
50	BWDB:FDR/ Madaripur/W-2	Rehabilitation of Protective work under (a) Sreenadi Banda Protection Subproject from M.85-140,240-300,315-345 and 345- 450=250m(F), and M.45-85, 230-240 and 300-315=65m(P)on the left bank of the Srinadi, (b) Tekerhat Bandar Protection Subproject from M. 700-750=50m(F) and from M.90-130 =90m(P) on the left bank of the Madripur Beel Route Channel and (c) Pranabmat Protection Subproject from M.272-372=100m(F) on the left bank of the Sadhurkhal in Upazila-Rajoir, District Madaripur in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10.	Km	Prot. Work= 0.400km (F) 0.155km (P) (Rev)	443 451 (Rev)	NCB	PPA	Yes	Dec.'08 30 Sept, '09 rev.	Jan.'09 26 Nov, '09 rev.	Aug.'09 15 June, '10 rev.			(Under Part-III)
51	BWDB:FDR/ Madaripur/W-3	"Ramshill Kafullabari FCD Scheme/Project: (i) Replacement of 1 No. WCS by replacement of damaged Sluice No.RKP-13 by a sluice cum Boat-pass - (1 vent - 1.50mX1.83m RCB Sluice, and 2.50m wide Boat-Pass); and (ii) repair of 2-900 mm dia Pipe Sluice at Km2.16 in Upazila-Kotalipara, District Gopalganj in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10.	No.	1(F) 1(P)	200.00	NCB	PPA	No	Dec.'08 29 Oct, '09 rev.	Jan.'09 29 Dec, '09rev.	Mar.'10 15 June, '10 rev.			(Under Part-III)
Madaripur O&M Division:Total -3 packages			km no km	12.20(P) 1(F)+1(P) 0.40(F)+ 0.155(P)	775 795 (Rev)									
South-Western Zone (SWZ): Total= 31 Packages			km no km	0.73(F) 63.825(P) 4(F) + 8(P) 4.344(F)+ 1.159(P)	6246 6111.84 (Rev)									

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Southern Zone (SZ)														
Patuakhali O&M Division														
52	BWDB:FDR/ Patuakhali/W-1	Patuakhali Town Protection: Rehabilitation of protection works in between chainage km 0.141 to 0.444 = 0.150km (Part) in upazila Patuakhali sadar, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2009-10	Km	Prot. Work= 0.150km (P)	80	NCB	PPA	No	Dec.'08 29 Oct,'09 rev.	Jan,'09 31 Dec, '09 rev.	Dec.'09 15 June, '10 rev.			(Under Part-III)
53	BWDB:FDR/ Patuakhali/W-2	Polder 55/2E: Rehabilitation and repair of embankment in different chainages from 2.000 to 84.500=12.50km (P) in upazila Patuakhali sadar, Baufal and Dashmina, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2008-09 and 2009-10.	Km	Embk= 12.50(P) (Rev)	120 (123.20)	NCB	PPA	No	Dec.08 (25 Feb, '09)	Jan,'09 (07April, '09)	Sept.09 30 April, '10 rev.	M/S Monalisa	41/27	Work in progress (co) (Under Part-III)
54	BWDB:FDR/ Patuakhali/W-3	Polder 55/2E: i) Reconstruction and rehabilitation of Farikata drainage sluice (1-1.50mx1.80m) at km 15.00; ii) Reconstruction and replacement of flushing inlet (0.600m dia.) in different chainages from km 13.000 to 85.500 = 4 nos. (F); iii) Repair of Buria Drainage sluice and Batkazol boat pass=2 nos.(P) in upazila- Dashmania, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2009-10.	No.	5 nos. (F) + 2 nos. (P)	140	NCB	PPA	No	Dec.'08 29 Oct,'09 rev.	Jan,'09 31 Dec, '09 rev.	Dec.'09 15 June, '10 rev.			(Under Part-III)
55	BWDB:FDR/ Patuakhali/W-4	Polder 55/2A: Rehabilitation and repair of embankment in different chainage from Km 5.700 to 43.000=13.70 km (P) in upazila Patuakhali sadar, Galachipa and Dashmina, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2008-09 and 2009-10.	Km	Embk= 13.7(P) (Rev)	120 (125.84)	NCB	PPA	No	Dec.08 (25 Feb, '09)	Jan,'09 (07April, '09)	Sept.09 30 April, '10 rev.	M/S Amin &Co.& Mizanur Rahman Sohag (JV)	40/25	Work in progress.(co) (Under Part-III)
56	BWDB:FDR/ Patuakhali/W-5	Polder 55/2A: i) Reconstruction and rehabilitation of surface drainage sluice near km 3.800 (1-1.500m x 1.800m) and 17.400 (0.900m dia)=2 nos.(F) ii) flushing inlet (0.600m dia.) in different chainage from km 4.400 to 36.200=4 nos & iii) Repair of Darandi and Naptani khal sluice =2 nos.(P) in upazila- Dashmania, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2009-10.	No.	6 nos. (F) + 2 nos. (P)	120	NCB	PPA	No	Dec.'08 29 Oct,'09 rev.	Jan,'09 31 Dec, '09 rev.	June,'09 15 June, '10 rev.			(Under Part-III)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
57	BWDB:FDR/ Patuakhali/W-6	Dumki-Loukathi Scheme/sub-project: i) Rehabilitation and reconstruction of embankment from Km 16.050 to 19.450=3.400 km (F) and ii) Repair of embankment in different chainage from km 1.330 to 48.380 = 26.00km (P) in upazila Patuakhali sadar, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2008-09 and 2009-10.	Km	Embk= 3.40(F) 26.00(P)	280 (287.52)	NCB	PPA	No	Dec.08 (25 Feb, '09)	Jan,'09 (07 April, '09)	Sept.09 30 April, '10 rev.	M. Ahmed- RC Co.(JV)	40/32	Work in progress (co) (Under Part-III)
58	BWDB:FDR/ Patuakhali/W-7	Dumki-Loukathi sub-project:: i) Reconstruction and rehabilitation of surface drainage sluice near km 16.400 (1- 0.900m x 1.200m) and near km 42.300 (0.900m dia); =2 nos.(F) ii) Flushing inlet (0.600m dia) in different chainage from km 8.400 to 43.530=20 nos.(F) and iii) Repair of Fedia Drainage sluice (2- 1.5m x 1.8m) =1 no (P) in upazila Patuakhali sadar, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2008-09 and 2009-10. Muradia-Kalagachia sub-project: i) Reconstruction and rehabilitation of flushing inlet (0.600m dia) in different chainage from km 5.200 to 19.700=4 nos (F) ii) Repair of Flushing inlets at km 28.100 and 34.500=2 nos.(P) in upazila Dumki, Dist. Patuakhali in connection with FDR-2007 Works under WMIP during 2009-10.	No.	22nos. (F) +1No.(P) 4nos.(F)+ 2Nos.(P) (Rev)	300	NCB	PPA	No	Dec.'08 29 Oct,'09 rev.	Jan,'09 31 Dec, '09 rev.	Dec.'09 15 June, '10 rev.			(Under Part-III)
59	BWDB:FDR/ Patuakhali/W-8	Muradia-Kalagachia Scheme/sub-project: i) Rehabilitation and reconstruction of embankment in different chainage from km 8.000 to 18.100=1.50km (F) and ii) Repair of embankment in different chainage from km 9.000 to 35.930=20.00 km (P) in upazila-Dumki, Dist. Patukhali during 2008-09 and 2009-10.	Km	Embk= 1.50(F) 20.00(P)	190 (206.44)	NCB	PPA	No	Dec,'08 (25 Feb, '09)	Jan,'09 (07 April, '09)	Sept,'09 30 April, '10 rev.	WEI- MR(JV)	37/27	Work in progress (Under Part-III)
60	BWDB:FDR/ Patuakhali/W-9	Itabaria-Lebukhali sub-project: Rehabilitation and repair of embankment in different chainage from km 0.400 to 21.400 =14.750 km (P) in upazila- Patuakhali sadar, Dist. Patukhali during 2008-09 and 2009-10.	Km	Embk= 14.75(P) (Rev)		NCB	PPA	No	Dec,08 (25 Feb, '09)	Jan,'09 (07 April, '09)	Sept.09 30 April, '10 rev.	Abul Kalam Azad	39/29	Work in progress (co) (Under Part-III)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
					(138.60)									
61	BWDB:FDR/ Patuakhali/W-10	Itabaria–Lebukhali sub-project: i) Reconstruction and rehabilitation of surface drainage sluice near km 11.500 (1-0.900m x 1.290m) (Chandukhali) and near km 3.250 (1-1.050m dia.) (Kalichanna) = 2 nos.(F) and ii) Fflushing inlet (0.600m dia.) in different chainage from km 4.600 to 17.200= 4 nos (F) in upazila-Patuakhali sadar, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2009-10.	No.	6 Nos.(F)	117	NCB	PPA	No	Dec.'08 29 Oct,'09 rev.	Jan,'09 31 Dec, '09 rev.	Dec,'09 15 June, '10 rev.			(Under Part-III)
62	BWDB:FDR/ Patuakhali/W-11	Mirzaganj-Rampura sub-project: Rehabilitation and repair of embankment in different chainage from km 4.000 to 44.100=20.000 km (P) in upazila-Mirzaganj, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2008-09 and 2009-10.	Km	Embk= 20(P)	160 (163.64)	NCB	PPA	No	Dec.08 (25 Feb, '09)	Jan 09 (25 April, 09) .	Sept. '09 30 April, '10 rev.	Nabarun Traders	0/0	Work in progress (co) (Under Part-III)
63	BWDB:FDR/ Patuakhali/W-12	Mirzaganj-Rampura sub-project: i) Reconstruction and rehabilitation of flushing inlet (0.600m dia.) in different chainage from km 2.500 to 28.600= 5 nos.(F) and ii) Repair and rehabilitation of 0.060km (P) protective work int different chainage in upazila-Mirzaganj, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2009-10.	No.	5 nos. (F) + Prot. Work= 0.060km (P)	75	NCB	PPA	No	Dec.'08 29 Oct,'09 rev.	Jan,'09 31 Dec, '09 rev.	Dec,'09 15 June, '10 rev.			(Under Part-III)
64	BWDB:FDR/ Patuakhali/W-13	Polder 41/7: Rehabilitation and repair of embankment in different chainage from km 2.000 to 48.000=18.05 km (P) during 2008-09 &2009-10.	Km	Embk= 18.05(P) (Rev)	160 (169.31)	NCB	PPA	No	Dec.08 (25 Feb, '09)	Jan,'09 (07 April, '09)	Sept.09 30 April, '10 rev.	WEL- MR(JV)	45/35	Work in progress (Under Part-III)
65	BWDB:FDR/ Patuakhali/ W-14	Polder 41/7: i) Reconstruction and rehabilitation of Chalitabunia drainage sluice (1-1.500m x 1.800m) at km 42.800; ii) 5 nos. (F) Flushing inlet (0.600m dia.) in different chainage from km 8.500 to 36.500 of in upazila-Mirzaganj, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2009-10.	No.	6 (F)	120	NCB	PPA	No	Dec.'08 29 Oct,'09 rev.	Jan,'09 31 Dec, '09 rev.	Dec,'09 15 June, '10 rev.			(Under Part-III)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
66	BWDB:FDR/ Patuakhali/W-15	Polder 41/7: i) Reconstruction and rehabilitation of Hazikhali drainage sluice (3-1.500m x 1.800m) at km 10.30 and ii) Repair of Goalkhali and Kakrabonia drainage sluice in upazila-Mirzaganj, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2009-10.	No.	1 no. (F) + 2 nos. (P)	245	NCB	PPA	No	Dec,'08 29 Oct,'09 rev.	Jan,'09 31 Dec, '09 rev.	Dec,'09 15 June, '10 rev.			(Under Part-III)
67	BWDB:FDR/ Patuakhali/W-16	Subidkhali-Madabkhali sub-project: Rehabilitation and repair of embankment in different chainage from km 2.000 to 29.500 =18.00 km (P) in upazila-Mirzaganj, Dist. Patukhali during 2008-09 and 2009-10.	Km	Embk= 18(P)	144 (151.36)	NCB	PPA	No	Dec,'08 (25 Feb, '09)	Jan,'09 (07 April, '09)	Sept,'09 30 April, '10 rev.	Abul Kalam Azad	44/36	Work in progress (co) (Under Part-III)
68	BWDB:FDR/ Patuakhali/ W-17	Subidkhali-Madabkhali sub-project: i) Reconstruction and rehabilitation of 2 nos. (F) surface drainage sluice (1-0.900m x 1.200m) over Charkhali khal and Darga khal and ii) Repair of Ailabunia, Kashinath and Moheshkhali drainage sluices in upazila-Mirzaganj, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2009-10.	No.	2 no. (F) + 3 nos. (P)	132	NCB	PPA	No	Dec,'08 29 Oct,'09 rev.	Jan,'09 31 Dec, '09 rev.	Dec,'09 15 June, '10 rev.			(Under Part-III)
69	BWDB:FDR/ Patuakhali/ W-18	Potection of Lebukhali Ferryghat Project: i) Rehabilitation of protection work at different chainage=0.050km(F)+0.10km(P) in Upazila-Patuakhali Sadar, Dist-Patuakhali in connection with FDR-2007 Works under WMIP during 2009-10.	Km	Prot. Work= 0.050(F)+ 0.100(P)	125	NCB	PPA	No	Dec,'08 29 Oct,'09 rev.	Jan,'09 31 Dec, '09 rev.	Dec,'09 15 June, '10 rev.			(Under Part-III)
70	BWDB:FDR/ Patuakhali/W-19	Polder 48: Rehabilitation of embankment with slope protection from km 31.840-31.900 and km 34.100-34.360 = 0.320km (F) at Khajura in upazila- Khepupara, Dist. Patukhali during 2008-09 and 09-10. Khepupara town protection project : Repair and rehabilitation of protection work at different chainage =0.050km (F) + 0.100km (P) in upazila-Khepupara, Dist. Patukhali during 2008-09 and 2009-10.	Km	Prot. Work= 0.32(F) 0.15(P) (Rev)	375 (387.78)	NCB	PPA	Yes	Dec,'08 (03 Feb, '09)	Jan,'09 (29 Mar, '09)	Dec,'09 30 Dec, '09	Padma Associate & Engineers Ltd	33/29	Work in progress (co) (Under Part-III)
71	BWDB:FDR/ Patuakhali/W-20	Polder 48: Reconstruction and rehabilitation of Surface drainage sluice (0.900m dia.) near km 12.500 and 16.500=2 nos(F) in upazila-Khepupara, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2009-10.	No.	2 nos. (F)	45.00	NCB	PPA	No	Dec,'08 29 Oct,'09 rev.	Jan,'09 31 Dec, '09 rev.	Dec,'09 15 June, '10 rev.			(Under Part-III)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	Patuakhali O&M Division:Total-20 Packages		km	4.90(F)+ 143.00(P)	3183									
			No	59(F)+12(P)	3252.69									
			Km	0.37(F)+ 0.46(P)	(Rev)									

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	Bhola O&M Division-1													
72	BWDB: FDR/ / Bhola-1/W-1	(a)Rehabilitation of Protective Work in Bhola Town Protection Project Phase-1 from Km9.85 -km9.95 and from km10.51 &- km10.70 in Upazila-Bhola and (b) Rehabilitation of Embankment (Sea dyke) from Km35.00 to 36.62=1.62km (P) including slope protection under CEP Polder-56/57 in Upazila-Daulatkhan, District-Bhola in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10.	Km	(a)Prot. Work=0.290km(P) (b) Embkt. =1.62 km(P) Prot. Work=1.62km(F).	<u>417</u> 464(Rev.)	NCB	PPA	Yes	20 Aug, '09 30 Sept, '09 rev.	29 Oct, '09 02 Dec, 09 rev.	May, '10			(Under Part-V)
73	BWDB: FDR/ Bhola-1 /W-2	(a)Rehabilitation of Embankment (Sea dyke) by resectioning from Km39.20 to km41.95=2.75km(P) and (b) Slope protection of Embankment from Km39.20 to km41.95=2.75km(P) in Polder-56/57 in Upazila-Borhanuddin, District Bhola in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY2009-10.	Km	(a)Embt. =2.75km(P) (b)Prot. Work=2.75km(F)	<u>693</u> 677(Rev)	NCB	PPA	Yes	20 Aug, '09 30 Sept, '09 rev.	29 Oct, '09 02 Dec, 09 rev.	May, '10			(Under Part-V)
	Bhola O&M Division-1: TotalTotal 2 packages		km no km	4.37(P) - 0.29(P)+ 4.37(F)	<u>1110</u> 1141 (Rev)									
	Bhola O&M Division-2													
74	BWDB: FDR/ / Bhola-2/W-1	(a)Rehabilitation of Embankment (Sea dyke) by resectioning from Km70.00-71.00, 106.00-106.90, 113.00-113.40, 158.00-160.00, 167.00-168.00 and 171-.00-173.00=7.300km (P) and (b) Rehabilitation of 7nos. WCS: Sluice Nos. 8(10 v), 7(8v), 5(5v), 11(10v), 11/A (2v), 13(4v) and 14(4v)(all 1.52m X1.83m) in CEP Polder 56/57 in UPZ- Lalmohan & Charfasson, District-Bhola in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY2009-10.	Km	(a)Embkt=7.300 km(P) (b)WCS 7(p)	390.00	NCB	PPA	Yes	25 Aug, '09 30 Sept, '09 rev.	29 Oct, '09 02 Dec, 09 rev.	May, '10			(Under Part-V)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
75	BWDB: FDR/ Bhola-2 /W-2	(a)Rehabilitation of Embkt (i)from km16.500 to 17.00 and km20.400 to 22.90 in CEP Polder 58/1 , (ii) from km0.00 to 1.500 in Polder-58/2 and (iii) 1.00km(P) in Polder-58/3 , (b) Rehabilitation of 5nos. WCS(Polder-58/1-2,58/2-1 & 58/3-2) and (c) Protective work from km22.30 to 22.80 in Polder-58/1 and from km10.40 to 10.90(slope protection) in Polder 58/2 in Upazila-Monpura, District-Bhola in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10.	Km	(a)Embkt= 5.50km(P) (b)WCS = 5 (P) (c)Prot. Work = 1.00km(F)	675.00	NCB	PPA	Yes	25 Aug, '09 30 Sept, '09 rev.	29 Oct, '09 02 Dec, '09 rev.	May, '10			(Under Part-V)
Bhola O&M Division-2: Total 2 packages			km no km	12.8(P) 12 (P) 1.00(F)	1065.00									
Southern Zone Total =24 packages			km no km	165.07(P) 59(F)+ 24(P) 5.74(F)+ 0.75(P)	5358 5458.69 (Rev)									
Central Zone (CZ)														
Dhaka O&M Division-1														
76	BWDB:FDR/ Dhaka/W-1	Rehabilitation of protection work of Dhaleswari river left bank project in different chainages in between km 0.140 to km. 0.560; km.0.600 to km.0.715 and including km.0.020 (P) length near the offtaking canal mouth totalling Km 0.100 (F) +0.450 (P) in upazila- Keraniganj, Dist. Dhaka in connection with FDR-2007 Works under WMIP during 2008-09 and 2009-10.	Km	Prot. Work= 0.10(F) 0.45(P)	476 (373)	NCB	PPA	Yes	Jan,'09 (18 May, '09)	March, '09 15 Oct, '09 rev.	March, '10 31 May, '10 rev.			Bid Evaluation Report sent to World Bank for concurrence (Pending with World Bank) (Under Part-IV)
77	BWDB:FDR/ Dhaka/W-2	Rehabilitation of protection work of Dhaleswari river left bank project in different chainages in between km 0.715 to km.1.160 including km0.050 length near the confluence point totalling km.0.495(P) in upazila- Keraniganj, Dist. Dhaka in connection with FDR-2007 Works under WMIP during 2008-09 and 2009-10.	Km	Prot. Work= .495(P)	497 (384)	NCB	PPA	Yes	Jan,'09 (18 May, '09)	March, '09 15 Oct, '09 rev.	March, '10 31 May, '10 rev.			Bid Evaluation Report sent to World Bank for concurrence (Pending with World Bank) (Under Part-IV)
Dhaka O&M Division-1:Total-2 packages			km no	- -	973									

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
			km	0.10(F)+ 0.945(P)	157 (Rev)									
Jamalpur O&M Division														
78	BWDB:FDR/ Jamalpur/ W-1	Rehabilitation of the Protective Work by bank revetment under Protection of Bhuapur- Tarakandi Road/Embankment from erosion of River Jamuna, UPZ-Sharishabari, District- Jamalpur in connection with "Flood damage rehabilitation 2007 works" in connection with FDR-2007 Works under WMIP during FY2009-10.	Km	Prot. Work= .035km(F) .185km(P) (Rev)	450 496(Rev)	NCB	PPA	Yes	Jan.'09 30 Sep,'09 rev.	Mar,'09 02 Dec, '09 rev.	Mar,'10 31 May, '10 rev.			Estimate sanctioned (Under Part-IV)
79	BWDB:FDR/ Jamalpur/ W-2	Rehabilitation of Embankment under (a) Jamalpur Priority Project ,UPZ-Dewanganj, Islampur by resectioning from Km0.150 to 0.255 including slope protection and inside ditch filling, (b) Kabaribari SubProject , UPZ- Sharishabari by resectioning from Km19.89- 20.05 including slope protection, and (d) Mahmudpur-Delalerpara Subproject , UPZ- Melandah & Madarganj by breach closing from Km6.440-6.510 in connection with FDR- 2007 Works under WMIP during FY 2009-10.	Km	Embk = .070km (F), .265km (P) (Rev)	160 198(Rev)	NCB	PPA	No	Jan,'09 30 Sep,'09 rev.	Mar,'09 02 Dec, '09 rev.	Mar,'10 31 May, '10 rev.			Estimate sanctioned (Under Part-IV)
Jamalpur O&M Division-Total 2 packages			km no km	0.070(F)+ 0.265(P) 0 0.035(F)+ 0.185(P)	610 694(Rev)									

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	Tangail O&M Division													
80	BWDB:FDR/ Tangail/W-1	Char Laxibasha scheme/subproject: Rehabilitation and repair of Embankment from km2.025-2.055,2.12-2.20,2.30-2.33,2.477-2.517&24.38-24.70 = 0.500km (F) including slope protection between km 2.000-2.20, 2.295-2.355 &2.477-2.517 = 0.3 km (F) in upazila- Kalihati, Dist. Tangail during 2009-10.	Km	Embt.=0.50 0(F) Protection work= 0.300km (F)	<u>250</u> 285(Rev)	NCB	PPA	No	Jan.'09 05 Oct,'09 rev.	Feb. '09 02 Dec, '09 rev.	May,'10			Estimate sanctioned (Under Part-IV)
	Tangail O&M Division- Total1 package		km no km	0.500(F) - 0.300(F)	<u>250</u> 285(Rev)									
	Central Zone (CZ) -Total= 5 packages		km no km	0.570(F)+ 0.265(P) - 0.435(F)+ 1.130(P)	<u>1833</u> 1736(Rev)									
	South-Eastern Zone (SEZ)													
	Luxmipur O&M Division													
81	BWDB:FDR/ Laxmipur/W-1	Rehabilitation of protection work of R/S left guide bundh, C/S right guide bundh of Rahmatkhali additional regulator and C/S left bank guide bundh of Rahmatkhali old regulator in different chainages = 0.224km (P) + 0.107km (F) of Noakhali Comprehensive Drainage scheme in upazila- Laxmipur Sadar, Dist. Laxmipur in connection with FDR-2007 Works under WMIP during 2009-10.	Km	Prot. Work= .107(F) .224(P)	335.00	NCB	PPA	No	Jan.'09_30 Sep,'09 rev.	Mar.'09 02 Dec, '09 rev.	Mar,'10 15 June, '10 rev.			Re- Bidding has been cleared by the World Bank. (Under Part-IV)
	Luxmipur O&M Division:Total-1 package		km no km	- - 0.107(F)+ 0.224(P)	335.00									

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Chittagong O&M Division-2														
82	BWDB:FDR/ Chittagong-2 /W-1	Rehabilitation of Embankment in CEP Polder-64/B from km24.8500 to 27.760, 32.920 to 33.920, 39.00 to 42.00, 45.000to 46.500 and 48.200 to 48.600 in Dist. Chittagong in connection with FDR-2007 Works under WMIP during FY2009-10.	Km	Embk= 8.83(P)	160.00	NCB	PPA	Yes (1st Doc.)	25 Aug, '09 05 Oct, '09 rev.	29 Oct, '09 02 Dec, '09 rev.	May,'10			(Under Part-V)
Chittagong O&M Division-2Total 1 package			Km No. Km	8.83(P) - -	160.00									
Cox's bazar O&M Division														
83	BWDB: FDR/ Cox'sbazar / W-1	Rehabilitation of Embankment in CEP Polder-71 in Upazila-Kutubdia, District Cox's Bazar by resectioning from Km0.00-2.85, 2.90-4.40,30.54-31.45, 31.80-32.00 and 37.00-40.00; Total=8.46km(P) in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10.	Km	Embt= 8.46 km(P) (Rev)	350 370(Rev)	NCB	PPA	Yes	Jan. '09 30 Sept, '09 rev.	Mar,'09 02 Dec, '09 rev.	May,'10			(Under Part-IV)
84	BWDB: FDR/ Cox'sbazar / W-2	Rehabilitation of Protective Work from Km27.80 to km28.80=1.00km(F) in Polder-71 in Upazila-Kutubdia, District Cox's Bazar in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10.	Km	Prot. Work=1.00 km (F)	700 931(Rev)	NCB	PPA	Yes	Jan. '09 30 Sept, '09 rev.	Mar,'09 02 Dec, '09 rev.	May,'10			(Under Part-IV)
85	BWDB: FDR/ Cox'sbazar / W-3	Rehabilitation of Embankment in CEP Polder (a) 66/2 in UPZ-Cox's Bazar from Km.8.00-8.35 & 10.85-12.51 on the right bank of the Baruakhali and Km12.937-13.237 & 14.48-14.68 on the left bank of the Baruakhali River; Total=3.310 km in District Cox's Bazar in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10.,	Km	Embkt= 3.310 km(P)	50 62(Rev)	NCB	PPA	No	Jan. '09 30 Sept, '09 rev.	Mar,'09 02 Dec, '09 rev.	May,'10			(Under Part-IV)
86	BWDB: FDR/ Cox'sbazar / W-4	CEP Polder 67 in Teknaf UPZ from Km3.00-5.152=2.152km(P) on the right bank of the Naf River in District Cox's Bazar in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10.	Km	Embkt= 2.152 km(P) (Rev)	85 83(Rev)	NCB	PPA	No	Jan. '09 30 Sept, '09 rev.	Mar,'09 02 Dec, '09 rev.	May,'10			(Under Part-IV)
87	BWDB: FDR/ Cox'sbazar / W-5	Rehabilitation of protection works by bank revetment in CEP Polder-66/2 in UPZ-Cox's Bazar Sadar, District- Cox's Bazar from KM 13.70-14.00(F) in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10.	Km	Prot. Work= 0.30km(F)	250 244(Rev)	NCB		No	Jan. '09 30 Sept, '09 rev.	Mar,'09 02 Dec, '09 rev.	May,'10			(Under Part-IV)
Cox's bazar O&M Division: Total 5 packages			km	13.922(P)										

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
			no km	- 1.300(F)	1930 1690(Rev)									
	South-Eastern Zone (SEZ) Total= 7 Packages		km	22.752(P)										
			no km	- 1.407(F)+ 0.224(P)	1930 2185(Rev)									
	North-Eastern Zone													
	Sylhet O&M Division													
88	BWDB:FDR/ Sylhet/ W-1	Rehabilitation of (a) Embankment in Kusiyara River Right Embankment Project between Km24.00 & 32.00 in Balaganj upazila,(b) Embankment in Sarigoainghat Project from km.1.500 to 3.00, 6.00to 6.500 and 8.10 to 9.500and 0.60km toe repair at km13.70 in upazila-Jointapur and (c) Protective works at Douki River 0.240km(F) at left bank(Asampara), 0.60km(P) at right bank(Bourbag) and 0.013km(P) at Cross dam in upazila- Goainghat, District- Sylhet in connection with FDR-2007 Works under WMIP during FY2009-10.	Km	(a) Embt.=7.00(P) (b) Embt.=3.40 km(P)+Toe Repair 0.060 Km (c)Prot.Wor k 0.240 km (F)+0.173 km (P)	275.00	NCB	PPA	Yes (1st Doc.)	31 Aug, 09 15 Oct, '09 rev.	05 Nov, '09 15 Dec, '09 rev. .	May, '10.			(Under Part-V)
	Sylhet O&M Division Total 1 packages		km no km	10.4 (P) - .24(F)+ .233(P)	275.00									

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	Moulvibazar O&M Division-2													
89	BWDB:FDR/ Moulvibazar/ W-1	Rehabilitation of Protective work by extending existing works and by constructing revetment at acute caving points from Km6.200-6.280, 8.300-8.400 , 17.300-17.420, 18.300-18.450 & 19.320-19.395 at left bank, and from 13.150-13.432, 2.70-2.783, 2.798-2.833 and km13.900-14.00 at right bank of the Manu Riv.er in Upazila-Kulaura and Rajnagar, District-Moulvibazar	Km	Prot. Work= 1.027Km (F) (Rev)	<u>380</u> 500(Rev)	NCB	PPA	Yes	31 Aug, '09 15 Oct, '09 rev.	04 Nov, '09 15 Dec, '09 rev.	May, '10.			(Under Part-V)
	Moulvibazar O&M Division-1 -Total package		km no km	- - 1.027(F)	<u>380</u> 500 (rev)									
	North-Eastern Zone (NEZ) - Total=2 Packages.		km no km	10.40(P) - 1.267(F)+ 0.233(P)	<u>655</u> 775(Rev)									
	CERP													
	Barguna WD Division(CERP)													
90	BWDB:FDR/ Barguna/W-1	Repair & Rehabilitation of Embankment with slope protection work in Polder 35/1 from Km 3.860-5.530, 6.822-6.40, 14.346-14.396, 14.540-14.620, 15.440-15.710, 15.930-15.970, 16.028-16.088, 16.680-16.740,17.623-18.789, 19.930- 21.330, 22.300- 22.800 =4.746km in upazila-Sarankhoala Dist.- Bagerhat in connection with FDR-2007 WORKS under WMIP during 2008-09 and 2009-10 .	Km	Embt= 4.746(P) Prot.W= 3.246 (F) (Rev)	<u>579</u> 680(Rev)	NCB	PPA	Yes	Nov,'08 (09 Mar, '09)	Dec,'08 15 Dec, '09 rev.	Sept,'09 15 June, '10 rev.			Bid Evaluation Report sent to World Bank for concurrence. (Pending with World Bank) (Under Part-II)
91	BWDB:FDR/ Barguna-W-2	Repair & Rehabilitation of Embankment with slope Protection Work in Polder 35/1 from Km 22.300- 23.564, km 24.000- 24.870, km 25.110- 25.530 =2.544 km in upazila-Sarankhoala Dist.- Bagerhat in connection with FDR-2007 works under WMIP during 2008-09 and 2009-10 .	Km	Emb.= 2.554(P), Prot. W =2.554 (F)	<u>408</u> 535(Rev)	NCB	PPA	Yes	Nov,'08 (09 Mar, '09)	Dec,'08 15 Dec, '09 rev.	Sept,'09 15 June, '10 rev.			Bid Evaluation Report sent to World Bank for concurrence. (Pending with World Bank) (Under Part-II)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	Barguna WD Division(CERP) Total-2 packages		km no km	7.30(P) - 5.80 (F)	<u>987</u> 1215(Rev)									
	CERP Zone - Total 2 packages		km no km	7.30(P) - 5.80 (F)	<u>987</u> 1215(Rev)									
	Total= 91 packages		km No km	6.20(F)+ 276.731(P) 63(F)+ 39(P) 23.277(F)+ 4.813(P)	<u>22388.00</u> 22494.40 (Rev)									
	Additional Rehabilitation Works in Polders under Satkhira, Khulna, Bagerhat, Patuakhali, Bhola and Cox's Bazar Districts= 26 Packages (Subject to assessment by consultants and cleared by the World Bank).		km no km	217.233 (P) 4 (F) + 5(P) 11.097 (F) + 0.91 (P)	6608.17									
	GRAND TOTAL=		km no km	6.20(F) + 493.964(P) 67 (F) + 44 (P) 34.374 (F)+ 5.723 (P)	22494.40+6 608.17 =29102.57									

Procurement Plan for Consultancy Services

(1st Revision upto FY 2008-09)

Sl. No.	Contract Package Number*	Name of Contract	Quantity/No	Estimated Cost (in Million US\$)	Procedure/ Method	Prior Review** (Yes / No)	Planned date of Invitation of		Planned Date of Contract Signing	Planned Date of Delivery/ Completion	Name of Supplier/ Contractor/ Consultant	Progress of procurement as of 30/06/09
							EOI	RFP				
1	2	3	4	5	6	7	8	9	10	11	12	13
Consultancy Services :												
1	BWDB: S-1	Consultancy Services for Improved Water Management in BWDB Schemes (TA Consultancies for Component 1 & 2)	L.S	7.500	QCBS	Yes	Nov/07	July/08	Dec/ 08	June/ 14	-	Purchase Proposal (Draft Contract) is lying in Ministry for onward transmission to Cabinet Committee on Government Purchase (CCGP). Re-appropriation of DPP was approved in the DPEC meeting of the Ministry on 26-10-2009., Purchase Proposal (Draft Contract) will transmit very shortly to CCGP for approval.
2	BWDB: S-2	Consultancy Services for Monitoring & Evaluation of the project (Comp.-3C)	L.S	0.500	QCBS	Yes	Jan/ 08	Aug/ 08	Feb/ 09	June/ 14		Purchase Proposal (Draft Contract) is lying in BWDB. Re-appropriation of DPP was approved in the DPEC meeting of the Ministry on 26-10-2009. Purchase Proposal (Draft Contract) will transmit very shortly to the Ministry for approval.
3	BWDB: S-3	Consultancy Services for Screening, Technical & Environmental Auditing (Comp. 1 & 2)	L.S	1.100	SSS	Yes	-	Jun/ 08	Oct/ 08	June/14		The Contract was signed on Nov 6, 2008 and so far preliminary screening of 59 schemes has been completed.
4	BWDB: S-4	Consultancy Services for BWDB Scheme Database, Inventory & Mapping (Comp.-2)	L.S	0.800	SSS	Yes	-	Jun/ 08	Oct/ 08	Dec/12		The Contract was signed on Nov 6, 2008 and database of 50 schemes has been completed based on the available information. The database and the modules of SIMS would be updated and refined on a continuous basis in course of implementation.
5	BWDB: S-5	Consultancy Services for Institutional Improvement (Comp. 3A)	L.S	1.200	QCBS	Yes	Jan. 08	Oct/08	Feb/ 09	June/14		Received proposal on 29-01-2009 and yet to start evaluation process as the Procurement Panel is not in active. After appointing International Experts, the evaluation process will continue.

Sl. No.	Contract Package Number*	Name of Contract	Quantity/No	Estimated Cost (in Million US\$)	Procedure/ Method	Prior Review** (Yes / No)	Planned date of Invitation of		Planned Date of Contract Signing	Planned Date of Delivery/ Completion	Name of Supplier/ Contractor/ Consultant	Progress of procurement as of 30/06/09
							EOI	RFP				
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>	<i>11</i>	<i>12</i>	<i>13</i>
6	BWDB:S-6.1	Consultancy Services for International Procurement Expert (Strategic studies, audit and review)	L.S	0.235	IC	Yes	Nov/ 07	-	May/08	Jun/ 11	Mr. Dose Eike, Internatinal Procurement Expert	CVs Evaluation Report already been concurred by IDA and approved by BWDB. Financial negotiation regarding Monthly Remuneration, Per-Diem and Daily fee was conducted. Contract Agreement likely to be executed within next month after negotiating terms and conditions of contract.
7	BWDB:S-6.2	Consultancy Services for International Technical Expert (Strategic studies, audit and review)	L.S	0.186	IC	Yes	Nov/ 07	-	May/08	Jun/ 11	Mr. Piyadasa Kulatunga, Internatinal Technical Expert	Received 5 (Five) nos Expression of Interest s (EOI) from German, Bolivia, Pakistan, Kenya and Ethiopia on 05-10-09. Evaluation Report was finalized and sent to IDA for review and concurrence. After getting concurrence from IDA, need to be approved from the Board and the Financial Negotiation.
10	BWDB.S-8.1	Consultancy Service for FDR/2007	L.S	1.980	QCBS	Yes	Apr/08	Aug/ 08	Jan/ 09	Jun./ 10		Draft Contract Negotiation Document already sent to IDA for review and concurrence. After having concurrence from IDA, Purchase Proposal will be submitted to the Board getting approval from the Ministry.

(Mollah Ruhul Alam)
Project Director
WMIP-PCU
BWDB, Dhaka