KE Electricity Modernization Project (P120014)

AFRICA | Kenya | Energy & Extractives Global Practice | IBRD/IDA | Investment Project Financing | FY 2015 | Seq No: 3 | ARCHIVED on 19-Jul-2016 | ISR23992 |

Implementing Agencies: Rural Electrification Authority, Kenya Power and Lighting Company (KPLC), Ministry of Energy and Petroleum

Key Dates

Key Project Dates

Bank Approval Date:31-Mar-2015
Planned Mid Term Review Date:01-May-2018
Original Closing Date:30-Jun-2020

Effectiveness Date:17-Sep-2015
Actual Mid-Term Review Date:Revised Closing Date:30-Jun-2020

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The proposed project development objectives (PDOs) are: (a) to increase access to electricity; (b) to improve reliability of electricity service; and (c) to strengthen KPLC's financial situation. The Project combines an investment program and an IDA Guarantee. The investment program has four components: Component A: Improvement in service delivery and reliability Component B: Revenue Protection Program Component C: Electrification Program Component D: Technical Assistance and Capacity Building

Has the Project Development Objective been changed since Board Approval of the Project Objective? No

Components

Name

Public Disclosure Authorized

Component A: Improvement in Service Delivery and Reliability.:(Cost \$50.00 M)

Component B: Revenue Protection Program (RPP):(Cost \$40.00 M)

Component C: Electrification Program:(Cost \$164.50 M)

Component D: Technical Assistance and Capacity Building.:(Cost \$7.50 M)

IDA Guarantee:(Cost \$200.00 M)

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	Satisfactory	Satisfactory

Overall Implementation Progress (IP)	Satisfactory	Satisfactory
Overall Risk Rating	Substantial	Substantial

Implementation Status and Key Decisions

The project became effective on September 2015.

The Ministry of Energy and Petroleum launched the National Electrification Strategy on May 19 2016 with a workshop in Nairobi; the activity is expected to be completed by the end of the year. Also, several procurement activities are under different preparation stages for Components A (Improvement in Service Delivery and Reliability), B (Revenue Protection Program) and C (Electrification Program) and D (Technical Assistance and Capacity Building).

Risks

Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance	Substantial	Substantial	Substantial
Macroeconomic	Moderate	Moderate	Moderate
Sector Strategies and Policies	Moderate	Moderate	Moderate
Technical Design of Project or Program	Moderate	Moderate	Moderate

Lead's Const. On the first lead to the state of			
Institutional Capacity for Implementation and Sustainability	Substantial	Substantial	Substantial
Fiduciary	Moderate	Moderate	Moderate
Environment and Social	Moderate	Moderate	Moderate
Stakeholders	Moderate	Moderate	Moderate
Other			
Overall	Substantial	Substantial	Substantial

Results

Project Development Objective Indicators

▶ People provided with access to electricity by household connections (Number, Core)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	618750.00
Date	01-Apr-2015	08-Dec-2015	08-Dec-2015	31-Dec-2019

■ People provided with access to electricity by hhold connections-Grid (Number, Core Breakdown)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	618750.00
Date	01-Apr-2015	08-Dec-2015	08-Dec-2015	31-Dec-2019

▶ People provided with access to electricity under the project by household connections – Off- grid/mini-grid only (renewable sources) (Cumulative) (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	13500.00
Date	01-Apr-2015	08-Dec-2015	08-Dec-2015	31-Dec-2019

▶ Total number of new non-residential connections (Cumulative) (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00		0.00	1250.00
Date	01-Apr-2015		08-Dec-2015	31-Dec-2019

► Average outage duration for customers served (Number, Custom)						
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	12.00	12.00	12.00	6.00		
Date	01-Apr-2015	08-Dec-2015	08-Dec-2015	31-Dec-2019		

► KPLC Commercial losses (Percentage, Custom)						
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	6.70	6.70	6.70	3.70		
Date	01-Apr-2015	08-Dec-2015	08-Dec-2015	31-Dec-2019		

► KPLC's Current Ratio (Text, Custom)						
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	1		1.64	>1		
Date	01-Apr-2015	08-Dec-2015	07-Jun-2016	31-Dec-2019		

Comments

Figures taken from KPLC's most recent audited annual report for the financial year ending 30 June 2015

► KPLC's Return on Assets to Equity (Percentage, Custom)			
Baseline	Actual (Previous)	Actual (Current)	End Target

Value	11.90	11.90	22.30	10.00
Date	01-Apr-2015	08-Dec-2015	07-Jun-2016	31-Dec-2019

Overall Comments

Figures taken from KPLC's most recent audited annual report for the financial year ending 30 June 2015

Intermediate Results Indicators

▶ Automatic load break switches installed in the Nairobi distribution network in the project areas. (Number, Custom)					
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00		0.00	1000.00	
Date	01-Apr-2015		08-Dec-2015	31-Dec-2015	

▶ Substations added to the SCADA/EMS (Number, Custom)						
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	86.00	86.00	86.00	146.00		
Date	01-Apr-2015	08-Dec-2015	08-Dec-2015	31-Dec-2019		

▶ Establishment of a modern meter control center with satellites. (Yes/No, Custom)						
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	N		N	Υ		
Date	01-Apr-2015		08-Dec-2015	31-Dec-2019		

▶ Installation of AMI meters (Cumulative) (Number, Custom)						
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	4300.00	4300.00	4300.00	44300.00		
Date	01-Apr-2015	08-Dec-2015	08-Dec-2015	31-Dec-2019		

▶ Distribution lines constructed or rehabilitated under the project (Kilometers, Core)					
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00	0.00	0.00	3500.00	
Date	01-Apr-2015	08-Dec-2015	08-Dec-2015	31-Dec-2019	

Baseline Actual (Previous) Actual (Current) End Target	■ Distribution lines constructed under the project (Kilometers, Core Breakdown)					
Vol		Baseline	Actual (Previous)	Actual (Current)	End Target	
Value 0.00 0.00 0.00 3500.00	Value	0.00	0.00	0.00	3500.00	
Date 01-Apr-2015 08-Dec-2015 08-Dec-2015 31-Dec-2019	Date	01-Apr-2015	08-Dec-2015	08-Dec-2015	31-Dec-2019	

▶ Distribution transformers installed (Cumulative) (Number, Custom)						
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	0.00		0.00	1000.00		
Date	01-Apr-2015		08-Dec-2015	31-Dec-2019		

▶ Mini grids constructed with public-private participation (Cumulative) (Number, Custom)					
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00	0.00	0.00	6.00	
Date	01-Apr-2015	08-Dec-2015	08-Dec-2015	31-Dec-2019	

▶ Annual electricity output from mini-grids constructed with public-private participation. (Number, Custom)					
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00		0.00	2780.00	
Date	01-Apr-2015		08-Dec-2015	31-Dec-2019	

▶ National Electrification Strategy adopted. (Yes/No, Custom)					
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	N		N	Υ	
Date	01-Apr-2015		08-Dec-2015	31-Dec-2019	

▶ Implementation by ERC of a regime on service quality. (Yes/No, Custom)						
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	N		N	Υ		
Date	01-Apr-2015		08-Dec-2015	31-Dec-2019		

▶ Private Capital Mobilized (Amount(USD), Core)							
	Baseline	Actual (Previous)	Actual (Current)	End Target			
Value	0.00		0.00	450.00			
Date	01-Apr-2015		08-Dec-2015	31-Dec-2019			

▶ Reduction in interest rate of commercial loans (percentage) (Text, Custom)								
	Baseline	Actual (Current)	End Target					
Value	>7.5%		6.41%	<6%				
Date	01-Apr-2015	08-Dec-2015	07-Jun-2016	31-Dec-2019				

Comments

Figures taken from KPLC's most recent audited annual report for the financial year ending 30 June 2015

ı	▶ Debt to EBITDA (Number, Custo	om)			
		Baseline	Actual (Previous)	Actual (Current)	End Target
	Value	3.80	3.80	4.69	3.50

Date 01-Apr-2015 08-Dec-2015 07-Jun-2016 31-Dec-2019

Comments

Figures taken from KPLC's most recent audited annual report for the financial year ending 30 June 2015

▶ EBITDA to interest (Number, Custom)BaselineActual (Previous)Actual (Current)End TargetValue5.215.219.585.00Date01-Apr-201508-Dec-201507-Jun-201631-Dec-2019

➤ Cash from operation to debt (Percentage, Custom)							
	Baseline	Actual (Previous)	Actual (Current)	End Target			
Value	26.00	26.00	24.74	20.00			
Date	01-Apr-2015	08-Dec-2015	07-Jun-2016	31-Dec-2019			

▶ Free operational cash flow to debt (Percentage, Custom)							
	Baseline	Actual (Previous)	Actual (Current)	End Target			
Value	-10.00	10.00	-10.89	6.00			
Date	01-Apr-2015	08-Dec-2015	07-Jun-2016	31-Dec-2019			

Overall Comments

Data on Financial Performance

Disbursements (by loan)

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	Disbursed
P120014	IDA-55870	Effective	USD	250.00	250.00	0.00	4.21	236.69	2%
P120014	IDA-G2330	Effective	USD	200.00	200.00	0.00	0.00	200.00	0%

Key Dates (by loan)

Project	Loan/Credit/TF	Status	Approval Date	Signing Date	Effectiveness Date	Orig. Closing Date	Rev. Closing Date
P120014	IDA-55870	Effective	31-Mar-2015	29-Jun-2015	17-Sep-2015	30-Jun-2020	30-Jun-2020
P120014	IDA-G2330	Effective	31-Mar-2015	02-Jun-2016	15-Jun-2016	31-Dec-2019	31-Dec-2019

Cumulative Disbursements



Restructuring History

There has been no restructuring to date.

Related Project(s)

P145104-KE Electricity Modernization Project