



Floods Emergency Recovery Project (P152018)

EUROPE AND CENTRAL ASIA | Serbia | Global Practice |
IBRD/IDA | Investment Project Financing | FY 2015 | Seq No: 1 | ARCHIVED on 20-Apr-2015 | ISR18244 |

Implementing Agencies: Elektroprivreda Srbije, Directorate of Agrarian Payments (DAP), Directorate of Water Management

Key Dates

Key Project Dates

Board Approval date:03-Oct-2014

Effectiveness Date:06-Mar-2015

Planned Mid Term Review Date:--

Actual Mid-Term Review Date:--

Original Closing Date:31-Dec-2017

Revised Closing Date:31-Dec-2017

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The Project Development Objective (PDO) is to: (i) help restore power system capability to reliably meet domestic demand; (ii) protect livelihoods of farmers in the flood affected areas; (iii) protect people and assets from floods; and (iv) improve the Borrower's capacity to respond effectively to disasters.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

No

Components

Name

Component 1: Energy Sector Support:(Cost \$207.25 M)

Component 2: Agricultural Sector Support:(Cost \$70.00 M)

Component 3: Flood Protection:(Cost \$22.00 M)

Component 4: Contingent Emergency Response

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	--	● Satisfactory
Overall Implementation Progress (IP)	--	● Satisfactory
Overall Risk Rating	--	● Moderate



Implementation Status and Key Decisions

The project became effective on March 6, 2015. Under the overall coordination of the Office for Reconstruction and Flood Relief, project implementation is progressing well. Power import purchases helped avoid any power supply interruptions during the 2014/2015 winter season. Dewatering of the Tamnava mine field is progressing well and should be finalized in the second quarter of 2015. It is also estimated that around 122,000 farmers living in the flood affected areas have received support under the Farm Incentives Program.

Risks

Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance	--	--	● Moderate
Macroeconomic	--	--	● Moderate
Sector Strategies and Policies	--	--	● Moderate
Technical Design of Project or Program	--	--	● Moderate
Institutional Capacity for Implementation and Sustainability	--	--	● Moderate
Fiduciary	--	--	● Moderate
Environment and Social	--	--	● Moderate
Stakeholders	--	--	● High
Other	--	--	--
Overall	--	--	● Moderate

Results

Project Development Objective Indicators



► Availability of power supplies restored to pre-flood levels through additional domestic generation/imports. (Gigawatt, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	--	30845.00
Date	01-Jun-2014	--	--	31-Dec-2017

► Farm income recovered to pre-flood level (measured on the basis of standard output). (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	65.00	--	--	80.00
Date	01-Jun-2014	--	--	31-Dec-2017

► Agricultural land receiving improved flood protection (Hectare(Ha), Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	18950.00
Date	01-Dec-2014	--	01-Apr-2015	31-Dec-2017

► Number of households receiving improved flood protection (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	7000.00
Date	01-Dec-2014	--	01-Apr-2015	31-Dec-2017

Overall Comments

Indicators concerning availability of power supplies and farm income recovered to pre-flood levels not available yet at the time of the ISR

Intermediate Results Indicators



► Dewatering of the Tamnava West Field mine finalized (Yes/No, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	N	--	N	Y
Date	01-Jun-2014	--	01-Apr-2015	31-Dec-2017

► Number of meters replaced in affected areas (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	20000.00
Date	01-Jun-2014	--	01-Apr-2015	31-Dec-2017

► Number of energy efficient light bulbs installed/energy efficiency measures implemented (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	--
Date	01-Jun-2014	--	01-Apr-2015	31-Dec-2017

► Farms benefiting from Government support in the affected areas (Text, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	≥120,000	--	--	≥120,000
Date	01-Jun-2014	--	--	31-Dec-2017



► Length of flood protection reconstruction / rehabilitation works (Kilometers, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	71.50
Date	01-Jun-2014	--	01-Apr-2015	31-Dec-2017

► Direct project beneficiaries (Number, Core)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	360000.00	--	--	441000.00
Date	01-Jun-2014	--	--	31-Dec-2017

▲ Female beneficiaries (Percentage, Core Supplement)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	51.00	--	--	51.00
Date	01-Jun-2014	--	--	31-Dec-2017

Overall Comments

Data on the indicators related to number of farms benefiting from Government support in the affected areas and project beneficiaries was not available at the time when the ISR was processed

Data on Financial Performance

Disbursements (by loan)


Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	Disbursed
P152018	IBRD-84490	Effective	USD	300.00	300.00	0.00	0.62	299.25	0%

Key Dates (by loan)



Project	Loan/Credit/TF	Status	Approval Date	Signing Date	Effectiveness Date	Orig. Closing Date	Rev. Closing Date
P152018	IBRD-84490	Effective	03-Oct-2014	09-Oct-2014	06-Mar-2015	31-Dec-2017	31-Dec-2017

Cumulative Disbursements



Restructuring History

There has been no restructuring to date.

Related Project(s)

There are no related projects.