Implementation Status & Results Report

CN Yunnan Honghe Prefecture Diannan Center Urban Transport (P101525)

CN Yunnan Honghe Prefecture Diannan Center Urban Transport (P101525)

EAST ASIA AND PACIFIC | China | Transport & ICT Global Practice | IBRD/IDA | Investment Project Financing | FY 2014 | Seq No: 4 | ARCHIVED on 11-Dec-2015 | ISR21753 |

Implementing Agencies: Honghe Prefecture Government

Key Dates

Key Project Dates

Bank Approval Date:15-May-2014

Planned Mid Term Review Date:01-Sep-2017

Original Closing Date:30-Jun-2020

Effectiveness Date:29-Sep-2014
Actual Mid-Term Review Date:-Revised Closing Date:30-Jun-2020

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The Project Development Objective (PDO) is to improve the safety, accessibility and efficiency of trips taken by residents in the core urban areas of Mengzi City and Jianshui County.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

Components

Name

Public Disclosure Authorized

Mengzi Part - Component M1: Road Network Re-functioning and Improvement:(Cost \$144.21 M)

Mengzi Part - Component M2: Integrated Corridor Management: (Cost \$46.12 M)

Mengzi Part - Component M3: Public Transport Priority:(Cost \$43.93 M)

Mengzi Part - Component M4: School Transport Safety Improvement:(Cost \$8.00 M)

Mengzi Part - Component M5: Institutional Strengthening:(Cost \$2.36 M)

Jianshui Part - Component J1: Core Urban Area Integrated Transport Improvement:(Cost \$18.81 M)

Jianshui Part - Component J2: Public Transport Priority:(Cost \$16.10 M)

Jianshui Part - Component J3: Urban Road Network Improvement:(Cost \$64.49 M)

Jianshui Part - Component J4: Institutional Strengthening:(Cost \$1.25 M)

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	Satisfactory	Unsatisfactory
Overall Implementation Progress (IP)	Moderately Satisfactory	Moderately Unsatisfactory
Overall Risk Rating	Substantial	• High

Implementation Status and Key Decisions

The project was approved by the Board on May 15, 2014; the loan became effective on September 29, 2014. Preliminary designs for the Mengzi Part and Jianshui Part (except for the South Bypass) have both been completed and approved by the Yunnan Provincial DRC. Land acquisition and resettlement activities for Jinhua Road and Xuefu Road have started in Mengzi. A contract for three integrated corridors in Jianshui is under procurement. Three consulting services contracts have been awarded for a public transport policy study, a RAP external monitoring, and a environmental external monitoring, and services are ongoing. One consulting services contract for project management is also under procurement. The Honghe PMO and Mengzi/Jianshui PEOs are preparing a work plan for activities to be carried out under the project in 2016. The Honghe Prefecture Government is preparing a plan to avoid conflicts between a proposed tramway network and the Project components to improve public transport in Mengzi Municipality. Until this conflict can be resolved work on the

Risks

Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance		Low	• Low
Macroeconomic		Low	Low
Sector Strategies and Policies		Moderate	Substantial
Technical Design of Project or Program		Substantial	Substantial
Institutional Capacity for Implementation and Sustainability		Substantial	Substantial
Fiduciary		Moderate	Moderate
Environment and Social		Substantial	Substantial
Stakeholders		Moderate	Moderate
Other			
Overall		Substantial	High

Project Development Objective Indicators

▶ Indicator One: Reduced travel time of public transport users during the peak hour on the project corridors - Sub-Indicator 1.1: Tianma Road (Mengzi City) (Minutes, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	13.50	13.50	13.50	10.50
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Indicator One: Reduced travel time of public transport users during the peak hour on the project corridors - Sub-Indicator 1.2: Jianshui Avenue (Jianshui County) (Minutes, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	20.00	20.00	20.00	15.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Indicator Two: Increased number of people with access to urban transport services - Sub-Indicator 2.1: total number of people within 300 m of public transport services in Mengzi City (Persons) (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	195000.00	195000.00	195000.00	450000.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Indicator Two: Increased number of people with access to urban transport services - Sub-Indicator 2.2: number of people within 300 m of public transport services in Jianshui County (persons) (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	182000.00	182000.00	182000.00	292000.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Indicator 3: Increased annual public transport ridership - Sub-Indicator 3.1: annual public transport ridership in Mengzi City (million passenger trips) (Number, Custom)

Baseline Actual (Previous) Actual (Current) End Target

Value	9.12	9.12	10.80	33.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Indicator 3: Increased annual public transport ridership - Sub-Indicator 3.2: annual public transport ridership in Jianshui County (million passenger trips) (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	9.30	9.30	9.30	23.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Indicator 4: Lower annual urban transport related fatalities - Sub-Indicator 4.1: annual urban transport related fatalities in Mengzi City (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	6.00	6.00	6.00	6.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Indicator 4: Lower annual urban transport related fatalities - Sub-Indicator 4.2: annual urban transport related fatalities in Jianshui County (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	8.00	8.00	8.00	6.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

Overall Comments

Intermediate Results Indicators



▶ Intermediate Result (Component M1): Road Network Re-functioning and Improvement - Intermediate Result Indicator One: length of roads constructed and/or re-functioned (Kilometers, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	15.40
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Intermediate Result (Component M2): Integrated Corridor Management - Intermediate Result Indicator One: length of roads improved (Kilometers, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	17.40
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Intermediate Result (Component M2): Integrated Corridor Management - Intermediate Result Indicator Two: number of junctions installed with ITS (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	90.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Intermediate Result (Component M2): Integrated Corridor Management - Intermediate Result Indicator Three: number of bus stops constructed/improved (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	90.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020



▶ Intermediate Result (Component M3): Public Transport Priority - Intermediate Result Indicator One: number of bus
infrastructure constructed (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	5.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Intermediate Result (Component M3): Public Transport Priority - Intermediate Result Indicator Two: public transport user satisfaction ratio (total) (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	30.20	30.20	30.20	50.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▲ Intermediate Result (Component M3): Public Transport Priority - Intermediate Result Indicator Two: public transport satisfaction ration (women) (Percentage, Custom Supplement)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	30.20	30.20	30.20	50.00

▶ Intermediate Result (Component M4): School Transport Safety Improvement - Intermediate Result Indicator One: number of schools implemented "model school transport zone" pilot (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	13.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020



▶ Intermediate Result (Component J1): Core Urban Area Integrated Transport Improvement - Intermediate Result Indicator One: length ofroads improved (Kilometers, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	9.70
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Intermediate Result (Component J1): Core Urban Area Integrated Transport Improvement - Intermediate Result Indicator Two: number ofjunctions installed with ITS (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	19.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Intermediate Result (Component J1): Core Urban Area Integrated Transport Improvement - Intermediate Result Indicator Three: number of bus stops constructed/improved (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	43.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Intermediate Result (Component J2): Public Transport Priority - Intermediate Result Indicator One: number of bus infrastructure constructed (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	2.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020



▶ Intermediate Result (Component J2): Public Transport Priority - Intermediate Result Indicator Two: public transport user satisfaction ratio (total) (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	48.80			70.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▲ Intermediate Result (Component J2): Public Transport Priority - Intermediate Result Indicator Two: public transport user satisfaction ratio (women) (Percentage, Custom Supplement)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	48.80		0.00	70.00

▶ Intermediate Result (Component J3): Urban Road Network Improvement - Intermediate Result Indicator One: length of roads constructed (Kilometers, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	6.70
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Intermediate Result (Component M5&J4): Institutional Strengthening - Intermediate Result Indicator One: number of TAs completed (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	15.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

▶ Intermediate Result (Component M5&J4): Institutional Strengthening - Intermediate Result Indicator Two: number of staff trained (persons) (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	2.00	300.00
Date	15-Jan-2014	31-May-2015	02-Dec-2015	30-Jun-2020

Overall Comments

Data on Financial Performance

Disbursements (by loan)

P101525	IBRD-83690	Effective	15-May-2014	23-Jul	-2014	29-Sep-2014	30-Jui	า-2020	30-Jun-2020
Project	Loan/Credit/TF	Status	Approval Date	e Signir	ng Date	Effectiveness [Date Orig.	Closing Date	Rev. Closing Date
Key Dates (by loan)									
P101525	IBRD-83690	Effective	USD	150.00	150.00	0.00	0.38	149.63	0%
Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	Disbursed

Cumulative Disbursements



Restructuring History

There has been no restructuring to date.

Related Project(s)

There are no related projects.