

Approved: 
R. Bobokalonov, KMK General Director

7 April, 2007

51540

The Republic of Tajikistan Municipal Infrastructure Development ProjectProcurement Plan for Second PhasePart 1. Works and Goods

No.	Contract (Description)	Procurement/Selection Method		Estimated Contract Price (USD)	Procurement Notice/Advertisement	Bid Opening	Bid Evaluation Report	No objection	Contract Signature	Contract Completion	Prior Review	
WORKS												
<i>Component A. Municipal Infrastructure Rehabilitation</i>												
1	MIDP 022. Water supply system rehabilitation -Danghara	NCB	Plan	1 000 000	12.09.07	12.10.07	17.10.07	-	23.10.07	23.10.08	N	
			Fact	859 647	15.09.07	12.10.07	16.10.07		22.10.07	22.10.07		
2	MIDP 023. Water supply system rehabilitation -Danghara	NCB	Plan	750000	12.09.07	12.10.07	17.10.07	-	23.10.07	23.10.08	N	
			Fact	648655	12.09.07	12.10.07	22.10.07		24.10.07	27.10.07		
3	MIDP 024. Water Supply system rehabilitation-Vahdat	NCB	Plan	450 000	17.09.07	15.10.07	19.10.07	-	25.10.07	25.10.08	N	
			Fact	684 819	18.09.07	15.10.07	24.10.07		26.10.07	26.10.07		
4	MIDP 025. Water supply system rehabilitation – Qurghonteppa	NCB	Plan	822 100	26.09.07	26.10.07	31.10.07	-	02.11.07	02.11.08	N	
			Fact	853 190	04.10.07	02.11.07	06.11.07		12.11.07	12.11.08		
5	MIDP 026. Water supply system rehabilitation – Istaravshan	NCB	Plan	420 000	03.10.07	02.11.07	07.11.07	-	12.11.07	12.11.08	N	
			Fact	469 104	04.10.07	05.11.07	08.11.07		14.11.07	14.11.08		
6	MIDP 028. Water Supply system rehabilitation-Kulob	NCB	Plan	530 000	10.10.07	09.11.07	14.11.07	-	19.11.07	19.11.08	N	
			Fact	614 158	20.10.07	19.11.07	22.11.07		03.12.07	03.12.08		
7	MIDP 027. Water supply system rehabilitation -Vosse	NCB	Plan	235 000	16.01.08	15.02.08	20.02.08	-	25.02.08	25.02.09	N	
			Fact	177 361	18.12.07	18.01.08	25.02.08		29.02.08	29.02.09		
8	MIDP 030. Water supply system rehabilitation – Konibodom	NCB	Plan	450 000	24.10.07	23.11.07	28.11.07	-	03.12.07	03.12.08	N	
			Fact	501 000	08.11.07	10.12.07	17.12.07		29.01.08	29.01.09		
9	MIDP 029. Water supply supply system rehabilitation – Gharm	NCB	Plan	340 000	31.10.07	30.11.07	05.12.07	-	10.12.07	10.12.08	N	
			Fact	513 965	08.11.07	07.12.07	14.12.07		28.01.08	28.01.09		
Subtotal Works for Component A			Plan	4 997 100								
			Fact	5 321 899								
<i>Component B. Technical and Institutional Strengthening</i>												
10	MIDP 034. Partial repair of KMK Training center and water quality laboratory	Shopping	Plan	35 000	02.06.08	23.06.08	26.06.08	-	30.06.08	30.08.08	N	
			Fact									
Subtotal Works for Component B			Plan	35 000								
			Fact	0								
TOTAL FOR WORKS			Plan	5 032 100								
			Fact	5 321 899								

The Republic of Tajikistan Municipal Infrastructure Development Project
Procurement Plan for Second Phase
Part 2. Consulting Services

No.	Contract (Description)	Procurement Method		Estimated Contract Price (USD)	TOR Approval	EOI Advertisement	EOI Opening	EOI Evaluation Report	No objection	RFP	Technical Proposals Opening	Tech. Evaluation Report	No objection	Financial Proposals Opening	Combined Cost & Quality Evaluation	Contract Signature	Contract Completion	Prior Review
CONSULTING SERVICES																		
<i>Component B. Technical and Institutional Strengthening</i>																		
1	MIDP 018. Leak Detection Program	QCBS	Plan	320 000	30.03.07	10.04.07	27.04.07	07.05.07	21.05.07	22.05.07	04.07.07	24.07.07	07.08.07	16.08.07	17.08.07	01.09.07	01.09.09	Y
			Fact	651 511	30.03.07	16.04.07	27.04.07	30.05.07	13.06.07	21.05.07	05.07.07	24.07.07	07.08.07	16.08.07	17.08.07	01.09.07	01.09.09	
2	MIDP 021. KMK Instit. Strengthening	QCBS	Plan	550 000	15/02/07	22.02.07	16/03/07	30.05.07	10.06.07	03.07.07	01/08/07	12.09.07	20.09.07	25/09/07	01/10/07	15.11.07	15.07.09	Y
			Fact	664 636	20.02.07	22.02.07	16.03.07	09.04.07	29.06.07	03.07.07	01.08.07	12.09.07	05.10.07	11.10.07	12.10.07	15.11.07	15.07.09	
3	MIDP 020. Management Improvement Program	QCBS	Plan	420 000	15.02.07	01/03/07	26.03.07	14.06.07	16.06.07	22.06.07	16.07.07	29.08.07	04.09.07	07.09.07	11.09.07	19.10.07	19.06.09	Y
			Fact	742 841	15.02.07	01.03.07	26.03.07	17.04.07	15.06.07	18.06.07	17.07.07	09.08.07	04.09.07	07.09.07	24.09.07	19.10.07	19.06.09	
4	Training (KMK and TISG)(Multiple Contracts)		Plan	20 000														N
			Fact															
<i>Component C. Implementation Support</i>																		
5	Audit (PMU) ¹	CQS	Plan	10 000														
			Fact	2 548														
6	MIDP 017. Internal Control Review	CQS	Plan	10 000	15.02.07	15/02/07	03/03/07	13.03.07	-	-	-	-	-	-		10.05.07	15.06.07	N
			Fact	40 000	15.02.07	22.02.07	13.03.07	20.03.07									10.05.07	15.06.07
7	Audit (KMK subsidiary enterprises)	CQS	Plan	5 000	22.01.07	22.02.07	03.03.07	11.03.07	-	-	-	-	-	-	30.03.07	02.04.07	15.05.07	N
			Fact	5 333	09.02.07	15.02.07	03.03.07	11.03.07								11.03.07	02.04.07	25.05.07
8	Training (PMU) (Multiple Contracts)		Plan	35 000														
			Fact	4 938														
TOTAL FOR CONSULTING SERVICES			Plan	1 370 000														
			Fact	2 111 807														
GRAND TOTAL FOR GOODS, WORKS & SERVICES			Plan	9 247 100														
			Fact	7 496 818														

Notes: 1. PMU Audit procedure was conducted by ACU under block audit.