Temane Regional Electricity Project PROCUREMENT PLAN

I. General

1. **Project information**:

Country: Mozambique

Borrower: Government of Mozambique

Project Name: Temane Regional Electricity Project

Project ID: **P160427** TF No: **TF097013**

2. Bank's approval Date of the procurement Plan:

Original:

- 3. **Date of General Procurement Notice:**
- 4. **Period covered by this procurement plan**: October 1, 2017 June 30, 2018

II. Goods and Works and non-consulting services.

1. Prior Review Threshold: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold	Comments
1.	ICB and LIB (Goods)	>500,000	
2.	NCB (Goods)	75,000–500,000	
3.	ICB (Works)	>5,000,000	
4.	NCB (Works)	100,000 - 5,000,000	
5.	Shopping (Goods)	<75,000	
6.	Shopping (Works)	<100,000	

Prequalification. Bidders for <u>Not applicable</u> shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domest ic Prefere nce (yes/no)	Review by Bank (Prior / Post)	Comments

Summary of	0.01	1	No	Post	
the Shopping					
(Goods)					

III. Selection of Consultants

1. Prior Review Threshold: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	QCBS Services (Firms)	>500.000,00	
2.	CQS Services (Firms)	<300.000,00	
3.	IC (Individual Consultant)	> 200.000,00	

- **2. Short list comprising entirely of national consultants**: Short list of consultants for services, estimated to cost less than \$_300,000_ equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. Any Other Special Selection Arrangements: Not applicable
- 4. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	2.5	1	prior	
	Summary of number of contracts that will be let under CQS	0.5	3	post	
	Summary of number of contracts that will be let under other methods	0.5	15	Post	IC

PROCUREMENT PLAN Mozambique : Temane Regional Electricity Project
General Information
Country: Mozambique Banks Approval De Banks Approval

Banks Approval Date of the Original Procurement Plan: 2017-11-08
Revised Plan Date(s): (comma delineated, leave blank if none) 2018-05-10
GPN Date:

Project ID: P160427
Project Name: Temane Regional Electricit
Loan / Credit No:
Executing Agency(les): Electricity of Mozambique P160427 Temane Regional Electricity Project

W	Ю	R	K	3	Ī

1	VORKS																												
	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualif Documen	fication its	Prequal Evaluation	ification n Report	Draft Bidding / Justifi	g Document cation	Specific Pro Notice / In	ocurement nvitation	Bidding Do	cuments as ued	Proposal Su Opening /	ubmission / / Minutes	Bid Evaluation and Recomm for Awa	on Report nendation ard	Signed 0	ontract	Contract Co	
												Planned A	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

ж	х	0	D	g	3	
Λ	~	i.	rits	,	Б	_

	GOODS																												
	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Status	Docu	ments	Evaluation	on Report	Draft Biddin / Justif	ication	Notice /	Invitation	Issu	ued	Opening	/ Minutes	for Av	mendation ward	Signed (Contract C	
ı												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
	62/STE/2017 / Office funiture			Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	0.00	Under Implementation	1						2018-02-05	2018-05-04							2018-04-02		2018-09-29	

NUN CUNSI	ULIING SE	EKVICES																											
Activity Refer Descrip	rence No./ ption	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docui			alification on Report	Draft Biddin / Justif	g Document ication	Specific Pr Notice /	rocurement Invitation	Bidding Docur Issued	nents as	Proposal Su Opening /		Bid Evaluat and Recom for A	tion Report nmendation ward	Signed (Contract	Contract Co	mpletion
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Expression No		Short List and Dra Request for Propos		as Issued	Proposals	/ Minutes	Prop	osal	Report a Negotiate	d Contract	Signed		Contract C	
										Planned	Actual	Planned	Actual	Planned Actu	al Planr	ed Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
59/STE/2017 / Owners Engineer	f		Prior	Quality And Cost- Based Selection	Open - International		2,500,000.00	0.00	Under Review	2017-12-29	2018-01-05	2018-01-13	2018-01-24	2018-02-26			2018-03-26		2018-04-25		2018-05-30		2018-07-04		2019-07-04	
63/STE/2017 / TTP-EDM SO Interface Study			Post	Quality And Cost- Based Selection	Open - International		300,000.00	0.00	Pending Implementation	2018-05-30		2018-06-20		2018-08-03			2018-08-31		2018-09-30		2018-11-04		2018-12-09		2019-12-09	
58/STE/2017 / Independent Power Market Study			Post	Consultant Qualification Selection	Open - International		200,000.00	195,000.00	Under Implementation	2018-03-28	2017-11-10	2018-04-18	2017-11-15	2018-06-01 2018-04	1-06						2018-07-01	2018-04-06	2018-08-05		2019-02-01	

INDIVIDUAL CONSUL	TANTS.																		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of I	Reference	Invita Identified Cons		Draft Ne Con	gotiated tract	Signed (Contract	Contract C	ompletio
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
60/STE/2017 / Assistant Project Manager			Post	Direct Selection	Direct		126,000.00	63,000.00	Under Implementation	2018-01-31	2018-02-06	2018-02-10	2018-03-20			2018-04-16		2018-10-13	
57/STE/2017 / Project Plan Strategy For Development - PPSD			Prior	Individual Consultant Selection	Limited		50,000.00	0.00	Under Implementation	2018-03-28	2018-01-24	2018-04-02	2018-03-05	2018-04-23	2018-04-23	2018-05-28		2018-11-24	
61/STE/2017 / Environmental and Social Specialist			Post	Direct Selection	Direct		126,000.00	63,000.00	Under Implementation	2018-01-31	2018-02-06	2018-02-10	2018-03-20			2018-04-16		2018-10-13	
63/STE/2018 / Procurement Specialist			Prior	Direct Selection	Direct		80,000.00	0.00	Pending Implementation	2018-05-09		2018-05-19				2018-07-23		2019-01-19	