

PROGRESS MONITORING REPORT

GY-L1031 - Road Network Upgrade and Expansion Program 2012 1º period with closure up to (30-sep-2012)

Office of Strategic Planning and Development Effectiveness Last Update: 28/09/2012

Summary Report

Basic Data		Available Funds (US\$)		Total Cost and Source			
Executing Agency (EA):	MINISTRY OF PUBLIC WORKS AND TRANSPORTA	ATION					
Sector:	TRANSPORT-TRANSPORT NETWORKS CONNECT	TIVITY					
Loan Number(s):	2741/BL-GY	Current Approved Amount:	66.200.000,00	Original IDB:	66.200.000,00		
Stage:	Approved	Disbursed Amount to Date:		Current IDB:	66.200.000,00		
Operation Type:	INV - Investment	% Disbursed:		Pari-passu:	96,00		
Related Operation(s):	GY-T1078, RG-P1442, RG-P1478	Balance:	66.200.000,00	Co-Financing/Country:	3.000.000,00		
Operation Subtype:	ESP - Specific Investment Operation			Original Estimate:	69.200.000,00		
				Amortization Period (months):			


Project Environmental and Social Impact Category	Reformulation	Validation


Project Environmental and Social Impact Category:


B () Was the objective(s) of this project reformulated?

Validated by Division Chief: 28-sep-2012

Validated by Country Representative: 30-sep-2012








PROGRESS MONITORING REPORT

GY-L1031 - Road Network Upgrade and Expansion Program 2012 1º period with closure up to (30-sep-2012)

Accumulated Progress as of 2012

Accumulated Progress





PROGRESS MONITORING REPORT

GY-L1031 - Road Network Upgrade and Expansion Program 2012 1º period with closure up to (30-sep-2012)

Office of Strategic Planning and Development Effectiveness Last Update: 28/09/2012

Outcomes

Outcome:	Vehicle travel time reduced
O atoomo.	Vollidio davoi dillo roddood

Indicator	Unit of Measure	Baseline	Baseline Year		End of project
Average journey/trip time	%	100.00	2012	Р	85.00
				A	

Outcome: Vehicle operation cost reduced

Indicator	Unit of Measure	Baseline	Baseline Year		End of project
Vehicle operation cost	%	100.00	2012	Р	85.00
				Α	

Outcome: Reduction in road fatality rate

Indicator	Unit of Measure	Baseline	Baseline Year		End of project
Fatal road crashed/incidents and fatalities	%	100.00	2012	Р	90.00
		1		Δ	

PROGRESS MONITORING REPORT
GY-L1031 - Road Network Upgrade and Expansion Program 2012 1º period with closure up to (30-sep-2012)

Office of Strategic Planning and Development Effectiveness Last Update: 28/09/2012

Outputs: Annual Physical and Financial Progress 2012

	Unit Physical					Financial				
Description	of Measure	Planned	Actual	Accumulated	EOP units	Planned	Actual	Accumulated	EOP costs	
				units				costs		
Civil Works										
Expansion of Sheriff Street Mandela Avenue	Kilometers				7,10				24.000.000,00	
Road, including structures (bridges, culverts,										
drainage, etc.), bikeways, sidewalks and other										
road safety works.										
Rehabilitation, improvement and construction of	Kilometers								34.000.000,00	
roads, construction of sidewalks, bikeways and										
streets, shoulder widening, construction and										
rehabilitation of bridges and culverts.										
Studies										
Feasibility and Design Study	Reports				1,00				1.700.000,00	
Sustainable Urban Transport and Road Safety										
Urban transport Study	Report				1,00				800.000,00	
Road safety diagnostic and Action Plan	Report				1,00				250.000,00	
Public awareness/education campaign	Report				2,00				450.000,00	
implemented										
Implementation Support and Institutional										
Strengthening										
Construction Supervision	%				100,00				4.300.000,00	
Institutional Strengthening Activities	IS Activities				5,00				500.000,00	
Implemented										
Routine Maintenance Management System										
Roads under the RMMS.	Kilometers				1.640,00				3.000.000,00	
Audit, Monitoring and Evaluation										
Audits, Monitoring Reports and Evaluations	%				100,00				200.000,00	
	TOTAL								69.200.000,00	