

Social Monitoring Report

Bi-annual Social Monitoring Report
January 2017

PAK: MFF – Power Distribution Enhancement Investment Program (Tranche 3)

Prepared by Peshawar Electric Supply Company, Khyber Pakhtunkhwa for the Asian Development Bank.

NOTES

- (i) The fiscal year (FY) of the Government of the Islamic Republic of Pakistan and its agencies ends on 30 June.
- (ii) In this report "\$" refer to US dollars.

This social monitoring report is a document of the Borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

Re: Fw: Loans 2972-PAK:: PDEIP, 3 - PESCO's Submission of Bi-Annual Social Monitoring Reports and Bi-Annual Environment Monitoring Reports

Jose Tiburcio Nicolas to: Liaqat Ali

17/01/2017 09:13 PM

Cc: Ehtesham Z. Khattak, Safia Shafiq, Zhang Lei, Muhammad Zeeshan, Ashfaq Khokhar

Liaqat sb,

Thanks for sharing the bi-annual monitoring report (July-Dec 2016) prepared by PESCO. I have reviewed the document and noted that the updating of the 2 draft LARPs for Kulachi GS/TL and Draban GS/TL is still ongoing. ESU has recently marked the tower locations and is in the process of identifying the DPs. Contractors have been oriented on the safeguards requirements. GRM logs are also in place.

I endorse acceptance of the social SMR and uploading to the ADB website for disclosure. Please advise us once this has been disclosed so we can reflect in our records.

Please remind PESCO to ensure that (a) ESU conducts regular field visits and fully inform DPs on how the asset losses will be assessed, schedule of compensation payments, and who in PESCO they can approach in case of grievance, and (b) compensation is paid in a timely manner.

Regards,

Tito S. Nicolas

Senior Social Development Specialist (Safeguards)
Pakistan Resident Mission
North Wing Level 8, Serena Office Complex
Khayaban-e-Suhrawardy, G-5, Islamabad, Pakistan
email: jnicolas@adb.org
+92 51 2600351-69/ 208 7300 ext 219
+92 305 9419662 (mobile)



Liaqat Ali

Dear Safia and Tito: Please review your respecti...

13/01/2017 11:14:54 AM

From: Liaqat Ali/PRM/ADB
To: Safia Shafiq/Consultants/ADB@ADB, Jose Tiburcio Nicolas/CWRD/ADB@ADB
Cc: Zhang Lei/CWRD/ADB@ADB, Ehtesham Z. Khattak/PRM/ADB@ADB
Date: 13/01/2017 11:14 AM
Subject: Fw: Loans 2972-PAK:: PDEIP, 3 - PESCO's Submission of Bi-Annual Social Monitoring Reports and Bi-Annual Environment Monitoring Reports

Dear Safia and Tito:

Please review your respective monitoring reports and provide your comments and/or clearance for disclosure.

Regards,
Liaqat Ali, Project Analyst, Pakistan Resident Mission

Level 8, North, Serena Office Complex, G-5, Islamabad/Pakistan
Tele: (92-51) 2600351-69/2087210 Fax: (92-51) 2600365-66/2087397-98
email: lali@adb.org.

----- Forwarded by Liaqat Ali/PRM/ADB on 13/01/2017 11:12 AM -----

From: PMU PESCO <pmupesco@yahoo.com>
To: "lali@adb.org" <lali@adb.org>
Cc: Safia Shafiq <sshafiq.consultant@adb.org>, Ayaz Asif ADB <ayazasif.consultant@adb.org>
Date: 13/01/2017 10:52 AM
Subject: Re: Loans 2727-PAK/2972-PAK/3096-PAK: PDEIP, Tranches 2, 3 and 4 - Submission of Bi-Annual Social Monitoring Reports and Bi-Annual Environment Monitoring Reports

Dear Sir,

Attached please find herewith Bi-annual social and environmental Monitoring report(July -Dec 2016) of PMU PESCO Sub-projects as desired.

with regards:

Environment & Social
Safe guard Cell
PMU PESCO Peshawar

From: "lali@adb.org" <lali@adb.org>
To: CE Dev HESCO <cedevhesco@gmail.com>; CE Dev IESCO <cedev.iesco@hotmail.com>; CE Dev LESCO <cedev@lesco.gov.pk>; CE Dev MEPCO <cedev.mepco@gmail.com>; CE Dev FESCO <cedevfesco@yahoo.com>; CE Dev QESCO <qescocedev@yahoo.com>; CE Dev GEPCO <cedevgepco@gmail.com>; CE Dev PESCO <pmupesco@yahoo.com>
Cc: edtpepco@hotmail.com; zlei@adb.org; ekhattak@adb.org; sshafiq.consultant@adb.org; jnicolas@adb.org
Sent: Tuesday, January 3, 2017 4:00 PM
Subject: Loans 2727-PAK/2972-PAK/3096-PAK: PDEIP, Tranches 2, 3 and 4 - Submission of Bi-Annual Social Monitoring Reports and Bi-Annual Environment Monitoring Reports

Dear Chief Engineers:

Please urgently, but not later than 15 January 2017 submit the bi-annual social monitoring and bi-annual environment monitoring reports covering the period 1 July 2016 to 31 December 2016 for the above tranches for our review and comments. The reports should cover the comments sent to your staff on time to time basis.

Regards,

Liaqat Ali, Project Analyst, Pakistan Resident Mission
Level 8, North, Serena Office Complex, G-5, Islamabad/Pakistan
Tele: (92-51) 2600351-69/2087210 Fax: (92-51) 2600365-66/2087397-98
email: lali@adb.org.



BAEMR T-III july - dec 2016.doc Biannual Social Monitoring Report july-Dec 2016.docx



Bi-annual Social Monitoring Report

Project Number: 2972-PAK

Pakistan (Power Distribution Enhancement Investment Program-Multi-Tranche Financing Facility-Tranche-3)

For period: July - December 2016

(Financed by the Asian Development Bank)

Peshawar Electric Supply Power Company (PESCO)

PMU PESCO Headquarter, Sakhi Chashma, Wapda House, Peshawar Pakistan.

Executing Agency (EA) Pakistan Electric Power Company (PEPCO)

Implementing Agency (IA) PESCO

Asian Development Bank

This report does not necessarily reflect the views of ADB or the Government concerned. The ADB and the Government cannot be held liable for its contents.

DEFINITION OF TERMS

Affected Persons (AP'S)	People (households) affected by project-related (or household) changes in use of land, water or other natural resources Compensation Money or payment in kind to which the people affected are entitled in order to replace the lost asset, resource or income.
Displaced persons.	In the context of involuntary resettlement, displaced persons are those who are physically displaced (relocation, loss of residential land, or loss of shelter) and/or economically displaced (loss of land, assets, access to assets, income sources, or means of livelihood) as a result of (i) involuntary acquisition of land, or (ii) involuntary restrictions on land use or on access to legally designated parks and protected areas.
Compensation	Payment in cash or in kind for an asset or a resource that is acquired or affected by a project at the time the asset needs to be replaced.
Cut-off Date	The completion date of the census of project-displaced persons is usually considered the cut-off date. A cut-off date is normally established by the borrower government procedure that establishes the eligibility for receiving compensation and resettlement assistance by the project displaced persons. In the absence of such procedures, the borrower/client will establish a cut-off date for eligibility.
Due diligence Report	Projects which do not have any significant social impacts hence do not involve/ require any land acquisition therefore; a brief due diligence report (DDR) is prepared for the documentary requirements.
Encroachers	Those people who move into project area after the cut-off date and are therefore not eligible for compensation or other rehabilitation measures provided by the project.
Entitlement	Range of measures comprising compensation, income restoration, transfer assistance, income substitution, and relocation which are due to affected people, depending on the nature of their losses, to restore their economic and social base
Economic displacement.	Loss of land, assets, access to assets, income sources, or means of livelihood as a result of (i) involuntary acquisition of land, or (ii) involuntary restrictions on land use or on access to legally designated parks and protected areas.
Resettlement effect	Loss of physical and non-physical assets, including homes, communities, productive land, income-earning assets and sources, subsistence, resources, cultural sites, social structures, networks and ties,

cultural identity, and mutual help mechanisms.

- | | |
|---------------------------|---|
| Resettlement Field Survey | The detailed inventory of losses that is completed after detailed design and marking of project boundaries on the ground, socioeconomic data on the affected households/families, and stakeholder consultations. |
| Social Impact assessment | Social Impact Assessment is analyzing, monitoring, and management of social consequence of development interventions project infrastructure. |
| Vulnerable Group | Distinct groups of people who might suffer disproportionately from resettlement effects |
| Resettlement Field Survey | The detailed inventory of losses that is completed after detailed design and marking of project boundaries on the ground, socioeconomic data on the affected households /families, and stakeholder consultations. |

TABLE OF CONTENTS


<i>Sr. No</i>	<i>Brief Description</i>	<i>Page No</i>
	<i>Definition of terms</i>	
<i>1</i>	<i>Introduction</i>	
<i>2</i>	<i>Project Overview</i>	
<i>3</i>	<i>Scope of Work</i>	
<i>4</i>	<i>Project Construction/ Civil Work Activities</i>	
<i>5</i>	<i>Social Management</i>	
<i>6</i>	<i>Social Monitoring</i>	
<i>7</i>	<i>Mitigation Measures</i>	
	<i>Annexure</i>	

1 INTRODUCTION

1.1- PESCO

2. Peshawar Electric Supply Company (PESCO), located in Peshawar provides service of power distribution to over 2.6 million consumers of all civil districts of Khyber Pukhtunkhwa, Pakistan. At PESCO networks, we own and maintain Khyber Pukhtunkhwa's electricity distribution system via 132, 66, 33KV sub-transmission lines, sub-stations and 11KV & 440V low tension lines with distribution transformers that deliver electricity to your home or business.

GEOGRAPHICAL MAP OF PESCO



Project Management Unit (PMU)

- 1.2 To effectively plan, execute and monitor the Power Distribution Enhancement Investment Program (Tranche-3), a Project Management Unit (PMU) has been established under Chief Engineer (Development) comprising of four sections i.e. Planning, Scheduling & Coordination, Procurement, Finance, Environmental and Social

Safeguard along with Project Director (GSC). Organogram of PMU/ Development Directorate is *placed at Annexure-A*.

2 Project Overview

2.1 PESCO through GOP has under gone a loan, project and financing agreement with the Asian Development Bank under Power Distribution Enhancement Investment Project Tranche - III in order to strengthen its existing distribution, transmission infrastructure and institutional capacity. The detail regarding project is summarized below:

Loan Number	ADB-2972 PAK
Project Title	Power Distribution Enhancement Investment Program_Multi-tranche financing facility (PDEIP_MFF_Tranche_3 (STG))
Borrower	Islamic Republic of Pakistan
Executing Agency	Pakistan Electric Power Company (PEPCO)
Implementing Agency	Peshawar Electric Supply Company (PESCO)
Loan Signing Date	30/09/2013
Effectiveness Date	31/01/2014
Loan Closing Date	31/12/2016 (Original) 30/06/2017 (Revised)
Last Date of ADB Review Mission	07/03/2016
Amount of Loan	21.550 Million US\$

3 Scope of Work

3.1 There are 17 No. of PESCO projects under ADB Tranche-3. Its detail is here as under:

- Construction of 02 No. New 132kV Grid Substations (Taru jabba and sakhi chashma new 132 kv Grid station)
- Conversion of 02 No. Grid Substations from 66kV to 132kV along with associated 132kV Transmission Lines
- 13 No. Extensions/ Augmentations

Overall the proposed MFF has been designed to address both investment and institutional aspects in electric power sector. Development Objectives/ Project Purpose will be fully achieved after completion of the proposed Sub-projects.

4 Project Construction / Civil Works Activities

4.1 Construction of New 132kV Grid Stations: - There are 02 No. of new 132 KV Grid stations. The construction works of 02 No. of grid stations PESCO Colony Sakhi Chashma and Taru Jabba are in progress.

At taru jabba site civil work almost 85% has been completed and the rest is in progress.

Further at taru jabba only one existing tower will be replaced with ZM 30 which is not in position of PESCO Property so crop compensation would be required, civil division of GSC deputed to mark the actual tower so that timely crop compensation is addressed on right time.

Progress of 132kV New Grid Stations Under ADB Funded Tranche # 3					
Sr.#	Name of GS	Contract No.	Name of Contractor/Sub-Contractor	Civil & Electrical Work	Date of Completion
1	Construction of New 132 KV Colony Sakhi Chashma G/S	ADB-2972	SIEMENS	Foundation civil work is 65 % completed, 30 % boundary wall work is also completed, the rest of civil work is in progress.	400 Days
2	Construction of New 132 KV Taru Jabba G/S	-do-	-do-	Control room has been constructed, switchyard civil work is 90% completed, boundary wall civil work is in progress.	do

4.3 **Conversion of Grid Stations from 66kV to 132kV:-** The conversion of 02 No. Grid Stations (i) Kulachi (ii) Draban from 66kV to 132kV along with the associated 132kV Transmission Lines respectively.

Progress of Conversions of Grid Stations Under ADB Funded Tranche # 3					
Sr.#	Name of T/Line	Contract No.	Name of Contractor/ Sub-Contractor	Civil & Electrical Work	Date of Completion
1	Conversion of Kulachi GS from 66KV to 132 KV	ADB-2972	CCCE-ETERN	Civil work is in infancy stages (foundation work), i.e. base for power transformer, gantries, ETC.	400 days
2	Conversion of Draban GS from 66KV to 132 KV	-do-	PEL-CNEEC	Control room Civil work is 80 % completed, other Civil work, i.e. foundation for power transfers and other protective equipment's are in process(about 40 % completed)	do

4.4 **Progress Status of Extensions/ Augmentation:** - The works of 13 No. of Extensions/ Augmentations, detail as under,

Sr. No.	Name of Grid Station	Scope of Work	Date of Completion
1	132kv Jehangitra	Aug. of 26 MVA P/TF(T-3)	100 % Completed
2	132kv Batal	Aug. of 26 MVA P/TF(T-3)	do
3	132kv D I Khan	Aug. of 40 MVA P/TF(T-3)	do
4	132kv Bannu	Aug. of 40 MVA P/TF(T-3)	do

5	132kv jalala	Aug. of 40 MVA P/TF(T-3)	do
6	132 KV Kotal town Kohat	Aug. of 40 MVA P/TF(T-3)	do
7	132 KV Dalazak	Extension of 26 MVA P/TF	do
8	132 Karak	Extension. of 26 MVA P/TF(T-3)	do
9	132 KV Tank	Extension. of 26 MVA P/TF(T-3)	work in progress
10	132 KV Timergara	Extension 26 MVA P/TF(T-3)	Commissioned
11	132 KV HUSSAI	Extension. of 26 MVA P/TF(T-3)	do
12	132 KV Rehman Baba	Aug. of 40 MVA P/TF(T-3)	do
13	132 KV Swabi	Aug. of 40 MVA P/TF(T-3)	do

5. Social Management

- 5.1 02 Nos. Draft Land Acquisition and Resettlement Plans LARPs have been approved by ADB for Up-Gradation of 66 KV Kulachi and Draban to 132 kV Grid Stations and 132kV transmission lines and posted/ uploaded on PESCO official website.
- 5.2 Revision/ Updation of 02 Nos. of Land Acquisition and Resettlement Plans (LARPs) Kulachi and Draban will be updated after the finalization of line profile, *in this connection PESCO E&S Cell paid visit to Draban and kulachi from 27 to 29 December 2016 line profile for Draban site has been finalized, PESCO Civil Division and Contractor team deputed under the supervision of E&S Cell to mark points for tower and identify the affected peoples, and find out three stages compensation for Aps as per ADB Guidelines.*
- 5.3 Subsequently after identification of affected persons, Awareness sessions for compensation and grievance redressal will be conducted at suitable location of transmission lines for the timely collection of required ownership documents and compensation of damages to minimize the right of way issues.
- 5.4 The contractors are oriented on ADB Guidelines and protocols (regarding Environment and social safeguard in very detail) all necessary documents formats (social impact formats, crop compensation formats, social complaint registerare provided for effective

implementation, further the contractors will be made bound for proper land restoration/ back filling at project sites, temporarily used land/ access pathways/ roads.

- 5.5 APs will be properly informed and consulted about their entitlements, GRM and payment procedure and verification of compensated payments. APs will be compensated at three stages of civil works activities (foundation, erection & stringing works).


6 Social Monitoring

- 6.1 The land for all grid stations is in the possession of PESCO. No involuntary resettlement is involved as land for Kulachi and Draban (existing Grid Stations) is already in PESCO possession.
- 6.2 Environmental & Social Complaint Register are placed on grid stations and at camp site for transmission lines to record/ log complaints of affected household/ persons at each project sites.
- 6.3 Compensation will be provided on account of loss of crops/ trees on ADB Guideline and protocol.
- 6.4 As mentioned in para 5.2, team has been deputed under supervision of E&S Cell and XEN Civil GSC for LARP updation and further implementation.
- 6.5 Regular Internal monitoring of the projects are started by Environmental and Social Safeguard (E&SS) section PMU, PESCO on monthly basis during the execution phase for the smooth working and to resolve the ROW issues at project sites in transmission lines.
- 6.6 Augmentation works shall be carried out within existing grid stations and no land acquisition or involuntary resettlement is involved.

LARP(s) Status TRANCHE-III as on January, 2017

Sr.#	Sub Project Name	Revised LARP approved by ABD	Compensation Status (Compensated DHHs/Total DHHs)			Compensated Amount	Remarks
			Foundation Stage	Erection Stage	Stringing Stage		
1	Conversion of Kulachi GS from 66KV to 132 KV	N/A	N/A	N/A	N/A	N/A	Line Profile is yet to be finalized, and Civil work of Grid Station has been started.
2	Conversion of Draban GS from 66KV to 132 KV	N/A	N/A	N/A	N/A	N/A	Team has been deputed for mark up of tower locations and identification of

Annexure- A



SOCIAL MONITORING AND ORIENTATION SNAPS







Quotations for Advertisement in the Newspaper

Tarif Khan to: Ahmad Imitiaz Alvi, Humaira Nadeem

Cc: Azra Ramzan, Abid Ali Shah

17/01/2017 04:31 PM

Dear Imitiaz/Humaira:

We have issued Request for Quotation Form (RFQ) to the following vendors for submitting their price quotations for advertisement in the newspaper. Deadline for submission of quotations is **1200 hours on 18 January 2017**. Bid Box is placed at the reception.

S.No	Advertising Agency	Email address	Contact No	Mailing Address
1	Channel 7	info@channel7.com.pk	2224426-8	House 4, Main Double Road, Sumbal Road, F-10/2, Islamabad (Madiha)
2	Promoters Advertising	promoters_advertising@yahoo.com	2820135	10-A Block, Supermarket, Behind Caltex Petrol Pump, F-6, Isbd (Mobin)
3	Vini Vici Advertising	asif@viniiciadvertising.com		
4	Ad World (Pvt.) Ltd	add.world01@gmail.com	5533118	2nd Floor, Chaudhary Plaza, Murree Road, Rawalpindi (Rizwan Shah)
5	Super Media Communication Pvt Ltd.	smc.pvt.pk@gmail.com	2224903-4	Office No.108, First Floor, Abu Dhabi Tower, F-11/1, Islamabad (Nimra)

Thanks and regards,

Tarif Khan

Tarif Khan

Tel: 051-2087300 Direct 051-2087336

Mob: 0300-8541064

Email: tarifkhan@adb.org



Visit ADB Pakistan Facebook Page: <https://www.facebook.com/adbprfm>