



Electricity Access Expansion Project (P153743)

AFRICA | Niger | Energy & Extractives Global Practice |
IBRD/IDA | Investment Project Financing | FY 2016 | Seq No: 1 | ARCHIVED on 08-Apr-2016 | ISR23140 |

Implementing Agencies: Ministry of Energy and Petrol, Nigelec

Key Dates

Key Project Dates

Bank Approval Date:16-Dec-2015

Effectiveness Date:--

Planned Mid Term Review Date:31-Dec-2018

Actual Mid-Term Review Date:--

Original Closing Date:31-Dec-2021

Revised Closing Date:31-Dec-2021

Project Development Objectives

Project Development Objective (from Project Appraisal Document)
The Project Development Objective (PDO) is to increase access to electricity.

Has the Project Development Objective been changed since Board Approval of the Project Objective?
No

Components

Name

Extension and reinforcement of the distribution system:(Cost \$56.28 M)

Strengthening institutional capacity in the electricity sector:(Cost \$8.72 M)

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	--	● Satisfactory
Overall Implementation Progress (IP)	--	● Satisfactory
Overall Risk Rating	--	● Substantial

Implementation Status and Key Decisions



The project was approved in December 2015 and is expected to become effective in May 2016. In terms of implementation of the various activities, the project is on track. The main procurement packages of the investment component (which represent 65% of the project commitment amount) have been launched. Procurements for key technical assistance activities, i.e., development of a National Electrification Strategy and support to the Government to develop decrees to operationalize the new electricity law and the law to create the energy regulator, are also well advanced.

Risks

Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance	● Moderate	--	● Moderate
Macroeconomic	● Low	--	● Low
Sector Strategies and Policies	● Substantial	--	● Substantial
Technical Design of Project or Program	● Low	--	● Low
Institutional Capacity for Implementation and Sustainability	● Substantial	--	● Substantial
Fiduciary	● Substantial	--	● Substantial
Environment and Social	● Moderate	--	● Moderate
Stakeholders	● Low	--	● Low
Other	--	--	--
Overall	● Substantial	--	● Substantial

Results

Project Development Objective Indicators

► People provided with access to electricity by household connections (Number, Core)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	326400.00
Date	31-Dec-2015	--	31-Mar-2016	31-Dec-2021

▾ People provided with access to electricity by hhold connections-Grid (Number, Core Breakdown)



	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	326400.00
Date	31-Dec-2015	--	31-Mar-2016	31-Dec-2021

► Direct project beneficiaries (Number, Core)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	326400.00
Date	31-Dec-2015	--	31-Mar-2016	31-Dec-2021

▲ Female beneficiaries (Percentage, Core Supplement)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	49.60	--	49.60	49.60

► Non-household connections provided with access to electricity (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	9000.00
Date	31-Dec-2015	--	31-Mar-2016	31-Dec-2021

Overall Comments

Intermediate Results Indicators



► Distribution lines constructed or rehabilitated under the project (Kilometers, Core)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	695.00
Date	31-Dec-2015	--	31-Mar-2016	31-Dec-2021

▲ Distribution lines constructed under the project (Kilometers, Core Breakdown)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	460.00
Date	31-Dec-2015	--	31-Mar-2016	31-Dec-2021

▲ Distribution lines rehabilitated under the project (Kilometers, Core Breakdown)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	235.00
Date	31-Dec-2015	--	31-Mar-2016	31-Dec-2021

► Substations supply capacity (Megawatt, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	270.00	--	270.00	415.00
Date	31-Dec-2015	--	31-Mar-2016	31-Dec-2021



► Cities with completed georeferenced electricity systems (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	1.00	--	1.00	7.00
Date	31-Dec-2015	--	31-Mar-2016	31-Dec-2021

► Household connections provided with access to electricity (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	51000.00
Date	31-Dec-2015	--	31-Mar-2016	31-Dec-2021

► Number of total electricity connections completed in urban areas (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	60000.00
Date	31-Dec-2015	--	31-Mar-2016	31-Dec-2021

► National Electrification Strategy adopted by the Government (Yes/No, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	N	--	N	Y
Date	31-Dec-2015	--	31-Mar-2016	31-Dec-2021



► Grievances registered related to delivery of project benefits that are actually addressed (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	100.00
Date	31-Dec-2015	--	31-Mar-2016	31-Dec-2021

► Number of times MV feeders affected by the project are cut off (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	0.00
Date	31-Dec-2015	--	31-Mar-2016	31-Dec-2021

Overall Comments

Data on Financial Performance


Disbursements (by loan)

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	Disbursed
P153743	IDA-57550	Not Effective	USD	54.50	54.50	0.00	0.00	55.39	0%
P153743	IDA-D0980	Not Effective	USD	10.50	10.50	0.00	0.00	10.63	0%

Key Dates (by loan)

Project	Loan/Credit/TF	Status	Approval Date	Signing Date	Effectiveness Date	Orig. Closing Date	Rev. Closing Date
P153743	IDA-57550	Not Effective	16-Dec-2015	13-Jan-2016	--	31-Dec-2021	31-Dec-2021
P153743	IDA-D0980	Not Effective	16-Dec-2015	13-Jan-2016	--	31-Dec-2021	31-Dec-2021

Cumulative Disbursements



Restructuring History

There has been no restructuring to date.

Related Project(s)

There are no related projects.
