PROCUREMENT PLAN Gambla, The : Gambla Electricity Support Project General Information
Country: Gambia, The Banka Approval Department of the Country Co

Banks Approval Date of the Original Procurement Plan: 2016-06-08
Revised Plan Date(s): (comma delineated, leave blank if none) 2016-06-08
GPN Date:

Project ID: P152659 GPN Date:
Project Name: Gambia Electricity Support Project
Loan / Credit No: IDA / 57870 SPROUGH Agency IDA / 57870 CEDOCUMBA Agency(IDEN) NATIONAL WATER AND ELECTRICITY COMPANY

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-c		Prequal Evaluation			ng Document lication	Specific Pr Notice /		Bidding Dor		Proposal S Opening			tion Report mendation ward	Signed (Contract	Contract Co	Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GESP/WORKS/C2/01 / Power Transformer Upgrade and Installation of Switch gear	IDA / 57870	Reduction of technical and commercial losses in the Greater Banjul Area (GBA)	Prior	Request for Bids	Open - International	Single Stage - One Envelope		1,000,000.00	0.00	Pending Implementation	1				2017-01-16		2017-01-21				2017-03-04		2017-04-03		2017-05-08		2017-11-04	

GOODS																												
Activity Reference No. /	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docu	ualification ments	Prequal Evaluation			ng Document	Specific P Notice /			cuments as ued	Proposal S Opening	ubmission / / Minutes		tion Report nmendation ward	Signed (Contract	Contract C	ompletion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GESP/GOODS/C1/01 / Kotu and Brikama capacity reinforcement	IDA / 57870	Expansion of available generation capacity at Kotu and Brikama	d Prior	Request for Bids	Open - International	Single Stage - One Envelope		4,000,000.00	0.00	Pending Implementation					2017-01-17		2017-01-22				2017-03-05		2017-04-04		2017-05-09		2017-11-06	
GESP/GOODS/C1/02 / Brikama G1 generation capacity rehabilitation	IDA / 57870	Expansion of available generation capacity at Kotu and Brikama	d Prior	Request for Bids	Open - International	Single Stage - One Envelope		1,500,000.00	0.00	Pending Implementation					2016-07-18		2016-07-23				2016-09-03		2016-10-03		2016-11-07		2017-05-06	
GESP/GOODS/C1/03 / Kotu A Auxiliary Equipment Rehab	IDA / 57870	Expansion of available generation capacity at Kotu and Brikama	d Prior	Request for Bids	Open - International	Single Stage - One Envelope		1,500,000.00	0.00	Pending Implementation					2016-12-19		2016-12-24				2017-02-04		2017-03-06		2017-04-10		2017-10-07	
GESP/GOODS/C2/02 / Procurement of T & D lines, materials, accessories and distribution Transformers	IDA / 57870	Reduction of technical and commercial losses in the Greater Banjul Area (GBA)	Prior	Request for Bids	Open - National	Single Stage - One Envelope		2,300,000.00	0.00	Pending Implementation					2016-10-26		2016-10-31				2016-12-12		2017-01-11		2017-02-15		2017-08-14	
GESP/GOODS/C2/03 / Delivery, installation and calibration of Smart meters for big customers including IT systems	IDA / 57870	Reduction of technical and commercial losses in the Greater Banjul Area (GBA)	Prior	Direct Selection	Direct			500,000.00	0.00	Pending Implementation					2016-08-15		2016-08-20								2016-09-24		2017-03-23	
GESP/GOODS/C2/04 / Delivery, installation and calibration of 13,000 Pre-payment meters	IDA / 57870	Reduction of technical and commercial losses in the Greater Banjul Area (GBA)	Prior	Direct Selection	Direct			700,000.00	0.00	Pending Implementation					2016-09-12		2016-09-17								2016-10-22		2017-04-20	
GESP/GOODS/C3/01 / Delivery and installation of NAWEC IT systems	IDA / 57870	Reduction of technical and commercial losses in the Greater Banjul Area (GBA)	Prior	Request for Bids	Open - International	Single Stage - One Envelope		3,000,000.00	0.00	Pending Implementation					2017-04-18		2017-04-23				2017-06-04		2017-07-04		2017-08-08		2018-02-04	
GESP/GOODS/C3/02 / Vehicle for PMT	IDA / 57870	Institutional Strenghtening and Project Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation							2016-06-14								2016-08-11		2017-02-07	
GESP/GOODS/C3/03 / Accounting Software & Antivirus	IDA / 57870	Institutional Strenghtening and Project Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		31,500.00	0.00	Pending Implementation							2016-07-26								2016-09-20		2017-03-19	
GESP/GOODS/C3/04 / Purchase of Office Equipment & furniture	IDA / 57870	Institutional Strenghtening and Project Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		8,000.00	0.00	Pending Implementation							2016-07-26								2016-09-20		2017-03-19	
GESP/GOODS/C3/05 / Office supplies and stationeries	IDA / 57870	Institutional Strenghtening and Project Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		7,500.00	0.00	Pending Implementation							2016-07-19								2016-09-13		2017-03-12	
GESP/GOODS/C3/06 / Procurement Fuel	IDA / 57870	Institutional Strenghtening and Project Implementation Support		Request for Quotations	Limited	Single Stage - One Envelope		7,650.00	0.00	Pending Implementation							2016-07-19								2016-09-13		2017-03-12	

NON	ONSULTING 8	BERVICES																											
Act	tivity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qua Docume	ents	Evaluation	Report	/ Justifi	cation	Notice / Inv	itation	Issued			Minutes	Bid Evaluation and Recommend for Aw	nendation ard	Signed (Contract Co	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS	3																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Expression Not		Short List Request for		Request fo as Is		Opening of Proposals		Evaluation Prop		Combined Report a Negotiate	and Draft	Signed (Contract	Contract Co	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GESP/SERVICES/C3/01 / Consulting services for the Owners Engineer of GESP	IDA / 57870	Institutional Strenghtening and Project Implementation Support	Prior	Quality And Cost- Based Selection	Open - International		1,000,000.00	0.00	Pending Implementation	2016-08-15		2016-09-05		2016-10-19				2016-11-16		2016-12-16		2017-01-20		2017-02-24		2018-02-24	
GESP/SERVICES/C3/02 / Recruitment of Service Contractor for GESP	IDA / 57870	Institutional Strenghtening and Project Implementation Support	Prior	Quality And Cost- Based Selection	Open - International		2,000,000.00	0.00	Pending Implementation	2016-08-03		2016-08-24		2016-10-07				2016-11-04		2016-12-04		2017-01-08		2017-02-12		2018-02-12	

INDIVIDUAL CONSU	LTANTS													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Invitation to Identified/Selected Consultant	Draft Negotiated Contract	Signed Contract	Contract Completion
										Planned Actual	Planned Actual	Planned Actual	Planned Actual	Planned Actual

Environmental Auditing	GESP/SERVICES/C3/04 / ESMP Independent Environmental Auditing	IDA / 57870	Institutional Strenghtening and Project Implementation Support	Post	Individual Consultant Selection	Open - National		6,000.00	0.00	Pending Implementation	2016-10-10		2016-11-28		2016-12-19		2017-01-23		2017-07-22	
------------------------	---	-------------	---	------	------------------------------------	-----------------	--	----------	------	---------------------------	------------	--	------------	--	------------	--	------------	--	------------	--