Hebei Rural Renewable Energy Development Project (P132873)

EAST ASIA AND PACIFIC | China | Environment & Natural Resources Global Practice | IBRD/IDA | Investment Project Financing | FY 2015 | Seq No: 2 | ARCHIVED on 11-Dec-2015 | ISR21926 |

Implementing Agencies: Hebei Provincial Agriculture Department

Key Dates

Key Project Dates

Bank Approval Date:13-Mar-2015
Planned Mid Term Review Date:31-Dec-2017
Original Closing Date:31-Dec-2020

Effectiveness Date:29-Jun-2015
Actual Mid-Term Review Date:-Revised Closing Date:31-Dec-2020

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The Project Development Objective (PDO) is to demonstrate sustainable biogas production and utilization to reduce environmental pollution and supply clean energy in rural areas of Hebei Province.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

Components

Name

Large-scale biogas facilities management and renewable energy supply:(Cost \$132.10 M)

Technical support, project management and monitoring:(Cost \$5.80 M)

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	Satisfactory	Satisfactory
Overall Implementation Progress (IP)	Satisfactory	Satisfactory
Overall Risk Rating	Substantial	Substantial

Implementation Status and Key Decisions

The project has become effective on June 29, 2015 and the project implementation has made good progress over past months, with that the project technical expert team has been set up to provide technical guidance on project technology application and standardize project design and management; initial training has been provided to the project staff and implementation entities; and the project preliminary designs have been started by 5 subprojects, including preliminary design reports having been prepared by 3 subprojects. As the experience in large scale biogas program management is limited in China, continued intensive technical assistance and training to project staff and subproject entities are needed, and the project agencies should further strengthen the project management and take immediate actions to address the identified issues in particular the counterpart funding mobilization. It is reasonable to expect that the project will achieve its development objective.

Risks

Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance		• Low	• Low
Macroeconomic		Low	Low
Sector Strategies and Policies		Moderate	Moderate
Technical Design of Project or Program		Moderate	Moderate
Institutional Capacity for Implementation and Sustainability		Substantial	Substantial
Fiduciary		Moderate	Moderate
Environment and Social		Moderate	Moderate
Stakeholders		Moderate	Moderate
Other			
Overall		Substantial	Substantial

Results

Project Development Objective Indicators

▶ Amount of project-supplied biogas used by final users annually (Cubic Meter(m3), Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	42000000.00
Date	30-Jun-2014	30-Apr-2015	31-Oct-2015	31-Dec-2020

Comments

The relevant information will be available in late 2017.

▶ CO2 emission reduction by the project annually (Metric ton, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	58780.00
Date	30-Jun-2014	30-Apr-2015	31-Oct-2015	31-Dec-2020

Comments

The relevant information will be available in late 2017.

▶ Number of rural resident households who can access biogas supply under the project (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	96100.00
Date	30-Jun-2014	30-Apr-2015	31-Oct-2015	31-Dec-2020

Comments

The relevant information will be available in late 2017.

Overall Comments

Intermediate Results Indicators

▶ Annual generation capacity of renewable energy (Cubic Meter(m3), Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	42000000.00
Date	30-Jun-2014	30-Apr-2015	31-Oct-2015	31-Dec-2020

Comments

The relevant information will be available in late 2017.

▶ Cumulative length of main biogas distribution pipeline system establishment (Kilometers, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	320.00
Date	30-Jun-2014	30-Apr-2015	31-Oct-2015	31-Dec-2020

Comments

The relevant information will be available in 2016.

▶ Cumulative Gas gate-stations established (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	45.00
Date	30-Jun-2014	30-Apr-2015	31-Oct-2015	31-Dec-2020

Comments

The relevant information will be available in 2016.

▶ Crop residue treated by the project annually (Metric ton, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	221700.00
Date	30-Jun-2014	30-Apr-2015	31-Oct-2015	31-Dec-2020

Comments

The relevant information will be available in late 2017.

▶ Livestock manure treated by the project annually (Metric ton, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	241600.00
Date	30-Jun-2014	30-Apr-2015	31-Oct-2015	31-Dec-2020

Comments

The relevant information will be available in late 2017.

▶ CNG produced by the project annually (Cubic Meter(m3), Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	7000000.00
Date	30-Jun-2014	30-Apr-2015	31-Oct-2015	31-Dec-2020

Comments

The relevant information will be available in late 2017.

Client days of training provide	led (number) (Number, Core)
---------------------------------	-----------------------------

	Baseline Actual (Previous)		Actual (Current)	End Target	
Value	0.00	0.00	81.00	1800.00	
Date	30-Jun-2014	30-Apr-2015	31-Oct-2015	31-Dec-2020	

▲ Client days of training provided - Female (number) (Number, Core Breakdown)

	Baseline Actual (Previous)		Actual (Current)	End Target	
Value	0.00	0.00	25.00	630.00	
Date	30-Jun-2014	30-Apr-2015	31-Oct-2015	31-Dec-2020	

▶ M&E system put into operation (Yes/No, Custom)

	Baseline Actual (Previous)		Actual (Current)	End Target
Value	N	N	N	Υ
Date	30-Jun-2014	30-Apr-2015	31-Oct-2015	31-Dec-2020

Comments

The implementation of project monitoring program is undertaken, with the baseline survey for the project impacts being conducted in March 2016.

▶ Cumulative Number of guidelines and regulations prepared and put into use (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	1.00	2.00
Date	30-Jun-2014	30-Apr-2015	31-Oct-2015	31-Dec-2020

▶ Cumulative numbers of laboratory built at biogas plant level (Number, Custom)

	Baseline Actual (Previous)		Actual (Current)	End Target	
Value	0.00	0.00	0.00	6.00	
Date	30-Jun-2014	30-Apr-2015	31-Oct-2015	31-Dec-2020	

Comments

The relevant information will be available in 2016.

Overall Comments

Data on Financial Performance

Disbursements (by loan)

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	Disbursed
P132873	IBRD-84760	Effective	USD	71.50	71.50	0.00	0.18	71.32	0%
Key Dates (by loan)									
Project	Loan/Credit/TF	Status	Approval Dat	e Signir	ng Date	Effectiveness [Date Orig.	Closing Date	Rev. Closing Date
P132873	IBRD-84760	Effective	13-Mar-2015	16-An	r-2015	29-Jun-2015	31-De	c-2020	31-Dec-2020

Cumulative Disbursements



Restructuring History

There has been no restructuring to date.

Related Project(s)

There are no related projects.