PROCUREMENT
PLAN
General Information
Country:
India : Prepare:Program toEstablish Pilots for Access through Renewable Energy
General Information
Country:
India : Banks Approved Date of the Original Procurement Pilots

Banks Approved Date of the Original Pilots

India Banks Approval Date of the Original Procurement Plan: 2016-12-27

Revised Plan Date(s): (comma delineated, leave blank if none) 2017-01-04

GPN Dates:
Prepare: Program to Establish Pilots for Access through Renewable Energy

Project ID: P144678 Revised Plan Date(s): (
Project Name: Prepare: Program to Establish Pilots for Access through Renev
Loan / Credit No:
Exocuting Agency(lee): Ultar Pradesh New Energy Development Agency (UPNEDA)

WORKS																												
Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status		ments	Prequal Evaluation	n Report	/ Justi	ing Documen ification	Notice /	Invitation	lss	ued	Proposal S Opening	/ Minutes	Bid Evalua and Recon for A	nmendation	Signed (Contract	Contract C	Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-UPNEDA-4793-CW-PPP / Design, Installation, Testing, Commissioning and Supply of power to the consumers through the PDN on BOOM basis including 10 years of mandatory O&M from the date of Commissioning of 172.89kW solar Mini-6rid Projects in Hamirpur, Uttar Pradesh.		Investment in solar mini-grids to provide access to electricity	Post	Public Private Partnership	Open - National	Single Stage - Two Envelope		797,954.00	0.00	Under Implementation					2016-12-27	2016-12-29	2017-01-01				2017-02-15		2017-04-06		2017-05-07		2028-03-07	
IN-UPNEDA-4802-CW-PPP / Design, Installation, Testing, Commissioning and Supply of power to the consumers through the PDN on BCOM basis including 10 years of mandatory O&M from the data Commissioning of 562kW solar Mini-Grid Projects in Mainpuri, Uttar Pradest.		Investment in solar mini-grids to provide access to electricity	Post	Public Private Partnership	Open - National	Single Stage - Two Envelope		2,593,846.00	0.00	Pending Implementation					2016-12-27		2017-01-01				2017-02-15		2017-04-06		2017-05-07		2028-03-07	

GOODS	Contract Complete Component Review Type Method Market Approach Procurement Process Cut Vision Component Procurement Process Cut Vision Component Cut Vision Cut Vision Component Cut Vision Component Cut Vision Vision Cut Visio																											
Activity Reference No. Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qu Docum	ualification nents	Prequali Evaluatio	ification on Report	Draft Bidding / Justifi	g Document cation	Specific Pro Notice / In	ocurement nvitation	Bidding Doo Issu	uments as ed	Proposal Su Opening /	bmission / Minutes	Bid Evaluation and Recommend for Av	on Report nendation vard	Signed (Dontract	Contract C	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

ſ	NON CONSULTING 8	ERVICES																										
	Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docum			lification on Report	Draft Biddin / Justif	ication	Notice /	Invitation	Bidding Documents a Issued	Opening	g / Minutes	Bid Evaluati and Recomm for Av	on Report nendation rard	Signed	Contract	Contract Co	mpletion
ı												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
г																												

CONSULTING FIRMS	3																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of R	Reference	Expression Not		Short List and Request for Pro		Request for as lss		Opening of T Proposals /	echnical Minutes	Evaluation of Prop		Combined Report a Negotiate		Signed	Contract	Contract C	Completion
										Planned	Actual	Planned	Actual	Planned .	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

INDIVIDUAL CONSUL	NDIVIDUAL CONSULTANTS														
Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Invitation to Identified/Selected Consultant	Draft Negotiated Contract	Signed Contract	Contract Completion	
										Planned Actual	Planned Actual	Planned Actual	Planned Actual	Planned Actual	