## **PROCUREMENT PLAN (Textual Part)**

Project information: Third Phase Disaster Vuln.Reduction APL for Dominica (P129992)

## **Preamble**

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank's Standard Procurement Documents**: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

PROCUREMENT
Dominica: Third Phase Disaster Vuln.Reduction APL for Dominica PLAN

General Information

Dominica Bank's Approval Date of the Original Procurement Plan: 2018-06-19 Country:

Revised Plan Date(s): (comma delineated, leave blank if non 2018-11-01

Project ID: P129992 GPN Date:

Project Name: Third Phase Disaster Vuln.Reduction APL for Dominica

Loan / Credit No: TF / 16955, TF / 16912, IDA / 54950  $\textbf{Executing Agency(iee)}\ \text{Ministry of Health}\ \text{and Environment}\ \text{-}\ \text{PCU}$ 

WORKS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status		qualification ments		ification on Report	Docur	Bidding ment / ication	1 '	rocurement Invitation	_	Oocuments ssued		ubmission / / Minutes	Bid Evs Repor Recommen	t and	Signed (	Contract	Contract	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PPCR/DVRP/ICB-01/18 / Road Work Eastern Island A (Lot 2 Bois Diable to Castle Bruce & Lot 4 Castle Bruce to Hatton Garden	TF / 16912		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Canceled					2019-02-18		2019-02-23				2019-04-06		2019-05-06		2019-06-10		2019-12-07	
PPCR/DVRP/ICB-02/18 / K- Road Work Eastern Island B (Lot 1 Pont Casse to Bois Diable & Lot 3 Castle Bruce to Petite Soufriere)	TF / 16912		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementati on					2019-03-18		2019-03-23				2019-05-04		2019-06-03		2019-07-08		2020-01-04	
PPCR/DVRP/NCB-01/18 / Construction of Forestry Nurseries	TF / 16955		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementati on					2018-12-03		2018-12-08				2019-01-19		2019-02-18		2019-03-25		2019-09-21	
PPCR/DVRP/NCB-02/17 / Construction of Meteorological Office Building	TF / 18955		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled					2018-12-17		2018-12-22				2019-02-02		2019-03-04		2019-04-08		2019-10-05	
PPCR/DVRP/NCB-02/18 / Road Works Eastern Island Post Hurricane Maria - Castle Bruce Bay and San Sauveur	TF / 16912		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementati on					2018-09-24		2018-09-29				2018-11-10		2018-12-10		2019-01-14		2019-07-13	
PPCR/DVRP/ICB-05/18 / Road Work Eastern Island A (Lot 2 Bois Diable to Castle Bruce & Lot 4 Castle Bruce to Hatton Garden	TF / 16912		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementati on					2019-02-18		2019-02-23				2019-04-06		2019-05-06		2019-06-10		2019-12-07	
PPCR/DVRP/NCB-06/18 / Construction of Meterological Office Building & Associated Civil Works	TF / 16955		Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementati on					2018-10-15		2018-10-20				2018-12-01		2018-12-31		2019-02-04		2019-08-03	

GOO	ODS																											
	vity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-q Docum	•	Prequali: Evaluation		Docur	Document / Justification		rocurement Invitation	_	Documents Issued					Signed (		Contract	•
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

PPCR/DVRP/DC-03/18 / G-2 FME Desktop ESRI Edition, ArcGIS plugin and spatial extract, transform, load (ETL) tool for data conversion from legacy formats. (*1,3)	TF / 16955	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementati on			2018-08-06				2018-10-01	2019-03-30	
PPCR/DVRP/SHP-01/18 / G- 8 Vector graphics illustration software for creation of high quality cartographic products		Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementati on			2018-08-11				2018-10-06	2019-04-04	
PPCR/DVRP/SHP-03-18 / Forestry Nursery Supplies (International)	TF / 16955	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementati on			2018-12-22				2019-02-16	2019-08-15	
PPCR/DVRP/SHP-04/18 / Forestry Nursery Supplies (Local)	TF / 16955	Post	Request for Quotations	Limited	Single Stage - One Envelope	0.00	Pending Implementati on			2018-12-22				2019-02-16	2019-08-15	
PPCR/DCRP/DC-07/17 / Hydrolink-S Single Channel Radio Modems	TF / 16955	Post	Direct Selection	Direct		4,955.00	Completed		2018-05-01	2018-05-11				2018-06-15	2018-09-13	
PPCR/DVRP/ICB-04/18 / Supply of Seismological Equipment	TF / 16955	Post	Request for Bids	Open - International	Single Stage - One Envelope	0.00	Pending Implementati on		2018-09-10	2018-09-15		2018-10-27	2018-11-26	2018-12-31	2019-06-29	
PPCR/DVRP/DC-02/18 / G-I ArrGIS Advanced Single- User Licenses, Standard Licenses, Basic Licenses, 3D & Spatial Analyst Plugins and ESRI ArcPad Software (*1,3)		Prior	Direct Selection	Direct			Pending Implementati on		2018-08-01	2018-08-06				2018-09-10	2019-03-09	

NON CONSULTING	SERVICES																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status		qualification ments	Prequal Evaluation		Docur	Bidding nent / ication	Specific Pr		Bidding D as Is		Proposal S Opening		Repor	aluation t and idation for ard	Signed	Contract	Contract C	ompletion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PPCR/DVRP/ICB-01/17 / Supply and Installation of Hydrometeorology Network	TF / 16955		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Under Review					2018-06-04		2018-06-09				2018-07-21		2018-08-20		2018-09-24		2019-03-23	
PPCR/DVRP/ICB-03/18 / Survey Work to Establish Forestry Inventory	TF / 16955		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementati on					2019-07-22		2019-07-27				2019-09-07		2019-10-07		2019-11-11		2020-05-09	
PPCR/DVRP/DC-06/18 / Installation of Seismic Monitoring Network	TF / 16955		Post	Direct Selection	Direct			0.00	Pending Implementati on					2018-08-31		2018-09-05								2018-10-10		2019-04-08	

CONSULTING FIRM	418																									
Activity Reference No Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of	Reference	Expression Not		Short List Request for		1 1		Opening of Proposals			ation of	Report a	Evaluation nd Draft Contract	Signed (	Contract	Contract (	Completion
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PPCR/DVRP/CS-01/18 / Supervision Services for 4 Lots - Eastern Road Works	TF / 16912		Prior	Quality And Cost- Based Selection	Open - International		0.00	Pending Implementation	2019-07-15		2019-08-05		2019-09-18				2019-10-16		2019-11-15		2019-12-20		2020-01-24		2021-01-23	

PPCR/DVRP/CS-02/18 / Services for the development and analysis of the national soil mapping system		Prior	Quality And Cost- Based Selection	Open - International	0.00	Pending Implementation	2020-06-29	2020-07-20	2020-09-02		2020-09-30	2020-10-30	2020-12-04	2021-01-08	2022-01-08	
PPCR/DVRP/CS-05/18 / Consulting Services for Training and Technical Assistance for the development and support of the DOMINODE Spatial Data sharing platform	TF / 16955	Post		Open - International	0.00	Pending Implementation	2018-08-06	2018-08-27	2018-10-10				2018-11-09	2018-12-14	2019-06-12	

INDIVIDUAL CONSULTANTS