

Procurement Plan
Republic of Armenia
ARMENIA: Loan № 8495-AM for Electricity Transmission Network Improvement Project
Implementing Agencies: High Voltage Electric Networks CJSC, Yerevan Thermal Power Center CJSC
Period covered by this procurement plan: April 2015 - December 2016
Works

Last Updated: April 18, 2016

N	Description	Proc Method and type of contract	Prior / Post	Bid ID	Actual Contract Price US\$	Prequalification		Bidding Documents		Tender invitat. date	Bid opening date	Bid Evaluation Report		Planned Contract signing date	Contract Signing date	Planned completion date	Comple tion date	Contractor	Country
						Invitation date	Completion date	Submitted date	Approved date			Request date	Approval date						
1	Rehabilitation of Ashnak substation	ICB/Design, Supply and Installation	Prior	ETNIP_HVEN_I CB_1/2015		No	No	18-May-15	02-Sep-15	25-Sep-15	01-Dec-15	11-Apr-16	29-Apr-16	01-Jul-16	-	01-Sep-18	-	-	-
2	Rehabilitation of substation of YTPC	ICB/Design, Supply and Installation	Prior	ETNIP_YTPP_I CB_1/2015		No	No	24-Jun-15	07-Sep-15	25-Sep-15	30-Nov-15	25-Apr-16	13-May-16	13-Jul-16	-	01-Feb-18	-	-	-
3	Establishment of back-up dispatch center	NCB/Design, Supply and Installation	Prior	ETNIP_HVEN_I CB_3/2015		No	No	01-Jul-16	15-Jul-16	30-Jul-16	15-Sep-16	15-Oct-16	25-Oct-16	15-Nov-16	-	31-Dec-17	-	-	-

Procurement Plan
Republic of Armenia
ARMENIA: Loan № 8495-AM for Electricity Transmission Network Improvement Project
Implementing Agencies: High Voltage Electric Networks CJSC, Yerevan Thermal Power Center CJSC
Period covered by this procurement plan: April 2015 - December 2016
Consulting Services

Last Updated: April 18, 2016

No	Description	BID ID	Selection Method	Prior/Post	Request for Proposal		RFP Invitation date	RFP submit. date	Proposals Evaluation				Planned Contract signing date	Contract Signing date	Planned Contract completion date	Contract completion date	Consultant	Country
					Submitted date	Approved date			Open Tech. Pr.	BER to Bank	Approval date	Open Fin.Pr.						
1	Project implementation support to HVEN	ETNIP_HVEN_CS_1/2015	QCBS	Post	25-Dec-2015	29-Jan-2016	8-Apr-2016	26-May-2016	26-May-2016	27-Jun-2016	5-Jul-2016	15-Jul-2016	15-Aug-2016	-	-	-	-	-
2	Consultant for preparation and implementation of design, supply and installation contract for back-up dispatch center	ETNIP_HVEN_CS_1/2015	IC	Post	12-Oct-2015	12-Oct-2015	NA	NA	NA	NA	NA	NA	11-Dec-2015	-	31-Dec-17	-	Tigran Sahakyan	Armenia
3	Project implementation support to YTPC	ETNIP_YTPC_CS_1/2015	QCBS	Prior	May 2016	May 2016	June 2016	July 2016	July 2016	August 2016	August 2016	August 2016	September 2016	-	-	-	-	-
4	Feasibility study and Transaction advisory support for new CCGT project	ETNIP_YTPC_CS_2/2015	QCBS	Prior	06-Aug-15	10-Aug-15	October 2016	November 2016	November 2016	January 2017	February 2017	March 2017	April 2017	-	-	-	-	-
5	Environmental and social impact assessment study for new CCGT project	ETNIP_YTPC_CS_3/2015	QCBS	Prior	June 2017	July 2017	July 2017	August 2017	August 2017	September 2017	September 2017	October 2016	October 2016	-	-	-	-	-
6	Project Audit	ETNIP_HVEN_CS_1/2016	LC	Post	-	-	-	-	-	-	-	-	-	-	-	-	-	-

QCBS-Quality and cost based selection
LCS-Least Cost Selection
CQS-Consultants Qualification Selection
IC-Individual Consultant
LS-Lump sum
TB-Time based

Procurement Plan
Republic of Armenia
ARMENIA: Loan № 8495-AM for Electricity Transmission Network Improvement Project
Implementing Agencies: High Voltage Electric Networks CJSC, Yerevan Thermal Power Center CJSC
Period covered by this procurement plan: April 2015 - December 2016
Goods

Last Updated: April 18, 2016

N	Description	Proc. Meth.	Prior / Post	Bid ID	Bidding Documents		Tender invit. date	Bid opening date	Contract Price (US\$)	Planned Contract signing date	Contract Signing date	Planned delivery latest date	Delivery latest date	Contractor Name	Country
					Submitted date	Approved date									
1	Procurement of specialized machinery and vehicles	ICB/Goods	Prior	ETNIP_H VEN_IC B_4/2015	15-Dec-2016	25-Jan-2017	#####	15-Apr-2017	-	5-Jun-2017	-	25-Dec-2017	-	-	-