

Environmental Monitoring Report

Project Number: 49125-001 October 2017 Period: March 2016 – December 2016

IND: Second Jharkhand State Road Project

Submitted by

Project Management Unit, State Highways Authority of Jharkhand, Ranchi

This report has been submitted to ADB by the Project Management Unit, State Highways Authority of Jharkhand, Ranchi and is made publicly available in accordance with ADB's Public Communications Policy (2011). It does not necessarily reflect the views of ADB.

This environmental monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature. In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area

Asian Development Bank

GM/MUESU



झारखंड राज्य राजमार्ग प्राधिकार (साज)

(पथ निर्माण विभाग, झारखंड सरकार) State Highway Authority of Jharkhand (SHAJ) (Road Construction Department, Government of Jharkhand) एण्डी०बीo, पीण्एमण्यूo, प्रोजेक्ट भवन, एचण्ड्रं0सीo कैम्पस, धुर्वा, रांची - 834004 ADB, PMU, Project Bhawan, HEC Campus, Dhurwa, Ranchi-834004

दूरभाष / Phone : 91-651-2446179 फैक्स / Fax : 91-651-2400243

Letter No. - 177 (we) From,

Ranchi, Dated :- 08 9 20 7

General Manager (Project Director), Project Management Unit, ADB Cell, State Highway Authority of Jharkhand, Jharkhand, Ranchi

To,

Mr. Kenichi Yokoyama, Country Director, Indian Resident Mission, 4 San Martin Marg, Chanakyapuri, New Delhi- 110021, India

ASIAN DEVELOPMENT BANK INRM EIVED

Sub: Environmental Monitoring Report since commencement to December 2016, Loan No. : 3276-IND.


Sir,

Kindly find enclosed herewith Environmental Monitoring Report since commencement to December 2016 along with statutory compliances.

The report has been prepared by the Environmental Specialist of CSC Team for the Second Jharkhand State Road Project.

Encl.- (1) Environmental Monitoring Report since commencement to December 2016 (01 Set Hard Copy as well as 01 set of Soft Copy in CD) Yours faithfully

General Manager (Project Director), Project Management Unit, ADB Cell, State Highway Authority of Jharkhand, Jharkhand, Ranchi







Improvement / Upgrading / Widening of RD:01- Dumka-Hansdiha, 44.221 Km, RD:02- Pachamba-Jamua-Sarwan, 45.175 km, RD:03- Govindpur-Tundi-Giridih, 43.550 km, RD:04- Khunti-Tamar, 43.697km

Annual Environmental Monitoring Report

March 2016 (Commencement) to December 2016

STATE HIGHWAYS AUTHORITY OF JHARKHAND (SHAJ) ADB LOAN NO: 3276-IND

EUROESTUDIOS S.L. Joint Venture with RODIC CONSULTANTS PVT LTD In Association with EUROESTUDIOS INDIA Pvt. Ltd.

Contractors of Second Jharkhand State Road Project (SJSRP):

Package – IAshoka Buildcon LimitedPackage – IIGKC Projects LimitedPackage – IIIAshoka Buildcon LimitedPackage – IVYFC Projects Limited



EUROESTUDIOS S.L. in Joint Venture with RODIC CONSULTANTS PVT LTD In Association with EUROESTUDIOS INDIA Pvt. Ltd.



Page **1** of **163**





TABLE OF CONTENTS

SI. 1	Description	Page No. 3 - 7
2	Introduction & Project Progress Compliance status with National /State /Local statutory	3 - 7 7 - 9
3	environmental requirements Compliance status with the environmental covenants as stipulated in the Loan Agreement	10 - 12
4	Compliance status with environmental management and monitoring plans and environmental assessment and review framework/procedures as stipulated in the environmental documentation as agreed with ADB	13 - 153
5	Monitoring of environmental receptors/ attributes (e.g. ambient air, surface water, ground water, land, ecological aspects, noise, hazardous/toxic wastes, etc.)	154 - 157
6	Any other environmental aspects, impacts observed during implementation which were not covered earlier	158 - 158
7	Details of Grievance Redress Committee and complaints received from public and actions taken thereof to resolve	158 - 158
8 9 10	Public consultation during project implementation Institutional set-up for EMP implementation Follow-up actions and conclusions	158 - 158 159 - 159 160 - 160
List of T	able:	
Table-01 Table-02 Table-03 Table-04 Table-04 Table-05 Table-06 Table-07 Table-08 Table-09 Table-10 Table-11 Table-12 List of F	 Silent Feature and Progress as on December 2016 Section wise forest detail in Package-II Section wise forest detail in Package-III Status of Statutory Compliances Compliance Status of Environmental Loan Covenants EMP Compliance of Package-I EMP Compliance of Package-III EMP Compliance of Package-III EMP Compliance of Package-III EMP Compliance of Package-III EMP Compliance of Package-IV ADB approved Environmental Monitoring Plan Public Consultation carried out for Package-4 till Dec'16 SJSRP Environmental Management Cell 	03 05 06 06-07 07-09 10-12 13-45 45-82 82-121 121-153 154-157 159 160
Figure	-	04
Figure	-	159
List of A Appendi	ppendix: x-1 Attendance Sheet and Photograph of Public Consultation	162-163
Аррени	at Package-IV	102-103









1.0 INTRODUCTION

- 1. The Government of Jharkhand has planned a consistent upgrading of its road network through State Highways Authority of Jharkhand (SHAJ). The Second Jharkhand State Road Project (SJSRP) has been conceptualized to improve state highways connectivity in the State of Jharkhand which came into existence at the initiative by the Government of Jharkhand after the implementation of the JSRP projects.
- The Detailed Project Reports (DPR) was prepared in 20014-15 by the DPR consultants based on that, a loan component US\$200 Million has been provided to SHAJ. Further for implementing development of 4 selected priority State Highways under the external funding concept of Government of India the Government of Jharkhand has granted Loan under ID No. 3276 (INDIA).
- 3. The SHAJ projects have conceded into 4 separate contract packages as Package-1 to Package-4 under BOQ modality of financial loan assistance from the Asian Development Bank. The all Four contract packages has been awarded to separate Contractors for development of respective section of State Highways and Construction Supervision Consultant's Services entrusted to <u>M/s EUROESTUDIOS S.L. in Joint Venture with RODIC</u> <u>CONSULTANTS PVT LTD In Association with EUROESTUDIOS INDIA Pvt. Ltd.</u> for all four contract packages.
- 4. The Second Jharkhand State Road Project (SJSRP) project includes widening and improvement of three exiting State Highways and one Major District Roads totalling 176.643 km located in Dumka, Godda, Giridih, Dhanbad, Khunti and Ranchi districts of Jharkhand State. The Project Details are given in **Table-1** and the Location Map in **Fig-1**.

Pkg	Road ID	SH/MDR	Description	Length (KM)	District	Contractor Name
I	RD 01	SH-17	Dumka to Hansdiha	44.221	Dumka, Gonda,	Ashoka Buildcon Ltd.
П	RD 02	MDR-86 & 83	Pachamba-Jamua- Sarwan	45.175	Giridih	GKC Projects Ltd.
III	RD 03	SH-13	Govindpur-Tundi- Giridih	43.550	Dhanbad, Giridih	Ashoka Buildcon Ltd.
IV	RD 04	SH-3	Khunti to Tamar	43.697	Khunti, Ranchi	YFC Projects Ltd.
			Total	176.643		

Table-1: Project Road Details












Fig-1: Location Map of Project Roads

- 5. The Annual Environmental Monitoring Report (EMR) has been prepared to ensure the supervision and monitoring of the Contractors obligations is being carried out in accordance with the Contractors Contract Agreement and to apprise Employer and Asian Development Bank about the Contractors EMP implementation at each Contract Project sites.
- 6. The EMR covers the implementation of various parameters of Environmental Management Plan (EMP), and Construction safety during the Project Implementation for the Period March 2016 (Commencement) to December 2016.
- 7. As per ADB's Safeguard Policy Statement (2009) and the Environmental assessment guidelines 2003 all the four packages have been categorised as Category-"B".
- 8. The salient feature and progress as on December 2016 is given in **Table-2**.









S/ N	Status of Road Projects	Package 1 Dumka- Hansdiha	Package 2 Pachamba- Jamua-Sarwan	Package 3 Gobindpur- Tundi-Giridih	Package 4 Khunti-Tamar
1	Total Length (km)	44.221	45.175	43.55	43.697
2	Contractor	Ashoka Buildcon Ltd.	GKC Projects Ltd	Ashoka Buildcon Ltd.	YFC Projects Ltd
3	Contract Sign Date	11.03.2016	11.04.2016	11.03.2016	03.05.2016
4	Contract Amount (Rs.)	2,114,905,455.00	1,701,015,184.00	1,901,047,663.00	1,514,296,367.00
5	Camp Details	Village- Tarbandha at Km 17+000, Installation of Base Camp and Labour Camp is in Progress.	Village- Lodharia at Km 17+000, Installation of Base Camp and Labour Camp is in Progress.	Village- Tikha Magha at Km 37+300, Installation of Base Camp and Labour Camp is in Progress.	Village- Simbukel at Km 03+420, Installation of Base Camp and Labour Camp is in Progress.
6	Major Project Features	Major Bridge: 01 Minor Bridge: 04 H P Culvert: 82 Box Culvert: 81 Slab Culvert: Nil Bypass: Nil	Major Bridge: 02 Minor Bridge: 03 H P Culvert: Nil Box Culvert: 18 Slab Culvert: Nil Bypass: Jamua (2.03 Kms) New scope ¹	Major Bridge: 03 Minor Bridge: 05 H P Culvert: 03 Box Culvert: 33 Slab Culvert: Nil Bypass: Nil	Major Bridge: Nil Minor Bridge: 09 H P Culvert: Nil Box Culvert: 51 Slab Culvert: Nil Bypass:Nil
7	Physical Progress	Survey work and Cross drainage works is in Progress	Survey work is in Progress	Survey work and Cross drainage works is in Progress	Survey work is in Progress
8	Plant Details	Crusher Plant at Maouza- Chorbatiya Km 45+000 (RHS) - about 3.00 Km Hot Mix Plant, WMM Plant & Batch Mix Plant at Km 17+000 (Base Camp)	Crusher Plant, Hot Mix Plant, WMM Plant & Batch Mix Plant at Km 17+000 (Base Camp)	Crusher Plant at Gorga, Km 17+000 (RHS) about 22 Km. Hot Mix Plant, WMM Plant & Batch Mix Plant at Km 37+300 (Base Camp)	Crusher Plant at Saedba at Km 11+000 (LHS) about 2 Kms. Hot Mix Plant, WMM Plant & Batch Mix Plant at Km 03+420 (Base Camp)
9	Forest Details	Nil	Section wise Forest details is given in Table-3(a)	Section wise Forest details is given in Table-3(b)	Nil
10	Tree Cutting Details	Dumka: 2316 Godda: 140	Giridih: 720	Dhanbad:359 Giridih:133	Khunti: 1459
11	Elephant Corridor Details	Study of Elephan	t corridor by the Wild	Life Expert, CSC is u	nder progress.

Table-2: Salient Feature and Progress as on December 2016

¹ The ADB approved IEE report shall be updated









S. No.	Chainage		Village	Forest Land (ha.)
5. NO.	from	То	village	Forest Land (na.)
1	3+210	4+570	Nawadih	0.192
2	4+570	5+900	Pariana	0.496
3	11+000	12+900	Karodih	0.572
4	12+900	14+375	Dharchachi	0.392
5	14+350	15+820	Bati	0.24
6	19+120	20+530	Kandajor	0.004
7	21+290	22+160	Chitardih	0.456
8	52+000	54+500	Chatro	0.104
9	54+500	55+920	Kantidighi	0.048
10	55+920	56+200	Gamhardih	0.584
11	57+000	58+250	Patharatand	0.432
		Total		3.52

Table-3(a): Section wise Forest details in Package-2 (Pachamba-Jamua-Sarwan)

Table-3(b): Section wise Forest details in Package-3 (Gobindpur-Tundi-Giridih)

	Chai	nage		Forest	
S. No.	From	То	Village	land (ha.)	
		Dhanbad division			
1	6.440	6.590			
	6.880	6.910	Sundar pahari	0.271	
	6.520	6.630			
2	13.130	13.600	Donduari	3.336	
	13.600	14.190	Pandugri		
3	14.210	15.090			
	15.420	15.600	Durgadih	2.223	
	15.220	15.420	_		
4	15.920	16.200	Ladhariya	0.606	
	15.600	15.870	Lodhariya	0.696	
5	17.420	17.530	Mahtodih	0.073	
6	17.390	18.340	Coditundi	0.000	
	17.530	18.060	Gaditundi	0.992	
7	18.230	18.930			
	18.640	18.900	Sagbehri	0.951	
	18.340	18.370	_		
8	18.930	19.120	Kommolour	1.025	
	19.310	19.690	Kammalpur	1.235	
9	19.650	20.190	Lachnasar	0.235	
10	19.690	20.190	Rajnagar	0.409	
11	20.190	20.250	Bhagnahir	0.356	







	Chai	nage		Forest
S. No.	From	То	Village	land (ha.)
	20.350	20.520		
	20.580	20.690		
12	23.280	23.420	Kolhar	1.178
	24.910	25.240	Kullidi	1.170
13	25.240	25.450	Karitand	0.567
14	25.450	25.660		
	25.660	25.850	Jiyajori	1.506
	25.850	26.050		
15	25.660	25.850	Lakrakhundi	0.182
16	27.030	27.100	Dhadhkitand	0.061
17	37.135	37.380	Pratappur	0.652
		Total		14.923
Giridih di	vision			
1	28.110	28.210	Taratanr	0.2427
	28.370	28.450	Idididili	0.2427
2	39.350	39.410		
	39.400	39.490		
	39.540	39.860	Barkitanr	1.5627
	39.890	39.950	Darkildili	1.0027
	40.030	40.360		
	40.380	40.510		
3	40.520	40.650	Gangapur	0.0809
		Total		1.880

2.0 Compliance status with National /State /Local statutory environmental requirements:

- 9. SHAJ has initiated the forest clearances, tree cutting permission for non-forest area and forest area. Study on identification of Elephant Corridor within the sub project is in progress in consultation with concern forest department also the necessary permission from wildlife department shall be obtained before execution of the work in relevant section.
- 10. The requisite statuary permission by the civil contractor has been initiated and details of the same are given in Table-4.

 Table-4:
 Status of Statutory Compliance initiated by the contractor during Project implementation

#	Applicable Permits	Pkg-1	Pkg-2	Pkg-3	Pkg-4
1	Permission for Stone	Stone Quarry	The location	Identification of	Stone Quarry
	Quarry from:	has been	Stone Quarry	Stone Quarry is	has been
	a) Department of	finalized at	has not been	under process.	Identify at
	Mines and	Mauza –	finalized.	For time being,	Saedba at Km
	Geology,	Chorbatiya		the Contractor	11+000 (LHS)
	b) SEIAA /DEIAA	Application is		has also	about 2 Kms.
	c) State Revenue	under process.		procured the	The permission
	Department			material from	from DEIAA has
	d) District			Authorized	been obtained
	Administration.			sources &	vide Lt.No13









#	Applicable Permits	Pkg-1	Pkg-2	Pkg-3	Pkg-4
	e) If mining area comes under forest land, permission from State Forest Department			collection and submission of Royalties Clearance Certificate is under process.	dt. 28/10/2016.
2	DGMS Permission	Shall be obtained after Quarry permission.	Shall be obtained after Quarry permission.	Shall be obtained after Quarry permission.	Permission is under process.
3	License for use of explosive from the office of Explosives controller;	Under Process	Under Process	Under Process	Under Process
4	Permission for drawing water from bore well / pond / river from village Panchayat / Irrigation Department as applicable;	Under Process	Under Process	Under Process	Under Process
5	Consent to Establishmer	nt (CTE) ² from JSPC	CB:		
	Crusher Plant	Obtained vide Lt. No476 dt. 21/12/2016	Under Process	Under Process	Under Process
	• HMP	Obtained vide Lt. No472 dt. 19/12/2016	Under Process	Under Process	Under Process
	WMM Plant	Obtained vide Lt. No474 dt. 19/12/2016	Under Process	Under Process	Under Process
	Concrete Batching Plant	Obtained vide Lt. No473 dt. 19/12/2016	Under Process	Under Process	Under Process
6	Consent to Operate (CT)	O) from JSPCB:			
	Crusher Plant	Under Process	Shall be initiated after obtaining the CTE.	Shall be initiated after obtaining the CTE.	Shall be initiated after obtaining the CTE.
	• HMP	Under Process	Shall be initiated after obtaining the CTE.	Shall be initiated after obtaining the CTE.	Shall be initiated after obtaining the CTE.
	WMM Plant	Under Process	Shall be initiated after obtaining the CTE.	Shall be initiated after obtaining the CTE.	Shall be initiated after obtaining the CTE.
	Concrete Batching	Under Process	Shall be	Shall be	Shall be initiated

 $^{\rm 2}$ DG Sets consent has been obtained along with Plants.









#	Applicable Permits	Pkg-1	Pkg-2	Pkg-3	Pkg-4
	Plant		initiated after obtaining the CTE.	initiated after obtaining the CTE.	after obtaining the CTE.
7	Labour License	Obtained on 14/06/2016 & valid up to 13/06/2017	Obtained on 19/08/2016 & valid up to 18/08/2017	Obtained on 19/08/2016 & valid up to 24/08/2017	Obtained on 12/09/2016 & valid up to 11/09/2017
8	Contractor's All Risks (CAR) Insurance Policy	Obtained on 04/05/2016 & valid up to 03/05/2019	Obtained on 06/08/2016 & valid up to 05/08/2019	Obtained on 28/04/2016 & valid up to 29/04/2017	Obtained on 27/09/2016 & valid up to 26/09/2019
9	Borrow Earth	Identification of Borrow Area is in progress.	Identification of Borrow Area is in progress.	Identification of Borrow Area is in progress.	Identification of Borrow Area is in progress.
	 Permission required from Village Panchayat and owner of the land in case of private land; 	Shall be initiated upon finalization of Borrow Area	Shall be initiated upon finalization of Borrow Area	Shall be initiated upon finalization of Borrow Area	Shall be initiated upon finalization of Borrow Area
	 Permission from DIEAA / SEIAA 	Shall be initiated upon finalization of Borrow Area	Shall be initiated upon finalization of Borrow Area	Shall be initiated upon finalization of Borrow Area	Shall be initiated upon finalization of Borrow Area
10	Forest Clearances	Nil	In Progress	In Progress	Nil
11	Tree Cutting Permission	In Progress	In Progress	In Progress	In Progress
12	Study of Elephant Corridor and Permission from Wildlife Department	Study is in Progress and subsequently the permission shall be obtained from Wildlife Department			
13	Permission for HSD Pump	Obtained	In Progress	Obtained	In Progress









3.0 Compliance status with the environmental covenants as stipulated in the Loan Agreement

11. The compliance status of Environmental Loan covenants as stipulated in the Loan Agreement is given in **Table-5**.

Table-5: compliance status of Environmental Loan covenants as stipulated in the Loan Agreement

<u>SI.</u>	Loan Agreement	Environmental Compliance Requirements	Compliance Status
<u>No</u>	Reference		-
1	Para-5, Schedule-4	Conditions of Award of Contract Commencement of	Being Complied
	of Loan Agreement:	Work:	
		• The Borrower shall ensure or cause the EA to	
		ensure that no Works contract is awarded which	
		involves environmental impacts until the EA has	
		incorporated the relevant provisions from the EMP into the Works contract.	
		• The Borrower shall ensure or cause the EA to	
		ensure that no commencement of Works is allowed	
		under any Works contract which involves	
		environmental impacts and requires environmental	
		clearances, until EA has obtained the final approval	
		of (i) the IEE from ADB, and (ii) environmental	
		clearance including approval of the environmental	
		assessment report, from the State Environmental	
		Impact Assessment Authority.	
	Para-4, Schedule-5	Environment:	Being Complied
	of Loan	The Borrower shall ensure or cause the EA to ensure	
	Agreement:	that the preparation, design, construction,	
		implementation, operation and decommissioning of the	
		Project and all Project facilities comply with	
		(i) all applicable laws and regulations of the	
		Borrower and the State relating to environment,	
		health, and safety; (ii) the Environmental Safeguards; and	
		(iii) all measures and requirements set forth in the	
		IEE and EMP, and any corrective or preventative	
		actions set forth in a Safeguards Monitoring	
		Report	
	Para-8, Schedule-5	Human and Financial Resources to Implement	Being Complied
	of Loan	Safeguards Requirements:	
	Agreement:	The Borrower shall make available or cause the EA to	
		make available necessary budgetary and human	
		resources to fully implement the EMP and the RP.	
	Para-9, Schedule-5	Safeguards — Related Provisions in Bidding	Being Complied
	of Loan	Documents and Works Contracts:	
	Agreement:	(a) The Borrower shall ensure or cause the EA to	









<u>SI.</u>	Loan Agreement	Environmental Compliance Requirements	Compliance Status
No	<u>Reference</u>		
	Reference	 ensure that all bidding documents and contracts for Works contain provisions that require contractors to: (b) comply with the measures relevant to the contractor set forth in the IEE, the EMP, and the RP (to the extent they concern impacts on affected people during construction), and any corrective or preventative actions set forth in a Safeguards Monitoring Report; (c) make available a budget for all such environmental and social measures; (d) provide the EA with a written notice of any unanticipated environmental, resettlement or indigenous peoples risks or impacts that arise during construction, implementation or operation of the Project that were not considered in the IEE, the EMP, and the RP; (e) adequately record the condition of roads, agricultural land and other infrastructure prior to starting to transport materials and construction; and (f) reinstate pathways, other local infrastructure, and agricultural land to at least their pre-project condition upon the completion of construction. Safeguards Monitoring and Reporting: The Borrower shall ensure or cause the EA to ensure the following: a) submit Safeguards Monitoring Reports semiannually for Involuntary Resettlement Safeguards and annually for Involuntary Resettlement Safeguards and annually for Environmental Safeguards to ADB and disclose relevant information from such reports to affected persons promptly upon submission; b) if any unanticipated environmental and/or social risks and impacts arise during construction, implementation or operation of the Project that were not considered in the IEE, the EMP, and the RP, promptly inform ADB of the occurrence of such risks or impacts, with detailed description of the event and proposed corrective action plan; c) no later than 3 months from award of the first Works contract, engage or cause to be engaged qualified and experienced external experts or qualified nongovernmental organizations under a s	Being Complied – 1 st EMR from March 2016 (Commencement) to December 2016 has been complied. Subsequently the frequency of annual EMR shall be maintained.
	L	facilitate the carrying out of any verification	1









<u>SI.</u> No	<u>Loan Agreement</u> Reference	Environmental Compliance Requirements	Compliance Status
		 activities by such external experts; and d) report any actual or potential breach of compliance with the measures and requirements set forth in the EMP or the RP promptly after becoming aware of the breach. 	
	Para-11, Schedule- 5 of Loan Agreement:	Prohibited List of Investments: The Borrower shall ensure or cause the EA to ensure that no proceeds of the Loan under the Project are used to finance any activity included in the list of prohibited investment activities provided in Appendix 5 of the SPS.	Being Complied
	Para-12, Schedule- 5 of Loan Agreement:	 Labor Standards: The Borrower and EA shall ensure that Works contracts under the Project follow all applicable labor laws of the Borrower and the State and that these further include provisions to the effect that contractors; (i) carry out HIV/AIDS awareness programs for labor and disseminate information at worksites on risks of sexually transmitted diseases and HIV/AIDS as part of health and safety measures for those employed during construction; and (ii) follow and implement all statutory provisions on labor (including not employing or using children as labor, equal pay for equal work), health, safety, welfare, sanitation, and working conditions. Such contracts shall also include clauses for termination in case of any breach of the stated provisions by the contractors. 	 (i) The HIV/AIDS awareness programs for labor and disseminate information at worksites on risks of sexually transmitted diseases and HIV/AIDS as part of health and safety measures for those employed during construction has not been initiated by the contractor. (ii) Being Complied

11. **Change of Scope:** The new "Jamua Bypass" has been identified in Package-II which was not covered in ADB approved Initial Environmental Examination (IEE). The IEE report shall be updated and approval from ADB will be obtained before commencement of civil works in Jamua Bypass.









4.0 Compliance status with environmental management and monitoring plans and environmental assessment and review framework/procedures as stipulated in the environmental documentation as agreed with ADB:

The compliance status of EMP implementation during project execution is given in **Table-6**, **Table-7**, **Table-8** & **Table-9** for the Package-01, 02, 03 and 04 respectively.

Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	tatus of Package-1							
A. Design and Pre-c	construction Stage								
1. Alignment						-		-	
1.1 Pavement damage and inadequate drainage provisions in habitat areas	 Soaked CBR value of sub grade is recommended to be 12 %. Overloading to be checked Raised embankment and provision of roadside drainage to prevent damage to prevent damage to prevent damage to abso inconvenience caused to Provision of adequate no. of cross drainage structures. Increase (vent and height) in waterway of existing structures. Roadside drains have been proposed with suitable outfalls. Additional 19 culverts 	Design requirement	Entire stretch Embankment raised at 12 locations for a length of 4.33 km (Refer Appendix 4 of ADB approved IEE report) Roadside drains (both sides together) Covered=28.106 km Lined=46.246 km Unlined=12.734 km For list of bridges with increased waterway Pls refer Appendix 3 of ADB approved IEE report.	MI: Design and number of cross and side drains, slab/box culverts, and Hume pipes PT: Design and numbers are in accordance with site needs	Review of detail design documents & drawings and comparison with site conditions	Design Consultant	SHAJ	Complied	Not Required









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	tatus of Package-1							
	proposed								
1.2 Safety along the proposed alignment	 Provision of crash barriers at accident prone areas and high embankments. Rumble strips in habitat areas, schools, junction and curves to regulate speed. Provision of retro reflective warning signboards near school, hospital ,religious places and forests Provision of sidewalks in the builtup sections, on both sides. Signs and marking viz., cat's eyes, delineators, object markers, hazard markers, safety barriers at hazardous locations, pedestrian guardrails, etc 	Design requirement IRC:SP:84-2014 IRC:8, IRC:25, IRC:26, IRC:35, IRC:67, IRC:103 and Section 800 of MORTH Specifications Horizontal geometry will be based on IRC: 38-1988 and vertical geometry will be based on IRC: SP 23-1993 ". IRC: SP: 67-2012	At embankment, height >3.0 m total length = 5.29 km Rumble strip = 40 locations (27 built up areas, 1 school, 12 junctions) Total 854 road delineators/chevro n/ object markers Pedestrian Guard Rails=7.1 km Service Road for 7.1 km length at 13.800 to 14.800, 26.150 to 27.700 41.500 to 45.500 Total no. of street lights=534	MI: number and location of crash barriers, rumble strips, warning sign boards, sidewalks PT: numbers and location are in accordance with site needs	Review of design documents and drawings and comparison with site conditions	Design Consultant	SHAJ	Complied	Not Required
	 Pedestrian cross-walks at all Junctions and where conflict exists between vehicular and pedestrian movements (bus bays, schools and habitation. Safety kerb at all 							Complied	Not Required









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	atus of Package-1			•	•			
	 bridges Service roads in densely habitated areas Horizontal and vertical geometry as per IRC Specification Zebra crossing with informatory warning sign on approach to school, warning sign with footways and speed limit sign Street Lighting in built- up sections Ambulance and 								
2. Natural Hazards	medical aid posts								
2.2 Flooding/Waterloggi ng	 Provision of adequate number of CD structures. Additional culverts have been proposed. All CD structures designed for 50year HFL return period and bridges designed for 100 year HFL return period Water ways of bridges and culverts have been increased. Roadside drains also provided Embankment height 	IRC:34 Recommendation IRC:34 IRC:34 Recommendation s for road construction in waterlogged area and IRC: 75 and MORT&H guidelines for Design of High Embankments	Entire stretch. Embankment raised at 12 locations for a length of 4.33 km (Refer Appendix 4 of ADB approved IEE report) Roadside drains (both sides together) Covered=28.106 km Lined=46.246 km	MI: Design and numbers of cross & side drains, slab/box culverts Hume pipes, road embankment height, design and number of bridges PT: Design and numbers are in accordance with site needs	Review of design documents and drawings and comparison with site conditions		SHAJ	Complied	Not Required









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	atus of Package-1							
	 raised along low lying/ potential water logged areas Improvement in existing culverts/ Bridges to increase their carrying capacity. 		Unlined=12.734 km For list of bridges with increased waterway Refer Appendix 3 of ADB approved IEE report)						
3. Loss of Land and As							01141		
3.1 livelihood loss to affected persons	 affected persons Road improvement work to be accommodated within available ROW to the extent possible. Social Impact Assessment and Resettlement Plan to be undertaken as per national policy and ADB' guidelines. Complete all necessary land and property acquisition procedures prior to the commencement of civil work. Adhere to the Land Acquisition procedures in accordance to RP's Entitlement Framework. Compensation and assistance as per project Resettlement 	The Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation And Resettlement Act, 2013 and ADB's involuntary resettlement policy. Contract Clause for preference to local people during employment	Throughout the corridor	MI: Payment of compensation and assistance to DPs as per RP Number of complaints/griev ances related to compensation and resettlement PT: Minimal number of complaints/grievance s. All cases of resettlement and rehabilitation if any are resolved at GRC level. No case referred to arbitrator/court.	Check LA records; design drawings vs land plans; Interview with affected persons Check status of employment given to local people during construction	SHAJ and implementing NGO	SHAJ	Under Process	The details shall be updated in next EMR









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	atus of Package-1							
4. Diversion of Forest L	 Plan Income restoration as per RP Preference in employment and petty contracts during construction to APs Constitute GRC as per RP and and Cutting of Trees 								
4.1 Need for cutting of trees.	 Geometric adjustments made to minimize tree cutting. Obtain tree cutting permission from forest department Provision for mandatory compensatory afforestation (1:2) for deposit of payment to Forestry Department Provision for additional compensatory plantation on 1: 2 basis to be implemented by contractor through village Joint Forest Management (JFM) Committee 	Forest Conservation Act, 1980	Throughout the corridor Total number of affected trees=2457 Additional Plantation near sensitive receptors, river banks, borrow areas	MI: Number and location of geometric adjustments made to avoid forestland and tree cutting, budget amount allocated for compensatory afforestation and additional plantation PT: Unnecessary tree felling on forest land avoided. Budget allocation is adequate	Review final design. Check budget provision for compensator y afforestation and additional plantation.	SHAJ, Design consultants forest	department SHAH/Fores t department	Under Process	-
5. Elephant Moveme 5.1 Road design causing disruption in elephant	 Provision for rumble strip, cautionary sign boards for speed limits up to 30 Kmph on 	Project Requirement	Sirsanath gate near Barapalasi, bridge	MI: budget allocation for rumble strips, cautionary and informatory sign	Review of bid documents and project budget plan	SHAJ, Design Consultant	SHAJ/CSC in coordination with Forest Department	Review under process by CSC Wild	Provision for additional conservation measures to be









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	gement Plan Compliance St	atus of Package-1			I				
movement/ Vehicle- Elephant collision and Human-Elephant Conflict	 both sides with gentle side slope and turfing for easy movement of Elephant. Provision for solar Street Lights in communities near elephant crossing areas to keep the elephants away Provision for supply of solar dragon light to local Joint Forest Management Committees in villages near elephant crossing areas for use to chase away elephants Provision for habitat enhancement viz. plantation of fodder plants in forest areas, through Joint Forest Management (JFM). Provision for additional conservation measures to be taken after elephant surget by the enducted by the 		near Amarpur- Segatola, Loha bridge near Bhandaro and LakraDwani; No of Solar lights=40 Rumble Strips =8 Informatory sign boards=8 Cautionary Sign boards=8	boards, solar street lamps, solar dragon lamps, habitat enhancement and conservation activities PT: Budget amount is enough to fulfill the installation and construction of recommended facilities and structures				Life Specialist	taken after elephant study that will be conducted by the CSC Wildlife Specialist.

6. Shifting of Utilities









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	atus of Package-1							
6.1 Disruption of utility services to local community	 All telephone and electrical poles/wires and underground cables should be shifted before start of construction Necessary permission and payments should be made to relevant utility service agencies to allow quick shifting and restoration of utility services Local people must be informed through appropriate means about the time of shifting of utility structures and potential disruption of services if any 	Project requirement	Throughout the corridor	MI: Number of complaints from local people, number, timing and type of notifications issued to local people, time taken to shift utilities PT: No. of complaints should be 0. Effective and timely notification. Minimal time for utility shifting	Interaction with concerned utility authorities and local public	Contractor/ SHAJ/utility company	SHAJ/CSC	Under Process	-
B. Construction Sta	ge								
1. Air Quality 1.1 Dust Generation due to construction activities and transport, storage and handling of construction materials	 Contractor to submit location and layout plan for storage areas of construction materials approved by CSC Transport, loading and unloading of loose and fine materials through covered vehicles. Paved approach roads. Storage areas to be located downwind of the 	MORT&H Specifications for Road and Bridge works Air (P and CP) Act 1974 and Central Motor and Vehicle Act 1988 General Conditions of Bid Document	Throughout project corridor	MI: PM10 level measurements Complaints from locals due to dust PT: PM10 level < 100 ug/m3Number of complaints should be 0.	Standards CPCB methods Observations Public consultation Review of monitoring data maintained by contractor	Contractor	SHAJ /CSC	Complied	Not Required









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	gement Plan Compliance St	atus of Package-1			I				
	 habitation area. Water spraying on earthworks, unpaved haulage roads and other dust prone areas. Provision of PPEs to workers. 								
1.2 Emission of air pollutants (HC,SO2,NOX,CO etc) from vehicles due to traffic congestion and use of equipment and machinery 2. Noise	 Regular maintenance of machinery and equipment. Batching, asphalt mixing plants and crushers at downwind (1km) direction from the nearest settlement. Only crushers licensed by the PCB shall be used DG sets with stacks of adequate height and use of low sulphur diesel as fuel. LPG should be used as fuel source in construction camps instead of wood Ambient air quality monitoring Contractor to prepare traffic management and dust suppression plan duly approved by SHAJ 	The Air (Prevention and Control of Pollution) Act, 1981 (Amended 1987) and Rules 1982	Asphalt mixing plants, crushers, DG sets locations	MI: Levels of HC, SO2, NO2, and CO. Status of PUC certificates PT: SO2 and NO2 levels are both less than 80ug/m3. PUC certificate of equipment and machinery is upto date	Standards CPCB methods Review of monitoring data maintained by contractor	Contractor	SHAJ /CSC	The Environment al monitoring agency not been finalized and monitoring shall be carried out as per ADB approved monitoring Plan	Finalization of monitoring agency and initiation of Environmental monitoring
2.1 Disturbance to	All equipment to be	Legal	Throughout project	MI: day and night	As per Noise	Contractor	SHAJ /CSC	The	Finalization of
2.1 DISIUIDANCE IO	All equipment to be	Leyai	miougnout project	IVII. day and hight	As per Noise	Contractor	SHAJ/USU	me	FINALIZATION OF









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	tatus of Package-1							
local residents and sensitive receptors due to excessive noise from construction activities and operation of equipment and machinery	 timely serviced and properly maintained. Construction equipment and machinery to be fitted with silencers and maintained properly. Only IS approved equipment shall be used for construction activities. Timing of noisy construction activities shall be done during night time and weekend near schools, Implement noisy operations intermittently to reduce the total noise generated Manage existing traffic to avoid traffic jams and accumulation of noise beyond standards. Restrict construction near residential, built up and forest areas construction today light hours. Initiation of multi-layered plantation, to serve as mitigation option for operation phase Honking restrictions 	requirement Noise Pollution (Regulation and Control) Rules, 2000 and amendments thereof + Clause No 501.8.6. MORT&H Specifications for Road and Bridge works	section especially at construction sites, residential and identified sensitive locations. Refer Table 21 of IEE for information on sensitive receptors	Noise levels. Number of complaints from local people PT: Zero complaints or no repeated complaints by local people. Average day and night time noise levels are within permissible limits for work zone areas	rule, 2000 Consultation with local people Review of noise level monitoring data maintained by contractor Observation of construction site			Environment al monitoring agency not been finalized and monitoring shall be carried out as per ADB approved monitoring Plan	monitoring agency and initiation of Environmental monitoring









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	gement Plan Compliance St	atus of Package-1	<u></u>						
	near sensitive areasPPEs to workersNoise monitoring as per EMoP.								
3. Land and Soil 3.1 Landuse Change and Loss of productive / topsoil	 Non-agricultural areas to be used as borrow areas to the extent possible. If using agricultural land, top soil to be preserved and laid over either on the embankment slope for growing vegetation to protect soil erosion. Land for temporary facilities like construction camp, storage areas etc. shall be brought back to its original land use 	Project requirement	Throughout the project section and borrow areas Land identified for camp, storage areas etc	MI: Borrow pit locations/Top soil storage area PT: Zero complaints or disputes registered against contractor by land owner	Review borrow area plan, site visits	Contractor	SHAJ /CSC	Under Process	-
3.2 Slope failure and Soil erosion due to Construction activities, earthwork, and cut and fill, stockpiles etc.	 Bio-turfing of embankments to protect slopes. Slope protection by providing frames, dry stone pitching, masonry retaining walls, planting of grass and trees. Side slopes of all cut and fill areas will be graded and covered with stone pitching, grass and shrub as per 	IRC: 56 -1974 recommended practice for treatment of embankment slopes for erosion control Clause No. 306 and 305.2.2 MORT&H Specifications for Road and Bridge works Guidelines	Throughout the entire project road	MI: Occurrence of slope failure or erosion issues PT: No slope failures. Minimal erosion issues	Review of design documents and site observation	Design consultant and Contractor,	SHAJ /CSC	Being Complied	-









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	tatus of Package-1				n			
	 design specifications. Care should be taken that the slope gradient shall not be greater than2:1. The earth stockpiles to be provided with gentle slopes to soil erosion. 	IX for Soil erosion							
3.3 Borrow area management	 Obtain EC from SEIAA before opening any new borrow area. Comply to EC conditions of SEIAA Non-productive, barren lands, upland shall be used for borrowing earth with the necessary permissions/ consents. Depths of borrow pits to be regulated and sides not steeper than 25%. Topsoil to be stockpiled and protected for use at the rehabilitation stage. Transportation of earth materials through covered vehicles. Follow IRC recommended practice for borrow pits (IRC 10: 1961) for identification of location, its operation and rehabilitation 	IRC Guidelines on borrow areas and for quarries (Environmental protection Act and Rules, 1986; Water Act, Air Act)+Clause 305.2.2 MORTH Specifications for Road and Bridgeworks Guidelines for Borrow Areas management	Borrow sites location	MI: Existence of borrow areas in inappropriate unauthorized locations. Poor borrow area management practices. Number of accidents. Complaints from local people. PT: No case of non- compliance to conditions stipulated by SEIAA in clearance letter. Zero accidents. Zero complaints.	Review of design documents and site observations Compare site conditions with EC conditions by SEIAA	Contractor	SHAJ /CSC	Identification of Borrow Area is under process and the same shall be operated after obtaining the requisite permission from competent Authority.	Contractor has been suggested to process the Borrow area permission for all identified Borrow Area









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	atus of Package-1							
3.4 Quarry Operations	 Borrow areas not to be dug continuously. To the extent borrow areas shall be sited away from habitated areas. Borrow areas shall be leveled with salvaged material or other filling materials which do not pose contamination of soil. Else, it shall be converted into fish pond. Aggregates will be sourced from existing licensed quarries. Copies of consent/ approval / rehabilitation plan for a new quarry or use of existing source will be submitted to SHAJ. The contractor will develop a Quarry Redevelopment plan, as per the Mining Rules of the state and submit a copy of the approval to EA. Obtain environmental clearance from SEIAA in case of opening new 	Clause No.111.3 MORT&H Specifications for Road and Bridge works Guidelines VI for Quarry Areas Management Environmental Protection Rules	Quarry area locations	MI: Existence of licenses quarry areas from which materials to be sourced and Existence of a quarry redevelopment plan PT: Quarry license is valid.: No case of noncompliance to consent conditions and air quality meets the prescribed limit	Review of design documents, contractor documents and site observation Compliance to EC conditions in case of opening new quarries	Contractor	SHAJ /CSC	Identification of Stone Quarries is under process and the same shall be operated after obtaining the requisite permission from competent Authority.	Contractor has been suggested to process the Stone Quarries permission for all identified Stone Quarries









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	goment Plan Compliance St	atus of Paskago 1				n			
3.5 Compaction of soil and impact on quarry haul roads due to movement of vehicles and equipment	 Igement Plan Compliance St Construction vehicles, machinery, and equipment to be stationed in the designated ROW to avoid compaction. Approach roads/haulage roads shall be designed along the barren and hard soil area to reduce the compaction. Transportation of quarry material to the dumping site through heavy vehicles shall be done through existing major roads to the extent possible to restrict wear andtear to the village/minor roads. Land taken for construction camp and other temporary facility shall be restored to its original conditions 	Design requirement	Parking areas, Haulage roads and construction yards	MI: Location of approach and haulage roads Presence of destroyed/comp acted agricultural land or land which has not be restored to its original condition PT: Zero occurrence of destroyed/comp acted land and undestroyed land	Site observation	Contractor	SHAJ /CSC	Being Complied	-
3.6 Contamination of soil due to leakage/ spillage of oil, bituminous and non bituminous debris generated from demolition and road construction	 Construction vehicles and equipment will be maintained and refueled in such a fashion that oil/diesel spillage does not contaminate the soil. Fuel storage and refueling sites to be kept 	Design requirement	Fuelling station, construction m sites, and construction camps and disposal location	MI: Quality of soil near storage area Presence of spilled oil or bitumen in project area PT: Soil test conforming to no –	Site observation	Contractor	SHAJ /CSC	The location has been finalized for disposal of unusable debris at low lying areas. The necessary	Finalization of dumping location by the contractor with consultation with CSC / SHAJ.
	EUROESTUDIOS S.L. in Joint	Venture with RODIO EUROESTUDIOS I		conforming to no –	n F	odic		-	







Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	gement Plan Compliance St	atus of Package-1							
	 away from drainage channels. Unusable debris shall be dumped in ditches and low lying areas. To avoid soil contamination oil Interceptors shall be provided at wash down and refueling areas. Waste oil and oil soaked cotton/ cloth shall be stored in containers labeled 'Waste Oil' and 'Hazardous' sold off to MoEF/SPCB authorized vendors Non-bituminous wastes to be dumped in borrow pits with the concurrence of landowner and covered with a layer of topsoil conserved from opening the pit. Bituminous wastes will be disposed off in an identified dumping site approved by the State 			contamination. No sighting of spilled oil or bitumen in construction site or camp site				No Objection Certificate has been initiated from competent Authority.	
A Weter Deserve	Pollution Control Board								
4. Water Resources	Requisite permission	CGWA	Throughout the	MI: Approval from	Checking of	Contractor	SHAJ /CSC	The ground	Ground water
4.1 Sourcing of water during Construction	Requisite permission shall be obtained for abstraction of	Guidelines	Project section	competent authority Complaints from	documentatio n	Contractor	30AJ /030	water sources has	permission from competent









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility	Observation during the reporting period	Corrective action and follow up if required	Environmental Issue/Compone nt
						Implementatio n	Supervision		
Environmental Mana	agement Plan Compliance St	atus of Package-1							
	groundwater from Central Groundwater Authority. • Arrangements shall be made by contractor that the water availability and supply to nearby communities remain unaffected. □ Water intensive activities not to be undertaken during summer season. □ Provision of water harvesting structure to augment groundwater condition in the area		Check Dam at suitable locations	local people on water availability PT: Valid approval from competent authority. Zero complaints from local people.	Talk to local people			been identified and requisite permission has been initiated by the contractor.	Authority by the contractor.
4.2 Disposal of water during construction	 Provisions shall be made to connect road side drains with existing nearby natural drains. 	Clause No.1010 EP Act 1986 MORT&H Specifications for Road and Bridgeworks	Throughout the Project section	MI: Condition of drainage system in construction site. Presence/ab sense of water logging in project area. PT: Existence of proper drainage system. No water logging in project area	Standards methods Site observation and review of documents	Contractor	SHAJ /CSC	Being Complied	-
4.3 Alteration in surface water hydrology	 Existing drainage system to be maintained And further enhanced. Provision shall be made for adequate size and number of cross 	Design requirement, Clause No 501.8.6. MORT&H Specifications	Near all drainage channels, river/ nallah crossings etc.	MI: Proper flow of water in existing streams and rivers PT: No complain of water shortage by downstream	Review of design documents Site observation	Contractor	SHAJ /CSC	Being Complied	-
euroestudios	EUROESTUDIOS S.L. in Joint	Venture with RODIO EUROESTUDIOS I		LTD In Association with		odic			





Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	tatus of Package-1	•	•					
	 drainage structures esp. in the areas where land is sloping towards road alignment. Road level shall be raised above HFL level wherever road level is lesser than HFL Culverts reconstruction shall be done during lean flow period. In some cases these minor channels may be diverted for a very short period (15-30 days) and will be bring back to its original course immediately after construction. 			communities. No record of overtopping/ water logging					
4.4 Siltation in water bodies due to construction activities /earthwork	 Embankment slopes to be modified suitably to restrict the soil debris entering water bodies. Provision of Silt fencing shall be made at water bodies. Silt/sediment should be collected and stockpiled for possible reuse as surfacing of slopes where they have to be re-vegetated. Earthworks and stone works to be 	Design requirement, ClauseNo501.8. 6.MORT&H Specifications for Road and Bridge works Worldwide best practices	Near all water bodies /waterway Refer Table 15. Retaining wall=250m	MI: Presence /absence of siltation in rivers, streams, ponds and other water bodies in project area. Turbidity test levels PT: No records of siltation due to project activities. Surface water quality tests confirm to turbidity and TSS limit	Field observation	Contractor	SHAJ /CSC	Being Complied	-









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	gement Plan Compliance St	atus of Package-1		I	I				
	 prevented from impeding natural flow of rivers, streams and water canals or existing drainage system. Retaining walls at water bodies /ponds to avoid siltation near ponds 	71 14 1					01101/2022		
4.5 Deterioration in Surface water quality due to leakage from vehicles and equipments and waste from construction camps	 No vehicles or equipment should be parked or refueled near water-bodies, so as to avoid contamination from fuel and lubricants. Oil and grease traps and fuelling platforms to be provided at re- fuelling locations. All chemicals and oil shall be stored away from water and concreted platform with catchment pit for spills collection. All equipment operators, drivers, and warehouse personnel will be trained in immediate response for spill containment and eventual clean-up. Readily available, simple to understand and preferably written in the local language 	The Water (Prevention and Control of Pollution) Act, 1974 and amendments thereof.	Water bodies, refueling stations, construction camps.	MI: Water quality of ponds, streams, rivers and other water bodies in project Presence of oil floating in water bodies in project area PT: Surface water quality meets freshwater quality standards prescribed by CPCB	Conduction of water quality tests as per the monitoring plan Field observation	Contractor	SHAJ /CSC	The Environment al monitoring agency not been finalized and monitoring shall be carried out as per ADB approved monitoring Plan	Finalization of monitoring agency and initiation of Environmental monitoring

- Cale







Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	atus of Package-1				•			
	 emergency response procedure, including reporting, will be provided by the contractors. Construction camp to be sited away from water bodies. Wastes must be collected, stored and taken to approve disposal site only. Water quality shall be monitored 								
5. Flora and Fauna									
5.1 Vegetation loss due to site preparation and construction activities	 Restrict tree cutting upto toe line considering safety to road users. Roadside trees to be removed with prior approval of competent authority. Mandatory compensatory plantation at 1:2 basis by Forestry Department Additional compensatory plantation 1:2 as per the IRC by contractor in partnership with respective village JFM Committee. Local villagers to be employed 	Forest Conservation Act1980 + IRC:SP:21 and IRC:SP:66	Throughout project corridor Estimated No. of affected tree=2457 Additional Plantation near Sensitive receptors, river banks, borrow areas	MI: ROW width Number of trees for felling Compensatory plantation plan Number of trees replanted. PT: Additional compensatory afforestation done on a 1:2 basis by contractor through JFM. Number of trees planted is double the number of trees removed. Tree survival rate is at least 70%.	Review of relevant documents – tree cutting permit, compensator y plantation plan. Meeting with JFM Committee members Field observations	Mandatory Compensatory plantation by forest Department and Additional plantation by contractor in partnership with respective local JFM Committee	SHAJ /CSC	Shall be initiated after finalization of Tree cutting details	Compensatory afforestation against tree cutting.









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	gement Plan Compliance St	atus of Package-1							
	 for afforestation activities. Employment preference to women Regular maintenance trees planted. Provision of LPG in construction camp as fuel source to avoid tree cutting. Plantation of trees on both sides of the road where technically feasible. Trees should be offset 1m back from the ultimate edge of the roadway to prevent safety hazard and provide adequate sight distance. Integrate vegetation management (IVM) with the carriage way completely clear of vegetation. Additional plantation near sensitive receptors, river banks to minimize noise & air pollution, and to check erosion. Controlled use of pesticides/ fertilizers 								
6. Construction Cam	ips								



euroestudios





euroestudios

STATE HIGHWAYS AUTHORITY OF JHARKHAND (SHAJ) PHASE-II PROJECTS



Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio	reporting period	Corrective action and follow up if required	Environmental Issue/Compone nt
						n	oupervision		
Environmental Man	agement Plan Compliance S	tatus of Package-1			I		1		
6.1 Impact associated with location	All camps should be established with prior permission from PCB. Camps to maintain minimum distance from following: # 500 m from habitation # 500 m from forest areas where possible # 500 m from water bodies where possible # 500 m from through traffic route # 500 m from identified elephant movement locations	Design Requirement The Water (Prevention and Control of Pollution) Act, 1974and its amendments thereof	All construction camps	MI: Location of campsites and distance from habitation, forest areas, water bodies, through traffic route and construction camps PT: Distance of campsite is less than 500m from listed locations	On site observation Interaction with workers and local community	Contractor and EO	SHAJ /CSC	Being Complied	-
6.2 Worker's Health in construction camp	 The location, layout and basic facility provision of each labor camp will be submitted to CSC and approved b EA. The contractor will maintain necessary living accommodation and ancillary facilities in hygienic manner. Adequate water and sanitary latrines with septic tanks with soak pits shall be provided. Preventive medical facilities in camp Waste disposal facilities such as dust bins must be provided in the camps and regular 	The Building and Other Construction workers (Regulation of Employment and Conditions of service) Act 1996 and The Water (Prevention and Control of Pollution) Act, 1974 and amendments thereof	All construction camps	MI: Camp health records Existence of proper first aid kit in camp site Complaints from workers. PT: No record of illness due to unhygienic conditions or vectors. Zero cases of STD. Clean and tidy camp site conditions.	Camp records Site observation Consultation with contractor workers and local people living nearby	Contractor	SHAJ /CSC	Being Complied	-





Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	atus of Package-1							
	 disposal of waste The Contractor will take all precautions to protect the workers from insect and pest to reduce the risk to health. This includes the use of insecticides which should comply with local regulations. No liquor or prohibited drugs will be imported to, sell, give and barter to the workers of host community. Awareness raising to immigrant workers/local community on communicable and sexually transmitted diseases. 								
7. Management of C	onstruction Waste/Debris								
7.1 Selection of Dumping Sites	 Contractor to submit a waste/spoil disposal plan and get it approved by CSC and EA. Create controlled dumping sites with a non-permeable lining incorporated in the pit design to avoid leachate seepage into the soil, which may later affect ground water quality 	Design Requirement, MORT&H guidelines and General Conditions of Contract Document	At all Dumping/Disposal Sites	MI: Location of dumping sites Number of public complaints. PT: No public complaints. Consent letters for all dumping sites available with contractor	Field survey and interaction with local people. Review of consent letter	Contractor	SHAJ /CSC	Selection of Dumping Site is under Process	The identified dumping site shall be approved by CSC / SHAJ before its utilization









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	tatus of Package-1			I				
7.2 Reuse and disposal of construction and dismantled waste	 Unproductive/wasteland s shall be selected for dumping sites away from residential areas and water bodies Dumping sites must be having adequate capacity equal to the amount of debris generated. Public perception and consent from the village Panchayats has to be obtained before finalizing the location The existing bitumen surface shall be utilized for paving of cross roads, access roads, and paving works in construction sites and camps, temporary traffic diversions, and haulage routes. All excavated materials from roadway, shoulders, verges, drains, cross drainage will be used for backfilling embankments, filling pits, and landscaping. Unusable and non- 	Design Requirement, MORT&H guidelines and General Conditions of Contract Document	Throughout the project corridor	MI: Percentage of reuse of existing surface material Method and location of disposal site of construction debris PT: No public complaint and consent letters for all dumping sites available with contractor or CSC	Contractor records Field observation Interaction with local people	Contractor	SHAJ /CSC	Selection of Dumping Site is under Process	The identified dumping site shall be approved by CSC / SHAJ before its utilization









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility	Observation during the reporting period	Corrective action and follow up if required	Environmental Issue/Compone nt
						Implementatio n	Supervision		
Environmental Mana	agement Plan Compliance St	tatus of Package-1			I		I		
	 materials should be suitably disposed off at pre-designated disposal locations, with approval of the concerned authority. The bituminous wastes shall be disposed in secure landfill sites only in environmentally accepted manner. For removal of debris, wastes and its disposal, MORTH guidelines should be followed. Unusable and surplus materials, as determined by the 								
	Project Engineer, will be removed and disposed								
	off-site.								
8. Traffic Manageme 8.1 Management of		Design	Throughout the	MI: Traffic	Doviou troffio	Contractor	SHAJ /CSC	Under	The contractor be
8.1 Management of existing traffic and safety	 Traffic Management Plan shall be submitted by the contractor and approved by the CSC. The traffic control plans shall contain details of diversions; traffic safety arrangements during construction; safety measures for night time traffic and precautions for transportation of hazardous materials. 	Design requirement and IRC: SP: 27 - 1984, Report Containing Recommendation of IRC Regional Workshops on Highway Safety IRC:SP: 32 -1988 Road Safety for Children (5-12	Throughout the project corridor especially at intersections	Mi: Tranic management plan. Presence/ absence of safety signs, traffic demarcations, flag men etc. on site. Complaints from road users. No of accidents PT: No complaints. No accidents due to poor traffic management. Traffic signs,	Review traffic management plan Field observation of traffic management and safety system Interaction with people in vehicles using the	Contractor	SHAJ /USU	Under Process	The contractor ha been suggested t submit the Traffic Management Pla and get it approved from CSC.
euroestudios	EUROESTUDIOS S.L. in Joint	Venture with RODIC EUROESTUDIOS IN		LTD In Association with	R	odic			





Environmental Management Plan Compliance Status of Package-1 Timing and scheduling to be done so that transportation of dangerous goods is done during least done during least number of pace)e and other road. Vess (Ob) in Zones done done road. read construction Zones done on site read elexpresent in appropriate locations on site • The Contractor will diversion/debur is diversion/debur is diversions will be constructed. Image: Construction diversions will be constructed. • The contractor shall diversions will be constructed. Explore done diversions will be constructed. Fed is diversions will be constructed. • The contractor shall inform local community of changes to traffic routes, and pedestrian access arrangements with assistance from T-gnineer'. Evelopment diversions will be constructed.	Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
to be done so that Construction etc. present in appropriate locations on site dender during least The Building and other oth	Environmental Mana	agement Plan Compliance St	atus of Package-1							
		 to be done so that transportation of dangerous goods is done during least number of people and other vehicles on the road. The Contractor will ensure that the diversion/detour is always maintained in running condition, particularly during the monsoon to avoid disruption to traffic flow. On stretches where it is not possible to pass the traffic on the part width of existing carriageway, temporary paved diversions will be constructed. Restriction of constructed. The contractor shall inform local community of changes to traffic routes, and pedestrian access arrangements with assistance from "Engineer". 	Construction Zones IRC:SP:55-2014 The Building and other Construction workers Act 1996 and Cess Act of 1996 Factories Act 1948+Section 6 of Employer's Requirement of		etc. present in appropriate locations	road				









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	atus of Package-1							
	signage's to ensure traffic management and safety. Conduct of regular safety audit on safety measures.								
8.2 Pedestrians, animal movement	 Temporary access and diversion, with proper drainage facilities. Access to the schools, temples and other public places must be maintained when construction takes place near them. Fencing wherever cattle movement is expected. Large number of box culverts has been proposed. All structures having vertical clearance above 3m and not catering to perennial flow of water may serve as underpass for animals 	Same as above	Near habitation on both sides of schools, temples, hospitals, graveyards, construction sites, haulage roads, diversion sites.	MI: Presence/ absence of access routes for pedestrians. Road signage Number of complaints from local people PT: Easy access to schools, temples and public places. Zero complaints	Field Observation Interaction with local people	Contractor	SHAJ /CSC	Under Process	-
8.3 Safety of Workers and accident risk from construction activities	 Contractors to adopt and maintain safe working practices. Usage of fluorescent and retro refectory signage, in local language at the construction sites Training to workers on 	Same as above	Construction sites	MI: Availability of Safety gears to workers Safety signage Training records on safety Number of safety related accidents	Site observation Review records on safety training and accidents Interact with construction	Obligation of Contractor	SHAJ/CSC	Being Complied	-









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	tatus of Package-1							
	 safety procedures and precautions. Mandatory appointment of safety officer. All regulations regarding safe scaffolding, ladders, working platforms, gangway, stair wells, excavations, trenches and safe means of entry and egress shall be complied with. Provision of PPEs to workers. Provision of a readily available first aid unit including an adequate supply of dressing materials. The contractor will not employ any person below the age of 18years Use of hazardous material should be minimized and/or restricted. Emergency plan (to be approved by engineer) shall be prepared to respond to any accidents or 			PT: Zero fatal accidents. Zero or minor nonfatal accidents.	workers				
	accidents or emergencies.								









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	atus of Package-1				-			
	Accident Prevention Officer must be appointed by the contractor.								
8.4 Accident risk to local community	 Restrict access to construction sites only to authorized personnel. Physical separation must be provided for movement of vehicular and human traffic. Adequate signage must be provided for safe traffic movement Provision of temporary diversions and awareness to locals before opening new construction fronts 	Same as above	Construction sites	MI: Safety signs and their location Incidents of accidents Complaints from local people PT: Zero incident of accidents. Zero complaints.	Site inspection Consultation with local people	Contractor	SHAJ /CSC	Being Complied	-
9. Site restoration a									
9.1 Clean-up Operations, Restoration and Rehabilitation	 Contractor will prepare site restoration plans, which will be approved by the 'Engineer'. The clean-up and restoration operations are to be implemented by the contractor prior to demobilization. All construction zones including riverbeds, culverts, road-side areas, camps, hot mix plant sites, crushers, 	Project requirement	Throughout the project corridor, construction camp sites and borrow areas	MI: Condition of camp, borrow areas and construction sites, Presence/ absence of construction material/debris after completion of construction works on site. PT: Clean and tidy sites. No trash or debris left on site. Site restored and leveled.	Site observation Interaction with locals Issue completion certificate after restoration of all sites are found satisfactory	Contractor	SHAJ /CSC	Shall be initiated before closer of Camp and Plant sites.	-









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	gement Plan Compliance St	atus of Package-1			1				
	 batching plant sites and any other area used/affected by the project will be left clean and tidy, to the satisfaction of the Environmental officer. All the opened borrow areas will be rehabilitated and 'Enoineer' will certify 								
Operation and Mainte		I			I				I
1. Elephant Movemer									
1.1 Anticipated risk of vehicle-elephant collision and human- animal conflict	 Effectiveness of mitigative measures (rumble strips, informatory /cautionary signage, solar street lighting, solar dragon lights etc.) recommended in design stage shall be monitored. Effectiveness of habitat enhancement measures shall be evaluated SHAJ to keep record of all accidents. If it is observed after the study that elephants establish a defined movement path and cross the road at specific locations, 	Project Requirement	At identified elephant crossing locations	MI: No. of vehicle - elephant collision. Time (day or night, season/month and location of collision. Cause of collision. No of incidence of human – elephant conflict. PT: Zero vehicle - elephant collisions. Reduced number of human elephant conflicts. Improvement in elephant habitat coverage and quality	Site Observation Discussion with local People Collection of information from Forestry Department	SHAJ field offices/Forest Department	SHAJ field offices/Forest Department	Not Applicable	-









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	gement Plan Compliance St	tatus of Package-1		<u>.</u>					
	provision of civil structure shall be made in consultation with forest department. Fresh assessment in case of future widening								
2. Air Quality	5		T			0114.1	0114.1		
2.1 Air pollution due to due to vehicular movement	 Roadside tree plantations shall be maintained at least with 70% survival rate. Regular maintenance of the road will be done to ensure good surface condition Ambient air quality monitoring. If monitored parameters exceeds prescribed limit, suitable control measures must be taken. Signage's shall be provided reminding them to properly maintain their vehicles to economize on fuel consumption. Enforcement of vehicle emission rules in coordination with transport department or installing emission checking equipments 	Environmental Protection Act, 1986; The Air (Prevention and Control of Pollution) Act, 1981	Throughout the Corridor	MI: Ambient air quality (PM10, CO,SO2 NO2) PT: Levels are equal to or below baseline levels given in the IEE report	As per CPCB requirements Site inspection	SHAJ	SHAJ	Not Applicable	

3. Noise









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
	gement Plan Compliance St		-						
3.1 Noise due to movement of traffic	 Effective traffic management and good riding conditions shall be maintained Speed limitation to 20 km/hour and honking restrictions near sensitive receptors and elephant movement areas Construction of noise barriers near sensitive receptors with consent of local community The effectiveness of the multilayered plantation should be monitored and if need be, solid noise barrier shall be placed. Create awareness amongst the residents about likely noise levels from road operation at different distances, the safe ambient noise limits and easy to implement noise reduction measures while constructing a building near road 	Noise Pollution (Regulation and Control) Rules,2000 and amendments thereof	Sensitive receptors as identified in IEE	MI: Noise levels PT: Levels are equal to or below baseline levels given in the IEE report	Noise monitoring as per noise rules ,2000 Discussion with people at sensitive receptor sites	SHAJ	SHAJ	Identification of Noise Barrier location at sensitive receptors such as School, College, Hospital & Court is under Process	The contractor and CSC has been suggested to follow the ADB approved EMP while finalizing the noise barrier locations along the project road.
4. Land and Soil		<u> </u>			A 1	0.14.1	0114.1		
4.1 Soil erosion at embankment during	 Periodic checking to be carried to assess the 	Project requirement	At bridge locations and embankment	MI: Existence of soil erosion sites Number	On site observation	SHAJ	SHAJ	Not Applicable	-









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	atus of Package-1							
heavy rainfall.	effectiveness of the stabilization measures viz. turfing, stone pitching, river training structures etc • Necessary measures to be followed wherever there are failures		slopes and other probable soil erosion areas.	of soil erosion sites PT: Zero or minimal occurrences of soil erosion					
	Flooding and Inundation				1		I		1
5.1 Siltation	Regular checks shall be made for soil erosion and turfing conditions of river training structures for its effective maintenance. Regular visual checks	Project requirement Project	Near surface Water bodies	MI: Water quality PT: No turbidity of surface water bodies due to the road MI: Presence/	Site observation Site	SHAJ	SHAJ	Not Applicable Not	-
due to blockage of drains, culverts or streams	 Regular visual cricks and cleaning (at least once before monsoon) of drains to ensure that flow of water is maintained through cross drains and other channels/streams. Monitoring of water borne diseases due to stagnant water bodies 	SP:21-2009	Water bodies/cross drains/side drains	absence of water logging along the road PT: No record of overtopping/ Water logging	observation			Applicable	
6. Flora									
6.1 Vegetation	 Planted trees, shrubs, and grasses to be properly maintained. The tree survival audit to be conducted at least once in a year to assess the effectiveness 	Forest Conservation Act 1980	Project tree plantation sites	MI: Tree/plants survival rate PT: Minimum rate of 70% tree survival	Records and field observations. Information from Forestry Department	SHAJ/JFM/Fore st Department	SHAJ/JFM/Fore st Department	Not Applicable	-









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
Environmental Mana	agement Plan Compliance St	atus of Package-1			<u> </u>				
	ight of Way and Safety								-
7.1 Accident Risk due to uncontrolled growth of vegetation	 Maintain shoulder completely clear of vegetation. Minimum offset as prescribed in IRC:SP:21-2009 to be maintained Regular maintenance/ trimming of plantation along the road side No invasive plantation near the road 	Project requirement IRC: SP:21-2009	Throughout the Project route	MI: Presence and extent of vegetation growth on either side of road. Number of accidents. PT: No accidents due to vegetation growth	Visual inspection Check accident records	SHAJ	SHAJ	Not Applicable	-
7.2 Accident risks associated with traffic movement	 Traffic control measures, including speed limits, will be enforced strictly. Further encroachment of squatters within the ROW will be prevented. No school or hospital will be allowed to be established beyond the stipulated planning line as per relevant local law Monitor/ensure that all safety provisions included in design and construction phase are properly maintained Highway patrol unit(s) for round the clock patrolling. Phone booth for accidental reporting 	IRC:SP:55-2014	Throughout the Project route	MI: Number of accidents Conditions and existence of safety signs, rumble strips etc. on the road Presence/absence of sensitive receptor structures inside the stipulated planning line as per relevant local law PT: Fatal and non fatal accident rate is reduced after improvement	Review accident records Site observations	SHAJ	SHAJ	Not Applicable	-









Environmental Issue/ Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Compone nt
						n	ouportioion		
Environmental Man	agement Plan Compliance St	atus of Package-1							
	 and ambulance services with minimum response time for rescue of any accident victims, if possible. Tow-way facility for the breakdown vehicles if possible. 								
7.3.Transport of Dangerous Goods	 Existence of spill prevention and control and emergency responsive system Emergency plan for vehicles carrying hazardous material 	-	Throughout the project stretch	MI: Status of emergency system – whether operational or not PT: Fully functional emergency system	Review of spill prevention and emergency response plan Spill accident records	SHAJ	SHAJ	Not Applicable	-

Table-7: Environmental Management Plan Compliance Status of Package-2

Environmental Issue/Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Res Implementation	sponsibility Supervision	Observation during the reporting period	Corrective action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	kage-2						
A. Design and Pre-	construction Stage								
1. Alignment									
1.1 Pavement damage and inadequate drainage provisions	 Soaked CBR value of sub grade is recommended to be 12 %. Overloading to be 	Design requirement	Entire stretch Embankment raised at 18 locations for a length of 5.785	MI: Design and number of cross and side drains, slab/box culverts,	Review of detail design documents & drawings and comparison with site conditions	Design Consultant	SHAJ	Complied	Not Required









Environmental Issue/Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Res Implementation	sponsibility Supervision	Observation during the reporting period	Corrective action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	kage-2	 		1	•	•	•
in habitat areas	 checked Raised embankment and provision of roadside drainage to prevent damage to pavement due to water logging on the road and also inconvenience caused to Provision of adequate no. of cross drainage structures. Increase (vent and height) in waterway of existing structures. Roadside drains have been proposed with suitable outfalls. Additional 19 culverts proposed 		km (Appendix 4 of ADB approved IEE report) Roadside drains (both sides together) Covered=24.766 km unlined=65.534 km For list of bridges with increased waterway PIs refer Appendix 3 of ADB approved IEE report	and Hume pipes PT: Design and numbers are in accordance with site needs					
1.2 Safety along the proposed alignment	 Provision of crash barriers at accident prone areas and high embankments. Rumble strips in habitat areas, schools, junction and curves to regulate speed. Provision of retro 	Design requirement IRC:SP:84-2014 IRC:8, IRC:25, IRC:67, IRC:35, IRC:67, IRC:103 and Section 800 of MoRTH Specifications	At embankment height >3.0 m total length = 1.76 km Rumble strip = 14 locations (13 built-up areas, 1 junction) Signs and marking	MI: number and location of crash barriers, rumble strips, warning sign boards, sidewalks PT: numbers and location are in accordance with site needs	Review of design documents and drawings and comparison with site conditions	Design Consultant	SHAJ	Complied	Not Required









		Reference to		Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	nagement Plan Complia	nce Status of Pacl	kage-2			•		
	 reflective warning signboards near school, hospital ,religious places and forests Provision of sidewalks in the built-up sections, on both sides. Signs and marking viz., cat's eyes, delineators, object markers, hazard markers, safety barriers at hazardous locations, pedestrian guardrails, etc 	Horizontal geometry will be based on IRC: 38-1988 and vertical geometry will be based on IRC: SP 23-1993 ".	viz., cat's eyes, delineators, object markers, hazard markers, safety barriers at hazardous locations, pedestrian guardrails, etc						
	 Pedestrian cross- walks at all Junctions and where conflict exists between vehicular and pedestrian movements (bus bays, schools and habitation. Safety kerb at all bridges Service roads in densely habituated areas Horizontal and vertical geometry as per IRC 	IRC: SP: 67- 2012	Total no. of street lights=704					Complied	Not Required









Environmental Issue/Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Resolution	sponsibility Supervision	Observation during the reporting period	Corrective action and follow up if required
Environmental Man	nagement Plan Complia	nce Status of Pack	kage-2						
	 Specification Zebra crossing with informatory warning sign on approach to school, warning sign with footways and speed limit sign Street Lighting in built-up sections Ambulance and medical aid posts 								
2. Natural Hazards									
2.2 Flooding/Waterlogg ing	 Provision of adequate number of CD structures. Additional culverts have been proposed. All CD structures designed for 50year HFL return period and bridges designed for 100 year HFL return period Water ways of bridges and culverts have been increased. Roadside drains also provided Embankment height raised along low lying/ potential 	IRC:34 Recommendatio ns IRC:34 IRC:34 Recommendatio ns for road construction in waterlogged area and IRC: 75 and MORT&H guidelines for Design of High Embankments	Embankment raised at 18 locations for a length of 5.785 km (Refer Appendix 4 of ADB approved IEE report) and for list of bridges with increased waterway Pls refer Appendix 3 of ADB approved IEE report .	MI: Design and numbers of cross & side drains, slab/box culverts Hume pipes, road embankment height, design and number of bridges PT: Design and numbers are in accordance with site needs	Review of design documents and drawings and comparison with site conditions		SHAJ	Complied	Not Required









		Defenses to		Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Ma	nagement Plan Complia	nce Status of Pack	age-2						
3. Loss of Land an	 water logged areas Improvement in existing culverts/ Bridges to increase their carrying capacity. 								
3.1 livelihood loss	affected persons	The Right to Fair	Throughout the	MI: Payment of	Check LA records:	SHAJ and	SHAJ	Under Process	The details shall
to affected persons	 affected persons Road improvement work to be accommodated within available ROW to the extent possible. Social Impact Assessment and Resettlement Plan to be undertaken as per national policy and ADB' guidelines. Complete all necessary land and property acquisition procedures prior to the commencement of civil work. Adhere to the Land Acquisition procedures in accordance to RP's Entitlement Framework. Compensation and 	Transparency in Land Acquisition, Rehabilitation And Resettlement Act, 2013 and ADB's involuntary resettlement policy. Contract Clause for preference to local people during employment	corridor	Number of compensation and assistance to DPs as per RP Number of complaints/griev ances related to compensation and resettlement PT: Minimal number of complaints/griev ances. All cases of resettlement and rehabilitation if any are resolved at GRC level. No case referred to arbitrator/court.	Check LA fectilits, design drawings vs land plans; Interview with affected persons Check status of employment given to local people during construction	implementing NGO	STAJ		be updated in next EMR









		Reference to		Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	nagement Plan Complian	nce Status of Pacl	kage-2	. .					•
4 Diversion of For	 assistance as per project Resettlement Plan Income restoration as per RP Preference in employment and petty contracts during construction to APs Constitute GRC as per RP 	Trees							
4.1 Need for cutting of trees.	 Geometric adjustments made to minimize tree cutting. Obtain tree cutting permission from forest department Provision for mandatory compensatory afforestation (1:2) for deposit of payment to Forestry Department Provision for additional compensatory plantation on 1: 2 basis to be implemented by 	Forest Conservation Act, 1980	Throughout the corridor Total number of affected trees=1344 Diversion of Forest Land=1.354 Ha Forest land=1.354 ha	MI: Number and location of geometric adjustments made to avoid forestland and tree cutting, budget amount allocated for compensatory afforestation and additional plantation PT: Unnecessary tree felling on forest land avoided. Budget allocation is adequate	Review final design. Check budget provision for compensatory afforestation and additional plantation.	SHAJ, Design consultants forest	department SHAH/Fores t department	Under Process	-









		Deferment		Monitoring		Institutional R	esponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation		during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	kage-2						
	village Joint Forest Management (JFM) Committee								
5. Shifting of Utilitie		-			-				
5.1 Disruption of utility services to local community	 All telephone and electrical poles/wires and underground cables should be shifted before start of construction Necessary permission and payments should be made to relevant utility service agencies to allow quick shifting and restoration of utility services Local people must be informed Through appropriate means about the time of shifting of utility structures and potential disruption of services if any 	Project requirement	Throughout the corridor	MI: Number of complaints from local people, number, timing and type of notifications issued to local people, time taken to shift utilities PT: No. of complaints should be 0. Effective and timely notification. Minimal time for utility shifting	Interaction with concerned utility authorities and loca public	Contractor/ SHAJ/utility al company	SHAJ/CSC	Under Process	-
B. Construction Sta	age								
1. Air Quality 1.1 Dust	Contractor to	MORT&H	Throughout	MI: PM10 level	Standards CPCB	Contractor	SHAJ /CSC	Complied	Not Required
Generation due to construction	submit location	Specifications	project corridor	measurements Complaints from	Observations Publi			Complica	not require
euroestudios	EUROESTUDIOS S.L. ir		I RODIC CONSULTA IDIOS INDIA Pvt. Lt		ociation with	Rodic			





		Reference to		Monitoring		Institutional Re		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	age-2						
activities and transport, storage and handling of construction materials	 and layout plan for storage areas of construction materials approved by CSC Transport, loading of loose and fine materials through covered vehicles. Paved approach roads. Storage areas to be located downwind of the habitation area. Water spraying on earthworks, unpaved haulage roads and other dust prone areas. Provision of PPEs to workers. 	for Road and Bridge works Air (P and CP) Act 1974 and Central Motor and Vehicle Act 1988 General Conditions of Bid Document		locals due to dust PT: PM10 level < 100 ug/m3Number of complaints should be 0.	consultation Review of monitoring data maintained by contractor				
1.2 Emission of air pollutants (HC,SO2,NOX,CO etc) from vehicles due to traffic congestion and use of equipment and machinery	 Regular maintenance of machinery and equipment. Batching, asphalt mixing plants and crushers at downwind (1km) direction from the nearest settlement. Only crushers licensed by the 	The Air (Prevention and Control of Pollution) Act, 1981 (Amended 1987) and Rules 1982	Asphalt mixing plants, crushers, DG sets locations	MI: Levels of HC, SO2, NO2, and CO. Status of PUC certificates PT: SO2 and NO2 levels are both less than 80ug/m3. PUC certificate of equipment and machinery is upto date	Standards CPCB methods Review of monitoring data maintained by contractor	Contractor	SHAJ /CSC	The Environmental monitoring agency not been finalized and monitoring shall be carried out as per ADB approved monitoring Plan	Finalization of monitoring agency and initiation of Environment monitoring









		Reference to		Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	age-2						
	 PCB shall be used DG sets with stacks of adequate height and use of low sulphur diesel as fuel. LPG should be used as fuel source in construction camps instead of wood Ambient air quality monitoring Contractor to prepare traffic management and dust suppression plan duly approved by SHAJ 								
2. Noise					1				_
2.1 Disturbance to local residents and sensitive receptors due to excessive noise from construction activities and operation of equipment and machinery	 All equipment to be timely serviced and properly maintained. Construction equipment and machinery to be fitted with silencers and maintained properly. Only IS approved equipment shall be used for construction activities. 	Legal requirement Noise Pollution (Regulation and Control) Rules, 2000 and amendments thereof + Clause No 501.8.6. MORT&H Specifications for Road and Bridge works	Throughout project section especially at construction sites, residential and identified sensitive locations. Refer Table 22 of IEE for information on sensitive receptors	MI: day and night Noise levels. Number of complaints from local people PT: Zero complaints or no repeated complaints by local people. Average day and night time noise levels are within permissible limits for work zone	As per Noise rule, 2000 Consultation with local people Review of noise level monitoring data maintained by contractor Observation of construction site	Contractor	SHAJ /CSC	The Environmental monitoring agency not been finalized and monitoring shall be carried out as per ADB approved monitoring Plan	Finalization of monitoring agency and initiation of Environmental monitoring
euroestudios	EUROESTUDIOS S.L. ir		Rodic Consultai Dios India Pvt. Lto		ociation with	Rodic			





		Reference to		Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance	Monitoring Methods	Implementation	Supervision	during the reporting	action and follow up if
Environmental Ma	Inagement Plan Complia	•	ade-2	Target (PT)				period	required
LINNOIMENTALMA			age-z	01000					
	 Timing of noisy construction activities shall be done during night time and weekend near schools, Implement noisy operations intermittently to reduce the total noise generated Manage existing traffic to avoid traffic jams and accumulation of noise beyond standards. Restrict construction near residential, built up and forest areas construction today light hours. Initiation of multilayered plantation, to serve as mitigation option for operation phase Honking restrictions near sensitive areas PPEs to workers Noise monitoring as per EMOP. 			areas					

3. Land and Soil









		Reference to		Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	nagement Plan Complia	nce Status of Pack	kage-2						
3.1 Land use Change and Loss of productive / topsoil	 Non-agricultural areas to be used as borrow areas to the extent possible. If using agricultural land, top soil to be preserved and laid over either on the embankment slope for growing vegetation to protect soil erosion. Land for temporary facilities like construction camp, storage areas etc. shall be brought back to its original land use 	Project requirement	Throughout the project section and borrow areas Land identified for camp, storage areas etc.	MI: Borrow pit locations/Top soil storage area PT: Zero complaints or disputes registered against contractor by land owner	Review borrow area plan, site visits	Contractor	SHAJ /CSC	Under Process	-
3.2 Slope failure and Soil erosion due to Construction activities, earthwork, and cut and fill, stockpiles etc.	 Bio-turfing of embankments to protect slopes. Slope protection by providing frames, dry stone pitching, masonry retaining walls, planting of grass and trees. Side slopes of all cut and fill areas will be graded and covered with stone pitching, grass and shrub as per design 	IRC: 56 -1974 recommended practice for treatment of embankment slopes for erosion control Clause No. 306 and 305.2.2 MORT&H Specifications for Road and Bridge works Guidelines IX for Soil erosion	Throughout the entire project road especially along hilly areas	MI: Occurrence of slope failure or erosion issues PT: No slope failures. Minimal erosion issues	Review of design documents and site observation	Design consultant and Contractor,	SHAJ /CSC	Being Complied	-
euroestudios	EUROESTUDIOS S.L. ir		n Rodic Consulta Idios India Pvt. Lt		ociation with	Rodic			







		54		Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	age-2						
	 specifications. Care should be taken that the slope gradient shall not be greater than2:1. The earth stockpiles to be provided with gentle slopes to soil erosion. 								
3.3 Borrow area management	 Obtain EC from SEIAA before opening any new borrow area. Comply to EC conditions of SEIAA Non-productive, barren lands, upland shall be used for borrowing earth with the necessary permissions/ consents. Depths of borrow pits to be regulated and sides not steeper than 25%. Topsoil to be stockpiled and protected for use at the rehabilitation stage. Transportation of 	IRC Guidelines on borrow areas and for quarries (Environmental protection Act and Rules, 1986; Water Act, Air Act)+Clause 305.2.2 MORTH Specifications for Road and Bridgeworks Guidelines for Borrow Areas management	Borrow sites location	MI: Existence of borrow areas in inappropriate unauthorized locations. Poor borrow area management practices. Number of accidents. Complaints from local people. PT: No case of non-compliance to conditions stipulated by SEIAA in clearance letter. Zero accidents.	Review of design documents and site observations Compare site conditions with EC conditions by SEIAA	Contractor	SHAJ /CSC	Identification of Borrow Area is under process and the same shall be operated after obtaining the requisite permission from competent Authority.	Contractor has been suggested to process the Borrow area permission for all identified Borrow Area









Environmental		Reference to		Monitoring indicators (MI)/	Monitoring	Institutional Res	sponsibility Supervision	Observation during the	Corrective action and
Issue/Component	Remedial Measure	laws/ guideline	Location	Performance Target (PT)	Methods	Implementation	Supervision	reporting	follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	age-2		L				
3.4 Quarry	 earth materials through covered vehicles. Follow IRC recommended practice for borrow pits (IRC 10: 1961) for identification of location, its operation and rehabilitation Borrow areas not to be dug continuously. To the extent borrow areas shall be sited away from habitated areas. Borrow areas shall be leveled with salvaged material or other filling materials which do not pose contamination of soil. Else, it shall be converted into fish pond. Aggregates will be 	Clause No.111.3	Quarry area	MI: Existence of	Review of design	Contractor	SHAJ/CSC	Identification of	Contractor has
Operations	 sourced from existing licensed quarries. Copies of consent/ approval / rehabilitation plan for a new quarry or use of existing 	MORT&H Specifications for Road and Bridge works Guidelines VI for Quarry Areas Management Environmental	locations	licenses quarry areas from which materials to be sourced and Existence of a quarry redevelopment plan	documents, contractor documents and site observation Compliance to EC conditions in case of opening new quarries			Stone Quarries is under process and the same shall be operated after obtaining the requisite permission from	been suggested to process the Stone Quarries permission for all identified Stone Quarries









	Poforonco to		Monitoring				Observation	Corrective
Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
nagement Plan Complian	nce Status of Pack	kage-2				•	•	•
 source will be submitted to SHAJ. The contractor will develop a Quarry Redevelopment plan, as per the Mining Rules of the state and submit a copy of the approval to EA. Obtain environmental clearance from SEIAA in case of opening new guarry 	Protection Rules		PT: Quarry license is valid.: No case of noncompliance to consent conditions and air quality meets the prescribed limit				competent Authority.	
 Quarry Construction vehicles, machinery, and equipment to be stationed in the designated ROW to avoid compaction. Approach roads/haulage roads shall be designed along the barren and hard soil area to reduce the compaction. Transportation of quarry material to the dumping site through heavy vehicles shall be 	Design requirement	Parking areas, Haulage roads and construction yards	MI: Location of approach and haulage roads Presence of destroyed/comp acted agricultural land or land which has not be restored to its original condition PT: Zero occurrence of destroyed/comp acted land and undestroyed land	Site observation	Contractor	SHAJ /CSC	Being Complied	-
	 agement Plan Complian source will be submitted to SHAJ. The contractor will develop a Quarry Redevelopment plan, as per the Mining Rules of the state and submit a copy of the approval to EA. Obtain environmental clearance from SEIAA in case of opening new quarry Construction vehicles, machinery, and equipment to be stationed in the designated ROW to avoid compaction. Approach roads/haulage roads shall be designed along the barren and hard soil area to reduce the compaction. Transportation of quarry material to the dumping site through heavy 	agement Plan Compliance Status of Pack source will be submitted to SHAJ. Protection Rules The contractor will develop a Quarry Redevelopment plan, as per the Mining Rules of the state and submit a copy of the approval to EA. Protection Rules Obtain environmental clearance from SEIAA in case of opening new quarry Design requirement Construction vehicles, machinery, and equipment to be stationed in the designated ROW to avoid compaction. Design requirement Approach roads/haulage roads shall be designed along the barren and hard soil area to reduce the compaction. Transportation of quarry material to the dumping site through heavy	Remedial Measurelaws/ guidelineLocationagement Plan Compliater Status of Package-2source will be submitted to SHAJ.Protection RulesThe contractor will develop a Quarry Redevelopment plan, as per the Mining Rules of the state and submit a copy of the approval to EA.Protection RulesObtain environmental clearance from SEIAA in case of opening new quarryDesign requirementParking areas, Haulage roads and construction yardsConstruction vehicles, machinery, and equipment to be stationed in the designated ROW to avoid compaction.Design requirementParking areas, Haulage roads and construction yardsApproach roads/haulage roads shall be designed along the barren and hard soil area to reduce the cumping site through heavyThe contractor the dumping site through heavy	Remedial MeasureReference to laws/ guidelineLocationindicators (MI)/ Performance Target (PT)agement Plan Compliance Status of Package-2source will be submitted to SHAJ.Protection RulesPT: Quarry license is valid.: No case of noncompliance to consentThe contractor will develop a Quary Redevelopment plan, as per the Mining Rules of the a copy of the approval to EA.Protection RulesPT: Quarry license is valid.: No case of noncompliance to consentObtain environmental clearance from SEIAA in case of opening new quarryDesign requirementParking areas, Haulage roads and construction yardsMI: Location of approach and haulage roads and construction yards• Construction equipment to be stationed in the designated ROW to avoid compaction.Design requirementParking areas, Haulage roads and construction yardsMI: Location of approach and haulage roads and construction pacted agricultural land or land which has not be restored to its original condition PT: Zero occurrence of destroyed/comp acted land and undestroyed land• Approach roads/haulage roads shall be designed along the baren and hard soil area to reduce the compaction.Image Parking areas, requirement• Transportation of quary material to the dumping site through heavyImage Parking areas, requirement• Transportation of quary material to the dumping site through heavyImage Parking areas, requirement• Construction requirementParking areas, requirement• A	Remedial MeasureReference to laws/ guidelineLocationindicators (MI)/ Performance Target (PT)Monitoring Methodsagement Plan Compliance Status of Package-2source will be submitted to SHAJ.Protection RulesProtection Rulessubmitted to SHAJ.Protection RulesPT: Quary license is valid.: No case of noncompliance to consent conditions and air quality meets the parager of the approval to EA.Protection Rules• Obtain equipment opening new quary• Design requirementParking areas, Haulage roads and construction yardsMI: Location of approach and haulage roads and construction yardsSite observation• Construction compaction.Design requirement designated ROW to avoid compaction.MI: Location of approach requirementSite observation and construction yardsSite observation acted agrioutival• Approach roads shall be designed along the baren and have soil area to reduce the compaction.Design requirement and or land which has not be restored to its original condition 	Remedial MeasureReference to laws/ guidelineLocationindicators (Mi)/ Performance Target (PT)Monitoring MethodsImplementationagement Plan Compliance Status of Package-2source will be submitted to SHAJ.Protection Rulessource will be submitted to SHAJ.Protection Rulesfeedevelopment plan, as per the mining Rules of the state and submit a copy of the approval to EA.Protection RulesObtain ervironmental clearance from SEIAA in case of opening new quaryDesign requirementParking areas, Haulage roads and construction yardsMI: Location of approach and haulage roads and construction yardsSite observationContractor* Construction requirementDesign requirementParking areas, Haulage roads and construction yardsMI: Location of approach and haulage roads and construction yardsSite observationContractor* Approach roads/haulage roads shal be designed along the barren and hard soil area to reduce the compaction.Parking areas, requirementMI: Location of approach requirementSite observation* Approach roads/haulage roads shal be designed along the barren and hard soil area to reduceProtection the dumping site through heavyMI: Location of approach roads/haulage to compaction.Site observation* Transportation of quary material to the dumping site through heavySite observationContractor	Remedial Measure laws/ guidelineLocationIndicators (Mi)/ Performance Target (PT)Monitoring MethodsImplementationSupervisionagement Plan ComplianceStatus of Package-2source will be submitted to SHAJ.Protection Rulessubmitted to SHAJ. Plan, as per the Mining Rules of the state and submit a copy of the approval to EA.Pric Quarry Price and a submitted to SHAJ.Obtain ervironmental clearance from SEIAA in case of opening new quarryDesign requirement Haulage roads and construction yardsParking areas, Haulage roads and construction yardsMi: Location of approach and hard approach and han to be resource of designated ROW to avoidMi: Location of approach and han to be resource of designated ROW to avoidDesign requirement Haulage roads and construction yardsMi: Location of approach and han to be restored to its or glanical conditions persence of designated ROW to avoid compaction.Construction requirement han to be restored to its or glanical condition per secore of designated ROW to avoid compaction.Design requirement parking areas, Haulage roads and construction yardsMi: Location of approach and han to be restored to its or glanical condition PT: Zeno cocurrence of destroyed/comp acted algo due undestroyed land undestroyed landContractorSHAJ/CSCApproach me particin.Parking areas, requirementParking areas, han to be restored to its or glanical condition requirement of designed along the bearny and hard soil area to reduce <b< td=""><td>Remedial MeasureReference to laws/ guidelineLocationIndicators (MII) Performance Target (PT)Monitoring MethodsImplementationSupervisionduring the perpoint operiodagement Plan Compliance Status of Package-2source will be submitted to SHAJ.Protection Rulessource will be submitted to SHAJ.Protection Rules<!--</td--></td></b<>	Remedial MeasureReference to laws/ guidelineLocationIndicators (MII) Performance Target (PT)Monitoring MethodsImplementationSupervisionduring the perpoint operiodagement Plan Compliance Status of Package-2source will be submitted to SHAJ.Protection Rulessource will be submitted to SHAJ.Protection Rules </td









		Reference to		Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	nagement Plan Compliar	nce Status of Pack	kage-2			4			
	 existing major roads to the extent possible to restrict wear and tear to the village/minor roads. Land taken for construction camp and other temporary facility shall be restored to its original conditions 								
3.6 Contamination of soil due to leakage/ spillage of oil, bituminous and non-bituminous debris generated from demolition and road construction	 conditions Construction vehicles and equipment will be maintained and refueled in such a fashion that oil/diesel spillage does not contaminate the soil. Fuel storage and refueling sites to be kept away from drainage channels. Unusable debris shall be dumped in ditches and low lying areas. To avoid soil contamination oil Interceptors shall be provided at wash down and refueling areas. 	Design requirement	Fuelling station, construction sites, and construction camps and disposal location	MI: Quality of soil near storage area Presence of spilled oil or bitumen in project area PT: Soil test conforming to no contamination. No sighting of spilled oil or bitumen in construction site or camp site	Site observation	Contractor	SHAJ /CSC	The location has been finalized for disposal of unusable debris at low lying areas. The necessary No Objection Certificate has been initiated from competent Authority.	Finalization of dumping location by the contractor with consultation with CSC / SHAJ.









		Reference to		Monitoring		Institutional Re		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Compliar	nce Status of Pacl	kage-2				•		
	 Waste oil and oil soaked cotton/ cloth shall be stored in containers labeled 'Waste Oil' and 'Hazardous' sold off to MoEF/SPCB authorized vendors Non-bituminous wastes to be dumped in borrow pits with the concurrence of landowner and covered with a layer of topsoil conserved from opening the pit. Bituminous wastes will be disposed off in an identified dumping site approved by the State Pollution Control Board 								
4. Water Resources 4.1 Sourcing of		CGWA	Throughout the	MI: Approval from	Checking of	Contractor	SHAJ /CSC	The ground	Ground water
4.1 Sourchig of water during Construction	 Requisite permission shall be obtained for abstraction of groundwater from Central Groundwater Authority. Arrangements shall be made by 	Guidelines	Check Dam at suitable locations	Mr. Approvation competent authority Complaints from local people on water availability PT: Valid approval from competent	documentation	Contractor		has been identified and requisite permission has been initiated by the contractor.	ermission from competent Authority by the contractor.
euroestudios	EUROESTUDIOS S.L. in		I RODIC CONSULTAI IDIOS INDIA Pvt. Ltd		ociation with	Rodic			





		Reference to		Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	kage-2						
	 contractor that the water availability and supply to nearby communities remain unaffected. Water intensive activities not to be undertaken during summer season. Provision of water harvesting structure to augment groundwater condition in the area 			authority. Zero complaints from local people.					
4.2 Disposal of water during construction	 Provisions shall be made to connect road side drains with existing nearby natural drains. 	Clause No.1010 EP Act 1986 MORT&H Specifications for Road and Bridgeworks	Throughout the Project section	MI: Condition of drainage system in construction site. Presence/ absence of water logging in project area. PT: Existence of proper drainage system. No water logging in project area	Standards methods Site observation and review of documents	Contractor	SHAJ /CSC	Being Complied	-
4.3 Alteration in surface water hydrology	 Existing drainage system to be maintained And further enhanced. Provision shall be made for adequate 	Design requirement, Clause No 501.8.6. MORT&H Specifications	Near all drainage channels, river/ nallah crossings etc.	MI: Proper flow of water in existing streams and rivers PT: No complain of water shortage	Review of design documents Site observation	Contractor	SHAJ /CSC	Being Complied	-









		Reference to		Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	nagement Plan Compliar	nce Status of Pack	kage-2						
4.4 Siltation in	 size and number of cross drainage structures esp. in the areas where land is sloping towards road alignment. Road level shall be raised above HFL level wherever road level is lesser than HFL Culverts reconstruction shall be done during lean flow period. In some cases these minor channels may be diverted for a very short period (15-30 days) and will be bring back to its original course immediately after construction. Embankment 	Design	Near all water	by downstream communities. No record of overtopping/ water logging	Field observation	Contractor	SHAJ /CSC	Being Complied	
4.4 Sittation in water bodies due to construction activities /earthwork	 Embankment slopes to be modified suitably to restrict the soil debris entering water bodies. Provision of Silt fencing shall be made at water bodies. Silt/sediment 	Design requirement, ClauseNo501.8. 6.MORT&H Specifications for Road and Br edge works Worldwide bester actives	Near all water bodies /waterway Refer Table 15. Retaining wall=140m	MI: Presence /absence of siltation in rivers, streams, ponds and other water bodies in project area. Turbidity test levels PT: No records of siltation due to	Field odservation	Contractor	SHAJ /CSC	Being Complied	-









		Reference to		Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Compliar	nce Status of Pack	kage-2						
4.5 Deterioration in	 should be collected and stockpiled for possible reuse as surfacing of slopes where they have to be re-vegetated. Earthworks and stone works to be prevented from impeding natural flow of rivers, streams and water canals or existing drainage system. Retaining walls at water bodies /ponds to avoid siltation near ponds 	The Water	Water bodies.	project activities. Surface water quality tests confirm to turbidity and TSS limit	Conduction of water	Contractor	SHAJ /CSC	The	Finalization c
4.5 Deterioration in Surface water quality due to leakage from vehicles and equipment's and waste from construction camps	 No vehicles or equipment should be parked or refueled near water-bodies, so as to avoid contamination from fuel and lubricants. Oil and grease traps and fuelling platforms to be provided at re- fuelling locations. All chemicals and oil shall be stored away from water and concreted 	The Water (Prevention and Control of Pollution) Act, 1974 and amendments thereof.	Water bodies, refueling stations, construction camps.	MI: Water quality of ponds, streams, rivers and other water bodies in project Presence of oil floating in water bodies in project area PT: Surface water quality meets freshwater quality standards prescribed by CPCB	Conduction of water quality tests as per the monitoring plan Field observation	Contractor	SHAJ /CSC	Ine Environmental monitoring agency not been finalized and monitoring shall be carried out as per ADB approved monitoring Plan	Finalization of monitoring agency and initiation of Environmenta monitoring









		Reference to		Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Compliar	ice Status of Pac	kage-2						
	 platform with catchment pit for spills collection. All equipment operators, drivers, and warehouse personnel will be trained in immediate response for spill containment and eventual clean-up. Readily available, simple to understand and preferably written in the local language emergency response procedure, including reporting, will be provided by the contractors. Construction camp to be sited away from water bodies. Wastes must be collected, stored and taken to approve disposal site only. Water quality shall be monitored 								
5. Flora and Fauna 5.1 Vegetation loss	Restrict tree cutting	Forest	Throughout	MI: ROW width	Review of relevant	Mandatory	SHAJ /CSC	Shall be	Compensatory
due to site	upto toe line	Conservation	project corridor	Number of trees	documents – tree	Compensatory		initiated after	afforestation
euroestudios	EUROESTUDIOS S.L. in		n RODIC CONSULTA IDIOS INDIA Pvt. Ltd		ociation with	Rodic			





		Reference to		Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up i required
Environmental Mar	nagement Plan Compliar	nce Status of Pacl	kage-2						-
preparation and construction activities	 considering safety to road users. Roadside trees to be removed with prior approval of competent authority. Mandatory compensatory plantation at 1:2 basis by Forestry Department Additional compensatory plantation 1:2 as per the IRC by contractor in partnership with respective village JFM Committee. Local villagers to be employed for afforestation activities. Employment preference to women Regular maintenance trees planted. Provision of LPG in construction camp as fuel source to avoid tree cutting. Plantation of trees on both sides of the road where 	Act1980 + IRC:SP:21 and IRC:SP:66	Estimated No. of affected tree=1344 Additional Plantation near Sensitive receptors, river banks, borrow areas	for felling Compensatory plantation plan Number of trees replanted. PT: Additional compensatory afforestation done on a 1:2 basis by contractor through JFM. Number of trees planted is double the number of trees removed. Tree survival rate is at least 70%.	cutting permit, compensatory plantation plan. Meeting with JFM Committee members Field observations	plantation by forest Department and Additional plantation by contractor in partnership with respective local JFM Committee		finalization of Tree cutting details	against tree cutting.









		Reference to		Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Packa	age-2				•	•	•
6. Construction Ca	technically feasible. Trees should be offset 1 m back from the ultimate edge of the roadway to prevent safety hazard and provide adequate sight distance. Integrate vegetation management (IVM) with the carriage way completely clear of vegetation. Additional plantation near sensitive receptors, river banks to minimize noise & air pollution, and to check erosion. Controlled use of pesticides/ fertilizers								
6.1 Impact associated with location	All camps should be established with prior permission from PCB. Camps to maintain minimum distance from following: # 500 m from	Design Requirement The Water (Prevention and Control of Pollution) Act, 1974and its	All construction camps	MI: Location of campsites and distance from habitation, forest areas, water bodies, through traffic route and construction	On site observation Interaction with workers and local community	Contractor and EO	SHAJ /CSC	Being Complied	_
euroestudios	EUROESTUDIOS S.L. ir		RODIC CONSULTA DIOS INDIA Pvt. Lta		ociation with	Rodic		· · · · · ·	





		Reference to		Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	nagement Plan Complian	nce Status of Pack	age-2					•	
	habitation # 500 m from forest areas where possible # 500 m from water bodies where possible # 500 m from through traffic route # 500 m from identified elephant movement locations	amendments thereof		camps PT: Distance of campsite is less than 500m from listed locations					
6.2 Worker's Health in construction camp	 The location, layout and basic facility provision of each labor camp will be submitted to CSC and approved b EA. The contractor will maintain necessary living accommodation and ancillary facilities in hygienic manner. Adequate water and sanitary latrines with soak pits shall be provided. Preventive medical facilities in camp Waste disposal facilities such as dust bins must be 	The Building and Other Construction workers (Regulation of Employment and Conditions of service) Act 1996 and The Water (Prevention and Control of Pollution) Act, 1974 and amendments thereof	All construction camps	MI: Camp health records Existence of proper first aid kit in camp site Complaints from workers. PT: No record of illness due to unhygienic conditions or vectors. Zero cases of STD. Clean and tidy camp site conditions.	Camp records Site observation Consultation with contractor workers and local people living nearby	Contractor	SHAJ /CSC	Being Complied	-









		Reference to		Monitoring		Institutional Re		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	age-2						
	 provided in the camps and regular disposal of waste The Contractor will take all precautions to protect the workers from insect and pest to reduce the risk to health. This includes the use of insecticides which should comply with local regulations. No liquor or prohibited drugs will be imported to, sell, give and barter to the workers of host community. Awareness raising to immigrant workers/local community on communicable and sexually transmitted diseases. 								
	Construction Waste/Deb	oris							
7.1 Selection of Dumping Sites	 Contractor to submit a waste/spoil disposal plan and get it approved by CSC and EA. Create controlled 	Design Requirement, MORT&H guidelines and General Conditions of Contract	At all Dumping/Dispos al Sites	MI: Location of dumping sites Number of public complaints. PT: No public complaints.	Field survey and interaction with loca people. Review of consent letter		SHAJ /CSC	Selection of Dumping Site is under Process	The identified dumping site shall be approved by CSC / SHAJ before its utilization
-Ceeeeeeeeeeeeeeeeeeeeeeeeeeeeeeeeeeee	EUROESTUDIOS S.L. ir		RODIC CONSULTAI DIOS INDIA Pvt. Lto		ociation with	Rodic			





		Reference to		Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	age-2			1			
	 dumping sites with a non-permeable lining incorporated in the pit design to avoid leachate seepage into the soil, which may later affect ground water quality Unproductive/wast elands shall be selected for dumping sites away from residential areas and water bodies Dumping sites must be having adequate capacity equal to the amount of debris generated. Public perception and consent from the village Panchayats has to be obtained before finalizing the location 	Document		Consent letters for all dumping sites available with contractor					
7.2 Reuse and disposal of construction and dismantled waste	 The existing bitumen surface shall be utilized for paving of cross roads, access roads, and paving works in construction sites 	Design Requirement, MORT&H guidelines and General Conditions of Contract Document	Throughout the project corridor	MI: Percentage of reuse of existing surface material Method and location of disposal site of construction	Contractor records Field observation Interaction with local people	Contractor	SHAJ /CSC	Selection of Dumping Site is under Process	The identified dumping site shall be approved by CSC / SHAJ before its utilization









- · · · ·		Reference to		Monitoring		Institutional Responsibility		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Management Plan Compliance Status of Package-2									
	 and camps, temporary traffic diversions, and haulage routes. All excavated materials from roadway, shoulders, verges, drains, cross drainage will be used for backfilling embankments, filling pits, and landscaping. Unusable and non- bituminous debris materials should be suitably disposed off at pre- designated disposal locations, with approval of the concerned authority. The bituminous wastes shall be disposed in secure landfill sites only in environmentally accepted manner. For removal of debris, wastes and its disposal, MORTH guidelines should be followed. Unusable and surplus materials, 			debris PT: No public complaint and consent letters for all dumping sites available with contractor or CSC					









		Reference to		Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complian	nce Status of Pack	age-2						
8. Traffic Managem 8.1 Management of	as determined by the Project Engineer, will be removed and disposed off-site. ent and Safety • Traffic	Design	Throughout the	MI: Traffic	Review traffic	Contractor	SHAJ /CSC	Under Process	The contractor
existing traffic and safety	 Trainic Management Plan shall be submitted by the contractor and approved by the CSC. The traffic control plans shall contain details of diversions; traffic safety arrangements during construction; safety measures for night time traffic and precautions for transportation of hazardous materials. Timing and scheduling to be done so that transportation of dangerous goods is done during least number of people and other vehicles on the road. The Contractor will ensure that the 	requirement and IRC: SP: 27 - 1984, Report Containing Recommendatio n of IRC Regional Workshops on Highway Safety IRC:SP: 32 -1988 Road Safety for Children (5-12 Years Old) in Construction Zones IRC:SP:55-2014 The Building and other Construction workers Act 1996 and Cess Act of 1996 Factories Act 1948+Section 6 of Employer's Requirement of Bid Document	project corridor especially at intersections	management plan. Presence/ absence of safety signs, traffic demarcations, flag men etc. on site. Complaints from road users. No of accidents PT: No complaints. No accidents due to poor traffic management. Traffic signs, demarcation lines etc. present in appropriate locations on site	management plan Field observation of traffic management and safety system Interaction with people in vehicles using the road				has been suggested to submit the Traffic Management Plan and get it approved from CSC.









Environmental Issue/Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Res Implementation	sponsibility Supervision	Observation during the reporting period	Corrective action and follow up if required
Environmental Mar	nagement Plan Complian	nce Status of Pack	age-2	· - · · ·			•		
	 diversion/detour is always maintained in running condition, particularly during the monsoon to avoid disruption to traffic flow. On stretches where it is not possible to pass the traffic on the part width of existing carriageway, temporary paved diversions will be constructed. Restriction of construction activity to only one side of the existing road The contractor shall inform local community of changes to traffic routes, and pedestrian access arrangements with assistance from "Engineer". Use of adequate signage's to ensure traffic management and safety. Conduct of regular safety audit 								









		Reference to		Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Compliar	nce Status of Pack	age-2						
	on safety measures.								
8.2 Pedestrians, animal movement	 Temporary access and diversion, with proper drainage facilities. Access to the schools, temples and other public places must be maintained when construction takes place near them. Fencing wherever cattle movement is expected. Large number of box culverts has been proposed. .All structures having vertical clearance above 3m and not catering to perennial flow of water may serve as underpass for animals 	Same as above	Near habitation on both sides of schools, temples, hospitals, graveyards, construction sites, haulage roads, diversion sites.	MI: Presence/ absence of access routes for pedestrians. Road signage Number of complaints from local people PT: Easy access to schools, temples and public places. Zero complaints	Field Observation Interaction with local people	Contractor	SHAJ /CSC	Under Process	-
8.3 Safety of Workers and accident risk from construction activities	 Contractors to adopt and maintain safe working practices. Usage of fluorescent and retro refectory signage, in local 	Same as above	Construction sites	MI: Availability of Safety gears to workers Safety signage Training records on safety Number of safety	Site observation Review records on safety training and accidents Interact with construction workers	Obligation of Contractor	SHAJ/CSC	Being Complied	-









		Reference to		Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	age-2	Talget (TT)				period	required
	language at the construction sitesTraining to workers on safety			related accidents PT: Zero fatal accidents. Zero or					
	 procedures and precautions. Mandatory appointment of safety officer. 			minor nonfatal accidents.					
	 All regulations regarding safe scaffolding, ladders, working platforms, 								
	gangway, stair wells, excavations, trenches and safe means of entry and egress shall be								
	complied with.Provision of PPEs to workers.Provision of a								
	readily available first aid unit including an adequate supply of dressing materials.								
	 The contractor will not employ any person below the age of 18years 								
	 Use of hazardous material should be minimized and/or restricted. 								









		Reference to		Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	age-2	3 00 (0 0 7					
	 Emergency plan (to be approved by engineer) shall be prepared to respond to any accidents or emergencies. Accident Prevention Officer must be appointed by the contractor. 								
8.4 Accident risk to local community	 Restrict access to construction sites only to authorized personnel. Physical separation must be provided for movement of vehicular and human traffic. Adequate signage must be provided for safe traffic movement Provision of temporary diversions and awareness to locals before opening new construction fronts 	Same as above	Construction sites	MI: Safety signs and their location Incidents of accidents Complaints from local people PT: Zero incident of accidents. Zero complaints.	Site inspection Consultation with local people	Contractor	SHAJ /CSC	Being Complied	-
9. Site restoration a 9.1 Clean-up	Contractor will	Project	Throughout the	MI: Condition of	Site observation	Contractor	SHAJ /CSC	Shall be	-
Operations, Restoration and	prepare site restoration plans,	requirement	project corridor, construction	camp, borrow areas and	Interaction with	Contractor		initiated before closer of Camp	









		Reference to		Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Compliar	nce Status of Pack	age-2						-
Rehabilitation	 which will be approved by the 'Engineer'. The clean-up and restoration operations are to be implemented by the contractor prior to demobilization. All construction zones including riverbeds, culverts, road-side areas, camps, hot mix plant sites, crushers, batching plant sites and any other area used/affected by the project will be left clean and tidy, to the satisfaction of the Environmental officer. All the opened borrow areas will be rehabilitated and 'Engineer' will certify 		camp sites and borrow areas	construction sites, Presence/ absence of construction material/debris after completion of construction works on site. PT: Clean and tidy sites. No trash or debris left on site. Site restored and leveled.	locals Issue completion certificate after restoration of all sites are found satisfactory			and Plant sites.	
1. Air Quality									
1.1 Air pollution due to due to vehicular movement	 Roadside tree plantations shall be maintained at least with 70% survival rate. 	Environmental Protection Act, 1986; The Air (Prevention and	Throughout the Corridor	MI: Ambient air quality (PM10, CO,SO2 NO2) PT: Levels are	As per CPCB requirements Site inspection	SHAJ	SHAJ	Not Applicable	-
euroestudios	EUROESTUDIOS S.L. ir		RODIC CONSULTA DIOS INDIA Pvt. Lt		ciation with	Rodic			





		D (Monitoring		Institutional Re	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia		age-2						
2. Noise	 Regular maintenance of the road will be done to ensure good surface condition Ambient air quality monitoring. If monitored parameters exceeds prescribed limit, suitable control measures must be taken. Signage's shall be provided reminding them to properly maintain their vehicles to economize on fuel consumption. Enforcement of vehicle emission rules in coordination with transport department or installing emission checking equipment's 	Control of Pollution) Act, 1981		equal to or below baseline levels given in the IEE report					
2.1 Noise due to movement of traffic	Effective traffic management and good riding conditions shall be maintained	Noise Pollution (Regulation and Control) Rules,2000 and amendments	Sensitive receptors as identified in IEE	MI: Noise levels PT: Levels are equal to or below baseline levels	Noise monitoring as per noise rules ,2000 Discussion with people at sensitive		SHAJ	Identification of Noise Barrier Iocation at sensitive receptors such as School,	The contractor and CSC has been suggested to follow the ADB approved EMP while
=@euroestudios	EUROESTUDIOS S.L. ir		RODIC CONSULTAI DIOS INDIA Pvt. Lta	NTS PVT LTD In Asso		Rodic			·





		Reference to		Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	age-2						
3. Land and Soil	 Speed limitation to 20 km/hour and honking restrictions near sensitive receptors and elephant movement areas Construction of noise barriers near sensitive receptors with consent of local community The effectiveness of the multilayered plantation should be monitored and if need be, solid noise barrier shall be placed. Create awareness amongst the residents about likely noise levels from road operation at different distances, the safe ambient noise limits and easy to implement noise reduction measures while constructing a building near road 	thereof		given in the IEE report	receptor sites			College, Hospital & Court is under Process	finalizing the noise barrier locations alon the project roa
3.1 Soil erosion at embankment during heavy	 Periodic checking to be carried to assess the 	Project requirement	At bridge locations and embankment	MI: Existence of soil erosion sites Number of soil	On site observation	SHAJ	SHAJ	Not Applicable	-
	EUROESTUDIOS S.L. ir			NTS PVT LTD In Asso	ociation with	Rodic	1	1	1





Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Res Implementation	sponsibility Supervision	Observation during the reporting period	Corrective action and follow up if required
agement Plan Complia	nce Status of Pac	kage-2						
effectiveness of the stabilization measures viz. turfing, stone pitching, river training structures etc • Necessary measures to be followed wherever		slopes and other probable soil erosion areas.	erosion sites PT: Zero or minimal occurrences of soil erosion					
		1	r			r	1	
 Regular checks shall be made for soil erosion and turfing conditions of river training structures for its effective maintenance. 	Project requirement	Near surface Water bodies	MI: Water quality PT: No turbidity of surface water bodies due to the road	Site observation			Not Applicable	-
 Regular visual checks and cleaning (at least once before monsoon) of drains to ensure that flow of water is maintained through cross drains and other channels/ stream. Monitoring of water borne diseases due to stagnant water bodies 	Project requirement IRC: SP:21- 2009	Near surface Water bodies/cross drains/side drains	MI: Presence/ absence of water logging along the road PT: No record of overtopping/ Water logging	Site observation	SHAJ	SHAJ	Not Applicable	-
	 agement Plan Compliant effectiveness of the stabilization measures viz. turfing, stone pitching, river training structures etc Necessary measures to be followed wherever there are failures <i>Flooding and Inundatio</i> Regular checks shall be made for soil erosion and turfing conditions of river training structures for its effective maintenance. Regular visual checks and cleaning (at least once before monsoon) of drains to ensure that flow of water is maintained through cross drains and other channels/ strearm. Monitoring of water borne diseases due to stagnant 	Remedial Measure laws/ guideline agement Plan Compliance Status of Pac agement Plan Compliance Status of Pac effectiveness of the stabilization measures viz. turfing, stone pitching, river training structures etc Necessary measures to be followed wherever there are failures /Flooding and Inundation Regular checks shall be made for soil erosion and turfing conditions of river training structures for its effective maintenance. Project requirement Regular visual checks and cleaning (at least once before monsoon) of drains to ensure that flow of water is maintained through cross drains and other channels/ stream. Project requirement IRC: SP:21- 2009	Remedial Measurelaws/ guidelineLocationagement Plan Compliance Status of Package-2effectiveness of the stabilization measures viz. turfing, stone pitching, river training structures etcslopes and other probable soil erosion areas.• Necessary measures to be followed wherever there are failuresProject requirementNear surface Water bodies• Regular checks shall be made for soil erosion and turfing conditions of river training structures for its effective maintenance.Project requirementNear surface Water bodies• Regular visual cleaning (at least once before monsoon) of drains to ensure that flow of water is maintained through cross drains and other channels/ stream.Project requirement IRC: SP:21- 2009Near surface Water bodies/cross drains/side drains• Monitoring of water borne diseases due to stagnantProject requirement index stream.Near surface water bodies/cross drains/side drains	Remedial MeasureReference to laws/ guidelineLocationindicators (MI)/ Performance Target (PT)agement Plan Compliance Status of Package-2effectiveness of the stabilization measures viz. turfing, stone pitching, river training structures etcslopes and other probable soil erosion areas.erosion sitesNecessary measures to be followed wherever there are failuresPT: Zero or minimal occurrences of soil erosion and turfing conditionsMI: Water qualityPTooding and InundationProject requirementNear surface Water bodiesMI: Water qualityPT: No turbidity of surface water bodies/cross drains/side drainsPT: No turbidity of surface water bodies/crossMI: Presence/ absence of water loging along the roadRegular visual checks and checks and checks and checks and checks and to ensure that flow of water is maintained through cross drains and other channels/ stream.Project requirementNear surface Water bodies/cross drains/side drainsMI: Presence/ absence of water loging along the roadPT: No record of overopping/ Water loggingPT: No record of overopping/ Water logging	Remedial MeasureReference to laws/ guidelineLocationindicators (MI)/ Performance Target (PT)Monitoring Methodsagement Plan Compliance Status of Package-2effectiveness of the stabilization measures viz. turfing, stone pitching, river training structures etcslopes and other probable soil erosion areas.erosion sites PT: Zero or minimal occurrences of soil erosionPT: Zero or minimal occurrences of soil erosion• Necessary measures to be followed wherever there are failuresProject requirementNear surface Water bodiesMI: Water quality PT: No turbidity of surface water bodies due to the roadSite observation• Regular checks shall be made for soil erosion and turfing conditions of river training structures for its effective maintenance.Project requirementNear surface Water bodiesMI: Water quality PT: No turbidity of surface water bodies due to the roadSite observation• Regular visual checks and cheaks and cheannels/ stream.Project requirement lRC: SP:21- 2009Near surface Water bodies/cross drains/side drainsMI: Presence/ absence of water logging along the roadSite observation• Monitoring of water borne diseases due to stagnantProject requirement lRC: SP:21- 2009Near surface water bodies/cross drains/side drainsMI: Presence/ abs	Remedial MeasureReference to laws/ guidelineLocationindicators (Mil)/ Performance Target (PT)Monitoring Methodsagement Plan Compliance Status of Package-2effectiveness of the stabilization measures viz. turfing, stone pitching, river training structures etcslopes and other probable soil erosion areas.Neccessary measures to be followed wherever there stalingProject/Flooding and InundationProject requirementNear surface Water bodies/Flooding and InundationProject requirementRegular checks soil erosion and turfing conditions of river training structures for its effective maintenance.Project requirementRegular visual checks and checks and cheaning (at least ones before monsoon) of drains to ensure that flow of water is maintenance.Project requirementRegular visual checks and checks and ch	Remedial Measure laws/ guidelineReference to laws/ guidelineLocationIndicators (Mit)/ Performance Target (PT)Monitoring MethodsImplementationSupervisionagement Plan Compliance Status of Package-2effectiveness of the stabilization measures viz. turfing, stone pitching, river training structures etcslopes and other probable soil erosion areas.erosion sites PT: Zero or minimal occurrences of soil erosionerosion sites PT: Zero or minimal occurrences of soil erosionFlooding and Inundation soll erosion and turfing conditions of river training structures for its effectiveProject requirement Regular visual ProjectNear surface Water bodiesMI: Water quality PT: No turbidity of surface water bodies due to the roadSite observationSHAJSHAJ• Regular visual or wet raining structures for its effective maintainetance.Project requirement IRC: SP:21- 2009Near surface Water bodies/cross drains/side drainsMI: Water quality Vater bodies due to the roadSite observationSHAJSHAJ• Regular visual rosol drains to ensure that flow of water is maintained through cross drains and other channels/ stream.Project requirement iRC: SP:21- 2009Near surface water bodies/cross drains/side drainsMI: Presence/ absence of water logging along the roadSite observationSHAJSHAJ• Regular visual rosol drains to ensure that flow of water is maintained through cross drains and other channels/ stream.Project road </td <td>Remedial MeasureReference to laws/ guidelineLocationIndicators (MI)/ Performance Target (PT)Monitoring MethodsImplementationSupervisionduring the reporting periodagement Plan Compliance Status of Package-2effectiveness of the stabilization measures viz. turing, stone pitching, river training structures effectiveness to there are failuresslopes and other probable soil erosion areas.erosion sites PT: Zero or minimal occurrences of soil erosionerosion areas.PT: Zero or minimal occurrences of soil erosionerosion areas.PT: Zero or minimal occurrences of soil erosionMI: Water quality PT: No turbidity of soil erosion and soil erosion and soil erosion and soil erosion of of river training structures for its effective maintenanceProject Project ProjectNear surface Water bodiesMI: Water quality PT: No turbidity of soil erosion and and periodSite observationSite observationSHAJNot Applicable• Regular visual cleaning (at least on ensure that flow of water is maintenance)Project Project Project 2009Near surface Water surface drains/side drainsMI: Presence/ absence of water log and on the grade for soil erosion of drains structures for its effective maintenanedNot Applicable• Regular visual cleaning (at least once before mainteined through const drains and of other is mainteined through const drains and of other is mainteined through const drains and other channels/Project requirement loce cord of oord of water bodies/cross dra</td>	Remedial MeasureReference to laws/ guidelineLocationIndicators (MI)/ Performance Target (PT)Monitoring MethodsImplementationSupervisionduring the reporting periodagement Plan Compliance Status of Package-2effectiveness of the stabilization measures viz. turing, stone pitching, river training structures effectiveness to there are failuresslopes and other probable soil erosion areas.erosion sites PT: Zero or minimal occurrences of soil erosionerosion areas.PT: Zero or minimal occurrences of soil erosionerosion areas.PT: Zero or minimal occurrences of soil erosionMI: Water quality PT: No turbidity of soil erosion and soil erosion and soil erosion and soil erosion of of river training structures for its effective maintenanceProject Project ProjectNear surface Water bodiesMI: Water quality PT: No turbidity of soil erosion and and periodSite observationSite observationSHAJNot Applicable• Regular visual cleaning (at least on ensure that flow of water is maintenance)Project Project Project 2009Near surface Water surface drains/side drainsMI: Presence/ absence of water log and on the grade for soil erosion of drains structures for its effective maintenanedNot Applicable• Regular visual cleaning (at least once before mainteined through const drains and of other is mainteined through const drains and of other is mainteined through const drains and other channels/Project requirement loce cord of oord of water bodies/cross dra

5. Flora









		Reference to		Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	nagement Plan Complia	nce Status of Pack	age-2						
5.1 Vegetation	 Planted trees, shrubs, and grasses to be properly maintained. The tree survival audit to be conducted at least once in a year to assess the effectiveness 	Forest Conservation Act 1980	Project tree plantation sites	MI: Tree/plants survival rate PT: Minimum rate of 70% tree survival	Records and field observations. Information from Forestry Department	SHAJ/JFM/Forest Department	SHAJ/JFM/Fo rest Department	Not Applicable	-
6. Maintenance of F	Right of Way and Safety								
6.1 Accident Risk due to uncontrolled growth of vegetation	 Maintain shoulder completely clear of vegetation. Minimum offset as prescribed in IRC:SP:21-2009 to be maintained Regular maintenance/trimm ing of plantation along the road side No invasive plantation near the road 	Project requirement IRC: SP:21- 2009	Throughout the Project route	MI: Presence and extent of vegetation growth on either side of road. Number of accidents. PT: No accidents due to vegetation growth	Visual inspection Check accident records	SHAJ	SHAJ	Not Applicable	-
6.2 Accident risks associated with traffic movement	 Traffic control measures, including speed limits, will be enforced strictly. Further encroachment of squatters within the ROW will be prevented. 	IRC:SP:55-2014	Throughout the Project route	MI: Number of accidents Conditions and existence of safety signs, rumble strips etc. on the road Presence/absenc e of sensitive receptor	Review accident records Site observations	SHAJ	SHAJ	Not Applicable	-









		Reference to		Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	laws/ guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	agement Plan Complia	nce Status of Packa	ige-2						
6.3.Transport of	 No school or hospital will be allowed to be established beyond the stipulated planning line as per relevant local law Monitor/ensure that all safety provisions included in design and construction phase are properly maintained Highway patrol unit(s) for round the clock patrolling. Phone booth for accidental reporting and ambulance services with minimum response time for rescue of any accident victims, if possible. Tow-way facility for the breakdown vehicles if possible 		Throughout the	Structures inside the stipulated planning line as per relevant local law PT: Fatal and non fatal accident rate is reduced after improvement	Review of spill	SHAJ	SHAJ	Not Applicable	
6.3. Iransport of Dangerous Goods	 Existence of spill prevention and control and emergency responsive system Emergency plan for vehicles 	-	Throughout the project stretch	MI: Status or emergency system – whether operational or not PT: Fully functional	Review of spill prevention and emergency response plan Spill accident records	SHAJ	SHAJ	Not Applicable	-
euroestudios	EUROESTUDIOS S.L. ir		Rodic Consulta Dios India Pvt. Lt		ciation with	Rodic			





Environmental Issue/Component	Remedial Measure	Reference to laws/ guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Res Implementation	ponsibility Supervision	Observation during the reporting period	Corrective action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	age-2						
	carrying hazardous material			emergency system					

Table-8: Environmental Management Plan Compliance Status of Package-3

				Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	kage-3						
A. Design and Pre-	construction Stage								
1. Alignment									
1.1 Pavement damage and inadequate drainage provisions in habitat areas	 Soaked CBR value of sub grade is recommended to be 12 %. Overloading to be checked Raised embankment and provision of roadside drainage to prevent damage to prevent damage to prevent damage to prevent damage Prevision of adequate no. of cross drainage structures. Increase (vent and height) in 	Design requirement	Embankment raised at 18 locations for a length of 3.700 km (Refer Appendix 4 of ADB approved IEE report) Roadside drains (both sides together) Covered=4.6 km Unlined=82.5 km For list of bridges with increased waterway PIs refer Appendix 3 of ADB approved	MI: Design and number of cross and side drains, slab/box culverts, and Hume pipes PT: Design and numbers are in accordance with site needs	Review of detail design documents & drawings and comparison with site conditions	Design Consultant	SHAJ	Complied	Not Required









				Monitoring		Institutional Re	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Ma	nagement Plan Complia	nce Status of Pack	kage-3						
	 waterway of existing structures. Roadside drains have been proposed with suitable outfalls. Additional 19 culverts proposed 		IEE report						
1.2 Safety along the proposed alignment	 Provision of crash barriers at accident prone areas and high embankments. Rumble strips in habitat areas, schools, junction and curves to regulate speed. Provision of retro reflective warning signboards near school, hospital ,religious places and forests Provision of sidewalks in the built-up sections, on both sides. Signs and marking viz., cat's eyes, delineators, object markers, hazard markers, safety barriers at hazardous locations, 	Design requirement IRC:SP:84-2014 IRC:8, IRC:25, IRC:26, IRC:35, IRC:67, IRC:103 and Section 800 of MoRTH Specifications Horizontal geometry will be based on IRC: 38-1988 and vertical geometry will be based on IRC: SP 23-1993 ".	At embankment height >3.0 m total length = 3.0 km Rumble strip = 31 locations (19 builtup areas, 8 school, 4 junctions) Total 1863 road delineators/chev ron n/object markers Length of Guard rails=3.155 Km Service Road for, 1.4 km length at Total no. of street lights=776	MI: number and location of crash barriers, rumble strips, warning sign boards, sidewalks PT: numbers and location are in accordance with site needs	Review of design documents and drawings and comparison with site conditions	Design Consultant	SHAJ	Complied	Not Required









				Monitoring		Institutional Re	Institutional Responsibility		Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	age-3						
	pedestrian guardrails, etc								
2. Natural Hazards	 Pedestrian cross- walks at all Junctions and where conflict exists between vehicular and pedestrian movements (bus bays, schools and habitation. Safety kerb at all bridges Service roads in densely habitated areas Horizontal and vertical geometry as per IRC Specification Zebra crossing with informatory warning sign on approach to school, warning sign with footways and speed limit sign Street Lighting in built-up sections Ambulance and medical aid posts 	IRC: SP: 67- 2012	Total no. of street lights=704					Complied	Not Required
2.2	Provision of	IRC:34	Entire stretch.	MI: Design and	Review of design		SHAJ	Complied	Not Required
2.2 Flooding/Waterlogg	Provision of adequate number EUROESTUDIOS S.L. ir	Recommendatio	Embankment	numbers of cross	documents and		SHAJ	Complied	Not Requi





				Monitoring		Institutional Re	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	nagement Plan Complia	nce Status of Pack	kage-3		•				•
ing	of CD structures. Additional culverts have been proposed. • All CD structures designed for 50year HFL return period and bridges designed for 100 year HFL return period • Water ways of bridges and culverts have been increased. • Roadside drains also provided • Embankment height raised along low lying/ potential water logged areas • Improvement in existing culverts/ Bridges to increase their carrying capacity.	ns IRC:34 IRC:34 Recommendatio ns for road construction in waterlogged area and IRC: 75 and MORT&H guidelines for Design of High Embankments	raised at 18 locations for a length of 3.700 km (Refer Appendix 4 of ADB approved IEE report Roadside drains (both sides together) Covered=4.6 km Unlined=82.5 km For list of bridges with increased waterway PIs Refer Appendix 3 of ADB approved IEE report	& side drains, slab/box culverts Hume pipes, road embankment height, design and number of bridges PT: Design and numbers are in accordance with site needs	drawings and comparison with site conditions				
 Loss of Land and 3.1 livelihood loss 		The Right to Fair	Throughout the	MI: Payment of	Check LA records;	SHAJ and	SHAJ	Under Process	The details shall
3.1 IIVeInood loss to affected persons	 affected persons Road improvement work to be accommodated within available ROW to the extent possible. Social Impact Assessment and 	Transparency in Land Acquisition, Rehabilitation And Resettlement	Throughout the corridor	NII: Payment or compensation and assistance to DPs as per RP Number of complaints/griev ances related to compensation	Check LA records; design drawings vs land plans; Interview with affected persons Check status of employment given to	SHAJ and implementing NGO	STAJ		be updated in next EMR









				Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	kage-3	Target (TT)				penou	required
	Resettlement Plan to be undertaken as per national policy and ADB' guidelines. Complete all necessary land and property acquisition procedures prior to the commencement of civil work. Adhere to the Land Acquisition procedures in accordance to RP's Entitlement Framework. Compensation and assistance as per project Resettlement Plan Income restoration as per RP Preference in employment and pety construction to APs Constitute GRC as per RP	Act, 2013 and ADB's involuntary resettlement policy. Contract Clause for preference to local people during employment		and resettlement PT: Minimal number of complaints/griev ances. All cases of resettlement and rehabilitation if any are resolved at GRC level. No case referred to arbitrator/court.	local people during construction				
	est Land and Cutting of		1	1		1	1		
4.1 Need for cutting of trees.	Geometric adjustments made	Forest Conservation	Throughout the corridor	MI: Number and location of	Review final design. Check budget	SHAJ, Design consultants forest	department SHAH/Fores t	Under Process	-









Environmental				Monitoring		Institutional Responsibility		Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	kage-3	/					-
	to minimize tree cutting. Obtain tree cutting permission from forest department Provision for mandatory compensatory afforestation (1:2) for deposit of payment to Forestry Department Provision for additional compensatory plantation on 1: 2 basis to be implemented by contractor through village Joint Forest Management (JFM) Committee	Act, 1980	Total number of affected trees=1957 Additional Plantation near sensitive receptors, river banks, borrow areas Forest Land 0.5 Ha	geometric adjustments made to avoid forestland and tree cutting, budget amount allocated for compensatory afforestation and additional plantation PT: Unnecessary tree felling on forest land avoided. Budget allocation is adequate	provision for compensatory afforestation and additional plantation.		department		
5. Elephant Movem	ent								
5.1 Road design causing disruption in elephant movement/ Vehicle- Elephant collision and Human-Elephant Conflict	 Provision for rumble strip, cautionary sign boards for speed limits up to 30 Kmph on both sides with gentle side slope and turfing for easy movement 	Project Requirement	Sangramdih village, Domunda village, Kolhar village, pond on RHS near Kamalpur/Gadi- Tundi and Tundi petrol pump, Barakar River, Pandri village	MI: budget allocation for rumble strips, cautionary and informatory sign boards, solar street lamps, solar dragon lamps, habitat enhancement and conservation	Review of bid documents and project budget plan	SHAJ, Design Consultant	SHAJ/CSC in coordination with Forest Department	Review under process by CSC Wild Life Specialist	Provision for additional conservation measures to be taken after elephant study that will be conducted by the CSC Wildlife Specialist.









				Monitoring		Institutional Re	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Ma	nagement Plan Complia	nce Status of Pack	kage-3	e , <i>j</i>					•
	 of Elephant. Provision for solar Street Lights in communities near elephant crossing areas to keep the elephants away Provision for supply of solar dragon light to local Joint Forest Management Committees in villages near elephant crossing areas for use to chase away elephants Provision for habitat enhancement viz. plantation of fodder plants in forest areas, through Joint Forest Management (JFM). Provision for additional conservation measures to be taken after elephant study that will be 		and Usri River No of Solar street lights=59 Rumble Strips =12 Informatory sign boards=12 Cautionary Sign boards=12	activities PT: Budget amount is enough to fulfill the installation and construction of recommended facilities and structures					









				Monitoring		Institutional Re	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	age-3						
	conducted by theCSC Wildlife Specialist.								
6. Shifting of Utilition							-		
6.1 Disruption of utility services to local community	 All telephone and electrical poles/wires and underground cables should be shifted before start of construction Necessary permission and payments should be made to relevant utility service agencies to allow quick shifting and restoration of utility services Local people must be informed through appropriate means about the time of shifting of utility structures and potential disruption of services if any 	Project requirement	Throughout the corridor	MI: Number of complaints from local people, number, timing and type of notifications issued to local people, time taken to shift utilities PT: No. of complaints should be 0. Effective and timely notification. Minimal time for utility shifting	Interaction with concerned utility authorities and local public	Contractor/ SHAJ/utility company	SHAJ/CSC	Under Process	-
B. Construction Sta	age								
1. Air Quality 1.1 Dust Generation due to	Contractor to submit location	MORT&H	Throughout project corridor	MI: PM10 level measurements	Standards CPCB methods	Contractor	SHAJ /CSC	Complied	Not Required
euroestudios	EUROESTUDIOS S.L. ir		RODIC CONSULTA DIOS INDIA Pvt. Lt		ociation with	Rodic			





				Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	kage-3						
construction activities and transport, storage and handling of construction materials	 and layout plan for storage areas of construction materials approved by CSC Transport, loading of loose and fine materials through covered vehicles. Paved approach roads. Storage areas to be located downwind of the habitation area. Water spraying on earthworks, unpaved haulage roads and other dust prone areas. Provision of PPEs to workers. 	Specifications for Road and Bridge works Air (P and CP) Act 1974 and Central Motor and Vehicle Act 1988 General Conditions of Bid Document		Complaints from locals due to dust PT: PM10 level < 100 ug/m3Number of complaints should be 0.	Observations Public consultation Review of monitoring data maintained by contractor	Occharter		77	
1.2 Emission of air pollutants (HC,SO2,NOX,CO etc) from vehicles due to traffic congestion and use of equipment and machinery	 Regular maintenance of machinery and equipment. Batching, asphalt mixing plants and crushers at downwind (1km) direction from the nearest settlement. Only crushers licensed by the 	The Air (Prevention and Control of Pollution) Act, 1981 (Amended 1987) and Rules 1982	Asphalt mixing plants, crushers, DG sets locations	MI: Levels of HC, SO2, NO2, and CO. Status of PUC certificates PT: SO2 and NO2 levels are both less than 80ug/m3. PUC certificate of equipment and machinery is upto	Standards CPCB methods Review of monitoring data maintained by contractor	Contractor	SHAJ /CSC	The Environmental monitoring agency not been finalized and monitoring shall be carried out as per ADB approved monitoring Plan	Finalization of monitoring agency and initiation of Environmental monitoring









				Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pacl	kage-3				•		•
	 PCB shall be used DG sets with stacks of adequate height and use of low sulphur diesel as fuel. LPG should be used as fuel source in construction camps instead of wood Ambient air quality monitoring Contractor to prepare traffic management and dust suppression plan duly approved by SHAJ 			date					
2. Noise 2.1 Disturbance to local residents and sensitive receptors due to excessive noise from construction activities and operation of equipment and machinery	 All equipment to be timely serviced and properly maintained. Construction equipment and machinery to be fitted with silencers and maintained properly. Only IS approved equipment shall be used for construction activities. 	Legal requirement Noise Pollution (Regulation and Control) Rules, 2000 and amendments thereof + Clause No 501.8.6. MORT&H Specifications for Road and Bridge works	Throughout project section especially at construction sites, residential and identified sensitive locations. Refer Table 23 of IEE for information on sensitive receptors	MI: day and night Noise levels. Number of complaints from local people PT: Zero complaints or no repeated complaints by local people. Average day and night time noise levels are within permissible limits	As per Noise rule, 2000 Consultation with local people Review of noise level monitoring data maintained by contractor Observation of construction site	Contractor	SHAJ /CSC	The Environmental monitoring agency not been finalized and monitoring shall be carried out as per ADB approved monitoring Plan	Finalization of monitoring agency and initiation of Environmental monitoring









				Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	kage-3	ruiget (i i)				peneu	required
Environmental Mar	 Timing of noisy construction activities shall be done during night time and weekend near schools, Implement noisy operations intermittently to reduce the totalnoise generated Manage existing traffic to avoid traffic jams and accumulation of noise beyond standards. Restrict construction near residential, built up and forest areas construction today light hours. Initiation of multi- layered plantation, to serve as mitigation option for operation phase Honking restrictions near sensitive areas PPEs to workers 	nce Status of Pack	cage-3	for work zone areas					
	 Noise monitoring as per EMoP. 								









				Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	nagement Plan Complia	nce Status of Pack	kage-3		•				
3. Land and Soil									
3.1 Land use Change and Loss of productive / topsoil	 Non-agricultural areas to be used as borrow areas to the extent possible. If using agricultural land, top soil to be preserved and laid over either on the embankment slope for growing vegetation to protect soil erosion. Land for temporary facilities like construction camp, storage areas etc. shall be brought back to its original landuse 	Project requirement	Throughout the project section and borrow areas Land identified for camp, storage areas etc.	MI: Borrow pit locations/Top soil storage area PT: Zero complaints or disputes registered against contractor by land owner	Review borrow area plan, site visits	Contractor	SHAJ /CSC	Under Process	-
3.2 Slope failure and Soil erosion due to Construction activities, earthwork, and cut and fill, stockpiles etc.	 Bio-turfing of embankments to protect slopes. Slope protection by providing frames, dry stone pitching, masonry retaining walls, planting of grass and trees. Side slopes of all cut and fill areas will be graded and covered with stone pitching, grass and 	IRC: 56 -1974 recommended practice for treatment of embankment slopes for erosion control Clause No. 306 and 305.2.2 MORT&H Specifications for Road and Bridge works Guidelines IX for	Throughout the entire project road especially along hilly areas	MI: Occurrence of slope failure or erosion issues PT: No slope failures. Minimal erosion issues	Review of design documents and site observation	Design consultant and Contractor,	SHAJ /CSC	Being Complied	-









				Monitoring		Institutional Re	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	nagement Plan Complia	nce Status of Pack	age-3						
	 shrub as per design specifications. Care should be taken that the slope gradient shall not be greater than2:1. The earth stockpiles to be provided with gentle slopes to soil erosion. 	Soil erosion							
3.3 Borrow area management	 Obtain EC from SEIAA before opening any new borrow area. Comply to EC conditions of SEIAA Non-productive, barren lands, upland shall be used for borrowing earth with the necessary permissions/conse nts. Depths of borrow pits to be regulated and sides not steeper than 25%. Topsoil to be stockpiled and protected for use at the rehabilitation 	IRC Guidelines on borrow areas and for quarries (Environmental protection Act and Rules, 1986; Water Act, Air Act)+Clause 305.2.2 MORTH Specifications for Road and Bridgeworks Guidelines for Borrow Areas managemen	Borrow sites location	MI: Existence of borrow areas in inappropriate unauthorized locations. Poor borrow area management practices. Number of accidents. Complaints from local people. PT: No case of non-compliance to conditions stipulated by SEIAA in clearance letter. Zero accidents. Zero complaints.	Review of design documents and site observations Compare site conditions with EC conditions by SEIAA	Contractor	SHAJ /CSC	Identification of Borrow Area is under process and the same shall be operated after obtaining the requisite permission from competent Authority.	Contractor has been suggested to process the Borrow area permission for all identified Borrow Area









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Res Implementation	sponsibility Supervision	Observation during the reporting period	Corrective action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	age-3	- · <i>i</i>					
	 stage. Transportation of earth materials through covered vehicles. Follow IRC recommended practice for borrow pits (IRC 10: 1961) for identification of location, its operation and rehabilitation Borrow areas not to be dug continuously. To the extent borrow areas shall be sited away from habitated areas. Borrow areas shall be leveled with salvaged material or other filling materials which do not pose contamination of soil. Else, it shall be converted into fish pond. 		2			Octosta			
3.4 Quarry Operations	 Aggregates will be sourced from existing licensed quarries. Copies of consent/ approval / 	Clause No.111.3 MORT&H Specifications for Road and Bridge works Guidelines VI for	Quarry area locations	MI: Existence of licenses quarry areas from which materials to be sourced and Existence of a	Review of design documents, contractor documents and site observation Compliance to EC	Contractor	SHAJ /CSC	Identification of Stone Quarries is under process and the same shall be operated after	Contractor has been suggested to process the Stone Quarries permission for all identified









				Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	nagement Plan Complia	nce Status of Pack	age-3						
25 Composition of	 rehabilitation plan for a new quarry or use of existing source will be submitted to SHAJ. The contractor will develop a Quarry Redevelopment plan, as per the Mining Rules of the state and submit a copy of the approval to EA. Obtain environmental clearance from SEIAA in case of opening new quarry 	Quarry Areas Management Environmental Protection Rules	Darking arrow	quarry redevelopment plan PT: Quarry license is valid.: No case of noncompliance to consent conditions and air quality meets the prescribed limit	conditions in case of opening new quarries	Contractor		obtaining the requisite permission from competent Authority.	Stone Quarries
3.5 Compaction of soil and impact on quarry haul roads due to movement of vehicles and equipment	 Construction vehicles, machinery, and equipment to be stationed in the designated ROW to avoid compaction. Approach roads/haulage roads shall be designed along the barren and hard soil area to reduce the compaction. Transportation of guarry material to 	Design requirement	Parking areas, Haulage roads and construction yards	MI: Location of approach and haulage roads Presence of destroyed/comp acted agricultural land or land which has not be restored to its original condition PT: Zero occurrence of destroyed/comp acted land and undestroyed land	Site observation	Contractor	SHAJ /CSC	Being Complied	-









Environmental	Remedial Measure	Reference to	Location	Monitoring indicators (MI)/	Monitoring	Institutional Res	sponsibility Supervision	Observation during the	Corrective action and
Issue/Component	Remedial Measure	laws/guideline	Location	Performance Target (PT)	Methods			reporting period	follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	kage-3						•
3.6 Contamination of soil due to leakage/ spillage of oil, bituminous debris generated from demolition and road construction	 the dumping site through heavy vehicles shall be done through existing major roads to the extent possible to restrict wear and tear to the village/minor roads. Land taken for construction camp and other temporary facility shall be restored to its original conditions Construction vehicles and equipment will be maintained and refueled in such a fashion that oil/diesel spillage does not contaminate the soil. Fuel storage and refueling sites to be kept away from drainage channels. Unusable debris shall be dumped in ditches and low lying areas. To avoid soil 	Design requirement	Fuelling station, construction sites, and construction camps and disposal location	MI: Quality of soil near storage area Presence of spilled oil or bitumen in project area PT: Soil test conforming to no –contamination. No sighting of spilled oil or bitumen in construction site or camp site	Site observation	Contractor	SHAJ /CSC	The location has been finalized for disposal of unusable debris at low lying areas. The necessary No Objection Certificate has been initiated from competent Authority.	Finalization of dumping location by the contractor with consultation with CSC / SHAJ.









				Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	age-3						
	contamination Oil Interceptors shall be provided at wash down and refueling areas. Waste oil and oil soaked cotton/ cloth shall be stored in containers labeled 'Waste Oil' and 'Hazardous' sold off to MoEF/SPCB authorized vendors Non-bituminous wastes to be dumped in borrow pits with the concurrence of landowner and covered with a layer of topsoil conserved from opening the pit. Bituminous wastes will be disposed off in an identified dumping site approved by the State Pollution								
4. Water Resources	Control Board								
		CC\N/A		MI: Approval from	Chooking of	Contractor		The ground	Cround water
4.1 Sourcing of water during Construction	 Requisite permission shall be obtained for abstraction of 	CGWA Guidelines	Throughout the Project section	MI: Approval from competent authority Complaints from	Checking of documentation	Contractor	SHAJ /CSC	The ground water sources has been identified and	Ground water permission from competent Authority by the









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Res Implementation	sponsibility Supervision	Observation during the reporting period	Corrective action and follow up if required
Environmental Mar	agement Plan Complia	nce Status of Pack	age-3			L			
4.2 Disposal of	groundwater from Central Groundwater Authority. • Arrangements shall be made by contractor that the water availability and supply to nearby communities remain unaffected. • Water intensive activities not to be undertaken during summer season. • Provision of water harvesting structure to augment groundwater condition in the area • Provisions shall be	Clause No.1010	Check Dam at suitable locations	local people on water availability PT: Valid approval from competent authority. Zero complaints from local people. MI: Condition of	Talk to local people	Contractor	SHAJ /CSC	requisite permission has been initiated by the contractor.	contractor.
water during construction	 Provisions shall be made to connect road side drains with existing nearby natural drains. 	EP Act 1986 MORT&H Specifications for Road and Bridgeworks	Project section	drainage system in construction site.Presence/ab sence of water logging in project area. PT: Existence of proper drainage system. No water logging in project area	Site observation and review of documents	Contractor			-









				Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pacl	kage-3						
4.3 Alteration in surface water hydrology 4.4 Siltation in	 Existing drainage system to be maintained And further enhanced. Provision shall be made for adequate size and number of cross drainage structures esp. in the areas where land is sloping towards road alignment. Road level shall be raised above HFL level wherever road level is lesser than HFL Culverts reconstruction shall be done during lean flow period. In some cases these minor channels may be diverted for a very short period (15-30 days) and will be bring back to its original course immediately after construction. 	Design requirement, Clause No 501.8.6. MORT&H Specifications	Near all drainage channels, river/ nallah crossings etc.	MI: Proper flow of water in existing streams and rivers PT: No complain of water shortage by downstream communities. No record of overtopping/ water logging	Review of design documents Site observation	Contractor	SHAJ /CSC	Being Complied	-
water bodies due to construction	 Embankment slopes to be modified suitably to 	requirement, ClauseNo501.8.	bodies/ waterway	/absence of siltation in rivers,		Contractor		Doing Complica	-









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Res Implementation	sponsibility Supervision	Observation during the reporting period	Corrective action and follow up if required
Environmental Man	nagement Plan Complia	nce Status of Pacl	kage-3	- - ,		•			
activities /earthwork	 restrict the soil debris entering water bodies. Provision of Silt fencing shall be made at water bodies. Silt/sediment should be collected and stockpiled for possible reuse as surfacing of slopes where they have to be re-vegetated. Earthworks and stone works to be prevented from impeding natural flow of rivers, streams and water canals or existing drainage system. Retaining walls at water bodies /ponds to avoid siltation near ponds 	6.MORT&H Specifications for Road and Bridge works Worldwide best practices	Refer Table 15. Retaining wall=820m	streams, ponds and other water bodies in project area. Turbidity test levels PT: No records of siltation due to project activities. Surface water quality tests confirm to turbidity and TSS limit					
4.5 Deterioration in Surface water quality due to leakage from vehicles and equipment's and waste from construction camps	 No vehicles or equipment should be parked or refueled near water-bodies, so as to avoid contamination from fuel and lubricants. 	The Water (Prevention and Control of Pollution) Act, 1974 and amendments thereof.	Water bodies, refueling stations, construction camps.	MI: Water quality of ponds, streams, rivers and other water bodies in project Presence of oil floating in water bodies in project	Conduction of water quality tests as per the monitoring plan Field observation	Contractor	SHAJ /CSC	The Environmental monitoring agency not been finalized and monitoring shall be carried out as per ADB approved	Finalization of monitoring agency and initiation of Environmental monitoring









				Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	agement Plan Complia	nce Status of Packa	age-3						
	Oil and grease			area				monitoring Plan	
	traps and fuelling								
	platforms to be			PT: Surface water					
	provided at re-			quality meets					
	fuelling locations.			freshwater quality standards					
	 All chemicals and oil shall be stored 			prescribed by					
	away from water			CPCB					
	and concreted			01 00					
	platform with								
	catchment pit for								
	spills collection.								
	All equipment								
	operators, drivers,								
	and warehouse								
	personnel will be								
	trained in								
	immediate								
	response for spill								
	containment and								
	eventual clean-up.								
	Readily available,								
	simple to								
	understand and preferably written								
	in the local								
	language								
	emergency								
	response								
	procedure,								
	including reporting,								
	will be								
	provided by the								
	contractors.								
	Construction camp								
	to be sited away								
	from water bodies.			1					









				Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pacl	kage-3						
	 Wastes must be collected, stored and taken to approve disposal site only. Water quality shall be monitored 								
5. Flora and Fauna 5.1 Vegetation loss due to site preparation and construction activities	 Restrict tree cutting up to toe line considering safety to road users. Roadside trees to be removed with prior approval of competent authority. Mandatory compensatory plantation at 1:2 basis by Forestry Department Additional compensatory plantation 1:2 as per the IRC by contractor in partnership with respective village JFM Committee. Local villagers to be employed for afforestation activities. Employment preference to 	Forest Conservation Act1980 + IRC:SP:21 and IRC:SP:66	Throughout project corridor Estimated No. of affected tree=1957 Additional Plantation near Sensitive receptors, river banks, borrow areas	MI: ROW width Number of trees for felling Compensatory plantation plan Number of trees replanted. PT: Additional compensatory afforestation done on a 1:2 basis by contractor through JFM. Number of trees planted is double the number of trees removed. Tree survival rate is at least 70%.	Review of relevant documents – tree cutting permit, compensatory plantation plan. Meeting with JFM Committee members Field observations	Mandatory Compensatory plantation by forest Department and Additional plantation by contractor in partnership with respective local JFM Committee	SHAJ /CSC	Shall be initiated after finalization of Tree cutting details	Compensatory afforestation against tree cutting.









				Monitoring		Institutional Re	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complian	nce Status of Pack	age-3						
Environmental Mar	 women Regular maintenance trees planted. Provision of LPG in construction camp as fuel source to avoid tree cutting. Plantation of trees on both sides of the road where technically feasible. Trees should be offset 1m back from the ultimate edge of the roadway to prevent safety hazard and provide adequate sight distance. Integrate vegetation management (IVM) with the 	nce Status of Pack	tage-3						
	 carriage way completely clear of vegetation. Additional plantation near sensitive receptors, river banks to minimize noise & air pollution, and to check erosion. 								









				Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	kage-3						
	Controlled use of pesticides/ fertilizers								
6. Construction Ca	mps								
6.1 Impact associated with location	 All camps should be established with prior permission from PCB. Camps to maintain minimum distance from following: # 500 m from habitation # 500 m from forest areas where possible # 500 m from water bodies where possible # 500 m from through traffic route # 500 m from identified elephant movement locations 	Design Requirement The Water (Prevention and Control of Pollution) Act, 1974and its amendments thereof	All construction camps	MI: Location of campsites and distance from habitation, forest areas, water bodies, through traffic route and construction camps PT: Distance of campsite is less than 500m from listed locations	On site observation Interaction with workers and local community	Contractor and EO	SHAJ /CSC	Being Complied	-
6.2 Worker's Health in construction camp	The location, layout and basic facility provision of each labor camp will be submitted to CSC and approved b EA. The contractor will maintain necessary living accommodation and ancillary	The Building and Other Construction workers (Regulation of Employment and Conditions of service) Act 1996 and The Water (Prevention and	All construction camps	MI: Camp health records Existence of proper first aid kit in camp site Complaints from workers. PT: No record of illness due to	Camp records Site observation Consultation with contractor workers and local people living nearby	Contractor	SHAJ /CSC	Being Complied	-









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility		Observation	Corrective
						Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Management Plan Compliance Status of Package-3									
	 facilities in hygienic manner. Adequate water and sanitary latrines with septic tanks with soak pits shall be provided. Preventive medical facilities in camp Waste disposal facilities such as dust bins must be provided in the camps and regular disposal of waste The Contractor will take all precautions to protect the workers from insect and pest to reduce the risk to health. This includes the use of insecticides which should comply with local regulations. No liquor or prohibited drugs will be imported to, sell, give and barter to the workers of host community. Awareness raising 	Control of Pollution) Act, 1974 and amendments thereof		unhygienic conditions or vectors. Zero cases of STD. Clean and tidy camp site conditions.					









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance	Monitoring Methods	Institutional Res Implementation	sponsibility Supervision	Observation during the reporting	Corrective action and follow up if
•				Target (PT)				period	required
Environmental Mar	nagement Plan Complia	nce Status of Pack	kage-3					· · · ·	
7. Management of (7.1 Selection of	workers/local community on communicable and sexually transmitted diseases. Construction Waste/Det	pris Design	At all	MI: Location of	Field survey and	Contractor	SHAJ /CSC	Selection of	The identified
Dumping Sites	 contractor to submit a waste/spoil disposal plan and get it approved by CSC and EA. Create controlled dumping sites with a non-permeable lining incorporated in the pit design to avoid leachate seepage into the soil, which may later affect ground water quality Unproductive/wast elands shall be selected for dumping sites away from residential areas and water bodies Dumping sites must be having adequate capacity equal to the amount of debris generated. 	Requirement, MORT&H guidelines and General Conditions of Contract Document	Dumping/Dispos al Sites	dumping sites Number of public complaints. PT: No public complaints. Consent letters for all dumping sites available with contractor	interaction with local people. Review of consent letter			Dumping Site is under Process	dumping site shall be approved by CSC / SHAJ before its utilization









				Monitoring		Institutional Re	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	kage-3						
	Public perception and consent from the village Panchayats has to be obtained before finalizing the location								
7.2 Reuse and disposal of construction and dismantled waste	 The existing bitumen surface shall be utilized for paving of cross roads, access roads, and paving works in construction sites and camps, temporary traffic diversions, and haulage routes. All excavated materials from roadway, shoulders, verges, drains, cross drainage will be used for backfilling embankments, filling pits, and landscaping. Unusable and non- bituminous debris materials should be suitably disposed off at pre- designated disposal locations, 	Design Requirement, MORT&H guidelines and General Conditions of Contract Document	Throughout the project corridor	MI: Percentage of reuse of existing surface material Method and location of disposal site of construction debris PT: No public complaint and consent letters for all dumping sites available with contractor or CSC	Contractor records Field observation Interaction with local people	Contractor	SHAJ /CSC	Selection of Dumping Site is under Process	The identified dumping site shall be approved by CSC / SHAJ before its utilization









				Monitoring		Institutional Re	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	age-3			1			•
8. Traffic Manageme 8.1 Management of existing traffic and safety	 with approval of the concerned authority. The bituminous wastes shall be disposed in secure landfill sites only in environmentally accepted manner. For removal of debris, wastes and its disposal, MORTH guidelines should be followed. Unusable and surplus materials, as determined by the Project Engineer, will be removed and disposed off-site. ent and Safety Traffic Management Plan shall be submitted by the contractor and approved by the CSC. The traffic control plans shall contain details of diversions; traffic safety arrangements during construction; 	Design requirement and IRC: SP: 27 - 1984, Report Containing Recommendatio n of IRC Regional Workshops on Highway Safety IRC:SP: 32 -1988 Road Safety for Children (5-12 Years Old) in	Throughout the project corridor especially at intersections	MI: Traffic management plan. Presence/ absence of safety signs, traffic demarcations, flag men etc. on site. Complaints from road users. No of accidents PT: No complaints. No accidents due to poor traffic management.	Review traffic management plan Field observation of traffic management and safety system Interaction with people in vehicles using the road	Contractor	SHAJ /CSC	Under Process	The contractor has been suggested to submit the Traffic Management Plan and get it approved from CSC.
8.1 Management of existing traffic and	removed and disposed off-site. ent and Safety • Traffic Management Plan shall be submitted by the contractor and approved by the CSC. • The traffic control plans shall contain details of diversions; traffic safety arrangements during	requirement and IRC: SP: 27 - 1984, Report Containing Recommendatio n of IRC Regional Workshops on Highway Safety IRC:SP: 32 -1988 Road Safety for Children (5-12 Years Old) in	project corridor especially at intersections	management plan. Presence/ absence of safety signs, traffic demarcations, flag men etc. on site. Complaints from road users. No of accidents PT: No complaints. No accidents due to poor traffic management.	management plan Field observation of traffic management and safety system Interaction with people in vehicles using the road	Contractor	SHAJ /CSC	Under Process	





Environmental		Reference to		Monitoring indicators (MI)/	Monitoring	Institutional Res	sponsibility Supervision	Observation during the	Corrective action and
Issue/Component	Remedial Measure	laws/guideline	Location	Performance	Methods	Implementation	Supervision	reporting	follow up if
Environmental Mar	agement Plan Complia	nce Status of Pack	kage-3	g et (/					
Environmental Mar	 safety measures for night time traffic and precautions for transportation of hazardous materials. Timing and scheduling to be done so that transportation of dangerous goods is done during least number of people and other vehicles on the road. The Contractor will ensure that the diversion/detour is always maintained in running condition, particularly during 	Act of Exact Status of Pack Construction Zones IRC:SP:55-2014 The Building and other Construction workers Act 1996 and Cess Act of 1996 Factories Act 1948+Section 6 of Employer's Requirement of Bid Document	cage-3	Target (PT)				period	required
	 the monsoon to avoid disruption to traffic flow. On stretches where it is not possible to pass the traffic on the part width of existing carriageway, temporary paved diversions will be constructed. Restriction of construction activity to only one 								









				Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	kage-3	· · · · ·					
	side of the existing road The contractor shall inform local community of changes to traffic routes, and pedestrian access arrangements with assistance from "Engineer". Use of adequate signage's to ensure traffic management and safety. Conduct of regular safety audit on safety measures.								
8.2 Pedestrians, animal movement	 Temporary access and diversion, with proper drainage facilities. Access to the schools, temples and other public places must be maintained when construction takes place near them. Fencing wherever cattle movement is expected. Large number of box culverts has been proposed. 	Same as above	Near habitation on both sides of schools, temples, hospitals, graveyards, construction sites, haulage roads, diversion sites.	 MI: Presence/ absence of access routes for pedestrians. Road signage Number of complaints from local people PT: Easy access to schools, temples and public places. Zero complaints 	Field Observation Interaction with local people	Contractor	SHAJ /CSC	Under Process	









				Monitoring		Institutional Re	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	age-3						
	All structures having vertical clearance above 3m and not catering to perennial flow of water may serve as underpass for animals								
8.3 Safety of Workers and accident risk from construction activities	 Contractors to adopt and maintain safe working practices. Usage of fluorescent and retro refectory signage, in local language at the construction sites Training to workers on safety procedures and precautions. Mandatory appointment of safety officer. All regulations regarding safe scaffolding, ladders, working platforms, gangway, stair wells, excavations, trenches and safe means of entry and egress shall be 	Same as above	Construction sites	MI: Availability of Safety gears to workers Safety signage Training records on safety Number of safety related accidents PT: Zero fatal accidents. Zero or minor nonfatal accidents.	Site observation Review records on safety training and accidents Interact with construction workers	Obligation of Contractor	SHAJ/CSC	Being Complied	-









				Monitoring		Institutional Res		Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Packa	age-3						
	complied with.								
	 Provision of PPEs 								
	to workers.								
	Provision of a								
	readily available								
	first aid unit								
	including an								
	adequate supply of								
	dressing materials.								
	 The contractor will not employ any 								
	person below the								
	age of 18years								
	 Use of hazardous 								
	material should be								
	minimized and/or								
	restricted.								
	 Emergency plan 								
	(to be approved by								
	engineer) shall be								
	prepared to								
	respond to any								
	accidents or								
	emergencies.								
	 Accident 								
	Prevention Officer								
	must be appointed								
	by the contractor.				a 11 - 11				
8.4 Accident risk to	 Restrict access to 	Same as above	Construction	MI: Safety signs	Site inspection	Contractor	SHAJ /CSC	Being Complied	-
local community	construction sites		sites	and their location					
	only to authorized			la sidente of	Consultation with				
	personnel.			Incidents of	local people				
	Physical			accidents					
	separation must be			Complaints from					
	provided for			local people PT:					
	movement of								









Environmental	Remedial Measure	Reference to	Location	Monitoring indicators (MI)/	Monitoring	Institutional Res Implementation	sponsibility Supervision	Observation during the	Corrective action and
Issue/Component		laws/guideline		Performance Target (PT)	Methods			reporting period	follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	age-3						
	 vehicular and human traffic. Adequate signage must be provided for safe traffic movement Provision of temporary diversions and awareness to locals before opening new 			Zero incident of accidents. Zero complaints.					
9. Site restoration a									
9.1 Clean-up Operations, Restoration and Rehabilitation	 Contractor will prepare site restoration plans, which will be approved by the 'Engineer'. The clean-up and restoration operations are to be implemented by the contractor prior to demobilization. All construction zones including riverbeds, culverts, road-side areas, camps, hot mix plant sites, crushers, batching plant sites and any other area used/affected by 	Project requirement	Throughout the project corridor, construction camp sites and borrow areas	MI: Condition of camp, borrow areas and construction sites, Presence/ absence of construction material/debris after completion of construction works on site. PT: Clean and tidy sites. No trash or debris left on site. Site restored and leveled.	Site observation Interaction with locals Issue completion certificate after restoration of all sites are found satisfactory	Contractor	SHAJ /CSC	Shall be initiated before closer of Camp and Plant sites.	-









				Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	nagement Plan Complia	nce Status of Pack	kage-3						
	 the project will be left clean and tidy, to the satisfaction of the Environmental officer. All the opened borrow areas will be rehabilitated and 'Engineer' will certify 								
Operation and Main	ntenance stage								
1. Elephant Movem									
1.1 Anticipated risk of vehicle-elephant collision and human-animal conflict	 Effectiveness of mitigative measures (rumble strips, informatory /cautionary signage, solar street lighting, solar dragon lights etc.) recommended in design stage shall be monitored. Effectiveness of habitat enhancement measures shall be evaluated SHAJ to keep record of all accidents. If it is observed after the study that elephants establish 	Project Requirement	At identified elephant crossing locations	MI: No. of vehicle - elephant collision. Time (day or night, season/month and location of collision. Cause of collision. No of incidence of human – elephant conflict. PT: Zero vehicle - elephant collisions. Reduced number of human elephant conflicts. Improvement in elephant habitat coverage and quality	Site Observation Discussion with local People Collection of information from Forestry Department	SHAJ field offices/Forest Department	SHAJ field offices/Forest Department	Not Applicable	-









				Monitoring		Institutional Re	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	agement Plan Complia	nce Status of Pack	age-3						
	a defined movement path and cross the road at specific locations, provision of civil structure shall be made in consultation with forest department. Fresh assessment in case of future widening								
2. Air Quality		•		•		-	-		
2.1 Air pollution due to due to vehicular movement	 Roadside tree plantations shall be maintained at least with 70% survival rate. Regular maintenance of the road will be done to ensure good surface condition Ambient air quality monitoring. If monitoring. If monitored parameters exceeds prescribed limit, suitable control measures must be taken. Signage's shall be provided reminding them to properly maintain their 	Environmental Protection Act, 1986; The Air (Prevention and Control of Pollution) Act, 1981	Throughout the Corridor	MI: Ambient air quality (PM10, CO,SO2 NO2) PT: Levels are equal to or below baseline levels given in the IEE report	As per CPCB requirements Site inspection	SHAJ	SHAJ	Not Applicable	-









				Monitoring		Institutional Re	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	nagement Plan Complia	nce Status of Pack	age-3						
	 vehicles to economize on fuel consumption. Enforcement of vehicle emission rules in coordination with transport department or installing emission checking equipment's 								
3. Noise 3.1 Noise due to movement of traffic	 Effective traffic management and good riding conditions shall be maintained Speed limitation to 20 km/hour and honking restrictions near sensitive receptors and elephant movement areas Construction of noise barriers near sensitive receptors with consent of local community The effectiveness of the multilayered plantation should be monitored and if need be, solid noise barrier shall 	Noise Pollution (Regulation and Control) Rules,2000 and amendments thereof	Sensitive receptors as identified in IEE	MI: Noise levels PT: Levels are equal to or below baseline levels given in the IEE report	Noise monitoring as per noise rules ,2000 Discussion with people at sensitive receptor sites	SHAJ	SHAJ	Identification of Noise Barrier location at sensitive receptors such as School, College, Hospital & Court is under Process	The contractor and CSC has been suggested to follow the ADB approved EMP while finalizing the noise barrier locations along the project road.









				Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	nagement Plan Complia	nce Status of Pack	age-3						
	 be placed. Create awareness amongst the residents about likely noise levels from road operation at different distances, the safe ambient noise limits and easy to implement noise reduction measures while constructing a building near road 								
 4.1 Soil erosion at embankment during heavy rainfall. 	 Periodic checking to be carried to assess the effectiveness of the stabilization measures viz. turfing, stone pitching, river training structures etc Necessary measures to be followed wherever there are failures 	Project requirement	At bridge locations and embankment slopes and other probable soil erosion areas.	MI: Existence of soil erosion sites Number of soil erosion sites PT: Zero or minimal occurrences of soil erosion	On site observation	SHAJ	SHAJ	Not Applicable	-
	/Flooding and Inundation					1			
5.1 Siltation	 Regular checks shall be made for soil erosion and turfing conditions of river training 	Project requirement	Near surface Water bodies	MI: Water quality PT: No turbidity of surface water bodies due to the	Site observation			Not Applicable	-









				Monitoring		Institutional Re	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Man	nagement Plan Complia	nce Status of Pack	kage-3						
	structures for its effective maintenance.			road					
5.2 Water logging due to blockage of drains, culverts or streams	 Regular visual checks and cleaning (at least once before monsoon) of drains to ensure that flow of water is maintained through cross drains and other channels/streams. Monitoring of water borne diseases due to stagnant water bodies 	Project requirement IRC: SP:21- 2009	Near surface Water bodies/cross drains/side drains	MI: Presence/ absence of water logging along the road PT: No record of overtopping/ Water logging	Site observation	SHAJ	SHAJ	Not Applicable	-
6. Flora		-		-	-				
6.1 Vegetation	 Planted trees, shrubs, and grasses to be properly maintained. □ The tree survival audit to be conducted at least once in a year to assess the effectiveness 	Forest Conservation Act 1980	Project tree plantation sites	MI: Tree/plants survival rate PT: Minimum rate of 70% tree survival	Records and field observations. Information from Forestry Department	SHAJ/JFM/Forest Department	SHAJ/JFM/Fo rest Department	Not Applicable	-
	Right of Way and Safety								
7.1 Accident Risk due to uncontrolled growth of vegetation	 Maintain shoulder completely clear of vegetation. Minimum offset as prescribed in 	Project requirement IRC: SP:21- 2009	Throughout the Project route	MI: Presence and extent of vegetation growth on either side of road. Number of	Visual inspection Check accident records	SHAJ	SHAJ	Not Applicable	-









				Monitoring		Institutional Re	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	age-3						
	IRC:SP:21-2009 to be maintained □ Regular maintenance/trimm ing of plantation along the road side • No invasive plantation near the road			accidents. PT: No accidents due to vegetation growth					
7.2 Accident risks associated with traffic movement	 Traffic control measures, including speed limits, will be enforced strictly. Further encroachment of squatters within the ROW will be prevented. No school or hospital will be allowed to be established beyond the stipulated planning line as per relevant local law Monitor/ensure that all safety provisions included in design and construction phase are properly maintained Highway patrol unit(s) for round 	IRC:SP:55-2014	Throughout the Project route	MI: Number of accidents Conditions and existence of safety signs, rumble strips etc. on the road Presence/absenc e of sensitive receptor structures inside the stipulated planning line as per relevant local law PT: Fatal and non-fatal accident rate is reduced after improvement	Review accident records Site observations	SHAJ	SHAJ	Not Applicable	-









				Monitoring		Institutional Res	sponsibility	Observation	Corrective
Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	indicators (MI)/ Performance Target (PT)	Monitoring Methods	Implementation	Supervision	during the reporting period	action and follow up if required
Environmental Mar	nagement Plan Complia	nce Status of Pack	age-3						
	the clock patrolling. Phone booth for accidental reporting and ambulance services with minimum response time for rescue of any accident victims, if possible. Tow-way facility for the breakdown vehicles if possible.								
7.3.Transport of Dangerous Goods	 Existence of spill prevention and control and emergency responsive system Emergency plan for vehicles carrying hazardous material 	-	Throughout the project stretch	MI: Status of emergency system – whether operational or not PT: Fully functional emergency system	Review of spill prevention and emergency response plan Spill accident records	SHAJ	SHAJ	Not Applicable	-

Table-9: Environmental Management Plan Compliance Status of Package-4

Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
						n			
Environmental Manag	ement Plan Compliance Stat	us of Package-4							
A. Design and Pre-cor	struction Stage								
1. Alignment									
1.1 Pavement damage and inadequate	 Soaked CBR value of sub grade is 	Design requirement	Entire stretch Embankment raised	MI: Design and number of cross	Review of detail design	Design Consultant	SHAJ	Complied	Not Required







Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	ement Plan Compliance Statu	us of Package-4							
drainage provisions in habitat areas	 recommended to be 12 %. Overloading to be checked Raised embankment and provision of roadside drainage to prevent damage to pavement due to water logging on the road and also inconvenience caused to Provision of adequate no. of cross drainage structures. Increase (vent and height) in waterway of existing structures. Roadside drains have been proposed with suitable outfalls. Additional 19 culverts proposed 		at 12 locations for a length of 4.33 km (Refer Appendix 4 of ADB approved IEE report) Roadside drains (both sides together) Covered=28.106 km Lined=46.246 km Unlined=12.734 km For list of bridges with increased waterway PIs refer Appendix 3 of ADB approved IEE report.	and side drains, slab/box culverts, and Hume pipes PT: Design and numbers are in accordance with site needs	documents & drawings and comparison with site conditions				
1.2 Safety along the proposed alignment	 Provision of crash barriers at accident prone areas and high embankments. Rumble strips in habitat areas, schools, junction and curves to regulate speed. Provision of retro reflective warning signboards near school, hospital , religious places 	Design requirement IRC:SP:84-2014 IRC:8, IRC:25, IRC:26, IRC:35, IRC:67, IRC:103 and Section 800 of MORTH Specifications Horizontal	At embankment height >3.0 m total length = 1.4 km Rumble strip = 20 locations (17 built- up areas, 1 school, 2 junctions) Total 573 road delineators/chevron / object markers	MI: number and location of crash barriers, rumble strips, warning sign boards, sidewalks PT: numbers and location are in accordance with site needs	Review of design documents and drawings and comparison with site conditions	Design Consultant	SHAJ	Complied	Not Required









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	ement Plan Compliance Stat	us of Package-4							
	 and forests Provision of sidewalks in the built-up sections, on both sides. Signs and marking viz., cat's eyes, delineators, object markers, hazard markers, safety barriers at hazardous locations, pedestrian guardrails, etc 	geometry will be based on IRC: 38- 1988 and vertical geometry will be based on IRC: SP 23-1993 ". IRC: SP: 67-2012	Pedestrian Guard Rails=6.120 km Service Road Length= 4.4 km. (km 0+000 to Km 2+200 on Both sides Total no. of street lights=629						
	 Pedestrian cross-walks at all Junctions and where conflict exists between vehicular and pedestrian movements (bus bays, schools and habitation. Safety kerb at all bridges Service roads in densely habitated areas Horizontal and vertical geometry as per IRC Specification Zebra crossing with informatory warning sign on approach to school, warning sign with footways and speed limit sign Street Lighting in built-up sections Ambulance and medical aid posts 							Complied	Not Required









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Mana	gement Plan Compliance State	us of Packago 4				n			
2. Natural Hazards	gement Plan Compliance Stati	us of Package-4							
2.2 Flooding/WaterLoggin g	 Provision of adequate number of CD structures. Additional culverts have been proposed. All CD structures designed for 50year HFL return period and bridges designed for 100 year HFL return period Water ways of bridges and culverts have been increased. Roadside drains also provided Embankment height raised along low lying/ potential water logged areas Improvement in existing culverts/ Bridges to increase their carrying capacity. 	IRC:34 Recommendation s IRC:34 IRC:34 Recommendation s for road construction in waterlogged area and IRC: 75 and MORT&H guidelines for Design of High Embankments	Entire stretch Embankment raised at 17 locations for a length of 4.1 km (Refer Appendix 4 of ADB approved IEE report) Roadside drains (both sides together) Covered=8.4 km Unlined=79.0 km For list of bridges with increased waterway Pls refer Appendix 3 of ADB approved IEE report	MI: Design and numbers of cross & side drains, slab/box culverts Hume pipes, road embankment height, design and number of bridges PT: Design and numbers are in accordance with site needs	Review of design documents and drawings and comparison with site conditions		SHAJ	Complied	Not Required
3. Loss of Land and A									
3.1 livelihood loss to affected persons	Road improvement work to be accommodated within available ROW to the extent possible. Social Impact Assessment and Resettlement Plan to be undertaken	The Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation And Resettlement Act, 2013 and ADB's involuntary resettlement	Throughout the corridor	MI: Payment of compensation and assistance to DPs as per RP Number of complaints/ grievances related to compensation	Check LA records; design drawings vs land plans; Interview with affected persons	SHAJ and implementing NGO	SHAJ	Under Process	The details shall be updated in next EMR









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	ement Plan Compliance Stat	us of Package-4							
	 as per national policy and ADB' guidelines. Complete all necessary land and property acquisition procedures prior to the commencement of civil work. Adhere to the Land Acquisition procedures in accordance to RP's Entitlement Framework. Compensation and assistance as per project Resettlement Plan Income restoration as per RP Preference in employment and petty construction to APs Constitute GRC as per RP 	policy. Contract Clause for preference to local people during employment		and resettlement PT: Minimal number of complaints/ grievances. All cases of resettlement and rehabilitation if any are resolved at GRC level. No case referred to arbitrator/court.	Check status of employment given to local people during construction				
	Land and Cutting of Trees								
4.1 Need for cutting of trees.	 Geometric adjustments made to minimize tree cutting. Obtain tree cutting permission from forest department Provision for mandatory 	Forest Conservation Act, 1980	Throughout the corridor Total number of affected trees=3050 Additional Plantation near	MI: Number and location of geometric adjustments made to avoid forestland and tree cutting,	Review final design. Check budget provision for compensatory afforestation and additional	SHAJ, Design consultants forest	department SHAH/Forest department	Under Process	-









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	ement Plan Compliance State	us of Package-4							
	 compensatory afforestation (1:2) for deposit of payment to Forestry Department Provision for additional compensatory plantation on 1: 2 basis to be implemented by contractor through village Joint Forest Management (JFM) Committee 		sensitive receptors, river banks, borrow areas	budget amount allocated for compensatory afforestation and additional plantation PT: Unnecessary tree felling on forest land avoided. Budget allocation is adequate	plantation.				
5. Elephant Movement	t			uuoquuto					
5.1 Road design causing disruption in elephant movement/ Vehicle- Elephant collision and Human-Elephant Conflict	 Provision for rumble strip, cautionary sign boards for speed limits up to 30 Kmph on both sides with gentle side slope and turfing for easy movement of Elephant. Provision for solar Street Lights in communities near elephant crossing areas to keep the elephants away Provision for supply of solar dragon light to local Joint Forest Management Committees in villages near elephant crossing areas for use to the solar dragon near elephant 	Project Requirement	Serenghatu, Jaranga, Sindri village and Dodya More No of Solar lights=35 Rumble Strips =8 Informatory sign boards=8 Cautionary Sign boards=8	MI: budget allocation for rumble strips, cautionary and informatory sign boards, solar street lamps, solar dragon lamps, habitat enhancement and conservation activities PT: Budget amount is enough to fulfill the installation and construction of recommended facilities and structures	Review of bid documents and project budget plan	SHAJ, Design Consultant	SHAJ/ Forest Department	Review under process by CSC Wild Life Specialist	Provision for additional conservation measures to be taken after elephant study that will be conducted by the CSC Wildlife Specialist.









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	ement Plan Compliance Stat	us of Package-4							
	 chase away elephants Provision for habitat enhancement viz. plantation of fodder plants in forest areas, through Joint Forest Management (JFM). Provision for additional conservation measures to be taken after elephant study that will be conducted by the CSC Wildlife Specialist. 								
6. Shifting of Utilities 6.1 Disruption of utility services to local community	 All telephone and electrical poles/wires and underground cables should be shifted before start of construction Necessary permission and payments should be made to relevant utility service agencies to allow quick shifting and restoration of utility services Local people must be 	Project requirement	Throughout the corridor	MI: Number of complaints from local people, number, timing and type of notifications issued to local people, time taken to shift utilities PT: No. of complaints should be 0. Effective and timely notification. Minimal time for utility shifting	Interaction with concerned utility authorities and local public	Contractor/ SHAJ/utility company	SHAJ/CSC	Under Process	-









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	ement Plan Compliance Stat	us of Package-4							
	informed through appropriate means about the time of shifting of utility structures and potential disruption of services if any								
B. Construction Stage)								
1. Air Quality		1		1		1	1	1	
1.1 Dust Generation due to construction activities and transport, storage and handling of construction materials	 Contractor to submit location and layout plan for storage areas of construction materials approved by CSC Transport, loading and unloading of loose and fine materials through covered vehicles. Paved approach roads. Storage areas to be located downwind of the habitation area. Water spraying on earthworks, unpaved haulage roads and other dust prone areas. Provision of PPEs to workers. 	MORT&H Specifications for Road and Bridge works Air (P and CP) Act 1974 and Central Motor and Vehicle Act 1988 General Conditions of Bid Document	Throughout project corridor	MI: PM10 level measurements Complaints from locals due to dust PT: PM10 level < 100 ug/m3Number of complaints should be 0.	Standards CPCB methods Observations Public consultation Review of monitoring data maintained by contractor	Contractor	SHAJ /CSC	Complied	Not Required







Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
1.2 Emission of air pollutants (HC,SO2,NOX,CO etc) from vehicles due to traffic congestion and use of equipment and machinery	 Regular maintenance of machinery and equipment. Batching, asphalt mixing plants and crushers at downwind (1km) direction from the nearest settlement. Only crushers licensed by the PCB shall be used DG sets with stacks of adequate height and use of low sulphur diesel as fuel. LPG should be used as fuel source in construction camps instead of wood Ambient air quality monitoring Contractor to prepare traffic management and dust suppression plan duly approved by SHAJ 	Is of Package-4 The Air (Prevention and Control of Pollution) Act, 1981 (Amended 1987) and Rules 1982	Asphalt mixing plants, crushers, DG sets locations	MI: Levels of HC, SO2, NO2, and CO. Status of PUC certificates PT: SO2 and NO2 levels are both less than 80ug/m3. PUC certificate of equipment and machinery is up to date	Standards CPCB methods Review of monitoring data maintained by contractor	Contractor	SHAJ /CSC	The Environmenta I monitoring agency not been finalized and monitoring shall be carried out as per ADB approved monitoring Plan	Finalization of monitoring agency and initiation of Environmental monitoring
2. Noise 2.1 Disturbance to local residents and sensitive receptors due to excessive noise from construction activities and operation of equipment and	 All equipment to be timely serviced and properly maintained. Construction equipment and machinery to be fitted with silencers and maintained properly. Only IS approved 	Legal requirement Noise Pollution (Regulation and Control) Rules, 2000 and amendments thereof + Clause No 501.8.6.	Throughout project section especially at construction sites, residential and identified sensitive locations. Refer Table 21 of	MI: day and night Noise levels. Number of complaints from local people PT: Zero complaints or no	As per Noise rule, 2000 Consultation with local people Review of	Contractor	SHAJ /CSC	The Environmenta I monitoring agency not been finalized and monitoring shall be	Finalization of monitoring agency and initiation of Environmental monitoring









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	gement Plan Compliance State	us of Package-4							
machinery	 equipment shall be used for construction activities. Timing of noisy construction activities shall be done during night time and weekend near schools, Implement noisy operations intermittently to reduce the total noise generated Manage existing traffic to avoid traffic jams and accumulation of noise beyond standards. Restrict construction near residential, built up and forest areas construction today light hours. Initiation of multi-layered plantation, to serve as mitigation option for operation phase Honking restrictions near sensitive areas PPEs to workers Noise monitoring as per EMOP. 	MORT&H Specifications for Road and Bridge works	IEE for information on sensitive receptors	repeated complaints by local people. Average day and night time noise levels are within permissible limits for work zone areas	noise level monitoring data maintained by contractor Observation of construction site			carried out as per ADB approved monitoring Plan	
3. Land and Soil			I	1	1	1		L	1
3.1 Landuse Change and Loss of productive / topsoil	 Non-agricultural areas to be used as borrow areas to the extent possible. If using agricultural land, top soil to be preserved 	Project requirement	Throughout the project section and borrow areas Land identified for	MI: Borrow pit locations/Top soil storage area PT: Zero	Review borrow area plan, site visits	Contractor	SHAJ /CSC	Under Process	-









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	gement Plan Compliance Stat	us of Package-4	<u>.</u>					-	
	 and laid over either on the embankment slope for growing vegetation to protect soil erosion. Land for temporary facilities like construction camp, storage areas etc. shall be brought back to its original land use 		camp, storage areas etc	complaints or disputes registered against contractor by land owner					
3.2 Slope failure and Soil erosion due to Construction activities, earthwork, and cut and fill, stockpiles etc.	 Bio-turfing of embankments to protect slopes. Slope protection by providing frames, dry stone pitching, masonry retaining walls, planting of grass and trees. Side slopes of all cut and fill areas will be graded and covered with stone pitching, grass and shrub as per design specifications. Care should be taken that the slope gradient shall not be greater than2:1. The earth stockpiles to be provided with gentle slopes to soil erosion. 	IRC: 56 -1974 recommended practice for treatment of embankment slopes for erosion control Clause No. 306 and 305.2.2 MORT&H Specifications for Road and Bridge works Guidelines IX for Soil erosion	Throughout the entire project road	MI: Occurrence of slope failure or erosion issues PT: No slope failures. Minimal erosion issues	Review of design documents and site observation	Contractor,	SHAJ /CSC	Being Complied	-
3.3 Borrow area management	 Obtain EC from SEIAA before opening any new borrow area. Comply to EC conditions of SEIAA 	IRC Guidelines on borrow areas and for quarries (Environmental protection Act and	Borrow sites location	MI: Existence of borrow areas in inappropriate unauthorized locations. Poor	Review of design documents and site observations	Contractor	SHAJ /CSC	Identification of Borrow Area is under process and the same	Contractor has been suggested to process the Borrow area permission for all identified Borrow









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	gement Plan Compliance Stat	us of Package-4							
	 Non-productive, barren lands, upland shall be used for borrowing earth with the necessary permissions/consents. Depths of borrow pits to be regulated and sides not steeper than 25%. Topsoil to be stockpiled and protected for use at the rehabilitation stage. Transportation of earth materials through covered vehicles. Follow IRC recommended practice for borrow pits (IRC 10: 1961) for identification of location, its operation and rehabilitation Borrow areas not to be dug continuously. To the extent borrow areas shall be leveled with salvaged materials which do not pose contamination of soil. Else, it shall be converted into fish pond. 	Rules, 1986; Water Act, Air Act)+Clause 305.2.2 MORTH Specifications for Road and Bridgeworks Guidelines for Borrow Areas management		borrow area management practices. Number of accidents. Complaints from local people. PT: No case of non-compliance to conditions stipulated by SEIAA in clearance letter. Zero accidents. Zero complaints.	Compare site conditions with EC conditions by SEIAA			shall be operated after obtaining the requisite permission from competent Authority.	Area
3.4 Quarry Operations	 Aggregates will be sourced from existing 	Clause No.111.3 MORT&H	Quarry area locations	MI: Existence of licenses quarry	Review of design	Contractor	SHAJ /CSC	Identification of Stone	Contractor has been suggested to









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manaç	gement Plan Compliance Stat	us of Package-4							
	 licensed quarries. Copies of consent/ approval / rehabilitation plan for a new quarry or use of existing source will be submitted to SHAJ. The contractor will develop a Quarry Redevelopment plan, as per the Mining Rules of the state and submit a copy of the approval to EA. Obtain environmental clearance from SEIAA in case of opening new quarry 	Specifications for Road and Bridge works Guidelines VI for Quarry Areas Management Environmental Protection Rules		areas from which materials to be sourced and Existence of a quarry redevelopment plan PT: Quarry license is valid.: No case of noncompliance to consent conditions and air quality meets the prescribed limit	documents, contractor documents and site observation Compliance to EC conditions in case of opening new quarries			Quarries is under process and the same shall be operated after obtaining the requisite permission from competent Authority.	process the Stone Quarries permission for all identified Stone Quarries
3.5 Compaction of soil and impact on quarry haul roads due to movement of vehicles and equipment	 Construction vehicles, machinery, and equipment to be stationed in the designated ROW to avoid compaction. Approach roads/haulage roads shall be designed along the barren and hard soil area to reduce the compaction. Transportation of quarry material to the dumping site through heavy vehicles shall be done through existing major roads to the extent 	Design requirement	Parking areas, Haulage roads and construction yards	MI: Location of approach and haulage roads Presence of destroyed/comp acted agricultural land or land which has not be restored to its original condition PT: Zero occurrence of destroyed/comp acted land and undestroyed land	Site observation	Contractor	SHAJ /CSC	Being Complied	-









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	ement Plan Compliance State	us of Package-4							
	 possible to restrict wear and tear to the village/minor roads. Land taken for construction camp and other temporary facility shall be restored to its original conditions 								
3.6 Contamination of soil due to leakage/ spillage of oil, bituminous and non- bituminous debris generated from demolition and road construction	 Construction vehicles and equipment will be maintained and refueled in such a fashion that oil/diesel spillage does not contaminate the soil. Fuel storage and refueling sites to be kept away from drainage channels. Unusable debris shall be dumped in ditches and low lying areas. To avoid soil contamination Oil Interceptors shall be provided at wash down and refueling areas. Waste oil and oil soaked cotton/ cloth shall be stored in containers labeled 'Waste Oil' and 'Hazardous' sold off to MoEF/SPCB authorized vendors Non-bituminous wastes 	Design requirement	Fuelling station, construction sites, and construction camp sand disposal location	MI: Quality of soil near storage area Presence of spilled oil or bitumen in project area PT: Soil test conforming to no contamination. No sighting of spilled oil or bitumen in construction site or camp site	Site observation	Contractor	SHAJ /CSC	The location has been finalized for disposal of unusable debris at low lying areas. The necessary No Objection Certificate has been initiated from competent Authority.	Finalization of dumping location by the contractor with consultation with CSC / SHAJ.









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	gement Plan Compliance State	us of Package-4							
	 to be dumped in borrow pits with the concurrence of landowner and covered with a layer of topsoil conserved from opening the pit. Bituminous wastes will be disposed off in an identified dumping site approved by the State Pollution Control Board 								
4. Water Resources	1 oliatori ochitor Board								
4.1 Sourcing of water during Construction	 Requisite permission shall be obtained for abstraction of groundwater from Central Groundwater Authority. Arrangements shall be made by contractor that the water availability and supply to nearby communities remain unaffected. Water intensive activities not to be undertaken during summer season. Provision of water harvesting structure to augment groundwater condition in the area 	CGWA Guidelines	Throughout the Project section Check Dam at suitable locations	MI: Approval from competent authority Complaints from local people on water availability PT: Valid approval from competent authority. Zero complaints from local people.	Checking of documentatio n Talk to local people	Contractor	SHAJ /CSC	The ground water sources has been identified and requisite permission has been initiated by the contractor.	Ground water permission from competent Authority by the contractor.
4.2 Disposal of water during construction	Provisions shall be made to connect road side drains with existing	Clause No.1010 EP Act 1986 MORT&H	Throughout the Project section	MI: Condition of drainage system in construction	Standards methods Site observation	Contractor	SHAJ /CSC	Being Complied	-









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	ement Plan Compliance Stat	us of Package-4							
	nearby natural drains.	Specifications for Road and Bridgeworks		site. Presence/ab sense of water logging in project area. PT: Existence of proper drainage system. No water logging in project area	and review of documents				
4.3 Alteration in surface water hydrology	 Existing drainage system to be maintained And further enhanced. Provision shall be made for adequate size and number of cross drainage structures esp. in the areas where land is sloping towards road alignment. Road level shall be raised above HFL level wherever road level is lesser than HFL Culverts reconstruction shall be done during lean flow period. In some cases these minor channels may be diverted for a very short period (15-30 days) and will be bring back to its original course immediately after construction. 	Design requirement, Clause No 501.8.6. MORT&H Specifications	Near all drainage channels, river/ nallah crossings etc.	MI: Proper flow of water in existing streams and rivers PT: No complain of water shortage by downstream communities. No record of overtopping/ water logging	Review of design documents Site observation	Contractor	SHAJ /CSC	Being Complied	









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	gement Plan Compliance State	us of Package-4							
4.4 Siltation in water bodies due to construction activities /earthwork	 Embankment slopes to be modified suitably to restrict the soil debris entering water bodies. Provision of Silt fencing shall be made at water bodies. Silt/sediment should be collected and stockpiled for possible reuse as surfacing of slopes where they have to be re-vegetated. Earthworks and stone works to be prevented from impeding natural flow of rivers, streams and water canals or existing drainage system. Retaining walls at water bodies /ponds to avoid siltation near ponds 	Design requirement, ClauseNo501.8. 6.MORT&H Specifications for Road and Bridge works Worldwide best practices	Near all water bodies /waterway Refer Table 15.	MI: Presence /absence of siltation in rivers, streams, ponds and other water bodies in project area. Turbidity test levels PT: No records of siltation due to project activities. Surface water quality tests confirm to turbidity and TSS limit	Field observation	Contractor	SHAJ /CSC	Being Complied	-
4.5 Deterioration in Surface water quality due to leakage from vehicles and equipment's and waste from construction camps	 No vehicles or equipment should be parked or refueled near water- bodies, so as to avoid contamination from fuel and lubricants. Oil and grease traps and fuelling platforms to be provided at re-fuelling locations. All chemicals and oil shall be stored away 	The Water (Prevention and Control of Pollution) Act, 1974 and amendments thereof.	Water bodies, refueling stations, construction camps.	MI: Water quality of ponds, streams, rivers and other water bodies in project Presence of oil floating in water bodies in project area PT: Surface water quality meets	Conduction of water quality tests as per the monitoring plan Field observation	Contractor	SHAJ /CSC	The Environmenta I monitoring agency not been finalized and monitoring shall be carried out as per ADB approved monitoring Plan	Finalization of monitoring agency and initiation of Environmental monitoring









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
						n	Supervision		
Environmental Manag	ement Plan Compliance State	us of Package-4							
	 from water and concreted platform with catchment pit for spills collection. All equipment operators, drivers, and warehouse personnel will be trained in immediate response for spill containment and eventual clean-up. Readily available, simple to understand and preferably written in the local language emergency response procedure, including reporting, will be provided by the contractors. Construction camp to be sited away from water bodies. Wastes must be collected, stored and taken to approve disposal site only. Water quality shall be monitored 			freshwater quality standards prescribed by CPCB					
5. Flora and Fauna		_ _ (NA NA	0114 1/000	01.111	0
5.1 Vegetation loss due to site preparation and construction activities	 Restrict tree cutting up to toe line considering safety to road users. Roadside trees to be removed with prior 	Forest Conservation Act1980 + IRC:SP:21 and IRC:SP:66	Throughout project corridor Estimated No. of affected tree=2457	MI: ROW width Number of trees for felling Compensatory plantation plan Number of trees	Review of relevant documents – tree cutting permit, compensatory	Mandatory Compensatory plantation by forest Department and Additional	SHAJ /CSC	Shall be initiated after finalization of Tree cutting details	Compensatory afforestation against tree cutting
euroestudios	EUROESTUDIOS S.L. in Joi	nt Venture with ROD EUROESTUDIOS				Rodic			





Environmental Management Plan Compliance Status approval of competent authority. • Mandatory compensatory plantation at 1:2 basis by Forestry Department • Additional compensatory plantation 1:2 as per the IRC by contractor in	s of Package-4	Additional Plantation near Sensitive receptors, river banks, borrow areas	replanted. PT: Additional compensatory afforestation done on a 1:2 basis by contractor through	plantation plan. Meeting with JFM Committee members	plantation by contractor in partnership with respective local JFM Committee		
authority. • Mandatory compensatory plantation at 1:2 basis by Forestry Department • Additional compensatory plantation 1:2 as per the IRC by contractor in		near Sensitive receptors, river	PT: Additional compensatory afforestation done on a 1:2 basis by	plan. Meeting with JFM Committee	contractor in partnership with respective local		
 partnership with respective village JFM Committee. Local villagers to be employed for afforestation activities. Employment preference to women Regular maintenance trees planted. Provision of LPG in construction camp as fuel source to avoid tree cutting. Plantation of trees on both sides of the road where technically feasible. Trees should be offset 1m back from the ultimate edge of the roadway to prevent safety hazard and provide adequate sight distance. Integrate vegetation management (IVM) with the carriage way 			JFM. Number of trees planted is double the number of trees removed. Tree survival rate is at least 70%.	Field observations			









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	ement Plan Compliance Stat	us of Package-4							
	 completely clear of vegetation. Additional plantation near sensitive receptors, river banks to minimize noise & air pollution, and to check erosion. Controlled use of pesticides/ fertilizers 								
6. Construction Camp 6.1 Impact associated with location	 All camps should be established with prior permission from PCB. Camps to maintain minimum distance from following: # 500 m from habitation # 500 m from forest areas where possible # 500 m from water bodies where possible # 500 m from through traffic route # 500 m from identified elephant movement locations 	Design Requirement The Water (Prevention and Control of Pollution) Act, 1974and its amendments thereof	All construction camps	MI: Location of campsites and distance from habitation, forest areas, water bodies, through traffic route and construction camps PT: Distance of campsite is less than 500m from listed locations	On site observation Interaction with workers and local community	Contractor and EO	SHAJ /CSC	Being Complied	-
6.2 Worker's Health in construction camp	 The location, layout and basic facility provision of each labor camp will be submitted to CSC and approved b EA. The contractor will maintain necessary living accommodation and ancillary facilities in hygienic manner. 	The Building and Other Construction workers (Regulation of Employment and Conditions of service) Act 1996 and The Water (Prevention and	All construction camps	MI: Camp health records Existence of proper first aid kit in camp site Complaints from workers.	Camp records Site observation Consultation with contractor workers and local people	Contractor	SHAJ /CSC	Being Complied	-









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	ement Plan Compliance Stat	us of Package-4					I		
	 Adequate water and sanitary latrines with septic tanks with soak pits shall be provided. Preventive medical facilities in camp Waste disposal facilities such as dust bins must be provided in the camps and regular disposal of waste The Contractor will take all precautions to protect the workers from insect and pest to reduce the risk to health. This includes the use of insecticides which should comply with local regulations. No liquor or prohibited drugs will be imported to, sell, give and barter to the workers of host community. Awareness raising to immigrant workers/local community on communicable and sexually transmitted diseases. 	Control of Pollution) Act, 1974 and amendments thereof		PT: No record of illness due to unhygienic conditions or vectors. Zero cases of STD. Clean and tidy camp site conditions.	living nearby				
7. Management of Cor 7.1 Selection of Dumping Sites	 Contractor to submit a waste/spoil disposal plan and get it approved by 	Design Requirement, MORT&H	At all Dumping Sites	MI: Location of dumping sites Number of public	Field survey and interaction	Contractor	SHAJ /CSC	Selection of Dumping Site is under	The identified dumping site shall be approved by









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Management Plan Compliance Status of Package-4									
	 CSC and EA. Create controlled dumping sites with a non-permeable lining incorporated in the pit design to avoid leachate seepage into the soil, which may later affect ground water quality Unproductive/wastelands shall be selected for dumping sites away from residential areas and water bodies Dumping sites must be having adequate capacity equal to the amount of debris generated. Public perception and consent from the village Panchayats has to be obtained before finalizing the location 	guidelines and General Conditions of Contract Document		complaints. PT: No public complaints. Consent letters for all dumping sites available with contractor/ CSC	with local people. Review of consent letter			Process	CSC / SHAJ before its utilization
7.2 Reuse and disposal of construction and dismantled waste	 The existing bitumen surface shall be utilized for paving of cross roads, access roads, and paving works in construction sites and camps, temporary traffic diversions, and haulage routes. All excavated materials 	Design Requirement, MORT&H guidelines and General Conditions of Contract Document	Throughout the project corridor	MI: Percentage of reuse of existing surface material Method and location of disposal site of construction debris	Contractor records Field observation Interaction with local people Contractor records	Contractor	SHAJ /CSC	Selection of Dumping Site is under Process	The identified dumping site shall be approved by CSC / SHAJ before its utilization









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility	Observation during the reporting period	Corrective action and follow up if required	Environmental Issue/Componen t
						Implementatio n	Supervision		
Environmental Manag	jement Plan Compliance Stat	us of Package-4			<u> </u>				
	from roadway, shoulders, verges, drains, cross drainage will be used for backfilling embankments, filling pits, and landscaping. Unusable and non- bituminous debris materials should be suitably disposed off at pre-designated disposal locations, with approval of the concerned authority. The bituminous wastes shall be disposed in secure landfill sites only in environmentally accepted manner. For removal of debris, wastes and its disposal, MORTH guidelines should be followed. Unusable and surplus materials, as determined by the Project Engineer, will be removed and disposed off-site.			PT: No public complaint and consent letters for all dumping sites available with contractor or CSC					
8. Traffic Managemen								•	
8.1 Management of existing traffic and safety	 Traffic Management Plan shall be submitted by the contractor and approved by the CSC. The traffic control plans 	Design requirement and IRC: SP: 27 - 1984, Report Containing Recommendation	Throughout the project corridor especially at intersections	MI: Traffic management plan. Presence/ absence of safety signs, traffic demarcations,	Review traffic management plan Field observation of traffic management	Contractor	SHAJ /CSC	Under Process	The contractor has been suggested to submit the Traffic Management Plan and get it approved from CSC.
-Ce euroestudios	EUROESTUDIOS S.L. in Joi					Rodic			· · · · · · · · · · · · · · · · · · ·





Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	ement Plan Compliance State	us of Package-4			•	•			
	 shall contain details of diversions; traffic safety arrangements during construction; safety measures for night time traffic and precautions for transportation of hazardous materials. Timing and scheduling to be done so that transportation of dangerous goods is done during least number of people and other vehicles on the road. The Contractor will ensure that the diversion/detour is always maintained in running condition, particularly during the monsoon to avoid disruption to traffic flow. On stretches where it is not possible to pass the traffic on the part width of existing carriageway, temporary paved diversions will be constructed. Restriction of construction activity to only one side of the existing road 	of IRC Regional Workshops on Highway Safety IRC:SP: 32 -1988 Road Safety for Children (5-12 Years Old) in Construction Zones IRC:SP:55- 2014 The Building and other Construction workers Act 1996 and Cess Act of 1996 Factories Act 1948+Section 6 of Employer's Requirement of Bid Document		flag men etc. on site. Complaints from road users. No of accidents PT: No complaints. No accidents due to poor traffic management. Traffic signs, demarcation lines etc. present in appropriate locations on site	and safety system Interaction with people in vehicles using the road				









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	ement Plan Compliance State	us of Package-4		•				-	
	 inform local community of changes to traffic routes, and pedestrian access arrangements with assistance from "Engineer". Use of adequate signage's to ensure traffic management and safety. Conduct of regular safety audit on safety measures. 								
8.2 Pedestrians, animal movement	 Temporary access and diversion, with proper drainage facilities. Access to the schools, temples and other public places must be maintained when construction takes Place near them. Fencing wherever cattle movement is expected. To avoid the need for cattle underpasses, some of the reposed culverts near habitations may be widened to facilitate cattle movement. 	Same as above	Near habitation on both sides of schools, temples, hospitals, graveyards, construction sites, haulage roads, diversion sites.	MI: Presence/ absence of access routes for pedestrians. Road signage Number of complaints from local people PT: Easy access to schools, temples and public places. Zero complaints	Field Observation Interaction with local people	Contractor	SHAJ /CSC	Under Process	-
8.3 Safety of Workers and accident risk from construction activities	 Contractors to adopt and maintain safe working practices. Usage of fluorescent and 	Same as above	Construction sites	MI: Availability of Safety gears to workers	Site observation Review	Obligation of Contractor	SHAJ/CSC	Being Complied	-









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	gement Plan Compliance Statu	us of Package-4			•				
Environmental Manag	 gement Plan Compliance State retro refectory signage, in local language at the construction sites Training to workers on safety procedures and precautions. Mandatory appointment of safety officer. All regulations regarding safe scaffolding, ladders, working platforms, gangway, stair wells, excavations, trenches and safe means of entry and egress shall be complied with. Provision of PPEs to workers. Provision of a readily available first aid unit including an adequate supply of dressing materials. The contractor will not employ any person below the age of 18years Use of hazardous material should be minimized and/or restricted. Emergency plan (to be 	us of Package-4		Safety signage Training records on safety Number of safety related accidents PT: Zero fatal accidents. Zero or minor nonfatal accidents.	records on safety training and accidents Interact with construction workers				
	approved by engineer) shall be prepared to respond to any accidents								









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	gement Plan Compliance State	us of Package-4	•						
	 or emergencies. Accident Prevention Officer must be appointed by the contractor. 								
8.4 Accident risk to local community	 Restrict access to construction sites only to authorized personnel. Physical separation must be provided for movement of vehicular and human traffic. Adequate signage must be provided for safe traffic movement Provision of temporary diversions and awareness to locals before opening new construction fronts 	Same as above	Construction sites	MI: Safety signs and their location Incidents of accidents Complaints from local people PT: Zero incident of accidents. Zero complaints.	Site inspection Consultation with local people	Contractor	SHAJ /CSC	Being Complied	-
9. Site restoration and									
9.1 Clean-up Operations, Restoration and Rehabilitation	 Contractor will prepare site restoration plans, which will be approved by the 'Engineer'. The clean-up and restoration operations are to be implemented by the contractor prior to demobilization. All construction zones including riverbeds, culverts, road-side areas, camps, hot mix plant 	Project requirement	Throughout the project corridor, construction camp sites and borrow areas	MI: Condition of camp, borrow areas and construction sites, Presence/ absence of construction material/debris after completion of construction works on site. PT: Clean and tidy sites. No trash or	Site observation Interaction with locals Issue completion certificate after restoration of all sites are found	Contractor	SHAJ /CSC	Shall be initiated before closer of Camp and Plant sites.	-









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	gement Plan Compliance State	us of Package-4	·						
	sites, crushers, batching plant sites and any other area used/affected by the project will be left clean and tidy, to the satisfaction of the Environmental officer. • All the opened borrow areas will be rehabilitated and 'Engineer' will certify			debris left on site. Site restored and leveled.	satisfactory				
Operation and Mainte									
1. Elephant Movemen									
1.1 Anticipated risk of vehicle-elephant collision and human- animal conflict	 Effectiveness of mitigative measures (rumble strips, informatory /cautionary signage, solar street lighting, solar dragon lights etc.) recommended in design stage shall be monitored. Effectiveness of habitat enhancement measures shall be evaluated SHAJ to keep record of all accidents. If it is observed after the study that elephants establish a defined movement path and cross the road at specific locations, provision of civil structure shall be made in consultation with 	Project Requirement	At identified elephant crossing locations	MI: No. of vehicle - elephant collision. Time (day or night, season/month and location of collision. Cause of collision. No of incidence of human – elephant conflict. PT: Zero vehicle - elephant collisions. Reduced number of human elephant conflicts. Improvement in elephant habitat coverage and quality	Site Observation Discussion with local People Collection of information from Forestry Department	SHAJ field offices/Forest Department	SHAJ field offices/Forest Department	Not Applicable	-









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	ement Plan Compliance Stat	us of Package-4						•	
	forest department.Fresh assessment in case of future widening								
2. Air Quality	1	•	1	1				•	
2.1 Air pollution due to due to vehicular movement	 Roadside tree plantations shall be maintained at least with 70% survival rate. Regular maintenance of the road will be done to ensure good surface condition Ambient air quality monitoring. If monitored parameters exceeds prescribed limit, suitable control measures must be taken. Signages shall be provided reminding them to properly maintain their vehicles to economize on fuel consumption. Enforcement of vehicle emission rules in coordination with transport department or installing emission 	Environmental Protection Act, 1986; The Air (Prevention and Control of Pollution) Act, 1981	Throughout the Corridor	MI: Ambient air quality (PM10, CO,SO2 NO2) PT: Levels are equal to or below baseline levels given in the IEE report	As per CPCB requirements Site inspection	SHAJ	SHAJ	Not Applicable	
3. Noise	checking equipment's	L	1	1	1	1		l	1
3.1 Noise due to movement of traffic	Effective traffic management and good riding conditions shall be maintained	Noise Pollution (Regulation and Control) Rules,2000 and	Sensitive receptors as identified in IEE	MI: Noise levels PT: Levels are	Noise monitoring as per noise rules ,2000	SHAJ	SHAJ	Identification of Noise Barrier Iocation at	The contractor and CSC has been suggested to follow the ADB approved









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility	Observation during the reporting period	Corrective action and follow up if required	Environmental Issue/Componen t
						Implementatio n	Supervision		
Environmental Manag	ement Plan Compliance Stat	us of Package-4							
	 Speed limitation to 20 km/hour and honking restrictions near sensitive receptors and elephant movement areas Construction of noise barriers near sensitive receptors with consent of local community The effectiveness of the multilayered plantation should be monitored and if need be, solid noise barrier shall be placed. Create awareness amongst the residents about likely noise levels from road operation at different distances, the safe ambient noise limits and easy to implement noise reduction measures while constructing a building near road 	amendments thereof		equal to or below baseline levels given in the IEE report	Discussion with people at sensitive receptor sites			sensitive receptors such as School, College, Hospital & Court is under Process	EMP while finalizing the noise barrier locations along the project road.
4. Land and Soil	floar foad		I			I		1	1
4.1 Soil erosion at embankment during heavy rainfall.	 Periodic checking to be carried to assess the effectiveness of the stabilization measures viz. turfing, stone pitching, river training structures etc Necessary measures to 	Project requirement	At bridge locations and embankment slopes and other probable soil erosion areas.	MI: Existence of soil erosion sites Number of soil erosion sites PT: Zero or minimal occurrences of soil erosion	On site observation	SHAJ	SHAJ	Not Applicable	-
= Celevicestudios	EUROESTUDIOS S.L. in Joi	nt Venture with ROD EUROESTUDIOS			with	Rodic			L





Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	ement Plan Compliance State	us of Package-4		<u>.</u>	1		4		
	be followed wherever there are failures								
5. Water resources/Fl	ooding and Inundation								
5.1 Siltation	 Regular checks shall be made for soil erosion and turfing conditions of river training structures for its effective maintenance. 	Project requirement	Near surface Water bodies	MI: Water quality PT: No turbidity of surface water bodies due to the road	Site observation	SHAJ	SHAJ	Not Applicable	-
5.2 Water logging due to blockage of drains, culverts or streams	 Regular visual checks and cleaning (at least once before monsoon) of drains shall be done along the alignment to ensure that flow of water is maintained through cross drains and other channels/streams. Monitoring of water borne diseases due to stagnant water bodies SHAJ will ensure that all drains (side drains and all cross drainages) are periodically cleared especially before monsoon season to facilitate the quick passage of rainwater and avoid flooding. 	Project requirement	Near surface Water bodies, Flood prone/low lying sections	MI: Presence/ absence of water logging along the road PT: No record of overtopping/ Water logging	Site observation. Interaction with local community	SHAJ	SHAJ	Not Applicable	-
6. Flora 6.1 Vegetation	Planted trees, shrubs,	Forest	Project tree	MI: Tree/plants	Records and	SHAJ/JFM/Fores	SHAJ/JFM/Fores	Not	-
	and grasses to be properly maintained	Conservation Act 1980	plantation sites	survival rate	field observations.	t Department	t Department	Applicable	









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	ement Plan Compliance Stat	us of Package-4		-				-	
	 The tree survival audit to be conducted at least once in a year to assess the effectiveness 			PT: Minimum rate of 70% tree survival	Information from Forestry Department				
7. Maintenance of Rig								•	
7.1 Accident Risk due to uncontrolled growth of vegetation	 Efforts shall be made to make shoulder completely clear of vegetation. Minimum offset as prescribed in IRC:SP:21- 2009 to be maintained Regular maintenance of plantation along the roadside No invasive plantation near the road. 	Project requirement IRC: SP:21-2009	Throughout the Project route	MI: Presence and extent of vegetation growth on either side of road. Number of accidents. PT: No accidents due to vegetation growth	Visual inspection Check accident records	SHAJ	SHAJ	Not Applicable	-
7.2 Accident risks associated with traffic movement	 Traffic control measures, including speed limits, will be enforced strictly. Further encroachment of squatters within the ROW will be prevented. No school or hospital will be allowed to be established beyond the stipulated planning line as per relevant local law Monitor/ensure that all safety provisions included in design and construction phase are properly maintained Highway patrol unit(s) for 	IRC:SP:55-2014	Throughout the Project route	MI: Number of accidents Conditions and existence of safety signs, rumble strips etc. on the road Presence/absenc e of sensitive receptor structures inside the stipulated planning line as per relevant local law PT: Fatal and non	Review accident records Site observations	SHAJ	SHAJ	Not Applicable	-









Environmental Issue/Component	Remedial Measure	Reference to laws/guideline	Location	Monitoring indicators (MI)/ Performance Target (PT)	Monitoring Methods	Institutional Responsibility Implementatio n	Observation during the reporting period Supervision	Corrective action and follow up if required	Environmental Issue/Componen t
Environmental Manag	gement Plan Compliance Stat	us of Package-4							
	round the clock patrolling. Phone booth for accidental reporting and ambulance services with minimum response time for rescue of any accident victims, if possible. • Tow-way facility for the breakdown vehicles if possible.			fatal accident rate is reduced after improvement					
7.3.Transport of Dangerous Goods	 Existence of spill prevention and control and emergency responsive system Emergency plan for vehicles carrying hazardous material 	-	Throughout the project stretch	MI: Status of emergency system – whether operational or not PT: Fully functional emergency system	Review of spill prevention and emergency response plan Spill accident records	SHAJ	SHAJ	Not Applicable	-









- 5.0 Monitoring of environmental receptors/ attributes (e.g. ambient air, surface water, ground water, land, ecological aspects, noise, hazardous/toxic wastes, etc.)
- 12. The ADB approved Environmental Monitoring plan is given in **Table-10**. The monitoring has not being initiated during the reporting period and same shall be cover next EMR for the period Jan to Dec 2017.

 Table-10:
 Environmental Monitoring plan

Env. Indicators	Project Stage	Parameters	Method/ Guidelines	Location	Frequency and Duration	Standards	Implementation	Supervision	Observation during the reporting period	Corrective action and follow up if required
Air Quality		PM 10 PM2.5 SO2, NOX, CO	High volume sampler to be located 50 m from the selected locations in the Downwind direction. Use	Active construction site and representative sample each for residential, commercial and industrial area (Total 4 Locations)- Each Road	24 hr continuous, 3/year for 3 years	Air quality standard by CPCB	Contractor through approved monitoring agency	SHAJ /CSC	The Contractors for Pkg I, 2, 3 & 4 are still not finalized any NABL approved pollution sampling and monitoring agency. The next EMR report will include the Environmental Indicators reports on receiving of contractors report.	NA
	Operation stage		method specified by CPCB	Representative sample each for residential, commercial and industrial area (4 Locations)- Each Road	24 hr continuous, 3/year for 1 year	Water quality standard by CPCB	SHAJ through approved monitoring agency	SHAJ		NA
Water Quality	Construction stage	Ground water: (IS:10500:1991) And Surface water criteria for Freshwater classification	Grab sample collected from source and analyses as per Standard Methods for Examination of Water and Wastewater	Groundwater at Construction Camps and Surface water of Perennial Rivers/Ponds (3 Samples) – Each Road	3/year for 3 years	Water quality standard by CPCB	Contractor through approved monitoring agency	SHAJ /CSC	The Contractors for Pkg I, 2, 3 & 4 are still not finalized any NABL approved pollution sampling and monitoring agency. The next EMR report will include the Environmental Indicators reports on receiving of	NA









Env. Indicators	Project Stage	Parameters	Method/ Guidelines	Location	Frequency and Duration	Standards	Implementation	Supervision	Observation during the reporting period	Corrective action and follow up if required
									contractors report.	
	Operation stage			Groundwater at 1 locations and surface water at 2 locations and pond developed due to Borrows areas – Each Road	3/year for 1 year	Air quality standard by CPCB	SHAJ through approved monitoring agency	SHAJ		NA
Noise levels	Construction stage	Equivalent Noise levels on dB (A) scale for day and night	IS:4954-1968 as adopted by CPCB for Identified Study Area CPCB/IS:4954- 1968Using Noise	Construction site, and 1each at residential, commercial and sensitive locations along the alignment. (4Locations) Each Road	24 hr continuous, 3*/year for 3 years	National Ambient Noise Standard specified in Environment Protection Act, 1986	Contractor through approved monitoring agency	SHAJ /CSC	The Contractors for Pkg I, 2, 3 & 4 are still not finalized any NABL approved pollution sampling and monitoring agency. The next EMR report will include the Environmental Indicators reports on receiving of contractors report.	NA
	Operation stage		level meter	Near Sensitive locations and residential areas (4 Locations)	3 / year for 1 yea		SHAJ through approved monitoring agency	SHAJ		NA
Soil Quality	Construction stage	NPK (ICAR standard) and heavy metals	As specified by the site engineer SHAJ / Supervision Consultants	Camp, Dumping and HMP sites Each Road At oil spillage locations and other probable soil contamination location	Once during whole construction stage Once for the first year of operation	ICAR standard	Contractor through approved monitoring agency	SHAJ /CSC	The Contractors for Pkg I, 2, 3 & 4 are still not finalized any NABL approved pollution sampling and monitoring agency. The next EMR report will include the Environmental Indicators reports on receiving of contractors report.	NA
	Operation stage	Oil and grease		Throughout the Project Corridor especially	3 / year for 1 yea	CPCB standard	SHAJ through approved monitoring	SHAJ		NA









Env. Indicators	Project Stage	Parameters	Method/ Guidelines	Location	Frequency and Duration	Standards	Implementation	Supervision	Observation during the reporting period	Corrective action and follow up if required
				at River banks, bridge locations and river training structures			agency			
Soil Erosion	Construction stage			Visual check for Soil erosion and siltation	After first rain	Visual Checks	Contractor	SHAJ/CSC	Being Complied	The contractor and CSC have been suggested to follow the ADB approved EMP and IRC guidelines to control soil erosion wherever noticed along the project road.
	Operation stage				Once during operation of 1st year	Visual Checks	Engineering Te	am of SHAJ	NA	
Drainage Congestion	Construction stage	Visual check for Soil erosion and siltation	IRC guidelines	Throughout the Project Corridor especially Probable drainage congestion areas	Once in a year before rainy season	None Specific	Contractor	SHAJ/CSC	Being Complied	The contractor and CSC have been suggested to follow the ADB approved EMP and IRC guidelines to ensure congestion free drainage system all along the project road.
	Operation stage				Once in a year before rainy season	None Specific	SHAJ		NA	
Borrow Areas	Construction stage	Visual check	IRC guidelines	Borrow areas to be operated	Once in a month	IRC guidelines + Compliance conditions of SEIAA	Contractor with approval from SHAJ, SHAJ	SHAJ/CSC	Being Complied	The contractor and CSC has been suggested to strictly follow the ADB approved EMP and IRC guidelines to ensure necessary permits and EMP OPM for borrow area operations in across the packages.









Env. Indicators	Project Stage	Parameters	Method/ Guidelines	Location	Frequency and Duration	Standards	Implementation	Supervision	Observation during the reporting period	Corrective action and follow up if required
	Operation stage	Visual check	Rehabilitation As per IRC guidelines	Closed Borrow Areas	Quarterly for 1 year		SHA	۰. ۱	NA	
Construction Sites and Labour Camp	Construction stage	Hygiene, drainage Medical Facilities Etc.	Rapid audit as per reporting format	Construction Sites and Camp	Quarterly during construction period	IRC guidelines	Contractor with approval from SHAJ, SHAJ	SHAJ/CSC	Being Complied	The contractor and CSC has been suggested to follow the ADB approved EMP and IRC guidelines
Tree Plantation	Construction stage	Surveillance monitoring of trees felling Audit for survival rate of trees plantation		Throughout the Project Section	During site clearance in construction phase	As	Compensatory: Forest Dep Additional Plantat through	artments ion: Contractor JFM	NA	NA
	Operation stage			Throughout the Project Section	Once in a year for years	suggested by Forest Dept.	suggested by Forest Ine Engineer will be responsible for monitoring up to the Defect Liability Period in any particular		NA	NA
Record of Accident	Construction stage	Type, nature and cause of accidents. Methodology as suggested by CSC and approved by SHAJ		Throughout the stretch including construction sites, crusher, diversions, HMP, earthwork, demolition site etc.	occurrence of accidents	As suggested by PMC/SC	Contractor	SHAJ/CSC	Being Complied	The contractor and CSC has been suggested to follow the ADB approved EMP and IRC guidelines
	Operation stage			Throughout the stretch	occurrence of accidents		Road Safety unit of SHAJ with support from local police		NA	NA
Elephant- Vehicle Collisions*	Construction stage	Nature and cause of collision, season, Month and time of collision.		Elephant Crossing Locations as identified in IEE	occurrence of collision	As	SHAJ in coordination with forest		Being Complied	The contractor and CSC has been suggested to follow the ADB approved EMP and MoEF guidelines
	Operation stage	 Success of roa rumble strip, caut etc. designed for Nature and cau season, Month ar collision 	ionary signage's safe movement use of collision,	Elephant Crossing Locations as identified in IEE	Continuous during Oct- Nov and Jul- Aug and random visits during	suggested by forest department	shaj in coordination with forest department or through an specialized wildlife expert team		NA	NA









Env. Indicators	Project Stage	Parameters	Method/ Guidelines	Location	Frequency and Duration	Standards	Implementation	Supervision	Observation during the reporting period	Corrective action and follow up if required
		 Monitoring of m based on informa with Forest depar people. 	tion's available		re					









6.0 Any other environmental aspects, impacts observed during implementation which were not covered earlier

13. Not any.

7.0 Details of Grievance Redress Committee and complaints received from public and actions taken thereof to resolve

- 14. The grievance related to the implementation of Safeguard related issues (Environment and Social) for Second Jharkhand state Road project, Grievance Redress committee is formed on September 2016. Objective of the committee is to facilitate displaced persons in registering their grievances at the PIU level. A complaint register will be maintained at PIU level to facilitate ease of access of the DPs to the grievance redress mechanism. The details related to the date of complaint, complaint, date of personal hearing, action taken and date of communication sent to complainant will be recorded. This complaint register has been initiated at the PIU level as soon as possible. Investigation of grievances will involve site visits and consultation with relevant parties like affected persons, contractors etc. 2.At the PIU level the following are the members of Grievance Redress committee
 - 1. DGM (PIU) SHAJ -Chairman
 - 2. A representative from local NGOs or a local person of repute and standing in the society, elected representative from Zila Parisad –Member
 - 3. One representatives from the affected village -Member
 - 4. A representative for women from a relevant agency which could be from the government, or NGO or local community -Member
 - 5. A representative from IP community or NGO for IP related issue-Member

Representative of sl. no.2 to 5 will be selected by District level Task force committee.

- 15. Copy of GRC Constitution at PIU level is given in Appendix-1
- 16. Till December 2016 no complain related to Environmental issue have been recorded.

8.0 Public consultation during project implementation

17. The Public Consultation during the project implementation from March 2016 (Commencement) to December 2016 has been carried out in Package- 4³ and details of the same are given in **Table 11**. The details of public consultation such as attendance sheet and photographs are also given in **Appendix-1**. The public consultation for other packages have not been carried out during the reporting period and it shall be done at regular intervals and the details for all packages shall be updated in next EMR for the period January to December 2017.

Date	Location	Issues discussed	Outcomes of public Consultation
09.04.2016	Seadba	Exploration of Stone Boulder	The suggestion of Safety

Table 11: Public consultation carried out for package 4 till December 2016

³ Some consultation undertaken during Implementation of Social Safeguards also reflected Environmental aspects.









from Quarry and	measures shall be
Establishment of Crusher Plant	implemented while quarry
and Safety measures.	and crusher operation.

9.0 Institutional set-up for EMP implementation

18. To enhance the effective implementation of proposed mitigation measures and monitoring the resultant effects, the Environmental Management Cell as established for SJSRP is depicted in **Figure No.-2** and **Table-12**.




Figure No.-2: Organisation Chart for EMP Implementation

EHS Personal	Name	Designation	Date of joining
SHAJ	Mr. V.K. Jha	DGM (Env & Safety)	Since Inception of Project
PIU, Pkg-I	Mr. Jitendra Kumar	Manager (Env & Safety)	-
PIU, Pkg-II & III	Mr. Kumud Bandhu Poddar	Manager (Env & Safety)	-
PIU, Pkg-IV	Mr. Subodh Kumar	Manager (Env & Safety)	-
CSC - TL Office	Mr. Manish Kr. Tiwary	Environment Specialist	-
CSC - TL Office	Dr. Alok Pandey	Wild Life Expert	April 2016
PMC Office	PMC Yet to mobilised	Environment Specialist	-
PMC Office	PMC Yet to mobilised	Jr. Environment Specialist	-
PIU- Package 1	Md. Muataque Ali	HSE Engineer	2016
PIU- Package 2	Mr. Priya Ranjan Sahoo	HSE Engineer	2016
PIU- Package 3	Mr. Nitesh Rbetkar	HSE Engineer	2016
PIU- Package 4	Mr. Nadia Bihari Bishwal	HSE Engineer	2016









10.0 Follow-up actions

The following follow-up action has been discussed with Consultants and the Contractor for immediate compliances.

Applicable for all Packages:

- Permission for Stone Quarry from Mines and Geology and SEIAA / DEIAA.
- DGMS Permission
- License for use of explosive from the office of Explosives controller;
- Permission for drawing water from bore well / pond / river from village Panchayat / Irrigation Department as applicable
- Borrow Earth Permission from DIEAA / SEIAA
- Tree Cutting Permission
- Study for Elephant corridor
- Environmental Monitoring as per ADB approved Monitoring Plan
- Public Consultation during Project Implementation
- Finalization of Noise Barrier

Package-I:

 Consent to Operate (CTO) from JSPCB: Crusher Plant, HMP, WMM Plant, Concrete Batching Plant

Package-II:

- Consent to Establishment (CTE) from JSPCB: Crusher Plant, HMP, WMM Plant, Batch mix Plant
- Consent to Operate (CTO) from JSPCB: Crusher Plant, HMP, WMM Plant, Concrete Batching Plant
- The IEE report shall be updated due to new proposed Jamua Bypass. It shall be submitted to ADB for review and approval.
- Forest Clearance
- Permission for HSD Pump

Package-III:

- Consent to Establishment (CTE) from JSPCB: Crusher Plant, HMP, WMM Plant, Batch mix Plant
- Consent to Operate (CTO) from JSPCB: Crusher Plant, HMP, WMM Plant, Concrete Batching Plant
- Forest Clearance

Package-IV:

- Consent to Establishment (CTE) from JSPCB: Crusher Plant, HMP, WMM Plant, Batch mix
 Plant
- Consent to Operate (CTO) from JSPCB: Crusher Plant, HMP, WMM Plant, Concrete Batching Plant









Appendix-1

Attendance sheet of public consultation at package 4 साज दिनोंक 9/04/2016 की दिन शानिवान गाम पं-र्यद्रहातु के संतर्भत राग- सेदवा में याम. प्रदान भी मन्दिराय खुठडा के अहमतता में रुक माम समा का संयोजन किया गमा जिलमे मुख्य रूप में प्रमल्ट के लिसिटें की केशर-मबान रहे पत्पर सानन छरने हेनु याम सभा में विश्वोध र्यया जिया गया इस देठकु में निम्नलिसिं यामवासी उपस्पित हरग याममीलों का देपा निशान रूव हरतस 1) -Z:011- 2031-2. ADIA 2031 3. Ditor 2005' 4. ATAMI 41ET वांगा हरसा
 मढ़ी हरू
 मढ़ी हरू
 वहन मुठा 'ग्राम प्रधान " गाम साहदना गाम प० गुटुहातु प्रखण्ड मुरहू जिला (खूँटी) 8. ATTET 27051 9. विगसिंह मुठड 10. छन्द्रेर व्यस्त 11. राज्य हरूमा 12 जीता पाहन 12. Ater 13. शनिमा हसरा। 14. युराया ह. २२० 15. राराष्ट्र हरला 16 मुला हरूमा।









Photographs of public consultation at package 4

