

Initial Environmental Examination

Document Stage: Draft
Project Number: 55201-001
April 2022

Bangladesh: Coastal Towns Climate Resilience Sector Project – Construction/Improvement of Roads and Roadside Drains in Jhalokathi Pourashava

Prepared by the Local Government Engineering Department of the Government of Bangladesh
for the Asian Development Bank.

CURRENCY EQUIVALENTS

(as of 25 Mar 2022)

| | | |
|---------------|---|-----------------------|
| Currency Unit | = | Bangladesh Taka (BDT) |
| BDT1.00 | = | \$0.0116 |
| \$1.00 | = | BDT86.3414 |

ABBREVIATIONS

| | | |
|--------|---|---|
| ADB | – | Asian Development Bank |
| DOE | – | Department of Environment |
| EA | – | executing agency |
| EIA | – | environmental impact assessment |
| ECA | – | Environmental Conservation Act |
| ECR | – | Environmental Conservation Rules |
| ECC | – | environmental clearance certificate |
| EMP | – | environmental management plan |
| GOB | – | Government of Bangladesh |
| GRC | – | grievance redress committee |
| GRM | – | grievance redress mechanism |
| IEE | – | initial environmental examination |
| MOEFCC | – | Ministry of Environment and Forests, and Climate Change |
| NGO | – | nongovernment organization |
| O&M | – | operation and maintenance |
| PMU | – | project management unit |
| ROW | – | right-of-way |
| SPS | – | safeguard policy statement |
| WHO | – | World Health Organization |

WEIGHTS AND MEASURES

| | | |
|------|---|------------------------|
| ha | – | hectare |
| km | – | kilometer |
| m | – | meter |
| mg/l | – | milligram per liter |
| MLD | – | million liters per day |
| mm | – | millimeter |
| km/h | – | kilometer per hour |

NOTE

In this report, "\$" refers to United States dollars.

This draft initial environmental examination is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature. Your attention is directed to the "terms of use" section on ADB's website.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

CONTENTS

| | Page |
|---|-------------|
| I. INTRODUCTION | 1 |
| A. Background | 1 |
| B. Coastal Towns Climate Resilience Sector Project | 1 |
| C. Purpose of the Initial Environment Examination | 3 |
| D. Methodology | 3 |
| E. Structure of IEE Report | 4 |
| II. POLICY, LEGAL AND ADMINISTRATIVE FRAMEWORK | 5 |
| A. ADB Safeguard Policy Statement, 2009 | 5 |
| B. National Environmental Legislations | 9 |
| C. International Environmental Agreements | 14 |
| III. DESCRIPTION OF THE SUBPROJECT | 19 |
| A. Subproject Location and Area | 19 |
| B. Existing Condition of Roads and Drains | 20 |
| C. Subproject Scope and Components | 23 |
| D. Resource Utilization | 27 |
| E. Project Implementation Schedule | 27 |
| IV. ANALYSIS OF ALTERNATIVES | 27 |
| V. DESCRIPTION OF BASELINE ENVIRONMENT | 28 |
| A. Baseline Information | 28 |
| B. Project Influence Area | 28 |
| C. Physical Environment | 28 |
| D. Biological Environment | 41 |
| E. Socio-economic Environment | 43 |
| VI. ANTICIPATED ENVIRONMENTAL IMPACTS AND MITIGATION MEASURES | 46 |
| A. Design/Pre-Construction Phase Impacts and Mitigation Measures | 46 |
| B. Construction Phase Impacts and Mitigation Measures | 50 |
| C. Operation Phase Impacts and Mitigation Measures | 61 |
| D. Cumulative Impacts and Mitigation Measures | 62 |
| F. Unanticipated Impacts during Construction and Operation | 62 |
| VII. INFORMATION DISCLOSURE, CONSULTATION AND PARTICIPATION | 62 |
| A. Consultation and Participation | 62 |
| B. Public Consultations Conducted | 63 |
| C. Future Consultations during Detailed Design Stage | 64 |
| D. Information Disclosure | 64 |
| VIII. GRIEVANCE REDRESS MECHANISM | 65 |
| IX. ENVIRONMENTAL MANAGEMENT PLAN | 68 |
| A. Institutional Arrangement | 68 |
| B. Environmental Management Plan (EMP) | 74 |
| C. Environmental Monitoring Program | 95 |
| D. Capacity Development Training | 99 |
| E. Environmental Management and Monitoring Plan Implementation Cost (Indicative) | 100 |

| | | |
|-----|-------------------------------|-----|
| X. | MONITORING AND REPORTING | 102 |
| XI. | CONCLUSION AND RECOMMENDATION | 102 |

APPENDICES

| | | |
|--------------|--|-----|
| Appendix 1: | Rapid Environmental Assessment (REA) Checklist | 104 |
| Appendix 2: | Result of Integration Biodiversity Assessment Tool Screening | 109 |
| Appendix 3: | Solid Waste Management Plan | 123 |
| Appendix 4: | Spoil Management Plan | 125 |
| Appendix 5: | Generic Traffic Management Plan (TMP) | 127 |
| Appendix 6: | Tree plantation and management plan | 132 |
| Appendix 7: | Bangladesh Government guideline in response to COVID-19 in worksites | 134 |
| Appendix 8: | Minutes, Photos and Attendance Sheets of Public Consultation | 150 |
| Appendix 9: | Sample Grievance Redress Form | 158 |
| Appendix 10: | Sample Daily Inspection/Monitoring Checklist of Contractor | 159 |
| Appendix 11: | Sample Inspection Checklist for PMU/RPMU/PIU | 163 |
| Appendix 12: | Semi-annual Environmental Monitoring Report Template | 166 |
| Appendix 13: | Photographs of Jhalokathi Roads and Coordinates | 173 |

TABLES

| | | |
|-----------|--|-----|
| Table 1: | District wise <i>Pourashavas</i> where Project (CTCRSP) will be implemented | 3 |
| Table 2: | Summary Environmental Clearance Application Requirements Per Category | 9 |
| Table 3: | Government of Bangladesh Classification of the Subproject | 10 |
| Table 4: | Relevant Government Laws and Regulations | 12 |
| Table 5: | International Environmental Agreements Relevant to Coastal Towns Climate Resilience Sector Project | 14 |
| Table 6: | Applicable Ambient Air Quality Standards for Bangladesh Projects | 16 |
| Table 7: | Ambient Noise Quality Standards | 17 |
| Table 8: | Applicable Standards for Sound Originating from Motor Vehicles or Mechanized | 17 |
| Table 9: | Applicable Drinking Water Quality Standards for Bangladesh Projects | 18 |
| Table 10: | Generic Specification of the Roads Component | 23 |
| Table 11: | Negative impact of current proposal on environment and society | 27 |
| Table 12: | Summary of public consultations conducted for the subproject | 63 |
| Table 13: | Environmental Management Plan Matrix | 75 |
| Table 14: | Environmental Monitoring Program | 96 |
| Table 15: | Training Program for Environmental Management | 99 |
| Table 16: | Tentative Environmental Management Plan Budget for Bill of Quantities | 101 |

FIGURES

| | | |
|-----------|--|----|
| Figure 1: | Government Environmental Clearance Process | 11 |
| Figure 2: | Location Map of the Subproject | 20 |
| Figure 3: | Existing Condition of Alignments | 22 |
| Figure 4: | General Cross Section of the Proposed Roads | 25 |
| Figure 5: | Typical Road Junction Plan | 26 |
| Figure 6: | Elevation Map Showing Subproject Location | 29 |
| Figure 7: | Geological formation of Jhalokati Region | 30 |
| Figure 8: | General soil map (left) soil texture map (right) of Bangladesh | 31 |
| Figure 9: | Earthquake and Seismic Zone Maps of Bangladesh | 32 |

| | |
|---|----|
| Figure 10: Koppen-Geiger Climate Classification and Location of Subproject Site | 33 |
| Figure 11: Left: Temperature Pattern in Jhalokathi; Right: Rainfall Pattern in Jhalokathi | 33 |
| Figure 12: Rainfall Analysis (Amount) for Jhalokathi Station | 34 |
| Figure 13: Groundwater zonation map of Bangladesh | 36 |
| Figure 14: Hazard Calendar of the Jhalokathi Upazila | 37 |
| Figure 15: Cyclone (left) and Tidal (right) effects in and around site. Site is located within pourashava boundary (marked by black colored border) | 38 |
| Figure 16: Flood Prone Areas of Bangladesh and Classifications. | 39 |
| Figure 17: Areas with Riverbank Erosion in Bangladesh | 40 |
| Figure 18: Common Bird in Jhalokathi | 42 |
| Figure 19: Sample Common Flora Species in Jhalokathi | 42 |
| Figure 20: Protected Areas of Bangladesh | 43 |
| Figure 21: Population density in Jhalokathi District. | 44 |
| Figure 22: Land Cover Map of Jhalokathi Sadar Upazila | 45 |
| Figure 23: Public Consultation for the Roads Subproject | 64 |
| Figure 24: Grievance Redress Process | 68 |
| Figure 25: Institutional Arrangement for Safeguards | 69 |

EXECUTIVE SUMMARY

Bangladesh is one of the most vulnerable countries in the world with high exposure to a multitude of climate-related hazards. The natural hazards interact with physical and socioeconomic factors, including its low-lying delta and coastal areas, high population density, poverty levels, and lack of resilient infrastructure, resulting in high disaster risk with widespread impacts on both rural and expanding urban areas. The coastal towns are the most vulnerable to increasing climate risks.

Proposed Coastal Towns Climate Resilience Sector Project (CTCRSP). The ADB supported Coastal Towns Infrastructure Environmental Infrastructure Project (CTEIP) in 10 coastal towns effectively commenced on September 2014 which will be completed on June 2022. As a continuity of the project ADB extended support to Coastal Towns Climate Resilience Sector Project (CTCRSP), under sector loan modality, which will strengthen climate resilience and disaster preparedness in 22 (twenty-two) vulnerable coastal pourashavas (secondary towns) of Bangladesh. The towns were selected based on their vulnerability, population size, density, and level of past investments. The project takes a holistic and integrated approach to urban development and will (i) provide climate-resilient municipal infrastructure, and (ii) strengthen institutional capacity, local governance, and knowledge-based public awareness, for improved urban planning and service delivery considering climate change and disaster risks. Key infrastructure investments include (i) drainage, (ii) water supply, (iii) sanitation, (iv) cyclone shelters, and (v) other municipal infrastructure including emergency access roads and bridges, solid waste management, bus terminals, slum improvements, boat landings, and markets. Investments will benefit the poor and women.

The project will cover and prioritize the following 22 towns as beneficiaries: Bagerhat, Patuakhali, Morelganj, Mehendiganj, Paikgacha, Kolaroya, Patharghata, Goaranadi, Charfashion, Borhanuddin, Betagi, Jhalokathi, Muladi, Chalna (Dacope), Banaripara, Bedorganj, Shorupkathi, Lalmohon, Nolchiti, Jajira, Kuakata and Bakerganj. The Ministry of Local Government, Rural Development and Cooperatives (MLGRDC) acting through its Local Government Engineering Department (LGED) will be the Executing Agency. Pourashavas are the implementing agencies of the project.

Subproject and Scope. The Construction/Improvement of Roads and Roadside Drains in Jhalokathi Pourashava subproject covers the following:

- improvement of 16 roads with a total road length of 15.651 kilometers, with road widths in the range of 3.66 m – 5.00m, and road lengths in the range of 113 m to 2,500 m. The roads will be improved using bituminous carpet (BC) (1.450 km) and reinforced cement concrete (RCC) (14.201 km). The roads will be raised from above high flood level as a climate change adaptation measure; and
- construction of roadside drains in eight (8) out of 16 roads, with a total length of 7.905 km, to mitigate the water logging problem. These roadside drains will have cross culverts and protection work as precast concrete cement block (400mm x 400mm x 100mm) and precast reinforced cement concrete pile with cast in situ. Reinforced concrete cement (RCC) vertical wall was also designed as per field requirements.

Categorization. The proposed subproject is classified as Environmental Category “B” per the ADB SPS as no significant impacts are envisioned and accordingly this Initial Environmental Examination (IEE) has been prepared. This IEE is assessing the environmental impacts and

providing mitigation and monitoring measures to ensure that there are no significant impacts because of the proposed subproject implementation.

Description of the Environment. The construction/improvement of roads and roadside drainage subproject will be implemented in existing road alignments in urban and semi-urban areas in the Jhalokathi Pourashava. The subproject site is located close to the Barishar-Jhalkathi highway, and is characterized by residential, commercial, and agricultural land use. The area is not affected by tidal effects but is regularly visited by cyclones. The region is flat and is located near the Bishkali River. In this site, Bishkhali river is stable, and no erosional features have been observed. There are also khals and ponds near or along the road alignments. Locals reported that the sites suffer from waterlogging. Roads often get waterlogged due to poor drainage system. Most of the proposed roads for improvement are severely damaged while some are earthen roads that need immediate attention. There are existing canals, trees, private and common properties/structures such as ramps, lamp posts, drainage, fences, boundary walls, houses, soak well, roadside shops and physical cultural resources like graveyards and mosque along the alignment of the roads. There are no protected areas, wetlands, mangroves, or estuaries in or near the subproject location. There are no forest areas. Screening with Integrated Biodiversity Assessment Tool (IBAT) confirm that there is no ecologically sensitive area within 10-km radius of the subproject location.

Assessment of Potential Environmental Impacts and Mitigation Measures. Potential negative impacts were identified especially those concerning pre-construction, construction and operation phases. Planning principles and design considerations have been reviewed and incorporated into the site planning and design process wherever possible; thus, environmental impacts as being due to the project design or location were not significant. The roads and roadside drainage will involve straightforward construction and is unlikely to cause significant adverse impact. Usual construction-related impacts such as noise, dust generation, silt generation, soil and water contamination from chemicals spills and leaks, construction waste generation, and occupational and community health and safety risks including the spread of COVID-19, among others, will be localized, temporary and avoidable with the implementation of mitigation measures in the EMP. Design measures for climate change risks such as flooding are also incorporated in the EMP. Other potential impacts such as tree cutting, disturbance of private and common properties (such as ramps, drainage, boundary walls, houses, soak well), and existing physical cultural resources like graveyards and mosque, restriction of access and disruption of business activities will be avoided/mitigated through the implementation of the EMP. All works will be confined on existing road and side drains alignments, and within existing rights-of-way (ROWs). These are all general impacts of construction in urban areas, and there are well-developed methods of mitigation that are suggested in the Environmental Management Plan (EMP).

Environmental Management Plan. An environmental management plan (EMP) has been developed and included as part of this IEE, which outlines the following: (i) mitigation measures for environmental impacts during implementation; and (ii) an environmental monitoring program, and the responsible entities for mitigating, monitoring, and reporting. In accordance with this EMP, the Contractor will be required to prepare a site-specific environmental management plan (SEMP). Contractor will submit its SEMP for approval to the project implementation unit (PIU) or regional project management unit (RPMU). The EMP and SEMP will (i) ensure that the activities are undertaken in a responsible non-detrimental manner; (ii) provide a pro-active, feasible, and practical working tool to enable the measurement and monitoring of environmental performance on site; (iii) guide and control the implementation of findings and recommendations of the environmental assessment conducted for the subproject; (iv) detail specific actions deemed necessary to assist in mitigating the environmental impact of the subproject; and (v) ensure that

safety recommendations are complied with. Copies of the EMP and SEMP shall be kept on-site during the construction phase. The Contractor will be responsible for the organization, direction, and execution of environmental management related activities during construction of the proposed subproject. The Contractor will also undertake all activities in accordance with the relevant environmental requirements, including consent documentation and other regulatory and/or statutory and contractual requirements.

Implementation Arrangement. The Ministry of Local Government, Rural Development and Cooperatives through the Local Government Engineering Department (LGED) will be the executing agency. The Pourashavas that will be the recipients of the project are the implementing agencies. LGED will establish a project management unit (PMU) comprising officials including an Environmental Safeguard Officer/Focal Person who is a permanent employee of LGED. The PMU will be strengthened by a project management and supervision consultant (PMSO) team composed of external experts or consultants in environmental and social safeguards, including experts on finance, procurement, technical areas, and contract management. Regional PMUs and project implementation units (PIUs) will be established at the Divisional Level and Pourashava Levels, respectively. For the subproject, Jhalokathi Pourashava will serve as the PIU. The PMU, RPMU for Barisal Division and PIU will have responsibility for overseeing subproject management, including overseeing EMP implementation. The PMU will also have the responsibility for obtaining environmental clearance of the subproject from the Department of Environment.

The Contractor will be required to (i) obtain all other statutory clearances prior to commencement of civil works; (ii) establish an operational system for managing environmental impacts; (iii) prepare a SEMP based on the EMP of this IEE, and submit to PIU or RPMU for approval; (iv) carry out all of the monitoring and mitigation measures set forth in the approved SEMP; and (v) implement any corrective or preventative actions set out in safeguards monitoring reports that the PMU will prepare from time to time to monitor implementation of this IEE, EMP, and SEMP. The Contractor shall allocate a budget for compliance with these EMP measures, requirements and actions.

Grievance Redress Mechanism. The subproject will adopt the common grievance redress mechanism (GRM) of the overall CTCRSP, which will be set up to register grievances of the people regarding technical, social and environmental aspects. The process will be designed to be transparent, gender responsive, culturally appropriate and commensurate to the risks and adverse impacts of the subproject, as well as readily accessible to all segments of the affected people. Affected people are to be informed about the mechanism through media and public outlets. This participatory process shall ensure that all views of the people are adequately reviewed and suitably incorporated in the design and implementation process. Procedurally, every grievance or complaint will be resolved at the first tier or Pourashava level. Any unresolved grievances at the first level will be automatically elevated to second-tier or at the RPMU level (or at the Division level) for resolution. Then any unresolved grievances at the second level will be automatically elevated to the third-tier or PMU level for final resolution. The GRM, notwithstanding, an aggrieved person or complainant shall have access to the country's legal system at any stage. This can run parallel to accessing the GRM and is not dependent on the negative outcome of the GRM.

Information Disclosure and Consultation. The subproject has undertaken meaningful consultations¹ during the project preparatory stage. Public consultations through focus group discussions (FGD) were conducted with the ward councilors (local elected bodies), surveyor of the pourashava, and residents. As part of the process, they were also provided with relevant and sufficient information on the project. Their views were incorporated into the IEE and in the planning and development of the subproject. The IEE and/or the executive summary translated in the local language (Bangla) understandable to affected people and other stakeholders will be made available in an accessible place (e.g. community bulletin boards, offices of PMU, RPMU, PIU and Contractor, including any satellite office of Contractor at the subproject site) and will be disclosed to a wider audience via the ADB and project websites. Disclosure will be made locally prior to scheduled consultation/s in order to provide stakeholders time to read and consult with expert/s if needed. The consultation process will be continued and expanded during project implementation, including design period, to ensure that stakeholders are fully engaged in the project and could participate in its development and implementation.²

Monitoring and Reporting. PMU, with support from PMSC, will be responsible for monitoring the project implementation and compliance with EMP requirements. The Contractor will submit monthly reports to the PIU/RPMU with jurisdiction over the subproject. The PIU/RPMU will submit quarterly environmental monitoring reports to PMU. The PMU shall consolidate quarterly reports from the PIUs/RPMUs and prepare semi-annual environmental monitoring report (SEMRs) which shall be submitted to ADB. PMU and ADB will post the cleared SEMRs on the project website and ADB website, respectively. ADB will monitor the project on an ongoing basis until a project completion report is issued.

Conclusion and Recommendations. The Construction/Improvement of Roads and Roadside Drains in Jhalokathi Pourashava will result in significant environmental and socio-economic benefits because of improved road infrastructure and drainage facilities. The subproject is unlikely to cause significant adverse impacts to environment and people, and potential negative environmental impacts associated with construction can be mitigated to standard levels without difficulty through proper engineering practice, and the incorporation or application of recommended mitigation measures and procedures in the EMP and SEMP. Consequently, the potential adverse impacts that are associated with the operation of the roads and roadside drains can be mitigated upfront through incorporation of environmental requirements in the detailed engineering design, including climate change adaptation measures.

This IEE has been prepared in accordance with ADB SPS's requirements for projects classified as Category B for the environment. No further special study or detailed environmental assessment needs to be undertaken to comply with ADB SPS. However, per Environmental Conservation Rules of Bangladesh (ECR, 1997), the project is categorized as "Orange-B" category. Hence, preparation of an initial environmental examination (IEE) and environmental management plan (EMP) based on DOE approved terms of reference is mandatory. Approval of the IEE and EMP

¹ Per ADB SPS, meaningful consultation means a process that (i) begins early in the project preparation stage and is carried out on an ongoing basis throughout the project cycle; (ii) provides timely disclosure of relevant and adequate information that is understandable and readily accessible to affected people; (iii) is undertaken in an atmosphere free of intimidation or coercion; (iv) is gender inclusive and responsive, and tailored to the needs of disadvantaged and vulnerable groups; and (v) enables the incorporation of all relevant views of affected people and other stakeholders into decision making, such as project design, mitigation measures, the sharing of development benefits and opportunities, and implementation issues.

² Per ADB SPS, 2009, prior to disclosure on ADB website, ADB reviews the "borrower's/client's social and environmental assessment and plans to ensure that safeguard measures are in place to avoid, wherever possible, and minimize, mitigate, and compensate for adverse social and environmental impacts in compliance with ADB's safeguard policy principles and Safeguard Requirements 1-4."

and issuance of the Environmental Clearance Certificate (ECC) must be obtained from the DOE prior to award of civil works contracts.

This IEE has been prepared based on preliminary designs of the subproject, and shall be updated by PMU, with support from PMSC, based on final detailed design and submit to ADB for review, clearance, and disclosure. No work can commence until the final IEE is approved by ADB and provided to the Contractor, and the SEMP is approved by the PIU or RPMU.

I. INTRODUCTION

A. Background

1. The ADB supported Coastal Towns Infrastructure Environmental Infrastructure Project (CTEIP) in 10 coastal towns effectively commenced in September 2014 which will be completed in June 2022. As a continuity of the project ADB extended his support to Coastal Towns Climate Resilience Sector Project (CTCRSP) which will strengthen climate resilience and disaster preparedness in 22 (twenty-two) vulnerable coastal *pourashavas* (secondary towns) of Bangladesh. The towns were selected based on their vulnerability, population size, density, and level of past investments. The project takes a holistic and integrated approach to urban development and will (i) provide climate-resilient municipal infrastructure, and (ii) strengthen institutional capacity, local governance, and knowledge-based public awareness, for improved urban planning and service delivery considering climate change and disaster risks. Key infrastructure investments include (i) drainage, (ii) water supply, (iii) sanitation, (iv) cyclone shelters, and (v) other municipal infrastructure including emergency access roads and bridges, solid waste management, bus terminals, slum improvements, boat landings, and markets. Investments will benefit the poor and women. The Ministry of Local Government, Rural Development and Cooperatives (MLGRDC) acting through its Local Government Engineering Department (LGED) will be the Executing Agency. Pourashavas are the implementing agencies of the project.

2. Coastal towns are particularly at risk from the impacts of climate change due to high levels of poverty and limited capacity of *pourashavas* (urban local governments) to invest in resilience. The *pourashavas* lack resilient infrastructure, clubbed with haphazard urbanization, lack of stormwater drains, poor solid waste management system further worsens the condition of these towns. Most of the coastal towns are situated on the riverbanks of low-lying tidal zones at an average elevation of 1.0–1.5 meters (m) from the sea level³ and coastal flooding is a key hazard faced by these towns. Inadequate basic municipal infrastructure to respond to increasing climate risk threatens both quality of life and the economic growth of coastal towns. This calls for an integrated approach for coastal town development that promotes risk-informed planning and investment for building resilience.

B. Coastal Towns Climate Resilience Sector Project

3. The project will be aligned with the following impacts: higher and sustainable growth trajectories achieved in the face of the various weather-related natural hazards and risks, and improved livability of coastal towns.⁴ The outcome of the project will be climate and disaster resilience of coastal towns strengthened including benefiting the poor and women. The project directly supports achieving project outcomes through three outputs.

4. **Output 1: Municipal infrastructure for resilience improved.** Municipal infrastructure will include (i) 25 elderly, women, children, and persons with disability friendly cyclone shelters with early warning system; (ii) 247.7 kms roads with drainage, bridges, and culverts rehabilitated or constructed for improved connectivity and access to emergency services in the event of disasters caused by natural hazards including access to cyclone shelter; (iii) climate-resilient infrastructure including 201.0 stormwater drainages, at least 3 nature-based solutions, water

³ Sowmen Rahman and Mohammed Ataur Rahman. Climate Extremes and Challenges to Infrastructure Development in Coastal Cities in Bangladesh. Volume 7, March 2015, Pages 96–108

⁴ Government of Bangladesh, General Economics Division, Bangladesh Planning Commission Ministry of Planning. 2020. Making Vision 2041 a Reality – Perspective Plan of Bangladesh, 2021–2041. Dhaka.

bodies restoration, and 4 integrated waste management (IWM) developed rehabilitated or constructed for improved urban flood risk management including; (iv) gender-responsive and socially inclusive urban public spaces improved; (vi) slum improvement program implemented; and (vi) EWCD-friendly sanitation facilities constructed for poor households. Output 1 will also support development of EWCD-friendly socio-economic infrastructures including (i) local markets; (ii) bus terminals; and (iii) other priority roads, bridges, culverts, and boat landing stations.

5. **Output 2: Resilient livelihood improved.** Output 2 includes: (i) climate vulnerable households covered in the graduation program in six project towns; (ii) women, including person with disabilities, reported increased skills for resilient livelihood; and (iii) inventory of productive assets of vulnerable households documented and insured. The Graduation Approach and Program will be adopted to ensure livelihood resilience.⁵

6. **Output 3: Institutional capacity, governance, and climate-awareness strengthened.** Output 3 includes: (i) risk-informed urban development plans and poverty reduction action plans of project towns submitted to *pourashavas* council; (ii) staff of LGED and *pourashavas* including 90% eligible women staff reported increased knowledge on climate and disaster risk assessment to inform the urban development plans and to enforce development control regulations linked with natural hazards; (iii) knowledge and capacity of LGED and *pourashavas*' staff including 90% of women staff on nature-based solutions and green solution application developed;⁶ (iv) disaster management committee on disaster preparedness measures, cyclone shelter management committees, and standing committees on women and children affairs, poverty reduction and slum improvement in project *pourashavas* operationalized for improving municipal governance and sustainable service delivery;⁷ (v) revenues enhancement plan adopted by each project *pourashava* to improve municipal finance systems; (vi) computerized tax records and billing systems made functional; (vii) annual gender responsive operation and maintenance (O&M) plans approved and at least 75% of the required annual budget is allocated and spent; and (viii) gender responsive urban space guidelines developed. Output 3 supports to enhance public awareness, behavior change, and community mobilization in light of emergencies such as coronavirus disease (COVID-19) and cyclone Amphan in 2020. It will also support training and capacity building of LGED and *pourashavas* to institutionalize information technology-based remote monitoring through strengthening LGED's geographic information systems section, monitoring and evaluation unit, and project management unit.

7. The scope of the project will include nine infrastructure categories: (i) roads, bridges and culverts, (ii) solid waste management, (iii) cyclone shelters, (iv) drainage and flood control, (v) water supply, (vi) sanitation, and local socio-economic developments such as (vii) markets, (viii) bus terminals, and (ix) boat landing stations.

⁵ The graduation program originated in Bangladesh and has since been adopted in several countries as a holistic, time-bound interventions to lift households from poverty through: (i) social assistance to support immediate needs; (ii) livelihood promotion; (iii) financial inclusion; and (iv) social empowerment.

⁶ Nature-based solutions promote actions to protect, sustainably manage and restore natural and modified ecosystems in ways that address societal challenges effectively and adaptively, to provide both human well-being and biodiversity benefits. (Source: IUCN (2020). Guidance for using the IUCN Global Standard for Nature-based Solutions. A user-friendly framework for the verification, design and scaling up of Nature-based Solutions. First edition. Gland, Switzerland: IUCN.).

⁷ A risk-informed performance-based budget allocation strategy will be adopted to promote governance-led infrastructure improvement to ensure sustainable urban services. The *pourashava* will need to fulfil a set of performance criteria to receive fund for infrastructure improvement. Performance criteria is elaborated in project administration manual (footnote 27).

8. The proposed CTCRSP is to be implemented in 22 *pourashavas* (local governments). District wise location of the CTCRSP towns is summarized in Table 1.

Table 1: District wise *Pourashavas* where Project (CTCRSP) will be implemented

| District | Town (Pourashava) | District | Town (Pourashava) |
|------------|-------------------|------------|-------------------|
| Barisal | Bakerganj | Bhola | Charfassion |
| | Mehendiganj | | Lalmohan |
| | Banaripara | | Borhanuddin |
| | Muladi | Jhalokathi | Jhalokathi |
| | Gouranadi | | Nalchity |
| Bagerhat | Bagerhat | Satkhira | Kalaroa |
| | Morelganj | Khulna | Paikgacha |
| Patuakhali | Patuakhali | | |
| | Kuakata | Pirojpur | Swarupkathi |
| Shariatpur | Zanjira | Barguna | Patharghata |
| | Bhedarganj | | Betagi |

C. Purpose of the Initial Environment Examination

9. The objective of the IEE is to provide guidance to LGED, its consultants and contractors on how to design and construct the subproject in an environmentally responsible manner, ensuring that all negative effects are prevented or mitigated, and positive impacts are enhanced.

D. Methodology

10. This IEE report was prepared following the requirements of the ADB SPS, 2009. Site visits, stakeholder consultations, and primary and secondary data collection were conducted to assess the existing environmental conditions of the project site and the potential environmental impacts that may occur during project implementation. Baseline environmental monitoring for air quality, noise level, surface water quality and groundwater quality will be done before the start of construction activities. The Integrated Biodiversity Assessment Tool (IBAT) was used to screen potential risks on the protected areas or critical habitat that may exist around the project sites.

11. During the feasibility phase, public consultations through focus group discussions were conducted with the ward councilors, pourashava official and community people. Their views were incorporated into the IEE and in the planning and development of the subproject.

12. The following summarizes the activities conducted in relation to the preparation of this IEE report:

- (i) Review of project- and subproject-related documents and literature;
- (ii) Site visits to the subproject site to review the existing environmental conditions and develop baseline information for the subproject area;
- (iii) Consultation with executing and implementing agencies to discuss subproject components, benefits, and impacts;
- (iv) Analysis of typical environmental impacts of subproject components and identification of suitable measures to mitigate potential impacts; and
- (v) Review and develop institutional arrangements and capacity building needs for implementation of environmental management and monitoring.

E. Structure of IEE Report

13. The report has been structured in compliance with ADB SPS, 2009.

- (i) **Executive Summary.** This chapter describes concisely the critical facts, significant findings, and recommended actions.
- (ii) **Introduction.** Presents a brief overview of the assignment along with its background, objectives, scope of work and methodology etc.
- (iii) **Policy, Legal, and Administrative Framework.** This chapter discusses the national and local legal and institutional framework within which the environmental assessment is carried out. It also identifies project-relevant international environmental agreements to which the country is a party.
- (iv) **Description of the Project.** This chapter describes the proposed project; its major components; and its geographic, ecological, social, and temporal context, including any associated facility required by and for the project.
- (v) **Analysis of Alternative.** Analyzes the environmental situation “With and Without project”.
- (vi) **Description of the Environment.** This chapter describes relevant physical, biological, and socioeconomic conditions within the study area. It also looks at current and proposed development activities within the project's area of influence, including those not directly connected to the project. It indicates the accuracy, reliability, and sources of the data.
- (vii) **Anticipated Environmental Impacts and Mitigation Measures.** This chapter predicts and assesses the project's likely positive and negative direct and indirect impacts to physical, biological, socioeconomic (including occupational health and safety, community health and safety, vulnerable groups and gender issues, and impacts on livelihoods through environmental media, and physical cultural resources in the project's area of influence, in quantitative terms to the extent possible; identifies mitigation measures and any residual negative impacts that cannot be mitigated; explores opportunities for enhancement; identifies and estimates the extent and quality of available data, key data gaps, and uncertainties associated with predictions and specifies topics that do not require further attention; and examines global, transboundary, and cumulative impacts as appropriate.
- (viii) **Information Disclosure, Consultation, and Participation.** This chapter (i) describes the process undertaken during project design and preparation for engaging stakeholders, including information disclosure and consultation with affected people and other stakeholders; (ii) summarizes comments and concerns received from affected people and other stakeholders and how these comments have been addressed in project design and mitigation measures, with special attention paid to the needs and concerns of vulnerable groups, including women, the poor, and Indigenous Peoples; and (iii) describes the planned information disclosure measures (including the type of information to be disseminated and the method of dissemination) and the process for carrying out consultation with affected people and facilitating their participation during project implementation.
- (ix) **Grievance Redress Mechanism.** This chapter describes the grievance redress framework (both informal and formal channels), setting out the time frame and mechanisms for resolving complaints about environmental performance.
- (x) **Environmental Management Plan.** This chapter deals with the set of mitigation and management measures to be taken during project implementation to avoid, reduce, mitigate, or compensate for adverse environmental impacts (in that order

of priority). It may include multiple management plans and actions (mitigation, monitoring and performance indicators).

- (xi) **Monitoring and Reporting.** Outlines the environmental monitoring program and reporting system including the cost of implementing the EMP.
- (xii) **Conclusion and Recommendations.** Presents the conclusion and recommendations of the IEE study.

II. POLICY, LEGAL AND ADMINISTRATIVE FRAMEWORK

14. Alongside the ADB Safeguard Policy Statement (SPS, 2009), each component of the project must comply with the relevant legal and policy framework of Government of Bangladesh, such as the Environment Conservation Act 1995 (ECA, 1995) with amendments in 2000, 2002 and 2010, and the Environment Conservation Rules 1997 (ECR, 1997), which are the primary environmental law and rules of the country.

A. ADB Safeguard Policy Statement, 2009

15. ADB SPS provides guidance on the environment category of projects based on the degree of anticipated environmental impacts. The objectives are to ensure the environmental soundness and sustainability of projects, and to support the integration of environmental considerations into the project decision-making process.

16. ADB environmental safeguards are triggered if a project is likely to have potential environmental risks and impacts. The initial process of categorization involves filling out a sector-specific rapid environmental assessment (REA) checklist. A project is classified based on the most environmentally sensitive component, and assigned with one of the four environmental categories (A, B, C, or FI) defined in the SPS. These categories are as follows:

- (i) **Category A:** Project that is likely to have significant adverse environmental impacts which are irreversible, diverse, or unprecedented. These impacts may affect an area larger than the sites or facilities subject to physical works. An environmental impact assessment (EIA), including an environmental management plan (EMP), is required.
- (ii) **Category B:** Project with potential adverse environmental impacts that are less adverse than those of category A projects. These impacts are site-specific, few if any of them are irreversible, and in most cases mitigation measures can be designed more readily than for category A projects. An initial environmental examination (IEE), including an EMP, is required.
- (iii) **Category C:** Project that is likely to have minimal or no adverse environmental impacts. An EIA or IEE is not required, although environmental implications need to be reviewed.
- (iv) **Category FI:** Project is classified as category FI if it involves the investment of ADB funds to, or through, a financial intermediary.

17. **Screening and Categorization.** Subprojects are to be screened for their expected environmental impacts and are assigned to a specific category. Categorization is to be based on the most environmentally sensitive component. However, for subproject(s) with component(s) that can trigger Category A or with potentially significant adverse impacts that are diverse, irreversible, or unprecedented, project management unit (PMU) shall examine alternatives to the subproject's location, design, technology, and components that would avoid, and, if avoidance is not possible,

minimize adverse environmental impacts and risks, and to meet Category B categorization. The rationale for selecting the subproject location, design, technology, and components will be properly documented, including cost-benefit analysis, taking environmental costs and benefits of the various alternatives considered into account. The "no action" alternative will be also considered.

18. Initial screening using ADB REA checklist for urban development was conducted for the Jhalokathi roads and roadside drains subproject, and results of the rapid assessment show that the project is unlikely to cause any significant adverse impacts, and therefore classified under Category B per ADB SPS. See **Appendix 1** for the filled REA Checklist. Thus, this IEE report has been prepared following ADB SPS requirements for project with Category B classification.

19. **Environmental Assessment.** Environmental assessment shall include a description of environmental and social baseline to provide an understanding of current conditions forming the benchmark against which subproject impacts are assessed. Environmental impacts and risks will be analyzed for all relevant stages of the project cycle, including design and planning stage, construction, operations, decommissioning, and post-closure activities such as rehabilitation or restoration. This IEE may be used as a model document for other future roads and roadside drains subprojects.

20. **Environmental Planning and Management.** The PMU shall prepare an environmental management plan (EMP) to be included in the IEE report. The EMP shall describe and address the potential impacts and risks identified by the environmental assessment. The level of detail and complexity of the EMP and the priority of the identified measures and actions will be commensurate with the subproject's impact and risks. The EMP shall include the proposed mitigation measures, environmental monitoring and reporting requirements, emergency response procedures, related institutional or organizational arrangements, capacity development and training measures, implementation schedule, cost estimates, and performance indicators.

21. **Public Disclosure.** The PMU shall submit the following to ADB for review, clearance and disclosure. ADB will disclose acceptable reports received and endorsed by the PMU on ADB website so affected people, other⁸⁹ stakeholders, and the public can provide meaningful inputs into the subproject design and implementation:

- (i) final IEE upon receipt;
- (ii) a new or updated IEE and corrective action plan prepared during subproject implementation, if any, upon receipt; and
- (iii) environmental monitoring reports submitted during subproject implementation upon receipt.

22. **Consultation and Participation.** The PMU and PIU shall carry out meaningful consultation¹⁰ with affected people and other concerned stakeholders, including civil society, and

⁹ Per ADB SPS, 2009, prior to disclosure on ADB website, ADB reviews the "borrower's/client's social and environmental assessment and plans to ensure that safeguard measures are in place to avoid, wherever possible, and minimize, mitigate, and compensate for adverse social and environmental impacts in compliance with ADB's safeguard policy principles and Safeguard Requirements 1-4." Upon its receipt of acceptable safeguard documents and endorsement by PMU, ADB discloses the same on ADB website.

¹⁰ Per ADB SPS, 2009, meaningful consultation means a process that (i) begins early in the project preparation stage and is carried out on an ongoing basis throughout the project cycle;1 (ii) provides timely disclosure of relevant and

facilitate their informed participation. The consultation process and its results are to be documented and reflected in the environmental assessment report.

23. **Grievance Redress Mechanism.** The PMU shall establish a mechanism to receive and facilitate resolution of affected peoples' concerns, complaints, and grievances about the subproject's environmental performance. The grievance mechanism shall be scaled to the risks and adverse impacts of the subproject. As of the ADB loan processing for the project, a grievance redress mechanism (GRM) has been established and discussed in detail in Chapter VI below.

24. **Monitoring and Reporting.** The PMU shall monitor, measure and document the progress of implementation of the EMP. If necessary, PMU will identify the necessary corrective actions, and reflect them in a corrective action plan. PMU will prepare and submit to ADB semi-annual environmental monitoring reports that describe progress with implementation of the EMP and compliance issues and corrective actions, if any. For subprojects likely to have significant adverse environmental impacts during operation, reporting will continue until ADB issues a project completion report.

25. **Unanticipated Environmental Impacts.** Where unanticipated environmental impacts become apparent during subproject implementation, PMU shall update the environmental assessment and EMP or prepare a new environmental assessment and EMP to assess the potential impacts, evaluate the alternatives, and outline mitigation measures and resources to address those impacts.

26. **Pollution Prevention and Control Technologies.** During the design, construction, and operation of the subproject the PMU and PIU shall apply pollution prevention and control technologies and practices consistent with international good practice, as reflected in internationally recognized standards such as the World Bank Group's Environmental, Health and Safety Guidelines. These standards contain performance levels and measures that are normally acceptable and applicable to subprojects. When the government regulations differ from these levels and measures, the subproject shall achieve whichever is more stringent. If less stringent levels or measures are appropriate in view of specific subproject circumstances, LGED through PMU will provide full and detailed justification for any proposed alternatives that are consistent with the requirements presented in ADB SPS.

27. **Occupational Health and Safety.** The PMU¹¹ shall ensure that workers¹² are provided with a safe and healthy working environment, considering risks inherent to the sector and specific classes of hazards in the subproject work areas, including physical, chemical, biological, and radiological hazards. PMU shall ensure to take steps to prevent accidents, injury, and disease arising from, associated with, or occurring during the course of work by (i) identifying and minimizing, so far as reasonably practicable, the causes of potential hazards to workers; (ii) providing preventive and protective measures, including modification, substitution, or elimination of hazardous conditions or substances; (iii) providing appropriate equipment to minimize risks and

adequate information that is understandable and readily accessible to affected people; (iii) is undertaken in an atmosphere free of intimidation or coercion; (iv) is gender inclusive and responsive, and tailored to the needs of disadvantaged and vulnerable groups; and (v) enables the incorporation of all relevant views of affected people and other stakeholders into decision making, such as project design, mitigation measures, the sharing of development benefits and opportunities, and implementation issues.

¹¹ In case where responsibility is delegated to subproject contractors during construction phase, PMU shall ensure that the responsibilities on occupational health and safety as described herein are included in the contract documents.

¹² Including nonemployee workers engaged by LGED through contractors or other intermediaries to work on project sites or perform work directly related to the project's core functions.

requiring and enforcing its use; (iv) training workers and providing them with appropriate incentives to use and comply with health and safety procedures and protective equipment; (v) documenting and reporting occupational accidents, diseases, and incidents; and (vi) having emergency prevention, preparedness, and response arrangements in place.

28. **Community Health and Safety.** The PMU shall ensure to identify and assess the risks to, and potential impacts on, the safety of affected communities during the design, construction, operation, and decommissioning of the project, and will establish preventive measures and plans to address them in a manner commensurate with the identified risks and impacts.

29. PMU shall ensure to apply preventive and protective measures for both occupational and community health and safety consistent with international good practice, as reflected in internationally recognized standards such as the World Bank Group's Environmental, Health and Safety Guidelines.¹³ PMU shall also adhere to necessary protocols in response to emerging infectious diseases such as the corona virus disease (COVID-19) consistent with the guidelines of relevant government healthcare agencies and the World Health Organization.

30. **Physical Cultural Resources.** The PMU is responsible for siting and designing the subproject to avoid significant damage to physical cultural resources. Such resources likely to be affected by the subproject will be identified, and qualified and experienced experts will assess the subproject's potential impacts on these resources using field-based surveys as an integral part of the environmental assessment process. When the proposed location of a subproject component is in areas where physical cultural resources are expected to be found as determined during the environmental assessment process, chance finds procedures shall be included in the EMP.

31. **Environmental Audit.** When the subproject involves existing activities or facilities, PMU is responsible to ensure that relevant external experts will perform environmental audits to determine the existence of any areas where the subproject may cause or is causing environmental risks or impacts. If the subproject does not foresee any new major expansion, the audit constitutes the environmental assessment for the subproject.

32. **Bidding and Contract Documents.** IEE, which contains the EMP, shall be included in bidding and contract documents and verified by PIU. The PMU and PIU shall also ensure that bidding and contract documents include specific provisions requiring contractors to (i) comply with all other conditions required by ADB,¹⁴ and (ii) to submit to PIU, for review and approval, a site-specific environmental management plan (SEMP), including (i) proposed sites/locations for construction work camps, storage areas, hauling roads, lay down areas, disposal areas for solid and hazardous wastes; (ii) specific mitigation measures following the approved EMP; (iii) monitoring program as per SEMP; and (iv) budget for SEMP implementation, among others as may be required. No work can commence prior to approval of SEMP. A copy of the EMP and/or approved SEMP will be always kept on site during the construction period. Non-compliance with, or any deviation from, the conditions set out in the EMP and/or SEMP constitutes a failure in compliance and shall require corrective actions.

¹³ World Bank Group, 2007. *Environmental, Health, and Safety General Guidelines*. Washington, DC.

¹⁴ Contractors to comply with (i) all applicable labor laws and core labor standards on (a) prohibition of child labor as defined in national legislation for construction and maintenance activities; (b) equal pay for equal work of equal value regardless of gender, ethnicity, or caste; and (c) elimination of forced labor; and with (ii) the requirement to disseminate information on sexually transmitted diseases, including HIV/AIDS, to employees and local communities surrounding the project sites.

33. **Conditions for Award of Contract and Commencement of Work.** PMU shall not award any works contract under the subproject until (i) relevant provisions from the EMP are incorporated into the works contract; (ii) this IEE is updated to reflect subproject's detailed design and PMU has obtained ADB's clearance of such updated IEE; and (iii) DOE-approved IEE (i.e., IEE in compliance with ECR, 1997) and other necessary permits from relevant government agencies have been obtained. For "design, build, and operate" type contracts, PMU shall ensure no works for a subproject which involves environmental impacts shall commence until (i) relevant provisions from the EMP are incorporated into the works contract; and (ii) this IEE is updated to reflect subproject's detailed design and PMU has obtained ADB's clearance for such updated IEE.

B. National Environmental Legislations

34. **Environmental Conservation Act (ECA), 1995.** Provides for the conservation of environment, improvement of environmental standards and control and mitigation of environmental pollution. In line with these provisions of the Act, the Environmental Conservation Rules, 1997 have been framed. This act provides for (i) remedial measures for injury to ecosystem; (ii) provides for any affected person due to environmental pollution to apply to Department of Environment (DOE) for remediation of the damage; (iii) discharge of excessive environmental pollutants; (iv) inspection of any activity for testing any equipment or plant for compliance to the environment act, including power to take samples for compliance; (v) power to make rules and standards with reference to environment; and (vi) penalty for non-conformance to environment act under the various sections.

35. **Environmental Conservation Rules (ECR), 1997.** The Rules outline the processes and requirements of environmental clearances for specific type of projects indicated therein and stipulates that "no industrial unit or project shall be established or undertaken without obtaining, in the manner prescribed by rules, an ECC from the Director General" of the DOE. Schedule 1 of the Rules classifies industrial units and projects into four categories according to their site and impact on the environment, namely (i) green, (ii) orange-A, (iii) orange-B, and (iv) red. The rules specify the procedures for issuing ECC for the various categories of projects. Table 2 summarizes the requirements for environmental clearance application for each category.

Table 2: Summary Environmental Clearance Application Requirements Per Category^a

| Category | Requirements |
|----------|---|
| Green | (i) Completed Application for Environmental Clearance Certificate (ECC); (ii) Payment of the appropriate fee based on Schedule 3 of Environmental Conservation Rules (ECR), 1997; (iii) General information about the project; (iv) Exact description of the raw materials to be used and the product to be manufactured (where relevant); and (v) No objection certificate from the local authority. |
| Orange-A | (i) Completed Application for ECC; (ii) Payment of the appropriate fee based on Schedule 3 of ECR, 1997; (iii) General information about the project; (iv) Exact description of the raw materials to be used and the product to be manufactured (where relevant); (v) No objection certificate from the local authority; (vi) Prior issued location clearance certificate (LCC) from Department of Environment (DOE); (vii) Process flow diagram; (viii) Layout plan (showing location of effluent treatment plant (ETP)); |

| Category | Requirements |
|----------|---|
| | (ix) Effluent discharge arrangement; and (x) Outlines of the plan for relocation and rehabilitation (if applicable). |
| Orange-B | (i) Completed Application for ECC; (ii) Payment of the appropriate fee based on Schedule 3 of ECR, 1997; (iii) Report on the feasibility of the project (if still being proposed); (iv) Report on the initial environmental examination (IEE) of the project, including process flow diagram, layout plan (showing ETP), design of ETP of the project (if still being proposed); (v) Report on the environmental management plan (EMP); (vi) No objection certificate from the local authority; (vii) Prior issued LCC from DOE; (viii) Emergency plan relating to adverse environmental impact and plan for mitigation of the effect of pollution; (ix) Outline of the relocation and rehabilitation plan (where applicable); and (x) Other necessary information as may be required. |
| Red | (i) Completed Application for ECC; (ii) Payment of the appropriate fee based on Schedule 3 of ECR, 1997; (iii) Report on the feasibility of the project (if still being proposed); (iv) Report on the IEE of the project and the terms of reference (TOR) for environmental impact assessment of the project; or environmental impact assessment (EIA) report on the basis of the TOR previously approved by DOE, including process flow diagram, layout plan (showing ETP), design of ETP of the project (if still being proposed); (v) Report on the EMP; (vi) No objection certificate from the local authority; (vii) Prior issued LCC from DOE; (viii) Emergency plan relating to adverse environmental impact and plan for mitigation of the effect of pollution; (ix) Outline of the relocation and rehabilitation plan (where applicable); and (x) Other necessary information as may be required. |

^a A Guide to Environmental Clearance Procedure, DOE, Bangladesh Ministry of Environment and Forests, August 2010.

36. Schedule 1 of ECR, 1997 provides the classification for industrial projects and types of development that are common in Bangladesh. Table 3 indicates the subproject's category and its likely classifications based on this schedule.

Table 3: Government of Bangladesh Classification of the Subproject

| No. | Subproject | Component | Equivalent in Schedule I of Environmental Conservation Rules | Department of Environment Classification |
|-----|------------|-----------|---|--|
| 1. | Roads | Roads | Construction, re-construction and extension of road (feeder road, local road) | Orange – B |

^a The equivalent in the schedule is too broad. The Orange – B classification is adopted based on all similar infrastructure projects of ADB and other multilateral lenders in Bangladesh.

37. Based on the ECR 1997, the subproject is required to secure an ECC.

38. **Application for Environmental Clearance.** The application and requirement for issuance of ECC are described in the ECR, 1997 and summarized in Table 2. This involves the completion and submission of an application using a form available from the DOE website,¹⁵ which


¹⁵ Government of Bangladesh. [Department of Environment](#).

is revised from time to time. The accomplished application form is submitted to DOE together with requirements as enumerated in Table 2. The proponent is also required to pay equivalent application fee prescribed in Schedule 13 of ECR, 1997.

39. The ECC is issued within 30 days from receipt of the application by DOE. Such ECC is required to be renewed every year from the date of its effectivity. For the project, PMU is responsible for application for ECC. Each subproject will obtain its corresponding ECC depending on the requirements per ECR 1997, and approval should be obtained before contract award.

40. Figure 1 shows the summary of review process and timelines set under ECR, 1997, leading to the issuance of environmental clearance certificate (ECC) by DOE.

Figure 1: Government Environmental Clearance Process



DOE = Department of Environment, ECC = environmental clearance certificate, EIA = environmental impact assessment, EMP = environmental management plan, IEE = initial environmental examination, TOR = terms of reference.

41. **Other relevant government laws and regulations.** The implementation of subprojects proposed under the project will be governed by government environmental acts, rules, policies, and regulations. Table 4 summarizes the applicable national and local laws, regulations, and standards for environmental assessment and management, including applicable international environmental agreements.

Table 4: Relevant Government Laws and Regulations

| Laws, Regulations, and Standards | Details | Relevance to the Project |
|---|--|---|
| National Environmental Policy, 2018 | The central theme of the policy is to ensure protection and improvement in environment. The policy gives a thrust to sustainable development and long-term use of natural resources. The National Environment Policy contains policy statements and strategic options with regard to population and land-use management, management and utilization of natural resources and other socio-economic sectors, as well as the necessary arrangements for the implementation of the policy. | Subproject will have site-specific impacts and will require implementation of mitigation measures to ensure protection and improvement of the environment. |
| Environment Court Act, 2000 and subsequent amendments in 2003 | Establishment of Environment Court for trial of an offence or for compensation under environmental law, such as environment pollution. | Option to affected persons for grievances related to environmental safeguards. |
| National Safe Drinking Water Supply and Sanitation Policy of 1998 | Ensures access to safe water and sanitation services at an affordable cost | <p>Pourashavas and water sanitation authorities will take actions to prevent wastage of water. They will take necessary steps to increase public awareness to prevent misuse of water</p> <p>Pourashavas shall be responsible for solid waste collection, disposal and their management</p> |
| National Water Act 2013 Water Rule 2018 | Ensures Bangladesh water sources are free from any type of pollution. Pollution from water in urban outfalls and reservoirs, e.g., lakes, canals, ponds and ditches may result in amenity losses, fisheries depletion, health problems and fish and aquatic species contamination. | <p>The subproject will secure the necessary permit prior to the development of water supply from deep tube well.</p> <p>The subproject will implement measures (e.g., septage treatment, solid waste management) to ensure that water source pollution is avoided.</p> |
| Wetland Protection Act 2000 | Advocates protection against degradation and resuscitation of natural waterbodies such as lakes, ponds, beels, khals, tanks, etc. affected by man-made interventions or other causes. Prevents the filling of publicly owned water bodies and depressions in urban areas for preservation of the natural aquifers and environment. Prevents unplanned construction on riverbanks and indiscriminate clearance of vegetation on newly accreted land. | The related works for subproject may impact natural water bodies. The subprojects' EMPs ensure measures are in place to protect natural water bodies and prevent draining or filling into these water bodies during construction. |

| Laws, Regulations, and Standards | Details | Relevance to the Project |
|--|---|--|
| National Land Use Policy, 2001 | Sets out guidelines for improved land-use and zoning regulations. The main objective of this policy is to ensure criteria-based uses of land and to provide guidelines for usage of land for the purpose of agriculture, housing, afforestation, commercial and industrial establishments, rail and highway and for tea and rubber gardens. | Compliance with land use and zoning regulations |
| Bangladesh Labor Law, 2006 | It is a comprehensive law covering labour issues such as: conditions of service and employment, youth employment, benefits including maternal benefits, compensation for injuries, trade unions and industrial relations, disputes, participation of workers in company's profits, regulation of safety of dock workers, penalty procedures, administration and inspection. This Act pertains to the occupational rights and safety of factory workers and the provision of a comfortable environment for working. It also includes rules on registration of labourers, misconduct rules, income and benefits, health and fire safety, factory plan | Compliance to provisions on employment standards, occupational health and safety, welfare and social protection, labor relations and social dialogue, and enforcement. Prohibition of employment of children and adolescents. |
| Bangladesh Labor Rules, 2015 | Includes rules on registration of laborers, misconduct rules, income and benefits, health and fire safety, factory plan | Contractors to implement occupational health and safety measures Contractor will be liable for compensation for work-related injuries |
| The Pourashava Act 2009 / Ordinance issued for the amendment of local government (municipality) ordinance, 2009 and 2010; The Pourashava Ordinance, 1977; Municipal Administration Ordinance, 1960 | Provides guidance for subproject integrated community and workers health and hygiene at the construction and operation and maintenance stages of the project | Coordinate with pourashava committees on disaster management measures, water and sanitation and waste management |
| Bangladesh Climate Change Strategy and Action Plan of 2009 | Enhances the capacity of government ministries, civil society and private sector to meet the challenges of climate change | Integrate adaptation measures for buildings in consideration of extreme climatic events |

| Laws, Regulations, and Standards | Details | Relevance to the Project |
|--|---|---|
| Building Construction (Amendment) Act and Building Construction Rules, Bangladesh National Building Code | Regulates technical details of building construction and to maintain standards of building construction | Follow specifications to ensure structural integrity of buildings |
| Public Health (Emergency Provisions) Ordinance, 1994 | The ordinance calls for special provisions with regard to public health. Whereas an emergency has arisen, it is necessary to make special provision for preventing the spread of human disease, safeguarding public health and providing them adequate medical service and other services essential to the health of respective community and workers in particular during the construction related work. | Relevant especially during the construction phase |
| The Employees State Insurance Act, 1948 | It must be noted that health, injury and sickness benefit should be paid to people, particularly respective workers at workplace under the Act. | Relevant to the welfare of workers under the project. |
| Solid Waste Management Rules 2021 | The Rules provides a comprehensive set of rules based on national 3R strategy and other national and international policies and guidelines pertaining to solid waste management. It defines the roles and responsibilities of relevant government ministries and agencies, including local government authorities and other stakeholders in implementing solid waste management undertakings. It also includes the environmental requirements necessary for these undertakings, provision of incentives for the promotion of sustainable waste management practices, etc. | The subproject will generate solid wastes and will implement measures to comply with the IWM rules. |

C. International Environmental Agreements

42. Table 5 below lists the relevant international environmental agreements that the government is party to, and their relevance to the subproject.

Table 5: International Environmental Agreements Relevant to Coastal Towns Climate Resilience Sector Project

| International Environmental Agreement | Signed/Year Ratified | Details | Relevance |
|--|-----------------------------|---|--|
| United Nations Framework | 22.10.2001 | Parties to take precautionary measures to anticipate, prevent | The subproject is subject to the impact of climate change. |

| International Environmental Agreement | Signed/Year Ratified | Details | Relevance |
|---|----------------------|--|---|
| Convention on Climate Change (UNFCCC) | 13.11.2003 (amended) | or minimize the causes of climate change and mitigate its adverse effects. | Engineering designs of the subprojects consider climate change impacts, such as flooding and temperature rise. A climate change assessment is a part of the project processing, which covers all subprojects. |
| Paris Convention on Protection of the World Cultural and Natural Heritage, 1972 | 1983 | Parties to ensure the protection and conservation of the cultural and natural heritage situated on territory of, and primarily belonging to, the State | The subproject location is not an archaeological or historical site. However, the related works with the subproject may impact undiscovered cultural and natural heritage relics during construction phase. The environmental management plans (EMPs) of subprojects ensure measures for chance finds. |

43. **Gaps in the ADB SPS 2009 requirements and government laws and regulation on environmental assessment.** There are no major gaps between the ADB SPS 2009 requirements and the GoB's requirements on environmental assessment. Screening, categorization, environmental assessment and environmental management plan preparation, implementation and compliance monitoring are required. However, analysis of alternatives and public consultation and disclosure are not mandatory under the GoB's ECR (1997).

44. **Applicable Environmental Standards.** The ECR, 1997 also provides the environmental standards applicable to the project. Schedule 2 of the ECR presents the national standards for ambient air quality and Schedule 4 of the ECR presents the national standards for ambient noise. Following requirements of ADB SPS, the subproject shall apply pollution prevention and control technologies and practices consistent with international good practice, as reflected in EHS Guidelines. When the government regulations differ from these levels and measures, the subproject shall achieve whichever is more stringent. If less stringent levels or measures are appropriate in view of specific subproject circumstances, LGED through PMU will provide full and detailed justification for any proposed alternatives that are consistent with the requirements presented in ADB SPS.

45. The tables below show the comparison of the national standards and internationally recognized standards, including the applicable standards to be followed under the project per ADB SPS requirements.

Table 6: Applicable Ambient Air Quality Standards for Bangladesh Projects

| Parameter | Location | Bangladesh Ambient Air Quality Standard ($\mu\text{g}/\text{m}^3$) ^a | WHO Air Quality Guidelines ($\mu\text{g}/\text{m}^3$) | |
|-------------------------|-----------------------|---|---|----------------------------------|
| | | | Global Update ^b 2005 | Second Edition ^c 2000 |
| TSP | Industrial and Mixed | 500 | - | - |
| | Commercial and Mixed | 400 | | |
| | Residential and Rural | 200 | | |
| | Sensitive | 100 | - | - |
| PM ₁₀ | Industrial and Mixed | - | 50 (24-h) | - |
| | Commercial and Mixed | - | 50 (24-h) | |
| | Residential and Rural | - | 50 (24-h) | |
| | Sensitive | - | 50 (24-h) | - |
| PM _{2.5} | Industrial and Mixed | - | 25 (24-h) | - |
| | Commercial and Mixed | - | 25 (24-h) | |
| | Residential and Rural | - | 25 (24-h) | |
| | Sensitive | - | 25 (24-h) | - |
| SO ₂ | Industrial and Mixed | 120 | 20 (24-h) | - |
| | Commercial and Mixed | 100 | 20 (24-h) | - |
| | Residential and Rural | 80 | 20 (24-h) | |
| | Sensitive | 30 | 20 (24-h) | - |
| NO ₂ | Industrial and Mixed | 100 | 200 (1-h) | - |
| | Commercial and Mixed | 100 | 200 (1-h) | - |
| | Residential and Rural | 80 | 200 (1-h) | |
| | Sensitive | 30 | 200 (1-h) | - |
| CO | Industrial and Mixed | 5,000 | - | 10,000 (8-h) 100,000 (15-min) |
| | Commercial and Mixed | 5,000 | - | 10,000 (8-h) 100,000 (15-min) |
| | Residential and Rural | 2,000 | - | 10,000 (8-h) 100,000 (15-min) |
| | Sensitive | 1,000 | - | 10,000 (8-h) 100,000 (15-min) |
| Lead | | 0.5 (1-year) | | |
| Ozone (O ₃) | | 235 (1-h) 157 (8-h) | | 100 (8-h) |

ADB = Asian Development Bank, CO = carbon oxide, h = hour, $\mu\text{g}/\text{m}^3$ = microgram per cubic meter, min = minute, NO₂ = nitrogen dioxide, PM_{2.5} = particulate matter 2.5, PM₁₀ = particulate matter 10, SO₂ = sulfur dioxide, TSP = total suspended particle, WHO = World Health Organization.

^a Schedule 2 of ECR, 1997.

^b IFC World Bank Group. 2007. *Environmental, Health and Safety General Guidelines*. Washington, D.C.

^c WHO Regional Office for Europe. 2000. *Air Quality Guidelines for Europe, Second Edition*. Copenhagen.

Table 7: Ambient Noise Quality Standards

| Receptor/ Source | National Noise Standard Guidelines, 1997 ^a (dB) | | WHO Guidelines Value For Noise Levels Measured Out of Doors ^b (One Hour LA _q in dBA) | |
|------------------|---|-------|---|---------------|
| | Day | Night | 07:00 – 22:00 | 22:00 – 07:00 |
| Industrial area | 75 | 70 | 70 | 70 |
| Commercial area | 70 | 60 | 70 | 70 |
| Mixed Area | 60 | 50 | 55 | 45 |
| Residential Area | 50 | 40 | 55 | 45 |
| Silent Zone | 45 | 35 | 55 | 45 |

^a Schedule 4 of ECR, 1997.

^b WHO. 1999. *Guidelines for Community Noise*; World Bank Group. 2007. *Environmental, Health and Safety General*

Table 8: Applicable Standards for Sound Originating from Motor Vehicles or Mechanized Vessels (Schedule 5 of ECR, 1997)

| Category of Vehicles | Unit | Standards | Remarks |
|-----------------------------|------|-----------|--|
| *Motor Vehicles (all types) | dBa | 85 | As measured at a distance of 7.5 meters from exhaust pipe. |
| | | 100 | As measured at a distance of 0.5 meter from exhaust pipe. |
| Mechanized Vessels | dBa | 85 | As measured at a distance of 7.5 meters from the vessel which is not in motion, not loaded and is at two thirds of its maximum rotating speed. |
| | | 100 | As measured at a distance of 0.5 meter from the vessel which is in the same condition as above. |

* At the time of taking measurement, the motor vehicle shall not be in motion and its engine conditions shall be as follows:-

- (a) Diesel engine – maximum rotating speed.
- (b) Gasoline engine –at two thirds of its maximum rotating speed and without any load.
- (c) Motorcycle – If maximum rotating speed is above 5000 rpm; two-thirds of the speed, and if maximum rotating speed is less than 5000 rpm, three-fourth of the speed.

Table 9: Applicable Drinking Water Quality Standards for Bangladesh Projects

| National Standards for Drinking Water (Schedule 3, Rule 12B of ECR 1997) | | | WHO Guidelines for Drinking Water Quality 4th Edition incorporating the first addendum, 2017 |
|---|------------|------------------------|---|
| Parameter | Unit | Standards | |
| Aluminum | mg/l | 0.2 | None established |
| Ammonia (NH ₃) | mg/l | 0.5 | None established |
| Arsenic | mg/l | 0.05 | 0.01 |
| Barium | mg/l | 0.01 | 1.3 |
| Benzene | mg/l | 0.01 | 0.01 ^b |
| BOD5 20°C | mg/l | 0.2 | - |
| Boron | mg/l | 1.0 | 2.4 |
| Cadmium | mg/l | 0.005 | 0.003 |
| Calcium | mg/l | 75 | - |
| Chloride | mg/l | 150 – 600 ^a | None established |
| Carbon tetrachloride | mg/l | 0.01 | 0.004 |
| 1,1-Dichloroethylene | mg/l | 0.001 | - |
| 1,2-Dichloroethylene | mg/l | 0.03 | 0.05 (1,2-Dichloroethene) |
| Tetrachloroethylene | mg/l | 0.03 | 0.04 (tetrachloroethene) |
| Trichloroethylene | mg/l | 0.09 | 0.02 (trichloroethene) |
| Pentachlorophenol | mg/l | 0.03 | 0.009 |
| 2,4,6 -Trichlorophenol | mg/l | 0.03 | 0.2 (2,4,6 trichlorophenol) |
| Chlorine (residual) | mg/l | 0.2 | 0.2 ^c |
| Chloroform | mg/l | 0.09 | 0.3 |
| Chromium (hexavalent) | mg/l | 0.05 | 0.05 |
| Chromium | mg/l | 0.05 | 0.05 |
| COD | mg/l | 4 | - |
| Coliform (fecal) | n/100 ml | 0 | Must not be detectable in any 100 ml sample |
| Coliform (total) | n/100 ml | 0 | Must not be detectable in any 100 ml sample |
| Color | Hazen unit | 15 | None |
| Copper | mg/l | 1 | 2 |
| Cyanide | Mg/l | 0.1 | None |
| Detergents | mg/l | 0.2 | - |
| DO | mg/l | 6 | - |
| Fluoride | mg/l | 1 | 1.5 |
| Hardness (as CaCO ₃) | mg/l | 200 – 500 | - |
| Iron | mg/l | 0.3 – 1.0 | - |
| Kjeldahl nitrogen (total) | mg/l | 1 | - |
| Lead | mg/l | 0.05 | 0.01 |
| Magnesium | mg/l | 30 – 35 | - |
| Manganese | mg/l | 0.1 | - |
| Mercury | mg/l | 0.001 | 0.006 |
| Nickel | mg/l | 0.1 | 0.07 |
| Nitrate | mg/l | 10 | 50 |
| Nitrite | mg/l | <1 | 3 |
| Odor | mg/l | Odorless | - |
| Oil and grease | mg/l | 0.01 | - |

| National Standards for Drinking Water (Schedule 3, Rule 12B of ECR 1997) | | | WHO Guidelines for Drinking Water Quality 4th Edition incorporating the first addendum, 2017 |
|---|------|-----------------|---|
| pH | -- | 6.5 – 8.5 | - |
| Phenolic compounds | mg/l | 0.002 | - |
| Phosphate | mg/l | 6 | - |
| Phosphorus | mg/l | 0 | - |
| Potassium | mg/l | 12 | - |
| Radioactive materials (gross alpha activity) | Bq/l | 0.01 | - |
| Radioactive materials (gross beta activity) | Bq/l | 0.1 | - |
| Selenium | mg/l | 0.01 | 0.04 |
| Silver | mg/l | 0.02 | - |
| Sodium | mg/l | 200 | - |
| Suspended particulate matters | mg/l | 10 | - |
| Sulfide | mg/l | 0 | - |
| Sulfate | mg/l | 400 | - |
| Total dissolved solids | mg/l | 1,000 | - |
| Temperature | °C | 20-30 | - |
| Tin | mg/l | 2 | - |
| Turbidity | NTU | 10 ^d | - |
| Zinc | mg/l | 5 | - |

^a In coastal area 1000. Reference: Bangladesh Gazette, Addendum, August 28,1997 Source: Department of Environment (DOE).

^b For substances that are considered carcinogenic, the guidance value is the concentration in drinking water associated with an upper-bound excess lifetime cancer risk of 10⁻⁵ (one additional case of cancer per 100,000 of the population ingesting drinking water containing the substance as the guidance value for 70 years). Concentrations associated with upper-bound estimated excess lifetime cancer risks of 10⁻⁴ and 10⁻⁶ can be calculated by multiplying and dividing, respectively, the guideline value by 10 (WHO, 2017).

^c For effective disinfection, there should be residual concentration of free chlorine of ≥ 0.5 mg/l after at least 30min contact time at pH < 8.0. A chlorine residual should be maintained throughout the distribution system. At the point of delivery, the minimum residual concentration of free chlorine should be 0.2 mg/l.

^d The FS advises producing treated water that conforms to WHO guidelines and Bangladesh drinking water quality ECR 1997. One of the two most important parameters reduced by the WTP is turbidity (the other is microbiological matter, by providing a multi-stage barrier). In Section 10.3, the FS quotes WHO and Bangladesh standards of 10 and 5 NTU respectively. We recommend that the turbidity in the treated water leaving the WTP should never exceed 1.0 NTU and that the operational guideline should be set at 0.5 NTU, to be achieved 95% of the time. The design of the process units and their controls should accommodate these recommendations. Operational procedures must be devised to achieve these recommendations. Computerized monitoring equipment must be provided and staff trained in its use to display real-time trends and record events. Laboratory staff must monitor, record, and report treated water quality parameters to review past trends and predict operational changes, if required.

^e If less stringent levels or measures are appropriate in view of specific project circumstances, the executing agency will provide full and detailed justification for any proposed alternatives that are consistent with the requirements presented in ADB SPS.

III. DESCRIPTION OF THE SUBPROJECT

A. Subproject Location and Area

46. Spread over 16.13 sq. km, the municipal town of Jhalokathi is in Barisal Division. Jhalokathi *pourashava* is bounded by Barisal and Patuakhali and Pirojpur districts. The town has a total population of 54,029. The *pourashava* was established in 1913 and it consists of 9 wards

and 47 mahallas. Most of the areas of Jhalokathi district are surrounded by rivers and being adjacent to the Bay of Bengal, natural disasters are rampant in the district every year, leading to increased suffering of the inhabitants. Adding to this, climate change effect has speed up the frequency natural disaster like, cyclone, tidal surge, excessive rainfall, rising temperature, increase salinity, land slide, erosion of riverbanks, thunderstorm etc. and these are the major disaster for Jhalokathi district. The district is more susceptible to cyclonic surges and heavy rainfalls. Integration of climate change measures in Jhalokathi roads are therefore essential.

47. The roads and roadside drain construction/improvement subproject will be implemented in existing road alignments in urban and semi-urban areas in the Jhalokathi Pourashava. The sites are located close to the Barishar-Jhalkathi highway. The region is flat and is located near the Bishkali River. The area is not affected by tidal effects but is regularly visited by cyclones. Figure 2 below shows the location of the subproject.

48. The road alignments are along existing canals, private lands and properties including ramps, fences, boundary walls, benches and graveyards and common properties such as ramps belonging to mosque and schools. Roadside shop owners are also present along the road alignments.

49. Trees are found along the alignment of the roads. The species found include mahogany, chambul, chapalish, etc., which are common in the locality. Photos of the road alignments and vicinity are found in Figure 3 and Appendix 13.

Figure 2: Location Map of the Subproject



B. Existing Condition of Roads and Drains

50. **Roads.** The conditions of roads vary in different sections. These roads are made of either earthen, damaged bituminous carpet, damaged cement concrete or damaged soling road. Most of the roads have suffered wear and tear with cracks, potholes, broken edges and depressions. The distressed condition of the road is mainly due to improper drainage facilities and movement of heavy vehicular traffic for a long time without any proper maintenance work.

51. **Drains.** There are no functional roadside drains along some of the alignments of this road. Currently, rainwater during monsoon season flows toward the sides of the road which have lower elevation and then flows to nearby canals or ponds. These canals or ponds only serve as

rainwater conveyance, passageway, waterlogging areas during monsoon seasons and practically dry grassy ditches or fields during summer seasons.

52. Figure below shows on-ground photographs of the existing conditions of roads.

Figure 3: Existing Condition of Alignments



C. Subproject Scope and Components

53. **Roads.** The roads component of the subproject will be implemented in Jhalokathi Pourashava, District: Jhalokathi are located within the Pourashava area, which are mostly within urban and semi urban areas. This component covers 16 roads with a total length is 15.651 km, with road widths in the range of 3.66 m – 5.00m. The total designed length of flexible pavement is 1.45 km and of roadside drain is 7.905 km.

54. **Drains.** The roadside drains are also designed to improve the urban drainage facilities. These roadside drains will have cross culverts and protection work as precast concrete cement block (400mm x 400mm x 100mm) and precast reinforced cement concrete pile with cast in situ. RCC vertical wall was also designed as per field requirements.

55. **Roads Design.** The design of flexible pavement involves the interplay of several variables such as the wheel loads, traffic, climate, terrain and sub grade condition, with a view to have a unified approach for working out the design of flexible pavement based on the Indian Road Congress (IRC) guidelines in 1970. These were based on California Bearing Ratio (CBR) method. In this approach, the pavement thickness was related to the cumulative number of standard axles to be carried out for the different sub grade strengths. Design curves were developed to cater for up to 30 million standard axles. With the rapid growth of traffic now, the pavements are required to be designed for heavy volume of traffic of the order of 150 million standard axles.

56. **Climate change adaptation measures.** To take care of the poor quality of sub grade, the roads will be raised from above high flood level. For reinforced concrete pavement, the roads will meet the minimum weight of reinforcement required in relation to the cumulative number of standard axles carried out of design life. The scope of the subproject is described in table below.

Table 10: Generic Specification of the Roads Component

| SI No. | Road Name | Existing | | | Proposed | | |
|--------|--|-------------------------------|------------|-----------|-----------|------|----------------|
| | | Feature | Length (m) | Width (m) | Width (m) | Type | Roadside drain |
| 1 | Improvement of road by RCC starting from Kritepasha Bottala to back side of Nesarabed Madrasha via Nurul Haq Member House. | Earthen & Damaged soling Road | 1550 | 2.40 | 3.66 | RCC | no |
| 2 | Improvement of road by RCC starting from Anil mazi kheaghat to Gabkhan Bridge | Damaged BC | 800 | 3.60 | 3.66 | RCC | no |
| 3 | Improvement of Road by BC starting from Bisaw road to Pourashava End Munshi Jahangir Sarak) Back side of R& H Office. | Damaged BC | 1450 | 3.50 | 3.66 | BC | yes (D-9) |
| 4 | Improvement of Road by RCC starting From Bisaw Road to Badam tola Kheaghat .w-7 | BC Road | 770 | 3.50 | 3.60 | RCC | no |
| 5 | Improvement of RCC by RCC starting from Barisal – Khulna Old Road to North (Basundhara Road) | Damaged BC Road | 350 | 2.70 | 3.66 | RCC | yes (D-16) |
| 6 | Improvement of Road by RCC starting from Press club to Kath potty Troller Ghat | BC Road | 1800 | 3.35 | 4.88 | RCC | yes (D-10) |

| SI No. | Road Name | Existing | | | Proposed | | |
|--------|--|---------------------------|------------|-----------|-----------|------|----------------|
| | | Feature | Length (m) | Width (m) | Width (m) | Type | Roadside drain |
| 7 | Improvement of Road by RCC starting from Barac More to Pourashava End | Damaged BC & Earthen Road | 2500 | 4.00 | 4.80 | RCC | Yes (D-11) |
| 8 | Improvement of Road by RCC from Baher Road to Posu Hospital Road (T&T) Road | BC Road | 878 | 5.00 | 5.00 | RCC | no |
| 9 | Improvement of Road by RCC starting from Horeshava More to Bikna Primary school ch 950.00-1870.00 m | Damaged BC Road | 608 | 3.00 | 3.60 | RCC | no |
| 10 | Improvement of Road by RCC starting from Town Masjid Culvert to Udbodhone School (Bash potty) Road | Damaged BC Road | 510 | 3.60 | 3.66 | RCC | yes (D-7) |
| 11 | Improvement of Road by RCC starting From Amtola Road to Post Office Road | BC Road | 113 | 3.30 | 3.00 | RCC | no |
| 12 | Improvement of Road by RCC starting from T&T Road to Palbari Road (Sk Mojib Road) | BC Road | 527 | 3.00 | 3.00 | RCC | no |
| 13 | Improvement of Road by RCC starting from Chadkathi Main Road to Middho chadkathi Road (BIP Road) | CC Road | 670 | 3.40 | 3.66 | RCC | yes (D-14) |
| 14 | Improvement of Road by RCC starting From New college Road to T& T Road via Polash sangbadik House | Damaged CC Road | 225 | 2.40 | 3.0 | RCC | yes (D-12) |
| 15 | Improvement of Road by RCC starting from Red Road to Rafiq Councilar House | Damaged CC Road | 400 | 3.00 | 3.66 | RCC | yes (D-13) |
| 16 | Improvement of Road by RCC starting from Jubo unnaion Culvert to Nesarabed Mohila Madrasha & towears West Ondho Hujur House. | Earthen Road | 2500 | 3.00 | 3.66 | RCC | no |
| | TOTAL | | 15,651 | | | | |

BC = bituminous carpet; CC = cement concrete; RCC = reinforced cement concrete

Figure 4: General Cross Section of the Proposed Roads





Figure 5: Typical Road Junction Plan



D. Resource Utilization

57. Gravel, sand, and aggregate will be required for civil construction part of this project, most of which are available in Bangladesh, which may, however, need to be transported over long distances. Reinforcing steel (both mild and high grade) is produced in the country. However, a guarantee of quality, quantity and delivery schedule is important. All these materials, and other construction materials will be sourced from legitimate entities authorized by the government.

E. Project Implementation Schedule

58. The design for the Jhalokathi roads was finalized in April 2021. The subproject may take about 12 months for construction. The post-construction will also include a defect liability period of 12 months.

IV. ANALYSIS OF ALTERNATIVES

59. The primary objective of the “analysis of alternatives” is to identify the location/technology for a particular sub-project that would generate the least adverse impact and maximize the positive impacts. The preliminary assessment of the project included an analysis of alternatives, addressing the optimal match between required technical specifications and site conditions, as well as addressing any concerns for environmental, social, and economic features in each location.

60. **“With Project” alternative.** The proposed sites are on the existing pourashava roads which are already existing but need upgrading, resurfacing, repair, and drainage system. Unfortunately, most of the roads do not have enough space since these roads are in the semi-urban areas with dense and unplanned housing. Widening may disturb private and common properties or structures such as ramps, lamp posts, fences, boundary walls, and soak well, etc. Operation of road shop owners may also be disturbed. These impacts, however, will be temporary and avoidable. The additional drainage system proposed alongside the roads and upgrading of the roads are expected to reduce the existing overwhelming waterlogging condition and improvement health and sanitation in the locality. Summary of the impacts of current proposal is given in the table below:

Table 11: Negative impact of current proposal on environment and society

| Sector | Impact |
|---|---|
| Land (Government-owned land are to be given priority) | Yes, widening of the roads and installation of drainage system will require additional land which is under pourashava ownership |
| Presence Agricultural/crop land | Close by, no impact will occur if EMP is followed |
| Village affected | Close by, no impact will occur if EMP is followed |
| Families affected | Close by, no impact will occur if EMP is followed |
| Local Business affected | Close by, no impact will occur if EMP is followed |
| Loss of structures | Close by, no impact will occur if EMP is followed |
| Impact on Common properties | Close by, no impact will occur if EMP is followed |

| Sector | Impact |
|---------------------------------|--|
| Trees to be chopped down | Yes – avoidance or replacement tree planting will be implemented |
| Presence of sensitive ecosystem | No |
| Presence of waterbody | Bishkhali river is nearby; ponds and canals are also found in the area |
| Tribal population affected | No |

61. “With project” alternative is envisaged to benefit at least 40,000 people in the Jhalokathi pourashava with improved road condition and reduced waterlogging havoc. The reduction of waterlogging occurrences is expected to improve the health and sanitation condition of the locality and improved economy.

62. **“No-project” Alternative and Implications.** The “no-project” option means that no road improvement will be implemented in Jhalokathi District. The “do nothing” or “without the project” option is not viable since the roads are in bad shape, causing local accidents. Also, locals reported frequent waterlogging problems in the locality due to poor drainage. Most of the roads do not have a drainage system installed with them. The “no project” option will not be able to address these issues on accidents, waterlogging and poor health and sanitation in the locality.

V. DESCRIPTION OF BASELINE ENVIRONMENT

A. Baseline Information

63. The primary objective in this chapter is to provide an environmental baseline of the proposed cyclone shelter site. Baseline data includes an inventory of physical, ecological and socio-economic parameters. Baseline environmental data presented in this chapter are based on available secondary information. No sampling for air quality, noise and water quality was conducted. Baseline environmental monitoring for such will be conducted before the start of construction. The Integrated Biodiversity Assessment Tool (IBAT) was used to screen the potential risks on the protected areas or critical habitat that may exist around the project sites.

B. Project Influence Area

64. Impacts and risks were analyzed in the context of the project’s area of influence, which encompasses the alignment of existing roads that will be improved, its immediate vicinity, and the location of construction phase facilities such as the worker’s camp, storage and disposal areas.


65. The primary impact area will be confined along the alignment of the roads. Delivery of construction materials to the sitewould extend the PIA. This means that during transport of construction materials, the impact area is extended along the roads being traversed by the transporting equipment.

C. Physical Environment

66. **Topography.** Jhalokathi district is in the low-lying southern section of Bangladesh with ground elevation in the range of 0-3 meters above sea level (masl). Jhalokathi Sadar Upazila, where the subproject will be implemented, is bounded by two major rivers namely: Bishkhali river to the south, and Kaulhaki and Gabkhan rivers to the west. The specific subproject site in the upazila is within a relatively flat area with ground elevation in the range of 1 – 1.5 masl, which

gently slopes down to the banks of these two rivers. Small canals and drainages in the Upazila drain towards either of these major rivers. Elevation map showing the location of the subproject site is in below figure.

Figure 6: Elevation Map Showing Subproject Location




Source: www.researchgate.net

67. **Geology:** Jhalokathi District is located at the Lower Ganga Delta. The Ganges delta is formed by the confluence of the Ganges (local name Padma), Brahmaputra (Jamuna), and Meghna rivers and their respective tributaries. The Ganges unites with the Jamuna (main channel of the Brahmaputra) and later joins the Meghna, finally flowing into the Bay of Bengal. The Ganges Delta and its surroundings are one of the largest alluvial plains in the world. It faces the Bay of Bengal and rivers flowing in the low land take their source from the Himalayan mountains. The deposition of sediments was vastly controlled by quaternary sea level fluctuation, climatic conditions and tectonic activities (Umitsu 1987). The Bengal Basin was filled with sediments of Tertiary and Quaternary age (Morgan and McIntire 1959; Umitsu 1985, 1987, 1993). Mainly the Ganges deltaic deposits of Late Holocene to recent age cover the study area. The modern deltaic plain in the western Bengal Basin can be divided into two regions: the Upper Delta plain of meander belts of the Ganges– Bhagirathi rivers in the north; and the lower delta plain with numerous tidal creeks in the south (Das et. al. 1996). The lower deltaic plain, formed in Pleistocene–Holocene time, is characterized by the presence of an extensive clay layer of varying

thickness (15–76 m) which is underlain by silt, sand, and gravel (Deshmukh and Goswami 1973). See Figure 7 for geological map of the region.


Figure 7: Geological formation of Jhalokathi Region



Source: Geological Survey of Bangladesh, 2001

68. **Soil.** Based on the general soil map and soil texture map of Bangladesh, Jhalokathi District has grey floodplain soils with silty loam texture.

Figure 8: General soil map (left) and soil texture map (right) of Bangladesh



Source: FAO 1988 and Banglapedia.


69. **Seismicity.** Twenty-six, 38 and 36 percent of Bangladesh falls within the high, moderate, and low risk zones in terms of earthquake vulnerability, respectively. The distribution of recorded earthquakes indicates a major clustering of seismicity around the Dauki Fault and scattering of other events along other major fault systems of Bangladesh. The magnitude of the earthquakes is moderate (4-6, magnitude in Richter scale) and majority of them are at shallow depth. Based on the Geological Survey of Bangladesh (GSB, undated¹⁶), Jhalokathi falls in low intensity seismic zone (Zone-III, Basic Seismic Coefficient 0.04 g).

70. The Bangladesh National Building Code (2010),¹⁷ on the other hand, divides Bangladesh into four categories of seismic zone according to intensity, i.e., very high, high, moderate and low (Figure 9). Jhalokathi falls within seismic zone 1 ($Z = 0.12$).

¹⁶ Geological Survey of Bangladesh (GSB) (undated) Earthquake Zones of Bangladesh. Publication type: Map. Available at: <http://www.gsb.gov.bd/site/view/commondoc/Geo-scientific%20Map/>, date accessed: 15 May 2020.

¹⁷ Bangladesh National Building Code (BNBC) (2015) Bangladesh National Building Code (BNBC), Housing and Building Research Institute, Dhaka, Bangladesh.

Figure 9: Earthquake and Seismic Zone Maps of Bangladesh



Sources: Geological Survey of Bangladesh, 2001; Bangladesh National Building Code, 2010.

71. **Climate:** The climate in Barisal Division is a combination of Tropical Savannah (Aw) and Tropical Monsoon (Am) according to the Köppen-Geiger climate classification (Beck et al. 2018¹⁸) (Figure 13). The subproject site has a Tropical Monsoon (Am) climate. The average annual temperature in Jhalokathi is 26.0 °C. The temperatures are highest on average in May, at around 30.1°C. January is the coldest month, with temperatures averaging 19.1 °C. The rainfall in Jhalokathi averages 2165 mm with June as the month with the highest rainfall. The second highest rainfall occurs in September (154mm). See Figures 10 and 11 for details.¹⁹

¹⁸ Beck, H., Zimmermann, N., McVicar, T. et al. Present and future Köppen-Geiger climate classification maps at 1-km resolution. *Sci Data* 5, 180214 (2018). <https://doi.org/10.1038/sdata.2018.214>

¹⁹ Source: <https://weather-and-climate.com/average-monthly-Rainfall-Temperature-Sunshine,Jhalokathi,Bangladesh> Date Accessed: 7 Feb 2020.

Figure 10: Köppen-Geiger Climate Classification and Location of Subproject Site






Figure 11: Left: Temperature Pattern in Jhalokathi; Right: Rainfall Pattern in Jhalokathi



Source: Meteoblue.com

Figure 12: Rainfall Analysis (Amount) for Jhalokathi Station



Source: Meteoblue.com

73. **Surface Water.** The main river in Jhalokathi District is the Bishkhali river. The Bishkhali receives water from the Kaukhali and the Gabkhan Khal (canal) joining the river near the meander. The river falls into the Bay of Bengal through the mouth of the Baleswar-Haringhata at 13 km down of Patharghata. These rivers/khals are perennial and are used for various uses in the area such as natural drain, navigation and source of irrigation water. Bishkhali River has an average depth of 16 m and average width of 1-2 km. The width of the river at the section of Jhalokathi pourashava is around 680 meters. There are also few ponds and canals along/near the alignment of roads. The ponds are used for bathing purposes.


74. There is no available secondary information on surface water quality for the Bishkali River or the nearby khals and ponds. Baseline surface water quality sampling and analysis will be conducted before the start of construction activities.

75. **Groundwater.** The study area falls within the Ganges-Brahmaputra-Meghna (GBM) delta. Silts and clays predominate in the upper few meters of the GBM delta system, forming a surficial aquitard, generally less than 10 m thick with typical specific yield values of 2–3%, and vertical permeability values in the range $3-8 \times 10^3$ m/d. The aquifers are mostly medium-to fine and medium-to-coarse sands, with permeability of 40–80 m/d. Short-term pumping tests on the Holocene aquifers indicate a leaky response, but for longer pumping periods the aquifer is best described as regionally unconfined. The principal mineralogical components of the Holocene sands are quartz, plagioclase feldspars, potassium feldspars, micas (muscovite, biotite and chlorite), and clays (smectite, kaolinite and illite). Deep clayey aquitards exist in coastal regions and the sands below the aquitards are commonly referred to as the deep aquifer. Based on a recent study of sampled well depths, aquifers are considered as shallow (<70 m), inter-mediate

(70 – 180 m) and deep (>180 m) aquifer (Majumdar and Shimada, 2019)²⁰. Based on the groundwater zoning map of 2010 of the Bangladesh Agricultural Research Council (Figure 13), Jhalokathi District has groundwater depth of 0-5.3 meters.

76. There is no available information on groundwater quality at the subproject site. Baseline groundwater quality sampling and analysis will be conducted before the start of construction activities.

²⁰ Majumder, Ratan & Shimada, Jun. (2019). Tracing Groundwater Flow Systems with Hydrogeochemistry in Bengal Delta Aquifers, Bangladesh. *Indian Journal of Science and Technology*, Vol 12(12), DOI: 10.17485/ijst/2019/v12i12/140862, March 2019.

Figure 13: Groundwater zonation map of Bangladesh²¹

Source: Bangladesh agricultural research council, September 2015.

77. **Natural Hazards.** Most of the areas of Jhalokathi district are surrounded by rivers and being adjacent to the Bay of Bengal, natural disasters visit the district every year. Subsequently, the inhabitants of the district suffer much from the disaster. In addition to this, climate change effect has speed up the frequency of natural disasters like, cyclone, tidal surge, excessive rainfall, rising temperature, increased salinity, landslide, erosion of riverbanks, thunderstorm, etc., and

²¹ BARC (2015) Bangladesh agricultural research council, September 2015. URL <http://www.barc.gov.bd/>, date accessed: 15 May 2020.

these are the major disasters for Jhalokathi district. Figure 14 presents the Hazard Calendar of the district.²²

Figure 14: Hazard Calendar of the Jhalokathi Upazila

| Upazila Name | Disaster Name | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec |
|------------------|-----------------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| Jhalokathi Sadar | Tidal Bore | | | | | | | Y | Y | Y | Y | | |
| | Cyclone | | | | | Y | Y | Y | Y | Y | Y | Y | |
| | Depression | | | | | | Y | Y | Y | Y | | | |
| | Excess Rainfall | | | | | | Y | Y | Y | Y | | | |
| | Flood | | | | | Y | Y | Y | Y | Y | | | |
| | Windstorm | | | | Y | Y | Y | Y | Y | | | | |
| | Thunderstorm | | | | Y | Y | Y | Y | | | | | |


Source: Bangladesh Bureau of Statistics, 2008

78. Cyclone and tidal effects are observed in Jhalokathi district, with the former highly affecting the area (Figure 15). Cyclone Sidr which occurred in November 2007 is considered an extreme natural phenomenon²³ and has resulted in serious damage in the district.

²² 2018 December. Disaster prone area atlas of Bangladesh: Jhalokathi Upazila. Bangladesh Bureau of Statistics (BBS) Statistics and Informatics Division (SID), Ministry of Planning, Government of The People's Republic of Bangladesh. Dhaka.

²³ 2008 April. Cyclone Sidr in Bangladesh: Damage, Loss, and Needs Assessment for Recovery and Reconstruction after Cyclone Sidr. Government of Bangladesh Assisted by the International Development Community with Financial Support from the European Commission.

Figure 15: Cyclone (left) and Tidal (right) effects in and around site. Site is located within pourashava boundary (marked by black colored border)




Source: Bangladesh Bureau of Statistics, 2008.

79. Flooding is a common phenomenon in Bangladesh. The major cause of flood is monsoon rainfall runoff from upstream catchments, with more than 90 percent from outside Bangladesh. A flood season in Bangladesh may start as early as May and can continue until November. Five floods during the last fifty years were extensive and devastating and these are the floods of 1955, 1974, 1987, 1988, and 1998. Figure 16 below shows that the project area falls in the “moderate tidal surge” flood zone. According to the locals, the subproject area suffer from waterlogging due to poor drainage system.


80. Jhalokathi is also within a region where riverbank erosion occurs (Figure 17). However, no erosional features have been observed at this section of the Bishkali river.

Figure 16: Flood Prone Areas of Bangladesh and Classifications.



Source: Bangladesh Climate and Disaster Risk Atlas. ADB. December 2021

Figure 17: Areas with Riverbank Erosion in Bangladesh



Source: Bangladesh Climate and Disaster Risk Atlas. ADB, December 2021

81. **Air Quality.** Baseline data on air quality for the subproject area is not available. The subproject location is in a mixed-use area (residential, commercial and institutional). There are no heavy polluting industries in the area. Non-point sources of air pollution in the subproject site include emissions from vehicles, and dust from loose soil. The contractor will be required to establish the baseline air quality before the start of construction.

82. **Noise Level.** Baseline data on noise is not available for the subproject area. Some sources of noise pollution in the subproject site may include motor vehicles, construction work, audio entertainment systems, loudspeakers and noisy people. The contractor will be required to establish the baseline noise levels before the start of construction.

D. Biological Environment

83. **Terrestrial Fauna Species.** A total of nine (9) amphibian species are found in Jhalokathi. Based on frequency of occurrence or relative abundance, common toad, skipper frog, Indian bull frog and cricket frog were commonly found, and less common species were pierries cricket frog, Nepal cricket frog, etc. Species found in the impact areas were Least Concern (LC) based on IUCN-Bangladesh (2000). Although cricket frogs have not been evaluated by IUCN Bangladesh yet, the species of cricket frog found in the Jhalokathi are not subject to any threats.

84. A total of 17 reptile species are found Jhalokathi. Based on frequency of occurrence or relative abundance, common garden lizard, common skink, yellow-bellied house gecko, Bengal monitor, common smooth water snake, checkered keelback water snake, common smooth water snake and spectacled cobra were found to be common. Tokay gecko, oriental leaf-toed gecko, common wolf snake and Indian rat snake/western rat snake were less common species. Indian roofed turtle, vine snake, striped keelback, monocellate cobra and common Indian krait were found as rare species.

85. A total of 10 mammalian species are found in Jhalokathi. Based on frequency of occurrence or relative abundance Bengal fox, Indian grey mongoose and house rat were commonly found. Golden jackal, mole rat, Greater bandicoot rat, Indian flying fox and Asian house shrew were not common or less common in the study area.

86. **Common birds.** Common bird species noted in the subproject area were Asian crow, myna, cuckoo, kingfisher, pigeon and dove satara, drongo, weaver bird choroi, babui, and dahuk (Figure 18). The mammals include foxes, monkeys, mongoose, Bengal monitor, various rodents etc. There are also several species of frogs, lizards and snakes.

Figure 18: Common Bird in Jhalokathi

87. **Flora Species:** The plant species found in Jhalokathi include coconut (*Cocos nucifera*), betel nut (*Areca catechu*), akashmoni (*Acacia auriculiformis*), raintree (*Albizia saman*), mango (*Mangifera indica*), jackfruit (*Artocarpus heterophyllus*), boroi (*Ziziphus mauritiana*), mahogany (*Swietenia mahogany*), guava (*Psidium guajava*), banana (*Musa sp.*), segun (*Tectona grandis*) bokul (*Mimusops elengi*) and bamboo. Sessile joy weed (*Alternanthera sessilis*), thorny amaranth (*Amaranthus spinosus*), bermuda grass (*Cynodon dactylon*), smartweed (*Polygonum sp.*), creeping oxalis (*Oxalis corniculata*), etc., are common weed species (Figure 23). Among crop-field vegetation, aman is grown during summer rains and boro (winter rice) is cultivated by irrigation in winter.


88. Trees such as mahogany, chambul, chapalish, etc., are found along the roads (Appendix 13). The species found are common in the locality.

Figure 19: Sample Common Flora Species in Jhalokathi

89. **Protected Areas and Critical Habitats.** Protected areas (PAs) are “especially dedicated to the protection and maintenance of biological diversity and associated cultural resources, which are managed through legal or other effective means” (IUCN, 1994). They are “designated or regulated and managed to achieve specific conservation objectives” (Mulongoy & Chape, 2004). Three types of protected areas were defined under the Bangladesh Wildlife Preservation Act, 1973; i.e., National Park, Wildlife Sanctuary and Game Reserve. There is no PA within 10km of the site (Figure 20).

90. The Integrated Biodiversity Assessment Tool (IBAT) was used to screen the presence of protected areas or critical habitats around the subproject site (default area of analysis of 50 km radius). Screening results show there is no protected area within the 50-km radius of the site, which confirms the illustration in Figure 23. Results also show that there is no key biodiversity area (KBA) within the 10-km radius of the site. The nearest KBA is already far at 50-km distance from the site. From the same IBAT screening, 72 IUCN Red List species of concern are identified within the default area of analysis of 50-km radius (see Appendix 2 for the results of IBAT screening). The subproject site is already a built-up area and the probability of these species being found at the site is very low.

Figure 20: Protected Areas of Bangladesh




Sources: (Left) Forest Department, 2021; (Right) IUCN Wildlife Distribution in Bangladesh

E. Socio-economic Environment

91. **Demography.** As of the 2011 Bangladesh census, Jhalokathi District has a population of 200,117. Of the total population, 101,075 are male, and 99,042 are female; There are 166,176 Muslims, 33,831 Hindu, 50 Buddhists, 30 Christians and 30 with other religions. Population density is the highest in the pourashava area, exceeding 10,650 persons per square kilometer (Figure 21).


Figure 21: Population density in Jhalokathi District.



92. **Land use pattern, status of housing and built-up infrastructure.** There is no forest area in this district and the land cover categories are basically agricultural lands and settlements (Figure 22).

93. The land cover category in the subproject area is settlement. The existing roads for improvement are in relatively built-up area and surrounded by several residential and commercial establishments. Photos of the land use in the area are found in Appendix 13.

Figure 22: Land Cover Map of Jhalokathi Sadar Upazila



94. **Literacy rate and educational institutions.** Average literacy is at 64.2% with male literacy rate at 66.0%, and female literacy rate at 62.2%. Noted educational institutions include the Jhalokathi Government College (1964), Jhalokathi Government Mahila College, Sher-E-Bangla A K Fazlul Haque College, Jhalokathi Government High School (1872), Kirtipasha Prosanna Kumar Secondary School (1903), Baukati Bindu Bashini Secondary School (1918), Jhalokathi Government Girls' school (1919), Nathullabad Secondary School (1923), Taruli Secondary School (1957), Poura Adarsha Government Primary School (1902), Baharampur Government Primary School (1905), and Sarengal Nesaria Honainia Fazil Madrasa (1974).

95. **Main sources of income.** The main sources of income include agriculture (38.84%), non-agricultural labour (6.30%), industry (0.98%), commerce (18.40%), transport and communication

(3.34%), service (16.88%), construction (2.75%), religious service (0.29%), rent and remittance (1.64%) and others (10.58%) (Banglapedia, undated).

96. **Access to electricity.** All the wards and unions of the upazila are under rural electrification network. However, only 27.22% of the households have access to electricity.

97. **Sources of drinking water.** Sources of water in the district include tube wells (92.93%), taps (2.35%), ponds (3.13%) and others (1.59%). The presence of intolerable level of arsenic has been detected in shallow tube well water in the upazila.

98. **Sanitation.** Approximately 63% (54.80% in rural areas, and 93.68% in urban areas) of households in the upazila use sanitary latrines, and 32.55% (40.32% in rural areas and 4.86% in urban areas) of households use non-sanitary latrines. Around four percent of households do not have latrine facilities. Jhalokathi Pourashava does not have any existing pipe sewerage network. Households use on-site sanitation facilities like septic tanks, and discharge septic tank outflow and sullage into existing drains and open plots/areas in the Pourashava. Except during rains, drains mostly carry wastewater from town area.

99. **Health centers.** There are two hospitals, three satellite clinics, and 11 family planning centers in Jhalokathi. Jhalokathi sadar hospital is only 0.5 km from the site.

100. **Physical Cultural Resources.** There are no physical cultural resources (PCRs) in Jhalakathi that is listed in UNESCO World Heritage list of archaeological sites. There are also no PCRs considered as protected monuments in the area. Available online map sources and site visits reveal that there are various socio-cultural and religious establishments such as mosques and educational institutes like madrasas in the area. There are graveyards along the road alignments as found during the site visit.

VI. ANTICIPATED ENVIRONMENTAL IMPACTS AND MITIGATION MEASURES

101. Environmental impact assessment is the systematic identification and evaluation of the potential impacts (effects) of proposed projects, plans, programs, or legislative actions relative to the physical, chemical, biological, cultural, and socioeconomic components of the total environment. ADB SPS (2009) requires the assessment of environmental impacts during the different stages of the project, including project design/pre-construction, construction, and operation phases, and the formulation of corresponding mitigation measures to avoid, minimize or offset environmental impacts.

A. Design/Pre-Construction Phase Impacts and Mitigation Measures

102. **Integration of EMP in bidding documents and contracts.** Lack of awareness by contractors on ADB SPS requirements may result in insufficient budget and non-implementation of EMP.

103. To ensure that EMP will be provided with sufficient budget and implemented:

- (i) The PMU will incorporate the costs of implementing OHS and the EMP as well as specific provisions requiring contractors to comply with all other conditions required by ADB into the bidding and contract document.
- (ii) Once the Contractor is selected, the PIU with support from PMSC will inform contractors on their responsibilities in EMP implementation, in compliance with ADB and government requirements, self -monitoring and reporting procedures.

104. **Updating of IEE.** The PMU shall update the IEE in case of change in design/based on the final detailed design and submit the same for review and clearance of ADB.

105. **Provisions for connection to service infrastructure.** Unplanned construction activity may be necessary in case of absence of service infrastructure at the site.

106. To avoid unplanned construction activity, the PMU and PIU shall confirm the location, capacity, functionality and connection readiness of water, sewerage, electricity, heating and legal landfills to avoid wastewater dumping, ad-hoc connection arrangements, or inappropriate waste disposal during the construction phase.

107. **Impacts of climate change.** The impact of climate change is significant for the road construction and rehabilitation subproject. The detailed design of the roads and other related infrastructures, such as sidewalks or footpaths and drains, will consider future changes in climate patterns such as flooding due to extended monsoon seasons and increased level of precipitation, droughts, and increased global temperature, among others. More particularly for the subproject, the design of the subproject will consider:

- (i) Likely changes in the climatic conditions with respect to temperature, flooding, salinity, and acidity, including drainage aspects; and
- (ii) Likely impacts on road surfaces and runoff due to climate change-induced heavier and more erratic rainfall.

108. The impacts of climate change will be mitigated upfront during the design and planning stage for the infrastructures. Among these measures are the following:

- (i) The differences in water level between base and future time should be computed as it is needed to estimate the additional road embankment height required in making the roads safer against climate change-induced flooding. Per design, roads will be raised in the range of 150mm – 600mm;
- (ii) The proposed road area might have to drain a significant additional discharge due to climate change-induced higher rainfall during extreme events. Therefore, an adequate number of drainage facilities along with larger openings should be considered in structure for the proposed roads;
- (iii) Maximum possible efforts must be made to minimize cutting down trees while designing widening options for the proposed roads;
- (iv) Increase of Bituminous Carpeting (BC) thickness from 25 mm to 40 mm;
- (v) Prefer cement concrete (CC) pavement where there are threats of inundation;
- (vi) Provision of temperature reinforcement in CC pavement to minimize expansion and contraction;
- (vii) Provision of hard shoulder along the pavement where there are threats of inundation;
- (viii) Roadside reinforced cement concrete (RCC) drainage works to have gutter drain (V-Shaped) and footpath;
- (ix) Construction of RCC box culverts/cross drains as required;
- (x) Masonry guide wall to protect erosion and sliding in case of CC road;
- (xi) Provision of proper pavement camber (2% ~-3%); and
- (xii) Tree Plantation, turf and jute textile mat along the roads and RCC protection works.

109. **Impacts to local hydrology.** Locals reported that the sites suffer from waterlogging. Roads often get waterlogged due to poor drainage system. Failure to consider the local hydrology

in the siting and design planning may lead to local waterlogging problems and obstruction of natural water flows in the vicinity.

110. To address these impacts, the design will consider the following:

- (i) Detailed assessment of the micro hydrology and topography of the project site;
- (ii) Design the roads according to the slope and elevation relative to the water bodies that may exist in the area; and
- (iii) Provide the appropriate design of drains for road stretches that do not have existing drainage or where persistent flooding has been recorded.

111. **Disruption of Existing Utilities.** Construction activities may disrupt existing utilities installed underground.

112. To avoid/minimize or manage the disruption of existing utilities, the following measures will be implemented:

- (i) conduct investigation at site to determine all the existing utilities that will likely be disturbed during construction phase; and
- (ii) coordinate with agencies responsible for the maintenance of the utilities and formulate a plan to minimize disruption of services during construction phase. The plan must be formulated in coordination with LGED and stakeholders at the site. Where required, the responsible agency shall be requested by PIU to carry out the necessary works at the time required and at cost of the subproject.

113. **Disturbance of private and common properties and physical cultural resources.** Damage to private and common properties (such as ramps, drainage, boundary walls, houses, soak well, lamp post), and physical cultural resources such as graveyards and mosque will be avoided.

114. The following mitigation measures shall be implemented to address the above impacts:

- (i) Conduct investigation at site to determine if any existing private or common properties/structures will be disturbed during construction phase;
- (ii) Conduct meaningful consultation with stakeholders whose private and common properties may be affected by the construction works;
- (iii) Ensure that all works will be confined within existing road and side drains alignments, and within existing rights-of-way (ROWs).
- (iv) avoid disturbance or damage of physical cultural resources (mosque, graveyards) through proper design of road alignments and demarcating construction area; and
- (v) ensure the implementation of measures according to the resettlement plan for the subproject, as necessary

115. **Material sourcing.** There are a few illegal sand quarries in Jhalokathi which have left the entire river/canal vulnerable to erosion and sedimentation. Sand/silt material for the construction should not source its materials from this local low land/river/canals.

116. As a measure,

- (i) the bid documents should include a clause on material sourcing that will require the contractor to source construction materials from legal or government-approved sources only.
- (ii) no new quarry sites shall be used for the subproject;
- (iii) verify suitability of all material sources and obtain approval of PMU/RPMU or PIU; and
- (iv) document all sources of materials and include in the monthly reporting to the PIU.

117. **Drinking water quality.** Drinking water supply for workers will be likely sourced from tube wells. However, there is a possibility that underground source has arsenic levels that could be detrimental to the health.

118. To avoid any health risks from the drinking water supply:

- (i) The bid documents should include a requirement that Contractor will ensure that drinking water supply shows compliance with the drinking water quality standards, particularly for arsenic parameter.
- (ii) The Contractor will undertake groundwater quality sampling and analysis to ensure that water from tube wells is in compliance with the drinking water quality standards. If the groundwater quality does not comply with the standards, the contractor will source potable water from an alternative source or provide a potable onsite treatment facility with own costs and approval from PIU/PMU.

119. **Consents, Permits and Clearances.** Failure to obtain necessary consents, permits, and other appropriate regulatory clearances can result to design revisions and work stoppage.

120. All the necessary consents, permits, and clearances shall be obtained before the start of civil works. LGED will contact the School Committees for land records and other necessary papers that are required for clearance for construction. The School Committees will issue the NOCs to LGED as well as local upzilla parishad. Environmental clearance for the entire Project will be obtained by the PMU from the Department of Environment before construction.

121. **EMP Implementation Training.** If the contractors and construction supervision engineers are not aware about the requirements of this EMP, the project may not proceed and comply with ADB and GoB environmental policies.

122. The PMU, RPMU, PIU and contractors will be required to undergo training on EMP implementation. Methodology of capacity and training activities are discussed in Part D of Chapter IX hereof. The capacity building program will be participatory to the extent possible to make it more effective, with learning by doing, role playing, group exercises, on-the-job training, etc. Pre- and post-training assessment will be conducted to measure the effectiveness of the program.

123. **Community awareness on project activities and impacts.** Lack of community awareness on project activities may result in potential community health and safety concerns and complaints.

124. Before the start of project construction, a meaningful consultation with the affected communities will be conducted. This meaningful consultation will aim to engage community stakeholders, listen to their views, and try to come to a common understanding about the need for an improved drainage system and the sacrifices that need to be made to achieve it. To aid in

the consultation process, it is important that the community should be made aware of the details of project activities. Important information to be disseminated to the people are, among others, the following:

- (i) Overview and objectives of the proposed project;
- (i) Preliminary and/or final detailed design of proposed project components;
- (ii) Potential environmental and social impacts (positive and negative) of the project, and the proposed mitigation measures for the perceived negative impacts; and
- (iii) Grievance redress mechanism and contact details of the project.

B. Construction Phase Impacts and Mitigation Measures

125. **Construction Planning.** Inadequate planning could lead to non-implementation of EMP during the construction phase and result in significant environmental impacts leading to non-compliance with ADB's environmental safeguard requirements.

126. To ensure that EMP will be implemented during the construction phase, the contractor should, prior to start of construction activities:

- (i) Designate an Environmental Health and Safety Officer (EHSO).
- (ii) Conduct training on the rationale for and implementation of the SEMP and EMP to enhance general understanding and clarify responsibilities regarding implementation, including monitoring and reporting, must also be provided to relevant staff of contractors (including EHSOs)
- (iii) The Contractor will be required to submit to PMU, for review and approval, a SEMP including (a) proposed sites/locations for construction work camps, storage areas, hauling roads, lay down areas, disposal areas for solid and hazardous wastes, (b) specific mitigation measures following the approved EMP; (c) monitoring program as per EMP; and (d) budget for SEMP implementation. No works can commence prior to approval of SEMP. The SEMP will include the following:
 - (a) Construction Compound Management Plan;
 - (b) Construction Traffic Management Plan;
 - (c) Construction Health and Safety Plan (including COVID-19 H&S guidance);
 - (d) Materials Management Plan;
 - (e) Noise and Vibration Management Plan
 - (f) Water Quality Management Plan;
 - (g) Dust Management Plan;
 - (h) Waste Management Plan; and
 - (i) Emergency Incident Response Plan.

127. **Excavation Works.** Excavations may affect local drainage patterns if surface and groundwater collect in voids as they are being dug.

128. To mitigate, the contractor will ensure the following:

- (i) All excavations shall be done to the minimum dimension as required for safety and working facility.
- (i) The excavation shall be executed in such manner, that the contractor does not damage or interfere with existing services or structures. If damage or interference is so caused, the contractor shall make arrangements with the

supply and/or building owner to execute the repairs at the contractor's own cost.

- (ii) All excavations and other work shall be carried out during nighttime at busy road section.
- (iii) Road drains and channels shall be kept free from obstructions at all times.

129. **Removal of Trees.** There are several trees along road alignment which may be affected by the road construction/improvement.

130. The following actions are proposed to mitigate the impact of tree removal:

- (i) after the finalization of the designs and layout of the project components, the trees within proposed construction areas will be marked;
- (ii) trees within area required for construction will be felled after prior approval;
- (iii) replacement of the tree shall be undertaken by LGED at the replacement ratio of two trees for every tree that is cut (i.e., 2:1 ratio) Indigenous/native species will be preferred in tree planting;
- (iv) only trees that will require removal within the proposed construction areas of the sites will be cut; and
- (v) For trees that will not be cut, take all precautions to protect them from any damage from construction activities.

131. **Excavation, soil erosion and sediment mobilization.** Excavation during construction will generate loose soil which can be carried through surface run-off during a rainfall.

132. During construction phase, the Contractor shall implement the measures at all times to control soil erosion that shall include, but not be limited to the followings:

- (i) The Contractor shall plan his works to minimize surface excavation works during the rainy season where practicable.
- (ii) Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms shall be developed by the Contractor.
- (iii) The earthwork sites where exposed land surface is vulnerable to runoff shall be consolidated and/or covered.
- (iv) Channels, earth bunds, netting, tarpaulin and or sandbag barriers shall be used on site to manage surface water runoff and minimize erosion.
- (v) The overall slope of the works areas and construction yards shall be kept to a minimum to reduce the erosive potential of surface water flows.
- (vi) Monitor groundwater quality that could exist close to the working areas to ensure compliance.

133. **Surface water pollution.** Silt-laden run-off from stockpiled materials, solid wastes and domestic wastewater from the construction camp, and leaks from chemical storage areas and machineries may contaminate or result in water pollution if disposed or discharged to nearby receiving bodies of water. Untreated sewage from the pit latrines could enter surface water if not adequately designed and positioned to reflect the local hydrological and hydrogeological patterns. Periods of high rainfall could lead to the overflow of the pit and overland flow, or rapid through-flow of the effluent to surface water prior to its full digestion in the soil. Raw sewage can potentially impact surface water quality by promoting the growth of algae and delivering pathogens may be harmful to human and ecological receptors. Solvents and vehicle maintenance fluid (oil, coolant) and diesel fuel may contaminate surface and groundwater if these are disposed of directly into

the ground or washed into the streams. Human waste from construction workers may also contaminate surface water and groundwater if there are no adequate sanitary facilities.

134. To mitigate these impacts, the contractor will be required to:

- (i) Provision of temporary sedimentation canal and/or silt traps along construction areas, particularly alignments that are adjacent to receiving bodies of water or canals.
- (ii) The measures to address soil erosion at the proposed facilities will consist of measures as per design, or as directed by the PMSC to control soil erosion, sedimentation, and water pollution. All temporary sedimentation, pollution control works, and maintenance thereof will be deemed incidental to the earthwork or other items of work.
- (iii) All temporary discharge points shall be located, designed and constructed in a manner that will minimize erosion in the receiving channels.
- (iv) Ensure proper compaction of refilled soil and there shall not be any loose soil particles on the top; the material shall be refilled in layers and compacted properly layer by layer.
- (v) Use surplus soil for beneficial purposes such as in any other construction activities, or to raise the level of low lying areas.
- (vi) Avoid scheduling of excavation work during the monsoon season. Earthworks during dry season.
- (vii) Confine construction area including the material storage (sand and aggregate) so that runoff will not enter the site.
- (viii) Ensure that drains are not blocked with excavated soil
- (ix) Stockyards at least 50 meters (m) away from watercourses.
- (x) Fuel and other petroleum products stored at storage areas away from water drainage and protected by impermeable lining and banded 110%.
- (xi) Daily control of machinery and vehicles for leakages
- (xii) No obstruction in flowing water.
- (xiii) For effluents from workplace, camps, and offices, provide treatment arrangements such as retention ponds and septic tanks which should be incorporated in the facility designs. A sewage management plan has to be prepared by the contractor and agreed with the PMSC.
- (xiv) Monitor water quality according to the environmental monitoring plan.

135. For management and final disposal of solid wastes following mitigation, contractor will be required to apply the follow-up measures such as:

- (i) collection of recyclable solid wastes and supply to scrap vendors;
- (ii) ensure all the camp wastes and construction wastes are placed in the designated waste collection pits away from receiving water;
- (iii) establishment of separate banded and lined areas with 110% volume for the storage of all the toxic material wastes, including batteries, oil filters, mobile, burnt oils, etc. at the construction site; and
- (iv) consultation with PIU on the proper disposal of all residual wastes.

136. **Groundwater use and contamination.** Increased demand for groundwater is anticipated during the construction phase for construction activities and personal consumption by workers. Even a small project can require 100 m³/day of water. Uncontrolled extraction of water may affect

availability of water to locals. In addition, construction waste, if left unattended, will result in percolation of leachate through the soil strata reaching the groundwater table contaminating it.

137. It is necessary that arrangement for safe drinking water is made prior to start of work. Water will be supplied for consumption only after adequate analysis and requisite treatment. The workers may also be trained on the need for judicious use of freshwater resources. The contractors will use water in consideration to its value as a resource. Mitigation measures will include:

- (i) Prevent pollutants from contaminating the soil and the groundwater;
- (ii) All tube wells, test holes, monitoring wells that are no longer in use or needed shall be properly decommissioned;
- (iii) Storage of lubricants and fuel at least 50 m from water bodies;
- (iv) Storage of fuel and lubricants in double hulled tanks. Fuel and other petroleum products stored at storage areas away from water drainage and protected by impermeable lining and bunded 110%;
- (v) Daily control of machinery and vehicles for leakages;
- (vi) Collection of waste during construction activities;
- (vii) Provide uncontaminated water for dust suppression;
- (viii) Enclose the construction area to prevent unauthorized access.

138. **Drainage Congestion.** Construction material getting into surface run off or uncontrolled disposal may cause drainage congestion. The impact of these on hydrology is expected to be more pronounced during post monsoon period with rapid movement of rainwater through existing drainage structures, which if blocked by construction waste and debris may cause flooding or waterlogging in neighboring areas.

139. The contractor shall adopt a site clearance procedure that separates topsoil and stores it under appropriate conditions for reuse as instructed by the Engineer. Wastes and construction debris will not be disposed in a manner that these would end up in drainage canals. The on-site storage of excessive quantities of unwanted spoil and aggregate materials should be avoided. Where storage is necessary, the Contractor shall ensure heaps and stockpiles are located at sites that they do not permit direct runoff into watercourses and are on land sloping at less than 1.5%. All heaps shall be of a size and stability that will ensure the risk of mass movement during period of heavy rainfall is minimized.

140. **Impact on Air Quality.** There will be two main sources of air emissions, i.e., mobile sources and fixed sources during construction phase. Mobile sources are mostly associated with vehicles involved in construction activities. On the other hand, air pollution from fixed sources is mainly from generator sets, construction equipment (e.g., compressors) and excavation/ grading activities.

141. Dust and gaseous emissions will be generated by the construction machinery. Pollutants of primary concern include particulate matter (PM10). However, suspended dust particles are coarse and settle within a short distance of the construction area. Therefore, the impact will be direct but temporary, and will be restricted to areas in close vicinity of the construction activities only.

142. Construction work also involves breaking up, digging, transporting, and dumping large quantities of dry material. The particulate matter from these can cause health impacts, i.e., respiratory problems, irritation in eyes and reduction in visibility.

143. In the conduct of construction activities and the operation of equipment, contractors shall utilize all practical methods to control, prevent and otherwise minimize atmospheric emissions, specifically:

- (i) Take every precaution to reduce the levels of dust at construction sites, and not exceeding the pre-project ambient air quality standards.
- (ii) Fit all heavy equipment and machinery with air pollution control devices that are operating correctly.
- (iii) Vehicles travelling to and from the construction site must adhere to speed limits to avoid producing excessive dust.
- (iv) Reduce dust by spraying stockpiled soil, excavated materials, and spoils.
- (v) Cover with tarpaulin vehicles transporting soil and sand.
- (vi) Cover stockpiled construction materials with tarpaulin or plastic sheets.

- (vii) Heavy equipment and transport vehicles shall move only in designated areas and roads.
- (viii) Water spraying to access roads, camp sites and work sites to reduce dust emissions.
- (ix) Machines and vehicles must be regularly examined and maintained to comply with requirements of technical specifications.
- (x) All vehicles, equipment, and machinery used for construction will be regularly maintained to ensure that pollution emission levels comply with the relevant requirements of DOE. Copies of conformance will be submitted regularly to the PMSC.
- (xi) Repair and maintain access roads, as necessary.
- (xii) Monitor air quality according to the environmental monitoring plan.
- (xiii) clean wheels and undercarriage of vehicles prior to leaving construction site;
- (xiv) prohibit burning firewood in work and labor camps (promote liquified petroleum gas for cooking purposes and electric heater for heating purposes);
- (xv) use vehicles that have government-issued permits and registrations; and
- (xvi) prohibit open burning of solid waste.

144. **Noise.** Noise-emitting construction activities include earthworks, concrete mixing, concrete formation works, movement and operation of construction vehicles and equipment, and loading and unloading of coarse aggregates, among others. The vulnerable groups who are susceptible to construction noise include (i) onsite workers who are the most exposed to the highest noise levels generated from different construction activities due to their proximity to the noise sources; and (ii) neighboring communities and other sensitive receptors (such as worshippers at church/mosque, students at schools and other educational institutes, patients at hospitals etc.).

145. The significance of noise impact will be higher at the immediate vicinity of the subproject site where noise-sensitive Madrasa is situated. Noise levels should not exceed the national standards for noise or WHO noise level guidelines, whichever is more stringent, or result in increase in background noise level of 3 decibels at the nearest receptor location off-site.²⁴

146. Mitigation measures to reduce the noise impacts off-site at the nearest sensitive receptors include the following:

- (i) Communicate the construction schedule with the neighboring sensitive receptors such as church and Madrasa; operations shall be restricted to the hours of worship or classes as per discussion;
- (ii) Install noise barriers between the source and receptor, as necessary;
- (iii) Enclose and locate generators away from sensitive receptors;
- (iv) Start machines and vehicles sequentially rather than all together;
- (v) spread out the schedule of material, spoil and waste transport;
- (vi) minimize drop heights when loading and unloading coarse aggregates;
- (vii) avoid use of horns unless it is necessary to warn other road users or animals of a vehicle's approach.
- (viii) Select electrically powered plant that is quieter than diesel or petrol-driven plant, if interchangeable;
- (ix) Use modern vehicles and machinery with standard adaptations to reduce noise and exhaust emissions, and ensure they are maintained to manufacturers'

²⁴ IFC World Bank Group. 2007. [Environmental, Health and Safety \(EHS\) Guidelines – General EHS Guidelines: Environmental – Noise Management](#).

- specifications;
- (x) Noise-generating equipment must be fitted with silencers.
- (xi) Optimize the use of noisy construction equipment and turn off any equipment if not in use;
- (xii) Regular maintenance of all equipment and vehicles;
- (xiii) Stop all construction activities during at night;
- (xiv) Implement a complaints handling system;

147. On-site construction noise shall be mitigated to ensure a safe work environment by implementing an on-site occupational health and safety plan, which considers national and international requirements. The plan shall include the following measures:

- (i) Ear muffs/protective hearing equipment shall be made available to all workers in noise critical areas
- (ii) Training on how and when to use protective hearing equipment shall be conducted as part of the workers' induction sessions.
- (iii) Place visually clear instructions in areas where noise emissions are significant.
- (iv) Measure noise level according to the environmental monitoring plan.

148. **Construction wastes generation.** Solid wastes will include construction wastes (solid wastes: piece of rods, woods, bricks, stones, containers, electric wire, pipes etc. liquid waste: paint, bitumen, oil etc.) and general wastes (solid wastes: papers, plastic containers, residues of food, fruits etc. and liquid waste: from kitchen and bathroom etc.). These wastes will be generated due to construction camps, construction activities and materials used for construction. Inadequate management of construction wastes will result in negative impact on the soil, aesthetic beauty of area and workers' health and safety.

149. To mitigate the impacts, the contractor will implement the following to manage wastes:

- (i) The contractors should take every opportunity to reduce the amounts of waste generated and collect recyclable material for processing by local operators.
- (ii) Contractor shall implement waste segregation on site.
- (iii) Receptacles for solid waste should be provided for the use of workers, and their contents should be disposed of in officially sanctioned local landfills.
- (iv) Construction waste should also be disposed of in legal local landfills.
- (v) Clean construction waste such as excess soil or rubble should be used in landscaping on site or given to landowners and developers seeking fill material.
- (vi) Waste auditing. The contractor will record the quantity in tons and types of waste and materials leaving site during the construction phase;
- (vii) Waste fuels/oils may be generated from equipment used on-site during construction and may be classified as hazardous waste. Such wastes will be stored in a secure, bunded area on-site prior to collection by relevant parties;

150. **Disturbance to terrestrial flora and fauna.** The subproject area is a built-up area, hence, the impacts to flora and fauna will be insignificant. For trees found at the site, the design will ensure that these trees will not be cut, or if tree cutting is necessary, mitigation measure should be strictly followed.

151. To mitigate these impacts, contractor will be required to:

- (i) avoid, or minimize when avoidance is not possible, tree cutting;
- (ii) for any tree cut, conduct replacement planting at a ratio of 1(cut):2 (new planting) and consistent with the social forestry program of LGED (see Appendix 6 for LGED

- (iii) Tree Plantation Program);
- (iii) protect giant trees and locally important trees (for religious reasons), if any is identified as the site during implementation;
- (iv) prevent workers or any other person from removing and damaging any other flora and fauna found in the subproject site; and
- (v) prohibit employees and workers from poaching animals and cutting of trees for firewood in the vicinity of the site.

152. **Impacts on aquatic ecology.** Some of the subproject alignments are near or adjacent to khals (canals) and ponds. The construction of the subproject may affect these ponds due to siltation and chemical spills, and improper waste disposal, and therefore may impact the quality of the water and any thriving aquatic species.

153. To mitigate this impact, contractor will be required to:
- (i) Provide temporary protection at sections near the river/khals/ponds to avoid sliding of soils;
 - (ii) Store spoils away from the side of the river/khals/pond;
 - (iii) Implement proper storage/disposal of materials, chemicals and waste
 - (iv) Implement mitigation measures for excavation, soil erosion and sediment mobilization, surface water pollution, and construction waste generation.

154. **Impacts to protected areas and critical habitats.** Subproject area is located within the pourashava which is a built-up area. No ecologically sensitive areas nearby, therefore, no impact is predicted. No mitigation measure is necessary.

155. **Impact to Traffic.** Road rehabilitation works will render some portions of the road impassable at periods of time. This scenario will create traffic congestion and disturbance to pedestrians and motorists in the vicinity of the affected area if not properly managed.

156. A traffic management plan (TMP) will be developed prior to construction and approved by the PIU. The TMP shall include the following: (i) installation of clear signages; (ii) barricades; (iii) lightings at night; and (iv) markers to direct traffic movement in sites, among others. A sample TMP is attached with this IEE as Appendix 5. Emergency response plan must be prepared for any traffic accident during construction.

157. **Disruption of Public Access.** Public access along the road alignments may be disrupted during construction activities.

158. Mitigation measures to ensure safe access shall be implemented by the contractor. Among which are the following:

- (i) Prior coordination with the surrounding community on operation and work schedules.
- (ii) As necessary, increase workforce for speedy completion;
- (iii) Inform through display board about nature, duration of construction and contact for complaints;
- (iv) Schedule material deliveries on low pedestrian traffic hours;
- (v) Restore damaged properties and utilities;
- (vi) Erect and maintain barricades if required;
- (vii) Pedestrian access will be maintained with the use of walking boards. Wheelchair and disabled access shall be maintained.
- (viii) Surfaced roads shall be subject to road cleaning and unsurfaced roads to dust

suppression, the methodology and frequency of which shall be included in the traffic management plan.

159. Impacts on physical cultural resources (PCR) and chance finds. There are no protected physical cultural resources (PCRs) in the subproject area. The subproject area is also not a potential archaeological area and therefore no significant impact is envisaged. However, as a precautionary approach, the contractor will be required to implement the following measures in the event of a chance finds:

- (i) strictly follow the protocol by coordinating immediately with PIU and Bangladesh Department of Archaeology for any suspicion of chance finds during excavation works;
- (ii) stop work immediately to allow further investigation if any finds are suspected; and
- (iii) request authorized person from the Bangladesh Department of Archaeology to observe when excavation resumes for the identification of the potential chance finds and comply with further instructions.

160. Local physical cultural resources such as graveyards and mosques are found along the roads, as shown in Appendix 13. The mitigation measures are discussed in Para 113 (Disturbance of private/common properties, physical cultural resources) under the design phase.

161. Impacts on socio-economic activities. The impacts will result from excavation works, stockpiling, the operation of construction vehicles and equipment, and accidental damage to utilities (e.g., power supply poles, open drains, and water taps or hoses). The potential impacts include disturbance to economic activities, particularly to the businesses operating along the alignments of construction works.

162. Contractor will be required to:

- (i) Implement the traffic management plan in collaboration with local authorities;
- (ii) Where traffic congestion will likely occur, place traffic flagmen during working hours;
- (iii) Avoid full road closures by applying the construction method on section-wise and/or chainage-wise approach during excavation, concreting and/or curing periods;
- (iv) If full road closure is not possible, especially on very narrow roads, ensure that alternate routes are identified and that affected residents and establishments are informed prior to conducting the construction activities;
- (v) Provide convenient access to pedestrians when works occur in front of residential, commercial or institutional establishments. Examples are planks with handrails that should be provided to cross excavated areas.
- (vi) Provide appropriate compensation to qualified affected people or businesses per approved resettlement plan for the subproject;
- (vii) Manage stockpile;
- (viii) Manage pumped water from excavations either to drains or drums for later use;
- (ix) Relocate the affected power supply poles, and
- (x) Advise the concerned authority during accidental damage to utilities.

163. Occupational health and safety risks. Safety risks and health issues arise from storage, handling and transport of hazardous construction material. Construction workers are also at risk of accidents due to moving vehicles, and other construction related activities. Workers are also

exposed to high level of pollution from dust, exhaust of vehicles and machinery and noise. exposed to pathogens contained in wastewater and untreated sewage and septic tank effluents flowing through the road side drains. Further, if workers do not keep to regulated working hours, the risk of accident events will be higher due to fatigue. Insufficient supply and improper use of personal protective equipment (PPE) and lack of safety procedures may cause injuries or fatal accidents. Spread of COVID-19 is also a risk to manage among workers. It is expected that, at peak time there will be 30-40 workers at a time on each site, which can easily trigger COVID-19 human transfers. There is also a risk of transmitting COVID-19 to the residents.

164. The contractor will be required to implement the following measures:

- (i) All relevant provisions of the Bangladesh Labor Act, 2006 and relevant WHO guidelines will be adhered to, concerning the provision of adequate measures to avoid contracting and/or spreading diseases during construction phase;
- (ii) Follow international best practices on occupational health and safety such as those in Section 4.2 of World Bank EHS Guidelines on Construction and Decommissioning Activities;²⁵ and EHS Guidelines on Waste Management Facilities.²⁶ These practices include recommended measures to prevent, minimize and control pathogens from inflicting workers through training and use of appropriate PPEs, clothing and equipment when working along the drainage system, and immunization and health monitoring (e.g. hepatitis B and tetanus).
- (iii) Existing drains may present hazardous working conditions in some places due to lack of oxygen and flammable nature of methane emissions which will be detrimental to the health and safety of workers. Put in place standard operating procedures with appropriate equipment, and workers are provided with necessary training and personnel protection equipment to safeguard health and safety
- (iv) Follow established occupational health and safety protocol on emerging infectious diseases such as the corona virus disease (COVID19). See Appendix 7 for a sample guidance note in responding to COVID19;
- (v) A readily available first aid unit, including an adequate supply of sterilized dressing material and appliances, will be provided as per the factory rules. Suitable transport will be provided to facilitate the transfer of injured or ill persons to the nearest hospital;
- (vi) Other first aid medical equipment and nursing staff will be made available or arranged on-call;
- (vii) The contractor will, at his own expense, conform to all disease prevention instructions as may be given by PMU/RPMU and/or PIU;
- (viii) Provide regular health check-ups, sanitation and hygiene, health care, and control of epidemic diseases to the workforce;
- (ix) The contractor shall provide at cost all labor and materials and construct/install and maintain site safety, hard barricading, flexible green net, signboards, temporary day/light traffic diversions throughout the construction activities according to the specifications and provide personal protective equipment (PPE) to all the laborers working at the construction site;

²⁵ IFC World Bank Group. 2007. [Environmental, Health, and Safety \(EHS\) Guidelines – General EHS Guidelines: Construction and Decommissioning.](#)

²⁶ IFC World Bank Group. 2007. [Environmental, Health, and Safety \(EHS\) Guidelines – General EHS Guidelines: Construction and Decommissioning.](#)

- (x) Launch awareness programs concerning human trafficking and the possibility of spread of sexually transmitted diseases (STDs) and HIV/AIDS using brochures, posters, and signboards;
- (xi) Make available first aid kits, ambulance facilities, and fire extinguishers in camp sites, if any;
- (xii) Compensation for the loss of life (a zero tolerance to loss of life policy should be developed and implemented) or for any type of injuries; and
- (xiii) Provide insurance to the workers. Health and safety training for all site personnel is very important and must be mandatory.

165. **Community health and safety risks.** Communities will be moderately exposed to threats due to impacts on air and water quality, ambient noise level; mobility of people, goods, and services; accesses to properties, economic activities, and social services; service disruptions, etc. Construction workers may potentially bring communicable diseases in the community, including COVID-19.

166. To mitigate these impacts, the contractor will be required to implement the following measures:

- (i) Code of conduct for workers includes restricting workers in designated areas, no open defecation, no littering, no firewood collection, no fire except designated places, no trespassing, no residence at construction sites, and no obligation to potentially dangerous work;
- (ii) Follow International best practices on community health and safety such as those in Section 4.3 of World Bank Environmental Health and Safety (EHS) Guidelines on Construction and Decommissioning Activities;²⁷
- (iii) Follow established community health and safety protocol on emerging infectious diseases such as COVID19. See Appendix 7 for a sample guidance note in responding to COVID19;
- (iv) Implement measure to prevent proliferation of vectors of diseases at work site;
- (v) Maintain a complaint logbook in worker's camp and take action promptly of complaints. Follow the established GRM of the overall project (CTCRSP);
- (vi) Schedule transportation activities by avoiding peak traffic periods;
- (vii) Clean wheels and undercarriage of haul trucks prior to leaving construction site;
- (viii) Educate drivers: limit speed not more than 30 km/h in settlements and avoid use of horn;
- (ix) Earmark parking place for construction equipment and vehicles when idling; no parking shall be allowed on the roads, that may disturb the traffic movement;
- (x) Provide prior information to local people, particularly the Madrasa and mosques nearby about work schedules;
- (xi) Noise barriers must be installed in between the construction site and Madrasa/mosque sites to reduce the noise level;
- (xii) Provide adequate space and lighting, temporary fences, reflectorized barriers and signages at the work site; and
- (xiii) Ensure contractor has staff trained on emergency response.

²⁷ IFC World Bank Group. 2007. [Environmental, Health, and Safety \(EHS\) Guidelines – General EHS Guidelines: Construction and Decommissioning.](#)

167. **Post-construction clean-up and reinstatement.** Construction debris, spoils, and excess construction materials may pose hazards to properties, community and environment if left unattended after construction.

168. The contractor will reinstate all working areas and access routes as work proceeds during construction. All plant, equipment, materials, temporary infrastructure and vehicles will be removed at the earliest opportunity and the surface of the ground restored as near as practicable to its original condition. The following generic measures should be taken:

- (i) Remove all spoils wreckage, rubbish, or temporary structures (such as buildings, shelters, and latrines) which are no longer required;
- (ii) All excavated roads shall be reinstated to original condition;
- (iii) All disrupted utilities restored;
- (iv) All affected structures rehabilitated/compensated;
- (v) The area that previously housed the construction camp is to be checked for spills of substances such as oil, paint, etc. and these shall be cleaned up;
- (vi) All hardened surfaces within the construction camp area shall be ripped;
- (vii) All imported materials removed, and the area shall be top soiled and regressed using guidelines set out in the re-vegetation specification that forms part of this document;
- (viii) The contractor must arrange the cancellation of all temporary services;
- (ix) Request PIU to report in writing that worksites and camps have been vacated and restored to pre-project conditions before acceptance of work.

C. Operation Phase Impacts and Mitigation Measures

169. **Routine maintenance.** In the operations and maintenance (O&M) phase, the roads will operate with routine maintenance, which should not affect the environment. Routine repairs will be very small in scale, to be conducted manually by small teams of men with simple equipment (shovels, wheelbarrows, etc.) and works will be very short in duration thus will not cause significant physical impacts. Traffic may be interrupted temporarily but this work will be very small in scale, infrequent, and short in duration, so there will be no economic or other implications. The infrastructures will need to be repaired from time to time, but environmental impacts will be much less than those of the construction period as the work will be infrequent, affecting small areas only.

170. To maintain the safety of workers and road-users, such work should be coordinated with the local police department so that adequate warning signs and traffic diversions can be set up when necessary. Debris need to be collected and disposed at a designated site such as the landfill. Community participation will be encouraged in ensuring drainage canals are clog-free through information and behavior change campaigns and incentives, if possible.

171. **Air pollution and noise.** Improved roads may result in elevated noise level and air emissions from increased vehicular traffic over time. However, the extent of air pollution will depend upon i) the rate of vehicular emission and ii) the prevailing meteorological conditions. Air quality is likely to improve in the initial years after commissioning because of saving of fuel in the vehicular traffic riding on smooth and improved roads with much less interruption.

172. **Community safety.** Improved roads may give way to faster vehicle speeds which could endanger people and households along the road alignments. Damage in roads may also cause accidents to motorists.

173. To mitigate these impacts, the PIU will be required to:

- (i) Conduct regular inspection of the roads to check for damages, and undertake rehabilitation measures for any damages found;
- (ii) Inspect and maintain the integrity of road barriers, especially at critical curves or locations that are prone to vehicular accidents;
- (iii) Inspect and maintain speed limiters such as humps installed on road sections near residential areas, schools, and religious establishments.
- (iv) Inspect and maintain all road signages, including appropriate warning signages at silent zones, and ensure that these are reflectorized and visible even during night time; and
- (v) Ensure pedestrian crossings are maintained.

D. Cumulative Impacts and Mitigation Measures

174. There are no similar construction or project activities in the area that would result in cumulative environmental impacts. Direct impacts during construction phase, including, among others, increase in noise levels, fugitive dust, and common air emissions near the construction areas, are temporary in nature and will not result in cumulative adverse impacts to people and environment with the implementation of mitigation measures discussed in this IEE report.

F. Unanticipated Impacts during Construction and Operation

In the event of unanticipated environmental impacts not considered as significant during implementation and not considered in the IEE and EMP, the PMU shall prepare a corresponding time-bound and budgeted corrective action plan acceptable to ADB, and ensure that these are implemented by the contractor/s and reported accordingly in environmental monitoring reports to ADB. If unanticipated environmental impacts deemed as significant become apparent during project implementation, the PMU will: (i) inform and seek ADB's advice; (ii) assess the significance of such unanticipated impacts; (iii) evaluate the options available to address them; and (iv) update the IEE including EMP. ADB will help the borrower mobilize the resources required to mitigate any adverse unanticipated impacts or damage.

VII. INFORMATION DISCLOSURE, CONSULTATION AND PARTICIPATION

A. Consultation and Participation

175. Meaningful consultation is an essential part of the environmental assessment process which enables the incorporation of all relevant views of affected people and other stakeholders into decision making, such as project design, mitigation measures, and the sharing of development benefits and opportunities, and implementation issues. The process also helps avoid potential conflicts with stakeholders for smooth project implementation. The findings from the public consultations are documented and considered in the development of the EMP, especially in identifying the significant impacts of the proposed Project and developing the corresponding mitigation measures.

176. Consultations may be conducted through focus group discussions, interviews, and town meetings. During these activities, implementation of COVID-19 health and safety measures as per local and national guidelines must be observed.

177. The key stakeholders to be consulted include:

- (i) Project beneficiaries;
- (ii) Elected representatives, community leaders and representatives of community-based organizations;
- (iii) Local non-government organizations (NGOs);
- (iv) Local government and relevant government agency representatives, including local authorities responsible for land acquisition, protection and conservation of forests and environment, archaeological sites, religious sites, and other relevant government departments;
- (v) Residents, shopkeepers, businesspeople, and farmers who live and work near the subproject;

B. Public Consultations Conducted

178. Consultations were conducted with key stakeholders and community members in line with ADB's requirements pertaining to environmental and social considerations. These consultations helped in identifying the felt needs, concerns and apprehensions of the communities related to the project and their priorities. Public consultation conducted for the road subproject is shown in the table below:

Table 12: Summary of public consultations conducted for the subproject

| Date, Location | Method/Other details | Participants |
|---|--|---|
| 29 April 2021 Jhalokathi Pourashava Roads Subproject Location | Focus Group Discussions Facilitated by Kushal Roy, Environmental Safeguards Specialist and Mamun ar Rashid, Social and Resettlement Expert | Ward councilors Surveyor of Pourashava Community people |

179. During the consultations, the project, its benefits, social and environmental impacts were presented to the community. The participants were encouraged to (i) be open and make known their concerns and claims. The presentation highlighted the project background, objectives, expected upcoming activities, social economic information, and environmental information. The meeting were conducted to:

- (i) Create awareness of the project;
- (ii) Obtain stakeholders responses, feedback and concerns on the project;
- (iii) Obtain environmental information on the community.

180. After the presentations, the community was given opportunity to give their views, comments, and queries. The following lists the topics, issues and concerns discussed during the consultations:

- (i) Awareness of the local community about the Project;
- (ii) Community benefits realized as a result of the road schemes;
- (iii) Opinion of the local people about its need;
- (iv) Community support and participation;
- (v) Prospects of jobs and income generating activities;
- (vi) Road connectivity and access;
- (vii) Construction impacts such as dust and noise;
- (viii) Resettlement and social issues and mitigation measures;

- (ix) Roles and responsibilities of different stakeholders for realizing desired outcome; and
- (x) Construction and maintenance of the roads

181. Comments or questions raised by stakeholders were responded to. Local people expressed their deep interest for development of the selected roads under the Project.

Figure 23: Public Consultation for the Roads Subproject



182. Minutes, photos and attendance sheets of public consultation is in Appendix 8.

C. Future Consultations during Detailed Design Stage

183. Stakeholder consultations will continue during the detailed design stage and throughout the project implementation. PMU and PMSC will ensure that consultations will be conducted as meaningful per definition of ADB SPS 2009. The summary of IEE will be locally disclosed in an accessible place and in a form and language(s) understandable to affected people and other stakeholders before consultations to give stakeholders a chance to read it and consult experts.

D. Information Disclosure

184. Information shall be disclosed through public consultation and making available relevant documents in public locations. The following documents will be submitted by the PMU to ADB for review and disclosure on its website. ADB will disclose upon receipt of acceptable reports and endorsement from the PMU: ²⁸

- (i) IEE report (including subproject EMP);
- (ii) Updated IEE (including EMP) and corrective action plan prepared during project implementation, if any; and
- (iii) Environmental monitoring reports.

185. The EA/IA will send a written endorsement to ADB for disclosing these documents on the ADB website. The PIUs will provide relevant safeguard information in a timely manner, in an

²⁸ Per ADB SPS, 2009, prior to disclosure on ADB website, ADB reviews the “borrower’s/client’s social and environmental assessment and plans to ensure that safeguard measures are in place to avoid, wherever possible, and minimize, mitigate, and compensate for adverse social and environmental impacts in compliance with ADB’s safeguard policy principles and Safeguard Requirements 1-4.” Upon its receipt of acceptable safeguard documents and endorsement by PMU, ADB discloses the same on ADB website.

accessible place and in a form and language understandable to affected people and other stakeholders. For illiterate people, other suitable communication methods will be used. For the benefit of the community, the summary of the IEE will be translated in Bangla and made available at: (i) office of PMU; and (ii) offices of the contractors. Hard copies of the IEE report will also be available at the PMU and accessible to citizens as a means of disclosing the document and at the same time creating wider public awareness. On demand, the person seeking information can obtain a hard copy of the complete IEE document at the cost of photocopy from the office of the Project Director, on a written request and payment for the same. Electronic version of the IEE will be placed in the official website of LGED after approval of the documents by Government and clearance from ADB. Disclosure will follow ADB's Access to Information Policy, 2018.

VIII. GRIEVANCE REDRESS MECHANISM

186. A common GRM will be in place for social, environmental, or any other grievances related to the project; the resettlement plans (RPs), RSECPs and IEEs will follow the GRM described below, which is developed in consultation with key stakeholders. The GRM will provide an accessible and trusted platform for receiving and facilitating resolution of affected persons' grievances related to the project. The multi-tier GRM for the project is outlined below, each tier having time-bound schedules and with responsible persons identified to address grievances and seek appropriate persons' advice at each stage, as required.

187. Across the *Pourashava*, awareness on grievance redress procedures will be generated through a public awareness campaign. The project implementation unit (PIU) under the guidance of Assistant Director RPMU will conduct *pourashava*-wide awareness campaigns to ensure that poor and vulnerable households are made aware of grievance redress procedures and entitlements and will work with the PIU safeguards assistant to help ensure that their grievances are addressed.

188. Affected persons will have the flexibility of conveying grievances/suggestions by dropping grievance redress/suggestion forms in complaints/suggestion boxes that will be installed by project *pourashavas* or through telephone hotlines at accessible locations, by e-mail, by post, WhatsApp or by writing in complaints register that will be kept in *pourashava* offices. Appendix 9 has the sample grievance registration form. Careful documentation of the name of the complainant, date of receipt of the complaint, address/contact details of the person, location of the problem area, and how the problem was resolved will be undertaken. The Assistant Directors from project management unit (PMU), RPMU and Project Implementation Unit (PIU) will have the overall responsibility for timely grievance redressal on environmental and social safeguards issues and for registration of grievances, related disclosure, and communication with the aggrieved party.

189. **Grievance redress process.** In case of grievances that are immediate and urgent in the perception of the complainant, the Social Coordinator, Contractor and Social Safeguard and Environment Specialist from the project management and supervision consultants (PMSC) on-site will provide the most easily accessible or first level of contact for quick resolution of grievances. Contact phone numbers and names of the concerned PIU safeguards assistant, contractors, PMU safeguards officer, PMSC environmental and social safeguards specialists will be posted at all construction sites at visible locations.

190. **1st Level Grievance, Pourashava Level PIU.** The contractors, PIU Safeguard and Gender Focal person can immediately resolve issues on-site or at *pourashava* level in consultation with each other and with the support of Administrative Officer of *Pourashava*,

designated municipal ward councilor and will be required to do so within 7 days of receipt of a complaint/grievance. Assistance of ward level coordination committees (WLCC) will be sought if required for resolution of the issue, by any one or all of them jointly. The first level grievance redress team will comprise of the following members:

- (i) Chief Executive Officer or in his absence *Pourashava* Secretary
- (ii) Executive Engineer, *Pourashava* (Safeguard and Gender Focal person)
- (iii) Administrative Officer, *Pourashava*
- (iv) Municipal Ward Councilor (designated)
- (v) EHS Supervisor/Social Coordinator, Contractor

191. The town-level grievance redress team shall have at least one women member. In addition, for project-related grievances, representatives of affected persons, community-based organizations (CBOs), and eminent citizens must be invited as observers in GRC meetings. In case of any impacts on small ethnic communities (SECs), in subproject towns (example: Kuakata), the grievance redress team must have representation of the affected SECs, the chief of the SEC group as traditional arbitrator (to ensure that traditional grievance redress systems are integrated) and/or an NGO working with SECs.

192. **2nd Level Grievance, RPMU, Division Level.** All grievances that cannot be redressed within 7 days at PIU level will be brought up to the RPMU level. Second level grievance redress team headed by the Deputy Project Director, RPMU supported by the Assistant Directors (environment, social safeguard and gender) and Construction Supervision and Safeguards Engineers /Asst. Supervision and Safeguards Engineers, PMSC will attempt to resolve the grievance /complaint within 7 days. At the RPMU level, the composition of 2nd level grievance redress team will be as follows:

- (i) Deputy Project Director
- (ii) Assistant Director (Environmental Safeguards)
- (iii) Assistant Director (Social Safeguards)
- (iv) Assistant Director (Gender) *supported by* Construction Supervision and Safeguards Engineers /Asst. Supervision and Safeguards Engineers, PMSC

193. **3rd Level Grievance, PMU Level.** All grievances that cannot be redressed within 7 days at RPMU level will be brought up to the PMU level. The RPMU safeguards team will refer any unresolved or major issues to the PMU level grievance redress team, that will be headed by the Project Director and will have Deputy Project Director, social safeguard, environment safeguards and gender Assistant Directors, and PMSC, who will resolve the complaints/grievances within 15 days. The PMU level grievance team will comprise of:

- (i) Project Director, PMU
- (ii) Deputy Project Director (Safeguards)
- (iii) Assistant Director (Environment)
- (iv) Assistant Director (Social Safeguards)
- (v) Assistant Director (Gender) *supported by* Social, Environment and Gender Specialist, PMSC

194. The grievance redress process is represented in Figure 24.


195. Despite the project GRM, an aggrieved person shall have access to the country's legal system at any stage and accessing the country's legal system can run parallel to accessing the GRM and is not dependent on the negative outcome of the GRM.

196. **ADB Accountability Mechanism.** In the event that the established GRM is not in a position to resolve the issue, the affected person can also use the ADB Accountability Mechanism (AM) through directly contacting (in writing) the Complaint Receiving Officer (CRO) at ADB headquarters or the ADB Bangladesh Resident Mission (BRM). Before submitting a complaint to the Accountability Mechanism, it is necessary that an affected person makes a good faith effort to solve the problem by working with the concerned ADB operations department and/or BRM. Only after doing that, and if they are still dissatisfied, will the Accountability Mechanism consider the complaint eligible for review. The complaint can be submitted in any of the official languages of ADB's developing member countries. The ADB Accountability Mechanism information will be included in the project-relevant information to be distributed to the affected communities, as part of the project GRM.

197. **Documentation and Record keeping.** All GRC documents will be maintained by Contractor and PMU. Record of all complaints received, and action taken will be maintained at both at the field level and the PMU. This information will be available for review and verification by supervision consultants and ADB or any third party. All the grievance records will be updated regularly and easily accessible on-site.

198. **Information dissemination methods of the GRM:** GRC procedures and operational rules will be publicized widely through community meeting and pamphlets in Bengali so that the affected persons are aware of their rights and obligation, and procedures of grievance redress. Grievances received, and responses provided will be documented and reported back to the affected persons.

199. **Costs:** All costs involved in resolving the complaints (meetings, consultations, communication, and reporting/information dissemination) will be borne by the PMU.

Figure 24: Grievance Redress Process

GRC = grievance redressal committee; PIU = project implementation unit; PMSC = project management and supervision consultants; PMU = project management unit

Note: In case of project towns where impacts to SEC are assessed, the PIU-level grievance redress committee/team will have representation of the affected SECs.

IX. ENVIRONMENTAL MANAGEMENT PLAN


200. This environmental management plan (EMP) has been prepared in accordance with the ADB's Safeguard Policy Statement 2009. This EMP identifies the minimum requirements with regard to the appropriate mitigation, monitoring, inspection and reporting mechanisms that need to be implemented throughout design, construction and operation periods of the project, to avoid, minimize or offset the potential environmental impacts identified in the chapter on Anticipated Environmental Impacts and Mitigation Measures of this IEE. This chapter also discusses the institutional arrangement, roles, and responsibilities for the effective implementation of the EMP.

A. Institutional Arrangement

201. The Ministry of Local Government, Rural Development and Cooperatives, acting through its Local Government Engineering Department (LGED), will be the Executing Agency. Pourashavas or towns selected to be beneficiaries of the project are the implementing agencies

202. Figure 25 below shows the institutional arrangement for safeguards of the overall project.

Figure 25: Institutional Arrangement for Safeguards



203. **Project Management Unit (PMU).** A PMU will be created within LGED to support the management and supervision of the project. The PMU will coordinate environment safeguards planning and implementation and ensure that the environmental assessment and review framework is followed during subproject implementation. There will be an environmental safeguards focal person in the PMU who is a permanent staff of LGED. The PMU will be assisted by two consultant teams, namely: Detailed Design Consultant (DDC) and Project Management and Supervision Consultant (PMSC). DDC and PMSC will each include an Environment Specialist who will support in the efficient overall implementation of environmental safeguards of the project, through tasks described in relevant paragraphs below. The PMU will work closely with the regional PMUs (RPMUs) and project implementation units (PIUs) at the Pourashava level. The PMU will have the following responsibilities:

- (i) Ensure subprojects comply with the national and local statutory and legal environmental requirements, ADB SPS 2009, EARF and environmental safeguards provisions of the ADB loan covenant;
- (ii) Ensure subprojects conform to exclusion criteria and subproject selection guidelines as stipulated in the EARF;
- (iii) Review and approve the environmental categorization of future subprojects;
- (iv) Review and approve subproject IEE reports, including EMPs, and ensure that subproject IEEs and EMPs are updated based on final detailed designs and submit to ADB for review, clearance, and disclosure prior to bid invitation;
- (v) Ensure that updated/final IEEs based on final detailed design are provided to the construction contractor prior to start of construction ;

- (vi) Ensure that the IEEs including EMPs are updated in case of changes in detailed design that may occur during implementation phase, and submitted to ADB for review, clearance and disclosure;
- (vii) Ensure that IEEs with EMPs are included in bidding documents and civil works contracts;
- (viii) Ensure that the requirement for contractors to prepare their respective Health and Safety (H&S) Plans including COVID-19 H&S Plans is included in bidding documents and civil works contracts;
- (ix) Review and approve site-specific EMPs (SEMPs) of contractors;
- (x) Provide oversight on environmental management aspects of the project, and ensure EMPs and SEMPs are implemented by contractors;
- (xi) Establish a system to monitor environmental safeguards of the Project including monitoring the indicators set out in the monitoring plan of the IEE;
- (xii) Facilitate timely and ensure overall compliance with all national and local government rules and regulations regarding site and environmental permits/clearances/approvals as well as any other environmental requirements as relevant;
- (xiii) Review, monitor and evaluate effectiveness with which the EMPs, SEMPs, and Health and Safety Plans are implemented, and recommend necessary corrective actions to be taken;
- (xiv) With support from PMSC, consolidate quarterly monitoring reports from the RPMUs and/or PIUs and submit semi-annual environmental monitoring reports (SEMRs) to ADB;
- (xv) Ensure availability of budget for safeguards activities;
- (xvi) Ensure adequate awareness campaigns, information disclosure among affected communities and timely disclosure of final IEEs/EMPs and SEMRs, including corrective action plans, if any, in project website and in a form accessible to the public;
- (xvii) Address any grievances brought through the grievance redress mechanism (GRM) described in this IEE report in a timely manner;
- (xviii) Undertake regular review of safeguards-related loan covenants, and the compliance during project implementation; and
- (xix) Organize periodic capacity building and training programs on safeguards for stakeholders, PMU, RPMUs, PIUs and contractors.

204. **Regional Project Management Units (RPMU), Division Level.** A regional project management units will be established at the Barisal (Division level), which will be responsible for overall implementation of the subprojects within the Division. The RPMU will be headed by Deputy Project Director. The RPMU will be staffed by an Assistant Director (Environment Safeguards), an Assistant Director (Social Safeguards) and an Assistant Director (Gender) who will assist the PMU safeguards and gender team in implementation of social and environment safeguard plans and gender action plan. The RPMU will undertake internal monitoring and supervision and record observations throughout the project period to ensure that the safeguards and mitigation measures are provided as intended.

205. The regional level environmental safeguards Assistant Director and social safeguards Assistant Director will jointly oversee safeguards implementation by the *pourashava*/town level PIU, coordinate public consultations, information disclosure, regulatory clearances and approvals, implementation of resettlement plans, EMP implementation, and grievance redressal.

206. The key tasks of the RPMU on environmental safeguards, through the RPMU Assistant Director (Environmental Safeguards) as lead and PMSC as support, will be as follows:

- (i) Supervise PMSC to coordinate with Jhalokathi PIU, conduct consultations with affected persons and key stakeholders, and update PMU accordingly for all subproject locations;
- (ii) Ensure and support preparation and/or updating of this IEE report by DDC and submit to PMU for review and approval and submission to ADB;
- (iii) Support Jhalokathi PIU to obtain no objection certificates and/or permits required for the subproject at the local or pourashava level, other than those certificates or permits that are to be obtained by the contractor;
- (iv) Supervise Jhalokathi PIU to ensure no subproject civil works will commence until all relevant statutory requirements are obtained;
- (v) Support PMU to ensure IEE report is included in bidding documents and civil works contracts;
- (vi) Guide Jhalokathi PIU to ensure EMP of subproject is implemented effectively and efficiently;
- (vii) Consolidate monthly environmental monitoring reports received from Jhalokathi PIU (and other PIUs in the Division) and prepare quarterly environmental monitoring reports to PMU;
- (viii) Guide Jhalokathi PIU to conduct continuous public consultation and awareness with affected persons and other key stakeholders;
- (ix) Address any environment-related grievances brought about through the grievance redress mechanism promptly;
- (x) Organize an induction course for the training of contractors, preparing them on EMP implementation and monitoring, grievance redress mechanism and actions towards any unanticipated environmental impacts that may occur during implementation; and
- (xi) Liaise with the district administration, and other division-level stakeholders, as and when required.

207. **Project Implementation Unit (PIU), *Pourashava/Town Level*.** The Jhalokathi PIU will be established and staffed with a safeguards and gender focal person (Executive Engineer/Assistant Engineer, *pourashava*). The Jhalokathi PIU will be assisted and will receive support from the RPMU environment, social and gender Assistant Directors and region level Construction Supervision and Safeguards Engineers, PMSC. The PIUs will be responsible for implementation of the IEE/resettlement plan/RSECP/gender action plan. The Executive Engineer (safeguards and gender focal person) with the support of Assistant Directors (social, environment and gender), RPMU and the Construction Supervision and Safeguards Engineers, PMSC will support PMU safeguards Assistant Directors in subproject implementation. The Executive Engineer/ Assistant Engineer (safeguards and gender focal person) at PIU level will be assisted by Sub-Assistant Engineers (if available at the *pourashava* level) with the safeguard and gender tasks. The Slum Improvement Officer at the *pourashava* will be responsible for livelihood intervention tasks and responsibilities.

208. Key tasks and responsibilities of the PIUs on environmental safeguards, through the PIU safeguard and gender focal person as lead and division-level PMSC as support, are as follows:

- (i) Ensure compliance with government and ADB requirements on environmental safeguards;
- (ii) With support from RMPU and Division-level PMSC, review and approve site-specific EMPs (SEMPs) prepared by contractor;
- (iii) Conduct regular site visits, including spot checks, to ensure the EMP and/or SEMP are properly implemented;
- (iv) Review monthly reports from contractor;
- (v) Prepare quarterly reports on all aspects concerning environmental assessment, management, and monitoring;
- (vi) Obtain approval of the quarterly reports from the Project Engineer, and submit approved reports to RPMU;
- (vii) Address any grievances brought about through the GRM as described in the IEE report in a timely manner; and
- (viii) Support all other environmental safeguards-related activities and tasks of the PMU/RPMU as may be needed.

209. **Detailed Design Consultants (DDC).** The project will be supported by the DDC, which will be staffed by an Environment Expert and a Social Safeguard Expert. DDC will support PMU in designing and planning of subproject components. The DDC will screen all subprojects for climate resilience, conduct technical surveys and detailed studies, and prepare all engineering designs, bidding and safeguard documents. In collaboration with the PMSC Environmental Safeguards Specialist, the tasks of the DDC Environmental Safeguards Specialist are as follows:

- (i) Screen and categorize final components of the subproject based on the EARF;
- (ii) Update/Finalize the initial environmental examination (IEE) report including environmental management plans (EMP) based on final detailed design of the subproject and in accordance with ADB SPS and national laws, regulations, policies and guidelines; and
- (iii) Conduct due diligence of associated facilities and/or audit of existing facilities, if any, during the detailed design phase, as defined in ADB SPS;

210. **Project Management Supervision Consultant (PMSC).** The PMSC will provide project management and supervision services to support the PMU, including overall project management and administration, construction supervision and quality control, safeguard compliance, municipal services operation and maintenance, monitoring and evaluations, and other activities as appropriate. PMSC will have an Environment Specialist who will lead environmental safeguards tasks.

211. The key responsibilities of PMSC on environmental safeguards (to be stationed at PMU level) are to fulfil collaborative tasks with the DDC Environment Specialist and provide expert support to PMU, RMPU and PIU on the following:

- (i) Screen and categorize final components of the subproject based on the EARF;
- (ii) Update/Finalize the initial environmental examination (IEE) report including environmental management plans (EMP) based on final detailed design of the subproject and in accordance with ADB SPS and national laws, regulations, policies and guidelines;
- (iii) Conduct due diligence of associated facilities and/or audit of existing facilities, if any, during the detailed design phase, as defined in ADB SPS;
- (iv) Conduct of meaningful consultations and ensure issues/concerns/suggestions raised are incorporated in the design and updated/final IEE report;

- (v) Ensure relevant provisions from the updated/final IEE report and EMP are incorporated in the bid and contract documents;
- (vi) Establish grievance redressal mechanism and ensure members of the grievance committee have the necessary capacity to resolve project-related issues/concerns;
- (vii) Together with the social safeguards experts, conduct safeguards capacity building to ensure PMU, RPMU and PIU have the capacity to implement, monitor, and report on implementation of EMP, resettlement plans and indigenous peoples plans (if any); and
- (viii) Monitor implementation of EMP at all work sites, including all potential safeguard issues identified in the safeguard documentation mentioned above;
- (ix) Monitor any unanticipated environmental risks or impacts that arise during construction, implementation or operation of the subproject that were not considered in the IEE report and EMP. Prepare corrective action plans and ensure that these are implemented by the contractor and reported accordingly in environmental monitoring reports to ADB; and
- (x) Undertake all other tasks to ensure the subproject complies with ADB SPS and national environmental laws, rules, and regulations.

212. **Civil Works Contract and Contractor.** The IEE with EMP will form part of bidding and contract documents and verified by PMU. The Contractor will be required to designate an environment, health and safety officer (or equivalent) to ensure implementation of EMP during civil works. Contractor is to carry out all environmental mitigation and monitoring measures outlined in their contract and the IEE. The Contractor will be required to submit to PMU, for review and approval, a SEMP including (i) proposed sites/locations for construction work camps, storage areas, hauling roads, lay down areas, disposal areas for solid and hazardous wastes; (ii) specific mitigation measures following the approved EMP; (iii) monitoring program per EMP; and (iv) budget for SEMP and EMP implementation. No works can commence until SEMP is approved by PMU.

213. Specifically, the Contractor will have the following responsibilities, among others that will be included in the bid and contract documents:

- (i) Ensure that the infrastructure development works are carried out in an environmentally friendly manner, minimizing environmental impacts while ensuring the health and safety of all its workers and the minimizing disturbance to the surrounding environment and communities;
- (ii) Consideration of ADB SPS, national regulations and the EMP during bid preparation and cost estimation;
- (iii) Hire or designate a full time Environment, Health and Safety Officer (or equivalent) responsible for compliance to ADB SPS requirements, national regulations and the EMP. The officer/staff must have a clear terms of reference and responsibilities to ensure that all environmental and social concerns are properly managed;
- (iv) Ensure regular reporting to the PIU on work progress and alert management on any potential issues or delays;
- (v) Strictly follow National COVID 19 protocols and other COVID-19 related instructions issued by the government, and immediately report to the PIU upon detection of COVID positive cases at the subproject site;
- (vi) Obtain the necessary permits and clearances, if any is required for the contractor, to implement the subproject;
- (vii) Ensure that all worker recruitment and OHS requirements are complied;

- (viii) Take necessary corrective action to rectify any non-conformance, including actions related to grievances;
- (ix) Institute an emergency plan for natural calamities/disasters and accidents at the site; and
- (x) Follow chance finds procedures to discovery of any physical cultural artifact.

214. A copy of the EMP/approved SEMP will be kept on-site during the construction period at all times. Non-compliance with, or any deviation from, the conditions set out in the EMP/SEMP constitutes a failure in compliance and will require corrective actions.

215. PMU will ensure that bidding and contract documents include specific provisions requiring contractors to comply with: (i) all applicable labor laws and core labor standards on (a) prohibition of child labor as defined in national legislation for construction and maintenance activities; (b) equal pay for equal work of equal value regardless of gender, ethnicity, or caste; and (c) elimination of forced labor; and with (ii) the requirement to disseminate information on sexually transmitted diseases, including HIV/AIDS, to employees and local communities surrounding the proposed project sites.

B. Environmental Management Plan (EMP)

216. The EMP is necessary on the grounds that it will manage the environment by offsetting the negative impacts with possible mitigation measures and enhancing the positive impacts within the allocated fund from the project. Thus, the main objectives of the EMP for the construction of the access road project are:

- (i) Define the responsibilities of the project proponents in accordance with the three project phases (design, construction and operation);
- (ii) Facilitate the implementation of the mitigation measures by providing the technical details of each project impact, and proposing an implementation schedule of the proposed mitigation measures;
- (iii) Define a monitoring mechanism and identify monitoring parameters to ensure that all proposed mitigation measures are completely and effectively implemented;
- (iv) Identify training requirements at various levels and provide a plan for the implementation of training sessions;
- (v) Identify the resources required to implement the EMP and outline corresponding financing arrangements; and Providing a cost estimate for all proposed EMP actions

217. The Environmental Management Plan (EMP) matrix is presented in Table 12. This summarizes the potential environmental impacts, mitigation measures, responsible entity for implementation and monitoring, and cost of implementation.

Table 13: Environmental Management Plan Matrix

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|--|--|---|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| Design/Pre-construction phase | | | | |
| Integration of EMP in bidding documents and contracts | Lack of awareness by contractors on ADB SPS requirements may result in insufficient budget and non-implementation of EMP | <ul style="list-style-type: none"> The PMU will incorporate the costs of implementing OHS and the EMP as well as specific provisions requiring contractors to comply with all other conditions required by ADB into the bidding and contract document. Once the Contractor is selected, the RPMU/PIU with support from PMSC will inform contractors of their responsibilities in EMP implementation, in compliance with ADB and government requirements, self-monitoring and reporting procedures. | PMU, PMSC | EA, ADB |
| Updating of IEE | IEE and EMP out of date due to changing conditions or design | <ul style="list-style-type: none"> The PMU shall update the IEE in case of change in design/based on the final detailed design and submit the same for review and clearance of ADB. | PMU, PMSC | EA, ADB |
| Provisions for connection to service infrastructure | Potential for unplanned construction activity due to absence of service infrastructure | <ul style="list-style-type: none"> Confirm location, capacity, functionality and connection readiness of water, sewerage, electricity, heating and legal landfills to avoid wastewater dumping, ad-hoc connection arrangements, or inappropriate waste disposal during the construction phase. | PIU, DDC | PMU, PMSC |
| Integration of climate change considerations in design | Extreme weather events such as heavy rainfalls and tidal surges leading to flooding in the area | <p>The design of the subproject will consider:</p> <ul style="list-style-type: none"> Likely changes in the climatic conditions with respect to temperature, flooding, salinity, and acidity, including drainage aspects; and Likely impacts on road surfaces and runoff due to climate change-induced heavier and more erratic rainfall. <p>The impacts of climate change will be mitigated upfront during the design and planning stage for the infrastructures. Among these measures are the following:</p> <ul style="list-style-type: none"> The differences in water level between base and future time should be computed as it is needed to estimate the additional road | PIU, DDC | PMU, RPMU, PMSC |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|-----------------|--|---|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| | | <p>embankment height required in making the roads safer against climate change-induced flooding. Per design, roads will be raised in the range of 150mm – 600mm;</p> <ul style="list-style-type: none"> • The proposed road area might have to drain a significant additional discharge due to climate change-induced higher rainfall during extreme events. Therefore, an adequate number of drainage facilities along with larger openings should be considered in structure for the proposed roads; • Maximum possible efforts must be made to minimize cutting down trees while designing widening options for the proposed roads; • Increase of Bituminous Carpeting (BC) thickness from 25 mm to 40 mm; • Prefer cement concrete (CC) pavement where there are threats of inundation; • Provision of temperature reinforcement in CC pavement to minimize expansion and contraction; • Provision of hard shoulder along the pavement where there are threats of inundation; • Roadside reinforced cement concrete (RCC) drainage works to have gutter drain (V-Shaped) and footpath; • Construction of RCC box culverts/cross drains as required; • Masonry guide wall to protect erosion and sliding in case of CC road; • Provision of proper pavement camber (2% ~- 3%); and • Tree Plantation, turf and jute textile mat along the roads and RCC protection works. | | |
| Local hydrology | Local waterlogging problems and obstruction of natural water flows in the vicinity | <ul style="list-style-type: none"> • detailed assessment of the microhydrology and topography of the project site; • design the roads according to the slope and elevation relative to the water bodies that may exist in the area; and | PIU, DDC | PMU, RPMU, PMSC |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|---|--|---|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| | | <ul style="list-style-type: none"> provide the appropriate design of drains for road stretches that do not have existing drainage or where persistent flooding has been recorded | | |
| Disruption of Existing Utilities | Disruption of infrastructure and services | <ul style="list-style-type: none"> conduct investigation at site to determine all the existing utilities that will likely be disturbed during construction phase; and coordinate with agencies responsible for the maintenance of the utilities and formulate a plan to minimize disruption of services during construction phase. The plan must be formulated in coordination with LGED and stakeholders at the site such as the managements of Madrasa and mosque. Where required, the responsible agency shall be requested by PIU to carry out the necessary works at the time required and at cost of the subproject. | PIU, DDC | PMU, PMSC |
| Disturbance of private and common properties and physical cultural resources. | Disturbance of private and common properties (such as ramps, drainage, boundary walls, houses, soak well, lamp post), and physical cultural resources such as graveyards and mosque will be avoided. | <ul style="list-style-type: none"> Conduct investigation at site to determine if any existing private or common properties/structures will be disturbed during construction phase; Conduct meaningful consultation with stakeholders whose private and common properties that be affected by the construction works; Ensure that all works will be confined within existing road and side drains alignments, and within existing rights-of-way (ROWs). avoid disturbance or damage of physical cultural resources (mosque, graveyards) through proper design of road alignments and demarcating construction area; and ensure the implementation of measures according to the resettlement plan for the subproject, as necessary | PIU, DDC | PMU, PMSC |
| Material sourcing | Sourcing of aggregates from illegal quarries | <ul style="list-style-type: none"> the bid documents should include a clause on material sourcing that will require the contractor to source construction materials from legal or government-approved sources only. no new quarry sites shall be used for the subproject; | PMU, RPMU, PIU | EA, ADB |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|---|---|--|----------------------------------|---------------------------------|
| | | | Implementation | Monitoring/ Supervision |
| | | <ul style="list-style-type: none"> verify suitability of all material sources and obtain approval of PMU/RPMU or PIU; and document all sources of materials and include in the monthly reporting to the PIU. | | |
| Drinking water quality | Groundwater may have arsenic levels that could be detrimental to health | <ul style="list-style-type: none"> The bid documents should include a requirement that Contractor will ensure that drinking water supply shows compliance with the drinking water quality standards, particularly for arsenic parameter. The Contractor will undertake groundwater quality sampling and analysis to ensure that water from tube wells is in compliance with the drinking water quality standards. If the groundwater quality does not comply with the standards, the contractor will source potable water from alternative source or provide potable onsite treatment facility with own costs and approval from PIU/PMU. . | PMU, DDC, DDC, Contractor | EA, ADB PMU/RPMU, PIU |
| Consents, permits and clearances | Failure to obtain necessary consents, permits, and clearances can result in design revisions and/or stoppage of the Works. | <ul style="list-style-type: none"> All necessary local clearances and no objection certificates will be obtained prior to award of contract. LGED will contact the School Committees for land records and other necessary papers that are required for clearance for construction. The School Committees will issue the NOCs to LGED as well as local upzilla parishad. Environmental clearance will be obtained prior to award of contract. | PMU, PIU, PMSC | EA, ADB |
| EMP Implementation Training | If the contractors and construction supervision engineers are not aware about the requirements of this EMP, the project may not proceed and comply with ADB and GoB environmental policies. | <ul style="list-style-type: none"> The PMU, RPMU, PIU and contractors will be required to undergo training on EMP implementation. . | PMU, RPMU, PIU, PMSC | EA, ADB |
| Community Awareness on Project Activities and Impacts | Lack of community awareness on project activities may result in potential community health | Before the start of project construction, a meaningful consultation with the affected communities will be conducted. This meaningful consultation will aim to engage community | RPMU, PIU, Contractor | PMU, PMSC |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|------------------------------|--|---|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| | and safety concerns and complaints. | <p>stakeholders, listen to their views, and try to come to a common understanding about the need for an improved drainage system and the sacrifices that need to be made to achieve it. To aid in the consultation process, it is important that the community should be made aware of the details of project activities. Important information to be disseminated to the people are, among others, the following:</p> <ul style="list-style-type: none"> • Overview and objectives of the proposed project; • Preliminary and/or final detailed design of proposed project components; • Potential environmental and social impacts (positive and negative) of the project, and the proposed mitigation measures for the perceived negative impacts; and • Grievance redress mechanism and contact details of the project. | | |
| 2. Construction phase | | | | |
| Construction Planning | Inadequate planning could lead to non-implementation of EMP during the construction phase and result in significant environmental impacts leading to non-compliance with ADB's environmental safeguard requirements. | <ul style="list-style-type: none"> • Designate an Environmental Health and Safety Officer (EHSO). • Conduct training on the rationale for and implementation of the SEMP and EMP to enhance general understanding and clarify responsibilities regarding implementation, including monitoring and reporting, must also be provided to relevant staff of contractors (including EHSOs) • The Contractor will be required to submit to PMU, for review and approval, a SEMP including (a) proposed sites/locations for construction work camps, storage areas, hauling roads, lay down areas, disposal areas for solid and hazardous wastes, (b) specific mitigation measures following the approved EMP; (c) monitoring program as per EMP; and (d) budget for SEMP implementation. No works can commence prior to approval of SEMP. The SEMP will include the following: <ul style="list-style-type: none"> (i) Construction Compound Management Plan; (ii) Construction Traffic Management Plan; | Contractor | PMU, RPMU, PIU, PMSC |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|------------------|---|---|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| | | (iii) Construction Health and Safety Plan (including COVID-19 H&S guidance); (iv) Materials Management Plan; (v) Noise and Vibration Management Plan (vi) Water Quality Management Plan; (vii) Dust Management Plan; (viii) Waste Management Plan; and (ix) Emergency Incident Response Plan. | | |
| Excavation Works | Excavations may affect local drainage patterns if surface and groundwater collect in voids as they are being dug. | <ul style="list-style-type: none"> All excavations shall be done to the minimum dimension as required for safety and working facility. The excavation shall be executed in such manner, that the contractor does not damage or interfere with existing services or structures. If damage or interference is so caused, the contractor shall make arrangements with the supply and/or building owner to execute the repairs at the contractor's own cost. All excavations and other work shall be carried out during nighttime at busy road section. Road drains and channels shall be kept free from obstructions at all times. | Contractor | PMU, RPMU, PIU, PMSC |
| Removal of Trees | There are several trees along road alignment which may be affected by the road construction/improvement. | <ul style="list-style-type: none"> after the finalization of the designs and layout of the project components, the trees within proposed construction areas will be marked; trees within area required for construction will be felled after prior approval; replacement of the tree shall be undertaken by LGED at the replacement ratio of two trees for every tree that is cut (i.e., 2:1 ratio) Indigenous/native species will be preferred in tree planting; only trees that will require removal within the proposed construction areas of the sites will be cut; and For trees that will not be cut, take all precautions to protect them from any damage from construction activities. | Contractor | PMU, RPMU, PIU, PMSC |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|--|--|--|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| Excavation, soil erosion and sedimentation | Excavation during construction will generate loose soil which can be carried through surface run-off during a rainfall. | <ul style="list-style-type: none"> The Contractor shall plan his works to minimize surface excavation works during the rainy season where practicable. Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms shall be developed by the Contractor. The earthwork sites where exposed land surface is vulnerable to runoff shall be consolidated and/or covered. Channels, earth bunds, netting, tarpaulin and or sandbag barriers shall be used on site to manage surface water runoff and minimize erosion. The overall slope of the works areas and construction yards shall be kept to a minimum to reduce the erosive potential of surface water flows. Monitor groundwater quality that could exist close to the working areas to ensure compliance. | Contractor | PMU, RPMU, PIU, PMSC |
| Surface water pollution | Silt-laden run-off from stockpiled materials, solid wastes and domestic wastewater from the construction camp, and leaks from chemical storage areas and machineries may contaminate or result in water pollution if disposed or discharged to nearby receiving bodies of water. | <ul style="list-style-type: none"> Provision of temporary sedimentation canal and/or silt traps along construction areas, particularly alignments that are adjacent to receiving bodies of water or canals. The measures to address soil erosion at the proposed facilities will consist of measures as per design, or as directed by the PMSC to control soil erosion, sedimentation, and water pollution. All temporary sedimentation, pollution control works, and maintenance thereof will be deemed incidental to the earthwork or other items of work. All temporary discharge points shall be located, designed and constructed in a manner that will minimize erosion in the receiving channels. Ensure proper compaction of refilled soil and there shall not be any loose soil particles on | Contractor | PMU, RPMU, PIU, PMSC |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|-----------|-----------------------|---|------------------------------|------------------------|
| | | | Implementation | Monitoring/Supervision |
| | | <p>the top; the material shall be refilled in layers and compacted properly layer by layer.</p> <ul style="list-style-type: none"> • Use surplus soil for beneficial purposes such as in any other construction activities, or to raise the level of low lying areas. • Avoid scheduling of excavation work during the monsoon season. Earthworks during dry season. • Confine construction area including the material storage (sand and aggregate) so that runoff will not enter the site. • Ensure that drains are not blocked with excavated soil • Stockyards at least 50 meters (m) away from watercourses. • Fuel and other petroleum products stored at storage areas away from water drainage and protected by impermeable lining and bunded 110%. • Daily control of machinery and vehicles for leakages • No obstruction in flowing water. • For effluents from workplace, camps, and offices, provide treatment arrangements such as retention ponds and septic tanks which should be incorporated in the facility designs. A sewage management plan has to be prepared by the contractor and agreed with the PMSC. • Monitor water quality according to the environmental monitoring plan. • collection of recyclable solid wastes and supply to scrap vendors; • ensure all the camp wastes and construction wastes are placed in the designated waste collection pits away from receiving water; • establishment of separate bunded and lined areas with 110% volume for the storage of all | | |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|-----------------------------------|---|--|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| | | <p>the toxic material wastes, including batteries, oil filters, mobile, burnt oils, etc. at the construction site; and</p> <ul style="list-style-type: none"> consultation with PIU on the proper disposal of all residual wastes. | | |
| Groundwater use and contamination | <p>Increased demand for groundwater is anticipated during the construction phase for construction activities and personal consumption by workers. Uncontrolled extraction of water may affect availability of water to locals. In addition, construction waste, if left unattended, will result in percolation of leachate through the soil strata reaching the groundwater table contaminating it.</p> | <p>It is necessary that arrangement for safe drinking water is made prior to start of work. Water will be supplied for consumption only after adequate analysis and requisite treatment. The workers may also be trained on the need for judicious use of freshwater resources. The contractors will use water in consideration to its value as a resource. Mitigation measures will include:</p> <ul style="list-style-type: none"> Prevent pollutants from contaminating the soil and the groundwater; All tube wells, test holes, monitoring wells that are no longer in use or needed shall be properly decommissioned; Storage of lubricants and fuel at least 50 m from water bodies; Storage of fuel and lubricants in double hulled tanks. Fuel and other petroleum products stored at storage areas away from water drainage and protected by impermeable lining and bunded 110%; Daily control of machinery and vehicles for leakages; Collection of waste during construction activities; (Provide uncontaminated water for dust suppression; Enclose the construction area to prevent unauthorized access. | Contractor | PMU, RPMU, PIU, PMSC |
| Drainage Congestion | <p>Construction material getting into surface run off or uncontrolled disposal may cause drainage congestion, flooding or</p> | <ul style="list-style-type: none"> The contractor shall adopt a site clearance procedure that separates topsoil and stores it under appropriate conditions for reuse as instructed by the Engineer. Wastes and construction debris will not be disposed in a manner that these would end up in drainage | Contractor | PMU, RPMU, PIU, PMSC |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|-----------------------|--|--|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| | waterlogging in neighboring areas. | canals. The on-site storage of excessive quantities of unwanted spoil and aggregate materials should be avoided. Where storage is necessary, the Contractor shall ensure heaps and stockpiles are located at sites that they do not permit direct runoff into watercourses and are on land sloping at less than 1.5%. All heaps shall be of a size and stability that will ensure the risk of mass movement during period of heavy rainfall is minimized. | | |
| Impact on Air Quality | <ul style="list-style-type: none"> Construction activities including transport and storage of raw materials will likely create dust and emissions that could deteriorate ambient air quality in the area. | <ul style="list-style-type: none"> Take every precaution to reduce the levels of dust at construction sites, and not exceeding the pre-project ambient air quality standards. Fit all heavy equipment and machinery with air pollution control devices that are operating correctly. Vehicles travelling to and from the construction site must adhere to speed limits to avoid producing excessive dust. Reduce dust by spraying stockpiled soil, excavated materials, and spoils. Cover with tarpaulin vehicles transporting soil and sand. Cover stockpiled construction materials with tarpaulin or plastic sheets. Heavy equipment and transport vehicles shall move only in designated areas and roads. Water spraying to access roads, camp sites and work sites to reduce dust emissions. Machines and vehicles must be regularly examined and maintained to comply with requirements of technical specifications. All vehicles, equipment, and machinery used for construction will be regularly maintained to ensure that pollution emission levels comply with the relevant requirements of DOE. Copies of conformance will be submitted regularly to the PMSC. | Contractor | PMU, RPMU, PIU, PMSC |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|-----------|---|---|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| | | <ul style="list-style-type: none"> • Repair and maintain access roads, as necessary. • Monitor air quality according to the environmental monitoring plan. • clean wheels and undercarriage of vehicles prior to leaving construction site; • prohibit burning firewood in work and labor camps (promote liquified petroleum gas for cooking purposes and electric heater for heating purposes); • use vehicles that have government-issued permits and registrations; and • prohibit open burning of solid waste. | | |
| Noise | Noise generation may disturb nearby sensitive receptors | <ul style="list-style-type: none"> • Communicate the construction schedule with the neighboring sensitive receptors such madrasah, mosque; operations shall be restricted to the hours of worship or classes as per discussion; • Install noise barriers between the source and receptor, as necessary; • Enclose and locate generators away from sensitive receptors; • Start machines and vehicles sequentially rather than all together; • spread out the schedule of material, spoil and waste transport; • minimize drop heights when loading and unloading coarse aggregates; • avoid use of horns unless it is necessary to warn other road users or animals of a vehicle's approach. • Select electrically powered plant that is quieter than diesel or petrol-driven plant, if interchangeable; • Use modern vehicles and machinery with standard adaptations to reduce noise and exhaust emissions, and ensure they are maintained to manufacturers' specifications; | Contractor | PMU, RPMU, PIU, PMSC |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|--------------------------------|---|--|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| | | <ul style="list-style-type: none"> Noise-generating equipment must be fitted with silencers. Optimize the use of noisy construction equipment and turn off any equipment if not in use; Regular maintenance of all equipment and vehicles; Stop all construction activities during at night; Implement a complaints handling system; <p>On-site construction noise shall be mitigated to ensure a safe work environment by implementing an on-site occupational health and safety plan, which considers national and international requirements. The plan shall include the following measures:</p> <ul style="list-style-type: none"> Earmuffs/protective hearing equipment shall be made available to all workers in noise critical areas Training on how and when to use protective hearing equipment shall be conducted as part of the workers' induction sessions. Place visually clear instructions in areas where noise emissions are significant. Measure noise level according to the environmental monitoring plan. | | |
| Construction wastes generation | Inadequate management of construction wastes will result in negative impact on the soil, aesthetic beauty of area and workers' health and safety. | <ul style="list-style-type: none"> The contractors should take every opportunity to reduce the amounts of waste generated and collect recyclable material for processing by local operators. Contractor shall implement waste segregation on site. Receptacles for solid waste should be provided for the use of workers, and their contents should be disposed of in officially sanctioned local landfills. Construction waste should also be disposed of in legal local landfills. Clean construction waste such as excess soil or rubble should be used in landscaping on | Contractor | PMU, RPMU, PIU, PMSC |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|--|---|--|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| | | <p>site or given to landowners and developers seeking fill material.</p> <ul style="list-style-type: none"> Waste auditing. The contractor will record the quantity in tons and types of waste and materials leaving site during the construction phase; Waste fuels/oils may be generated from equipment used on-site during construction and may be classified as hazardous waste. Such wastes will be stored in a secure, bunded area on-site prior to collection by relevant parties; | | |
| Disturbance to terrestrial flora and fauna | The subproject area is a built-up area, hence, the impacts to flora and fauna will be insignificant. Trees within the vicinity may be cut. | <ul style="list-style-type: none"> avoid, or minimize when avoidance is not possible, tree cutting; for any tree cut, conduct replacement planting at a ratio of 1(cut):2 (new planting) and consistent with the social forestry program of LGED (see Appendix 6 for LGED Tree Plantation Program); protect giant trees and locally important trees (for religious reasons), if any is identified as the site during implementation; prevent workers or any other person from removing and damaging any other flora and fauna found in the subproject site; and prohibit employees and workers from poaching animals and cutting of trees for firewood in the vicinity of the site. | Contractor | PMU, RPMU, PIU, PMSC |
| Impact on Aquatic Ecology | Siltation, chemical spills, improper waste disposal may affect the water quality of nearby khals/ponds/river, and any thriving aquatic species. | <ul style="list-style-type: none"> Provide temporary protection at sections near the river/khals/ponds to avoid sliding of soils; Store spoils away from the side of the river/khals/pond; Implement proper storage/disposal of materials, chemicals and waste Implement mitigation measures for excavation, soil erosion and sediment mobilization, surface water pollution, and construction waste generation. | Contractor | PMU, RPMU, PIU, PMSC |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|--------------------------------|--|--|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| Impact to Traffic | Road rehabilitation works will render some portions of the road impassable at periods of time. This scenario will create traffic congestion and disturbance to pedestrians and motorists in the vicinity of the affected area if not properly managed. | <ul style="list-style-type: none"> • A traffic management plan (TMP) will be developed prior to construction and approved by the PIU. The TMP shall include the following: <ul style="list-style-type: none"> ○ installation of clear signages; ○ barricades; ○ lightings at night; and ○ markers to direct traffic movement in sites, among others. ○ Emergency response plan must be prepared for any traffic accident during construction. | Contractor | PMU, RPMU, PIU, PMSC |
| Disruption of Public Access | Public access along the road alignments may be disrupted during construction activities. | <ul style="list-style-type: none"> • Prior coordination with the surrounding community on operation and work schedules. • As necessary, increase workforce for speedy completion; • Inform through display board about nature, duration of construction and contact for complaints; • Schedule material deliveries on low pedestrian traffic hours; • Restore damaged properties and utilities; • Erect and maintain barricades if required; • Pedestrian access to school and mosque will be maintained with the use of walking boards. Wheelchair and disabled access shall be maintained. • Surfaced roads shall be subject to road cleaning and unsurfaced roads to dust suppression, the methodology and frequency of which shall be included in the traffic management plan. | Contractor | PMU, RPMU, PIU, PMSC |
| Impact on PCR and Chance Finds | The subproject will not encroach into or run over any protected physical cultural resources (PCRs). The subproject area is also not a potential archaeological area and therefore no significant | <ul style="list-style-type: none"> • A chance finds procedure will be adopted and included as part of the measures. The Contractor will be required to implement the following measures in the event of a chance finds during excavation activities: • Strictly follow the protocol by coordinating immediately with PIU and Bangladesh Department of Archaeology for any suspicion of chance finds during excavation works; | Contractor | PMU, RPMU, PIU, PMSC |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|-------------------------------------|---|---|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| | impact is envisaged. However, excavation activities might encounter chance finds | <ul style="list-style-type: none"> • Stop work immediately to allow further investigation if any finds are suspected; and • Request authorized person from the Bangladesh Department of Archaeology to observe when excavation resumes for the identification of the potential chance finds, and comply with further instructions. | | |
| Impact on socio-economic activities | Disturbance to economic activities may result from excavation works, stockpiling, the operation of construction vehicles and equipment, and accidental damage to utilities (e.g., power supply poles, open drains, and water taps or hoses) | <ul style="list-style-type: none"> • Implement the traffic management plan in collaboration with local authorities; • Where traffic congestion will likely occur, place traffic flagmen during working hours; • Avoid full road closures by applying the construction method on section-wise and/or chainage-wise approach during excavation, concreting and/or curing periods; • If full road closure is not possible, especially on very narrow roads, ensure that alternate routes are identified and that affected residents and establishments are informed prior to conducting the construction activities; • Provide convenient access to pedestrians when works occur in front of residential, commercial, or institutional establishments. Examples are planks with handrails that should be provided to cross excavated areas. • Provide appropriate compensation to qualified affected people or businesses per approved resettlement plan for the subproject; • Manage stockpile; • Manage pumped water from excavations either to drains or drums for later use; • Relocate the affected power supply poles, and • Advise the concerned authority during accidental damage to utilities. | Contractor | PMU, RPMU, PIU, PMSC |
| Occupational Health and Safety | <ul style="list-style-type: none"> • Construction activities could create health and safety risks to construction workers | <ul style="list-style-type: none"> • All relevant provisions of the Bangladesh Labor Act, 2006 and relevant WHO guidelines will be adhered to, concerning the provision of adequate measures to avoid contracting and/or spreading diseases during construction phase; • Follow international best practices on occupational health and safety such as those | Contractor | PMU, RPMU, PIU, PMSC |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|-----------|-----------------------|---|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| | | <p>in Section 4.2 of World Bank EHS Guidelines on Construction and Decommissioning Activities; and EHS Guidelines on Waste Management Facilities. These practices include recommended measures to prevent, minimize and control pathogens from inflicting workers through training and use of appropriate PPEs, clothing and equipment when working along the drainage system, and immunization and health monitoring (e.g. hepatitis B and tetanus);</p> <ul style="list-style-type: none"> • Follow established occupational health and safety protocol on emerging infectious diseases such as the corona virus disease (COVID19). See Appendix 7 for a sample guidance note in responding to COVID19; • Existing drains may present hazardous working conditions in some places due to lack of oxygen and flammable nature of methane emissions which will be detrimental to the health and safety of workers. Put in place standard operating procedures with appropriate equipment, and workers are provided with necessary training and personnel protection equipment to safeguard health and safety • A readily available first aid unit, including an adequate supply of sterilized dressing material and appliances, will be provided as per the factory rules. Suitable transport will be provided to facilitate the transfer of injured or ill persons to the nearest hospital; • Other first aid medical equipment and nursing staff will be made available or arranged on-call; • The contractor will, at his own expense, conform to all disease prevention instructions as may be given by PMU/RPMU and/or PIU; | | |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|-----------------------------|---|--|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| | | <ul style="list-style-type: none"> • Provide regular health check-ups, sanitation and hygiene, health care, and control of epidemic diseases to the workforce; • The contractor shall provide at cost all labor and materials and construct/install and maintain site safety, hard barricading, flexible green net, signboards, temporary day/light traffic diversions throughout the construction activities according to the specifications and provide personal protective equipment (PPE) to all the laborers working at the construction site; • Launch awareness programs concerning human trafficking and the possibility of spread of sexually transmitted diseases (STDs) and HIV/AIDS using brochures, posters, and signboards; • Make available first aid kits, ambulance facilities, and fire extinguishers in camp sites, if any; • Compensation for the loss of life (a zero tolerance to loss of life policy should be developed and implemented) or for any type of injuries; and • Provide insurance to the workers. Health and safety training for all site personnel is very important and must be mandatory. | | |
| Community Health and Safety | <ul style="list-style-type: none"> • Construction activities could create health and safety risks to community people. | <ul style="list-style-type: none"> • Code of conduct for workers includes restricting workers in designated areas, no open defecation, no littering, no firewood collection, no fire except designated places, no trespassing, no residence at construction sites, and no obligation to potentially dangerous work; • Follow International best practices on community health and safety such as those in Section 4.3 of World Bank Environmental Health and Safety (EHS) Guidelines on Construction and Decommissioning Activities; • Follow established community health and safety protocol on emerging infectious diseases such as COVID19. See Appendix 7 | Contractor | PMU, RPMU, PIU, PMSC |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|--|---|---|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| | | <p>for a sample guidance note in responding to COVID19;</p> <ul style="list-style-type: none"> • Implement measure to prevent proliferation of vectors of diseases at work site; • Maintain a complaint logbook in worker's camp and take action promptly of complaints. Follow the established GRM of the overall project (CTCRSP); • Schedule transportation activities by avoiding peak traffic periods; • Clean wheels and undercarriage of haul trucks prior to leaving construction site; • Educate drivers: limit speed not more than 30 km/h in settlements and avoid use of horn; • Earmark parking place for construction equipment and vehicles when idling; no parking shall be allowed on the roads, that may disturb the traffic movement; • Provide prior information to local people, particularly the Madrasa and mosques nearby about work schedules; • Noise barriers must be installed in between the construction site and Madrasa/mosque sites to reduce the noise level; • Provide adequate space and lighting, temporary fences, reflectorized barriers and signages at the work site; and • Ensure contractor has staff trained on emergency response. | | |
| Post-construction clean-up and reinstatement | Construction debris, spoils, and excess construction materials may pose hazards to properties, community and environment if left unattended after construction. | <p>The contractor will reinstate all working areas and access routes as work proceeds during construction. All plant, equipment, materials, temporary infrastructure and vehicles will be removed at the earliest opportunity and the surface of the ground restored as near as practicable to its original condition.</p> <p>The following generic measures should be taken:</p> <ul style="list-style-type: none"> • Remove all spoils wreckage, rubbish, or temporary structures (such as buildings, | Contractor | PMU, RPMU, PIU, PMSC |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|---|--|---|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| | | <p>shelters, and latrines) which are no longer required;</p> <ul style="list-style-type: none"> • All excavated roads shall be reinstated to original condition; • All disrupted utilities restored; • All affected structures rehabilitated/compensated; • The area that previously housed the construction camp is to be checked for spills of substances such as oil, paint, etc. and these shall be cleaned up; • All hardened surfaces within the construction camp area shall be ripped; • All imported materials removed, and the area shall be top soiled and regressed using guidelines set out in the re-vegetation specification that forms part of this document; • The contractor must arrange the cancellation of all temporary services; • Request PIU to report in writing that worksites and camps have been vacated and restored to pre-project conditions before acceptance of work. | | |
| 4. Operation and maintenance phase | | | | |
| Routine Maintenance | Traffic may be interrupted temporarily but this work will be very small in scale, infrequent, and short in duration, so there will be no economic or other implications. The infrastructures will need to be repaired from time to time, but environmental impacts will be much less than those of the construction period as the work will be infrequent, affecting small areas only. | <ul style="list-style-type: none"> • To maintain the safety of workers and road-users, such work should be coordinated with the local police department so that adequate warning signs and traffic diversions can be set up when necessary. • Debris need to be collected and disposed at a designated site such as the landfill. • Continue to encourage community participation in ensuring drainage canals are clog-free through information and behavior change campaigns and incentives, if possible. | Jhalokathi Pourashava | LGED |

| Parameter | Environmental Impacts | Mitigation Measures | Institutional Responsibility | |
|--|---|--|------------------------------|----------------------------|
| | | | Implementation | Monitoring/ Supervision |
| Road Safety and maintenance of roads and side drains | Improved roads may give way to faster vehicle speeds which could endanger people and households along the road alignments. Damage in roads may also cause accidents to motorists. | <ul style="list-style-type: none"> • Conduct regular inspection of the roads to check for damages, and undertake rehabilitation measures for any damages found; • Inspect and maintain the integrity of road barriers, especially at critical curves or locations that are prone to vehicular accidents; • Inspect and maintain speed limiters such as humps installed on road sections near residential areas, schools, and religious establishments; • Inspect and maintain all road signages, including appropriate warning signages at silent zones, and ensure that these are reflectorized and visible even during night time; and • Ensure pedestrian crossings are maintained. • Put in place standard operating procedures for drain maintenance with appropriate equipment, and workers are provided with necessary training and personnel protection equipment to safeguard health and safety | Jhalokathi Pourashava | LGED |

C. Environmental Monitoring Program

218. Monitoring of mitigation measures during construction is the responsibility of the Jhalokathi PIU and PMU, supported by the PMSC Environmental Specialist, while monitoring of mitigation measures during operation phase is the responsibility of Jhalokathi Pourashava and LGED. Table 13 shows the proposed Environmental Monitoring Program for this subproject, which specifies the various monitoring activities, indicating location, frequency of monitoring and responsibility.

Table 14: Environmental Monitoring Program

| Activities or Items to Monitor | Location | Responsible for Activities | Monitoring Method | Monitoring Frequency | Monitoring Responsibility |
|---|------------------------------------|-----------------------------------|--|---|----------------------------------|
| PRE-CONSTRUCTION | | | | | |
| Secure Environmental Clearance Certificate (ECC) from Department of Environment | PMU office | PMU, PMSC | Copy of approved ECC | Before construction activities | PMU, PMSC |
| IEEs and EMPs are included in bid and contract documents | PMU office | PMU, PMSC | Copies of bid and contract documents | Before approval tender document | PMU, RPMU, PMSC |
| Site-specific EMP (SEMP) submitted by Contractor for approval by PIU | PIU office | Contractor, PIU | Copy of approved SEMP | Before construction activities commence | PMU, RPMU, PMSC |
| Spoil management plan (SMP) submitted by Contractor for approval by PIU | PIU office | Contractor, PIU | Copy of approved SMP | Before construction activities commence | PMU, RPMU, PMSC |
| Traffic management plan (TMP) submitted by Contractor for approval by PIU | PIU office | Contractor | Copy of approved TMP | Before construction activities commence | PMU, RPMU, PMSC |
| Secure all other necessary permits and licenses from relevant government agencies | | Contractor | Copies of permits and licenses | Before construction activities commence | PIU, PMSC |
| Conduct of baseline ambient air quality and noise level monitoring | Subproject site | Contractor | Site visits and observations, Contractor records, Results of noise level measurements, Results of laboratory analyses (if necessary for ambient air quality) | Before construction activities commence | PMU, RPMU, PIU, PMSC |
| Conduct of baseline surface water quality monitoring | Subproject site Subproject site | Contractor | Site visits and observations, Contractor records, Results of laboratory analyses (if necessary) | Before construction activities commence | PMU, RPMU, PIU, PMSC |
| CONSTRUCTION | | | | | |
| Implementation of SEMP; including | Subproject | Contractor | Site visits, Contractor | Weekly or as | PMU, RPMU, |

| Activities or Items to Monitor | Location | Responsible for Activities | Monitoring Method | Monitoring Frequency | Monitoring Responsibility |
|--|------------------------------------|-----------------------------------|--|-----------------------------------|----------------------------------|
| implementation of community and occupational health and safety measures. | site | | records, | needed | PIU, PMSC |
| Implementation of SMP | Subproject site | Contractor | Site visits, Contractor records | Weekly or as needed | PIU, PMSC |
| Implementation of TMP | Subproject site | Contractor | Site visits, Contractor records | Weekly or as needed | PIU, PMSC |
| Tree Removal and Replacement | Subproject site and planting site | Contractor | Site visits, contractor records | Monthly, or as needed | PMU, RPMU, PIU, PMSC |
| Conduct of ambient air quality and noise level monitoring | Subproject site | Contractor | Site visits and observations, Contractor records, Results of laboratory analyses (if necessary for air quality) Results of noise level measurements, | Quarterly or as needed | PMU, RPMU, PIU, PMSC |
| Conduct of surface water quality monitoring | Subproject site Subproject site | Contractor | Site visits and observations, Contractor records, Results of laboratory analyses (if necessary) | At least semi-annual or as needed | PMU, RPMU, PIU, PMSC |
| Develop and apply archaeological protocol to protect chance finds | Subproject site | Contractor, PMU, PIU, PMSC | Contractor records | Once until protocol is approved | PMU, RPMU, PIU, PMSC |
| Provide EHS training for all personnel | Subproject site | Contractor | Contractor records; Interviews to workers | Monthly | PIU, PMSC |
| Keep accident reports and records | Subproject site | Contractor | Contractor records; Interviews to workers and community people | Monthly | PIU, PMSC |
| Employ workforce from communities near sites | Subproject site | Contractor | Contractor records | Monthly | PIU, PMSC |
| Implementation of EHS measures at construction camps | Construction camp site | Contractor | Site visits; Interviews to workers at camp | Monthly | PIU, PMSC |
| OPERATION AND MAINTENANCE | | | | | |
| Road repair and maintenance | Subproject site | Roads Management | Site observations | Monthly | LGED |
| Prevent run-off/deposit of foreign materials into drains and clean drain periodically; | Subproject site | Roads Management | Site observations | Monthly | LGED |

| Activities or Items to Monitor | Location | Responsible for Activities | Monitoring Method | Monitoring Frequency | Monitoring Responsibility |
|--|-----------------|-----------------------------------|--------------------------|-----------------------------|----------------------------------|
| dispose of materials removed from drains | | | | | |

EHS = environmental, health and safety; EMP = environmental management plan; IEE = initial environmental examination; LGED = Local Government Engineering Division; PMSC = project management and supervision consultant; PIU = project implementation unit; PMU = project management unit; SMP = spoil management plan; TMC = traffic management plan.

D. Capacity Development Training

219. The PMSC Environment Specialist and Social Safeguard Specialist will be responsible for training the PMU, RPMU, PIU and contractors. Training modules will need to cover safeguards awareness and management in accordance with both ADB and government requirements as specified below:

- (i) Environmental Safeguards
 - (a) sensitization on ADB's safeguard policy on environment;
 - (b) introduction to environment and environmental considerations in urban infrastructures;
 - (c) review of IEEs and integration into the project detailed design;
 - (d) improved coordination within nodal departments; and
 - (e) monitoring and reporting system. The contractors will be required to conduct environmental awareness and orientation of workers prior to deployment to work sites.
- (ii) Social Safeguards
 - (a) sensitization on ADB's policies on Involuntary Resettlement and Indigenous People;
 - (b) introduction to social safeguards assessment and document requirements;
 - (c) Consultation and participations requirements;
 - (d) Project GRM and ADB's Accountability Mechanism; and
 - (e) monitoring and reporting system.

220. **Methodology.** Capacity building activities will be achieved through combination of practical methodologies available such as lecture and workshop training by experts, on-the-job training and mentoring, and continuing team meetings and exercises. The PMSC Environment Specialist will spearhead the designing of specific programs appropriate for the target participants or stakeholders, including the execution of these programs during the different implementation phases of the CTCRSP, which includes the subproject. Pre-training and post-training assessment will be an integral part of the overall program to measure its effectiveness, and identify any other needed interventions to improve effectiveness, if necessary.

221. As fundamental component for the capacity building program, basic lectures and seminar training sessions will be provided by the PMSC Environment Specialist to strengthen the awareness of project stakeholders on the requirements of ADB SPS and government environmental laws, rules and regulations. Modules will be prepared and customized based on the skills set and needs of the different stakeholders. The entire training will cover basic principles of environmental assessment and management mitigation plans and programs, implementation techniques, monitoring methods and tools. A proposed lecture and seminar training program along with the frequency of sessions is presented in the following table.

Table 15: Sample Lecture and Seminar Training Program for Environmental Management

| Items | Pre-construction | Construction | |
|----------------|---|---|---|
| Training Title | Orientation workshop | Orientation program/ workshop for contractors and supervisory staff | Experiences and best practices sharing |
| Purpose | To make the participants aware of the environmental safeguard requirements of ADB and | To build the capacity of the staff for effective implementation of the designed | To share the experiences and best practices |

| Items | Pre-construction | Construction | |
|--------------|--|---|--|
| | Government of Bangladesh and how the project will meet these requirements | EMPs aimed at meeting the environmental safeguard compliance of ADB and Government of Bangladesh | aimed at learning lessons and improving implementation of EMP |
| Contents | <p>Module 1: Orientation ADB Safeguards Policy Statement Government of Bangladesh Environmental Laws and Regulations</p> <p>Module 2: Environmental Assessment Process ADB environmental process, identification of impacts and mitigation measures, formulation of an environmental management plan (EMP), implementation, and monitoring requirements Review of environmental assessment report to comply with ADB requirements Incorporation of EMP into the project design and contracts</p> | <p>Roles and responsibilities of officials/contractors/consultants towards protection of the environment Environmental issues during construction Implementation of EMP Monitoring of EMP implementation Reporting requirements</p> | <p>Experiences on EMP implementation – issues and challenges Best practices followed</p> |
| Duration | 1 day | 1 day | 1 day on a regular period to be determined by PMU and PMSC |
| Participants | PMU, RPMU and PIU staff (technical and environmental) involved in the project implementation | PMU, RPMU, PIU, Contractors | PMU, RPMU, PIU, Contractors |

E. Environmental Management and Monitoring Plan Implementation Cost (Indicative)

222. Most of environmental mitigation and enhancement measures are integrated into the design and cost are included as part of the civil works contract. Some items need to be incorporated in the Bill of Quantities (BOQ) of this subproject including the environmental monitoring costs. The environmental costs presented in table below are tentative provisions based on experience of undertaking similar works under different LGED projects. For the details of environmental costs under civil works contract, individual contract package bid document may be consulted. Contractors will bear the direct costs of all mitigation measures during construction, which will be included in the tender and contract documents; this includes features built into facility designs to prevent environmental impacts from arising. The PIU (Jhalokathi Pourashava) will bear the costs related to mitigation measures during operation. Costs related to environmental supervision during construction will be borne by the PIU, the PMU (for the activities of the environmental consultants) and by the contractors (for monitoring work carried out by the EHS Officer/s). During the operation phase, monitoring costs will be borne by the Pourashava and/or the PIU.

Table 16: Indicative Environmental Management and Monitoring Cost

(The following items are rough estimates and some costs of Contractor in BOQs and other budgets of PMU, RPMU or PIU may not be included. These activity items and costs need to be reviewed and finalized by PMU in case of change/s in the design.)

| Item No. | Description of Items | Unit | Quantity | Unit Rate (BDT) | Item Total (BDT) |
|------------------------|--|---------|-----------------------|-----------------|------------------|
| 1 | Institutional Arrangements and Capacity Building/GRC Implementation /Training | Module | 3 | 100,000 | 300,000.00 |
| 2 | Tree replacement | Unit | 100 (to be finalized) | 500 | 50,000.00 |
| 3 | Indicative Environmental Management Plan Budget for Bill of Quantities (BOQ) | | | | |
| (i) | Environmental Monitoring a) Air Quality, b) Noise level, c) Water quality | Lumpsum | - | 640,000 | 640,000.00 |
| (ii) | Dust suppression measures (excluding watering for compaction) to the entire satisfaction of the engineer-in-charge. | m | 1,000 | 2.00 | 2,000.00 |
| (iii) | Prevention of spillage, leakages of polluting materials to the entire satisfaction of the engineer-in-charge. | lumpsum | - | 5000 | 5,000.00 |
| (iv) | Providing and maintaining adequate potable water supply facilities (Shallow Tube well) at camp site and work site to the entire satisfaction of engineer-in-charge. | Nos. | 1 | 10,000 | 10,000.00 |
| (v) | Traffic management during construction, equipment for traffic management | Lumpsum | - | 30,000 | 30,000.00 |
| (vi) | Debris disposal and waste management on camp site | Lumpsum | - | 50,000 | 50,000.00 |
| (vii) | Rehabilitation of ancillary sites including stockpile sites, brick crushing sites, borrow areas, workforce camp, to the entire satisfaction of the engineer-in-charge. | m | 1,000 | 2 | 2,000.00 |
| (viii) | Maintain First aid box at camp site to the entire satisfaction of the engineer-in-charge. | Lumpsum | - | 50000 | 50,000.00 |
| (ix) | Separate male female toilet facilities for camp and worksite Implementation of additional occupational health and safety measures related to prevention of COVID-19 | Lumpsum | - | 136,000 | 136,000.00 |
| Indicative Cost | | | | | 1,275,000 |

X. MONITORING AND REPORTING

223. PMU will monitor the overall progress of EMP implementation of the entire CTCRSP through the different subproject jurisdictions, including the roads subproject in Jhalokathi. The PMU, RPMU and PIU will undertake their respective roles in site inspections and document review to verify compliance with the EMP and SEMP, and progress toward the final outcome. The contractor will conduct day to day implementation of the SEMP.

224. The contractor will submit monthly reports to the PIU/RPMU. The monthly reports will include compilation of copies of monitoring sheets accomplished and duly signed by the contractor's EHS Officer (or equivalent) on a daily basis. A sample daily monitoring sheet which can be used by the contractor is in Appendix 10. This monitoring sheet is indicative which can be further enhanced depending on the actual situations at subproject construction site.

225. The PIU/RPMU will submit quarterly environmental monitoring reports to PMU, which will include summary of monthly monitoring activities of contractor and results of any independent monitoring or inspection activities of the PIU and/or RPMU. In the conduct of these independent inspection activities, PIU and/or RPMU will be supported by PMSC in this regard. A sample inspection checklist is in Appendix 11. This checklist is indicative which can be further enhanced depending on the actual situations at subproject construction site.

226. PMU shall consolidate quarterly reports from the PIUs including PIU in Jhalokathi, and results of its independent monitoring or inspection activities. PMU shall accomplish semi-annual environmental monitoring report (SEMRs) starting from the effectivity date up to the end of construction phase, which shall be submitted to ADB for review and disclosure on ADB website. The template for the SEMR is attached as Appendix 12. The PMU shall prepare and submit annual environmental monitoring report during the operation phase until ADB issues a project completion report. Submission of these reports to ADB will be within thirty (30) days from the end date of reporting period.

XI. CONCLUSION AND RECOMMENDATION

227. The Construction/Improvement of Roads and Roadside Drains in Jhalokathi Pourashava subproject will result in significant environmental and socio-economic benefits because of improved road infrastructure and drainage facilities.

228. Potential environmental impacts were assessed based on secondary data, stakeholder consultations, and field visits. The subproject site is in a built-up/mixed use area (residential, commercial, agricultural) and there is no sensitive ecological area (protected area or critical habitats) within at least 10-km radius of the subproject location. Seventy-two IUCN Red List species of concern were identified within the 50-km radius default area of analysis; however, the probability of these species being found at the site is very low.

229. Impacts were assessed based on the location and project activities during the pre-construction, construction, and operation phases. The subproject component will involve straightforward construction and is unlikely to cause significant adverse impact. Usual construction-related impacts such as noise, dust generation, silt generation, construction waste generation, and occupational and community health and safety risks including the spread of COVID-19, among others, will be localized and temporary and can be readily mitigated through the measures indicated in the EMP. Potential adverse impacts that are associated with the

operation phase can be mitigated through incorporation of environmental requirements in the detailed engineering design, including climate change adaptation measures.

230. Public consultation was conducted as part of the environmental assessment process. The stakeholders expressed support for the improvement of the roads in the subproject site. Results of the consultation were documented and considered in the formulation of the environmental management plan. Public consultation will continue throughout the project implementation.

231. Based on the results of the IEE, no further environmental assessment such as EIA is required and the classification of Category B per ADB SPS is confirmed. However, per the Environmental Conservation Rules of Bangladesh (ECR, 1997), the project is categorized as "Orange-B" category. Hence, preparation of an initial environmental examination (IEE) and environmental management plan (EMP) based on DOE approved terms of reference is mandatory. Approval of the IEE and EMP and issuance of the Environmental Clearance Certificate (ECC) must be obtained from the DOE prior to award of civil works contracts.

232. This IEE has been prepared based on preliminary designs of the subproject. If the design is revised or modified, the PMU, with support from PMSC, shall update this draft IEE based on final detailed design and submit to ADB for review and disclosure. No work can commence until the final IEE is approved by ADB and provided to the Contractor, and the SEMP is approved by the PIU or RPMU.

Appendix 1: Rapid Environmental Assessment (REA) Checklist

| |
|---|
| <p>Instructions:</p> <p>(i) The project team completes this checklist to support the environmental classification of a project. It is to be attached to the environmental categorization form and submitted to the Environment and Safeguards Division (SDES) for endorsement by the Director, SDES and for approval by the Chief Compliance Officer.</p> <p>(ii) This checklist focuses on environmental issues and concerns. To ensure that social dimensions are adequately considered, refer also to ADB's (a) checklists on involuntary resettlement and on tribes, minor races, ethnic sects and communities;²⁹ (b) poverty reduction handbook; (c) staff guide to consultation and participation; and (d) gender checklists.</p> <p>(iii) Answer the questions assuming the "without mitigation" case. The purpose is to identify potential impacts. Use the "remarks" section to discuss any anticipated mitigation measures.</p> |
|---|

| | |
|-------------------------------|--|
| Country/Project Title: | Coastal Towns Climate Resilience Sector Project (CTCRSP) |
| Sector Division: | Jhalokathi Town Roads and Roadside Drains Subproject |
| | SARD/SAUW |

| Screening Questions | Yes | No | Remarks |
|--|-----|----|---|
| A. Subproject Siting IS THE SUBPROJECT AREA... | | | |
| ▪ Densely populated? | ✓ | | The proposed roads and drains alignments to be rehabilitated are located within the pourashava area which is densely populated. |
| ▪ Heavy with development activities? | | ✓ | There are no heavy development activities in the area. |
| ▪ Adjacent to or within any environmentally sensitive areas? | | | |
| ▪ Cultural heritage site | | ✓ | Based on desk review of locations and field verifications by PMU, there is no environmentally sensitive cultural heritage site within or near any of the subproject locations/alignments. |
| ▪ Protected Area | | ✓ | Based on desk review of locations and field verifications by PMU, there is no protected area encompassing or near any of the subproject locations/alignments. |
| ▪ Wetland | | ✓ | Based on desk review of locations and field verifications by PMU, there is no protected wetland near any of the subproject locations/alignments. |
| ▪ Mangrove | | ✓ | Based on desk review of locations and field verifications by PMU, there is no mangrove near any of the subproject locations/alignments. |
| ▪ Estuarine | | ✓ | Based on desk review of locations and field verifications by PMU, there is no estuarine near any of the subproject locations/alignments. |

²⁹ Groups or population identified as Indigenous Peoples within the context of ADB's Safeguard Policy Statement will be referred to in this document as *tribes, minor races, ethnic sects and communities* (following the request of the Government of Bangladesh).

| Screening Questions | Yes | No | Remarks |
|--|-----|----|--|
| <ul style="list-style-type: none"> ▪ Buffer zone of protected area | | ✓ | Based on desk review of locations and field verifications by PMU, there is no buffer zone of protected encompassing or near any of the subproject locations/alignments. |
| <ul style="list-style-type: none"> ▪ Special area for protecting biodiversity | | ✓ | Based on desk review of locations and field verifications by PMU, there is no special area for protecting biodiversity encompassing or near any of the subproject locations/alignments. |
| B. Potential Environmental Impacts Will the Subproject cause... | | | |
| <ul style="list-style-type: none"> ▪ encroachment on historical/cultural areas; disfiguration of landscape by road embankments, cuts, fills, and quarries? | | ✓ | |
| <ul style="list-style-type: none"> ▪ encroachment on precious ecology (e.g. sensitive or protected areas)? | | ✓ | |
| <ul style="list-style-type: none"> ▪ alteration of surface water hydrology of waterways crossed by roads, resulting in increased sediment in streams affected by increased soil erosion at construction site? | ✓ | | Construction and rehabilitation of roads and side drains will potentially increase siltation of surface waters near or adjacent the alignments. However, this impact will be mitigated through implementation of measures in the EMP. |
| <ul style="list-style-type: none"> ▪ deterioration of surface water quality due to silt runoff and sanitary wastes from worker-based camps and chemicals used in construction? | ✓ | | Construction and rehabilitation of roads and side drains, use of chemicals such as fuels, and operation of worker camps will potentially increase occurrence of siltation and/or cause pollution of surface waters near or adjacent the sites. However, this impact will be mitigated through implementation of measures in the EMP. |
| <ul style="list-style-type: none"> ▪ increased local air pollution due to rock crushing, cutting and filling works, and chemicals from asphalt processing? | | ✓ | Rock crushing and asphalt processing will not be undertaken under the subproject. Aggregates to be used in the construction will be sourced from legitimate and government-approved suppliers. |
| <ul style="list-style-type: none"> ▪ risks and vulnerabilities related to occupational health and safety due to physical, chemical, biological, and radiological hazards during subproject construction and operation during subproject construction and operation? | ✓ | | Construction activities and exposure to various occupational hazards at the sites will pose risks to workers. However, this can be mitigated through the implementation of the EMP, particularly occupational health and safety measures both at work sites and construction camp sites. |
| <ul style="list-style-type: none"> ▪ noise and vibration due to blasting and other civil works? | ✓ | | Construction activities will elevate noise levels and vibration within and near the vicinities. However, this can be mitigated through the implementation of related measures in the EMP. |
| <ul style="list-style-type: none"> ▪ dislocation or involuntary resettlement of people? | | ✓ | Not anticipated. All works will be confined on existing road and side drains alignments, and within existing rights-of-way (ROWs). The social safeguards due diligence report confirms this finding. |
| <ul style="list-style-type: none"> ▪ dislocation and compulsory resettlement of people living in right-of-way? | | ✓ | Not anticipated. All identified road and side drains alignments are free of settlements. The social safeguards due diligence report confirms this finding. |

| Screening Questions | Yes | No | Remarks |
|---|-----|----|--|
| <ul style="list-style-type: none"> disproportionate impacts on the poor, women and children, Indigenous Peoples, or other vulnerable groups? | | ✓ | During construction phase, all mitigation measures are developed to protect all receptors regardless of status or affiliation. During operation phase (once subproject is completed), the roads and side drains under the subproject will benefit all sectors of the society, including the disadvantaged and vulnerable groups. |
| <ul style="list-style-type: none"> other social concerns relating to inconveniences in living conditions in the subproject areas that may trigger cases of upper respiratory problems and stress? | ✓ | | Construction activities will potentially increase pollutant concentration in ambient air. However, this can be mitigated through the implementation of community and occupational health and safety measures in the EMP. |
| <ul style="list-style-type: none"> hazardous driving conditions where construction interferes with pre-existing roads? | ✓ | | Construction activities may pose hazardous driving conditions at the sites. However, the implementation of effective traffic management as indicated in the EMPs will mitigate this impact. |
| <ul style="list-style-type: none"> poor sanitation and solid waste disposal in construction camps and work sites, and possible transmission of communicable diseases (such as STI's and HIV/AIDS) from workers to local populations? | ✓ | | Construction activities may result to poor sanitation and improper solid waste handling and disposal. However, this can be mitigated through the implementation of related measures in the EMP, including awareness campaigns on communicable diseases such as COVID-19 and sexually transmitted diseases. |
| <ul style="list-style-type: none"> creation of temporary breeding habitats for diseases such as those transmitted by mosquitoes and rodents? | ✓ | | The EMP provides measures to avoid proliferation of disease vectors, both the work sites and worker camps. |
| <ul style="list-style-type: none"> accident risks associated with increased vehicular traffic, leading to accidental spills of toxic materials? | | ✓ | Not anticipated. |
| <ul style="list-style-type: none"> increased noise and air pollution resulting from traffic volume? | ✓ | | Construction activities will elevate noise levels and worsen air pollution due to traffic. However, the traffic management as indicated in the EMPs will provide measures to avoid traffic congestion at subproject sites. |
| <ul style="list-style-type: none"> increased risk of water pollution from oil, grease and fuel spills, and other materials from vehicles using the road? | | ✓ | Not anticipated. |
| <ul style="list-style-type: none"> social conflicts if workers from other regions or countries are hired? | | ✓ | Not anticipated. Labor requirements will be sourced locally. |
| <ul style="list-style-type: none"> large population influx during subproject construction and operation that causes increased burden on social infrastructure and services (such as water supply and sanitation systems)? | | ✓ | Not anticipated. Labor requirements will be sourced locally. The roads and side drains are existing infrastructures that will only be rehabilitated, and no population influx due to the operation of these infrastructures is expected. |
| <ul style="list-style-type: none"> risks to community health and safety due to the transport, storage, and use and/or disposal of materials such as explosives, fuel and other chemicals during construction and operation? | ✓ | | Construction activities will pose risks to community health and safety. However, this can be mitigated through the implementation of related measures in the EMP. These measures include implementation of the IFC EHS guidelines on construction and decommissioning related to community health and safety. |

| Screening Questions | Yes | No | Remarks |
|--|-----|----|--|
| <ul style="list-style-type: none"> community safety risks due to both accidental and natural causes, especially where the structural elements or components of the subproject are accessible to members of the affected community or where their failure could result in injury to the community throughout subproject construction, operation and decommissioning. | ✓ | | Construction activities will pose risks to community health and safety. However, this can be mitigated through the implementation of related measures in the EMP. These measures include implementation of the IFC EHS guidelines on construction and decommissioning related to community and occupational health and safety. |

A Checklist for Preliminary Climate Risk Screening

Country/Project Title: BAN: Emergency Assistance Project – Additional Financing

Sector:

Subsector:

Division/Department:

| Screening Questions | | Score | Remarks ³⁰ |
|---------------------------------------|--|-------|--|
| Location and Design of project | Is siting and/or routing of the project (or its components) likely to be affected by climate conditions including extreme weather-related events such as floods, droughts, storms, landslides? | 0 | |
| | Would the project design (e.g., the clearance for bridges) need to consider any hydro-meteorological parameters (e.g., sea-level, peak river flow, reliable water level, peak wind speed etc.)? | 1 | Project needs to consider extreme rainfall events |
| Materials and Maintenance | Would weather, current and likely future climate conditions (e.g. prevailing humidity level, temperature contrast between hot summer days and cold winter days, exposure to wind and humidity hydro-meteorological parameters likely affect the selection of project inputs over the life of project outputs (e.g. construction material)? | 0 | |
| | Would weather, current and likely future climate conditions, and related extreme events likely affect the maintenance (scheduling and cost) of project output(s)? | 1 | Flooding frequency may aggravate under current Climate Change scenario |
| Performance of project outputs | Would weather/climate conditions, and related extreme events likely affect the performance (e.g. annual power production) of project output(s) (e.g. hydro-power generation facilities) throughout their design lifetime? | 0 | |

Options for answers and corresponding score are provided below:

| Response | Score |
|-------------|-------|
| Not Likely | 0 |
| Likely | 1 |
| Very Likely | 2 |

Responses when added that provide a score of 0 will be considered low risk project. If adding all responses will result to a score of 1-4 and that no score of 2 was given to any single response, the project will be assigned a

³⁰ If possible, provide details on the sensitivity of project components to climate conditions, such as how climate parameters are considered in design standards for infrastructure components, how changes in key climate parameters and sea level might affect the siting/routing of project, the selection of construction material and/or scheduling, performances and/or the maintenance cost/scheduling of project outputs.

medium risk category. A total score of 5 or more (which include providing a score of 1 in all responses) or a 2 in any single response, will be categorized as high-risk project.

Result of Initial Screening (Low, Medium, High): **Medium**

Other

Comments: _____

Prepared by: PMU

Appendix 2: Result of Integration Biodiversity Assessment Tool Screening



Integrated Biodiversity Assessment Tool

World Bank Group Biodiversity Risk Screen

BAN-SCTEIP - JHALAKATHI POURASHAVA

- **Country:** Bangladesh
- **Location:** [22.6, 90.2]
- **IUCN Red List Biomes:** Marine, Freshwater, Terrestrial
- **Created by:** Miguel Diangan

Overlaps with:

| | | | | |
|------------------------------------|---------|----------|----------|---------------|
| Protected Areas | 1 km: 0 | 10 km: 0 | 50 km: 0 | 0 |
| World Heritage (WH) | 1 km: 0 | 10 km: 0 | 50 km: 0 | 0 |
| Key Biodiversity Areas | 1 km: 0 | 10 km: 0 | 50 km: 1 | 1 |
| Alliance for Zero Extinction (AZE) | 1 km: 0 | 10 km: 0 | 50 km: 0 | 0 |
| IUCN Red List | | | | 72 |
| Critical Habitat | | | | Likely |



Displaying project location and buffers: 1 km, 10 km, 50 km



This report is based on IFC Performance Standard 6 (PS6) but applies to World Bank Environmental and Social Standard 6 (ESS6)





About this report

The recommendations stated alongside any Protected Areas and Key Biodiversity Areas identified in this report are determined by the following:

Protected Areas:

- 'Highest risk. Seek expert help' is stated if the report identifies a designation that includes either 'natural' or 'mixed world heritage site'.
- 'Assess for Critical Habitat' is stated if the report identifies a Strict Nature Reserve, Wilderness Area or National Park as coded by IUCN protected area categories Ia, Ib and II.
- 'Assess for biodiversity risk' is stated if the report identifies any other type of protected area.

Key Biodiversity Areas:

- 'Highest risk. Seek expert help' is stated if the report identifies an Alliance for Zero Extinction site.
- 'Assess for Critical Habitat' is stated if the report identifies Critically Endangered or Endangered species OR species with restricted ranges OR congregatory species as coded in the IUCN Red List of Threatened Species.
- 'Assess for biodiversity risk' is stated if the report identifies any other type of Key Biodiversity Area.

IBAT provides initial screening for Critical Habitat values. Performance Standard 6 (PS6) defines these values for Critical Habitat (PS6: para. 16) and legally protected and internationally recognized areas (PS6: para. 20). PS6 will be triggered when IFC client activities are located in modified habitats containing "significant biodiversity value," natural habitats, Critical Habitats, legally protected areas, or areas that are internationally recognized for biodiversity. References to PS6 and Guidance Note 6 (GN6) are provided to guide further assessment and detailed definitions where necessary. Please see <https://www.ifc.org/ps6> for full details on PS6 and GN6.

The report screens for known risks within a standard 50km buffer of the coordinates used for analysis. This buffer is not intended to indicate the area of impact. The report can be used to:

- Scope risks to include within an assessment of risks and impacts
- Identify gaps within an existing assessment of risks and impacts
- Prioritize between sites in a portfolio for further assessment of risks and impacts
- Inform a preliminary determination of Critical Habitat
- Assess the need for engaging a biodiversity specialist
- Identify additional conservation experts or organizations to inform further assessment or planning

WARNING: IBAT aims to provide the most up-to-date and accurate information available at the time of analysis. There is however a possibility of incomplete, incorrect or out-of-date information. All findings in this report must be supported by further desktop review, consultation with experts and/or on-the-ground field assessment as described in PS6 and GN6. Please consult IBAT for any additional disclaimers or recommendations applicable to the information used to generate this report.

Please note, sensitive species data are currently not included in IBAT reports in line with the [Sensitive Data Access Restrictions Policy for the IUCN Red List](#). This relates to sensitive Threatened species and KBAs triggered by sensitive species.





Legal disclaimer

The Integrated Biodiversity Assessment Tool (IBAT) and IBAT products, which include the IBAT Portal, reports, and data, are owned by IBAT Alliance and accessible by paid subscription.

The IBAT and IBAT products may contain reference to or include content owned and provided by the International Bank for Reconstruction and Development ("IBRD"), the International Development Association ("IDA"), the International Finance Corporation ("IFC"), the Multilateral Investment Guarantee Agency ("MIGA"), and the International Center for Settlement of Investment Disputes ("ICSID") (collectively, the "World Bank Group" or "WBG", individually, the "WBG Member"). The content owned and provided by the WBG Members (the "Member Content") is the respective property of the WBG Member and is protected under general principles of copyright.

The use of Member Content in IBAT and IBAT products is under license and intended for informational purposes only. Such use is not intended to constitute legal, securities, or investment advice, an opinion regarding the appropriateness of any investment, or a solicitation of any type. Additionally, the information is provided on a strictly "as-is" basis, without any assurance or representation of any kind.

The WBG Member does not guarantee the accuracy, reliability or completeness of any Member Content included in IBAT or IBAT products or for the conclusions or judgments described therein. The WBG Member accepts no responsibility or liability for any omissions or errors (including, without limitation, typographical errors and technical errors) in any Member Content whatsoever or for reliance thereon. The boundaries, colors, denominations, and other information shown on any map in IBAT do not imply any judgment on the part of WBG Member concerning the legal status of any territory or the endorsement or acceptance of such boundaries. The findings, interpretations, and conclusions expressed in the IBAT and the IBAT products do not necessarily reflect the views of the WBG Member, its member countries, Executive Directors, or the governments it represents.

The WBG Members are international organizations established under their respective constituent agreement among their member countries. IBRD owns the WBG logos and trademark. The logos and other trademarks, service marks, graphics of a WBG Member are the tradenames, trademarks or registered trademarks of that WBG Member (the "WBG Member Mark"). The WBG logo and trademark and WBG Member Marks may not be copied, imitated, or used, in whole or in part, without the prior written permission of WBG or its Members, as appropriate. All other queries on rights and licenses, including subsidiary rights, should be addressed as follows. If to IFC, to IFC's Corporate Relations Department, 2121 Pennsylvania Avenue, N.W., Washington, D.C. 20433. If to MIGA, to MIGA's Legal Affairs and Claims Group (Attn: Chief Counsel, Operations & Policy), 1818 H Street N.W., U12-1204, Washington, D.C. 20433. If to IBRD and/or IDA, to the Office of the Publisher, The World Bank, 1818 H Street N.W., Washington, D.C. 20433; Email: pubrights@worldbank.org





Priority Species

Habitat of significant importance to priority species will trigger Critical Habitat status (See PS6; para 16). IBAT provides a preliminary list of priority species that could occur within the 50km buffer. This list is drawn from the IUCN Red List of Threatened Species (IUCN RL). This list should be used to guide any further assessment, with the aim of confirming known or likely occurrence of these species within the project area. It is also possible that further assessment may confirm occurrence of additional priority species not listed here. It is strongly encouraged that any new species information collected by the project be shared with species experts and/or IUCN wherever possible in order to improve IUCN datasets.

IUCN Red List of Threatened Species - CR & EN

The following species are potentially found within 50km of the area of interest.
For the full IUCN Red List please refer to the associated csv in the report folder.

| Species Name | Common Name | Taxonomic Group | IUCN Category | Population Trend | Biome |
|--------------------------------|-----------------------------|-----------------|---------------|------------------|-------------------------|
| <i>Eretmochelys imbricata</i> | Hawksbill Turtle | REPTILIA | CR | Decreasing | Terrestrial, Marine |
| <i>Batagur kachuga</i> | Red-crowned Roofed Turtle | REPTILIA | CR | Decreasing | Terrestrial, Freshwater |
| <i>Batagur dhongoka</i> | Three-striped Roofed Turtle | REPTILIA | CR | Decreasing | Terrestrial, Freshwater |
| <i>Carcharhinus longimanus</i> | Oceanic Whitetip Shark | CHONDRICHTHYES | CR | Decreasing | Marine |
| <i>Sphyrna lewini</i> | Scalloped Hammerhead | CHONDRICHTHYES | CR | Decreasing | Marine |
| <i>Sphyrna mokarran</i> | Great Hammerhead | CHONDRICHTHYES | CR | Decreasing | Marine |
| <i>Pristis zijsron</i> | Green Sawfish | CHONDRICHTHYES | CR | Decreasing | Marine |
| <i>Rhina ancylostoma</i> | Bowmouth Guitarfish | CHONDRICHTHYES | CR | Decreasing | Marine |



| Species Name | Common Name | Taxonomic Group | IUCN Category | Population Trend | Biome |
|--------------------------------|-------------------------|-----------------|---------------|------------------|---------------------------------|
| <i>Rhynchobatus australiae</i> | Bottlenose Wedgefish | CHONDRICHTHYES | CR | Decreasing | Marine |
| <i>Rhynchobatus laevis</i> | Smoothnose Wedgefish | CHONDRICHTHYES | CR | Decreasing | Marine |
| <i>Glaucostegus granulatus</i> | Sharprise Guitarfish | CHONDRICHTHYES | CR | Decreasing | Marine |
| <i>Glaucostegus obtusus</i> | Widenose Guitarfish | CHONDRICHTHYES | CR | Decreasing | Marine |
| <i>Glaucostegus thouin</i> | Olubnose Guitarfish | CHONDRICHTHYES | CR | Unknown | Marine |
| <i>Rhinobatos annandalei</i> | Bengal Guitarfish | CHONDRICHTHYES | CR | Decreasing | Marine |
| <i>Rhinobatos lionotus</i> | Smoothback Guitarfish | CHONDRICHTHYES | CR | Decreasing | Marine |
| <i>Sonneratia griffithii</i> | | MAGNOLIOPSIDA | CR | Decreasing | Terrestrial, Marine |
| <i>Pristis pristis</i> | Large-tooth Sawfish | CHONDRICHTHYES | CR | Decreasing | Marine, Freshwater |
| <i>Calidris pygmaea</i> | Spoon-billed Sandpiper | AVES | CR | Decreasing | Terrestrial, Marine, Freshwater |
| <i>Gyps bengalensis</i> | White-rumped Vulture | AVES | CR | Decreasing | Terrestrial |
| <i>Sarcogyps calvus</i> | Red-headed Vulture | AVES | CR | Decreasing | Terrestrial |
| <i>Batagur baska</i> | Northern River Terrapin | REPTILIA | CR | Decreasing | Terrestrial, Marine, Freshwater |



| Species Name | Common Name | Taxonomic Group | IUCN Category | Population Trend | Biome |
|-----------------------------------|------------------------------|-----------------|---------------|------------------|---------------------------------|
| <i>Glaucostegus typus</i> | Giant Guitarfish | CHONDRICHTHYES | CR | Decreasing | Marine |
| <i>Maculabatis bineeshi</i> | Shorttail Whipray | CHONDRICHTHYES | CR | Decreasing | Marine |
| <i>Pelochelys cantorii</i> | Asian Giant Softshell Turtle | REPTILIA | CR | Decreasing | Terrestrial, Marine, Freshwater |
| <i>Glyphis gangeticus</i> | Ganges Shark | CHONDRICHTHYES | CR | Decreasing | Marine, Freshwater |
| <i>Balaenoptera musculus</i> | Blue Whale | MAMMALIA | EN | Increasing | Marine |
| <i>Geoclemys hamiltonii</i> | Spotted Pond Turtle | REPTILIA | EN | Decreasing | Terrestrial, Freshwater |
| <i>Hardella thurjii</i> | Crowned River Turtle | REPTILIA | EN | Decreasing | Terrestrial, Freshwater |
| <i>Morenia petersi</i> | Indian Eyed Turtle | REPTILIA | EN | Decreasing | Terrestrial, Freshwater |
| <i>Orcaella brevirostris</i> | Irrawaddy Dolphin | MAMMALIA | EN | Decreasing | Marine, Freshwater |
| <i>Rhincodon typus</i> | Whale Shark | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Varanus flavescens</i> | Yellow Monitor | REPTILIA | EN | Decreasing | Terrestrial |
| <i>Isurus oxyrinchus</i> | Shortfin Mako | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Carcharhinus amblyrhynchos</i> | Grey Reef Shark | CHONDRICHTHYES | EN | Decreasing | Marine |











BAN-SCTEIP-Jhalakathi Cyclone Shelter | Page 6 of 14



| Species Name | Common Name | Taxonomic Group | IUCN Category | Population Trend | Biome |
|-------------------------------|---------------------------------|-----------------|---------------|------------------|-------------------------|
| <i>Anoxypristis cuspidata</i> | Narrow Sawfish | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Nilssonia gangetica</i> | Indian Softshell Turtle | REPTILIA | EN | Decreasing | Terrestrial, Freshwater |
| <i>Nilssonia hurum</i> | Indian Peacock Softshell Turtle | REPTILIA | EN | Decreasing | Terrestrial, Freshwater |
| <i>Platanista gangetica</i> | South Asian River Dolphin | MAMMALIA | EN | Unknown | Freshwater |
| <i>Eusphyr a blochii</i> | Winghead Shark | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Mobula eregoodoo</i> | Longhorned Pygmy Devil Ray | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Negaprion acutidens</i> | Sharptooth Lemon Shark | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Stegostoma tigrinum</i> | Zebra Shark | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Aetomylaeus maculatus</i> | Mottled Eagle Ray | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Rhinoptera javanica</i> | Javanese Cownose Ray | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Mobula tarapacana</i> | Sicklefin Devilray | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Mobula thurstoni</i> | Bentfin Devilray | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Isurus paucus</i> | Longfin Mako | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Acropora rudis</i> | | ANTHOZOA | EN | Decreasing | Marine |

IBAT

| Species Name | Common Name | Taxonomic Group | IUCN Category | Population Trend | Biome |
|-------------------------------|--------------------------|-----------------|---------------|------------------|---------------------------------|
| <i>Pateobatis uarnacoides</i> | Whitenose Whipray | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Maculabatis gerrardi</i> | Whitespotted Whipray | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Alopias pelagicus</i> | Pelagic Thresher | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Himantura undulata</i> | Honeycomb Whipray | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Heritiera fomes</i> | | MAGNOLIOPSIDA | EN | Decreasing | Terrestrial, Marine, Freshwater |
| <i>Holothuria scabra</i> | Golden Sandfish | HOLOTHUROIDEA | EN | Decreasing | Marine |
| <i>Holothuria lessona</i> | Golden Sandfish | HOLOTHUROIDEA | EN | Decreasing | Marine |
| <i>Thelenota ananas</i> | Prickly Redfish | HOLOTHUROIDEA | EN | Decreasing | Marine |
| <i>Urogymnus polylepis</i> | Giant Freshwater Whipray | CHONDRICHTHYES | EN | Decreasing | Marine, Freshwater |
| <i>Rhinoptera jayakari</i> | Oman Cownose Ray | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Mobula birostris</i> | Giant Manta Ray | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Tringa guttifer</i> | Spotted Greenshank | AVES | EN | Decreasing | Terrestrial, Marine, Freshwater |
| <i>Calidris tenuirostris</i> | Great Knot | AVES | EN | Decreasing | Terrestrial, Marine |

KNOW YOUR ENVIRONMENT |     BAN-SCTEIP-Jhalakathi Cyclone Shelter | Page 8 of 14



| Species Name | Common Name | Taxonomic Group | IUCN Category | Population Trend | Biome |
|----------------------------------|----------------------|-----------------|---------------|------------------|-------------------------|
| <i>Rynchops albicollis</i> | Indian Skimmer | AVES | EN | Decreasing | Terrestrial, Freshwater |
| <i>Haliaeetus leucoryphus</i> | Pallas's Fish-eagle | AVES | EN | Decreasing | Terrestrial, Freshwater |
| <i>Aquila nipalensis</i> | Steppe Eagle | AVES | EN | Decreasing | Terrestrial |
| <i>Leptoptilos dubius</i> | Greater Adjutant | AVES | EN | Decreasing | Terrestrial, Freshwater |
| <i>Telatygon crozieri</i> | Indian Sharpnose Ray | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Pateobatis bleekeri</i> | Bleeker's Whipray | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Pastinachus gracilicaudus</i> | Narrow Cowtail Ray | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Mobula mobular</i> | Spinetail Devil Ray | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Aetobatus flagellum</i> | Longhead Eagle Ray | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Lamiopsis temminckii</i> | Broadfin Shark | CHONDRICHTHYES | EN | Decreasing | Marine |
| <i>Himantura uarnak</i> | Coach Whipray | CHONDRICHTHYES | EN | Decreasing | Marine |

Restricted Range Species

| Species Name | Common Name | Taxonomic Group | IUCN Category | Population Trend | Biome |
|--------------|-------------|-----------------|---------------|------------------|-------|
| | | | | | |



| Species Name | Common Name | Taxonomic Group | IUCN Category | Population Trend | Biome |
|---------------------------|-------------------------|-----------------|---------------|------------------|--------------------|
| Rhinobatos lionotus | Smoothback Guitarfish | CHONDRICHTHYES | CR | Decreasing | Marine |
| Salvinia natans | Floating Fern | POLYPODIOPSIDA | LC OR LR/LC | Decreasing | Freshwater |
| Ophisternon bengalense | Bengal Mud Eel | ACTINOPTERYGII | LC OR LR/LC | Stable | Marine, Freshwater |
| Bengala elanga | Bengala Barb | ACTINOPTERYGII | LC OR LR/LC | Unknown | Freshwater |
| Xenentodon cancila | | ACTINOPTERYGII | LC OR LR/LC | Unknown | Freshwater |
| Oreichthys cosuatis | | ACTINOPTERYGII | LC OR LR/LC | Unknown | Freshwater |
| Oryzias dancena | Indian Ricefish | ACTINOPTERYGII | LC OR LR/LC | Stable | Marine, Freshwater |
| Pseudosphromenus cupanus | Spiketail Paradise Fish | ACTINOPTERYGII | LC OR LR/LC | Stable | Freshwater |
| Oryzias camaticus | Spotted Ricefish | ACTINOPTERYGII | LC OR LR/LC | Unknown | Marine, Freshwater |
| Macrobrachium scabriculum | | MALACOSTRACA | LC OR LR/LC | Unknown | Freshwater |
| Macrobrachium rude | | MALACOSTRACA | LC OR LR/LC | Unknown | Freshwater |
| Macrobrachium rosenbergii | Giant River Prawn | MALACOSTRACA | LC OR LR/LC | Unknown | Freshwater |
| Leptocarpus fluminicola | | MALACOSTRACA | LC OR LR/LC | Unknown | Freshwater |



| Species Name | Common Name | Taxonomic Group | IUCN Category | Population Trend | Biome |
|------------------|----------------------------|-----------------|---------------|------------------|---------------------|
| Fregetta tropica | Black-bellied Storm-petrel | AVES | LC OR LR/LC | Decreasing | Terrestrial, Marine |



Biodiversity features which are likely to trigger Critical Habitat


Protected Areas

There are no protected areas to show for this report.

Key Biodiversity Areas

The following key biodiversity areas are found within 1 km and 10 km and 50 km of the area of interest.

For further details please refer to the associated csv file in the report folder.

| Area name | Distance | IBA | AZE | Recommendation |
|---------------------------------|----------|-----|-----|---|
| Ganges-Brahmaputra-Meghna delta | 50 km | Yes | No |  Assess for critical habitat |

Species with potential to occur

| Area Taxonomic group | Total assessed species | Total (CR, EN & VU) | CR | EN | VU | NT | LC | DD |
|----------------------|------------------------|---------------------|----|----|----|----|-----|----|
| REPTILIA | 58 | 19 | 5 | 6 | 8 | 2 | 33 | 4 |
| CHONDRICHTHYES | 84 | 70 | 16 | 27 | 27 | 8 | 5 | 1 |
| MAGNOLIOPSIDA | 76 | 2 | 1 | 1 | 0 | 3 | 66 | 5 |
| AVES | 311 | 17 | 3 | 6 | 8 | 16 | 278 | 0 |
| MAMMALIA | 68 | 10 | 0 | 3 | 7 | 4 | 54 | 0 |
| ANTHOZOA | 8 | 2 | 0 | 1 | 1 | 2 | 3 | 1 |
| HOLOTHUROIDEA | 30 | 5 | 0 | 3 | 2 | 0 | 14 | 11 |
| ACTINOPTERYGII | 528 | 7 | 0 | 0 | 7 | 9 | 472 | 40 |



| Area Taxonomic group | Total assessed species | Total (CR, EN & VU) | CR | EN | VU | NT | LC | DD |
|----------------------|------------------------|---------------------|----|----|----|----|-----|----|
| LILIOPSIDA | 58 | 1 | 0 | 0 | 1 | 1 | 54 | 2 |
| MALACOSTRACA | 27 | 0 | 0 | 0 | 0 | 1 | 22 | 4 |
| AMPHIBIA | 20 | 0 | 0 | 0 | 0 | 0 | 20 | 0 |
| INSECTA | 84 | 0 | 0 | 0 | 0 | 0 | 82 | 2 |
| HYDROZOA | 2 | 0 | 0 | 0 | 0 | 0 | 2 | 0 |
| GASTROPODA | 124 | 0 | 0 | 0 | 0 | 0 | 114 | 10 |
| POLYPODIOPSIDA | 5 | 0 | 0 | 0 | 0 | 0 | 5 | 0 |
| BIVALVIA | 40 | 0 | 0 | 0 | 0 | 0 | 36 | 4 |
| ARACHNIDA | 2 | 0 | 0 | 0 | 0 | 0 | 2 | 0 |



Recommended citation

IBAT PS6 & ESS6 Report. Generated under licence 159-23537 from the Integrated Biodiversity Assessment Tool on 23 October 2021 (GMT). www.ibat-alliance.org

Recommended Experts and Organizations

For projects located in Critical Habitat, clients must ensure that external experts with regional expertise are involved in further assessment (GN6: GN22). Clients are encouraged to develop partnerships with recognized and credible conservation organizations and/or academic institutes, especially with respect to potential developments in natural or Critical Habitat (GN6: GN23). Where Critical Habitats are triggered by priority species, species specialists must be involved. IBAT provides data originally collected by a large network of national partners, while species information is sourced via the IUCN Red List and affiliated Species Specialist Groups. These experts and organizations are listed below. Please note that this is not intended as a comprehensive list of organizations and experts. These organizations and experts are under no obligation to support any further assessment and do so entirely at their discretion and under their terms. Any views expressed or recommendations made by these stakeholders should not be attributed to the IFC or IBAT for IFC partners.

Birdlife Partners

URL: <https://www.birdlife.org/worldwide/partnership/birdlife-partners>

Directory for Species Survival Commission (SSC) Specialist Groups and Red List Authorities

URL: <https://www.iucn.org/commissions/ssc-groups>

Appendix 3: Solid Waste Management Plan

| Consequences | Mitigation measures | Records | Reporting | Responsibility |
|-----------------------------|--|--|---|--|
| Debris disposal | <p>a. The debris disposal site should be identified which are preferably barren or low-lying areas away from settlements.</p> <p>b. Prior concurrence will be taken from concerned Govt. Authorities or landowner</p> <p>c. Due care should be taken during site clearance and disposal of debris so that public/ private properties are not damage or effected, no traffic is interrupted.</p> <p>d. All efforts should be made to use debris in road construction or any other public utilities.</p> <p>e. The debris should be stored at site ensuring that existing water bodies and drains within or adjacent to the site are kept safe and free and no blocking of drains occurs.</p> | <ul style="list-style-type: none"> • Generation and disposal quantity with location of disposal • Recyclables waste generation and disposal • Domestic waste disposal locations details | The waste generation and disposal details will form part of quarterly report to the PIU | <p>Prime Responsibility: Contractor will be responsible for waste management and reporting</p> <p>Supervisory Responsibility: CSE/PIU/PMSC</p> |
| Dust | <p>a. All dust prone material should be transported in a covered truck.</p> <p>b. All liquid waste like oils and paint waste should be stored at identified locations and preferably on a cemented floor.</p> <p>c. Provision of spill collection pit will be made in the floor to collect the spilled oil or paint. These should be sold off to authorized recyclers.</p> <p>d. All domestic waste generated at construction camp preferably be composted in portable mechanized composter. The composted material will be used as manure. In case composting is not feasible, the material will either be disposed off through municipal waste disposal system or disposed of through land burial. The dump site must be covered up with at least six-inch-thick layer of soil.</p> <p>e. Only appropriately design and compliant landfills will be used for disposing waste</p> | Visual inspection by CSE/PMSC supervisor and note as checklist record | The waste generation and disposal details will form part of quarterly report to the PIU | <p>Supervisory Responsibility: CSE/PIU/PMSC</p> |
| Oil/chemical spills | <p>a. All efforts should be made that no chemical/ oily waste spill over to ground or water bodies.</p> <p>b. All precautions should be followed for emergency preparedness and occupational health & safety during construction and handling a waste.</p> <p>c. Provision of fire extinguishers will be made at the storage area</p> | Visual inspection by CSE/PMSC supervisor and note as checklist record | The waste generation and disposal details will form part of quarterly report to the PIU | <p>Supervisory Responsibility: CSE/PIU/PMSC</p> |
| Traffic movement with waste | a. Adequate traffic control signals and barriers should be used in case traffic is to be diverted during debris disposal. All efforts should be made | Visual inspection by CSE/PMSC supervisor and | The waste generation and disposal | <p>Supervisory Responsibility: CSE/PIU/PMSC</p> |

| Consequences | Mitigation measures | Records | Reporting | Responsibility |
|----------------|---|---|---|--|
| | <p>to ensure avoidance of traffic jam, which otherwise results in air pollution, noise pollution and public unrest.</p> <p>b. Hazardous waste and chemicals should be stored in a dedicated storage area that has: 1) weather protection, 2) solid impermeable surface and drainage to treatment system, 3) security fence/lock, 4) primary and secondary containment with 110% volume for liquids.</p> | note as checklist record | details will form part of quarterly report to the PIU | |
| Domestic waste | <p>a. Domestic waste shall only be disposed of at the approved, appropriately designed, compliant waste management facility (landfill). Land burial of waste shall not be permitted.</p> | Visual inspection by CSE/PMSC supervisor and note as checklist record | The waste generation and disposal details will form part of quarterly report to the PIU | Supervisory Responsibility: CSE/PIU/PMSC |

Appendix 4: Spoil Management Plan

A. Spoil Types

Spoil is defined as any earthen material that is surplus to requirements or unsuitable for reuse in fill and embankments (such as unsuitable rock and soil material) or material that is contaminated. This plan has been prepared to facilitate the beneficial reuse of all material, ensuring that none is disposed off-site, except if unsuitable for reuse.

Fill is defined as earthen material excavated from one location along the corridor (for example, for a detention basin or cut excavations) and relocated elsewhere as compacted fill. Cut and fill material will generally not be stockpiled, but will be removed from the excavation site and transported directly to the construction face for immediate reuse as compacted fill. Unsuitable excavated material will primarily be transported to identified locations within the road corridor for reuse or, if space is not available, will be stored temporarily off-site for reuse later.

Select material is defined as earthen material of comparatively higher quality, necessary for engineered backfill and incorporation in upper earthworks layers as part of the overall pavement design. Typically, on the HEA project this will include high strength sandstone and low/medium strength claystone, siltstones and sandstones. Wherever possible, select material will be sourced on site, and stockpiled as necessary until incorporated in the works. However, preliminary investigations suggest that a considerable proportion of the select material required for the project will need to be sourced from off site.

Unsuitable (non-contaminated) material on the construction project is generally composed of silty, sandy, gravely and organic clays; sandy silts; clayey, silty and gravely sands and carbonaceous rock.

This material will be reused on the project in the following ways:

- widen embankments where possible;
- land contouring;
- landscaping mounds;
- landscape treatments; and
- noise mounds (if required).

Topsoil will be stripped and recovered for reuse in landscaping and revegetation. On average, the top 100mm of topsoil will be collected for future use.

B. Spoil Strategy

The following provides an overview of the spoil management strategy for achieving the key spoil management objectives:

- Minimize the amount of spoil generated: This requirement will be achieved by ensuring that the design minimizes the volume of spoil generated from excavation (a key driver for this is the need to minimize our construction footprint in order to reduce clearing). It should be noted that the minimization of spoil generation is a standard process in developing designs and planning construction activities as there are significant financial savings in minimizing spoil generation and management.
- Classify the spoil generated using recognized guidelines and its geotechnical characteristics: There is no Waste Classification Guidelines to follow in Bangladesh. The geotechnical characteristics of spoil therefore are important to consider as it will determine the potential engineering uses of spoil.
- Maximize the beneficial reuse of spoil on site based on its classification (both contamination category and geotechnical characteristics): Some of the spoil generated is expected to be able to be reused on site and will be suitable as general fill across the site. Some spoil may be unsuitable;

however, this may be used for inclusion in capped landscaping mounds or features. Some spoil material, mainly due to its geotechnical characteristics will not be suitable for reuse.

- Maximize the beneficial reuse of spoil off site based on its classification (both contamination category and geotechnical characteristics): Whilst it is the general intention to try and re-use all material on-site some of the spoil generated may be able to be reused off site on other projects. Further investigation into the needs of the numerous nearby mine sites will continue in this regard. Some spoil material due to its geotechnical characteristics will not be suitable for reuse.
- Dispose of spoil off site based on its contamination classification: Spoil unable to be reused on site or off site would be disposed of at a facility that has the appropriate development approval and Environment Protection License to receive and store the relevant waste classification of the spoil.
- Manage the excavation, storage, transport reuse and disposal of spoil to minimize impacts and meet other environmental requirements: This includes implementing mitigation measures to manage potential impacts on traffic and soil and water, dust generation and contamination of spoil (e.g. onsite - dust control, erosion and sedimentation controls, monitoring and validation for contamination and Potential Acid Sulphate Soils, offsite – tracking and monitor spoil/fill movements and quality (contamination), haulage routes, impacts on public safety and roads and public amenity, noise impacts and required compliance requirements (i.e. approvals and consents/licenses).

C. Spoils generating activities

Spoil generated by construction will primarily come from excavation works. The spoil is expected to vary in content with silty, sandy, gravely and organic clays; sandy silts; clayey, silty and gravely sands and carbonaceous rock.

The activities associated with the generation and management of spoil and fill materials are:

- Clearing of vegetation;
- Selection of material;
- Clearing of topsoil;
- Excavation of earthen material;
- Blasting of earthen material (if required);
- Transport of earthen material;
- Storage/stockpiling of spoil, topsoil and mulch; and
- Reuse of spoil, topsoil and mulch.

Appendix 5: Generic Traffic Management Plan (TMP)

A. Principles

One of the prime objectives of the Contractor's **TMP** is to ensure the safety of all the road users along the work zone, and to address the following issues:

- (i) the safety of pedestrians, bicyclists, and motorists travelling through the construction zone;
- (ii) protection of work crews from hazards associated with moving traffic;
- (iii) mitigation of the adverse impact on road capacity and delays to the road users;
- (iv) maintenance of access to adjoining properties; and
- (v) Addressing issues that may delay the project.

B. Operating Policies for TMP

The following principles will help promote safe and efficient movement for all road users (motorists, bicyclists, and pedestrians, including persons with disabilities) through and around work zones while reasonably protecting workers and equipment.

- 1) Make traffic safety and temporary traffic control an integral and high-priority element of every project from planning through design, construction, and maintenance.
- 2) Inhibit traffic movement as little as possible.
- 3) Provide clear and positive guidance to drivers, bicyclists, and pedestrians as they approach and travel through the temporary traffic control zone.
- 4) Inspect traffic control elements routinely, both day and night, and make modifications when necessary.
- 5) Pay increased attention to roadside safety in the vicinity of temporary traffic control zones.
- 6) Train all persons that select, place, and maintain temporary traffic control devices.
- 7) Keep the public well informed.
- 8) Make appropriate accommodation for abutting property owners, residents, businesses, emergency services, railroads, commercial vehicles, and transit operations.

Figure A1 to Figure A6 illustrates the operating policy for TMP for the construction of water pipes and the sewers along various types of roads.

C. Analyze the Impact Due to Street Closure

Apart from the capacity analysis, a final decision to close a particular street and divert the traffic should involve the following steps:

- a) Approval from the ULB/CMC/Public Works Department (PWD) to use the local streets as detours;
- b) consultation with businesses, community members, traffic police, PWD, etc, regarding the mitigation measures necessary at the detours where the road is diverted during the construction;
- c) Determining of the maximum number of days allowed for road closure, and incorporation of such provisions into the contract documents;
- d) Determining if additional traffic control or temporary improvements are needed along the detour route;
- e) Considering how access will be provided to the worksite;
- f) Contacting emergency service, school officials, and transit authorities to determine if there are impacts to their operations; and

- g) Developing a notification program to the public so that the closure is not a surprise. As part of this program, the public should be advised of alternate routes that commuters can take or will have to take as result of the traffic diversion.

If full road-closure of certain roads within the area is not possible, due to inadequate capacity of the detour arrangements, the full closure can be restricted to weekends with the construction commencing on Thursday night and ending on Sunday morning prior to the morning peak period. The traffic management guidelines are as follows:

- Review construction schedule and methods;
- Identify initial traffic recirculation and control policy;
- Identify routes for traffic diversions;
- Analyze adverse impact & mitigation at the detours;
- Begin community consultation for consensus;
- Finalize or determine alternate detours;
- Identify temporary parking (on and off -street);
- Discuss with CMC, owner, community for use;
- Coordinate with the Traffic Police to enforce traffic and diversions;
- Install traffic control devices (traffic cones, signs, lightings, etc);
- Conduct campaigns, publicity, and notify public about street closure; and
- Develop a mechanism to address public grievances regarding disruptors of traffic, utilities, etc.

D. Public Awareness and Notifications

As per discussions in the previous sections, there will be travel delays during the constructions, as is the case with most construction projects, albeit on a reduced scale if utilities and traffic management are properly coordinated. There are additional grounds for travel delays in the area, as most of the streets lack sufficient capacity to accommodate additional traffic from diverted traffic as a result of street closures to accommodate the works.

The awareness campaign and the prior notification for the public will be a continuous activity which the project will carry out to compensate for the above delays and minimize public claims as result of these problems. These activities will take place sufficiently in advance of the time when the roadblocks or traffic diversions take place at the particular streets. The reason for this is to allow sufficient time for the public and residents to understand the changes to their travel plans. The project will notify the public about the roadblocks and traffic diversion through public notices, ward level meetings and city level meeting with the elected representatives.

The PIU will also conduct an awareness campaign to educate the public about the following issues:

- a) Traffic control devices in place at the work zones (signs, traffic cones, barriers, etc.);
- b) defensive driving behavior along the work zones; and
- c) Reduced speeds enforced at the work zones and traffic diversions.

It may be necessary to conduct the awareness programs/campaigns on road safety during construction. The campaign will cater to all types of target groups i.e., children, adults, and drivers. Therefore, these campaigns will be conducted in schools and community centers. In addition, the project will publish a brochure for public information. These brochures will be widely circulated around the area and will also be available at the PIU, and the contractor's site office. The text of the brochure should be concise to be effective, with a lot of graphics. It will serve the following purpose:

- a) Explain why the brochure was prepared, along with a brief description of the project;
- b) Advise the public to expect the unexpected;

- c) Educate the public about the various traffic control devices and safety measures adopted at the work zones;
- d) Educate the public about the safe road user behavior to emulate at the work zones;
- e) Tell the public how to stay informed or where to inquire about road safety issues at the work zones (name, telephone, mobile number of the contact person; and
- f) Indicate the office hours of relevant offices.

E. Install Traffic Control Devices at the Work Zones and Traffic Diversion Routes

The purpose of installing traffic control devices at the work zones is to delineate these areas to warn, inform, and direct the road users about a hazard ahead, and to protect them as well as the workers. As proper delineation is a key to achieve the above objective, it is important to install good traffic signs at the work zones. The following traffic control devices are used in work zones:

- Signs
- Pavement Markings
- Channelizing Devices
- Arrow Panels
- Warning Lights

Procedures for installing traffic control devices at any work zone vary, depending on road configuration, location of the work, construction activity, duration, traffic speed and volume, and pedestrian traffic. Work will take place along major roads, and the minor internal roads. As such, the traffic volume and road geometry vary. The main roads carry considerable traffic; internal roads in the new city areas are wide but in old city roads very narrow and carry considerable traffic. However, regardless of where the construction takes place, all the work zones should be cordoned off, and traffic shifted away at least with traffic cones, barricades, and temporary signs (temporary “STOP” and “GO”).

Figure A1 to Figure A6 illustrate typical set-ups for installing traffic control devices at the work zone of the area, depending on the location of work on the road way, and road geometrics. The Contractor would need to consider such Traffic Management situations for these typical arrangements and others that may occur during road construction works. The Contractor would need to coordinate closely with the road management and road police authorities and submit their Traffic Management proposals, with not less than a month's prior notice, to the PIU for obtaining prior approval, before any closure of roads are considered.

- Work on Shoulder or Parking Area;
- Work with Land Closure: Low Traffic;
- Work on Lane Closure With Yield Sign on Two Lane: Low Volume;
- Work on Lane Closure With Single Flag Operator on Two Lane : Low Volume;
- Lane Closure: Two Flag Operators on Two Lane Road; and
- Street Closure with Detour.

The work zone should take into consideration the space required for a buffer zone between the workers and the traffic (lateral and longitudinal) and the transition space required for delineation, as applicable. For the works, a 30 cm clearance between the traffic and the temporary STOP and GO signs should be provided. In addition, at least 60 cm is necessary to install the temporary traffic signs and cones.

Traffic police should regulate traffic away from the work zone and enforce the traffic diversion result from full street closure in certain areas during construction. Flaggers/ personnel should be equipped with reflective jackets at all times and have traffic control batons (preferably the LED type) for regulating the traffic during night time.

In addition to the delineation devices, all the construction workers should wear fluorescent safety vests and helmets in order to be visible to the motorists at all times. There should be provision for lighting beacons and illumination for night constructions.




Figure A1 Work with shoulder or Parking area




Figure A2 Work with lane closure: low traffic




Figure A3 Work on Lane Closure with Yield Sign on Two Lane: Low Volume




Figure A4 Work on Lane Closure With Single Flag Operator on Two Lane: Low Volume




Figure A5 Lane Closure: Two Flag Operators on Two Lane Road





Figure A6 Street Closure with Detour

Appendix 6: Tree plantation and management plan

| Steps | Management initiatives | Records | Reporting | Responsibility |
|--|---|---|------------|--|
| Preparation of the Plantation Area | The open areas near the subproject site will be identified and selected. During the selection of the block plantation sites, the availability of the water in nearby areas will be taken into consideration as the survival of the tree saplings depends on the availability of water or watering facilities. | Demark tree plantation area, record of drawing for proposed tree plantation | Contractor | Prime Responsibility: Contractor Supervising responsibility: CSE/PIU/PMSC |
| Preparation of Pits and Sapling Transplantation | The location of each plantation pit will be marked according to the design and distance of the plantation. The size of the plantation pit varies depending upon the species of the plants, height of the saplings. Selection of native fruit bearing plants will be chosen for plantation. Trees will be planted on the alternate rows in a straight line for the prevention of the horizontal dispersion of the pollutants. Hence the pit will be dig accordingly. During the time of placing the tree saplings the roots will be freed from plastic or any type of cover which is normally use for the transplantation of the tree saplings from the seed bed to the tree plantation pits. This exercise will help the root hairs to reach the soil. | Demark tree plantation area, record of drawing for proposed tree plantation | Do | Do |
| Spacing | For the survivability of the tree species planted spacing between the saplings should be maintained. Spacing which are usually used for teak planting are 2 x 2 m ² , 3 x 1m ² , 3 x 3 m ² , 4 x 2 m ² and 4 x 4 m ² , depending on site condition. For the construction site, wider spacing for native fruit bearing plants are suggested for large canopy and ample sunlight. | Record of Tree plantation | Do | Do |
| Time of Plantation | As per the normal practices followed under the silvicultural guidelines plantation of the tree sapling to be done only after the first shower during the rainy season. The best time for plantation is after 15 days from the day of first shower during rainy season. | Do | Do | Do |
| Protection of Tree saplings | Circular tree guard should be placed after the plantation of the saplings for the protection of these young plants from the ravages of cattle, sheep and goat and other animals. If tree saplings died or damage occur after placing the circular tree guard, timely replacements of damaged plant and thereafter care is important. | Do | Do | Do |
| Selection of Tree Species | The contractor will choose the local and Vulnerable, endemic species. | Do | Do | Do |
| Maintenance (include thinning) : Weeding | Low pruning at 6 months; Thinning: Thinning will start after the stand is 3-4 years old and repeated every 4 years until the stand is 15years old. Between 15-25 years old, thinning should be conducted every 5 years and after25 years old, thinning | Record of Survivability rate | Do | Do |

| Steps | Management initiatives | Records | Reporting | Responsibility |
|--------------|--|----------------|------------------|-----------------------|
| | will be done after every 10 years. When the canopy closes, at about 6years, 30-40% of the stems will be thinned to selectively remove suppressed, diseased and badly formed trees. | | | |

Appendix 7: Bangladesh Government guideline in response to COVID-19 in worksites



কোভিড-১৯ এর জন্য কর্মক্ষেত্র প্রস্তুতকরণ

২০২০ সালের জানুয়ারি মাসে বিশ্ব স্বাস্থ্য সংস্থা (WHO) একটি নতুন ধরনের করোনা ভাইরাস জনিত রোগের প্রাদুর্ভাব ঘোষণা করে, যার সূচনা হয় চীনের হবেই প্রদেশে। বিশ্ব স্বাস্থ্য সংস্থা (WHO) এর বিবৃতি অনুযায়ী করোনা ভাইরাস রোগটি (কোভিড-১৯) বিশ্বের অন্যান্য দেশে ছড়িয়ে পড়ার একটি উচ্চ ঝুঁকি রয়েছে।

বিশ্ব স্বাস্থ্য সংস্থা (WHO) এবং অন্যান্য কর্তৃপক্ষ বিশ্বব্যাপী কোভিড-১৯ এর প্রাদুর্ভাব নিয়ন্ত্রণের জন্য কাজ করছে। তবে দীর্ঘমেয়াদী সাক্ষ্য এখন পর্যন্ত অর্জিত হয়নি। এই রোগের বিস্তার রোধ করতে হলে ব্যবসায়ী, চাকুরীজীবীসহ সমাজের সর্বস্তরের মানুষকে অবশ্যই কার্যকরী ভূমিকা পালন করতে হবে।

কোভিড-১৯ যেভাবে ছড়ায়

কোভিড-১৯ আক্রান্ত রোগীর হাঁচি, কাশির মাধ্যমে রোগটি সংক্রমিত হয়ে থাকে। হাঁচি, কাশির মাধ্যমে রোগটির জীবাণু নিকটবর্তী বস্তুর পৃষ্ঠতল - যেমন ডেস্ক, টেবিল বা টেলিফোন/ মোবাইল ইত্যাদির উপর পড়ে যা সহজেই মানুষের হাতের সংস্পর্শে আসে, পরবর্তীতে এই জীবাণু মুক্ত হাত দ্বারা চোখ, নাক বা মুখ স্পর্শ করার মাধ্যমে তারা আক্রান্ত হতে পারে। আবার যারা কোভিড-১৯ আক্রান্ত ব্যক্তির এক মিটারের মধ্যে অবস্থান করে, তারাও হাঁচি-কাশি হতে ছিটকে আসা ক্ষুদ্র কনার সাথে মিশ্রিত জীবাণু দ্বারা আক্রান্ত হতে পারে। কোভিড-১৯ এ সংক্রমিত হলে বেশিরভাগ ব্যক্তি হালকা/সাধারণ লক্ষণগুলি অনুভব করে এবং নিজে থেকেই সুস্থ হয়ে যায়। কিছু রোগীর ক্ষেত্রে গুরুতর অসুস্থতা লক্ষ্য করা যায় এবং হাসপাতালে নেওয়ার প্রয়োজন হতে পারে। সাধারণত ৪০ বা তদোর্ধ্ব বয়সী রোগী, রোগ প্রতিরোধ ক্ষমতা কম এমন ব্যক্তির (যেমন- ক্যান্সার, ডায়াবেটিস, হৃদরোগ এবং ফুসফুসের রোগে আক্রান্ত ব্যক্তি) ক্ষেত্রে ঝুঁকির মাত্রা বেশী।

আমরা এখানে যা জানব-

১. কর্মক্ষেত্রে কোভিড-১৯ এর বিস্তার রোধ করার সহজ উপায়।
২. সত্বে, সমাবেশ এবং জনসমাগমে কোভিড-১৯ এর ঝুঁকিগুলি এড়িয়ে চলার উপায়।
৩. কর্তৃপক্ষ ও কর্মীদের প্রশিক্ষণকালীন সময়ে সাবধানতা।
৪. কোভিড-১৯ ছড়িয়ে পড়লে কর্মক্ষেত্র প্রস্তুতকরণ।

১. কর্মক্ষেত্রে কোভিড-১৯ এর বিস্তার রোধ করার সহজ উপায়

যে সকল কর্মক্ষেত্রে কোভিড-১৯ এর সংক্রমণ ছড়িয়ে পড়েনি সেখানকার দায়িত্বপ্রাপ্ত কর্মকর্তাগণ তাদের নিজ কর্মক্ষেত্রে নিম্নোক্ত বিষয়গুলো নিশ্চিত করবেন-

- কর্মস্থল পরিষ্কার-পরিচ্ছন্ন এবং স্বাস্থ্যকর কিনা তা নিশ্চিতকরণঃ জীবাণুনাশক দিয়ে ডেস্ক ও টেবিলের পৃষ্ঠতল এবং নিত্য ব্যবহার্য বস্তু (যেমন- টেলিফোন, কীবোর্ড) নিয়মিত মুছতে হবে। কানন পৃষ্ঠতলে থাকা জীবাণু দ্বারা সহজে সংক্রমণের সম্ভাবনা থাকে।
- কর্মচারী, ঠিকাদার এবং গ্রাহকদের নিয়মিত এবং যথাযথভাবে হাত ধোয়ার অভ্যাস করানোঃ সাবান-পানি দিয়ে হাত ধোয়া, কেননা সাবান দিয়ে হাত পরিষ্কার করলে ভাইরাস ক্ষয় হয় এবং কোভিড-১৯ এর বিস্তারে বাধা সৃষ্টি হয়।

- কর্মক্ষেত্রের প্রবেশপথে বা আশেপাশে সংশ্লিষ্ট দৃষ্টিগোচর হয় এমন স্থানে হ্যান্ড স্যানিটাইজার রাখার ব্যবস্থা করা।
- সঠিকভাবে হাত ধোয়ার নির্দেশনা সম্বলিত পোস্টার দৃষ্টিগোচর স্থানে প্রদর্শন করা এবং স্থানীয় জনস্বাস্থ্য কর্তৃপক্ষের সাহায্য নিিন।
- হাত ধোয়ার ব্যাপারে উৎসাহিত করার জন্য পেশাদার জনস্বাস্থ্য কর্মকর্তার দিকনির্দেশনা, বিভিন্ন সভায় প্রদত্ত সচেতনতামূলক বার্তা এবং ইন্টারনেটে ব্যবহৃত গ্রহনযোগ্য এবং বিশ্বাসযোগ্য তথ্যাদি ব্যবহার করা।
- কর্মী, ঠিকাদার এবং গ্রাহকদের সাবান ও পানি দিয়ে হাত ধোয়ার ব্যবস্থা নিশ্চিত করা।
- কর্মক্ষেত্রে খাস-প্রকাশ জনিত স্বাস্থ্যবিধি প্রচার করা-
 - ✓ খাস প্রকাশজনিত পরিষ্কৃত্যের ব্যাপারে পোস্টার প্রদর্শন। কেননা, খাস প্রকাশের পরিষ্কৃত্য কোভিড-১৯ সংক্রমণ রোধ করে।
 - ✓ খাস প্রকাশজনিত পরিষ্কৃত্য উৎসাহিত করার জন্য কর্মক্ষেত্রে পেশাদার জনস্বাস্থ্য কর্মকর্তার দিকনির্দেশনা, বিভিন্ন সভায় প্রদত্ত সচেতনতামূলক বার্তা এবং ইন্টারনেটে ব্যবহৃত গ্রহনযোগ্য এবং বিশ্বাসযোগ্য তথ্যাদি ব্যবহার করা।
 - ✓ কর্মস্থলে কর্মচারীদের বিশেষ করে যাদের সর্দি বা কাশি আছে তাদের জন্য ফেস মাস্ক/কাগজের টিস্যু/বুমাল সংরক্ষণ করা ও তাদের ব্যবহৃত ফেস মাস্ক/কাগজের টিস্যু/বুমালের যথাযথ ব্যবস্থাপনা এবং ধ্বংস করা নিশ্চিত করা।
- জরুরী পেশাদারী কাজে ভ্রমণে যাওয়ার আগে কর্মচারী এবং ঠিকাদারদের “ভ্রমণ সম্পর্কিত জাতীয় নির্দেশনা” জেনে নেওয়ার পরামর্শ দেয়া।
- কর্মচারী, ঠিকাদার এবং সেবা গ্রহণকারীদের এই মর্মে অবহিত করা যে, যদি কোনভাবে কোভিড-১৯ তাদের নিজ নিজ এলাকায় ছড়িয়ে পড়তে শুরু করে (হালকা কাশি বা স্বল্প জ্বর ৯৯ ডিগ্রি ফারেনহাইট বা তার সামান্য বেশি হয়) তাহলে তাদেরকে বাড়িতেই থাকতে হবে বা বাড়িতে থেকেই কাজ করতে হবে। এসময় চিকিৎসকের পরামর্শ অনুযায়ী সাধারণ ঔষধ যেমন প্যারাসিটামল, আইবুপ্রোফেন বা অ্যাসপিরিন ইত্যাদি ঔষধগুলি গ্রহণ করা যেতে পারে।
- যদি কারো কোভিড-১৯ এর খুব সাধারণ লক্ষণও দেখা দেয় তাহলে তাকে অবশ্যই সার্বক্ষণিক ঘরের মধ্যে থাকতে হবে। একথা দৃঢ়ভাবে প্রচার করতে হবে।
- কর্মস্থলে উপরোক্ত বার্তা সম্বলিত পোস্টার প্রদর্শন করুন এবং অন্যান্য মাধ্যমে যেমন স্থানীয় যোগাযোগের চ্যানেলগুলিতে (ক্যানাল অপারেটর/কমিউনিটি রেডিও) প্রচার করুন।
- স্থানীয় জনস্বাস্থ্য কর্তৃপক্ষ কর্তৃক অনুমোদিত এবং প্রত্নতকৃত বার্তা প্রচারের সামগ্রীসমূহের ব্যবহার নিশ্চিত করুন।
- সংবেদনশীল এই সময়ে, কর্মীদের অসুস্থতাজনিত ছুটির অনুমোদন নিশ্চিত করতে হবে।

উপরে উল্লেখিত ব্যবস্থা গ্রহণের মাধ্যমে কোভিড-১৯ এর বিস্তার রোধ করা সম্ভব।

২. সভা, সমাবেশ ও জনসমাগমে কোভিড-১৯ এর সম্ভাব্য ঝুঁকিগুলি এড়িয়ে চলার উপায়

সভা এবং সমাবেশ আয়োজকদের কোভিড-১৯ এর সম্ভাব্য ঝুঁকি নিয়ে ভাবতে হবে কারণ-

- সভায় বা সমাবেশে উপস্থিত অনেকেই অজ্ঞানে এই ভাইরাস বহন করতে পারে যার ফলে অন্যরা তাদের সংস্পর্শে এসে কোভিড-১৯ এ সংক্রমিত হতে পারে।
- অধিকাংশ মানুষের জন্য কোভিড-১৯ মারাত্মক না হলেও অনেকের জন্য এটা মারাত্মক ও জীবনঘাতী হতে পারে। প্রতি ৫ জনের ১ জন কোভিড-১৯ আক্রান্ত রোগীর হাসপাতালে চিকিৎসা প্রয়োজন।

কোভিড-১৯ ঝুঁকি প্রতিরোধ বা হ্রাস করার জন্য বিবেচিত মূল বিষয়গুলি নিম্নবূপঃ

ক) সভা বা অনুষ্ঠানের পূর্বে-

- কোন সভা করার পূর্বে সভা স্থানের যথাযথ কর্তৃপক্ষের পরামর্শ মোতাবেক ব্যবস্থা গ্রহণ করা।
- সভা বা অনুষ্ঠানে সংক্রমণ প্রতিরোধের জন্য একটি প্রত্নতি পরিকল্পনা গ্রহণ করা।
- সকলের উপস্থিতিতে সভা বা অনুষ্ঠান আয়োজনের প্রয়োজন কিনা তা বিবেচনা করা। টেলিকনফারেন্স বা ইন্টারনেটের মাধ্যমে অনলাইনে সভা আয়োজন করা সম্ভব কিনা তা যাচাই করে দেখা।
- সভা বা অনুষ্ঠানটি ছোট পরিসরে করা যেতে পারে কি না সেটি বিবেচনা করা যাতে লোক সমাগম কম হয়।
- জনস্বাস্থ্য এবং স্বাস্থ্যসেবা কর্তৃপক্ষের সাথে আগেই যোগাযোগ করা এবং তাদের সকল রকম তথ্য দিয়ে সহযোগিতা করা। তাদের পরামর্শ ও সুপারিশ মেনে চলতে হবে।
- সভায় কোভিড-১৯ এর সংক্রমণ প্রতিরোধের যথাযথ ব্যবস্থাপনার নিমিত্তে সকলের জন্যে টিসু, সাবান এবং হ্যান্ড স্যানিটাইজারসহ সকল প্রয়োজনীয় সামগ্রীর পর্যাপ্ত সরবরাহ নিশ্চিত করা। প্রয়োজনে উপকরণগুলোর প্রি-অর্ডার করা।
- শ্বাসতন্ত্রের সমস্যার উপসর্গ কারো মাঝে দেখা দিলে তার জন্য মেডিক্যাল/নার্সিক্যাল মাফ সরবরাহের ব্যবস্থা রাখতে হবে।
- যেখানে কোভিড-১৯ ভাইরাস বিস্তার লাভ করছে সেখানে সক্রিয় পর্যবেক্ষণ নিশ্চিত করতে হবে। সভায় অংশগ্রহণকারীদের আগাম পরামর্শ দিতে হবে যে, যদি তাদের কারো মধ্যে কোভিড-১৯ সংক্রমণের এর কোন লক্ষণ দেখা যায় বা কেউ যদি অসুস্থতা বোধ করেন তাহলে সভায় তাদের উপস্থিত হওয়া কাম্য নয়।
- সভা/ অনুষ্ঠানের আয়োজক অবশ্যই অংশগ্রহণকারী, খাবার পরিবাহনকারী এবং দর্শকদের মোবাইল/ টেলিফোন নম্বর, ই-মেইল ও তাদের বাসস্থানের বিস্তারিত ঠিকানা সংগ্রহ করবেন। যদি কোন অংশগ্রহণকারী সন্দেহজনক সংক্রামক ব্যাধিতে আক্রান্ত হয়ে থাকেন তাহলে তার সকল তথ্য স্থানীয় জনস্বাস্থ্য কর্তৃপক্ষকে সরবরাহ করতে হবে এবং তথ্য প্রদান নিশ্চিত করবেন। কোন অংশগ্রহণকারী তার কোন তথ্য স্থানীয় জনস্বাস্থ্য কর্তৃপক্ষকে প্রদানে অস্বীকৃতি জানালে তিনি ঐ অনুষ্ঠান বা সভায় অংশগ্রহণ করতে পারবে না।
- সভায় অংশগ্রহণকারী কারো মধ্যে কোভিড-১৯ সংক্রান্ত যে কোন ধরনের উপসর্গ (শুকনো কাশি, জ্বর, অসুস্থতা) দেখা দিলে নিম্নোক্ত ব্যবস্থা গ্রহণ করতে হবে-
 - অসুস্থ বোধ করছে বা লক্ষণ রয়েছে এমন ব্যক্তিকে অনসন্মাপন হতে বিচ্ছিন্ন করে নিরাপদে রাখার জন্য একটি বক্ষ বা জঙ্কল চিহ্নিত করতে হবে।
 - সেখান থেকে অসুস্থ ব্যক্তিকে কিভাবে নিরাপদে স্বাস্থ্যকেন্দ্রে/হাসপাতালে স্থানান্তরিত করা যায় তার পরিকল্পনা থাকতে হবে।
 - যদি সভায় বা অনুষ্ঠানে অংশগ্রহণকারী কোন সদস্য, কর্মী বা পরিষেবা প্রদানকারীর কোভিড-১৯ টেস্টের ফল পছন্দিত হয় সেক্ষেত্রে কি করণীয় তা পূর্বেই ঠিক করে রাখতে হবে।

- কর্মক্ষেত্রের স্বাস্থ্যসেবা প্রদানকারী অথবা জনস্বাস্থ্য কর্তৃপক্ষ অথবা স্বাস্থ্য বিভাগকে গৃহীত সকল পরিকল্পনাগুলো সম্পর্কে পূর্বেই অবহিত করতে হবে।

খ) সভা বা অনুষ্ঠান চলাকালীন সময়ে -

- আয়োজিত সভা বা অনুষ্ঠানে অংশগ্রহণকারীদেরকে মৌখিক বা লিখিত ভাবে কোভিড-১৯ সংক্রান্ত সকল তথ্য প্রদান করতে হবে। অনুষ্ঠানের নিরাপত্তার স্বার্থে আয়োজক কর্তৃক গৃহীত পদক্ষেপ সম্পর্কে অংশগ্রহণকারীদের অবহিত করতে হবে।
- স্পর্শহীন সযোগ্যতার উপায়গুলি প্রচার ও অনুশীলন করতে হবে এবং অন্যের সংস্পর্শ যথাসম্ভব পরিহার করতে হবে।
- সভায় অংশগ্রহণকারীদের নিয়মিত হাত ধোয়া বা হ্যান্ড রাব বা অ্যালকোহল সনুচ্ছ হ্যান্ড-স্যানিটাইজার ব্যবহারে উৎসাহিত করতে হবে।
- অংশগ্রহণকারীরা যেন হাঁচি বা কাশি দেয়ার সময় টিস্যু ব্যবহার করে অথবা বনুইয়ের ভীজে হাঁচি-কাশি দেয় সে বিষয়ে বারবার অবহিত করতে হবে এবং পরবর্তীতে সেই টিস্যু বা কাপড় যেন ঢাকনা যুক্ত পাত্রে কেলে দিতে পারে সেই ব্যবস্থা করতে হবে।
- জ্বর অথবা যোগাযোগের জন্য অংশগ্রহণকারীদের একটি ঠিকানা অথবা হটলাইন নম্বর সরবরাহ করতে হবে যাতে তারা পরামর্শের জন্য যোগাযোগ করতে পারে বা কোন তথ্য দিতে পারে।
- অনুষ্ঠানের তেজুতীতে সহজে দৃশ্যমান হয় এমন একাধিক আয়তায় অ্যালকোহল সনুচ্ছ স্যানিটাইজার বা হ্যান্ড রাব রাখার ব্যবস্থা করতে হবে।
- আসনগুলো এমনভাবে সাজাতে হবে যাতে অংশগ্রহণকারীরা পরস্পরের থেকে কমপক্ষে এক মিটার দূরে অবস্থান করতে পারে।
- পর্যাপ্ত বাতাস চলাচলের সুব্যবস্থা নিশ্চিত করার জন্য যখনই সম্ভব তেজুর আনালা এবং দরজা খুলে রাখতে হবে।
- যদি কেউ অসুস্থতা অনুভব করে তবে পূর্বপরিকল্পিত প্রকৃতি অনুসরণ করুন বা জ্বর নাথাকে যোগাযোগ করুন।
- সভাস্থলের আঞ্চলিক পরিস্থিতি বা অংশগ্রহণকারীদের সাম্প্রতিক ভ্রমণের উপর নির্ভর করে অসুস্থতাবোধ করা ব্যক্তিকে একটি সম্পূর্ণ বিচ্ছিন্ন কক্ষে রাখতে হবে। তাকে একটি মাস্ক সরবরাহ করুন যাতে বাড়ি ফিয়ার পথের অন্য কাউকে সংক্রমিত না করে। অন্যথায় পূর্বনির্ধারিত সনাক্তকরণ কেন্দ্রে নিয়ে যান।
- সকল অংশগ্রহণকারীকে তাদের সহযোগিতার জন্য ধন্যবাদ জ্ঞাপন করতে হবে।

গ) সভা বা অনুষ্ঠান পরবর্তী করণীয় -

- কমপক্ষে এক মাসের জন্য সমস্ত অংশগ্রহণকারীদের নাম এবং যোগাযোগের ঠিকানা সংগ্রহে রাখুন। যাতে অনুষ্ঠান পরবর্তীতে অসুস্থ হয়ে পড়া যে কোন অংশগ্রহণকারীকে জনস্বাস্থ্য কর্তৃপক্ষ সহজেই খুঁজে বের করতে পারে।
- যদি সভা বা অনুষ্ঠানে কোন সন্দেহভাজন কোভিড-১৯ রোগীকে পাওয়া যায় তবে তাকে আলাদা করতে হবে। অন্যান্য অংশগ্রহণকারীদের এ বিষয়ে জানাতে হবে এবং তাদেরকে পরবর্তী ১৪ দিন পর্যন্ত কোন ধরনের লক্ষণ দেখা যায় কিনা তা প্রতিদিন পর্যবেক্ষণ করার ও দিনে দু'বার করে দেহের তাপমাত্রা পরিমাপের পরামর্শ দিতে হবে।

- যদি তাদের কারো হালকা কাশি বা ছর (যেমন ৩৭.৩ ডিগ্রি সেন্টিগ্রেড/ ৯৯.২ ডিগ্রী ফারেনহাইট বা তার বেশি) হয় তবে তাদেরকে বাড়িতে থাকা এবং পরিবার হতে সাময়িকভাবে বিচ্ছিন্ন থাকার পরামর্শকরণে হবে। এর অর্থ হল পরিবারের সদস্যসহ অন্যান্য ব্যক্তিবর্গের সাথে ঘনিষ্ঠ যোগাযোগ (কমপক্ষে ১ মিটার দূরত্ব) এড়িয়ে চলতে হবে।
- স্থানীয় জনস্বাস্থ্য কর্তৃপক্ষকে সভায় অংশগ্রহনকারীদের সাম্প্রতিক ভ্রমণ এবং উপসর্গের বিশদ তথ্য প্রদান করতে হবে।
- সকল অংশগ্রহনকারীকে তাদের সহযোগিতার জন্য ধন্যবাদ জ্ঞাপন করতে হবে।

৩. কর্তৃপক্ষ ও কর্মীগণের ভ্রমণকালীন সময়ে সাবধানতাঃ

ক) ভ্রমণের আগে-

- কোভিড-১৯ সংক্রমিত এলাকার সর্বশেষ পরিদ্রষ্ট সম্পর্কে সংশ্লিষ্ট সংস্থার কর্মকর্তা এবং কর্মচারীদের অবশ্যই জেনে নিতে হবে।
- সর্বশেষ তথ্যের ভিত্তিতে সংস্থার কর্মকর্তা-কর্মচারীদের আসন্ন ভ্রমণ পরিকল্পনা সম্পর্কিত সুযোগ সুবিধা এবং ঝুঁকিপুলো মূল্যায়ন করতে হবে।
- কোভিড-১৯ ছড়িয়ে পড়া এলাকায় অসুস্থ এবং ঝুঁকিতে থাকা কর্মচারীদের প্রেরণ করা যথাসম্ভব এড়িয়ে চলতে হবে।
- কোভিড-১৯ আক্রান্ত এলাকায় ভ্রমণের পূর্বে সংশ্লিষ্ট কর্মচারীদেরকে কোভিড-১৯ সম্পর্কে বিজ্ঞ এবং উপযুক্ত কোন ব্যক্তি (যেমন- সংস্থার স্বাস্থ্যসেবা প্রদানকারী, স্থানীয় জনস্বাস্থ্য কর্তৃপক্ষ) দ্বারা ঐ স্থানের সুযোগ সুবিধা সম্পর্কে অবহিত করতে হবে।
- ভ্রমণ করতে যাওয়া কর্মচারীদের হাত রাব / হ্যান্ড স্যানিটাইজার এর ছোট বোতল (১০০ মিলি এর নীচে) সরবরাহ করতে হবে যাতে তারা নিয়মিত হাত পরিষ্কার রাখতে পারে।

খ) ভ্রমণের সময়:

- যারবার হাত ধোয়ার বিষয়ে উৎসাহিত করতে হবে এবং ঈচি-কাশি আছে এমন লোকদের কাছ থেকে কমপক্ষে এক মিটার/তিন ফুটের অধিক দূরে থাকতে সংশ্লিষ্ট কর্মকর্তা-কর্মচারীদের নির্দেশ দিতে হবে।
- ভ্রমণের সময় কর্মচারীদের কেউ অসুস্থ বোধ করলে তার জন্য করণীয় এবং কার সাথে যোগাযোগ করবেন তা জানিয়ে দিতে হবে।
- কর্মকর্তা-কর্মচারীরা যেখানে ভ্রমণ করবেন সেখানকার স্থানীয় কর্তৃপক্ষের নির্দেশাবলী যেন সঠিকভাবে মেনে চলে সেটা নিশ্চিত করতে হবে যেমন- যদি স্থানীয় কর্তৃপক্ষ তাকে কোন আয়তায় যেতে নিষেধ করেন তাহলে সেখানে না যাওয়া। কর্মকর্তা-কর্মচারীদের স্থানীয় ভ্রমণ, চলাচল বা বড় সমাবেশ সম্পর্কিত বিধিনিষেধ মেনে চলতে হবে।

গ) ভ্রমণ থেকে ফিরে আসলে:

- কোভিড-১৯ ছড়িয়ে পড়া এলাকা থেকে ফিরে আসা কর্মচারীদের কোভিড-১৯ এর উপসর্গ পর্যবেক্ষণের জন্য ১৪ দিনের নজরদারিতে (কোয়ারেন্টাইনে) রাখতে হবে। তাদের শরীরের তাপমাত্রা দিনে দুবার করে মাপতে হবে। এ সময় তারা বাড়িতেই অবস্থান করবে।

- যদি তাদের হালকা কাশি বা সামান্য জ্বর হয়ে থাকে (যেমন- তাপমাত্রা ৯৯.২ ডিগ্রি ফারেনহাইট বা তার বেশি) তবে তাদের বাড়িতে থাকা পরিবারের সদস্যসহ অন্যান্য লোক হতে বিচ্ছিন্ন হতে হবে। এর অর্থ পরিবারসহ অন্যান্য লোকের সংস্পর্শ এড়িয়ে চলতে হবে (কমপক্ষে এক মিটার দূরত্ব বজায় রাখতে হবে)।
- টেলিফোনের মাধ্যমে স্বাস্থ্যসেবা প্রদানকারী বা স্থানীয় জনস্বাস্থ্য বিভাগকে তাদের সাম্প্রতিক ভ্রমণ এবং রোগের লক্ষণগুলি সম্পর্কে বিশদ তথ্য প্রদান করতে হবে।

8. কোভিড-১৯ ছড়িয়ে পড়লে কর্মক্ষেত্রে প্রযুক্তকরণঃ

কর্মক্ষেত্রে কোন কোভিড-১৯ এ আক্রান্ত সন্দেহভাজন ব্যক্তি অসুস্থ হয়ে পড়লে কি করণীয় তার একটি পরিকল্পনা তৈরি করতে হবে।

- কর্মস্থলে-
 - ✓ অসুস্থ ব্যক্তিকে এমন কোন স্থানে রাখতে হবে যেখানে তারা অন্যদের থেকে বিচ্ছিন্ন (Isolated) থাকবে। সেই সাথে অসুস্থ ব্যক্তির সাথে যথাসম্ভব কম সংখ্যক মানুষ যেন যোগাযোগ করে নিশ্চিত করতে হবে এবং স্থানীয় স্বাস্থ্যসেবা প্রদানকারী কর্তৃপক্ষের সাথে যোগাযোগ করতে হবে।
 - ✓ কর্মস্থলে অন্যান্য ঝুঁকিপূর্ণ ব্যক্তিদের কীভাবে চিহ্নিত করা যায় তা বিবেচনা করতে হবে। লক্ষ্য রাখতে হবে যেন কেউ নিগ্রহ বা বৈষম্যের শিকার না হয়। সম্প্রতি কোভিড-১৯ আক্রান্ত অঞ্চল ভ্রমণ করেছেন এমন কর্মীদের মধ্যে যারা অন্যান্য গুরুতর অসুস্থ হওয়ার ঝুঁকিতে রয়েছে (যেমন-ডায়াবেটিস, হৃদরোগ, ফুসফুসের রোগ এবং বেশি বয়স) তাদেরকে উচ্চঝুঁকিপূর্ণ হিসেবে অগ্রাধিকার দিতে হবে।
 - ✓ কোভিড-১৯ প্রতিরোধে আপনার করা পরিকল্পনাটি সম্পর্কে স্থানীয় জনস্বাস্থ্য কর্তৃপক্ষকে আনাতে হবে এবং প্রয়োজনে তাদের সহায়তা গ্রহণ করতে হবে।
- দপ্তর বা সংস্থায় নিয়মিত টেলিযোগাযোগের মাধ্যমে কর্ম সম্পাদনের ব্যবস্থা করতে হবে। কোভিড-১৯ এর প্রাদুর্ভাব ঘটলে স্বাস্থ্য কর্তৃপক্ষ গণপরিবহন এবং জনসমাগম এড়াতে জনগণকে পরামর্শ দিতে পারে; সে ক্ষেত্রে টেলিযোগাযোগ কর্মীদের নিরাপত্তা নিশ্চিত করার পাশাপাশি ব্যবসা বা কর্মক্ষেত্রে সচল রাখতে সহায়তা করবে।
- কোন সংস্থা বা প্রতিষ্ঠান যে এলাকায় অবস্থিত সেখানে কোভিড-১৯ এর প্রাদুর্ভাব ঘটলে তার জন্য একটি দুর্যোগকালীন ব্যবস্থাপনার পরিকল্পনা তৈরি করতে হবে যা-
 - ✓ প্রনয়নকৃত দুর্যোগকালীন ব্যবস্থাপনার পরিকল্পনা সংশ্লিষ্ট সংস্থাকে সমাচ্ছ বা কর্মক্ষেত্রে ছড়িয়ে পড়া কোভিড-১৯ মোকাবেলার সামর্থ্য করবে। অন্যান্য অতুরী স্বাস্থ্যসেবা প্রদানকারী সংস্থার ক্ষেত্রেও এই পরিকল্পনা প্রযোজ্য।
 - ✓ পরিকল্পনাটি এমন হতে হবে যেন অসুস্থতা বা স্থানীয় চলাচলে প্রতিবন্ধকতার জন্য উল্লেখযোগ্য সংখ্যক কর্মী, ঠিকাদার এবং সরবরাহকারীর অনুপস্থিতিতেও প্রতিষ্ঠানটি সচল থাকে।
 - ✓ পরিকল্পনাটির বিষয়ে আপনার কর্মকর্তা-কর্মচারী ও ঠিকাদারদের আনাতে হবে এবং দুর্যোগকালে তারা কি করবে আর কি করবে না তা তাদেরকে অবহিত করতে হবে। এক্ষেত্রে মূল বিষয়গুলোর উপরে অধিক গুরুত্ব আরোপ করতে হবে।
 - ✓ পরিকল্পনাটিতে যেন কোভিড-১৯ আক্রান্তের মানসিক স্বাস্থ্য ও সামান্য উপর কি প্রভাব পরে সে বিষয়টি আলোচিত হয় তা লক্ষ্য রাখতে হবে। কোভিড-১৯ সম্পর্কিত সঠিক তথ্য প্রাপ্তি এবং সহায়তা প্রদান নিশ্চিত করতে হবে।

- ✓ যেসব ক্ষুদ্র ও মাঝারী ব্যবসা প্রতিষ্ঠানগুলো অনুরীক্ষেত্রে নিজস্ব কর্মীদের স্বাস্থ্য ও কল্যাণের বিষয় নিশ্চিত করতে সমর্থ নয় তাদেরকে আগ্রিম স্থানীয় স্বাস্থ্যসেবা প্রদানকারীদের সাথে যৌথ পারস্পরিক সহযোগিতার পরিকল্পনা করতে হবে।
- ✓ এই পরিকল্পনা তৈরির জন্য স্থানীয় ও জাতীয় পর্যায়ের জনস্বাস্থ্য কর্তৃপক্ষ সহযোগিতা প্রদানেরও প্রত্যাব দিতে পারে।

মনে রাখা অনুরী:

কোভিড-১৯ এর জন্য প্রস্তুত হওয়ার সময় এখনই। এক্ষেত্রে সাধারণ সতর্কতা এবং সঠিক পরিকল্পনা গ্রহণ কোভিড-১৯ প্রতিরোধে বড় ভূমিকা রাখতে পারে। অবিলম্বে নেয়া সঠিক পদক্ষেপ আপনার কর্মক্ষেত্র ও কর্মচারীদের রক্ষা করতে সহায়তা করবে।

COVID-19 Health and Safety Guidance for the Construction Workforce

COVID-19 Health and Safety Guidance for the Construction Workforce

INSTRUCTIONS

Contractors are required to ensure health and safety of the workers and employees in accordance with environmental health and safety (EHS) provisions of the contract which is in line with ADB SPS 2009 and Bangladesh Labor Law 2006 (Chapter VIII). A supplementary EHS guidelines was prepared to ensure that workers and employees are safe from Pandemic COVID-19 infection while working at the construction sites. This guideline should be used as a supplement to the project's Environmental Health and Safety (EHS) guidelines for the workers. Contractors are encouraged to prepare a site-specific Environmental Health and Safety (EHS) guidelines for reopening the sites and mobilizing labor and resources and get it approved by Executing Agency. The EHS guidelines and COVID-19 EHS guidelines should be available at worksite all the time with no exception.

Prerequisites for Reopening Worksite

1. Consider reopening at limited scale by identifying and engaging essential labor force
2. Avoid worker intensive works as much as possible; encourage use of equipment
3. Engage fulltime EHS professional to oversee the implementation of EHS guidelines
4. Engage a medical professional to prepare health record of the workers and daily health checkup
5. Ensure coverall Personal Protective Equipment (PPE) for medical professional
6. Prepare a list of equipment and vehicles to be used frequently and ensure routine disinfection
7. Make available thermometer, soap, hand sanitizer, disinfectant, and PPE (mask, gloves, boot) at worksite and camp
8. Place adequate number of washbasins, disinfectant tub, dispenser for sanitizer
9. Establish electronic payment system (e.g., BKash, Nagad, Rocket) to pay the daily wage
10. Follow the guidance as provided below.



Locate the closest medical facility equipped with COVID -19 and contact them.



Place washbasins and disinfectant tub for shoes.



Engage EHS professional. Engage Medical professional (fulltime/ part-time).



Place a few COVID-19 signed covered trash bin for disposal of used PPES.



Supply soap and sanitizer to labor and staff for after office for disinfection.

Worksite Entrance Protocol



Everyone entering the worksite must wear a mask and gloves.



During worksite entry que, maintain physical distance of minimum 1m (3ft).



Every personnel should wash their hands with soap for 20 seconds. Display hand washing protocol at entrance.



Spray bottom of shoes of every personnel entering worksite/campsite with disinfectant. Disinfect all vehicles entering site.



use thermometer gun to check temperature. If body temperature found > 37°C send to the designated medical facility.

Worksite Management



Frequently clean and disinfect highly used tools, machineries and surfaces (e.g. tables, toilets) by workers.



Mandatory morning briefing on COVID awareness at site maintaining physical distance.



Use alcohol-based wipe to clean tools, equipment, vehicle before and after use.



Discourage gathering at site. Discourage unnecessary entrance and exit at site.

Camp Management

1. Provide soap, sanitizer, washing facility and safe water at the workers' dwelling. Encourage frequent hand washing.
2. Ensure separate covered bin for disposal of used PPEs.
3. Protect against heat, cold, damp, noise, fire, and disease-carrying animals.
4. Maintain good housekeeping and social distancing in kitchens, meal rooms, canteens.
5. Ensure personal distance at least 1 meter (3 feet), preferably 2m (6ft) during lunch, dinner and prayer.
6. Ensure ample ventilation at the camp.



**Place covered waste bins at worksite
Do not forget to dispose your used PPEs in the bins!!**

Work at Site Awareness



Inform the designated ESH/Medical personnel immediately if any person starts showing the symptoms of COVID-19.



Encourage respiratory etiquette, including covering coughs and sneezes. Don't touch nose/eye/mouth if not washed recently, do not spit.



Encourage the workers at camp to go out for supplies not more than once a week.



Shorten toolbox meetings. Initiate remote meeting protocol to avoid physical contact.



Stay informed. Get news from WHO and Government news outlets. Ask your EAs. Ask ADB.

COVID-19 Health and Safety guidance for the construction workforce

COVID-19 Health and Safety Guidance for the Construction Workforce

USE OF THIS DOCUMENT

This document should be used as a supplement to the Environmental Health and Safety (EHS) Manual for the workers. Make all the documents available at site all the time. Executing Agencies (EAs) are responsible for providing both documents to the contractors. Contractors should provide both documents at site. The current document should be used in conjunction with ESH manual. Consider this document as 'live document' which should be updated as new information available. A site-specific version of this document should be adopted for specific project sites.

Section 1: Pre-requisite for reopening/opening worksite/campsite:

1. Plan to open/reopen worksite at limited scale (i.e. only essential works at worksite). Map essential/unavoidable works that must be attended at this moment. Identify and engage essential labor force initially. Increase labor force step by step as necessary. Do not engage labor until necessary preparation is done as stipulated in the next paragraphs.
2. Locate the closest medical establishment equipped with COVID -19 response facilities. Establish contact with the medical facility and make agreements with them for cases of potential COVID patient from the work site.
3. Engage a full time EHS professional at site. Also engage a part-time/fulltime medical professional based on the workforce and project size/type.
4. Prepare list of potential workforce/labors. With the help of the EHS/medical professional prepare health records of the labors to be engaged. Seek assistance from registered medical centers if required. Keep the record at site office.
5. Purchase thermometer gun, soap, hand sanitizer, disinfectants and PPEs (mask, hand gloves, hard shoes etc.) and keep it at worksite office. Disinfectants can be diluted bleaching power as directed by Environmental Protection Agency (EPA).
6. Establish site entrance protocol as depicted in **Section 2** below. Redesign the site safety notices/signboards/protocol according to the guidelines provided in this document.
7. Arrange washbasin, soap and clean water at the entrance of every worksite/campsite. Also keep either a disinfectant tub for shoes or keep disinfectant spray that must be sprayed under the boots/hard shoes of the persons entering worksite. Put signboard/poster in front of the washbasin instructing the workers/staff/site visitors to wash both hands for 20 seconds. The board/poster should also display proper hand washing techniques as per WHO guidelines.
8. Provide every personnel working in the site with mask, hand gloves and hard shoes for their personal use. Strictly follow the HSE manual at site. The contractor must have a copy of the HSE manual at site. For assistance contact with relevant EAs.
9. Identify and note a list of commonly used machines/tools and surfaces (e.g. tables, doorknobs, handrail etc.) by workers and camp site dwellers.
10. Make arrangements of electronic payment system affordable for the workers (e.g. bKash, Nogod, Rocket etc.). Update company policies of paid sick leave, medical allowance and medical insurance.

Section 2: Worksite entrance protocol

1. Everyone entering the worksite must wear a mask, gloves and hard shoes. Strictly follow and implement the EHS manual at worksite.
2. At the entrance of the worksite/camp site every personnel must wash their hands for 20 second with maintaining a distance of at least 1m (3 ft) from each other. At this rate 180 person can enter the site in an hour. Depending on this calculation (hourly rate 180pax per washbasin) the contractor can calculate the number of washbasins he/she needs to provide. The wash basins should maintain at least 1.5m distance from each other and the entrance que must maintain 1m distance from each other.

3. Spray bottom of shoes of every personnel entering worksite/campsite with disinfectant or provide shoe storage for worker storing shoe in poly bag before entering the worksite.
4. Procure and use a thermometer gun to check temperature of everyone entering the site. If body temperature is found > 37 degrees, send this person to the designated medical facility for further examination and follow instruction of the medical person in-charge.
5. Prepare disinfectant using ICCDR, B or EPA registered household disinfectant formula (e.g. diluted bleaching powder) and disinfect vehicles upon entry to the worksite/campsite.

Section 3: Daily worksite protocols

1. A designated EHS and medical person should stay all time during work. The EHS/Medical person should also monitor campsite. He/she will be in charge of ensuring physical distances (minimum 1m) among workers, disinfecting surfaces that are commonly used and investigate workers/site personnel health and safety.
2. The designated EHS/medical person (or assistant) must frequently clean and disinfect highly used tools and machineries by workers and surfaces including doorknobs, handrails, toilets, work surfaces, and common areas such as tables, assembly place etc.
3. At the start and end of the day disinfect the total worksite. For campsite, disinfect the total area before the workers/camp dwellers are back from site.
4. Always check if the stock of disinfectant, PPEs, medical supplies are sufficient.
5. Encourage site personnel/camp dwellers to not touch their eyes, mouth or nose if not washed thoroughly with soap recently. Also discourage hand shaking or hugs.
6. Arrange a mandatory site brief on COVID awareness in the morning. The session must be conducted by the EHS/medical professional.
7. Encourage workers/site personnel/camp dwellers to inform the designated ESH/Medical personnel immediately if any colleague starts showing the symptoms of COVID-19.
8. While worksites are commonly well ventilated (if not make sure the work sites are well ventilated), ensure that the camp sites including the rooms designated for the camp dwellers are well ventilated and spacious.
9. Before sharing common tools/machines at worksite, ensure to disinfect.
10. Discourage site personnel to gather and gossip at any time, rather encourage physical distance while chatting/discussing.
11. Keep the day-to-day toolbox meetings as short as possible. Ensure physical distance during meetings.
12. Increase use for internet/phone-based meetings/site visits as much as possible to avoid travelling and physical communication.
13. Restrict worksite personnel to go outside unnecessarily. Also restrict campsite personnel to go outside without any valid cause.
14. If any person related at worksite/campsite fall victim to COVID-19 or being kept isolated for pre-caution, consider paid leave with no exception allowed.

Section 4: Everyday training

1. Train workers on how to properly put on, use/wear, and take off protective clothing and equipment. The on-site EHS/Medical person should be in-charge of these trainings. These trainings must maintain the WHO's social distancing protocol. Make these trainings mandatory at worksites. Provide 10-15 minutes of a workday for such 'training and encouragement' activities.
2. Encourage respiratory etiquette, including covering coughs and sneezes. Train the site personnel as needed.
3. Contact with EAs/ADB designated professional for any help with training material/knowledge/miscellaneous.

Section 5: Campsite management

1. Ensure sufficient stock of soap, sanitizer, washing facility and safe water at the workers' dwelling (both camp site and home). Encourage frequent hand washing and social distancing at campsite.
2. Ensure a separate covered bin in place at every campsite/worker's dwelling for disposal of used PPEs.
3. Check and ensure if camps are well ventilated and protected against heat, cold, damp, noise, fire, and disease-carrying animals.
4. Maintain good housekeeping and social distancing in kitchens, meal rooms, canteens and toilets. Make sure campsites are using sanitary toilets.
5. Ensure personal distance at least 1 meter (3 feet), preferably 2m (6ft) during lunch, dinner and prayer.

Section 6: Knowledge management and documentation

1. During COVID-19 outbreak new information is coming everyday as the science develops. Site management needs to evolve as new information/current protocol emerges. It is difficult for site medical/EHS professional to keep up with the new knowledge/information that is coming every day in absence of fast internet. Hence, he/she should keep in close contact with the designated EAs/ADB professional for updated information and protocol. This documents also needs to be considered as live document and should be updated as necessary.

Emergency response team (COVID-19)

EMERGENCY/CRISIS RESPONSE TEAM (Roles and Responsibilities)

A. Overview

An integrated approach to emergency response involves a range of stakeholders, including the primary responder (i.e., the contractor), supervision consultants, the secondary responder (i.e., EA/IAs) and the tertiary responder (i.e., Donor agencies (e.g. ADB)) along with the local authorities, regulatory agencies and the general public. Such a system therefore requires robust processes regarding information dissemination, training, and designation of responsibility, management actions, monitoring, control, and corrective actions. The Emergency/Crisis Response Team therefore needs to be fully equipped and well communicated.

B. Organization chart of crisis response team




Figure: Organization chart of the crisis management team

Table: Crisis response team

| No. | Name | Designation | Mobile no. |
|------------|-------------|----------------------|-------------------|
| 1 | | Site Manager | |
| 2 | | EHS officer | |
| 3 | | Medical officer | |
| 4 | | Worksite supervisor | |
| 5 | | Labor supervisor | |
| 6 | | Contractor | |
| 7 | | Local hospital | |
| 8 | | Local police station | |
| 9 | | Local fire brigade | |
| .. | | | |
| | | | |
| | | | |

Appendix 8: Minutes, Photos and Attendance Sheets of Public Consultation

Date: 29 April 2021

Conducted by: Mamun Ar Rashid and Kushal Roy

Designation: Resettlement Expert and Environmental Expert

Discussion Made on FGD: SCTEIP-II Social Safeguard Expert and Resettlement Expert conducted Focus Group Discussion Meeting on 29/4/2021. The FGD meeting was attended by a group of community people including local elites. The respective Ward Councillor presided over the meeting and Environmental Expert recorded the minutes including participants' attendance. The Surveyor of Pourashava also attended the meeting.

The SCTEIP-II Consultant discussed on the following Points of FGDs and invited the opinions of the participants.

Topics/Issues/Concerns

1. Position of land and trees and its ownership (check bayadalil, namjari record, dalil, etc)
2. Construction of road and roadside drainage system, cyclone shelter, water supply, sanitation, and other municipal infrastructures includes access roads, bridges, solid waste management plant, bus terminal, slum improvements, boat landing/ferry ghats, markets/growth centres etc.
3. Community Support for constructing these schemes.
4. Benefits from these infrastructures establishments by the community Workers Health & Safety.
5. Disseminate information about project implementation.
6. Instructions for the Contractors to employ women workers with same wage scale and safeguard facilities (gloves, apron, sanitation, tube well, workers' shed equal and separate facility for men and women at work site).
7. Orientation/Training Program for women groups/ workers/ women headed family heads to promote understanding of women about interrelationship between environment, sanitation, solid waste management, health and hygiene (facility) and its use.
8. Advance Emergency Warning System
9. Comm. Mobilization Facilitator must monitor contractors assignments for Gender development issues. Proper documentation as per LGED reporting format.
10. CMF must arrange gender awareness raising meetings with the TLCCs members at project /Ward level (a minimum 2 such meetings in a week)- as per LGED guideline/manual

The recommendation and suggestions of affected persons are as follows:

- They will be happy to have improved road communication.
- Nobody will claim for any compensation for any type of impact if not entitled.
- If necessary, they will provide undertaking
- The participants opined to be happy to have improved road communication with improved road facility in the near future by the Pourashava.
- Engage local people to construction works by their capacity.

- Construction works should be completed in dry season.

The photo on FGD conduction and attendance are attached separately.

FGD Session Pictures:





Attendance Sheets

Coastal Towns Environmental Infrastructure Project (CTEIP)
Local Government Engineering Department (LGED)
Focused Group Discussion (FGD)

Place: _____ Date: _____
 Conducted by: _____ Time: _____

| Sl. No. | Name | Occupation | Cell Phone | Signature |
|---------|--------------|------------|-----------------|-------------|
| | নিময় খান | | 017818411 33 | [Signature] |
| | বঙ্গবন্ধু | | | [Signature] |
| | বাজ্জাক হাঃ | | | [Signature] |
| | শেখর হাঃ | | 017254975 69 | [Signature] |
| | সুদয় হাঃ | | | [Signature] |
| | শাঃ হানিকা | | | [Signature] |
| | শাঃ হানিকা | | | [Signature] |
| | কবির হাঃ | | | [Signature] |
| | জুব্বন হাঃ | | | [Signature] |
| | মরজু হাঃ | | | [Signature] |
| | নামির হাঃ | | | [Signature] |
| | রুবেন খান | | 01729569660 | [Signature] |
| | মিরজু হাঃ | | 01748989009 | [Signature] |
| | বহি ক | | | [Signature] |
| | আ.ক.ম. বহি ক | | 01637916999 | [Signature] |
| | (শাঃ বহি ক) | | 01725-375113 | [Signature] |
| | শাঃ হুইন | | 01756395854 | [Signature] |
| | শাঃ মোহাঃ | | | [Signature] |
| | হুইন | | 01784682110 | [Signature] |
| | আ.ক.ম. বহি ক | | | [Signature] |
| | আ.ক.ম. বহি ক | | | [Signature] |

Coastal Towns Environmental Infrastructure Project (CTEIP)
Local Government Engineering Department (LGED)
Focused Group Discussion (FGD)

Place:
 Conducted by:

Date:
 Time:

| Sl. No. | Name | Occupation | Cell Phone | Signature |
|---------|-------------------|------------|-------------|-----------|
| | বাহুবল হোসেন | | 01736871686 | |
| | নূর হোসেন জা. | | 01777404248 | |
| | মজন | | 01221942236 | |
| | হাবিবুল হোসেন | | | |
| | বাহুবল | | 0178503010 | |
| | মো: দেলোয়ার | | 01733287599 | |
| | নূরুল হোসেন | | 01792115653 | |
| | হোসেন | | 01719808545 | |
| | মিনন জা. | | 01762746220 | |
| | পলাক বিয়া | | 01768779903 | |
| | বাবুল | | 01823406658 | |
| | সিমান হোসেন | | 01691678897 | |
| | মুদাছুর | | 01707624066 | |
| | মো: মাহাবুব হোসেন | | 01852276668 | |
| | আনাউদ্দিন | | 01859275758 | |
| | মোহন বিয়া | | 01828220899 | |
| | মিনন বিয়া | | 0189231411 | |
| | রিহাত | | | |
| | জামিন হাং | | | |
| | জামাল হোসেন | | | |
| | মজন | | 01762072463 | |

Coastal Towns Environmental Infrastructure Project (CTEIP)

Local Government Engineering Department (LGED)

Focused Group Discussion (FGD)

Place:
Conducted by:Date:
Time:

| Sl. No. | Name | Occupation | Cell Phone | Signature |
|---------|----------------|------------|--------------|----------------|
| | সুজান্না | | | সুজান্না |
| | আব্দুল কাদের | | | আব্দুল কাদের |
| | আব্দুল হক | | 01719250677 | আব্দুল হক |
| | পার্ব্বা | | | পার্ব্বা |
| | মো: ম/ব/ব | | 01928367325 | মো: ম/ব/ব |
| | সাইফুল | | 0191292679 | সাইফুল |
| | আব্দুল হক | | 01751826757 | আব্দুল হক |
| | মুন্সুর হুত | | 01739529271 | মুন্সুর হুত |
| | মো: ন হা | | 01759877344 | মো: ন হা |
| | এন এম শাহজাহান | | 01750 00039 | এন এম শাহজাহান |
| | আব্দুল | | | আব্দুল |
| | সুজান্না | | | সুজান্না |
| | সুজন আশরাফ | | 017611 83214 | সুজন আশরাফ |
| | মো: ম/ব/ব | | | মো: ম/ব/ব |
| | মুন্সুর আশরাফ | | 0 | মুন্সুর আশরাফ |
| | মো: ম/ব/ব | | 01770027155 | মো: ম/ব/ব |
| | মো: ম/ব/ব | | 01672570439 | মো: ম/ব/ব |
| | মো: সালেহা | | 01707276515 | মো: সালেহা |
| | মো: ম/ব/ব | | | মো: ম/ব/ব |
| | | | | |
| | | | | |

S-SI-9,7

Coastal Towns Environmental Infrastructure Project (CTEIP)
 Local Government Engineering Department (LGED)
 Focused Group Discussion (FGD)

Place:
 Conducted by:

Date:
 Time:

| Sl. No. | Name | Occupation | Cell Phone | Signature |
|---------|-----------------|------------|-------------|-------------|
| | মাহাবুব হোসেন | | 01722829201 | [Signature] |
| | মো: হাবিব | | | [Signature] |
| | বণিক মাসুদ | | | [Signature] |
| | মাহমুদ | | 0795701913 | [Signature] |
| | মো: মো: ওয়াহিদ | | 01717952421 | [Signature] |
| | মো: ওয়াহিদ | | | [Signature] |
| | অবদুল হক | | 01693282645 | [Signature] |
| | মাসুদ | | | [Signature] |
| | মো: মুন্সুর | | | [Signature] |
| | মাসুদ | | | [Signature] |
| | কবির হোসেন | | 0708875453 | [Signature] |
| | মো: আনিস | | 01736546419 | [Signature] |
| | হিম্মত | | 01996701096 | [Signature] |
| | মো: হারুন | | 01731375493 | [Signature] |
| | মো: হারুন | | 01715914310 | [Signature] |
| | মাসুদ | | 0746305177 | [Signature] |
| | মাসুদ | | 01685752845 | [Signature] |
| | মাসুদ | | 01718082923 | [Signature] |
| | মো: মাসুদ | | 01685642228 | [Signature] |
| | মো: হারুন | | | [Signature] |
| | মো: হারুন | | | [Signature] |

2-SI-6,10
D-2,6/09

Coastal Towns Environmental Infrastructure Project (CTEIP)
Local Government Engineering Department (LGED)
Focused Group Discussion (FGD)

Place:
Conducted by:

Date:
Time:

| Sl. No. | Name | Occupation | Cell Phone | Signature |
|---------|------------|------------|-------------|------------|
| 0 | নাজিবুল হক | | 01758210254 | নাজিবুল হক |
| | শীলি | | | শীলি |
| | শাহাদুল হক | | 01778899057 | শাহাদুল হক |
| | সুজন | | 0175092034 | সুজন |
| | শাহাদুল হক | | | শাহাদুল হক |
| | শাহাদুল হক | | 01762640501 | শাহাদুল হক |
| | শাহাদুল হক | | | শাহাদুল হক |
| | শাহাদুল হক | | 01754904958 | শাহাদুল হক |
| | শাহাদুল হক | | | শাহাদুল হক |
| | শাহাদুল হক | | | শাহাদুল হক |
| | শাহাদুল হক | | | শাহাদুল হক |
| | শাহাদুল হক | | 01516735684 | শাহাদুল হক |
| | শাহাদুল হক | | | শাহাদুল হক |
| | শাহাদুল হক | | | শাহাদুল হক |
| | শাহাদুল হক | | | শাহাদুল হক |
| | শাহাদুল হক | | | শাহাদুল হক |
| | শাহাদুল হক | | | শাহাদুল হক |

শাহাদুল হক
01724772314

(Signature)
01724772314

Appendix 9: Sample Grievance Redress Form

(To be available in English or other local languages)

The LGED welcomes complaints, suggestions, queries, and comments regarding the project implementation. We encourage any person or group with a grievance to provide their name and contact information to get in touch with you for clarification and feedback.

Should you choose to include your details but want that information to remain confidential, please inform us by writing/typing *(CONFIDENTIAL)* above your name. Thank you.

| | | | | | |
|---|--|------------------------------|------|--------|-----|
| Date | | Place of registration | | | |
| Contact Information/Personal Details | | | | | |
| Name | | Gender | Male | Female | Age |
| Home Address | | | | | |
| Village / Town | | | | | |
| District | | | | | |
| Phone no. | | | | | |
| E-mail | | | | | |
| Complaint/Suggestion/Comment/Question | | | | | |
| Please provide details of the grievance (who, what, where, and how): | | | | | |
| _____ | | | | | |
| _____ *Note: You may attach a document, letter, or note in the grievance form. | | | | | |
| How do you want us to reach you for feedback or updates on your comment/grievance? | | | | | |

OFFICIAL USE ONLY

| | |
|--|---|
| Registered by: (Name of official registering grievance) | |
| If – then mode: | |
| <ul style="list-style-type: none"> ▪ Note/Letter ▪ E-mail ▪ Verbal/Telephonic | |
| Reviewed by: (Name, Signature, Position) | |
| Action Taken:(Date, Venue of Meeting, Other details) | |
| Whether Action Taken Disclosed: | <ul style="list-style-type: none"> ▪ Yes ▪ No |
| Means of Disclosure: | |

GRIEVANCES RECORD AND ACTION TAKEN

| Sr. No. | Date | Name and Contact No. of Complainant | Type of Complaint | Place | Status of Redress | Remarks |
|---------|------|-------------------------------------|-------------------|-------|-------------------|---------|
| | | | | | | |
| | | | | | | |

Appendix 10: Sample Daily Inspection/Monitoring Checklist of Contractor

Monitoring and Reporting Template Environmental Health and Safety Monitoring

A. Environmental Health and Safety Checklist

| Sl. no. | Item | Exist in the worksite? | | Recommendation And/ or Remarks | Time frame to comply |
|---------|---|------------------------------|-----------------------------|--------------------------------|----------------------|
| | | Yes <input type="checkbox"/> | No <input type="checkbox"/> | | |
| 1 | Site readiness (e.g., is worksite fenced and can be distinguished from general establishment? Is there an EHS professional at site? Has he/she been fulltime professional? Has he/she been present at site every day?) | | | | |
| 2 | Site access (e.g., is site access road wide and easily accessible?) | | | | |
| 3 | Signboard with safety warnings (e.g., with general EHS safety signboards, are COVID 19 response signboards visible at every corner of worksite?) | | | | |
| 4 | Lighting (e.g., is every corner of the worksite is well lit?) | | | | |
| 5 | Appropriate PPEs (Helmet, Safety Shoe, Vest, Ear plug, Mask etc.) e.g. Is every person in site is wearing appropriate PPEs? | | | | |
| 6 | Fall protection measures (e.g., is the fall protection measures at worksite appropriate and adequate?) | | | | |
| 7 | Fire extinguishers (e.g., are they at site? How many? Are they placed at vulnerable/most accessible places?) | | | | |
| 8 | Housekeeping (e.g., are all workers health records kept? Is the EMP and EHS manual at site? Has the morning briefing on EHS conducted? Is there any vehicle record/material register/attendance register/complain register kept?) | | | | |
| 9 | Garbage bins (e.g., are there garbage bins at site? Are the numbers adequate? Is waste thrown to bins? Are the bins well placed?) | | | | |
| 10 | Drinking water supply (e.g., safe drinking water for worksite been supplied? Is drinking water adequate?) | | | | |
| 11 | Sanitation facilities (e.g., is there separate male and female toilets established? Are they adequate? Hand wash materials and water being provided at toilets? Are those toilets sanitary?) | | | | |
| 12 | Dust protection measures (e.g., is mask provided for worksite personnel? Is water sprayed frequently as needed to suppress dust? Are sand class materials covered with plastic sheets?) | | | | |
| 13 | Noise barrier and reduction equipment (e.g., how much noise is generated by site? Does it exceed maximum human exposure limit? Are workers provided with noise reduction gears such as ear muffers?) | | | | |
| 14 | Shelter (e.g., is there a site office or shelter good enough to take shelter during rain or storm event?) | | | | |
| 15 | First aid box (e.g., is there a first aid box at site? Are the contents of the first aid box adequate for primary treatment? Is the first aid box handled by at EHS/medical professional) | | | | |

| | | | | | |
|--|--|--|--|--|--|
| 16 | Toolbox meetings (e.g., are toolbox meeting regularly arranged? Are records kept?) | | | | |
| 17 | Others (many other checklists can be formulated by the EHS professional on board) | | | | |
| COVID -19 protocols on top of usual EHS checklist (this applied to campsite also) | | | | | |
| 18 | COVID-19 posters/signboards (e.g., are COVID-19 awareness/protocol posters are showing all visible corners of the site?) | | | | |
| 19 | Entrance protocol (e.g., Is the COVID-19 worksite entrance protocol been followed as stipulated in the COVID -19 response guidance? Are adequate soaps, water has been kept at site entry? Are workers at entrance que using mask, hand gloves and hard shoes? Are disinfectant spray kept at site entry to disinfect underneath the boots of entering persons?) | | | | |
| 20 | Vehicle entry protocol (e.g., has the vehicle disinfection protocol has been initiated?) | | | | |
| 21 | Social distancing (e.g., are the workers maintaining social distancing all the time?) | | | | |
| 22 | Sharing tools/machineries (e.g., are the tools and machineries are wiped to disinfect before sharing/working?) | | | | |
| 23 | Disinfecting work area (e.g., is the worksite/ common surfaces, toilets etc. are disinfected before worksite opened in the morning? Has record being kept? Has the worksite been disinfected yesterday after closing for the day?) | | | | |
| 24 | Restriction on worksite entry and exit (e.g., has workers being discouraged to travel frequently out of worksite or entering? Has records being kept?) | | | | |
| 25 | Stock of disinfectant (e.g., is the stock of disinfectants, soap, PPEs are adequate at worksite?) | | | | |

*Attach photos

**Enter additional criteria as required for site specific measures

| Reported by (ESC) | Checked by (TL) | Approved by (EA/IA) |
|--|--|--|
| Name Designation Signature Date | Name Designation Signature Date | Name Designation Signature Date |
| Received and agreed to comply by the representative of the contractor | Name Designation Signature Date | |

B. Accident/ Incident Investigation Report

| Class of Incident | | Reported | |
|---|---|---|---|
| <input type="checkbox"/> Injure | <input type="checkbox"/> Property/ Plant Damage | Yes <input type="checkbox"/> No <input type="checkbox"/> Details: | |
| <input type="checkbox"/> Near Miss | <input type="checkbox"/> Environmental | Further Action Required | |
| | | <input type="checkbox"/> Report to Authorities <input type="checkbox"/> Other | |
| Details of Incident | | | |
| Date of Incident | | Time of Incident | am <input type="checkbox"/> pm <input type="checkbox"/> |
| Witness Name | | Witness Contact | |
| Nature of Incident | | | |
| Location of Incident | | | |
| Description of Incident | | | |
| Details of damage to equipment/property | | | |
| Injured Person/s (if applicable) | | | |
| Name | | | |
| Address | | | |
| Date of Birth | | | |
| Occupation | Employer | | |
| Referred/transferred to | | | |
| Recommended Preventive Action | | | |
| Details | | | |
| Completed by | | | |
| Name | | Position | |
| Signature | | Date | |

C. Safety patrol/inspection report form

| Date | | | | | | |
|-----------|----------|---------------------|-------|-------------------|----------|--------------------|
| Inspector | | | | | | |
| No | Location | Comment/instruction | Photo | Corrective action | Deadline | Responsible person |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

| Reported by (ESC) | Checked by (TL) | Approved by (EA/IA) |
|--|--|--|
| Name Designation Signature Date | Name Designation Signature Date | Name Designation Signature Date |
| Received and agreed to comply by the representative of the contractor | Name Designation Signature Date | |

Appendix 11: Sample Inspection Checklist for PMU/RPMU/PIU

SAMPLE INSPECTION CHECKLIST

(Note: This checklist is indicative which can be further enhanced depending on the project circumstances.)

[NAME OF ADB PROJECT]
SITE INSPECTION CHECKLIST

Subproject / Location: _____

Date: _____

| MONITORING/INSPECTION QUESTIONS | | FINDINGS | | | COMMENTS / CLARIFICATIONS |
|---------------------------------|--|----------|----|----|------------------------------|
| 1. | Supervision and Management On-Site | Yes | No | NA | |
| | a. Is an EHS supervisor available? | | | | |
| | b. Is a copy of the SEMP available? | | | | |
| | c. Are daily toolbox talks conducted on site? | | | | |
| 2. | The Facilities | Yes | No | NA | |
| | a. Are there a medical and first aid kits on site? | | | | |
| | b. Are emergency contact details available on-site? | | | | |
| | c. Are there PPEs available? What are they? | | | | |
| | d. Are the PPEs in good condition? | | | | |
| | e. Are there firefighting equipment on site? | | | | |
| | f. Are there separate sanitary facilities for male and female workers? | | | | |
| | g. Is drinking water supply available for workers? | | | | |
| | h. Is there a rest area for workers? | | | | |
| | i. Are storage areas for chemicals available and with protection? in safe locations? | | | | |
| 3. | Occupational Health and Safety | Yes | No | NA | |
| | a. Are the PPEs being used by workers? | | | | |
| | b. Are excavation trenches provided with shores or protection from landslide? | | | | |
| | c. Is breaktime for workers provided? | | | | |
| | d. How many for each type of collection vehicle is in current use? | | | | |
| 4. | Community Safety | Yes | No | NA | |
| | a) Are excavation areas provided with barricades around them? | | | | |
| | b) Are safety signages posted around the sites? | | | | |
| | c) Are temporary and safe walkways for pedestrians available near work sites? | | | | |
| | d) Is there a record of treated wastewater quality testing/measurement? | | | | |
| 5. | Solid Waste Management | Yes | No | NA | |
| | a. Are excavated materials placed sufficiently away from water courses? | | | | |

| MONITORING/INSPECTION QUESTIONS | | FINDINGS | | | COMMENTS / CLARIFICATIONS |
|---------------------------------|--|----------|----|----|---------------------------|
| | b. Is solid waste segregation and management in place? | | | | |
| | c. Is there a regular collection of solid wastes from work sites? | | | | |
| 6. | Wastewater Management | Yes | No | NA | |
| | a) Are there separate sanitary facilities for various types of use (septic tanks, urination, washing, etc.)? | | | | |
| | b) Is any wastewater discharged to storm drains? | | | | |
| | c) Is any wastewater being treated prior to discharge? | | | | |
| | d) Are measures in place to avoid siltation of nearby drainage or receiving bodies of water? | | | | |
| | e) Are silt traps or sedimentation ponds installed for surface runoff regularly cleaned and freed of silts or sediments? | | | | |
| 7. | Dust Control | Yes | No | NA | |
| | a. Is the construction site watered to minimize generation of dust? | | | | |
| | b. Are roads within and around the construction sites sprayed with water on regular intervals? | | | | |
| | c. Is there a speed control for vehicles at construction sites? | | | | |
| | d. Are stockpiles of sand, cement and other construction materials covered to avoid being airborne? | | | | |
| | e. Are construction vehicles carrying soils and other spoils covered? | | | | |
| | f. Are generators provided with air pollution control devices? | | | | |
| | g. Are all vehicles regularly maintained to minimize emission of black smoke? Do they have valid permits? | | | | |
| 8. | Noise Control | Yes | No | NA | |
| | a) Is the work only taking place between 7 am and 7 pm, week days? | | | | |
| | b) Do generators operate with doors closed or provided with sound barrier around them? | | | | |
| | c) Is idle equipment turned off or throttled down? | | | | |
| | d) Are there noise mitigation measures adopted at construction sites? | | | | |
| | e) Are neighboring residents notified in advance of any noisy activities expected at construction sites? | | | | |
| 9. | Traffic Management | Yes | No | NA | |
| | a) Are traffic signages available around the construction sites and nearby roads? | | | | |

| MONITORING/INSPECTION QUESTIONS | | FINDINGS | | | COMMENTS / CLARIFICATIONS |
|---------------------------------|--|----------|----|----|---------------------------|
| | b) Are re-routing signages sufficient to guide motorists? | | | | |
| | c) Are the excavation sites along roads provided with barricades with reflectors? | | | | |
| | d) Are the excavation sites provided with sufficient lighting at night? | | | | |
| 10. | Recording System | Yes | No | NA | |
| | a) Do the contractors have recording system for SEMP implementation? | | | | |
| | b) Are the daily monitoring sheets accomplished by the contractor EHS supervisor (or equivalent) properly compiled? | | | | |
| | c) Are laboratory results of environmental sampling conducted since the commencement of construction activities properly compiled? | | | | |
| | d) Are these records readily available at the site and to the inspection team? | | | | |

Other Issues: _____

Prepared by: _____
 Name, Designation and Signature

Appendix 12: Semi-annual Environmental Monitoring Report Template

1. Introduction

- Overall project description and objectives
- Environmental category as per ADB Safeguard Policy Statement, 2009

2. Project Safeguards Team

- Identify the role/s of Safeguards Team including schedule of on-site verification of reports submitted by consultants and contractors.

| Name | Designation/Office | Email Address | Contact Number |
|----------------|--------------------|---------------|----------------|
| 1. PMU | | | |
| | | | |
| | | | |
| 2. PIUs | | | |
| | | | |
| | | | |
| 3. Consultants | | | |
| | | | |
| | | | |

3. Overall project and subproject/package progress and status

- Indicate (i) status of design – preliminary design or final design, (ii) status of implementation - under bidding, contract awarded but no works yet, contract awarded with works, civil works completed, or O&M

| Package Number | Components/List of Works | Type of Contract (specify if DBO, DB or civil works) | Status of Implementation (specify if Preliminary Design, Detailed Design, On-going Construction, Completed Works, or O&M phase) ¹ | Contract Status (specify if under bidding or contract awarded) | If On-going Construction | |
|----------------|--------------------------|---|---|---|--------------------------|--------------------------|
| | | | | | %Physical Progress | Expected Completion Date |
| | | | | | | |
| | | | | | | |
| | | | | | | |

- For package with awarded contract, provide name/s and contact details of contractor/s' nodal person/s for environmental safeguards.

Package-wise Contractor/s' Nodal Persons for Environmental Safeguards

| Package Name | IEE Cleared by ADB (provide date) | Contractor | HSE Nodal Person | Email Address | Contact Number |
|--------------|--------------------------------------|------------|------------------|---------------|----------------|
| | | | | | |
| | | | | | |
| | | | | | |

4. STATUS OF IEE PER SUBPROJECT/PACKAGE

- Provide status of updated/final IEE^[2] per package.

Package-wise Implementation Status

| Package Number | Final IEE based on Detailed Design | | | | Site-specific EMP (or Construction EMP) approved by Project Director? ^[3] (Yes/No) | Remarks |
|----------------|--|--|--|--|--|---------|
| | Not yet due (detailed design not yet completed) | Submitted to ADB (provide date of submission) | Disclosed on project website (provide link) | Final IEE provided to Contractor/s (Yes/No) | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

5. Compliance status with National/State/Local statutory environmental requirements^[4]

| Package No. | Statutory Environmental Requirements ^[5] | Status of Compliance (Specify if obtained, submitted and awaiting approval, application not yet submitted) | Validity Date(s) (if already obtained) | Action Required | Specific Conditions that will require environmental monitoring ^[6] |
|-------------|---|---|---|-----------------|---|
| | | | | | |
| | | | | | |
| | | | | | |

6. Compliance status with environmental loan covenants

| Schedule No. and Item (see Project Loan Agreement and list provisions relevant to environmental safeguards, core labor standards and occupational health and safety) | Covenant | Status of Compliance | Action Required |
|---|----------|----------------------|-----------------|
| | | | |
| | | | |
| | | | |

7. Compliance status with the environmental management plan (refer to EMP tables in approved IEE/s)

- Confirm in IEE/s if contractors are required to submit site-specific EMP (SEMP)/construction EMPs (CEMP). If not, describe the methodology of monitoring each package under implementation.
- Provide over-all compliance of the contractors with SEMP/CEMP. This should be supported by contractors' monthly monitoring reports to PIU(s) and/or verification reports of PIU(s) or project consultants. Include as appendix supporting documents such as **signed** monthly environmental site inspection reports prepared by consultants and/or contractors.

Overall Compliance with SEMP/CEMP

| Package No. | Status of SEMP/CEMP Implementation <i>(Excellent/ Satisfactory/ Partially Satisfactory/ Below Satisfactory)</i> | Action Proposed and Additional Measures Required |
|-------------|--|--|
| | | |
| | | |
| | | |

- Provide description based on site observations and records:
 - o Confirm if any dust was noted to escape the site boundaries and identify dust suppression techniques followed for site/s.
 - o Identify muddy water was escaping site boundaries or muddy tracks were seen on adjacent roads.
 - o Identify type of erosion and sediment control measures installed on site/s, condition of erosion and sediment control measures including if these were intact following heavy rain;
 - o Identify designated areas for concrete works, chemical storage, construction materials, and refueling. Attach photographs of each area.
 - o Confirm spill kits on site and site procedure for handling emergencies.
 - o Identify any chemical stored on site and provide information on storage condition. Attach photograph.
 - o Describe management of stockpiles in each work site (construction materials, excavated soils, spoils, etc.). Provide photographs.
 - o Describe management of solid and liquid wastes on-site (quantity generated, transport, storage and disposal). Provide photographs.
 - o Provide information on barricades, signages, and on-site boards. Provide photographs.
 - o Provide information on workers labor camp(s). Provide photographs.
 - o Provide information on work-related accidents and incidents. Describe actions implemented.
 - o Provide information on if there are any activities being under taken out of working hours and how that is being managed.
- Provide list of trainings on environmental safeguards, core labor standards, and OSH conducted during the reporting period. Include ADB-organized workshop, trainings, seminars, etc)

Trainings, Workshops and Seminars Conducted

| Date | Topic | Conducted by | No. of Participants (Total) | No. of Participants (Female) | Remarks |
|------|-------|--------------|-----------------------------|------------------------------|---------|
| | | | | | |
| | | | | | |
| | | | | | |

- Provide the monitoring results as per the parameters outlined in the approved EMP (or site-specific EMP/construction EMP when applicable).

Summary of Environmental Monitoring Activities (for the Reporting Period)^[7]

| Impacts (List from SEMP/CEMP) | Mitigation Measures (List from SEMP/CEMP) | Parameters Monitored (As identified in the SEMP/CEMP) | Method of Monitoring (Visual, Actual Sampling, etc) | Location of Monitoring (Provide GPS Coordinates) ^[8] | Date of Monitoring Conducted | Person Who Conducted the Monitoring |
|----------------------------------|--|---|--|--|------------------------------|-------------------------------------|
| Design Phase | | | | | | |
| | | | | | | |
| | | | | | | |
| Pre-Construction Phase | | | | | | |
| | | | | | | |
| | | | | | | |
| Construction Phase | | | | | | |
| | | | | | | |
| | | | | | | |
| Operational Phase | | | | | | |
| | | | | | | |
| | | | | | | |

8. Monitoring of environmental IMPACTS on PROJECT SURROUNDINGS

- Confirm records of pre-work condition of roads, agricultural land or other infrastructure prior to starting to transport materials and construction.

| Package No. | Status of Pre-Work Conditions (Recorded / Not Recorded) | Baseline Environmental Conditions (air, water, noise) Documented (Yes / No) | Action Proposed and Additional Measures Required |
|-------------|--|--|--|
| | | | |
| | | | |
| | | | |

- Provide information on monitoring activities conducted during reporting period. If not conducted, provide justification. Compare results with baseline and internationally recognized standards.^[9]

Air Quality Monitoring Results

| Site No. | Date of Testing | Site Location (Provide GPS Coordinates) ^[10] | Parameters (as required by statutory clearances or as mentioned in the IEE) | | | Remarks |
|----------|-----------------|--|---|--------------------------------------|--------------------------------------|---------|
| | | | PM10 µg/m ³ | SO ₂ µg/m ³ | NO ₂ µg/m ³ | |
| | | | | | | |
| | | | | | | |
| | | | | | | |

Water Quality Monitoring Results

| Site No. | Date of Sampling | Site Location | Parameters (as required by statutory clearances or as mentioned in the IEE) | | | | | Remarks |
|----------|------------------|---------------|---|-----------------------|---------------------|----------------|----------------|---------|
| | | | pH | Conductivity µS/cm | BO D mg/ L | TS mg/ L | TN mg/ L | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

Noise Quality Monitoring Results

| Site No. | Date of Testing | Site Location | LA _{eq} (dBA) (as required by statutory clearances or as mentioned in the IEE) | | Remarks |
|----------|-----------------|---------------|---|------------|---------|
| | | | Day Time | Night Time | |
| | | | | | |
| | | | | | |
| | | | | | |

9. INFORMATION DISCLOSURE AND CONSULTATIONS

- Confirm PMU/PIU/contractors provide project-related information to stakeholders, communities and/or affected people before and during construction works.^[11]
- Provide information on consultations conducted during reporting period such dates, topics discussed, type of consultation, issues/concerns raised, safeguards team member present. Attach minutes of meetings (ensure English translation is provided), attendance sheet, and photos.

| Date of Consultation | Location | Number of Participants (specify total, male and female) | Issues/Concerns Raised | Response to issues/concerns |
|----------------------|----------|---|------------------------|-----------------------------|
| | | | | |
| | | | | |
| | | | | |

10. Grievance Redress Mechanism

- **Grievance Redress Mechanism.** Provide information on establishment of grievance redress mechanism and capacity of grievance redress committee to address project-

related issues/complaints. Include as appendix Notification of the GRM (package-wise if applicable).

- **Complaints Received during the Reporting Period.** Provide information on number, nature, and resolution of complaints received during reporting period. Attach records as per GRM in the approved IEE. Identify safeguards team member/s involved in the GRM process. Attach minutes of meetings (ensure English translation is provided).

11. SUMMARY OF KEY ISSUES/CONCERNS Identified during the reporting period AND REMEDIAL ACTIONS

- Provide corrective action plan which should include all issues/concerns, actions required to be implemented, responsible entities, and target dates.

12. STATUS OF CORRECTIVE ACTIONS FROM PREVIOUS SEMR(S)

- Provide information on corrective actions to be implemented as reported in the previous SEMR(s). Include status of implementation of feedbacks/comments/suggestions as provided by ADB, if any.

Corrective Action Plan Status

| Issues/Concerns | Corrective Action | Status | Remarks |
|-----------------|-------------------|--------|---------|
| | | | |
| | | | |
| | | | |

13. APPENDIXES

- Photos
- Records of consultations
- Copies of environmental clearances and permits (if not provided in the previous SEMR)
- Environmental site inspection report (if not provided in the previous SEMR)
- Other

^[1] If on-going construction, include %physical progress and expected date of completion

^[2] IEE prepared based on preliminary design and cleared by ADB with condition that updated/Final IEE based on detailed design will be submitted.

^[3] Works will not be allowed until SEMP/CEMP is approved by project implementation unit or project management unit.

^[4] All statutory clearance/s, no-objection certificates, permit/s, etc. should be obtained prior to award of contract/s. Attach as appendix all clearance obtained during the reporting period. If already reported, specify in the "remarks" column.

^[5] Specify statutory requirements: environmental clearance? Permit/consent to establish? Forest clearance? Workers/Labor permit, etc.

^[6] *Example: Environmental Clearance requires ambient air quality monitoring, Forest Clearance/Tree-cutting Permit requires 2 trees for every tree, etc.*

^[7] Attach Laboratory Results and Sampling Map/Locations

^[8] If GPS coordinate is not available, provide landmark(s) and/or chainage.

^[9] ADB Safeguard Policy Statement (SPS) Appendix 1, para 33: During the design, construction, and operation of the project the borrower/client will apply pollution prevention and control technologies and practices consistent with international good practice, as reflected in internationally recognized standards such as the World Bank Group's




Environment, Health and Safety Guidelines. These standards contain performance levels and measures that are normally acceptable and applicable to projects. When host country regulations differ from these levels and measures, the borrower/client will achieve whichever is more stringent. If less stringent levels or measures are appropriate in view of specific project circumstances, the borrower/client will provide full and detailed justification for any proposed alternatives that are consistent with the requirements presented in the SPS.





[\[10\]](#) If GPS coordinate is not available, provide landmark(s) and/or chainage.





[\[11\]](#) Check EMP requirement on information disclosure. At a minimum, PIU thru the contractor should notify communities/affected persons/sensitive receptors 7 days and again 1 day before start of works.





Appendix 13: Photographs of Jhalokathi Roads and Coordinates





**BAN-CTCRSP
Photographs of Jhalokathi Roads and Coordinates**





| SI No. | Road Name | Images | Latitude and Longitude |
|--------|--|--|---|
| 1 | Improvement of Road by RCC Starting from Kritepasha Bottala to back side of Nesarabed Madrasha via Nurul Haq member house. |  <p>Feb 3, 2022 10:54:42 22.654825319035584 N 90.18557707609072 E Jhalokathi, Kritepasha Road Jhalokathi District Barisal Division Bangladesh 84.4 km Speed 10 km/h</p> | 22.654825319035584 N 90.18557707609072 E |
| | |  <p>Feb 3, 2022 16:09:46 22.6548473259439 N 90.1866533797548 E Jhalokathi, Kritepasha Road Jhalokathi District Barisal Division Bangladesh 84.4 km Speed 10 km/h</p> | 22.6548473259439 N 90.1866533797548 E |
| | |  <p>Feb 3, 2022 16:09:46 22.654884655263157 N 90.1867557263188 E Jhalokathi, Kritepasha Road Jhalokathi District Barisal Division Bangladesh 84.4 km Speed 10 km/h</p> | 22.654884655263157 N 90.1867557263188 E |





| SI No. | Road Name | Images | Latitude and Longitude |
|--------|---|--|--|
| | |  | <p>22.6556117438727 N 90.18818119210958 E</p> |
| | |  | <p>22.660639918420284 N 90.195206416347 E</p> |
| 2 | Improvement of Road by RCC starting from Anil Mazi Kheaghat to Gabkhan Bridge |  | <p>22.64294293423555 N 90.18621134830126 E</p> |
| | |  | <p>22.643681771525777N 90.19047103983392 E</p> |





| SI No. | Road Name | Images | Latitude and Longitude |
|--------|--|--|--|
| | |  | <p>22.643822083602515 N 90.1915355168833E</p> |
| 3 | Improvement of Road by BC starting from Bisaw Road to Pourashava End Munshi Jahangir Sarak) Back side of R&H Office. |  | <p>22.64664033477483 N 90.214763207882358 E</p> |
| | |  | <p>22.64678287226225 N 90.21475978968768 E</p> |
| | |  | <p>22.6472993469968452 N 90.21466783580874 N E</p> |






| SI No. | Road Name | Images | Latitude and Longitude |
|--------|---|--|---|
| 4 | Improvement of Road by RCC starting From Bisaw Road to Badam tola Kheaghat .w-7 |  | 22.652511420368125 N 90.19051133246944 E |
| | |  | 22.652511420368125 N 90.19051133246944 E |
| | |  | 22.647418195909026 N 90.19195258086836 E |
| | |  | 22.65116757089470 N 90.19080741403369 E |





| SI No. | Road Name | Images | Latitude and Longitude |
|--------|--|--|--|
| 5 | Improvement of RCC by RCC starting from Barisal – Khulna Old Road to North (Basundhara Road) |  | <p>22.64305991647278 N 90.20336119739493 E</p> |
| | |  | <p>22.64356504738233N 90.2033037402051E</p> |
| | |  | <p>22.643944297130734N 90.203321073384E</p> |
| | |  | <p>22.6454761 N 90.2038227 E</p> |





| SI No. | Road Name | Images | Latitude and Longitude |
|--------|---|--|--|
| 6 | |  | <p>22.63685911338865 N 90.19912811829826 E</p> |
| | <p>Improvement of Road by RCC starting from Press club to Kath potty Troller Ghat</p> |  | <p>22.63651220667614 N 90.19901608311854 E</p> |
| | |  | <p>22.635856402588924 N 90.1985123935585 E</p> |
| 7 | <p>Improvement of Road by RCC starting from Barac More to Pourashava End</p> |  | <p>22.65543475249054 N 90.2060450709874 E</p> |



| SI No. | Road Name | Images | Latitude and Longitude |
|----------|--|--|---|
| | |  | <p>22.661366565339496 N 90.20695418364112 E</p> |
| | |  | <p>22.655822364135123 N 90.20611742488367 E</p> |
| | |  | <p>22.655963322921888 N 90.205832107328E</p> |
| <p>8</p> | <p>Improvement of Road by RCC from Baher Road to Posu Hospital Road (T&T) Road</p> |  | <p>22.64535376561229 N 90.19720640741357 E</p> |

| SI No. | Road Name | Images | Latitude and Longitude |
|--------|--|--|---|
| | |  | <p>22.64531900388271 N 90.19549832883042 E</p> |
| | |  | <p>22.64580880341232 N 90.19456581152876 E</p> |
| 9 | <p>Improvement of Road by RCC starting from Horeshava More to Bikna Primary school ch 950.00-1870.00 m</p> |  | <p>22.652633947144736 N 90.19577064660218 E</p> |
| 10 | <p>Improvement of Road by RCC starting from Town Mosjid Culvert to Udbodhone School (Bash potty) Road</p> |  | <p>22.6402267N 90.195133 E</p> |

| SI No. | Road Name | Images | Latitude and Longitude |
|--------|--|--|---|
| | |  | <p>22.63956331052567 N 90.19491135624925 E</p> |
| | |  | <p>22.639337195376562 N 90.19475672159336 E</p> |
| | |  | <p>22.636419642403037 N 90.19196801507917 E</p> |
| 11 | Improvement of Road by RCC starting From Amtola Road to Post Office Road (115 m) |  | <p>22.64258108697552 N 90.19691823086116 E</p> |
| | |  | <p>22.642487571728864 N 90.19772263552662 E</p> |

| SI No. | Road Name | Images | Latitude and Longitude |
|--------|--|--|--|
| 12 | Improvement of Road by RCC starting from T&T Road to Palbari Road (Sk Mojib Road) |  | |
| | |  | |
| 13 | Improvement of Road by RCC starting from Chadkathi Main Road to Middho Chadkathi Road (BIP Road) |  | 22.645955762544904N 90.20372121449913 E |
| | |  | 22.6462044 N 90.2032298 E |

| SI No. | Road Name | Images | Latitude and Longitude |
|-----------|--|--|---|
| | |  | <p>22.645977828333685 N 90.20350767852652 E</p> |
| | |  | <p>22.6466875569 N 90.2031040254469 E</p> |
| | |  | <p>22.6469525653931 N 90.20313016339331 E</p> |
| <p>14</p> | <p>Baril Khal Road to Answer Office-Diabetic Office have enough space to widen from 3m to 3.66 m</p> |  | <p>22.647366880463863 N 90.20138479877643 E</p> |

| SI No. | Road Name | Images | Latitude and Longitude |
|--------|---|---|--|
| | |  | <p>22.647367725727676 N 90.20144608843685E</p> |
| 15 | <p>Improvement of Road by RCC starting from Red Road to Rafiq Councilor House</p> | - | - |
| 16 | <p>Improvement of Road by RCC starting from Jubo Unnaion Culvert to Nesarabed Mohila Madrasha & towards West Ondho Hujur House.</p> |  | <p>22.65595908045555 N 90.19054119299942 E</p> <p>22.659744285813392 N 90.18558666621647 E</p> |