

Social Monitoring Report

Project Number: 47037-004
October 2015

Period: January–September 2015

SRI: Green Power Development and Energy Efficiency Improvement Investment Program – Tranche 1

Prepared by Ceylon Electricity Board (CEB) for the Asian Development Bank.

This social monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

Social Safeguard Monitoring Report

Reporting Period : January 2015 to September 2015

Date : October 2015

Loan No. : 3147/3146(SF)- SRI

SRI: Green Power Development and Energy Efficiency
Improvement Investment Program (Tranche-01)

Moragolla Hydropower Project

Prepared by Ceylon Electricity Board of the Ministry of Power and Energy for the Asian Development Bank

This social safeguard monitoring report is a document of the borrower and made publicly available in accordance with ADB's Public Communications Policy 2011 and the Safeguard policy Statement 2009. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff.

TABLE OF CONTENTS

	Page
Executive Summary	4
1.0 Introduction.....	5
1.1 Scope of Report.....	5
1.2 Brief Project Description.....	5
2.0 Project Status.....	6
2.1 Status of Project Implementation.....	6
2.2 Status of project Monitoring Activities.....	7
2.3 Implementation Schedule.....	7
3.0 Performance Monitoring.....	15
3.1 Compliance with Legal and Policy Requirements.....	15
3.2 Compliance with social safeguard Covenants.....	15
3.3 Compliance with resettlement plan requirements.....	18
4.0 Implementation of the Grievance Redress mechanism.....	27
4.1 Grievance Redress mechanism.....	27
4.2 Status of Implementation of the GRM.....	28
5.0 Stake holder Engagement.....	30
5.1 Stake holder engagement process.....	30
5.2 Consultations.....	30
6.0 Conclusion.....	31
Annexure -01	32

LIST OF TABLES

		Page
1.0	Status of the Main Activities of the Project	6
2.0	Status of the Project Monitoring Activities	7
3.0	Implementing Schedule for Land Acquisition- Land for Resettlement of Moragolla Hydropower Project (Udapalatha DS Division)	8
4.0	Implementing Schedule for Land Acquisition- Lands for Project Components of Moragolla Hydropower Project (Udapalatha DS Division)	10
5.0	Implementing Schedule for Land Acquisition- Lands for Project Components of Moragolla Hydropower Project (Ganga Ihala Korale- DS Division)	12
6.0	Implementing Schedule for Construction of Resettlement Village	14
7.0	Social Safeguard Covenants	15
8.0	Compliance with Entitlement Matrix	20
9.0	List of grievances/complaints received for Moragolla Hydropower Project	29

Abbreviations

ADB	Asian Development Bank
APs	Affected Persons
CEB	Ceylon Electricity Board
CEA	Central Environmental Authority
GoSL	Government of Sri Lanka
GRC	Grievance Redress Committee
DS	Divisional Secretariat
EARF	Environmental Assessment and Review Framework
EIA	Environmental Impact Assessment
EMP	Environmental Management Plan
EMoP	Environmental Monitoring Plan
EPL	Environmental Protection License
FSL	Full Supply Level
IEE	Initial Environmental Examination
IPP	Impact on Indigenous People
LAA	Land Acquisition Act
NEA	National Environment Act
NIRP	National Involuntary Resettlement Policy
MASL	Mahaweli Authority of Sri Lanka
MCM	Million Cubic Meter
MFF	Multi Financing Facility
MHP	Moragolla Hydropower Project
MoPE	Ministry of Power and Energy
MPC	Ministry Procurement Committee
PAP	Project Affected People
PD	Project Director
PMO	Project Management Office
PMU	Project Management Unit
PPC	Project Procurement Committee
RP	Resettlement Plan
SCAPC	Standard Cabinet Appointed Procurement Committee
SPS	Safeguard Policy Statement
TL	Transmission Line

Electrical Terminology

V	Volt	Unit of Voltage
kV	Kilovolt	1000volts
W	Watt	Unit of active power
kW	Kilowatt	1000watts
MW	Megawatt	1000kW
MWh	Megawatt hour	Unit of energy
VA	Volt-ampere	Unit of apparent power
MVA	Millionvoltampere	10 ⁶ VA

Executive Summary

The Sri Lanka: Green Power Development and Energy Efficiency Improvement Investment Program (The investment program) is intended to finance a series of investments via Multi-tranche Financing Facility (MFF) of Asian Development Bank (ADB). Tranche-1 consists of two components such as Generation (Moragolla Hydropower Project (MHP)) and Transmission-Distribution in combine.

As any other development projects, MHP is also liable for addressing, economic and social issues and might result in its implementation. The Census Survey carried out for this purpose has identified the impacts, inter alia on the residential houses and other structures, income bases and social activities. The project took every possible step to minimize economic and social impacts by resorting to design changes and other measures. Also, an additional study was conducted on socio economic impacts of the project. Based on the impacts identified in the Census Survey and the additional study an entitlement policy was developed with a view to safeguarding and securing rights and the livelihoods of the affected people.

The goal of the resettlement policy is to improve the socio economic status of the affected people by offering attractive compensation packages in kind and in financial terms. Every measures to improve and enhance the living standards and general well-being of the affected people has been explained in the Resettlement Plan (RP). Special programs for vulnerable groups of people have also been spelt out in the RP.

A Community Development Plan has been drawn up to raise the household income of the affected people, to increase their reading habits and to promote social activities. In the Community Development Plan, activities to be taken for the benefit of the women and children have been elaborated. Activities to empower the affected people, by developing their skills, gender based training, programs targeting female have also been described in the RP. The RP has specified the Grievance Redress Mechanism to be implemented by the project. Every grievance will be studied promptly and solutions will be intimated to the aggrieved parties in a most transparent manner.

Monitoring of implementation of the RP will be in two ways. Internal monitoring, by the executing agency will be done on periodical basis by the project. An overall internal monitoring mechanism will be in place, headed by a Project Steering Committee functioning at the Ministry level (Ministry of Power and Energy). An independent monitor will be appointed to monitor the implementation of RP who will submit reports to executing agency periodically. All in all it is expected to achieve goal and objectives of the Resettlement Plan to the satisfaction of the affected people, the donor agency and the executing agency.

1. Introduction

1.1. Scope of Report

Implementation of the project will entail social and economic impacts within parts of the Grama Niladhri Divisions of Ulapane North, Ulapane South, Ethgala and Weliganga. Main social and economic impact will be due to displacement of seventeen (17) households from Weliganga and Ulapane South. Out of these households, 14 households will be resettled at a location closer to the existing residences. Other 3 preferred to resettlement by themselves with the receipt of cash component. A suitable resettlement site has been identified in consultation with the affected households.

As per the census survey, it was identified 30.49 hectares of private land owned by 96 different individuals, to be acquired for project activities including re-aligning of the diversion road at certain sections and widening in other sections as necessary. The total extent of land required for the project has been identified as 93.58 hectares out of which 63.09 hectares are state owned lands.

Considering the above effects due to implementation of the project, Social Impacts on land, residential houses and other structures, infrastructure, livelihood and social activities have been assessed. Based on these assessments, Resettlement Plan (RP) has been developed.

Content of this report includes ways of implementing social safeguard monitoring activities in the RP and their status of progress during reporting period. This report consists of 6 six chapters and includes a Brief Project Description, Project Status, Performance Monitoring, Implementation of the Grievance Redress mechanism and Stake holder Engagement.

1.2 Brief Project Description

Sri Lanka: Green Power Development and Energy Efficiency Improvement Investment Program is intended to finance a series of investments via Multi-tranche Financing Facility (MFF) of Asian Development Bank (ADB). Tranche-01 consists of two components such as Generation (Moragolla Hydropower Project) and Transmission and Distribution in combine.

Moragolla Hydropower Project (MHP) is one of several hydropower projects identified by the Government of Sri Lanka (GoSL) to reduce the role of fossil-fuelled power generation, which has outstripped hydropower over the past 30 years as readily exploitable locations have been utilized. Returning hydropower to greater prominence would promote sustainable development and reduce greenhouse gas emissions in line with the National Climate Change Policy, and limit exposure to fluctuating international fuel prices. The Executing Agency is the Ministry of Power and Energy (MoPE) and the Implementing Agency is the Ceylon Electricity Board (CEB).

The project will be located in the upper reaches of the Mahaweli Ganga in the Central Highlands of Sri Lanka, approximately 22 km south of Kandy City and 130 km north-east of Colombo.

The project involves construction of a 37 m high, 236 m long concrete gravity dam (crest at 550 masl), to create a 38.5 ha, 1.98 MCM reservoir with a Full Supply Level (FSL) at 548 masl. The concrete spillway

contains 5 radial gates (13 x 14 m) designed to pass a 10,000 year flood (6,700 m³/s) with no increase in FSL, or with a 2 m increase if one gate was non-operational and closed. Water will be diverted by an intake just upstream of the dam, into a 2.7 km , 4.7 m Ø underground headrace tunnel, surge tank and penstock on the left bank, to an above-ground powerhouse and 28 m open-channel tailrace outfall, through which water will return to the river. A 500 m transmission line (TL) with two towers will connect the switchyard to the existing 132kV transmission line from Kiribathkumbura to Polpitiya.

MHP is designed as a run-of-river scheme, with an installed capacity of 30.2 MW (2 x 15.1 MW); and it will operate as a “peaking” station, generating power in the daily peak demand period (5-9 pm), and at other times if there is sufficient water (mainly in the monsoon season). The dam includes a pipe to discharge a constant “Environmental Flow” (E-flow) of 1.5 m³/s, which will pass through a micro-hydro plant on the right bank, generating an additional 360 kW.

2. Project Status

2.1. Status of Project Implementation

The updated status of Moragolla Hydropower Project from January 2015 to September 2015 is given below in Table 1.0 and Table 2.0 respectively.

Table No. 1.0: Status of the Main Activities of the Project

Se. No	Work Description	Status
1.0	Lot 1 - Civil Works Part A – Preparatory Works consists of construction of Base camp for the Employer and Engineer, upgrading and construction of irrigation facilities, and construction and improvement of permanent access roads. Part B – Main Work Consists of construction of a dam, intake, Headrace tunnel, surge tank, penstock shaft, power house, tailrace, and switchyard and all related works	SCAPC approval was granted for Bidding
2.0	Lot 2 – Mechanical and Electrical Facilities	Reviewing bidding documents for submission to SCAPC and ADB
3.0	Lot 3- Consultancy Service	CACPC approval is pending for awarding

2.2. Status of Project Monitoring Activities

Table No. 2.0: Status of the Project Monitoring Activities

Se. No	Work Description	Status
1	Land Acquisition	Udapalatha DS Division - possession of 34 nos lots (Out of 45 lots) have been taken over by CEB from DS division. Advance tracing of balance blocks were completed. Gangaihal Korale DS division – 20 nos lots were send to Land Ministry to issue directions to DS division. Advance tracing of other lots were completed.
2	Resettlement Land	Location of the Initially planned resettlement land has changed and acquiring process has started for the new land with concurrence of PAPs. Section 2 notice published for the new resettlement land and advance tracing was completed. Details were send to Land Ministry to issue directions to DS division.
3	Construction of Resettlement Village	MPC Approval was received. Bids were floated and will be closed in early October.

2.3. Implementation Schedule

2.3.1. Land Acquisition

Resettlement effects are generated mostly by land acquisition for the project. Land acquisition is necessary for construction activities of different project components. Acquisition of land for relocation of affected households and providing of alternative land lieu of those affected by the project will be treated as a top most priority.

When implementing the Land Acquisition process, it is divided in to three processes as mentioned the below.

1. Lands to be acquired for the Resettlement of 14 families in the Udapalatha DS Division
2. Lands to be acquired for the project components in the Udapalatha DS Division
3. Lands to be acquired for the project components in the Ganga Ihala Korale DS Division

2.3.2. Construction of Resettlement Village

As per the ADB's Safeguard Policy Statement of 2009 and National Involuntary Resettlement, The project has developed a resettlement policy which provides for allocation of alternative houses, commercial establishments and lands in lieu of those affected by the project.

Procurement process for Construction of Resettlement village has been initiated and Ministry Procurement Committee (MPC) approval was received for bidding documents and advertisement. Bids were floated and will be closed in early October.

Table No. 03: Implementing Schedule for Land Acquisition- Land for Resettlement of Moragolla Hydropower Project

DS Division: Udapalatha

Activity NO	Activity	Work Description		Start Date	End Date	2015												2016				
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
1	Acquisition Application	CEB - Forward the application through the MoPE	Planned	15-Apr-15	30-Apr-15	P																
			Actual	15-Apr-15	30-Apr-15	A																
2	Section 2 Direction	MoL – Grant authority to enter the land and the decision of Hon. Minister that the particular land is needed for a public purpose.	Planned	30-Apr-15	30-May-15		P	P														
			Actual	04-May-15	17-Jun-15		A	A	A	A												
3	Section 2 Notice Sinhala, English, Tamil	DS - Publish the notice in the surrounding area.	Planned	30-May-15	15-Jun-15				P													
			Actual	18-Jun-15	22-Jun-15				A													
4	Advance Tracing	Superintendent of Surveys	Planned	16-Jun-15	30-Jun-15				P													
			Actual	25-Jun-15	10-Jul-15				A	A												
5	Gazetting 38 Order	MoL Take over the land’s possession to the Government	Planned	30-Jun-15	15-Jul-15					P												
			Actual	16-Jul-15						A	A	A	A	A								
6	Taking undisturbed possession	DS – Take over the procession and hand it over to the CEB	Planned	15-Jul-15	31-Aug-15					P	P	P										
			Actual																			
7	Section 5 Declaration	MoL - Decision of the Hon. Minister of Lands that the land is to be acquired	Planned	01-Sep-15	30-Sep-15							P	P									
			Actual																			
8	Section 5 Notice Sinhala, English	Publish a gazette notice that MoL - Decision of the Hon. Minister of Lands that the land is to be acquired	Planned	01-Oct-15	15-Oct-15								P									
			Actual																			
9	Final plan	Superintendent of Survey	Planned	15-Oct-15	15-Nov-15								P	P								
			Actual																			
10	Section 7 Gazette Notice Sinhala, English	DS/Government Printer - Invitation notice to investigate the title of the land.	Planned	15-Nov-15	15-Dec-15									P	P							
			Actual																			
11	Section 9- Inquiry into Title	DS – Investigating title	Planned	15-Dec-15	15-Jan-16										P	P						
			Actual																			
12	Section 10- Decision on Title Notice, Forward to Court	DS – Determine the title	Planned	15-Jan-16	15-Feb-16											P	P					
			Actual																			
13	Valuation	Valuation Department	Planned	15-Feb-16	28-Feb-16												P					
			Actual																			
14	Section 17 – Awarding Compensation	DS	Planned	28-Feb-16	15-Mar-16													P				
			Actual																			

Activity NO	Activity	Work Description		Start Date	End Date	2015												2016				
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
15	Payment of Compensation	DS - Allocate financial provisions from the MoL or the CEB and make payments to the land owner	Planned	15-Mar-16	30-Mar-16																P	
			Actual																			
16	Section 44 Vesting Certificate/Regis tration of State Ownership	DS/Registrar General - Issue vesting certificate to the Institution concerned, after payment of compensations to the land owners	Planned	30-Mar-16	30-Apr-16																P	P
			Actual																			

Table No. 04: Implementing Schedule for Land Acquisition- Lands for Project Components of Moragolla Hydropower Project

DS Division: Udapalatha

Activity NO	Activity	Work Description		Start Date	End Date	2014			2015												2016		
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
1	Acquisition Application	CEB - Forward the application through the MoPE	Planned	23-Oct-14	31-Oct-14		P																
			Actual	23-Oct-14	20-Nov-14		A	A	A														
2	Section 2 Direction	MoL – Grant authority to enter the land and the decision of Hon. Minister that the particular land is needed for a public purpose.	Planned	31-Oct-14	20-Nov-14			P	P														
			Actual	24-Nov-14	8-Dec-14				A	A													
3	Section 2 Notice Sinhala, English, Tamil	DS - Publish the notice in the surrounding area.	Planned	20-Nov-14	30-Dec-14			P	P	P													
			Actual	8-Dec-14	31-Jan-15				A	A	A	A											
4	Advance Tracing	Superintendent of Surveys	Planned	30-Dec-14	31-Mar-15				P	P	P	P	P										
			Actual	2-Mar-15	15-Jun-15							A	A	A	A	A	A						
5	Gazetting 38 Order	MoL Take over the land's possession to the Government	Planned	01-Apr-15	30-Apr-15							P	P										
			Actual	04-Jun-15										A	A	A	A	A	A	A			
6	Taking undisturbed possession	DS – Take over the procession and hand it over to the CEB	Planned	01-May-15	30-Jun-15								P	P	P	P							
			Actual	9-Jul-15											A	A	A	A	A	A			
7	Section 5 Declaration	MoL - Decision of the Hon. Minister of Lands that the land is to be acquired	Planned	01-Jul-15	15-Aug-15										P	P	P						
			Actual	15-Jul-15												A	A	A	A	A			
8	Section 5 Notice Sinhala, English	Publish a gazette notice that MoL - Decision of the Hon. Minister of Lands that the land is to be acquired	Planned	15-Aug-15	30-Aug-15												P						
			Actual																				
9	Final plan	Superintendent of Survey	Planned	30-Aug-15	30-Sep-15												P	P					
			Actual																				
10	Section 7 Gazette Notice Sinhala, English	DS/Government Printer - Invitation notice to investigate the title of the land.	Planned	30-Sep-15	15-Oct-15													P					
			Actual																				
11	Section 9- Inquiry into Title	DS – Investigating title	Planned	15-Oct-15	30-Oct-15														P				
			Actual																				

Activity NO	Activity	Work Description		Start Date	End Date	2014			2015												2016		
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
12	Section 10- Decision on Title Notice, Forward to Court	DS – Determine the title	Planned	30-Oct-15	15-Nov-15															P			
			Actual																				
13	Valuation	Valuation Department	Planned	15-Nov-15	31-Dec-15															P			
			Actual																				
14	Section 17 – Awarding Compensation	DS	Planned	31-Dec-15	15-Jan-16															P			
			Actual																				
15	Payment of Compensation	DS - Allocate financial provisions from the MoL or the CEB and make payments to the land owner	Planned	15-Jan-16	15-Feb-16																P	P	
			Actual																				
16	Section 44 Vesting Certificate/Registration of State Ownership	DS/Registrar General - Issue vesting certificate to the Institution concerned, after payment of compensations to the land owners	Planned	15-Feb-16	15-Mar-16																	P	P
			Actual																				

Table No. 05: Implementing Schedule for Land Acquisition- Lands for Project Components of Moragolla Hydropower Project

DS Division: Ganga Ihala Korale

Activity NO	Activity	Work Description		Start Date	End Date	2014			2015												2016		
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
1	Acquisition Application	CEB - Forward the application through the MoPE	Planned	23-Oct-14	31-Oct-14	P																	
			Actual	23-Oct-14	20-Nov-14	A	A	A															
2	Section 2 Direction	MoL – Grant authority to enter the land and the decision of Hon. Minister that the particular land is needed for a public purpose.	Planned	31-Oct-14	20-Nov-14		P	P															
			Actual	26-Nov-14	23-Feb-15			A	A	A	A	A	A	A									
3	Section 2 Notice Sinhala, English, Tamil	DS - Publish the notice in the surrounding area.	Planned	20-Nov-14	31-Dec-14		P	P	P														
			Actual	23-Feb-15	31-Mar-15					A	A	A											
4	Advance Tracing	Superintendent of Surveys	Planned	31-Dec-14	31-Mar-15				P	P	P	P	P										
			Actual	3-May-15	30-Jun-15									A	A	A	A						
5	Gazetting 38 Order	MoL Take over the land's possession to the Government	Planned	01-Apr-15	30-Apr-15							P	P										
			Actual	20-Jul-15												A	A	A	A	A			
6	Taking undisturbed possession	DS – Take over the procession and hand it over to the CEB	Planned	01-May-15	30-Jun-15								P	P	P	P	P						
			Actual																				
7	Section 5 Declaration	MoL - Decision of the Hon. Minister of Lands that the land is to be acquired	Planned	01-Jul-15	15-Aug-15											P	P						
			Actual																				
8	Section 5 Notice Sinhala, English	Publish a gazette notice that MoL - Decision of the Hon. Minister of Lands that the land is to be acquired	Planned	15-Aug-15	30-Aug-15												P						
			Actual																				
9	Final plan	Superintendent of Survey	Planned	30-Aug-15	30-Sep-15												P	P					
			Actual																				
10	Section 7 Gazette Notice Sinhala, English	DS/Government Printer - Invitation notice to investigate the title of the land.	Planned	30-Sep-15	15-Oct-15													P					
			Actual																				
11	Section 9- Inquiry into Title	DS – Investigating title	Planned	15-Oct-15	30-Oct-15													P					
			Actual																				

Activity NO	Activity	Work Description		Start Date	End Date	2014			2015												2016		
						Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
12	Section 10- Decision on Title Notice, Forward to Court	DS – Determine the title	Planned	30-Oct-15	15-Nov-15															P			
			Actual																				
13	Valuation	Valuation Department	Planned	15-Nov-15	31-Dec-15															P			
			Actual																				
14	Section 17 – Awarding Compensation	DS	Planned	31-Dec-15	15-Jan-16															P			
			Actual																				
15	Payment of Compensation	DS - Allocate financial provisions from the MoL or the CEB and make payments to the land owner	Planned	15-Jan-16	15-Feb-16																P	P	
			Actual																				
16	Section 44 Vesting Certificate/Registration of State Ownership	DS/Registrar General - Issue vesting certificate to the Institution concerned, after payment of compensations to the land owners	Planned	15-Feb-16	15-Mar-16																	P	P
			Actual																				

Table No. 06: Implementing Schedule for Construction of Resettlement Village

Activity NO	Work Description		Start Date	End Date	2015												2016													
					Jan	Feb	Mar	Apr	May	Jun	July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	July							
A .Procurement Process																														
A.1	TEC/MPC appointment	Planned	2014-11-24	2014-11-28																										
		Actual	2014-11-24	2014-12-02																										
A.2	Preparing bidding documents	Planned	2014-12-01	2015-01-15	P																									
		Actual	2014-12-01	2015-01-30 ^a	A	A																								
A.3	Scrutinize bidding document by TEC and submission for approval	Planned	2015-01-15	2015-01-31	P	P																								
		Actual	2015-02-01	2015-07-07		A	A	A	A	A	A	A	A	A	A	A														
A.4	Approval to bidding document by MPC	Planned	2015-02-01	2015-02-07		P																								
		Actual	2015-07-07	2015-08-04									A	A	A															
A.5	Invitation for bid	Planned	2015-02-12	2015-03-11			P	P																						
		Actual	2015-08-20	2015-10-07										A	A	A														
A.6	Closing of bids	Planned	2015-03-11				P																							
		Actual																												
A.7	Bid Evaluation and submission to MPC	Planned	2015-09-16 ^b	2015-09-30											P	P														
		Actual																												
A.8	Review of TEC recommendation by MPC	Planned	2015-09-30	2015-10-07												P														
		Actual																												
A.9	Approval of MPC	Planned	2015-10-07													P														
		Actual																												
A.10	Appeal procedure	Planned	2015-10-07	2015-10-21												P	P													
		Actual																												
A.11	Final Approval of MPC	Planned	2015-10-21													P														
		Actual																												
A.12	Issue of Letter of Award	Planned	2015-10-21	2015-10-30												P														
		Actual																												
B. Construction Process																														
B.1	Site clearing and survey works	Planned	2015-11-01	2015-11-30													P	P												
		Actual																												
B.2	Detail investigation on Subsurface and Hydrological	Planned	2015-11-30	2015-12-15														P												
		Actual																												
B.3	Design Works	Planned	2015-12-15	2016-01-30														P	P	P										
		Actual																												
B.4	Earth Works, Construction of Civil works and Landscaping	Planned	2016-02-01	2016-07-15															P	P	P	P	P	P	P	P	P	P	P	P
		Actual																												
B.5	Work Completion and Hand over to Employer	Planned	2016-07-15	2016-07-30																										
		Actual																												

Notes: **a** - Procurement process was temporally stopped here due to unavailability of land for construction until new land is found. (Initially, It was planned to purchase the land at the vicinity of the project site, based on cost estimate of Valuation Department (VD). However, since there was a large difference between land owner's price and valuation price of VD, Purchasing of initially identified Land for above purpose was cancelled).

b – Revised the time schedule after new land is found.

3. Performance Monitoring

3.1. Compliance with Legal and Policy Requirements

Establishment of the Resettlement Policy of the Moragolla Hydropower Project, legal frame work, resettlement principles and entitlements in the resettlement plan was guided by the GOSL 's Land Acquisition Act (LAA), 1950, National Environmental Act (NEA) No. 47 of 1980, National Involuntary Policy (NIRP) of 2001 and ADB's, Involuntary Resettlement Safeguard Policy Statement of 2009 (SPS).

3.2. Compliance with Social Safeguard Covenants

Table No. 07: Social Safeguard Covenants

Product	Schedule	Para No	Description	Remarks
Loan 3146 SRI	5	9	Land Acquisition and Involuntary Resettlement The Borrower and CEB shall ensure that all land and all rights-of- way required for the project and all project facilities are made available to the Works contractor in accordance with the schedule agreed under the related works contract and all land acquisition and resettlement activities are implemented in compliance with (a) all applicable laws and regulations of the Borrower relating to land acquisition and involuntary resettlement (b) the Involuntary Resettlement Safeguards (C) the RF and (d) all measures and requirements set forth in the respective RF and any corrective or preventative actions set forth in a Safeguard Monitoring Report.	Being complied. Legal frame work, resettlement principles and entitlements in the resettlement plan was guided by the GOSL's Land Acquisition Act (LAA), 1950, National Environmental Act (NEA) No. 47 of 1980, National Involuntary Policy (NIRP) of 2001 and ADB's, Involuntary Resettlement Safeguard Policy Statement of 2009(SPS).
Loan 3146 SRI	5	10	Without limiting the application of the Involuntary Resettlement Safeguards the RF or an RP the Borrower and CEB shall ensure that no physical or economic displacement takes place in connection with the Project until a) Compensation and other entitlements have been provided to affected people in accordance with the RP and b) A comprehensive income and livelihood restoration program has been established in accordance with the RP.	Being complied as per the Resettlement Policy.
Loan 3146 SRI	5	11	Indigenous Peoples The Borrower shall ensure or cause the CEB to ensure that the preparation design, Construction, implementation and operation of the Borrower relating to indigenous peoples (b) the indigenous Peoples Safeguards (c) the IPPF and (d) all measures and requirements set forth in the respective IPP and any corrective or preventative actions set forth in a	No impacts on indigenous people. Census surveys and public consultations revealed that no indigenous people reside in the project periphery.

Product	Schedule	Para No	Description	Remarks
			Safeguards Monitoring Report.	
Loan 3146 SRI	5	12	Human and Financial resources to Implement Safeguards Requirements The Borrower shall make available or cause the CEB to make available necessary budgetary and human resources to fully implement the EMP, the PR and IPP	Being complied
Loan 3146 SRI	5	13	Safeguards – Related Provisions in Bidding Documents and Works Contracts The Borrow and CEB shall ensure that all bidding documents and contracts for works contain provisions that require contractors to <ul style="list-style-type: none"> a) Comply with the measures and requirements relevant to the contractor set forth in an IEE or EIA the EMP the RP and the IPP (to the extent they concern impacts on affected people during construction) and any corrective or preventative actions set out in a Safeguards Monitoring Report. b) Make available a budget for all such environmental and social measures c) Provide the Borrower with a written notice of any unanticipated environmental, resettlement or indigenous peoples risks or impacts that arise during construction, implementation or operation of the project that were not considered in an IEE or EIA the EMP, the RP or the IPP d) Adequately record the condition of roads, agricultural land and other infrastructure prior to starting to transport materials and construction and e) Fully reinstate pathways, other local infrastructure upon the completion of construction. 	Being complied
Loan 3147 SRI	5	14	Safeguards Monitoring and Reporting The Borrower shall do the following or shall cause the CEB to do the following <ul style="list-style-type: none"> a) Submit quarterly Safeguards Monitoring Reports to ADB and disclose relevant information from such reports to affected persons promptly upon submission b) If any unanticipated environmental and/ or social risks and impacts arise during construction implementation or operation of the project that were not considered in an EIA or IEE the EMP the RP or the IPP promptly inform ADB of the occurrence of such risks or impacts with detailed description of the event and proposed corrective action plan c) No later than 90 days the Effective date engage qualified and experienced external 	Being complied

Product	Schedule	Para No	Description	Remarks
			<p>experts under a selection process and terms of reference acceptable to ADB to Verify information produced through the project monitoring process and facilitate the carrying out of any verification activities by such external experts and</p> <p>d) Report any actual or potential breach of compliance with the measures and requirements set forth in the EMP the RP or the IPP promptly after becoming aware of the breach</p>	
Loan 3146 SRI	5	15	<p>Prohibited List of Investments</p> <p>The Borrower shall ensure or cause that no proceeds of the Loan are used to finance any activity included in the list of prohibited investment activities provided in Appendix 5 of the SPS</p>	complied
Loan 3146 SRI	5	16	<p>Grievance Redress mechanism</p> <p>Within 90 days of the Effective date CEB shall establish a grievance redress mechanism acceptable to ADB to receive and facilitate resolution of affected people's concerns, complaints and grievances relating to the Project's land acquisition, resettlement and environmental impacts. Such grievance redress mechanism shall provide a time-bound and transparent mechanism to resolve environmental, land acquisition and resettlement and other social concerns related to the Project. The Borrower, through the MoPE and CEB shall (a) make the existence of this grievance redress mechanism publically known and proactively and constructively review and redress grievances of affected people in relation to the Project.</p>	<p>Grievances Redress Committee (GRC) will be fully function by November 2015. The tentative nominations for the committee is received by the PMO and formal setting up of the committee will be done in near future. As per the Guidance report of Social Impact assessment and resettlement Plan, It is planned to establish independent committee for this purpose.</p> <p>Few grievances have been received to PMU up to now. Some of them are solved and others will be forwarded to GRC after establishing.</p>
Loan 3146 SRI	5	17	<p>Labor standards</p> <p>The Borrower and CEB shall ensure that all civil works contracts and bidding documents for the Project include specific provisions requiring Contractors to (a) comply with all applicable labor laws of the Borrower on the prohibition of child and forced labor (b) give equal pay for equal work regardless of gender, ethnicity or caste and (c) disseminate information on sexually transmitted diseases (including HIV/AIDS) and human trafficking to employees and local communities surrounding the project construction sites.</p>	Now Project is at pre Construction stage and these issues will be addressed at the construction stage.

3.3. Compliance with resettlement plan requirements

3.3.1 Existing Situation of the Area

The project area is predominantly a rural agricultural setting which is characterized mostly by homestead gardens with mixed cultivations. Tea is a source of income for some of the affected people who own small holdings. Mostly household labour is used in weeding and nurturing of Tea lands and harvesting of Tea. Hired labour is seldom used in harvesting Tea. No paddy lands exist in the project affected area. Vegetable cultivation is not very popular.

Land ownership status is not unique. Not all the people in the area are in possession of free hold ownership. Some of the lands have been alienated by the Vishnu Devalaya (Temple of God Vishnu) at Hanguranketha on annual lease. However, at present the occupants of these lands do not pay any lease to the Devalaya. Some are encroachers to the state lands while a few are annual permit holders under State Land Ordinance.

Industries, except for a few blacksmith workshops are not insignificant in the area. Livestock husbandry too is not very popular.

Sand mining along the Mahaweli River within the reservoir area and in the downstream of proposed Dam is taking place at present. Sand mining provides employment to a significant number of unskilled labourers.

As the above Key areas, ADB's Social Safeguard policy statement of 2009 policies and NIRP, the project has developed the resettlement policy which provides for allocation of alternative houses, commercial establishments and lands in lieu of those affected by the project.

3.3.2 Impacts on Residential Houses

Implementation of the project will entail social and economic impacts within parts of the Grama Niladhri Divisions of Ulapane North, Ulapane South, Ethgala and Weliganga. Main social and economic impact will be due to displacement of seventeen (17) households from Weliganga and Ulapane South. These households will be resettled at a location closer to the existing residences. A suitable resettlement site has been identified in consultation with the affected households.

3.3.3 Project Impacts on Lands

Other significant impacts would be due to acquisition of lands for the project activities. Land acquisition will result in loss of homestead gardens, agriculture land, including lands under Tea cultivation etc. Census Survey has identified 30.49 hectares of private land owned by 96 different individuals, to be acquired for project activities including re-aligning of the diversion road at certain sections and widening in other sections as necessary. The total extent of land required for the project has been identified as 93.58 out of which 63.09 hectares are state owned lands.

3.3.4 Project Impacts on Structures Other than Residential Houses

The Census Survey has identified that a total of 42 structures owned by 26 individuals will be affected by the project.

3.3.5 Homestead Gardens Affected by the Project

Out of the total extent of 30.49 hectares of private lands to be affected, 26.97 hectares account for homestead gardens. Homestead gardens are covered with crops such as spices, small beds of vegetable, fruits, tea and different types of trees of timber value.

3.3.6 Livestock Husbandry

One cattle shed and a goat shed have been identified to be affected by the project. No poultry sheds have been identified to be affected due to project activities.

3.3.7 Infrastructure

Major impact on infrastructure will be due to submergence of 548 masl stretch of Atabage road and shifting of three electricity lines due to inundation and improvement of existing roads to the Power House and the Surge Chamber. Also, existing water line along the Ethgala-Dunhinda road will be affected due to road improvements. Water intakes of Dunhinda irrigation canal and the water supply scheme of the Crysbro Poultry Farm will be affected due to reduction of the level of water in the downstream of the river with the construction of the Dam. However, the project has already agreed with the farmers and the management of the Crysbro Farm to make arrangements to supply of water without any interruption.

Existing water line along the Ethgala-Dunhinda road will be redesigned.

3.3.8 Impact on Sand Mining

A significant impact on sand mining will be resulted due to construction of the Dam. The Census Survey has identified 19 licensed sand miners currently engaged in sand mining. They have employed 39 labourers on daily wage basis. Sand mining is a restricted activity as licenses are issued only for three days a week.

3.3.9 Public Health and HIV/AIDS

During the construction period of the project workers in large numbers will migrate in to the project area. It is expected that around 1000 workers will engage in the construction work. They might carry chronic and socially contemptible diseases such as HIV/AIDS (People in Sri Lanka consider HIV/AIDS in contempt). However, spread of HIV/AIDS in the project area might be less likely as almost all the persons who will migrate to the area will be male workers and their sexual contacts with the local female cannot be expected as such relationships are considered social taboos. In highly cultured village societies of Sri Lanka, sexually transmitted diseases are unheard or isolated incidents. Despite the fact, the project will take all precautionary measures to arrest a slightest possibility of spreading, HIV/AIDS within the project area. The contractor will also be advised to take all precautionary measures in this respect.

By considering above facts, an Entitlement Matrix has been developed. The Approved Entitlement

Matrix is shown in the Table No. 08.

Table No. 08: Compliance with Entitlement Matrix

	Nature/ Type of Loss	Application	Definition of Entitled Person	Entitlements	Responsible Agency	Compliance Status
1	Loss of residential house	Residential house in the project affected area existed as at the cut-off date	<ul style="list-style-type: none"> a) Owner with legal right b) Non titled dweller c) Encroacher as at the cut-off date 	<ul style="list-style-type: none"> a) House for house with more space and facilities decided by CEB will be provided based on the floor area of the affected house, built in a land not less than 15 perches in extent. b) The alternative houses will be constructed in following types based on the floor area of the affected houses. <ul style="list-style-type: none"> Type A –for floor area less than 650ft² Type B –for floor area greater than 650ft² and less than 750 ft² Type C – for floor area greater than 750 ft² and less than 950 ft² Type D –for floor area greater than 950 ft² and less than 1100ft² Type E – for floor area greater than 1100ft² and less than 1360ft² Type SP – for floor area greater than 1360ft² and less than 1800ft² c) If a Project affected person is willing to construct his house by himself according to the designed prepared by the project. Arrangement will be made to release funds through the Divisional Secretary in stages based on the progress of the construction. d) In case where the residential land is in excess of 0.25acres and less than one acre, an alternative land in similar extent including the extent of land on which the alternative house is built will be provided. If an alternative land cannot be provided due to scarcity of suitable lands, cash compensation based on the valuation determined by the Valuation department will be paid for the lands for which legal possession can be established. 	<p>Divisional Secretary/ CEB</p>	Being Complied

	Nature/ Type of Loss	Application	Definition of Entitled Person	Entitlements	Responsible Agency	Compliance Status
				<p>e) In case where the land in which the affected house located is in excess of 15 perches but less than 0.25 acres or more than one acre, cash compensation in respect of the land in excess of 15 perches or in excess of one acre will be paid based on the valuation by the Valuation Department for which legal possession can be established.</p> <p>f) Encroachers on the state land will be entitled only to compensation to meet the cost incurred for the development of the excess land.</p> <p>g) In case where an alternative house cannot be provided due to unavoidable circumstances, compensation based on replacement cost will be paid.</p> <p>h) Households residing in rented houses will not be entitled for alternative houses. However, they will be entitled for an ex-gratia payment not exceeding Rs. 90,000 /= paid only once.</p> <p>i) Shifting allowance up to a maximum of Rs. 50,000/= or transportation of goods and materials will be provided by the Project.</p> <p>j) Subsistence allowance of Rs. 30,000/= will be paid for the first month upon resettlement.</p>		
1.1	Business Places	Business Places affected by the project, existed as at the cut-off date	<p>a) Owner with legal right</p> <p>b) Non titled business owners</p>	<p>a) An alternative business place will be provided with improved facilities at a suitable location.</p> <p>b) In case where the land in which the affected business place located is in excess of the land on which the alternative business place will be constructed, cash compensation in respect of the market value for the excess land will be paid based on the valuation determined by the Valuation department if the legal possession for the land can be established.</p> <p>c) If an alternative business place cannot be provided before removal of the affected building, a temporary place to carry out the business will be provided by the project or a cash payment will be made, to rent a suitable place to continue with the business.</p> <p>d) Any loss of business income occurred during the interim</p>	Divisional secretary/ CEB	Being Complied

	Nature/ Type of Loss	Application	Definition of Entitled Person	Entitlements	Responsible Agency	Compliance Status
				<p>period will be compensated by the project subject to a maximum of three month period based on the average income of the preceding three months.</p> <p>e) Transport of goods and materials will be attended to by the project or a cash payment depending on the volume of goods and materials to be transported will be paid to the owner for the purpose.</p> <p>f) Those who are running businesses in rented buildings will not be entitled for alternative business places. However, they will be entitled for an ex-gratia payment not exceeding Rs. 90,000/=paid only once.</p>		
1.2	Loss of Informal Business	Informal Business Affected by the Project	Owner of the Informal Business	Once and for all payment (an income restoration allowance) of Rs. 40,000/= to rebuild the informal business.	Divisional Secretary /CEB	Being Complied
2.0	Agriculture Land	Land situated in the project affected area	<p>a) Owner with legal right</p> <p>b) Government land (permit holder)</p> <p>c) Non titled dweller</p> <p>d) Encroachers into the state land before cut- off date</p>	<p>a) An alternative agricultural land similar to the extent of the land to be acquired will be given, at a suitable location or</p> <p>b) Cash compensation based on the valuation determined by the Valuation Department will be provided.</p> <p>c) Alternative land will be prepared by the project to suit the anticipated cultivation or a cash payment will be made for the purpose.</p> <p>d) Once and for all cash payment will be made to purchase seeds and fertilizer.</p> <p>e) Encroachers who have abandoned the agricultural activity will not be entitled to an alternative agriculture land.</p> <p>f) In case where, alternative land cannot be provided due to scarcity of suitable lands, cash compensation based on the valuation determined by the Valuation Department will be paid for the lands for which legal possession can be established.</p> <p>g) If there is a time lag between allocation of an alternative agriculture land and taking over of the land for the project, a cash compensation for loss of income subject to a maximum</p>	Divisional Secretary/ CEB	Being Complied

	Nature/ Type of Loss	Application	Definition of Entitled Person	Entitlements	Responsible Agency	Compliance Status
				<p>of three years will be paid to the cultivator based on assessment obtained from the relevant Divisional Secretary.</p> <p>h) Those who are without legal rights will be entitled only to development cost of the land.</p> <p>i) Agricultural extension services to increase the productivity in collaboration with the Agriculture Department will be organized.</p>	Agriculture Department	
2.1	Commercial Agriculture (Tea, Rubber etc.)	Land situated in the project area	<p>a) Owner with legal rights</p> <p>b) Non-title holders</p> <p>c) Encroachers into the state land before cut- off date</p>	<p>a) If the affected land does not exceed one acre or not less than 0.25 acre an alternative land in similar extent will be provided by the Project.</p> <p>b) Where the lands to be acquired are larger than one acre or less than 0.25 acre, cash compensation in respect of such lands will be paid based on the valuation determined by the Valuation Department, provided that the legal ownership is established.</p> <p>c) Alternative land will be prepared by the project to suit the anticipated cultivation or a cash payment will be made for the purpose.</p> <p>d) Once and for all cash payment will be made to purchase seeds and fertilizer.</p> <p>e) In case where, alternative lands cannot be provided due to scarcity of suitable lands, cash compensation based on the valuation determined by the Valuation Department will be paid for lands for which legal possession can be established.</p> <p>f) If there is a time lag between allocation of an alternative agriculture land and taking over of the land for the project, a cash compensation for loss of income subject to a maximum of three years will be paid to the cultivator based on assessment obtained from the relevant Divisional Secretary.</p> <p>g) Encroachers who have abandoned the agricultural activity will not be titled to an alternative agriculture land.</p> <p>h) For those who cannot establish legal ownership or encroachers in to state lands will be titled only for the development cost of the land.</p>	<p>Divisional Secretary/</p> <p>CEB</p>	Being Complied

	Nature/ Type of Loss	Application	Definition of Entitled Person	Entitlements	Responsible Agency	Compliance Status
2.2	Other Lands	Affected (Acquired) by the project	Owners with the legal rights	Compensation based on the valuation determined by the Valuation Department will be paid.	Divisional Secretary/ CEB	Being Complied
3.0	Loss of standing trees and perennial crops	Trees and perennial crops affected by the project	People who own the land in which the trees and perennial crops exist	Cash compensation determined by the Valuation Department will be paid (in determining the compensation; type, age and the productivity of the trees and perennial crops will be taken in to consideration).	Divisional Secretary/ CEB	Being Complied
4.0	a) Special needs of the vulnerable people. b) Female headed without adult male support c) Differently able people d) Elderly (Householders over 60 years of age) e) Very poor families	Affected vulnerable groups of people requiring special assistance	All APs requiring special assistance	a) Special livelihood restoration programs will be organized. b) Preference will be given when allocating alternative houses. c) Special ex-gratia payment of Rs. 40,000/= will be paid only once.	CEB	Being Complied

	Nature/ Type of Loss	Application	Definition of Entitled Person	Entitlements	Responsible Agency	Compliance Status
5.0	Common amenities	Common amenities affected due to the project	Local community	Replacement will be done at the earliest possible time.	CEB	Being Complied
6.0	Structures other than houses, business places, workshops, industries	Affected by the Project	Owners with legal rights	Cash compensation based on the replacement cost will be paid.	Divisional Secretary/ CEB	Being Complied
7.0	Public utilities a) Water b) Electricity c) Telephone d) Drainage	Public utilities affected due to the project	Owners of the public utilities	Relocation of utilities will be done at proper time.	Relevant Agencies/ CEB	Being Complied
8.0	Shrines and tombs	Affected by the project	Owners of the shrines and tombs	a) Relocation will be done by the project or b) Cash compensation will be paid for relocation.	CEB	Being Complied
9.0	Infrastructure a) Local roads b) Bridges c) Water points etc.	Affected by the project	Communities receiving benefits from the infrastructure	Restoration will be done by the project in consultation with affected communities.	CEB	Being Complied

	Nature/ Type of Loss	Application	Definition of Entitled Person	Entitlements	Responsible Agency	Compliance Status
10.	Loss of employments	People losing employment due to acquisition of properties and project activities	People who will lose wage employment in the private enterprises affected due to acquisition of properties	An allowance not exceeding Rs. 20,000/= per month will be paid for the period of losing employment subject to a maximum of three month period.	Divisional Secretary/ CEB	Being Complied
11.	a) Loss of livelihood (self-employment)	a) People losing livelihood as a result of displacement due to land acquisition for the project	a) People whose self-employment ventures will be disturbed	a) Once and for all allowance of Rs. 50,000/= will be paid to re-established the livelihood.	Divisional Secretary/ CEB	Being Complied
	b) Loss of livelihood (Sand mining)	b) Sand mining locations affected by the Project	b) People who will lose income from sand mining	b) Assistance will be given for alternative source of income opted by the affected sand miners. c) Payment of cash compensation will be arranged for loss of income for the period from the date on which the sand mining will be disturbed and the start of the new source of income, subject to a maximum of six (06) months as determined by the Divisional Secretary.	Divisional Secretary/ CEB	Being Complied
12	Loss of livestock husbandry	Places of livestock husbandry affected by the Project	People whose livestock husbandry activities are disturbed due to the Project	a) Will be provided alternative place for livestock husbandry with improved facilities. b) Will be provided extension services to improve the income from livestock husbandry.	Divisional Secretary/ CEB	Being Complied

3.3.10 Procedure for Payment of Compensation and Dispensation of other Benefits to the Affected People (APs)

Step 1. Affected people (APs) will be adequately informed and educated about their entitlements. The process of information campaign has already been commenced. The Housing Committee established already is an ideal forum for dissemination of information among the APs.

Step 2. Inventory of losses (IOL) will be prepared in respect of all the APs so that their losses can be accurately assessed.

Step 3. Every AP will be given an Identity Number and a file showing losses and their entitlements.

Step 4. Payment of compensation will be in kind where possible or in cash in terms of the provisions of LAA and based on replacement cost.

Step 5. Affected households will be resettled prior to construction of the reservoir.

Step 6. Constant monitoring of resettlement program will be carried out to avoid cost over runs and time over runs.

4. Implementation of the Grievance Redress Mechanism

4.1 Grievance Redress Mechanism

Involuntary resettlement might give rise to grievances among affected (APs) persons in implementing Resettlement Policies despite the fact that the policies are developed taking into consideration the safeguard measures of the APs including their entitlements and improving living standards. Grievances may be related to eligibility criteria, location of resettlement sites, quality of services at those sites, allocation of houses, livelihood issues and social and cultural issues etc. Grievances are surfaced and brought mostly at the time of implementation of the Resettlement Plan. The grievances may be different in nature.

Some of the grievances may be solved by the implementing agency within the accepted policies and the legal framework. There will be two i.e. Resettlement Committee and the Housing Committee (established under the project) at which the APs can raise their common and personal grievances. Most of the grievances brought up at the meetings of these committees could be solved by the implementing agency. However, there may be certain grievances that are more complex and cannot be solved by the implementing agency. To solve such grievances a Grievance Redress Committee (GRC) will be established under the project.

Sometimes grievances brought up before GRC may not be bona fide cases. However, it is imperative to have a mechanism in place to examine and find solutions to the grievances in a most transparent manner to convince the people that their grievances are well examined.

A grievance redress mechanism is essential for smooth implementation of Resettlement Plan (RP). It is inevitable to resolve the grievances and disputes at the community level and as and when they are brought up. The Safeguard Policy Statement 2009 of the Asian Development Bank (ADB) emphasizes the need for grievance redress and dispute resolution mechanisms in the implementation of development projects.

The Moragolla Hydropower Project in keeping with the Safeguard Policy Statement 2009 of the ADB and the National Involuntary Resettlement Policy (NIRP) on resettlement will set up a Grievance Redress Committee (GRC), which will function as an independent body to find solutions to the grievances and disputes brought up by the affected people. It is expected to establish the GRC by November 2015. Once it is appointed it will be notified to the general public by publication of a notice in national newspapers in three languages ie., Sinhala, Tamil and English.

4.2 Status of Implementation of the GRM

Social grievances occur mostly at the time of implementation of the Resettlement Action Plan; and complaints on environmental issues and public nuisances generally occur during the construction period. Both types of grievances are different in nature. However, it is imperative to have a mechanism in place to examine each and find solutions in a transparent manner, to demonstrate to the people that their grievances are examined carefully.

The appointment of the GRC will be notified to the general public by publication of a notice in national newspapers in three languages ie., Sinhala, Tamil and English. The local community will also be informed about the grievance handling procedures of the project through Grama Niladharis¹ of the area and displaying notices at important public places within the Divisional Secretariat Divisions of Udapalatha and Ganga IhalaKorale.

The Additional District Secretary of the Kandy District will function as the Chairperson of the GRC. Members to represent the Affected Persons (AP) at the GRC will be appointed from among respected persons in the area on the recommendations of the Divisional Secretaries of Udapalatha and Ganga IhalaKorale. Other members of the GRC shall be the Civil Engineer of the PMO, a senior representative of the Design and Supervision Consultant and representative(s) of the Contractor(s). An officer nominated by the Project Director of the MHPP will serve as the Secretary to the GRC. An honorarium will be paid to the members of the GRC; the required funds for operation of the GRC will be borne by CEB.

Up to this reporting period, only effective social activity in progress is the land acquisition process. Some formal complaint or grievances have been received to PMU. Some issues were sorted and others need some further actions for a formal solution. Detail list of grievances/complaints received is given below.

¹Grama Niladhari (Village leader) is a Sri Lankan public official appointed by the central government to carryout administrative duties in a Grama Niladhari division, which is a subunit of a divisional secretariat. The duties of a Grama Niladhari include the reporting of issuing of permits, gathering statistics, maintaining the voter registry and keeping the peace by settlement of personal disputes. They are responsible for keeping track of any criminal activity in their area and issuing character certificates on behalf of residents when requested.

Table No. 9: List of grievances/complaints received for Moragolla Hydropower Project

Person who raised the grievance	Address	Date of complaint / grievance	Brief description of the grievance/complaint	Brief description of solution given	Remarks
D G S Wasantha Kumara	No 679/21, Dewala watta, Mawela Road, Ulapane.	2015 - 06 – 29	Decided to build a new house on his land and relevant authorities request from the project for no objection letter	A letter was issued to relevant authorities confirming the details of project boundaries, beyond which the project has no objection for construction.	
S Kariyawasum	889/1, Samanal Bangalawa Road, Athgala, Gampola	2015 – 09 - 01	Fear of scarcity of water due to impact to the water table by drilling the tunnel		Described in detail at Environmental Safeguard Monitoring report
S K Krishnamoorthi	113/A, Mawela Road, Ulapane	2015 – 09 – 02	Request for a new house and land, being affected by the project	Initially he has reject the offered house under the resettlement plan. But the project has already allocated the land and will built a house for him.	
N S Abeyratne	No 30 ½, Weliganga, Mawathura, Gampola	2015 – 09 – 08	The tube well being inundate due to the project.	An alternative permanent water source will be provided by the project before filling of the reservoir	

5. Stake holder Engagement

5.1 Stake holder engagement process

From the beginning, project affected people and all relevant stakeholders in resettlement planning have actively participated. Affected people were apprised on the whole resettlement process and the benefits available to them by way of their entitlements. They were provided with the opportunity to interact with project staff closely. Several stakeholder meetings were held in reasonable intervals so that all the stakeholders had the opportunity to express their views and come up with their useful suggestions.

The stakeholders included the relevant Divisional Secretaries, Chairpersons and Council Members of the Local Authorities within which the project area lies, Representatives from the District Level and Divisional Level Government Agencies and the Semi-Government Agencies, relevant Grama Niladharies, Chair Persons of Farmer Organizations operating under the Dunhinda Canal Irrigation Scheme, representatives from the Ulapane Industrial Estate, distinguished people of the area, project staff and the affected people. At these meetings many stakeholders expressed their concerns over environment and resettlement issues. In particular, affected people were keen to know about the resettlement policy of the project and their entitlements. The dialogue between the affected people and the project staff has been cordial and productive.

Apart from the stakeholder meetings, another strategy was adopted to encourage the affected people to involve more closely and actively in resettlement planning and implementation. The strategy was to establish a Housing Committee. A Housing Committee has already been established and several meetings have been conducted up to now. It has been proved that the Housing Committee is the best forum to interact with the affected people more closely and as more effective forum for information disclosure.

Housing Committee will meet in regular interval until execution of the project is completed. After that the Housing Committee will function as welfare society of the affected people.

In addition to the Housing Committee, special focus group meeting have already been held. Particularly meetings with the farmer's organizations and a few interested groups have been very successful. It is also expected to establish a Resettlement Committee shortly, with a view to get the involvement of all the relevant stake holders resettlement implementation. The Resettlement Committee will be represented by Divisional Secretaries and other divisional heads of the government and semi government agencies, Chairpersons and members of local authorities, Grama Niladharies, distinguished people of the area and the affected people. The meetings of the Resettlement Committee will be held once in every two months.

During reporting period, Minutes of the stakeholder meetings and the Housing Committee meetings are given in the Annex 01.

5.2 Consultations

No Special consultations have been carried during this reporting period. However, Meetings were held to discuss the status of the project implementation, Entitlement matrix and change of the location of resettlement land.

6. Conclusion

Implementation of Moragolla Hydropower Project now is at preconstruction stage and safeguard compliance is an important and highly valued aspect. The beginning of the project social safeguard aspects started with review of project background documents relating to resettlement and social safeguard issues. All elements are in place for enacting an efficient safeguard framework, implementing RP and monitoring of social safeguard issues. Social safeguard and Resettlement monitoring usually are done through focusing on scheduling of activities and details of compensation and payment status following the RP. Other monitoring indicators are also used, including direct one-on-one communications with APs, in connection to property valuation and compensation payment, outcomes of grievances and redresses of grievances and over all physical progress of resettlement plan implementation in a specific context.

However, up to the reporting period, land acquisition process and Procurement process for construction of resettlement village is being carried out. Since land acquisition process had to be completed before all other activities of the Project, every effort has to be made to expedite land acquisition.

It is observed that land acquisition can be expedited, by assigning additional staff in relevant government institutions involved in this process such as Divisional Secretaries (DSS), Department of Survey and Valuation Department etc, where necessary. Also, other resources such as necessary furniture, photocopy machines and stationary can be provided to them to avoid delays. As an inducement to expedite land acquisition work, incentive payments can be made to DSS and their staffs based on the number of land lots acquired. Also, similar incentive payments will be made to the officials of the Valuation Department and the Surveyor General's Department. This scheme had been worked well in hydropower project carried recently. Hence it is planned to find out possibility of providing these facilities for this project.

Further work to be taken up in the next reporting period (Oct–Dec 2015) focusing on a system for monitoring implementation of mitigation measures, public involvement in social safeguards, and enactment of the grievance redress mechanism.

Annexure -01

1. Meeting no 1: Meeting Minutes of Stakeholder meeting
2. Photographs of Stakeholder meeting
3. Meeting no 2: Meeting Minutes of Housing Committee meeting
4. Meeting no 3: Meeting Minutes of Stakeholder meeting
5. Meeting no 4: Meeting Minutes of Housing Committee meeting

Meeting 01- Summary of the Contents of the Stake holder Meeting Minutes

Purpose of the meeting: To educate PAPs for present status of the Project and Consultation for entitlement matrix with relevant government officers.

Date: 2014-11-25

Venue: Weliganga Gangarama Temple

Participants

13 nos of Officers and 74 nos of PAP have participated as per the attendance list attached below.

After welcome speech of Project Manager (Electrical - MHP), Project Director (MHP) explained the objectives of the project and why it is important to the country as well as to the residents of the project area.

Then the other officers were explained their work scopes specially on the entitlement matrix of MHP.

Next item of the agenda was the discussion session. Several questions and issues were raised by the participants in this session and clarifications for those were given successfully by relevant officers participated.

Minutes of the meeting (In Sinhala language) and lists of participants are given below.

මොරගොල්ල ජලවිදුලි ව්‍යාපෘතියෙන් බලපෑමට ලක්වන පාර්ශවයන් දැනුවත් කිරීමේ

4 වන රැස්වීම

2014.11.25 වන දින වැලිහග ශ්‍රී ගංගාරාම විහාරස්ථාන ධර්ම ශාලාවේදී ප.ව. 2.30 ට

- ❖ ආගම සිහිකිරීමෙන් ඉක්බිතිව න්‍යායපත්‍රානුකූලව ප.ව. 2.35 ට පමණ ව්‍යාපෘති අධිකාරී වන්දන අධීර්ශන මහතා විසින් සභාවේ වැඩ කටයුතු ආරම්භ කරන ලදී.
- ❖ ව්‍යාපෘති කළමණාකාර (විදුලි) ආර්.කේ.බී. ගුණරත්න මහතා විසින් පැමිණ සිටි ආරාධිත අමුත්තන් ඇතුළු සියලු දෙනා පිළිගනිමින් මේ දක්වා ව්‍යාපෘති කටයුතු පැහැදිලි කරමින් පිළිගැනීමේ කථාව සිදු කරන ලදී.
- ❖ ව්‍යාපෘති අධ්‍යක්ෂකතුමා විසින් රැස්වීමේ අරමුණ හා ව්‍යාපෘතියේ ඉදිරි කටයුතු පිළිබඳ සවිස්තරාත්මක පැහැදිලි කිරීමක් සිදු කරන ලදී. තවද දිවයිනේ විදුලි පරිභෝජනය, තාප විදුලි නිෂ්පාදනයේදී සිදුවන අධික පිරිවැය පිළිබඳව මෙන්ම ජලවිදුලිය භාවිතයෙන් ලැබෙන ආර්ථික හා පාරිසරික ප්‍රතිලාභ පිළිබඳ පැහැදිලි කළ එතුමා මොරගොල්ල ජලවිදුලි ව්‍යාපෘතියෙන් ඒ සඳහා ලැබෙන ආයතනික පිළිබඳව ද සඳහන් කරන ලදී.
- ❖ ඉන් අනතුරුව වන්දන හේරත් මහතා සභාව අමතමින් නැවත පදිංචි කිරීම්, ඉඩම් පවරා ගැනීම් හා වන්දි ගෙවීම් කටයුතු සඳහා ලංකා විදුලිබල මණ්ඩලය විසින් ඉදිරිපත් කර ඇති ප්‍රඥප්තිය පිළිබඳව දීර්ඝ ලෙස පැහැදිලි කළ අතර බලපෑමට ලක්වන්නන්ට ලැබෙන ප්‍රතිලාභ සම්බන්ධව ද පැහැදිලි කරන ලදී.
- ❖ මිෂනට උඩපළාත ප්‍රාදේශීය ලේකම් කාර්යාලයේ ජනපද නිලධාරී ජී.එස්. උදය කුමාර මහතා විසින් ඉඩම් පවරා ගැනීමේ ක්‍රියාවලිය පිළිබඳව මෙන්ම ඒ සඳහා ඇති අභ්‍යන්තර නීති රීති පිළිබඳව ද පැහැදිලි කරමින් සභාව අමතන ලදී.
- ❖ අනතුරුව සභාව ඇමතු තක්සේරු දෙපාර්තමේන්තුවේ දිස්ත්‍රික් තක්සේරු නිලධාරී විමලවීර මහතා තක්සේරු ක්‍රියාවලිය හා එහි අනුගමනය කරන පිළිවෙලයන් මෙන්ම ඒ සඳහා බලපාන නීති රීති සභාවට පැහැදිලි කරන ලදී.

මින් අනතුරුව බලපෑමට ලක්වන පාර්ශවයන්ගේ අදහස් හා ගැටලු නිරාකරනය කිරීමේ අවස්ථාව එළඹිනි.

අනු අංකය	නම	ගැටලුව	පිළිතුර
01	ආචාර්ය ආනන්ද ජයවර්ධන මහතා	පාරට මුහුණලා ඇති ඉඩම් කොටසට ලැබෙන වටිනාකම සම්ප්‍රේෂණ මාර්ගයට අයත්වන බිම් කොටසේ තක්සේරු ලැබෙන ආකාරය ඉඩම් කොටස් වශයෙන් වෙන් කර ලබා නොගන්නා ලෙසත් එසේ වේ නම් මුළු ඉඩමම පවරා ගන්නා ලෙසත් ඉල්ලා සිටින ලදී.	පාරට මුහුණලා ඇති කොටස අහිමි නොවන අතර මාර්ගය පුළුල් කිරීම පමණක් සිදු කෙරේ. සම්ප්‍රේෂණ කුළුණ ඉදිවන කොටස පමණක් පවරා ගන්නා අතර රැහැන් මාර්ගයට අයත් වන කොටසට සංවර්ධන වටිනාකම පමණක් ගෙවනු ලැබේ. පිළිතුර - ආර්.කේ.බී. ගුණරත්න මහතා - ව්‍යාපෘති කළමණාකරු (විදුලි)

02	රවුදු සමරසිංහ මහතා	ඉඩමෙන් කොපමණ ප්‍රමාණයක් අත්පත් කරගන්නවාද ? හරිතාගාර ව්‍යාපෘතියට වන බලපෑමට ලැබෙන ප්‍රතිලාභ මොනවාද ?	මහවැලි ගඟට මායිම්වන මීටර් 60 ක් පමණ කොටසක් සහ නිවස ඉදිරිපිට ඇල මාර්ගය දක්වා කොටස පමණක් පවරා ගැනීමට කටයුතු කරනු ලැබේ. හරිතාගාර ව්‍යාපෘතියට බලපෑමක් සිදු නොවන පරිදි ඉදිකිරීම් කටයුතු සිදු කරනු ලැබේ. පිළිතුර - ආර්.කේ.බී. ගුණරත්න මහතා - ව්‍යාපෘති කළමණාකරු (විදුලි)
03	එම්.ජී. තිලකරත්න මහතා	ඉඩම පර්චස් 38 ක් පමණක් ඇති අතර නමුත් පර්චස් 40 ක ඉඩමක් මහවැලි අධිකාරිය මගින් ලබා දී ඇත. ඒ සඳහා ඉඩම් කැබැල්ලක් ලබා දෙන ඉල්ලා සිටින ලදී.	පනත පරිදි පර්චස් 40 දක්වා බලපෑමට ලක්වන අයට මුදල්ද, පර්චස් 40 සිට අක්කරය දක්වා බලපෑමට ලක්වන ඉඩම් සඳහා ඉඩමක්ද ලබා දීමට කටයුතු කරනු ලැබේ. පිළිතුර - ආර්.කේ.බී. ගුණරත්න මහතා - ව්‍යාපෘති කළමණාකරු (විදුලි)
04	තිලක් අබේසිංහ මහතා	ඉඩම පවරා ගැනීමට පෙර වන්දිය ලබා ගැනීමට හෝ ඒ පිළිබඳව දැනුවත් විය හැකිද ?	ඉඩම් පවරා ගැනීමේ පනතට අනුව පළමුව භුක්තිය බාරදිය යුතු අතර එම මොහොතේ ලබා ගන්නා වාර්තාවට අනුව වන්දිය පසුව ගෙවනු ලැබේ. පිළිතුර - විමලවීර මහතා - දිස්ත්‍රික් තක්සේරු නිලධාරී
05	ඩබ්.ජී.කේ. දයාවංශ මහතා	වෙනත් ඉඩම් නොමැති බවත් බලපෑමට ලක්වන ඉඩමේ පදිංචිව නොමැති අතර එය පර්චස් 40ට අඩු හෙයින් ඒ වෙනුවට ඉඩම් කොටසක් ලබා දෙන ලෙස ඉල්ලා සිටින ලදී.	ප්‍රඥප්තිට අනුව හා රජයේ නීති රීතිවලට අනුව කටයුතු කරන අතර ප්‍රාදේශීය ලේකම්තුමා හා තක්සේරු නිලධාරීතුමා විසින් තීන්දු තීරණ ගන්නවා ඇත. පිළිතුර - ආර්.කේ.බී. ගුණරත්න මහතා - ව්‍යාපෘති කළමණාකරු (විදුලි)

06	කේ. අමරසිංහ මහත්මිය	ඉඩමේ පිටුපස කොටස ජලාශයට මායිම් වන අතර ඉදිරියේදී නායයෑමක් සිදුවුවහොත් ඒ සඳහා ගන්නා පියවර හා ඒ සම්බන්ධව ලිඛිතව සටහනක් අවශ්‍ය බව ඉල්ලා සිටින ලදී.	කිසියම් භූමියකට හෝ නිවසකට හානියක් වේ නම් ආරක්ෂිත බැම් ආදි සුදුසු ක්‍රියාමාර්ග ගන්නා අතර ඒ සඳහා විශේෂඥ උපදෙස් ලබා ගැනීමට කටයුතු කෙරේ. මේ වනවිටත් ඒ පිළිබඳව දීර්ඝ අධ්‍යයනයක් සිදුකර වාර්තා ලබා ගෙන ඇත. පිළිතුර - ආර්.කේ.බී. ගුණරත්න මහතා - ව්‍යාපෘති කළමනාකරු (විදුලි) චන්දන කේ අබේරත්න මහතා - විදුලි අධිකාරී
07	අසේල පතිරණ මහතා	ප්‍රදේශයේ පොදු ප්‍රශ්නයක් ලෙස ජලාශයේ ජලය පිරුණු පසු නායයෑම් අවධානයක් ඇති විය හැකිද	ඒ පිළිබඳව ගැටලුවක් ඇත්නම් ප්‍රාදේශීය ලේකම්තුමා හරහා ජාතික ගොඩනැගිලි පර්යේෂණ ආයතනය වෙත යොමු කර කටයුතු කරන ලෙස දන්වා සිටින ලදී. උඩපළාත ප්‍රාදේශීය ලේකම් කාර්යාලයේ ඉඩම් නිලධාරී - නිහාල් මහතා

චන්දන අබේරත්න මහතාගේ ස්තුති කතාවෙන් පසු සභාවේ වැඩ කටයුතු අවසන් විය.

මෙම රැස්වීම සඳහා බලපෑමට ලක්වන පාර්ශවය වෙනුවෙන් 75 දෙනෙකු පමණ සහභාගී වූ අතර නිලධාරී මණ්ඩලය වෙනුවෙන් නිලධාරී මහත්ම මහත්මින් 20 ක් පමණ සහභාගී විය.







MORAGOLLA HYDROPOWER PROJECT-CEYLON ELECTRICITY BOARD

4th Stake Holder Meeting (Land)- 2014/11/25 at 14.00

Attendance list - Officers Form Government

No.	Name	Designation & Institutes	Telephone no & e Mail Address	Signature
01	A.G. Ishaka Sudarshani	Grama Niladhari Nawaderida	077-9818878	
02	G. Shrawatha Udaya Kumara	L/O	071-4427452	
03	M.G. Nihal Chandana	Land Acquisition (Government)	0775289156	
04	K.M. Gedda Nakkantla	L/O - Gogajhalakande	0718008413	
05	T.B.U. Ujjerathne	Grama Niladhari Weliganga	0774-814496	
06	K.B.P.S. Chandrarathna	Grama Niladhari Ulapane North	077 6965 239	
07	H.T.N.L. Kumarasinghe	Grama Niladhari Gampalawela	0766802373	
08	K.A.S. KELLUWATHNE	G.S. - Sinharaja	077 9872320	
09	U.A. Abeyrathna	Grama Niladhari Ulapane South	077 6091190	

MMP/REGUM/2014/20

No.	Name	Designation & Institutes	Telephone no & e Mail Address	Signature
10	R.K.B. Gauravathur	CEB, DM.		
11	D.G.K. Ranasinghe	CEB, PM.		
12	W.D. Ranasinghe	PEB, CEB		
13	P.M.C.M. Rajapaksa	MS (C&I)		

40

[illegible]

ಕ್ರ.ಸಂ.	ನಾම	ಲಿಖಿತ ಮತ್ತು ಪ್ರಕಟಿತ ಕಾರ್ಯ	ಕಾರ್ಯ
20	ಮಹದೇವ	01545688373 01-01-2020 - 2020	ಮಹದೇವ
21	ಶ್ರೀ ಶ್ರೀ (ಕುಟುಂಬ)	081-2353916 5-02-29, ಶ್ರೀಶೈಲಾ ಕಾರ್ಡ್	ಮಹದೇವ
22	ಶ್ರೀ.ಶ. ಕುಟುಂಬ	072-822259 02/11/11 ಕುಟುಂಬ ಕಾರ್ಡ್	ಮಹದೇವ
23	ಶ್ರೀ.ಶ. ಕುಟುಂಬ	072-6585550 02/11/11 ಕುಟುಂಬ, ಮ.ಶ.ಕ.	ಮಹದೇವ
24	ಶ್ರೀ.ಶ. ಕುಟುಂಬ	072-8631, ಕುಟುಂಬ ಕಾರ್ಡ್ 02/11/11 ಕುಟುಂಬ - ಮ.ಶ.ಕ.	ಮಹದೇವ
25	ಶ್ರೀ.ಶ. ಕುಟುಂಬ	072-8631, ಕುಟುಂಬ ಕಾರ್ಡ್ 02/11/11 ಕುಟುಂಬ	ಮಹದೇವ
26	ಶ್ರೀ.ಶ. ಕುಟುಂಬ	26/11/2020, ಕುಟುಂಬ ಕಾರ್ಡ್ 072-8631, ಕುಟುಂಬ ಕಾರ್ಡ್ 2353788	ಮಹದೇವ
27	ಶ್ರೀ.ಶ. ಕುಟುಂಬ	27/11/2020 - 25/6 072-8631, ಕುಟುಂಬ ಕಾರ್ಡ್ 2353788	ಮಹದೇವ
28	ಶ್ರೀ.ಶ. ಕುಟುಂಬ	123 MAHARAJA KULPANE 072-8631, ಕುಟುಂಬ ಕಾರ್ಡ್	ಮಹದೇವ
29	ಶ್ರೀ.ಶ. ಕುಟುಂಬ	8, 27/11/2020, ಕುಟುಂಬ ಕಾರ್ಡ್ 072-8631, ಕುಟುಂಬ ಕಾರ್ಡ್	ಮಹದೇವ

අංකය	නම	ලිපිනය හා දුරකථන අංකය	අවසාන
30	විජේවර්ධන	0977396494 Rendane road	JK
31	P.R. සමසාරන	077 0881761 ගුණලංක පාරේ	Samiranga
32	විජයසාරන	ගුණලංක පාරේ 081-4990820x 4545	
33	කී. ටී. සමසාරන.	077-0289181 ගුණලංක, පාරේ.	Thakshila
34	කී. ටී. සමසාරන	57/16, පිටුමුල්ල. අ. පාසල පිටුමුල්ල. 0777-7267301	කුමාර
35			
36	සමසාරන	113 පාරේ පිටුමුල්ල	කුමාර
37	විජය සමසාරන	077-6686203 11-A, පාරේ පිටුමුල්ල	කුමාර
38	විජය සමසාරන	686 පාරේ පිටුමුල්ල	කුමාර
39	විජය සමසාරන	109 පාරේ පිටුමුල්ල 081, 885471 686 පාරේ	කුමාර

ക്രമം	നാമം	വിജ്ഞാപന നമ്പർ	വർഗ്ഗം
40	W.R. ജോർജ്ജ്	A 108 മെട്രിക് ടൺ 0776503671	ഗ്രേഡ്
41	D.G.S. മോൻ ഫാർ	NO: 679/21 മെട്രിക് ടൺ 081235639 മെട്രിക് ടൺ - ലോഡ്	ഗ്രേഡ്
42	H.R.N.S. മോൻ	077810742	ഗ്രേഡ്
43	W.M.I.W. മോൻ	0776224243	ഗ്രേഡ്
44	W.M. ജോർജ്ജ്	0774712405	ഗ്രേഡ്
45	G.M. ജോർജ്ജ്	081497495	ഗ്രേഡ്
46	D.V. മോൻ	0756720730	ഗ്രേഡ്
47	R.H. മോൻ	0771941340	ഗ്രേഡ്
48	W.A. മോൻ	0771941340	ഗ്രേഡ്
49	W.A. മോൻ	0771941340	ഗ്രേഡ്

අංකය	නම	ලිපිනය හා දුරකථන අංකය	අත්සන
50	අ.එ. එ. බණ්ඩාර	588/1A මාවතලේ පාර.	අත්සන
51	මල් පී. පිලිප්	මාවතලේ පාර.	අත්සන
52	අල්ලා මහේස්වරිය	මාවතලේ පාර.	-
53	මහේස්වරිය	මාවතලේ පාර.	-
54	අල්ලා මහේස්වරිය	මාවතලේ පාර.	-
55	මල් පී. පිලිප්	මාවතලේ පාර.	-
56	මල් පී. පිලිප්	මාවතලේ පාර.	-
57	මල් පී. පිලිප්	මාවතලේ පාර.	-
58	මල් පී. පිලිප්	මාවතලේ පාර.	-
59	මල් පී. පිලිප්	මාවතලේ පාර.	-

අංකය	නම	ලිපිනය හා දුරකථන අංකය	අත්සන
60	A - A - ROAD.	123 D. Nawela Road	Rajali
61	V. Ganesan	මානව පාර පහත 8 සිංහල පාර පහත	Rajali
62	ආර්. ආර්. ආර්.	මානව පාර , පහත	ම. නිශාන්ත
63	ආර්. ආර්. ආර්.	මානව පාර , පහත	ම. නිශාන්ත
64	ආර්. ආර්. ආර්.	මානව පාර , පහත	ම. නිශාන්ත
65	S. Ganesan	123 D. Nawela Road	Rajali
66	Sithyamma	123 D. Nawela Road	
67	H. W. A. මානව	8/8 පහත - මානව 0815657941	Rajali
68	S. U. K. මානව	E-11. මානව, පහත 071-8028931	ම. නිශාන්ත
69	S. P. G. මානව	මානව පාර, මානව පහත 0778223218	ම. නිශාන්ත

අංකය	නම	ලිපිනය හා දුරකථන අංකය	අත්සන
70	TILAK ABYSINGHE	83/2, 1ST LANE PASSA MACAATHA, THALAKAMA, MAHARAJE.	0724163208 011-2788891 MAHARAJE.
71	M.M.M. MAGESA	123 MAWAL ROAD ULAGAMU	MAGESA
72	Y. G. Thilakaratna.	5, Weligama, Koolathana 0776042845	Y.G.
73	A.K.A Jayaraj Sir, Thalaka	NO 28 OMALE ROAD	J
74	A R GEORGE	271/24 2 nd FLOOR CHANDRA BUDU	Arith
75			
76			
77			
78			
79			



Figure 01: Welcome Speech by CEB and some of the Officers Participated the meeting Held On 2014-11-26



Figure 02: Land officer (DS-Udawalatha) explaining their scope of work at the meeting held on 2014-11-26



Figure 03: Participants of above meeting

Meeting 02- Summary of the Contents of the Housing Committee Meeting Minutes

Purpose of the meeting: To inform Resettlers of MHP for Location Change of Resettlement land and getting their concurrence for new land at close proximity of their present dwellings (Weliganga).

Date: 2015-03-09

Venue: Mr. NGS Jayawardena's House

Participants

- | | |
|----------------------------|-------------------------------|
| 1. Mr. H.D.C Jayarathna | - Project Director (MHP) |
| 2. Mr. H.M. C.D Herath | - Project Engineer(MHP) |
| 3. Mr. Chandana Abeyrathna | - Project Superintendent(MHP) |

3 nos of Officers and 14 nos of PAP have participated as per the attendance list attached below.

After welcome speech, Project Director (MHP) explained the present situation of the land to be purchased for resettlement purpose. The following facts were highlighted at the meeting.

1. Purchasing of initially planned land had to be depend on valuation price by the Department of Valuation.
2. Since there is large difference between valued price and the quoted price, owners' of the land did not agree to sell at the price of Valuation Department. Subsequently purchasing of this land was cancelled and searched for another land.
3. New lands were found (Government land) at close proximity of the present dwellings of resettlers at Weliganga area and Kuruduwatta – Ganga Ihala Korale DS division.
4. Requested concurrence from all resettlers for these lands.

At the discussion session, several questions and issues were raised by the participants and finally all participants agreed for the land at Weliganga area.

Minutes of the meeting (In Sinhala language) and lists of participants are given below.

Minutes of the meeting and lists of participants.

[illegible]

හරිතව කෘති විකුණුවත් හදාගැනීමට නොහැකි උතුරු බලපෑමක් ඇත.
ඉන්දියානු විශ්වාසය හරිතව හදා ගැනීමට ප්‍රධාන වන්නේ මුළු හරිතව
පෝෂණ ලබා දීමයි.










[illegible][illegible]

may 8

වැලිගල ප්ලාන්

නිවාස අභිමි වත්තන්ගේ කමිටු රැස්වීම

මොරගොල්ල ජලවිදුලි ව්‍යාපෘතිය - ලංකා විදුලිබල මණ්ඩලය (09/03/2015)

අංකය	නම	ලිපිනය හා දුරකථන අංකය	අත්සන
1.	N. G. වෙංගුගල	NO-06, වැලිගල, කෑගල්ල	
2.	සෙනරත් ප්‍රසාද, පුරාතන	නං: 5/1 වල්ලුම, මාතලේ	
3.	K. R. M. කුමාරතුංග	නං: 4 " "	කුමාරතුංග
4.	ආර්. ඩී. කාන්තාරි	නං: 08, වැලිගල	
5.	සමරසේන ගුණ	309/17/1, මොරගොල්ල	
6.	කේ. ඩී. ජයරත්න	නං: 17 වැලිගල	
7.	රේ. ඩී. පරාක්‍රම	8, වල්ලුම	
8.	සමන්ත සමරසේන	113 මොරගොල්ල, මොරගොල්ල	සමන්ත
9.	මාලිකා ජයරත්න	නං: 17 වැලිගල, මොරගොල්ල	මාලිකා
10.	A.S. ජයරත්න සමරසේන	මොරගොල්ල, මොරගොල්ල	Asst. 
11.	R. M. ප්‍රසාද	මොරගොල්ල - මොරගොල්ල	ප්‍රසාද
12.	W.M. ඩිවුලි සමරසේන	මොරගොල්ල, මොරගොල්ල	සමරසේන
13.	Malik Dadas	Keluhak mahanu Pal mahanu	
14.	S. Srikantham mahanu	NO 113 mahanu mahanu	

Meeting 03- Summary of the Contents of the Stake holder Meeting Minutes

Purpose of the meeting: To discuss Compensation policy and issues, among officers under the Udapalatha District Secretariat (DS) division.

Date: 2015-08-10

Venue: Divisional Secretariat Office, Udapalatha, Gampola

Participants

14 nos of Officers in CEB, DS Office, Mahaweli Authority, CEA and Forest Department have participated.

After the welcome speech by Divisional Secretary (Uda palatha), Officers discussed issues in detail.

Issues related to removal of trees, payment procedure for the trees and farm lands, sand miners, were discussed. Then compensation policy and procedures of MHP was discussed in detail among the officers

Then the other officers were explained their work scopes specially on the entitlement matrix of MHP.

Several questions and issues were raised by the participants in this session and clarifications for those were given successfully by relevant officers participated.

Minutes of the meeting (In Sinhala language) and lists of participants are given below.

මොරගොල්ල ජලවිදුලි ව්‍යාපෘතිය ලංකා විදුලිබල මණ්ඩලය
2015/08/10 වන දින රැස්වූ වන්දි කමිටු වාර්තාව

ස්ථානය	:	ප්‍රාදේශීය ලේකම් කාර්යාලය, උඩපලාන, ගම්පොල
දිනය	:	2015/08/10 වන දින
වේලාව	:	ප.ව. 2.30 ට

සහභාගි වූ නිලධාරීන්

1. ප්‍රාදේශීය ලේකම් උඩපලාන.
2. ව්‍යාපෘති අධ්‍යක්ෂ - මොරගොල්ල ජලවිදුලි ව්‍යාපෘතිය.
3. ඉඩම් නිලධාරී - මහවැලි අධිකාරිය.
4. වන කේෂ්ත්‍ර සහකාර - වන සංරක්ෂණ දෙපාර්තමේන්තුව.
5. පරිසර නිලධාරී - මධ්‍යම පරිසර අධිකාරිය.
6. ග්‍රාම නිලධාරී (වැලිගහ) - ප්‍රාදේශීය ලේකම් කාර්යාලය.
7. ග්‍රාම නිලධාරී (නවදෙව්ව) - ප්‍රාදේශීය ලේකම් කාර්යාලය.
8. ජනපද නිලධාරී - ප්‍රාදේශීය ලේකම් කාර්යාලය.
9. ග්‍රාම නිලධාරී (ගලන) - ප්‍රාදේශීය ලේකම් කාර්යාලය.
10. ඉඩම් අත්පත් නිලධාරී - උඩපලාන ඉඩම් දෙපාර්තමේන්තුව.
11. ව්‍යාපෘති කළමනාකරු (සිවිල්) - මොරගොල්ල ජලවිදුලි ව්‍යාපෘතිය.
12. ව්‍යාපෘති ඉංජිනේරු (සිවිල්) - මොරගොල්ල ජලවිදුලි ව්‍යාපෘතිය.
13. ව්‍යාපෘති අධිකාරී (විදුලි I) - මොරගොල්ල ජලවිදුලි ව්‍යාපෘතිය.
14. ව්‍යාපෘති අධිකාරී (විදුලි II) - මොරගොල්ල ජලවිදුලි ව්‍යාපෘතිය.

පිළිගැනීම හා අරමුණු පැහැදිලි කිරීම

උඩපලාන ප්‍රාදේශීය ලේකම්තුමාගේ ප්‍රධානත්වයෙන් මෙම රැස්වීම ආරම්භ කරන ලද අතර එතුමා විසින් පැමිණ සිටි පිරිස පිළිගන්නා ලදී. එසේම පැමිණ සිටින පිරිස හදුන්වා දෙන මෙන්ද ප්‍රාදේශීය ලේකම්තුමා විසින් ඉල්ලා සිටි ලදී.

අ. අ.	ගැටළුව ඉදිරිපත් කළ අය	ගැටළුව	විසඳුම ඉදිරිපත් කළ අය	විසඳුම
01	ප්‍රාදේශීය ලේකම්තුමා	මෙම ව්‍යාපෘතියට අදාළ ඉඩම් දැනට පවරාගෙන ඇති බැවින් එහි ඇති ගස් සඳහා කුමක් කළයුතු දැයි පැමිණ සිටින පිරිසගෙන් අදහස් විමසන ලදී. එහි වර්ථමාන ප්‍රගතිය පිළිබඳව ග්‍රාම නිලධාරී මහත්ම/ මහත්මියගෙන් විමසන ලදී.	ග්‍රාම නිලධාරීන්	දැනට එම ගස් සම්බන්ධයෙන් කිසිදු ගැටළුවක් නොමැති බව ප්‍රකාශ කරන ලදී.
02	ප්‍රාදේශීය ලේකම්තුමා	ඉවත් කළයුතු ගස් වල සම්පූර්ණ විස්තරයක් ලබා දෙන ලෙස ව්‍යාපෘති අධ්‍යක්ෂතුමාගෙන් ඉල්ලා සිටින ලදී.	ව්‍යාපෘති අධ්‍යක්ෂ	දැව සංස්ථාවට ලබාදෙන හා පදිංචිකරුවන්ට කපා ගැනීමට ලබාදෙන ගස් වල සම්පූර්ණ විස්තරයක් 2015.08.24 වන දිනට ප්‍රථම ලබාදීමට ව්‍යාපෘති අධ්‍යක්ෂතුමා එකඟ විය.

03	විදුලි අධිකාරි- වන්දන මයා	ගස් සඳහා වන්දි ගෙවන ආකාරය පිළිබඳ විස්තරයක් ඉදිරිපත් කරන ලදී.		
04	ප්‍රාදේශීය ලේකම්තුමා	<p>ගස් සඳහා වන්දියක් ගෙවීමට අවශ්‍ය අනුමැතිය ඉඩම් අමාත්‍යාංශයෙන් ලබා ගත හැකි බව ප්‍රාදේශීය ලේකම්තුමා ප්‍රකාශ කළ අතර මහවැලිය සතු ඉඩම් වල ගස් සඳහා වන්දියක් නොගෙවන බවද දන්වා සිටී ලදී. එසේම දැව සංස්ථාවෙන් ඊට අදාළ විස්තර ද ලබාදෙන මෙන් ඉල්ලා සිටින ලදී.</p> <p>මෙහිදී වචන ලද ගස් පදිංචිකරුවන්ට ලබාදීමටත්, ගස් සඳහා වන්දියක් ගෙවීමටත් පැමිණ සිටින සියළුම නිලධාරීන් එකඟ විය. (දැව සංස්ථාවේ නිලධාරී මහතා හැර)</p>	දැව සංස්ථාවේ නිලධාරී මහතා	ඒ පිළිබඳව ප්‍රධාන කාර්යාලය දැනුවත් කර පසුව දැනුම් දෙන බව ප්‍රකාශ කරන ලදී.
06	ව්‍යාපෘති අධ්‍යක්ෂ	<p>ගස් ඉවත් කිරීම සඳහා කොපමණ කාලයක් ගත වන්නේද?</p> <p>දැවමය ගසක් ලෙස හඳුන්වන්නේ කුමක්ද?</p>	දැව සංස්ථාවේ නිලධාරී මහතා	වට ප්‍රමාණය සෙන්ටිමීටර් 45 කට වැඩි (පොළොව මට්ටමේ සිට අඩි 4 ½ ක උස ප්‍රමාණයක් මිනුම් කටයුතු කල විට) ඒවා ගසක් ලෙස සලකන බව ප්‍රකාශ කරන ලදී. ගස් ඉවත් කිරීමේ කාර්යය පටිපාටිය ආරම්භ කිරීම සඳහා මාස දෙකකට වැඩි කාලයක් ගත නව බව ප්‍රකාශ කරන ලදී. එසේම වටිනාකම ලක්ෂයකට අඩු එම කාර්යය සඳහා දින 30කට වැඩි කාලයක් ගත වන බව සඳහන් කළ අතර ගස් ලකුණු කිරීම සඳහා පරිසර අධිකාරිය හා දැව සංස්ථාව සහායවන බව ප්‍රකාශ කරන ලදී.
07	ප්‍රාදේශීය ලේකම්තුමා	වේල්ල තැනීමෙන් පසු වැලිගොඩ දමන බලපත්‍ර හිමියන් හා කම්කරුවන් සඳහා ගනු ලබන ක්‍රියා මාර්ග මොනවාදැයි දක්වන ලදී.	ව්‍යාපෘති ඉංජිනේරු (සිවිල් I)	වැලිගොඩ දමන ස්ථාන 19 ක් හා වැලිගොඩ දමන පුද්ගලයන් 39 ක් සිටින බවත් මේ අය සඳහා මාස 06 ක කාල සීමාවක් පමණක් වන්දි ගෙවිය හැකි බවත් ප්‍රකාශ කරන ලදී.
08	ප්‍රාදේශීය ලේකම්තුමා	<p>වැලිගොඩ දමන කම්කරුවන්ගේ රැකියාව අහිමි වීම සම්බන්ධයෙන් ද ප්‍රාදේශීය ලේකම්තුමා විමසන ලදී.</p> <p>කම්කරුවන් සඳහා ගෙවීමට ක්‍රමයක් ඇද්ද යන වග සොයා බලන බව ද එම කම්කරුවන්ට අදාළ විස්තර ග්‍රාමනිලධාරී මගින් ලබාගත හැකි බවත් විකල්ප වැලිගොඩ දමන ස්ථාන ඇත් දැයි සොයා බලන ලෙසත් දැනුවත් කරන ලදී.</p>		

09	ප්‍රාදේශීය ලේකම්තුමා	නැවත පදිංචි කිරීමට අදාළ ප්‍රගතිය විමසන ලදී.	ව්‍යාපෘති ඉංජිනේරු (සිවිල් I)	නැවත පදිංචි කිරීම සඳහා පවුල් 14 ක් සිටින අතර ඔවුන්ගේ ඉඩම් වල හිමිකම් සම්බන්ධයෙන් ගැටළු ඇති බව දන්වන ලදී.
10	ප්‍රාදේශීය ලේකම්තුමා	27 වැනි දින ලං.වි.ම. මගින් පවත්වනු ලබන නැවත පදිංචි කරුවන්ගේ රැස්වීමට සහභාගී වී ඊට අදාළ විස්තර ලබාගන්නා ලෙස ග්‍රාම නිලධාරීන්ට දැනුම් දෙන ලදී.		
11	ප්‍රාදේශීය ලේකම්තුමා	දුක් ගැනවිලි දුක් ගැනවිලි කමිටුව පිළිබඳ විස්තර ව්‍යාපෘති අධ්‍යක්ෂ මගින් විමසන ලදී.	ව්‍යාපෘති ඉංජිනේරු (සිවිල් I)	ඒ පිළිබඳව සවිස්තර විස්තරක් සිවිල් ඉංජිනේරු භේරත් මහතා විසින් ඉදිරිපත් කරන ලදී. ඊට සම්බන්ධ නිලධාරීන් පහත පරිදි වේ. <ol style="list-style-type: none"> 1. අතිරේක දිස්ත්‍රික් ලේකම්තුමා. 2. ව්‍යාපෘති අධ්‍යක්ෂ - මොරගොල්ල ජලවිදුලි ව්‍යාපෘතිය. 3. ව්‍යාපෘති නිලධාරී - මොරගොල්ල ජලවිදුලි ව්‍යාපෘතිය. 4. ජනපද නිලධාරී - උඩපලාත. 5. ජනපද නිලධාරී - ගඟ ඉහල කෝරළය. 6. අදාළ ප්‍රදේශවාසීන් - උඩපලාත. 7. අදාළ ප්‍රදේශවාසීන් - ගඟ ඉහල කෝරළය.
12	වන්දි කමිටුව ප්‍රාදේශීය ලේකම්තුමා	ප්‍රාදේශීය ලේකම්තුමා විසින් එය පිළිබඳව විස්තර කරන ලද අතර එම කමිටුව ප්‍රාදේශීය ලේකම්තුමාගේ ප්‍රධානත්වයෙන් පවත්වනු ලැබේ. එහි හිමිකරුවන් විසින් ඉදිරිපත් කරනු ලබන දේපල වටිනාකම් ගැන සලකා බලන අතර තක්සේරු දෙපාර්තමේන්තුව විසින් ඉදිරිපත් කරනු ලබන අවසාන තක්සේරු වාර්තාව අවසාන වාර්තාව ලෙස සලකනු ලැබේ.	ව්‍යාපෘති අධ්‍යක්ෂ	මෙම තක්සේරු මුදල මෙන් 10%ක වැඩිපුර මුදලක් ලං.වි.ම ව ගෙවිය හැකි බව ප්‍රකාශ කරන ලදී.
13	ඉඩම් නිලධාරී (නිභල් මහතා)	ව්‍යාපෘතියට අවශ්‍ය නම් විශේෂ ඉල්ලීමක් කර වැඩිපුර වන්දි මුදලක් ගෙවීමට හැකි බව ප්‍රකාශ කරන ලදී. එය වන්දි කමිටුවේ ඉදිරි ප්‍රගතිය අනුව ක්‍රියා කළ හැකි බව ප්‍රකාශ කරන ලදී.	ව්‍යාපෘති අධ්‍යක්ෂ	එකඟතාවය ප්‍රකාශ කරන ලදී.

14	ප්‍රාදේශීය ලේකම්තුමා	නැවත පදිංචි කිරීමේ ඉඩම් වල අනවසර අය පදිංචි වීම සම්බන්ධයෙන් වාර්තාමාන තත්වය පිළිබඳ ලං.වි.ම යේ නිලධාරීන්ගෙන් විමසන ලදී.	ව්‍යාපෘති ඉංජිනේරු (සිවිල් I)	එහි දැනට පවුල් 06 ක් පමණ අනවසරයෙන් නිවාස ඉදිකරමින් යන බව ප්‍රකාශ කරන ලදී. මේ පිළිබඳව ගම්පොල පොලීසියේ පැමිණිල්ලක් සටහන් කරන ලද අතර ඒ පිළිබඳව පරීක්ෂණ කටයුතු ද කරගෙන යන බව ප්‍රකාශ කරන ලදී.
15	ප්‍රාදේශීය ලේකම්තුමා	මෙම පුද්ගලයන් සඳහා යම් සහනයක් ලබාදීමට හැකි දැයි ලං.වි.ම. නිලධාරීගෙන් විමසන ලදී.	ව්‍යාපෘති අධ්‍යක්ෂ	වගාව සඳහා පමණක් වන්දියක් ගෙවිය හැකි බව සඳහන් කරන ලදී.
16	ප්‍රාදේශීය ලේකම්තුමා	අවතැන් වූ ජනතාව සඳහා ගනු ලබන වන්දි ක්‍රියා මාර්ග මොනවාදැයි ප්‍රාදේශීය ලේකම්තුමා විමසන ලදී.	ව්‍යාපෘති අධ්‍යක්ෂ	ව්‍යාපෘති අධ්‍යක්ෂතුමා එහි දී කියා සිටියේ එම අය සඳහා වෘත්තීය පුහුණු පාඨමාලා ලබාදීමට බලාපොරොත්තු වන අතර ඒ පිළිබඳ මෙම පුද්ගලයන් සමඟ 2015.08.27 වන දින සාකච්ඡාවක් පැවැත්වීමට බලාපොරොත්තු යන බව ප්‍රකාශ කරන ලදී.
17	ප්‍රාදේශීය ලේකම්තුමා	අමතර කරුණු මොනවාදැයි විමසන ලදී.		
18	ව්‍යාපෘති අධ්‍යක්ෂ	නැවත පදිංචි කිරීමේ කමිටුවක් පත් කරන්නේ කෙසේදැයි ප්‍රාදේශීය ලේකම්තුමාගෙන් විමසන ලදී.	ප්‍රාදේශීය ලේකම්තුමා	එම කමිටුව දිස්ත්‍රික්ක ලේකම්තුමාගේ ප්‍රධානත්වයෙන් පැවැත්විය යුතු යැයි ප්‍රකාශ කරන ලදී.
19	මහවැලිය අධිකාරී (නිලධාරී මහතා)	දැනට මහවැලි ගඟේ මෙම ප්‍රදේශයේ අනවසරයෙන් මැණික් ගරනු ලබන අතර ඒ පිළිබඳ ගම්පොල පොලීසිය හා ස්වර්ණාභරණ අධිකාරියද දැනුවත් කර ඇති බව ප්‍රකාශ කරන ලදී.		

සවස 15.40 ට පමණ ප්‍රාදේශීය ලේකම්තුමාගේ ස්තුති කථා වෙන් පසු රැස්වීමේ කටයුතු අවසන් කරන ලදී.

Meeting 04- Summary of the Contents of the Housing Committee Meeting Minutes

Purpose of the meeting: To aware and inform of the progress of the resettlement compensation scheme and to introduce on vocational training and self-employment scheme under MHP.

Date: 2015-08-27

Venue: Sri Gangarama temple, Weliganga

Participants

- | | |
|----------------------------|-------------------------------|
| 1. Mr. H.D.C Jayarathna | - Project Director (MHP) |
| 2. Mr. K.K.B. Perera | - Project Manager (MHP) |
| 3. Mr. H.M. C.D Herath | - Project Engineer(MHP) |
| 4. Mr. Chandana Abeyrathna | - Project Superintendent(MHP) |

10 nos of Officers and 25 nos of PAPs have participated as per the attendance list attached below.

After welcome speech, Project Director (MHP) explained the present situation of the resettlement plan and stated that the project will help to enhance livelihood by providing restoration programs to the PAPs. The following facts were highlighted at the meeting.

1. Resettlement plan progress and compensation policy was informed and discussed with the PAPs .
2. Vocational training program applications were distributed among the APs. Director, Youth Services Council has educated the available training programs and facilities.
3. Officer from the DS division has explained the training programs that could be offered through them.

At the discussion session, several questions and issues were raised by the participants and clarifications for those were given successfully by relevant officers participated.

Minutes of the meeting (In Sinhala language) and lists of participants are given below.

එකතුකරගෙන ලබනවා බව බිල්ලට පත්වීමට බලාපොරොත්තු වීම
 හරි යන්නට පත්වීමට බලාපොරොත්තු වීම හරි යන්නට පත්වීම
 බලාපොරොත්තු වීම හරි යන්නට පත්වීම බලාපොරොත්තු වීම
 බලාපොරොත්තු වීම හරි යන්නට පත්වීම බලාපොරොත්තු වීම

බලාපොරොත්තු වීම හරි යන්නට පත්වීම බලාපොරොත්තු වීම
 බලාපොරොත්තු වීම හරි යන්නට පත්වීම බලාපොරොත්තු වීම
 බලාපොරොත්තු වීම හරි යන්නට පත්වීම බලාපොරොත්තු වීම
 බලාපොරොත්තු වීම හරි යන්නට පත්වීම බලාපොරොත්තු වීම

බලාපොරොත්තු වීම හරි යන්නට පත්වීම බලාපොරොත්තු වීම
 බලාපොරොත්තු වීම හරි යන්නට පත්වීම බලාපොරොත්තු වීම
 බලාපොරොත්තු වීම හරි යන්නට පත්වීම බලාපොරොත්තු වීම
 බලාපොරොත්තු වීම හරි යන්නට පත්වීම බලාපොරොත්තු වීම

වැහැර දීමේ කාරණා වේ.

බැලීමේදී පරිසරයේ වෙනස්කම්

අයත් රැකියාවේ අයදුම් ලබා ගන්නා බවට ප්‍රතිචාරයක් දීමට
නිවැසියන් ප්‍රතිචාරයක් දීමට අයදුම් ලබා ගන්නා බවට ප්‍රතිචාරයක් දීමට
තත්ත්වයන් බලාපොරොත්තු වීම.

තත්ත්වයන් කිහිපයකින් යුතුව පැහැදිලි කර
වේ.

පරිසරයේ වෙනස්කම් අයත් රැකියාවේ කිසිවක් වෙනස්කම්
ලබා ගන්නා බවට ප්‍රතිචාරයක් දීමට අයදුම් ලබා ගන්නා බවට
ප්‍රතිචාරයක් දීමට අයදුම් ලබා ගන්නා බවට ප්‍රතිචාරයක් දීමට
තත්ත්වයන් බලාපොරොත්තු වීම.

බලාපොරොත්තු වීමේදී

තත්ත්වයන් බලාපොරොත්තු වීමේදී අයදුම් ලබා ගන්නා බවට
ප්‍රතිචාරයක් දීමට අයදුම් ලබා ගන්නා බවට ප්‍රතිචාරයක් දීමට
තත්ත්වයන් බලාපොරොත්තු වීම.

තත්ත්වයන් බලාපොරොත්තු වීමේදී

තත්ත්වයන් බලාපොරොත්තු වීමේදී අයදුම් ලබා ගන්නා බවට
ප්‍රතිචාරයක් දීමට අයදුම් ලබා ගන්නා බවට ප්‍රතිචාරයක් දීමට
තත්ත්වයන් බලාපොරොත්තු වීම.

තත්ත්වයන් බලාපොරොත්තු වීමේදී

තත්ත්වයන් බලාපොරොත්තු වීමේදී අයදුම් ලබා ගන්නා බවට
ප්‍රතිචාරයක් දීමට අයදුම් ලබා ගන්නා බවට ප්‍රතිචාරයක් දීමට
තත්ත්වයන් බලාපොරොත්තු වීම.

තත්ත්වයන් බලාපොරොත්තු වීමේදී

තත්ත්වයන් බලාපොරොත්තු වීමේදී අයදුම් ලබා ගන්නා බවට
ප්‍රතිචාරයක් දීමට අයදුම් ලබා ගන්නා බවට ප්‍රතිචාරයක් දීමට
තත්ත්වයන් බලාපොරොත්තු වීම.

ඉන්ද්‍රජයන්ති ප්‍රධානියාණා ඇති

தேவியின் மனம் உருவாகி வருவதை உணர்ந்து.

இருண்டிடி அங்குள்ள ஒரு வானத்தின

ମି. ଟି. ରାମାଦି ଫୁଲ ଚଳେ ପତ୍ର ଧ୍ୟାନ ନିୟମ, ନିୟମ. ୨୫୫୫୫୫୫୫୫୫

ඉතුරු පිටින්නාගේ බැලීමකට දොරටු වැසීමත් සමඟ පැහැදිලි කළේ.

බැඳි ගලා බසි.ව. තලසායනා ආභා.වේ ඉතිරි දැක්ම හෙයින්

ආණ්ඩුක්‍රම ව්‍යවස්ථා සභාවේ සභාපතිතුමාගේ මාධ්‍ය හමුවකදී

କୀର୍ତ୍ତି ପ୍ରାପ୍ତି ଗୌରବ ଆନନ୍ଦ : କିମ୍ଭାର ସଫଳତାରେ ବିଶେଷ

क्रिया :

ଚଢ଼ାଣି ପ୍ରକାଶକ ଓ ପତ୍ରକାରଙ୍କ ନାମ

ഒമിരേ റിമി കോഡൽ പേർ, ഉപനാമം, തൂക്കം, വയസ്സ്

၁၆၈၆ ခုနှစ်၊ ဇန်နဝါရီလ ၁၆ ရက်၊ နံနက် ၈ နာရီ၊ အင်္ဂါနေ့၊

බහුමයේ ද්විතීය වර්ග අංකයේ වෙනස

පාලකයාගේ ස්වභාවය පිළිබඳව විශ්ලේෂණය කළහ.

တၢ်အိၣ်တၢ်အိၣ်တၢ်အိၣ်

පළමුවෙන් දැනුම් ලබා දීම සඳහා පිළියෙලි කළ බවට

[illegible]

செய்து.

බන්ධනාගාර ආරක්ෂක දෙපාර්තමේන්තුව විශේෂ අපරාධ අංශය පුනරුත්ථාපන අංශය

6025 කිසි දිනක.

උඩ පලාතේ ප්‍රාදේශීය ලේකම් කාර්යාලයේ සභා සාමාජිකයන් 30

କମଳାକାନ୍ତ ଚନ୍ଦ୍ରଶେଖର

ନିମ୍ନ ଚିତ୍ରାଂ ଶୁଦ୍ଧିକରଣ ଆବଶ୍ୟକ ଶୁଦ୍ଧି ଆବଶ୍ୟକ କରାଯିବ

ඊ මුතු සභා රැකියා මාරා වැනි නිසාදී රැකියා සිදු කරන

විශාල ප්‍රමාණයක් මත වැන 6.3 කිලෝ ග්‍රෑම් 2.5 ක්

[illegible][illegible][illegible]

ବିଭାଗୀୟ ମନ୍ତ୍ରୀଙ୍କ ଦ୍ଵାରା ପ୍ରଦତ୍ତ ସୂଚନା ଅନୁଯାୟୀ

১০. কোন কোন কারণে পানির দূষণ হয়?
 উত্তর: পানির দূষণ হয় বিভিন্ন কারণে।

200
 1000

ma



MORAGOLLA HYDROPOWER PROJECT - CEYLON ELECTRICITY BOARD

5th Stake Holder Meeting (Land) - 2015/08/27 at 2:00 - 10:00 am

Attendance list - Offices Form Government

No.	Name	Designation & Institutes	Telephone Number & E-mail Address	Signature
01	T.D.G. අමරසිංහ	302 අංක 7 පාර, පුරාවිද්‍යා	071-787249	
02	ඩී.එම්. චන්ද්‍රසේන	ප්‍රාදේශීය පර්යේෂණ	072 53 88797	Chandrasena
03	V.K.N. Chandrasena	Land Act (Investigation)	0775484158	
04	අ. සමර	පුරාවිද්‍යා (පුරාණ) ප්‍රාදේශීය කාර්යාල	0714426825	
05	H.D.C. Jayaratne	PD (MHP)	0711022386	
06	K.K.B. Perera	PM-(MHP)	0714518322	
07	S.P. Rajapaksa	N.Y.S.C. Instructor	071-3895107	S.P.R.
08	H.M.C.D. Perera	PE (RCE) CEB	0714495186	
09	R.P.T.I. Randeniya	Secretary CEB	077-3233162	
10	N.M.S.K. සේනා Wijesundara	HRDA - D.S. Offi-	0718206653	



මොරගොල්ල පළවිදුලි විද්‍යාපානීය - ලංකා විදුලිබල මණ්ඩලය

බලාපූර්ව ලක්වන ඉඩම්කිමියන් දැනුවත් කිරීමේ රැස්වීම

(වැලිගහ ප්‍රී නංභාරාම ධර්ම ශාලාව 2015/08/27, ප.ව. 2.00) A

නාමලේඛනය

අනු ආ.	නම	ලිපිනය හා දුරකථන අංකය	අත්සන
01	අ/ව. අ/ව. සමරසිංහ	නං: 03/4, වැලිගහ පාර, වැලිගහ	
02	කේ.ඒ. ප්‍රනාන්දු	නං: 5/1, වැලිගහ, නානා	
03	කේ. ඩී. ජයරත්න	දුරක 17, " " "	
04	කේ. ඩී. ජ. කුමාර	දුරක 17/1, " " "	
05	කේ. ඩී. ජ. කුමාර	දුරක 04, " " "	
06	K.P. ආරච්ඡි	දුරක 06, වැලිගහ, නානා	
07	N.G. සේනාරත්න	දුරක-06, වැලිගහ, නානා	
08	සේනාරත්න ආරච්ඡි	දුරක 205, දොරවෙල, ගමගල	Schunaru
09	බිහිමි හේමා කුමාර	දුරක 108/9, කොළ ප. 6, දොරවෙල	
10	කේ. ඩී. ජ. කුමාර	දුරක 015/2, කොළ ප. 6, දොරවෙල	
11	කේ. ඩී. ජ. කුමාර	දුරක 121, කොළ ප. 6, දොරවෙල	
12	A.S.P. ප්‍රනාන්දු	වැලිගහ හි (පුරාණ) ප්‍රාදේශීය කාර්යාල	

