

PROCUREMENT PLAN OF CIVIL WORKS, GOODS and NON CONSULTING SERVICES

104762

Updated till April 07, 2016

Under Ho Chi Minh City Green Transport Development Project

Public Disclosure Authorized

Public Disclosure Authorized

Package No	Package name	Type of Proc	Proc Method	PQ	Type of Bank's review	Draft BD completion	Bid invitation	Bid submission/opening	Bid evaluation report	Contract signing	Contract start	Contract finish	Remark
BRT1-CW1	Construction of BRT lanes, pedestrian bridges, station, adjacent parking areas	Civil works	ICB	No	Prior	01-Sep-16	06-Oct-16	06-Dec-16	15-Jan-17	12-Mar-17	02-Apr-17	30-Sep-18	(18 months)
BRT1-CW2	Construction of Thu Thiem Technical facility, Rach Chiec Terminal, interchange station, and CNG re-fuelling station	Civil works	ICB	No	Prior	01-Nov-16	27-Nov-16	28-Jan-17	19-Mar-17	18-May-17	08-Jun-17	05-Dec-18	(18 months)
BRT1-G1	CNG re-fuelling equipment	Goods	ICB	No	Prior	01-Jan-17	05-Feb-17	26-Mar-17	10-May-17	10-Jul-17	01-Aug-17	31-Jul-18	(12 months)
BRT1-G2	BRT signal system	Goods	ICB	No	Prior	01-Dec-16	03-Jan-17	22-Feb-17	25-Mar-17	05-May-17	01-Jun-17	31-Aug-18	(15 months)
BRT1-G3	Ticketing system and ITS system	Goods	ICB	No	Prior	15-Jan-17	10-Feb-17	31-Mar-17	30-Apr-17	29-Jun-17	20-Jul-17	18-Oct-18	(15 months)
BRT1-G4	BRT buses	Goods	ICB	No	Prior	01-Dec-16	01-Jan-17	19-Feb-17	22-Mar-17	04-May-17	01-Jun-17	30-Nov-18	(18 months)
BRT1-G5	Office Equipment for DOT, MOCPT, Traffic Police and UCCI	Goods	NCB	No	Post	01-Dec-16	15-Dec-16	15-Jan-17	15-Feb-17	16-Mar-17	16-Mar-17	15-Apr-17	(a month)
BRT1-G6	Office furniture for DOT, MOCPT, Traffic police and UCCI	Goods	NCB	No	Prior	01-Oct-16	15-Oct-16	15-Nov-16	05-Dec-16	25-Dec-16	02-Jan-17	28-Feb-17	(2 months)
BRT1-G7	Specialist patrol and surveillance equipment for the Traffic Police	Goods	NCB	No	Post	02-Jan-17	17-Jan-17	17-Feb-17	19-Mar-17	15-Apr-17	15-Apr-17	15-Feb-18	(10 months)

