Yunnan Highway Asset Management Project (P132621)

EAST ASIA AND PACIFIC | China | Transport & ICT Global Practice | IBRD/IDA | Investment Project Financing | FY 2015 | Seq No: 3 | ARCHIVED on 26-Jun-2016 | ISR23254 |

Implementing Agencies: Yunnan Highway Bureau

Key Dates

Key Project Dates

Bank Approval Date:31-Mar-2015
Planned Mid Term Review Date:31-Mar-2018
Original Closing Date:31-Dec-2020

Effectiveness Date:19-Aug-2015
Actual Mid-Term Review Date:-Revised Closing Date:31-Dec-2020

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The Project Development Objective is to improve the efficiency and cost-effectiveness of highway asset management in Yunnan.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

Components

Name

Public Disclosure Authorized

Highway Asset Management Improvement:(Cost \$58.28 M)

Maintenance and Emergency Response Capacities Enhancement:(Cost \$161.69 M)

Pilot of Cost-Effective Maintenance Technologies:(Cost \$25.83 M)

Strengthening Institutional Capacities:(Cost \$8.13 M)

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	Satisfactory	Satisfactory
Overall Implementation Progress (IP)	Satisfactory	Moderately Satisfactory
Overall Risk Rating	Substantial	Substantial

Implementation Status and Key Decisions

The project was approved by the World Bank Board on March 31, 2015. The project legal agreements were signed on June 10, 2015. The project loan became effective on August 19, 2015. The project implementation is ongoing. The preliminary design of the Integrated Management Information System has been completed and reviewed by YHB and domestic experts. The construction of maintenance stations and emergency centers has commenced.

Risks

Systematic Operations Risk-rating Tool

Risk Category Rating at Approval Previous Rating Current Rating

Political and Governance	 Moderate	Low
Macroeconomic	 Moderate	Moderate
Sector Strategies and Policies	 Moderate	Moderate
Technical Design of Project or Program	 Substantial	Substantial
Institutional Capacity for Implementation and Sustainability	 Substantial	Substantial
Fiduciary	 Moderate	Moderate
Environment and Social	 Moderate	Substantial
Stakeholders	 Moderate	Moderate
Other	 	
Overall	 Substantial	Substantial

Results

Project Development Objective Indicators

▶ Percentage of highways in good/fair condition (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value				
Date	31-Dec-2013	19-Jun-2015	20-Jun-2016	31-Dec-2020

▲ National Highways (Percentage, Custom Breakdown)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	50.20	50.20	65.71	60.00
Date	31-Dec-2013	19-Jun-2015	20-Jun-2016	31-Dec-2020

▷ Provincial highways (Percentage, Custom Breakdown)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	50.00		72.55	60.00
Date	31-Dec-2013		20-Jun-2016	31-Dec-2020

▶ Percentage of periodical and rehabilitation maintenance funds allocated based on the recommendations of the asset management system. (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00		0.00	75.00
Date	31-Dec-2013		20-Jun-2016	31-Dec-2020

▶ Length of network per routine maintenance staff member (Km/staff) (Text, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	3.7		4.0	4.8
Date	31-Dec-2013	19-Jun-2015	20-Jun-2016	31-Dec-2020

Overall Comments

The project implementation is at early stage. The major achievements by the mission included the construction of maintenance stations/emergency response centers and the provision of training to staffs. The improvement of road conditions was largely due to special maintenance interventions taken by Highway Bureau for national road audit in 2015.

Intermediate Results Indicators

▶ Establishment of an integrated highway asset management information system (Yes/No) (Text, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No		No	Yes
Date	31-Dec-2013	19-Jun-2015	20-Jun-2016	31-Dec-2020

▶ Annual maintenance funds (RMB/km) (Text, Custom)					
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	38,800		39,233	48,500	
Date	31-Dec-2013	19-Jun-2015	20-Jun-2016	31-Dec-2020	

▶ Percentage of paved road network surveyed (Percentage, Custom)					
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value					
Date	31-Dec-2013	19-Jun-2015	20-Jun-2016	31-Dec-2020	

■ Road (Percentage, Custom Breakdown)					
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	60.00	60.00	71.00	80.00	
Date	31-Dec-2013	19-Jun-2015	20-Jun-2016	31-Dec-2020	

■ Bridge (Percentage, Custom Breakdown)					
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	60.00	60.00	65.00	80.00	
Date	31-Dec-2013	19-Jun-2015	20-Jun-2016	31-Dec-2020	

▶ Percentage of Maintenance Stations and Emergency Response Centers Enhanced (Percentage, Custom)

	Baseline Actual (Previous)		Actual (Current)	End Target	
Value					
Date	31-Dec-2013	19-Jun-2015	20-Jun-2016	31-Dec-2020	

▲ Stations (408 in total) (Percentage, Custom Breakdown)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	45.00	45.00	51.00	100.00
Date	31-Dec-2013	19-Jun-2015	20-Jun-2016	31-Dec-2020

▲ Centers at prefecture level (16 in total) (Percentage, Custom Breakdown)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	6.00	6.00	37.00	100.00
Date	31-Dec-2013	19-Jun-2015	20-Jun-2016	31-Dec-2020

▲ Centers at county level (126 in total) (Percentage, Custom Breakdown)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	50.00	50.00	55.00	100.00
Date	31-Dec-2013	19-Jun-2015	20-Jun-2016	31-Dec-2020

\blacktriangleright	Time to	respond	to emerg	jency evo	ents (Text,	Custom)
-----------------------	---------	---------	----------	-----------	-------------	---------

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	4 hours		4 hours	3 hr
Date	31-Dec-2013	19-Jun-2015	20-Jun-2016	31-Dec-2020

▶ Number of innovative technology contracts piloted (Text, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0		0	4
Date	31-Dec-2013	19-Jun-2015	20-Jun-2016	31-Dec-2020

▶ Percentage of technical assistances completed and adopted (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	100.00
Date	31-Dec-2013	19-Jun-2015	20-Jun-2016	31-Dec-2020

▶ Staff trained and Satisfactory rated training programs (Text, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0		497	4,977 (80%)
Date	31-Dec-2013		20-Jun-2016	31-Dec-2020

4	of which,	female	staff trained	(Text,	Custom	Supplement)
---	-----------	--------	---------------	--------	--------	------------	---

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0		170	1,692 (80%) by Dec. 31, 2020

Overall Comments

Data on Financial Performance

Disbursements (by loan)

Key Dates (by Ioan) Project Loan/Credit/TF Status Approval Date Signing Date Effectiveness Date Orig. Closing Date Rev. Closing Date								Rev. Closing Date	
P132621	IBRD-84850	Effective	USD	150.00	150.00	0.00	0.38	149.63	0%
Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	Disbursed

Cumulative Disbursements



Restructuring History

There has been no restructuring to date.

Related Project(s)

There are no related projects.