

Draft Initial Environmental Examination

January 2014

IND: Karnataka Integrated Urban Water
Management Investment Program
Tranche 1 : Davangere City Sewerage and
Sanitation Scheme

Prepared by Karnataka Urban Infrastructure Development and Finance Corporation, Government of Karnataka for the Asian Development Bank. This is an updated version of the draft originally posted in July 2013 available on <http://www.adb.org/projects/43253-024/documents>.

CURRENCY EQUIVALENTS

(as of 03 January 2014)

Currency unit	–	Indian Rupee (Re/Rs)
Re1.00	=	\$ 0.016
\$1.00	=	Rs61.82

ABBREVIATIONS

ADB	Asian Development Bank
ADB SPS	Asian Development Bank Safeguard Policy Statement
APMC	Agricultural Produce Market Committee
BOD	Bio-Chemical Oxygen Demand
BPL	Below Poverty Line
CAP	Corrective Action Plan
CBO	Community Based Organizations
CC	Complaint Cell
CC Drain	Cement Concrete
CFE	Consent for Establishment
CFO	Consent for Operation
CGWB	Central Ground Water Board
CMC	City Municipal Councils
CPCB	Central Pollution Control Board
dbA	Decibels
DI	Ductile Iron
DPR	Detailed Project Report
DS	Double Suction
EA	Executing Agency
EAC	Expert Appraisal Committee
EC	Environmental Clearance
EIA	Environmental Impact Assessment
ELSR	Elevated Storage Reservoir
EMP	Environmental Management Plan
GDP	Gross Domestic Product
GIL	Grasim Industries Limited
GoI	Government of India
GoK	Government of Karnataka
GLSR	Ground Level Service Reservoir
GRC	Grievance Redress Committee
GSDP	Gross State Domestic Product
ha	Hectares
HDPE	High Density Polyethylene
H&S	Health and Safety
IA	Implementing Agency
IEE	Initial Environmental Examination
IEE	Initial Environmental Examination
IWRM	Integrated Water Resource Management
KIUWMIP	Karnataka Integrated Urban Water Management Investment Program
KMRP	Karnataka Municipal Reforms Project

KSCB	Karnataka Slum Clearance Board
KSPCB	Karnataka State Pollution Control Board
KSRTC	Karnataka State Road Transport Corporation
KTCP	Karnataka Town and Country Planning
KUIDFC	Karnataka Urban Infrastructure Development & Finance Corporation
KUWSDB	Karnataka Urban Water Supply & Drainage Board
M&M	Major and Medium
MFF	Multitranche Financing facility
MoEF	Ministry of Environment and Forest
MSL	Mean Sea Level
NEERI	National Environmental Engineering Research Institute
NGO	Non-Government Organisation
NKUSIP	North Karnataka Urban Sector Investment Program
NOx	Nitrogen Oxide
NRW	Non Revenue Water
OCRP	Office of Compliance Review Panel
OHT	Over Head Tank
OSPF	Office of the Special Project Facilitator
O&M	Operations & Maintenance
PC	Program Consultants
PCU	Project Co-ordination Unit
PMU	Program Management Unit
PIU	Program Implementation Unit
PWD	Public Works Department
RCC	Reinforced Cement Concrete
REA	Rapid Environmental Assessment
RF	Resettlement Framework
RP	Resettlement Plan
RSPM	Residual Suspended Particulate Matter
SC	Scheduled Caste
SEIAA	State Environmental Impact Assessment Authority
SIPMIU	State Investment Program Management and Implementation Unit
SPM	Suspended Particulate Matter
SPS	Sewage Pumping Station
ST	Scheduled Tribe
STP	Sewage Treatment plant
SW	StoneWare
TMC	Town Municipal Council
ToR	Terms of Reference
UGD	Under Ground Drainage
ULB	Urban Local Body
UDWSP	Urban Drinking Water & Sanitation Policy
USD	US Dollars
(U)WSS	(Urban) Water Supply & Sanitation

WEIGHTS AND MEASURES

Kl	kiloliter
km	kilometer
Ha	hectares
HAM	hectares meters
l/hd/dy	liters per head per day
lpcd	liters per capita per day
lps	liters per second
M	million
mbgl	meters below ground level
mcm	million cubic meters
Mg/l	milligram per liter
Mld	million liters per day
m	meter
mm	millimeter

NOTE{S}

In this report, "\$" refers to US dollars.

This initial environmental examination is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, ADB does not intend to make any judgments as to the legal or other status of any territory or area.

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	
I. INTRODUCTION	1
A. Introduction to KIUWRMIP	1
II. POLICY & LEGAL FRAMEWORK	1
A. Extent of the IEE Study	1
B. ADB's Environmental Safeguard Policy	1
C. Government Law and Policies	2
III. DESCRIPTION OF THE PROJECT	3
A. Project Need	3
B. Description of the Subproject	5
IV. DESCRIPTION OF THE ENVIRONMENT	11
A. Physical Resources	11
B. Ecological Resources	14
V. ENVIRONMENTAL IMPACTS & MITIGATION MEASURES	16
A. Overview	16
B. Location Impact	17
C. Design Impact	18
D. Construction Impacts	22
VI. INSTITUTIONAL ARRANGEMENTS	33
A. Implementation Arrangements	33
VII. ENVIRONMENTAL MANAGEMENT PLAN	34
A. Environmental Monitoring Plan	46
B. Environmental Management & Monitoring Costs	62
C. Grievance Redress Mechanism	62
D. Grievance Redress Process	63
E. GRC / SC composition and selection of members	63
VIII. PUBLIC CONSULTATION & INFORMATION DISCLOSURE	65
A. Project Stakeholders	65
B. Consultation & Disclosure Till Date	65
C. Future Consultation & Disclosure	65
IX. RECOMMENDATION & CONCLUSION	66
A. Recommendation	66
B. Conclusion	68

LIST OF APPENDIXES

1.	Rapid Environmental Assessment Checklist	70
2.	Indian Environmental Related Legislations	77
3.	Indian Disposal Standards – Wastewater & Emissions	78
4.	Traffic Management Plan Template	80
5.	Emergency Response Plan Template	95
6.	Minutes of the Stakeholder Consultation Meeting (October 3, 2012, Davangere)	103
7.	National Ambient Air Quality Standards	105
8.	Applicable Noise Standards	106
9.	Salient Features of Major Labour Laws	107

EXECUTIVE SUMMARY

1. The Karnataka Integrated Urban Water Management Investment Program (KIUWMIP, the Program) aims to improve water resource management in urban areas in a holistic and sustainable manner. Investment support will be provided to modernize and expand urban water supply and sanitation (UWSS) while strengthening relevant institutions to enhance efficiency, productivity and sustainability in water use.

2. Davangere water supply and sewerage subproject is one of the subprojects proposed in Tranche 1. Water supply is currently intermittent, unreliable and suffers from huge losses and quality issues. Sewerage system including a wastewater treatment plant is presently in implementation under the ADB assisted NKUSIP; however this does not cover the entire town. ADB requires the consideration of environmental issues in all aspects of the Bank's operations, and the requirements for Environmental Assessment are described in ADB's SPS (2009). This Initial Environmental Examination (IEE) addresses components proposed under Tranche 1 which includes water supply and sewerage components.

3. **Categorization.** Davangere water supply and sewerage subproject is classified as Environmental Category B as per the SPS as no significant impacts are envisioned. Accordingly this Initial Environmental Examination (IEE) has been prepared and assesses the environmental impacts and provides mitigation and monitoring measures to ensure no significant impacts as a result of the subproject.

4. **Subproject Scope.** The subproject is formulated under this Investment Program to address gaps in water and sewerage infrastructure in a holistic and integrated manner. The main objective of the Investment Program is to improve water efficiency, security and have an important effect on public health. Investments under this subproject includes: (i) rehabilitation of existing WTPs; (ii) construction and rehabilitation of service reservoirs; (iii) construction and rehabilitation of water distribution network; (iv) installation of water meters; (v) construction of new sewer network including pumping station; (vi) construction of new WWTP; and (vii) construction of household and community toilets.

5. **Implementation Arrangements.** Karnataka Urban Infrastructure Development & Finance Corporation (KUIDFC) is the Executing Agency (EA) responsible for overall technical supervision and execution of all subprojects funded under the Investment Program. Implementation activities will be overseen by a separate Program Management Unit (PMU) in its head office at Bangalore, in coordination with its regional office and 2 divisional offices established to supervise the implementing agencies in each geographical area. A team of senior technical, administrative and financial officials, including safeguards specialists, will assist the PMU in managing and monitoring Program implementation activities. The Implementing Agencies (IA) ULBs. Project implementation units (PIUs) dedicated exclusively to the project are set up in each town. The PIUs will be staffed by qualified and experienced officers and are responsible for the day-to-day activities of project implementation in the field, and will be under the direct administrative control of the PMU. Consultant teams are responsible for subproject planning and management and assuring technical quality of design and construction; and designing the infrastructure and supervising construction; and safeguards preparation.

6. **Description of the Environment.** Subproject components are located in Davangere urban area or in its immediate surroundings. The subproject sites are located in existing right of ways (RoWs) and government-owned land. There are no protected areas, wetlands,

mangroves, or estuaries in or near the subproject location. There are no forest areas within or near Davangere.

7. **Environmental Management.** An environmental management plan (EMP) is included as part of this IEE, which includes (i) mitigation measures for environmental impacts during implementation; (ii) an environmental monitoring program, and the responsible entities for mitigating, monitoring, and reporting; (iii) public consultation and information disclosure; and (iv) a grievance redress mechanism. A number of impacts and their significance have already been reduced by amending the designs. The EMP will be included in civil work bidding and contract documents.

8. Locations and siting of the proposed infrastructures were considered to further reduce impacts. These include (i) locating facilities on government-owned land to avoid the need for land acquisition and relocation of people, however the wastewater treatment plant (WWTP) will require the acquisition of privately owned agricultural land, which is addressed in the resettlement plan prepared for this subproject; (ii) laying of pipes in RoWs alongside main/access roads, to reduce acquisition of land and impacts on livelihoods specifically in densely populated areas of the city; and (iii) locating the WWTP strictly in accordance to the Davangere Master Plan in the outskirts of the town and ensuring its establishment approximately 200m away from the nearest dwelling.

9. Potential impacts were identified in relation to location, design, construction and operation of the improved infrastructure. Taking into consideration the future development around the proposed WWTP site, the following measures have been incorporated; (i) design of a compact, superior treatment process that reduce the likelihood of odor emission; and (ii) sensitive layout design and green buffer zone around the facility, and regulation of surrounding land use in strict compliance with Davangere Master Plan.

10. During the construction phase, impacts mainly arise from the need to dispose of moderate quantities of waste soil and disturbance of residents, businesses, and traffic. These are common temporary impacts of construction in urban areas, and there are well developed methods for their mitigation. Measures such as conducting work in lean season and minimizing inconvenience by best construction methods will be employed. Traffic management will be necessary during pipe-laying on busy roads. In the operational phase, all facilities and infrastructure will operate with routine maintenance, which should not affect the environment. Facilities will need to be repaired from time to time, but environmental impacts will be much less than those of the construction period as the work will be infrequent, affecting small areas only.

11. Mitigation measures have been developed to reduce all negative impacts to acceptable levels. Mitigation will be assured by a program of environmental monitoring to be conducted during construction. The environmental monitoring program will ensure that all measures are implemented, and will determine whether the environment is protected as intended. It will include observations on- and off-site, document checks, and interviews with workers and beneficiaries. Any requirements for corrective action will be reported to the ADB.

12. The stakeholders were involved in developing the IEE through discussions on-site and public consultation, after which views expressed were incorporated into the IEE and in the planning and development of the subproject. The IEE will be made available at public locations in the city and will be disclosed to a wider audience via the ADB and KUIDFC websites. The consultation process will be continued and expanded during project implementation to ensure

that stakeholders are fully engaged in the project and have the opportunity to participate in its development and implementation.

13. The citizens of the Davangere City will be the major beneficiaries of this subproject. With the improved water supply, they will be provided with a constant supply of better quality water, piped into their homes. The sewerage system will cover the presently uncovered areas under NKUSIP and will remove the human waste from those areas served by the network rapidly and treated at the WWTP, currently in implementation under NKUSIP, to acceptable standards. With the construction of toilets and targeted awareness program on sanitation proposed, in addition to improved environmental conditions, the subproject will improve the over-all health condition of the town. Diseases of poor sanitation, such as diarrhoea and dysentery, should be reduced, so people should spend less on healthcare and lose fewer working days due to illness, so their economic status should also improve, as well as their overall health.

14. The most noticeable net environmental benefits to the population of the towns will be positive and large as a result of improved: (i) water efficiency and security through the implementation of NRW reduction programs and expansion and rehabilitation water supply infrastructure respectively; and (ii) river water quality through the expansion of sewerage networks, treatment capacity and sanitation coverage.

15. **Consultation, Disclosure and Grievance Redress.** Public consultations were done in the preparation of the project and IEE. Ongoing consultations will occur throughout the project implementation period with the assistance of the NGOs. A grievance redress mechanism is described within the IEE to ensure any public grievances are addressed quickly.

16. **Monitoring and Reporting.** The PMU, PIU, and DSC consultants will be responsible for monitoring. The DSC will submit monthly monitoring reports to PMU, and the PMU will send semi-annual monitoring reports to ADB. ADB will post the environmental monitoring reports on its website.

17. **Conclusions and Recommendations.** Therefore the proposed subproject is unlikely to cause significant adverse impacts. The potential impacts that are associated with design, construction and operation can be mitigated to standard levels without difficulty through proper engineering design and the incorporation or application of recommended mitigation measures and procedures. Based on the findings of the IEE, there are no significant impacts and the classification of the subproject as Category “B” is confirmed. No further special study or detailed environmental impact assessment (EIA) needs to be undertaken to comply with ADB SPS (2009) or GoI EIA Notification (2006).

I. INTRODUCTION

A. Introduction to KIUWRMIP

1. The Karnataka Integrated Urban Water Management Investment Program (KIUWMIP, the Program) aims to improve water resource management in urban areas in a holistic and sustainable manner. Investment support will be provided to modernize and expand urban water supply and sanitation (UWSS) while strengthening relevant institutions to enhance efficiency, productivity and sustainability in water use. The Program focuses on priority investments and institutional strengthening in water supply and sanitation within an IWRM context.

2. The Program will be implemented over a four-year period beginning in 2014, and will be funded by a loan via the Multitranche Financing Facility (MFF) of Asian Development Bank (ADB). The Executing Agency is the Karnataka Urban Infrastructure Development Finance Corporation (KUIDFC) and implementing agencies for the Investment Program will be respective Urban Local Bodies (ULBs). Byadgi, Harihar, Ranebennur and Davangere are the four towns chosen to benefit from the first tranche of the investment.

3. The expected outcome will be improved water resource planning, monitoring and service delivery in 3 towns of the Upper Tunga Bhadra sub basin. Tranche 1 will have 3 outputs; (i) Output 1: Expanded efficient UWSS infrastructure in 4 towns of the Upper TungaBhadrasubbasin; (ii) Improved water resource planning, monitoring and service delivery in Karnataka; and (iii) KUIDFC strengthened capacity. The IEE is based on an assessment of these components within the project area.

II. POLICY & LEGAL FRAMEWORK

A. Extent of the IEE Study

4. Indian law and ADB policy require that the environmental impacts of development projects are identified and assessed as part of the planning and design process, and that action is taken to reduce those impacts to acceptable levels. This is done through the environmental assessment process, which has become an integral part of lending operations and project development and implementation worldwide.

5. This IEE, for the Davangere Water Supply and Sewerage Subproject, discusses the environmental impacts and mitigation measures relating to the location, design, construction and operation of all physical works proposed under this subproject. IEE relies mainly on secondary sources of information and site reconnaissance surveys including on-site informal discussions with the local people. The IEE follows the process and documentation as per the ADB's Safeguard Policy Statement (SPS, 2009).

B. ADB's Environmental Safeguard Policy

6. ADB's Safeguard Policy Statement, 2009, requires the consideration of environmental issues in all aspects of the Bank's operations, and the requirements for Environmental Assessment are described in detail in ADB Environmental Assessment Guidelines, 2003. This states that ADB requires environmental assessment of all project loans, programme loans, sector loans, sector development programme loans, financial intermediary loans and private sector investment operations.

7. The nature of the assessment required for a project depends on the significance of its environmental impacts, which are related to the type and location of the project, the sensitivity, scale, nature and magnitude of its potential impacts, and the availability of cost-effective mitigation measures. Projects are screened for their expected environmental impacts and are assigned to one of the following categories:

- (i) Category A: Projects that could have significant environmental impacts. An Environmental Impact Assessment (EIA) is required.
- (ii) Category B: Projects that could have some adverse environmental impacts, but of less significance than those for category A. An Initial Environmental Examination (IEE) is required to determine whether significant impacts warranting an EIA are likely. If an EIA is not needed, the IEE is regarded as the final environmental assessment report.
- (iii) Category C: Projects that are unlikely to have adverse environmental impacts. No EIA or IEE is required, although environmental implications are reviewed.

8. ADB has classed this subproject as Category B and following normal procedure for MFF loans has determined that one IEE will be conducted for each subproject, with a subproject being the water supply and sewerage infrastructure improvements proposed in a subproject town.

C. Government Law and Policies

9. The GoI EIA Notification of 2006 (replacing the EIA Notification of 1994), sets out the requirement for Environmental Assessment in India. This states that Environmental Clearance (EC) is required for specified activities/projects, and this must be obtained before any construction work or land preparation (except land acquisition) may commence. Projects are categorized as A or B depending on the scale of the project and the nature of its impacts.

10. Category A projects require EC from the central Ministry of Environment and Forests (MoEF). The proponent is required to provide preliminary details of the project in the prescribed manner with all requisite details, after which an Expert Appraisal Committee (EAC) of the MoEF prepares comprehensive Terms of Reference (ToR) for the EIA study. On completion of the study and review of the report by the EAC, MoEF considers the recommendation of the EAC and provides the EC if appropriate.

11. Category B projects require environmental clearance from the State Environment Impact Assessment Authority (SEIAA). The State level EAC categorizes the project as either B1 (requiring EIA study) or B2 (no EIA study), and prepares ToR for B1 projects within 60 days. On completion of the study and review of the report by the EAC, the SEIAA issues the EC based on the EAC recommendation. The Notification also provides that any project or activity classified as category B will be treated as category A if it is located in whole or in part within 10 km from the boundary of protected areas, notified areas or inter-state or international boundaries.

12. None of the components of this water supply and sewerage improvement subproject in Davangere falls under the ambit of the EIA Notification 2006, and, therefore EC is thus not required for the subproject.

13. Besides EIA Notification 2006, there are various other Acts, Rules, Policies and Regulations currently in force in India that deal with environmental issues that could apply to

infrastructure development. These are listed in Appendix 2. The specific requirements of this subproject are shown in Table 1

Table 1: Action required to Ensure Subprojects Comply with National Environmental Laws

Component	Applicable Legislation	Compliance	Action required
Components that require tree cutting (OHSR)	Karnataka Preservation of Trees Act, 1976 and Karnataka Preservation of Trees Rules, 1977	This Act has put restriction on felling of trees in the State unless until permitted by the Tree Officer. Application for felling of trees shall be submitted and permission to be obtained.	Tree to be cut enumerated and application to be submitted in required format as per the Act. Compensatory plantation as stipulated in the tree cutting permission shall be adhered to.
Sewage Treatment plant (STP)	Water (Prevention and Control of Pollution) Act 1974	Consent for Establishment (CFE) and Consent for Operation (CFO) from Karnataka State Pollution Control Board KSPCB	Based on project review and site inspection KSPCB provides CFE before construction, and stipulate the disposal standards to be met during operation. After completion of construction, CFO is issued confirming compliance with the CFE conditions, if any
		Renewal of CFO during operation	Based on the performance of the WWTP and its compliance with the disposal standards CFO is renewed every year/two years
Diesel Generators	CPCB guidelines	Procure and operate generators manufactured by CPCB approved manufacturers	Procure generators only from approved manufacturers/suppliers the manufacturer/ supplier shall be registered with the CPCB and shall have valid certificates for "Type Approval" and "Conformity of Production"

III. DESCRIPTION OF THE PROJECT

A. Project Need

14. Old Networks (Pre – NKUSIP). Considering the topography, KUWS&DB has divided the entire city into four Districts, viz 1, 1A, 2, and 3. Three Districts sewerage zones drain into Bettur nallah, which flows from south to north along eastern boundary of the city, while the fourth district drains into Kundawada lake, located on the west side of the city. KUWS&DB constructed outfall sewers and an STP under the NRCP project. Another 20 MLD STP proposed under UIDSSMT scheme is yet to be constructed at upstream side of the Bathi tank.

15. The old part of Davanagere City Corporation is having underground sewerage facility which was laid long back. It has one Sewage treatment plant of 19.45 MLD capacity constructed under the NRCP scheme. It was designed to cover 2,00,000 population for a sewage flow of 20

MLD. The sewer network covers only about 25% of the CC area and only 195 Km roads. In the remaining areas, individual septic tank and dry latrines provide the disposal system for the human waste. It is intended to provide a lasting solution to the problem of effective handling of sullage and sewage generated by implementing an underground sewerage system in the area duly considering the requirements for the next 30 years.

1. Problems relating to the Existing Sewer Network

- (i) There are no drawings of the network.
- (ii) Some of the houses are provided with individual septic tanks and there are a few public toilets. Sewage flows into the septic tanks and its supernatant overflows cause's odour nuisance.
- (iii) **Disposal of Domestic Sewage:** In many parts of the city sewage, sullage and storm water are presently discharged into open drains, which are in turn connected to nearby open channel. Similarly, in many parts sewage, sullage and storm water from the residential areas are presently discharged directly into open drains, which in turn join water bodies, ultimately polluting the fresh water bodies available within the corporation limits.
- (iv) **Individual Latrines:** The number of private latrines is not available. All the private latrines are reported to be flush type, connected either to septic tanks or to the underground sewers. Total number of sewer connections is 53,906. The effluent of the septic tanks is discharged into the open drains or spreads in low-lying areas and some latrines are connected to the UGD sewers.
- (v) **Areas with No Latrines.** Many isolated small areas and some places in major areas have no latrine facility and hence people are practicing open defecation.
- (vi) **Public Latrines:** There are 39 public latrines in the city corporation with 176 seats, 13 of these toilets are "Pay and Use" toilets. Most of the latrines have water supply facility made available from either municipal tap or a bore well. Overhead tanks are also provided on the latrine. The disposal is in a septic tank and the effluent flows to the drains or in low-lying areas.
- (vii) **Inadequate Coverage:** Sewers have been laid for a length of 195 km, out of total 795 km long roads. The coverage is thus 25 percent. Other areas do not have access to UGD system.
- (viii) **Disposal of Domestic Sewage:** In the absence of a comprehensive sewerage system and inadequate sanitation facilities, a large amount of the domestic sewage is let into storm water drains. This is resulting in pollution of the public water bodies such as rivers and nallahs, as the waste runoff leads to these watercourses.
- (ix) **Secondary Drain Links:** Many low lying areas in the city cannot be effectively drained, as there are no proper outlets or secondary drains connecting them to the primary channels.
- (x) **Unhygienic Condition:** The areas where there is no sewerage system are still dependent on the roadside drains for carriage of wastewater. In the absence of well constructed drains, in many areas, wastewater flows along the streets and accumulates in to low lying areas.
- (xi) **Treatment facilities:** At present, there is one Sewage Treatment plant of 19.45 MLD, which has been constructed under NRAP project. One more STP (20 MLD) which is already proposed at upstream side of the bathi tank is yet to be constructed.

This treatment facility has been provided only for the existing sewerage system of the old part of the city. For the remaining part of the city, individual septic tanks and dry latrines provide the disposal system for the human waste. Providing sewage treatment plant to take care of year 2044 demand and located at suitable location so that entire sewage can be drained into this plant by gravity is required.

16. Works under Implementation. The Government of Karnataka (GoK) through the Karnataka Urban Infrastructure Development and Finance Corporation (KUIDFC) has prepared the North Karnataka Urban Sector Investment Programme (NKUSIP) under the Asian Development Bank assistance. Under NKUSIP the total allocation for sewerage component is Rs. 2.30 Crore only. In addition to this the ULB has decided to divert the Rs. 34.63 Crore allocation it has under water supply & urban road components for sewerage sector, making the total funds available to Rs. 36.93 Cr. The total requirement for providing the above explained sewerage system in District 1 has been estimated as Rs.23.455 Crores excluding cost of 20 MLD STP. The works in Davanagere Drainage district has been made into two packages. The components in package one are interception and extending sewerage system by laying new trunk mains, sub-mains & lateral networks in District 1 and in package two is construction of a 20 MLD SBR type STP at Shivanagar. The work shall start in near future.

B. Description of the Subproject

17. Table 2 shows the nature and size of the various components of the subproject. The descriptions shown in Table 2 are based on the proposals at detailed design stage. Locations of subproject components are shown in Figure 1 and 2.

18. **Implementation Schedule.** As per the suggested schedule, preparation of detailed project report and bids for this subproject will commence in 2013. Construction activities for this subproject are likely to start in April-2014, and should be completed in 24 months.

Table 2: Proposed Subproject & Component Descriptions

Infrastructure	Function	Description	Location
1. Sewerage			
Sewage Collection System	The sewerage system being implemented is designed as a separate system of sewage collection (i.e. caters only to wastewater).	Sewer - lying of 204 Km new sewer network with 14740 HSCs connections in District-1 and District-3. Sewer - lying of 10 Km new sewer network	Sewers will be laid underground along the roads in the town in currently uncovered areas; The exact areas will be identified during the detailed design. However, will cover most of the town including high, medium and low dense areas.
Sewage Treatment Plant	Treatment of the waste water	The one new STP has been proposed in the existing STP site and with provision for development of a buffer zone along the	20 MLD at Shiva Nagar and 5 MLD at Avaragere

Infrastructure	Function	Description	Location
		site boundary.	




Figure 1: Location of Subproject Town






Figure 2: The Comprehensive Plan of Sewerage System in Davengere City.



GROUND FLOOR PLAN



FRONT ELEVATION



SECTION A-A

Figure 3: Drawing of Public Toilet

Figure 4





Figure 5



IV. DESCRIPTION OF THE ENVIRONMENT

A. Physical Resources

1. Location

19. Geographically, Davangere Town is located at a latitude of 14°28' N and longitude of 75°59'E, at an average altitude of 602.5 m above the mean sea level (MSL). It is the headquarter town of Davangere District, and is located at about 260 km from Bangalore. Davangere is primarily an educational and commercial centre for the vast hinterland. It is located on the main trade route that connects northern part of the country to the southern peninsula. Extending to an area of 66.08 sq km, the town's population is 435,128. National Highway No. 4 (NH 4) connecting Bangalore – Pune/ Mumbai passes through the City.

2. Topography, Soil & Geology

20. Situated in the Deccan Plateau and close to River Tungabhadra (15 km), the topography of the town is almost flat and slopes gently towards north and west. The north eastern and south eastern part of the city drains towards north, to Bettur Halla, whereas the western and south western part drains towards west to Bathi Tank. Red and black cotton soils are predominant in the region, which favours the growth of cotton, paddy and oil seeds. Red Sandy soil comprises of red loams, red sandy, sandy loams and medium black soils.

21. Predominant geological formation in the region consists of Granites, Gneiss & Schist. As per the seismic zoning map of India, Davangere City falls under Zone II, which is the lowest earth quake risk zone in India. This zone is termed as “low damage risk zone”.

3. Climate

22. Davangere enjoys semi arid climate, dryness in the major part of the year and hot summer. In general, southwest monsoon contributes 58% of total rainfall and northeast monsoon contributes 22% rainfall. The remaining 20% rainfall is received as sporadic rains in summer months. It receives low to moderate rainfall. The district falls under central dry agro-climatic zone of the Karnataka state and is categorized as drought prone. Normal climatic parameters of Davangere are increasing temperature from March to May, usually maximum in May month and minimum temperature that is coldest month during month of December.

23. The normal annual rainfall is 680 mm. However in the last decade (1996-2005) the average rainfall was just 589 mm much below the long term average. Year 2003 was the worst rainfall year, receiving just 388.6 mm.

24. The temperature varies between 35°C to 38°C during summer and 16°C to 20°C during winter. The hot summer season starts in early March and last till the beginning of June when the district comes under the influence of southwest monsoon.




Figure 6: Average Monthly Rainfall and Temperature in Davangere

4. Air Quality

25. The major sources of sound pollution in the city are from the vehicles. Karnataka State Pollution Control Board (KSPCB) monitors air and noise pollution in the State in line with Air (Prevention and Control of Pollution) Act, 1981. KSPCB have monitoring stations located at various places across the state; however covers major cities, and industrial locations. There are no regular monitoring stations in Davangere.

26. Dust pollution in the city appears to be high, especially in areas such as Azad Nagar and Mandakki Bhatti due to presence of puffed rice factories and movement heavy goods vehicles and traffic. Poor quality roads and dry weather is compounding the dust problem in the city. As per a report of KSPCB (2005-06), suspended particulate matter (SPM) and respirable suspended particulate matter (RSPM) in the ambient air is well above the permissible (SPM value of 280 $\mu\text{g}/\text{m}^3$ along the main corridor of the town – PB Road, against the National Ambient Air Quality Standard of 140 $\mu\text{g}/\text{m}^3$). National Ambient Air Quality Standard is given in Appendix 7.

5. Surface Water

27. There are no notable rivers and streams in and around the town. Tungabhadra River flows at a distance of 15 km from the town. Kunduwada Kere (lake) situated in the south western part of the town is an important water body in the town. This is one of the water supply sources to the town besides River Tungabhadra. Bathi Tank is a small lake in the western part. Located on the downstream side of Kunduwada Lake, this tank receives outflow from Kunduwada, and the sewage/wastewater from western part of the town. Presently, a wastewater treatment plant is under construction near Bathi Tank to treat the sewage from eastern parts of the town.

28. Besides these, there are irrigation channels outside the town, originating from a reservoir at Budhihal, about 15 km southwest of the town.

6. Ground Water

29. In Davangere fractured granitic-gneisses, gneisses and hornblende-schists are the main water bearing formations. Ground water occurs within the weathered and fractured rocks under water-table conditions and semi-confined conditions. Aquifers are encountered between the depths of 8.46 and 32 m below ground level (bgl). Bore wells are drilled from a minimum depth

of 35 to a maximum of 200 m bgl. Depth of weathered zone ranges from 5.5 mbgl to 30 mbgl. Yield ranges from 1.5 to 4.0 lps. Transmissivity ranges from 5.27 to 110.67 m²/day. Specific capacity ranges from 4.54 to 36.0 lpm/m draw down. The main source of ground water occurring in the district is through precipitation and return flow from applied irrigation. During May 2006 (pre-monsoon season) the minimum and maximum depth to water level was 4.28 mbgl and 7.65 m bgl respectively. During November 2006 (post-monsoon) water level ranged from 5.30 m bgl to 10.20 m bgl. Although overall groundwater development in Davangere Taluk is 61%, major parts including Davangere City fall under over exploited category (Central Ground Water Board, 2008).

Table 3: Groundwater Development in Davangere Taluk

Particulars	Details (in HAM)
Net annual ground water availability	10576.79
Existing gross ground water draft for all uses	6439.13
Allocation for domestic and industrial use for next 25 years	1032.85
Net ground water availability for future irrigation development	4827.88
Balance ground water irrigation potential available (ha)	5905.66

HAM – hectare meter

30. The Ground Water Quality in the district is generally potable and suitable for irrigation and domestic purposes. Electrical conductivity of ground water in general ranges from 584 to 2720 micro mhos /cm at 25 °C. Fluoride ranges from 0.2mg/l to 2.41 mg/l. Nitrate ranges from 10 to 352 mg/l.




Figure 7: Location of Town in Tungabhadra Basin

B. Ecological Resources

31. Davangere is an urban area surrounded by land that was converted for agricultural use many years ago. There are no forest areas within or near Davangere. Owing to fertile lands and availability of irrigation facilities, the land around the town is extensively cultivated. The outer areas within the CMC limits also under cultivation.

C. Economic Development

1. Land Use

32. Davangere / Harihar Urban Development Authority (DHUDA) has formulated a development plan for Davangere outlining the land-use pattern up to the year 2021. The area usage under the suggested Land Use pattern in the City is presented below

Table 4: Proposed Land Use for Davangere

Land-Use Pattern	Area (Km2)	Percentage Use
Residential	27.80	45.08%
Commercial	2.90	4.70%
Industrial	6.37	10.33%
Public & Semi-Public	4.18	6.78%
Parks, Play-ground and Open Space	5.34	8.66%
Public Utilities	0.46	0.74%
Transport and Communication	12.95	21.04%
Water Shed	1.65	2.68%
Total	61.65	

2. Industry & Agriculture

33. Until recently the city was known as the "Manchester of Karnataka" because of its many cotton mills and supporting trades and businesses. Although these mills contributed to the industrial and commercial development of the city many of them were closed in the 1990's. Currently, the major agro-industrial activity in Davangere revolves around rice and sugarcane, with a number of rice mills and sugar mills in and around the city. There are vast agriculturally rich lands around the town, cultivated by Tungabhadra water. Sugar cane, paddy, jowar and cotton are the major crops grown in and around Davangere.

34. There is an industrial estate in Davangere developed by Karnataka Small Scale Industries Development Corporation (KSSIDC) and spread over an area of 19.35 acres. 14 units are working in this area and are mostly engineering fabrication units. There is another industrial area on Lokikere road, developed by Karnataka Industrial Area Development Board (KIADB), spread over 93.08 acres with 52 working units at present. The industrial mix is mainly engineering, fabrication and garment making.

35. Besides these there are few rice, sugar industries and distilleries in and around the town.

36. Davangere has a large Agriculture Produce Marketing Committee (APMC) yard that caters to the surrounding towns and villages which mainly deals with cotton, paddy and oil seeds. Due to good connectivity by roads and railway line with other parts of the region, it has become a focal point for trade and commerce

3. Infrastructure

37. **Water Supply.** Currently water supply within Davangere is intermittent and varies across the town. The reported duration and frequency is 1-2 hours every 3 days. The current per capita volume made available to customers is assessed at 86litres/head/day, compared with the norm of 135litres/head/day. Tungabhadra River and Kunduwada Lake are the main sources of water supply to the town.

38. **Sewerage and Sanitation.** Davangere is partially covered with underground sewerage – this old system covers about 25% of the city in the central part. The sewerage system in Davangere is divided into three major districts 1, 2 & 3 and a smaller sub-district 1A. This existing sewerage system is mostly in District1 and District 2, coverage in District 3 is very limited. Under NKUSIP, it is proposed to improve the sewerage system in District 1 including the treatment works. However, due to lack of adequate funds, the project will not cover entire District 1. The capacity of the existing wastewater treatment plant (WWTP) is 19.45 MLD (stabilization pond based).

39. **Storm Water Drainage.** In the absence of a properly functioning sewerage system, the open drains are mostly catering to wastewater except during monsoon which carries both wastewater and surface runoff. These open drains dispose waste into Bathi Tank in the west, Bettur Nala in the east and Avaregere Lake in the southeast.

40. **Transportation.** The National Highway No. 4 connecting Bangalore and Pune/Mumbai is the major regional road running in the midst of the city. The city has direct rail connectivity with a broad gauge line connecting Bangalore – Hubli/Mumbai. This railway line contributes a major share in passenger and goods transportation. With a total length of over 1000 km, internal road network in the city is well developed, however are not in good in condition. Most of the roads in the central part are congested.

41. **Power Supply.** Hydal power is the main source of energy in Karnataka, with 61% of total installed capacity. Remaining is mostly from thermal power stations. Contribution of wind and solar energy, although increasing, is negligible. Government run Karnataka Power Corporation Limited (KPCL) is responsible for power generation while Karnataka Power Transmission Corporation Limited (KPTCL) is responsible for power transmission. The distribution to users in Davangere is provided by regional company – Bangalore Electricity Supply Company Limited. Power is supplied from the central grid by overhead cables carried on metal and concrete poles, mainly located in public areas alongside roads. The power supply in Davangere is poor; there are frequent outages in warmer months, and fluctuations in voltage.

D. Socio Cultural Resources

1. Demography

42. During the last decade the population of Davangere City had increased from 363,780 in 2001 to 435,128 in 2011 indicating a decadal growth rate of 19.6 percent. This growth is much less than the last decadal growth rate of 26.6%

Table 5: Population Growth of Davangere City

Year	Population	Decadal Growth Rate
	Nos.	%
1991	287,233	-
2001	363,780	26.6
2011	435,128	19.6

43. **Sex Ratio.** The sex ratio (female population per 1,000 of male population) in Davangere City, as per 2001 census, is 939, which is lower than the district and state urban average figures of 951 and 940 respectively.

44. **Literacy.** The literacy rate of the city is 84.89 percent (2011 census).

45. Largest proportion of population comprises Hindus followed by Muslims and then Christians. Almost all speak in Kannada followed by Hindi.

2. History, Culture & Tourism

46. Davangere was originally a small village, forming one of the suburbs of Bettur. Sultan Haider Ali gave it as jagir to a Maratha chief named Apoji Ram, who encouraged merchants to settle there. While Apoji Ram died without heirs, the place continued to grow, favoured by Tipu Sultan. After the fall of Tipu Sultan's regime, a European firm stepped in and started a cotton mill. These mills flourished as cotton was grown in plenty, in and around Davangere, as well as the adjacent town of Harihar. Climatic conditions and the nature of the soil (black gypsum) favoured its growth. Davangere Cotton Mills is a well-known name in the region.

47. Town has some locally important religious places. Durgambika Temple, said to be around 200 years old, attracts good number of devotees throughout the year. Subramanya Temple is another important temple in the City. Kundavada Lake, Sulakere Lake and Bath Gudda (hill) are the local tourist spots.

V. ENVIRONMENTAL IMPACTS & MITIGATION MEASURES

A. Overview

48. Potential environmental impacts of the proposed infrastructure components are presented in this section. Mitigation measures to minimize / mitigate negative impacts, if any are recommended along with the agency responsible for implementation. Monitoring actions to be conducted during the implementation phase is also recommended. As a general practice, an IEE should evaluate impacts due to the location, design, construction and operation of the project. Construction and operation are the two activities in which the project interacts physically with the environment, so they are the two activities during which the environmental impacts occur. In assessing the effects of these processes therefore, all potential impacts of the project should be identified, and mitigation is devised for any negative impacts. Following sections evaluate impacts of the proposed water supply and sewerage project in Davangere.

B. Location Impact

49. **Location.** These Impacts are associated with planning particularly on the site selection. They include impacts due to encroaching on sensitive areas and impacts on the people who might lose their homes or livelihoods due to the development of the proposed site.

50. In case of sewerage components, no significant impacts are anticipated since the laying of sewer line will be along the already built up area. However, 4.1 km is passing through the private land and hence 1.60 ha will be required to acquire for the sewer network. The one new STP has been proposed in the existing STP site and with provision for development of a buffer zone along the site boundary. No serious impacts on existing environment or surrounding are anticipated due to these project components.

51. Proposed subproject sites are carefully selected to avoid encroachment into sensitive areas and minimise the impacts on people livelihoods and homestead.

52. All the sewer pipes will be laid within the municipal boundary. The sewer pipes will be along the roads, however, total 4.1 km is passing through private land. Larger diameter pipes will mostly be laid along wider roads where there is enough space between the road carriageway and the buildings.

53. Since lot of people will be using the public toilets, there will be significant nuisance to the nearest habitats and commercial places, if the site selection is not proper. Therefore the location of the public toilets will be selected strategically in such a way that people can access it but won't cause nuisance to the houses and commercial places. The sites of public toilets will be identified in consultation with the ULB and community and will be identified in government and vacant lands only.

54. If the individual household toilets are located in the upstream of water bodies, there is a chance for contamination of the water bodies, so the individual toilets should not be constructed at the upstream of any water body.

55. The contractor has to obtain necessary clearances before starting the work. The applicable clearances are given as appendix 8. The proposed sewer network is crossing the railway lines at 3 locations (one in District 1A and two in District 3) and crossing the national highway at four locations (one in District 1 and three in District 3). The crossing locations are given in Figure 6.

56. **Utilities.** During the construction stage of underground sewer lines, traffic and human activities like Telephone lines, electric poles and wires, water lines within the proposed sub project locations may require to be shifted in few cases which will be temporarily interfered due to the operation of construction machineries. Traffic management plan with proper sign board, stocking of construction materials away from the densely built up have been suggested. To mitigate the adverse impacts due to relocation of the utilities, IA will:

- (i) Identify and include locations and operators of these utilities in the detailed design documents to prevent unnecessary disruption of services during construction phase;
- (ii) Conduct detailed site surveys with the construction drawings and discuss with the respective agencies during the construction phase before ground clearance; and

- (iii) Require construction contractors to prepare a contingency plan to include actions to be done in case of unintentional interruption of services. In case of disruption of water supply, alternative supply, through tankers, shall be provided.

57. Site selection of construction work camps, stockpile areas, storage areas, and disposal areas. Priority is to locate these near the subproject locations. However, if it is deemed necessary to locate elsewhere, sites to be considered will not result in destruction of property, vegetation, irrigation, and drinking water supply systems. Residential areas will not be considered for setting up camps to protect the human environment (i.e., to curb accident risks, health risks due to air and water pollution and dust, and noise, and to prevent social conflicts, shortages of amenities, and crime). Extreme care will be taken to avoid disposals near the forest, water bodies, swamps, or in areas which will inconvenience the community. All locations would be included in the design specifications and on plan drawings. Construction work camps shall be located at least 200 m from residential areas. Material stockpiles shall be protected by bunds during the monsoon to arrest the silt laden runoff into drains. The subproject is likely to generate soil from excavations, which needs to be disposed safely. The following measures should be considered for disposal of surplus/waste soil:

- (a) The excavated soil should be removed from construction area at the earliest for beneficial reuse such as land raising / filling of excavated areas.
- (b) Soil should be covered with tarpaulin sheets during the transportation.
- (c) Soil transportation should not be done during the peak hours and should be avoid narrow and heavy traffic routes and important religious or tourist sites.

58. Location for disposing the surplus soil / waste / debris to be identified in barren / unused public lands under the ULBs. Contractor need to identify these locations before starting the work at each site and include in the Construction Management plan.

59. Site selection of sources of materials. Extraction of materials can disrupt natural land contours and vegetation resulting in accelerated erosion, disturbance in natural drainage patterns, ponding and water logging, and water pollution. To mitigate the potential environmental impacts, locations of quarry site/s and borrow pit/s (for loose material other than stones) would be included in the design specifications and on plan drawings. Priority would be sites already permitted by Mines and Geology Department. If other sites are necessary, these would to be located away from population centers, drinking water intakes and streams, cultivable lands, and natural drainage systems; and in structurally stable areas even if some distance from construction activities.

60. For Davangere subproject, the quarry material required will be sand and stone aggregate, and the nearest quarries are near Harihar and Medleri (sand quarries along River TungaBhadra) and Chatra at Motebennur and Hunasikatte in Ranebennur Taluka for stone aggregate. These are existing quarries and are licensed by Mines and Geology Department. The material from the existing quarries will be adequate for the subproject construction, and therefore no new quarry sites will be developed for the purpose

C. Design Impact

61. These impacts arise from the design of the subproject including the technology used, scale of operation/throughput, waste production, discharge specification, pollution sources, and ancillary services.

62. **Sewer system – collection & conveyance.** The sewerage system being implemented under NKUSIP for Davangere is designed as a separate system of sewage collection (i.e. caters only to wastewater). There is considerable length of existing surface drains in the project area that can be used for disposal of storm runoff. The underground gravity sewers will carry sewage from households to the STP. The expansion proposed under this subproject will also be designed as a separate system. To maximize the benefits as intended, Davangere CMC should ensure that all existing septic tanks are phased out by bypassing the inlet and connecting the toilet discharge from each house directly to sewerage system.

63. Accumulation of silt in sewers in areas of low over time, overflows, blockages, power outages, harmful working conditions for the workers cleaning sewers etc are some of the issues that needs to be critically looked into during the sewer system design. A properly designed system is a must for system sustainability. Another critical aspect is change in raw sewage characteristics at inlet of STP may affect the process and output quality.

64. Measures such as the following shall be included in sewer system design to ensure that the system provides the benefits as intended:

- (i) Limit the sewer depth where possible
- (ii) Sewers shall be laid away from water supply lines and drains (at least 1 m, wherever possible);
- (iii) In all cases, the sewer line should be laid deeper than the water pipeline (the difference between top of the sewer and bottom of water pipeline should be at least 300 mm)
- (iv) In unavoidable, where sewers are to be laid close to storm water drains or canals or natural streams, appropriate pipe material shall be selected (stoneware pipes shall be avoided)
- (v) For shallower sewers, use small inspection chambers in lieu of manholes;
- (vi) Design manhole covers to withstand anticipated loads & ensure that the covers can be readily replace if broken to minimize silt/garbage entry
- (vii) Ensure sufficient hydraulic capacity to accommodate peak flows & adequate slope in gravity mains to prevent build-up of solids and hydrogen sulfide generation
- (viii) Equip pumping stations with a backup power supply, such as a diesel generator, to ensure uninterrupted operation during power outages, and conduct regular maintenance to minimize service interruptions. Consider redundant pump capacity in critical areas
- (ix) Establish routine maintenance program, including:
 - Regular cleaning of grit chambers and sewer lines to remove grease, grit, and other debris that may lead to sewer backups. Cleaning should be conducted more frequently for problem areas.
 - Inspection of the condition of sanitary sewer structures and identifying areas that need repair or maintenance. Items to note may include cracked/deteriorating pipes; leaking joints or seals at manhole; frequent line blockages; lines that generally flow at or near capacity; and suspected infiltration or exfiltration; and
 - Monitoring of sewer flow to identify potential inflows and outflows
- (x) Conduct repairs prioritized based on the nature and severity of the problem. Immediate clearing of blockage or repair is warranted where an overflow is

- currently occurring or for urgent problems that may cause an imminent overflow (e.g. pump station failures, sewer line ruptures, or sewer line blockages);
- (xi) Review previous sewer maintenance records to help identify “hot spots” or areas with frequent maintenance problems and locations of potential system failure, and conduct preventative maintenance, rehabilitation, or replacement of lines as needed;
 - (xii) When a spill, leak, and/or overflow occurs, keep sewage from entering the storm drain system by covering or blocking storm drain inlets or by containing and diverting the sewage away from open channels and other storm drain facilities (using sandbags, inflatable dams, etc.). Remove the sewage using vacuum equipment or use other measures to divert it back to the sanitary sewer system.
 - (xiii) Prohibit/prevent disposal of wastewater/effluent from industrial units in the sewers; ensure regular checking to ensure no illegal entry of industrial wastewater into sewers
 - (xiv) Develop an Emergency Response System (ERS) for the sewerage system leaks, burst and overflows, etc. A Template for ERS is provided in Appendix 5.

65. **Sewage Treatment Plant.** The nuisance due to mosquito breeding and bad odour from the STP. To mitigate this impact, development of physical separation and visual screen around the facility is recommended. A buffer zone in the form of landscaping and earth work shall be created around the STP. The banks of the ponds shall be kept clear of grasses and bushes etc.

66. The SBR treatment (for the STP) process consists of the following stages:

- Inlet works with mechanical screens, grit removal, flow measurement & flow splitter box
- Four square batch reactors with individual inlet flow control & a fully automated process
- Mechanical sludge dewatering
- Short term (14 days) sludge holding area

67. The SBR based STP will require uninterrupted power supply for operation of all the activities from STP inlet to treatment (SBR operation) and to sludge dewatering and drying. Disruption in power supply will lead to process upset, may affect the efficiency of treatment, and result in treated effluent quality not meeting the disposal standards. In the context of urban local bodies in India, SBR is a recent and an advanced technology. Technical know-how is very limited or even nil with the local bodies. Although the system will be designed for automated operation with minimum human interference, it is necessary that the Davangere CMC has basic understanding of technical features (design and operation) and regular maintenance.

68. The above issues need to be considered in design and operation of STP. Appropriate measures, such as the following, shall be integrated into planning and design of the STP.

- (i) Continuous uninterrupted power supply should be provided for the facility
- (ii) Back-up facility (such as generator) shall be provided and adequate fuel supplies shall be ensured for running of generator when required;
- (iii) Provide an operating manual with all standard operating procedures (SOPs) for operation and maintenance of the facility; this should include guidance on the follow up actions in case of process disruptions, inferior quality of treated water; etc. Necessary training (hands-on and class room / exposure visits) shall be provided to the ULB staff dealing with STP.

- (iv) The scope of work of facility contractor should include extended operation period (at least five years) to ensure smooth operation, training to the ULB staff and gradual transfer of facility to the Davangere CMC.
- (v) Design should include online monitoring for at the minimum BOD, pH and Ammonia at the inlet and outlet of the plant.
- (vi) Design should include provision for automated shutdown in the incidence of high BOD (above design capacity) entering the plant.
- (vii) Prohibit/prevent disposal of wastewater/effluent from industrial units in the sewers; ensure regular checking to ensure no illegal entry of industrial wastewater into sewers

69. The SBR being an aerobic process and conducted in a compacted and a closed system with automated operation, the odour nuisance will be minimal. However, bad odours may be generated from wet well, primary treatment units and sludge treatment. Besides operating the plant as per the standard operating procedures, the following measure should be included in the designs:

- Provide a green buffer zone of 10-15 m wide around the STP; this should be planted with trees in multi-rows. This will act as a visual screen around the facility and will improve the aesthetic appearance.

70. **Sludge Management.** Sewage sludge generally consists of organic matter, pathogens, metals and micro pollutants. The concentration of parameters such as metals can be influenced by input to the sewers system from industry. However, there are no industries with problematic wastewater discharges in the catchment area of the proposed wastewater treatment plant. Most importantly, as provided above, no industrial discharges are allowed into municipal sewer system.

71. The sludge from SBR basins will be collected into sludge sump and conveyed to centrifuge unit for dewatering the same. The necessary centrifuge feed pumps & centrifuge will be provided. The sludge in the form of a wet cake will be further air-dried in the sludge drying beds and disposed off.

72. The treatment and drying processes kill enteric bacteria and pathogens, and because of its high content of nitrates, phosphates and other plant nutrients the sludge is an excellent organic fertilizer for application to the land. Adequate drying is however necessary to ensure maximum kill of enteric bacteria. To achieve adequate drying minimum drying period (days) shall be ensured. The drying period, which will be varying depending on the season, shall be determined during detailed design.

73. A sludge management plan shall be developed by the STP facility designer. Sludge shall be periodically tested for presence of heavy metals.

74. Proper sludge handling methods should be employed to mitigate pollution due to improper sludge disposal methods. Personal Protection Equipment should be provided to the workers. A sludge management plan should be prepared.

- (i) Dried sludge will be used as soil conditioner. Periodic testing of dried sludge will be conducted to ensure that it does not contain heavy metals that make it unsuitable for food crops. Tests will be conducted to confirm the concentrations below the following standards. As there are no specific standards notified for sludge reuse, the compost quality standards notified under the Municipal Solid

Waste Management & Handling Rules, 2000 have been adopted here. The MSWMH Rules stipulate that “In order to ensure safe application of compost, the following specifications for compost quality shall be met, namely (Table 6);

Table 6: Dried Sludge for Use as Soil Conditioner

Parameters	Concentration not to exceed (mg/kg dry basis, except pH value and C/N ratio) *
Arsenic	10.00
Cadmium	5.00
Chromium	50.00
Copper	300.00
Lead	100.00
Mercury	0.15
Nickel	50.00
Zinc	1000.00
C/N ratio	20-40
PH	5.5-8.5
Arsenic	10.00

*Compost (final product) exceeding the above stated concentration limits shall not be used for food crops. However, it may be utilized for purposes other than growing food crops.

Source: Municipal Solid Waste (Management & Handling) Rules, 2000, Government of India

75. **Sanitation.** Since lot of people will be using the public toilet, there will be nuisance and health risk due to improper design, site selection and due to unhygienic conditions in the public toilets. Therefore, the toilets shall be designed properly to maintain hygienic conditions and aesthetics.

76. Additionally, there should be proper drain system from the toilet connecting to the main network, failure of which would create health issues to the local public.

77. **Septic Tank.** The septic tank should be designed and constructed ensuring no leak or seepage from the sides or the bottom. The pipe connections and joints also should be ensured for leak proof.

D. Construction Impacts

1. Construction Method

78. The project involves construction of the following: i) laying of sewer network. ii) Sewage Treatment Plant iii) individual toilets and iv) public toilets. Following table 7 shows the details of construction activities involved in the subproject.

Table7: Construction Activities for the Subproject

Component	Construction method	Likely waste generated
Sewer lines	Trench excavation along the identified main roads of about 0.4-1 m wide and 1.5- 4 m deep Trench will be excavated using backhoe and where not feasible will be done manually. Excavated soil will be	~3,00,909 m ³ of excavated soil; 93% will be utilized for refill; remaining soil

Component	Construction method	Likely waste generated
	<p>placed along the trench. A bed of sand of 100 mm thick will be prepared at the bottom and pipes will be placed and joined. Excavated soil will be replaced and compacted. Where the pipes are laid in the roadway, handheld pneumatic drill will be used to break the road surface.</p> <p>Construction activity will be conducted along the roads in the town and will cover most part of the town excluding the dense core city areas where currently sewerage system is being implemented under NKUSIP. The work will be conducted by a team of 5 workers at each site</p>	<p>(~21,000 m³) need to be disposed off</p>
Sewerage Treatment plant	<p>This will include construction and fixing of Inlet works with mechanical screens, grit removal, flow measurement & flow splitter box; four square batch reactors with individual inlet flow control & a fully automated process; installation of mechanical sludge dewatering (centrifuge), and developing sludge drying beds.</p> <p>The SBR tank will be of RCC structure, and mostly at above-ground facility. The overflow from outlet weir shall be collected by a leading channel that discharges in to Primary Drain.</p> <p>The work involves excavation using backhoe excavator; concreting mixing on site, fixing scaffolding and pouring concrete to form concrete structures; fixing mechanical and electrical equipment; installation of centrifuge and development of sludge drying beds.</p> <p>Construction activity will be confined to a site located in the city outskirts</p>	<p>This activity will not generate any excess/ surplus soil that need to be disposed; the excavated soil will be used to raise the ground level of the site</p>
Septic Tank	<p>Excavation of pit in the identified site. The excavation will be done using backhoe and where not possible will be done manually. Excavated soil will be place along the pit. Part of the soil will be used for compacting the bottom and side of the pit.</p>	<p>The amount of excess soil that need to be disposed will be 206m³ and 567 m³ respectively for the two septic tanks.</p>
Community Toilets	<p>No major excavations, trenching required</p>	<p>The waste to be generated is insignificant.</p>

79. As detailed above, except linear components like pipes and sewers, construction activities of all other components are minor and will be confined to selected isolated sites (already in use or new). However, the material and waste transport to and from the site will use public roads.

80. Although construction of the of the pipelines and sewers involve quite simple techniques of civil work, the invasive nature of excavation and the subproject locations in the built-up areas of Davangere Town, where there are a variety of human activities, will result to impacts to the environment and sensitive receptors such as residents, businesses, and the community in general. These anticipated impacts are temporary and for short duration. Physical impacts will be reduced by the method of working and scheduling of work, whereby the project components will be (i) constructed by small teams working at a time; (ii) any excavation done near sensitive area like school, religious places and house will be protected as per standard construction practices. These are discussed in detail in the following sections.

81. While trenching at densely populated areas like market place or layouts, roads with heavy traffics additional care has to be taken. Hard barricade should be mandatorily provided along with caution board and traffic diversion boards. Some of the densely populated area identified at Davangere are Vinobha Nagar, Ashok Nagar, KTG Nagar, Ashraya Layout etc. and major road with heavy traffic are AVK College Road, Bappuji Hospital Road, Hadadi Road, Challepera Hospital Road, P.J.Extension Road etc.

82. Prior to starting of work, the contractor should prepare Construction Management Plan. The Construction Management Plan should be site specific and has to submit every month before starting the work. The Construction Management Plan will include the method statement for construction works, Utility Management and Contingency Plan, Traffic Management Plan, Work camp and Labour Camp details, Safety measures taken for the workers and the public. etc.

83. The method statement for construction works. The method statement for pipeline and sewer works should be simple and explain the contractor's work process that is actually conducted on site, with safety and safeguard concerns. Method Statement is very important, particularly for pipeline/sewer works along the roads. Method Statement can be prepared for each stretch (say 1 km) /specific site based on the project area. Method Statement should be in a Table format with appended site layout map and cover the following:

- Work description
- No. Of workers (skilled & unskilled)
- Details of Plant, equipment & machinery, vehicles
- Work duration (total, and activity-wise, for example for pipe laying, from excavation to road resurfacing/testing)
- PPE (helmet, gloves, boots, etc) details for each type of work
- Details of materials at each site (type & quantity)
- Risks/hazards associated with the work (for example, Trench excavation will have risks such as trench collapse, persons/vehicles falling into trench, structural risk to nearby buildings, damage to buildings, infrastructure etc)
- Construction waste/debris generated (details & quantity)
- Detail the sequence of work process (step-by-step) including specific details of each work
- Contractor's supervision & management arrangements for the work
- Emergency: Designate (i) responsible person on site, and (ii) first aider
- Typical site layout plan including pipe trenching, placement of material, excavated earth, barricading etc

- The pipeline/sewers are to be laid along the roads, Roads are provided with side drains to carry rain water. The excavated soil, placed along the trench may get disturbed due to wind, rain water and the movement of workers, vehicles and pedestrians, and spill onto road way – disturbing road users, creating dust, road safety issues, etc, and also into nearby open drains. The following should be included in the site layout plan:
 - Provide barricading/security personnel at the site to prevent entry/trespassing of pedestrian/vehicles into the work zone
 - Location of temporary stockpiles and provision of bunds
 - Separation of stockpiles areas with workers/vehicle movement paths to avoid disturbing the stockpiled soil
 - Wetting of soil to arrest dust generation by sprinkling water
- Waste/surplus soil and concrete debris utilization and disposal plan – indicate expected duration of temporary stockpiling along the trench at each site and identify final surplus soil utilization/disposal site in consultation with PIU

2. Impact on Physical Resources

84. **Topography, Soils & Geology.** Subproject activities are not large enough to affect these features; so there will be no impacts.

85. **Sources of Materials.** Significant amount of gravel, sand and aggregate, will be required for this subproject. The construction contractor will be required to:

- (i) Use quarry sites and sources permitted by Mines & Geology Department only
- (ii) No new quarry sites shall be developed for the subproject
- (iii) Verify suitability of all material sources and obtain approval of implementing agency
- (iv) Submit on a monthly basis documentation of sources of materials.

86. **Air Quality.** It is most certain that work will be conducted during the dry season, so there is potential for creating dust from the excavation of dry soil, backfilling, transportation to disposal, and from the import and storage of sand/gravel for bedding. Emissions from construction vehicles, equipment, and machinery used for excavation and construction will also induce impacts on the air quality in the construction sites. Anticipated impacts include dusts and increase in concentration of vehicle-related pollutants such as carbon monoxide, Sulphur oxides, particulate matter, nitrous oxides, and hydrocarbons) but temporary and during construction activities only. To mitigate the impacts, construction contractors will be required to:

- (i) Consult with PIU on the designated areas for stockpiling of clay, soils, gravel, and other construction materials;
- (ii) Damp down exposed soil and any stockpiled on site by spraying with water when necessary during dry weather;
- (iii) Bring materials (aggregates, sand, etc gravel) as and when required;
- (iv) Use tarpaulins to cover sand and other loose material when transported by vehicles;
- (v) Clean wheels and undercarriage of vehicles prior to leaving construction site

- (vi) Fit all heavy equipment and machinery with air pollution control devices which are operating correctly; ensure valid Pollution Under Control (PUC) Certificates for all vehicles and equipment used in the construction activity

87. **Noise Levels.** The soils are deep in the subproject area and therefore activities like rock cutting/blasting that generate high noise are not anticipated. In isolated areas where a hard stratum is encountered (especially for deep sewers in some locations going more than 3 m deep) requiring using of pneumatic drills, there will be high noise during the activity. Also, where the pipelines are required to be laid in the roadway, pneumatic drills will be used to break open the road surface. Pneumatic drills typically generate a equivalent noise of 82-98 dBA, at 1 m distance from the activity. The sensitive receptors are the general population and socio-cultural institutions in the area. Noise will be for a short term (about 2-3 days at each location) thus impact is minimal and short-term. The construction contractor will be required to:

- (i) Plan activities in consultation with the PIU so that activities with the greatest potential to generate noise are conducted during periods of the day which will result in least disturbance;
- (ii) Construction work shall be limited to day light hours (6 AM to 6 PM)
- (iii) Provide prior information to the local public about the work schedule;
- (iv) Ensure that there are no old and sensitive buildings that may come under risk due to the use of pneumatic drills; if there is risk, cut the rocks manually by chiselling;
- (v) Minimize noise from construction equipment/pneumatic drills by using silencers, fitting jackhammers with noise-reducing mufflers, and portable street barriers the sound impact to surrounding sensitive receptor; and
- (vi) Maintain maximum sound levels not exceeding 80 decibels (dbA) when measured at a distance of 10 m or more from the vehicle/s.

88. **Surface Water Quality.** Davangere topography is primarily plain; the town receives moderate rainfall. The South – West Monsoon winds brings rainfall from June to September while the North – East monsoon winds delivers further rainfall from October to December. Due to these reasons and also that excavation will not certainly be conducted during rains, there is no impact on drainage and surface water quality is envisaged. In unavoidable case of excavation during monsoons, there may be temporary impacts like flooding of construction sites, mixing of construction waste and material within the runoff, etc. This may lead to silting and blockage of drains and water bodies. These potential impacts are temporary and short-term duration only and to ensure these are mitigated, construction contractor will be required to:

- (i) Avoid stockpiling of earth fill especially during the monsoon season unless covered by tarpaulins or plastic sheets
- (ii) Prioritize re-use of excess spoils and materials in the construction works. If spoils will be disposed, consult with Implementing Agency on designated disposal areas
- (iii) Install temporary silt traps or sedimentation basins along the drainage leading to the water bodies
- (iv) Provide temporary bunds for stockpiles and materials
- (v) Place storage areas for fuels and lubricants away from any drainage leading to water bodies
- (vi) Dispose any wastes generated by construction activities in designated sites

89. **Groundwater.** Subproject activities do not interfere with groundwater regime, no groundwater abstraction proposed nor do the activities affect groundwater quality.

90. **Landscape and Aesthetics.** The construction work is likely to generate considerable quantities of waste soil. The pipe laying work will generate surplus soil; as small diameter pipes/sewers are proposed it will generate only 5-10% as surplus as most of the soil will be used for refilling after the pipe is laid in trench. Indiscriminate disposal of the soil and waste may affect the local environment at the disposal location. These impacts are negative but short-term and reversible by mitigation measures. The construction contractor will be required to:

- (i) Prepare and implement Waste Management Plan – it should present how the surplus waste generated will temporarily stocked at the site, transported and disposed properly
- (ii) Avoid stockpiling of excess excavated soils as far as possible
- (iii) Avoid disposal of any debris and waste soils in the forest areas and in or near water bodies/rivers;
- (iv) Coordinate with PIU for beneficial uses of excess excavated soils or immediately dispose to designated areas;

3. Impact on Ecological Resources

91. Subproject sites are located within the town area. There is no natural habitat left in these sites, and therefore no impacts on ecological resources envisaged.

4. Impact on Economic Development

92. **Land Use.** Subproject activities will not affect the land use. All subproject activities are being conducted in the vacant space along the road ways; and other facilities are being developed on government-owned vacant lands. However, sewer lines will be passing through the private land for a total length of 4.1 km, therefore 1.60 ha will require to acquire for sewer lines. . And 1250 m2 private land will require to acquire for the wet well and two septic tanks..

93. **Accessibility.** Transport infrastructure will be affected by the pipe/sewer laying work, as in the narrower streets there is not enough space for excavated soil to be piled off the road. The road itself may also be excavated in places where there is no available land to locate pipes alongside. Traffic will therefore be disrupted, and in some very narrow streets the whole road may need to be closed for short periods. Potential impact is negative but short term and reversible by mitigation measures. The construction contractor will be required to:

- (i) Plan pipeline work in consultation with the traffic police
- (ii) Plan work such that trench excavation, pipe laying, and refilling including compacting, at a stretch is completed in a minimum possible time;
- (iii) Provide for immediate consolidation of backfilling material to desired compaction – this will allow immediate road restoration and therefore will minimise disturbance to the traffic movement;
- (iv) Do not close the road completely, ensure that work is conducted onto edge of the road; allow traffic to move on one line;
- (v) In unavoidable circumstances of road closure, provide alternative routes, and ensure that public is informed about such traffic diversions;
- (vi) At all work sites public information/caution boards shall be provided – information shall inter-alia include: project name, cost and schedule; executing agency and

- contractor details; nature and schedule of work at that road/locality; traffic diversion details, if any; entry restriction information; competent official's name and contact for public complaints.
- (vii) Prepare a Traffic Management Plan – a template is provided for reference at Appendix 4. The Traffic Management Plan should be part of the Construction Management Plan.
- (viii) The list of roads where the road will be closed partially or completely during the construction time is given as Appendix 6B.

5. Impact on Socio Cultural Resources

94. **Impacts on social sensitive areas.** Since the work is being conducted in an urban area, sensitive areas like schools, hospitals and religious centre, the excavation of trenches and pipe/sewer laying activity will create nuisance and health hazard to children and people with ailments. The measures suggested under various heads in this section will minimize the impact in general in all areas, however, special attention is necessary at these locations. Following measures shall be implemented in 250 m around the sensitive locations (schools, hospitals, and religious centres):

- (i) No material should be stocked in this area; material shall be brought to the site as and when required
- (ii) Conduct work manually with small group of workers and less noise; minimize use of equipment and vehicles
- (iii) No work should be conducted near the religious places during religious congregations
- (iv) Material transport to the site should be arranged considering school timings; material should be in place before school starts;
- (v) Notify concerned schools, hospitals etc 2 weeks prior to the work; conduct a 30 minute awareness program on nature of work, likely disturbances and risks and construction work, mitigation measures in place, entry restrictions and dos and don'ts
- (vi) Implement all measures suggested elsewhere in this report – dust and noise control, public safety, traffic management, strictly at the sites.

95. **Socio-Economic – Income.** Excavation of trenches and pipe/sewer laying work in the town will obstruct access to residences/commercial buildings adjacent to the pipeline. Disruption of access to commercial establishments may affect livelihood. Since many of the roads are narrow, construction activities may also obstruct traffic. The potential impacts are negative and moderate but short-term and temporary. The construction contractor will be required to:

- (i) Leave space for access between mounds of excavated soil
- (ii) Provide wooden planks/footbridges for pedestrians and metal sheets for vehicles to allow access across trenches to premises where required
- (iii) Consult affected businesspeople to inform them in advance when work will occur
- (iv) Address livelihood issues, if any; implement the Resettlement Plan (RP) to address these issues
- (v) Provide sign/caution/warning boards at work site indicating work schedule and traffic information; prevent public entry into work sites through barricading and security; and

- (vi) Provide sign boards for pedestrians to inform nature and duration of construction works and contact numbers for concerns/complaints.

96. **Socio-Economic – Employment.** Manpower will be required during the 24-months construction stage. This can result to generation of contractual employment and increase in local revenue. Thus potential impact is positive and long-term. The construction contractor will be required to:

- (i) Employ at least 50% of the labour force, or to the maximum extent, local persons if manpower is available; and
- (ii) Secure construction materials from local market.

97. **Occupational Health and Safety.** Workers need to be mindful of the occupational hazards which can arise from working in height and excavation works. Potential impacts are negative and long-term but reversible by mitigation measures. The construction contractor will be required to:

- (i) Develop and implement site-specific Health and Safety (H and S) Plan which will include measures such as: (a) excluding public from the site; (b) ensuring all workers are provided with and use Personal Protective Equipment; (c) H and S Training¹ for all site personnel; (d) documented procedures to be followed for all site activities; and (e) documentation of work-related accidents;
- (ii) All trenches deeper than 2 m shall be protected with wooden bracing to avoid safety risks to workers, public and nearby buildings/structures
- (iii) Ensure that qualified first-aid can be provided at all times. Equipped first-aid stations shall be easily accessible throughout the site;
- (iv) Provide medical insurance coverage for workers;
- (v) Secure all installations from unauthorized intrusion and accident risks;
- (vi) Provide supplies of potable drinking water;
- (vii) Provide clean eating areas where workers are not exposed to hazardous or noxious substances
- (viii) Provide H and S orientation training to all new workers to ensure that they are apprised of the basic site rules of work at the site, personal protective protection, and preventing injuring to fellow workers;
- (ix) Provide visitor orientation if visitors to the site can gain access to areas where hazardous conditions or substances may be present. Ensure also that visitor/s do not enter hazard areas unescorted;
- (x) Ensure the visibility of workers through their use of high visibility vests when working in or walking through heavy equipment operating areas;
- (xi) Ensure moving equipment is outfitted with audible back-up alarms;
- (xii) Mark and provide sign boards for hazardous areas such as energized electrical devices and lines, service rooms housing high voltage equipment, and areas for storage and disposal. Signage shall be in accordance with international

¹Some of the key areas that may be covered during training as they relate to the primary causes of accidents include (i) slips, trips and falls; (ii) personal protective equipment; (iii) ergonomics, repetitive motion, and manual handling; (iv) workplace transport; and (v) legislation and responsibilities. Training can provide the foundations of competence but it does not necessarily result in a competent worker. Therefore, it is essential to assess staff competence to ensure that the training provided is relevant and effective. Supervision and monitoring arrangements shall be in place to ensure that training has been effective and the worker is competent at their job. The level of supervision and monitoring required is a management decision that shall be based on the risks associated with the job, the level of competence required, the experience of the individual and whether the worker works as part of a team or is a lone worker.

standards and be well known to, and easily understood by workers, visitors, and the general public as appropriate; and

- (xiii) Disallow worker exposure to noise level greater than 85 dBA for a duration of more than 8 hours per day without hearing protection. The use of hearing protection shall be enforced actively.
- (xiv) Overall, the contractor should comply with IFS EHS Guidelines on Occupational Health and Safety (this can be downloaded from <http://www1.ifc.org/wps/wcm/connect/9aef2880488559a983acd36a6515bb18/2%2Boccupational%2Bhealth%2Band%2Bsafety.pdf?MOD=AJPERES>)

98. **Community Health and Safety.** Hazards posed to the public, specifically in high-pedestrian areas may include traffic accidents and vehicle collision with pedestrians. In most of the cases location of project sites are along the road ways, hence safety risk to community is to be considered. The sewer line work may require deep trenches including in narrow streets; unprotected trench excavation may endanger the stability of nearby buildings/structures. Potential impact is negative but short-term and reversible by mitigation measures. The construction contractor will be required to:

- (i) Provide wooden bracing for all deep excavations that may require especially for sewer lines (> 2m); identify buildings at risk prior to start of excavation work and take necessary precautions for safe conduct of work
- (ii) Plan material and waste routes to avoid times of peak-pedestrian activities
- (iii) Liaise with IA/Davangere CMC in identifying risk areas on route cards/maps
- (iv) Maintain regularly the vehicles and use of manufacturer-approved parts to minimize potentially serious accidents caused by equipment malfunction or premature failure
- (v) Provide road signs and flag persons to warn of dangerous conditions, for all work sites along the roads
- (vi) Overall, the contractor should comply with IFS EHS Guidelines Community Health and Safety (this can be downloaded from <http://www1.ifc.org/wps/wcm/connect/dd673400488559ae83c4d36a6515bb18/3%2Bcommunity%2Bhealth%2Band%2Bsafety.pdf?MOD=AJPERES>)

99. **Work Camps.** Operation of work camps can cause temporary air and noise pollution from machine operation, water pollution from storage and use of fuels, oils, solvents, and lubricants. Potential impacts are negative but short-term and reversible by mitigation measures. Provision of proper living facilities and basic amenities (water, sanitation, fire safety, health and safety, etc) shall be ensured.

100. The construction contractor will be required to comply with the following. Overall, the contract should follow the IFC EHS guidelines specific to workers accommodation (this can be downloaded

from http://www1.ifc.org/wps/wcm/connect/topics_ext_content/ifc_external_corporate_site/ifc+sustainability/publications/publications_gpn_workersaccommodation).

- (i) Consult with PIU before locating workers camps/sheds, and construction plants; as far as possible located within reasonable distance of work site
- (ii) Minimize removal of vegetation and disallow cutting of trees
- (iii) Living facilities shall be built with adequate materials, and should be in good condition and free from rubbish and other refuse

- (iv) The camp site should be adequately drained to avoid the accumulation of stagnant water
- (v) Provide water and sanitation facilities; water, meeting Indian drinking water standards shall be provided, in adequate quantities (supply of 60- 80 LPCD); all water storage structures must be cleaned regularly and covered properly to avoid any contamination
- (vi) Provide separate facilities for men and women; sanitary facilities shall be properly build and well maintained; toilet and bath facilities should be provided on basis of 1 per 15 or less persons
- (vii) Train employees in the storage and handling of materials which can potentially cause soil contamination;
- (viii) Recover used oil and lubricants and reuse or remove from the site;
- (ix) Manage solid waste according to the following preference hierarchy: reuse, recycling and disposal to designated areas;
- (x) Remove all wreckage, rubbish, or temporary structures which are no longer required; and
- (xi) Report in writing that the camp has been vacated and restored to pre-project conditions before acceptance of work.

101. **Social and Cultural Resources – Chance Finds.** Subproject area is not a potential archaeological area and therefore no impacts envisaged.

6. Operational & Maintenance Impacts

102. **Sewer System.** The new sewerage system will need regular maintenance during operation; with a few simple precautions this can also be conducted without major environmental impacts.

103. The main requirement for maintenance of the new infrastructure will be for the detection and repair of leaks. The generally flat topography and the usage of good quality HDPE / GSW / Concrete pipes should mean that pipeline breaks are very rare, and that leaks are mainly limited to joints between pipes. The repair of household connections and the provision of new connections to increase the number of people supplied should greatly reduce the incidence of illegal connections, which are often a major source of leaks.

104. The new sewerage system provided under the Investment Program will collect domestic wastewater and sewage produced by majority of the town population. The proposed treatment plants under implementation will treat the sewage collected from the town. The discharge after treatment will comply with Indian wastewater standards.

105. The sewer pipes will not function without maintenance, as silt inevitably collects in areas of low flow over time. The project will therefore provide equipment for cleaning the sewers, including buckets and winches to remove silt via the inspection manholes, diesel-fuelled pumps to remove blockages, etc. Piped sewers are not 100% watertight and leaks can occur at joints. The measures suggested for consideration during the design of sewer network will help in proper functioning of the system. Any repairs will be conducted by sealing off the affected sewer and pumping the contents into tankers, after which the faulty section will be exposed and repaired following the same basic procedure as when the sewer was built. Trenches will be dug around the faulty section and the leaking joint will be re-sealed, or the pipe will be removed and replaced.

106. **Operation of STP.** STP operation will be mostly automated with less human intervention in the process, so scope for human error and its effect on efficiency is very limited. Design also includes provision for automated shutdown in the incidence of high BOD (above design capacity) entering the plant. However, it must be ensured that the facility is operated with standard operating procedures and only by trained staff. Ensuring uninterrupted power supply with back-up facility is a must.

107. Potential health hazards due to improper sludge disposal methods. Sludge will be regularly accumulated in the SBR basins during each process batch. This sludge from basins will be collected into sludge sump and conveyed to centrifuge unit for dewatering and thickening. The sludge in the form of a wet cake will be further air-dried in the sludge drying beds. The treatment and drying processes kill enteric bacteria and pathogens, and because of its high content of nitrates, phosphates and other plant nutrients the sludge is an excellent organic fertilizer for application to the land. Personal Protection Equipments shall be provided.

108. Chances for Ground water contamination due to proximity to STP site and health risk due to abstraction of polluted ground water through bore wells by the people residing near the STP sites. The proposed STP will be completely lined on its wall and floor. So the infiltration of water will be negligible.

109. The impact due to odour nuisance may be considered as medium since the proposed STP unit will be provided with aerators which will ease the biodegradation process within lagoon and thereby reduce odour problems and also the proposed buffer zone around the site will reduce the impact on nearest habitations. Buffer zone in the form of landscaping and earthwork shall be created and well maintained around the site. O & M of STP will be conducted regularly to reduce odour problems to the neighbours.

110. However, STP operation It is suggested to develop an Emergency Response Plan (ERP) in case of release of bad odours from the facility. A Template for ERP is provided in Appendix 5. Sensitize and train staff in implementation of ERP.

111. **Sanitation.** There will be significant nuisance and public health risk due to unhygienic conditions in community toilets, if not maintained properly. Therefore, the community toilets shall be regularly cleaned to maintain hygienic conditions.

112. The proposed community toilets will not function without regular cleaning and maintenance. Therefore, there is a need to develop and implement Operation and Maintenance (O & M) plans for community toilets with participation from community. A memorandum of understanding (MoU) between Davangere City Corporation and community will be reached prior to any construction and operation of community toilets. As a minimum, the O & M plan should specify i) cleaning procedures and frequency ii) responsible personnel iii) maintenance and repairs schedule iv) emergency contact numbers. The ULB and community group will jointly handover O&M to a service provider and will periodically monitor the implementation of the O&M plan

113. An O&M plan for the individual toilets will be prepared and submitted at the time of application for OBA grant by the household owner. The household owner may seek the assistance of the NGO to prepare this plan. The NGO and loan consultant will jointly review the implementation of the O&M plan after 6 month of construction completion prior to releasing the final stage of funding as stipulated in the OBA Toilet Program Guidelines.

114. **General. Surface Water Quality:** Adequate capacity sewerage facility is already under construction, hence this sub project won't cause any impairment of downstream water quality due to release of untreated or raw sewerage. The ULB will be required to restrict any discharge of raw sewer to the drains prior to commissioning of the sewer network

115. **Occupational Health and Safety:** There are no source of hazardous material that will discharge hazardous materials into the sewers, resulting in damage to sewer system and danger to workers. Waste water, other than municipal (i.e., industrial) entering the sewerage system shall meet the stipulated standards.

116. The Implementing Agency/Davangere CMC needs to prepare Operation and Maintenance (O&M) Manual and operate and maintain the system as per the manual. Preparation of O&M Manual may be included in the scope of DPR consultants (for item rate contracts) or Construction Contractor (for design-build or turnkey contracts). Measures to minimize the disturbance to general public/ business and dust control, as followed during the construction, is to be implemented during maintenance as well. Operation of sewage pumping station will be simple, but requires skilled workforce.

117. The provision of an improved sewerage system is expected to have indirect economic benefits from the expected improvement in the health, environment and economic well-being.

118. The citizens of the Davangere Town will be the major beneficiaries of this subproject. The sewerage system will remove the human waste from those areas served by the network rapidly and treated to an acceptable standard. With the construction of toilets and targeted awareness program on sanitation propose, in addition to improved environmental conditions, the sub project will improve the overall health conditions of the town. Diseases of poor sanitation, such as diarrhoea and dysentery, should be reduced, so people should spend less on healthcare and lose fewer working days due to illness, so their economic status should also improve, as well as their overall health.

VI. INSTITUTIONAL ARRANGEMENTS

A. Implementation Arrangements

119. **Executing Agency (EA):** Karnataka Urban Infrastructure Development & Finance Corporation (KUIDFC) is the executing agency (EA) responsible for implementing the Investment Program. Investment Program implementation activities will be monitored by KUIDFC through a separate Investment Program Management Unit (PMU) for the IWRM Project, which will be set-up within KUIDFC. The Managing Director, KUIDFC will head the PMU and will be assisted by an Executive Director at the Regional office of KUIDFC at Dharwad to oversee the Investment Program progress. A team of senior technical, administrative and financial officials will assist the Executive Director in controlling and monitoring Investment Program implementation activities.

120. The Executive Director will be supported by a new Divisional Office established at Davangere. A Consultant Team will be appointed by EA and the team will work under the Divisional Programme Director (DPD) and will be involved in project planning, preparation of subproject and cost estimates, co-ordination, technical guidance and supervision, financial control, training and overall subproject management

121. All Investment Program decisions will be made by the Executive Director who shall operate from the PMU, Dharwad; only interactions with GoK, GoI and ADB shall be conducted through the KUIDFC office at Bangalore.

122. **Implementing Agency (IA):** The ultimate implementation responsibility lies with respective ULBs (in this case Davangere City Municipal Council). A Programme Implementation Unit (PIU) will be established in each ULB.

123. Other than the above institutional setup, District Level Programme Steering Committee will be set up in each district to monitor implementation of subprojects and institutional reforms. The District Level Programme Steering Committee shall consist of Deputy Commissioner of District, Divisional Program Director from concerned divisional office, Municipal Commissioners' / Chief Officers of Investment programme ULB and President / Chair of investment programme ULB. The District Level Programme Steering Committee will report to the PMU Executive Director: Dharwad.

124. At the Executing Agency (i.e. KUIDFC), environmental issues will be coordinated centrally by an environmental specialist at manager-level (designated as Manager-Environment), reporting to the General Manager (Technical). Manager – Environment (supported by an Environmental Expert (Assistant Manager Rank) will ensure that all subprojects comply with environmental safeguards. The IEE/EIA reports will be prepared by the Consultant Team, and will be reviewed by the Manager-Environment as per the ADB's Environmental Guidelines and forwarded to ADB for review and approval. The Manager-Environment will be assisted by an Environmental Specialist, who will be appointed by EA in divisional office at Davangere.

125. The responsibility fulfilling environmental requirements of GoI/GoK and conducting required level of environmental assessment as per ADB guidelines lies with the EA and IA. The Consultant Team will assist EA and IA in this regard.

126. The mitigation measures identified through IEE/EIA are incorporated into the Investment Program. Mitigation measures, which are to be implemented by the Contractor, shall form part of the Contract Documents. The other mitigation measures are undertaken by the IA (itself or in assistance with the Consultant Team) as specified in the IEE. During the construction phase, environmental specialist of Consultant Team will monitor the implementation of the EMP and report to the PMU. The Implementation of EMP and other environmental related measures and the results of environmental monitoring conducted during implementation will be reported to ADB through semi annual Environmental Monitoring Reports. These will also be made available on executing agency (KUIDFC) website for wider public access.

VII. ENVIRONMENTAL MANAGEMENT PLAN

127. The purpose of the Environmental Management Plan (EMP) is to ensure that the activities are undertaken in a responsible, non-detrimental manner with the objectives of: (i) providing a proactive, feasible, and practical working tool to enable the measurement and monitoring of environmental performance on-site; (ii) guiding and controlling the implementation of findings and recommendations of the environmental assessment conducted for the project; (iii) detailing specific actions deemed necessary to assist in mitigating the environmental impact of the project; and (iv) ensuring that safety recommendations are complied with.

128. A copy of the EMP must be kept on work sites at all times. This EMP will be included in the bid documents and will be further reviewed and updated during implementation. The EMP will be made binding on all contractors operating on the site and will be included in the contractual clauses. Non-compliance with, or any deviation from, the conditions set out in this document constitutes a failure in compliance.

129. For civil works, the contractor will be required to (i) establish an operational system for managing environmental impacts (ii) carry out all of the monitoring and mitigation measures set forth in the EMP; and (iii) implement any corrective or preventative actions set out in safeguards monitoring reports that the employer will prepare from time to time to monitor implementation of this IEE and EMP. The contractor shall allocate a budget for compliance with these EMP measures, requirements and actions.

130. Tables 8 to 10 show the potential adverse environmental impacts, proposed mitigation measures, responsible parties, and estimated cost of implementation. This EMP will be included in the bid documents and will be further reviewed and updated during implementation.

Table 8: Summary Environmental Impacts & Mitigation Measures – Pre-Construction

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
Nuisance due to location of the site in a developing area	<ul style="list-style-type: none"> Select a treatment process that is compact, aesthetically good, and generates no or fewer odours. Provide a green buffer zone of 10-15 m wide around the STP; this should be planted with trees in multi-rows. This will act as a visual screen around the facility and will improve the aesthetic appearance. Regulate the surrounding land use in strict compliance with Davangere Master Plan Design the layout plan of the facility such that potential odour generating units – inlet and primary treatment units and sludge thickener, are located away as far as possible from the nearest development, and be provided with green buffer zone. iv. Provide backup power facilities for continuous and uninterrupted operation 	PIU and Design Consultant	Part of project cost
Tree cutting for OHSR construction	<ul style="list-style-type: none"> Develop a site layout plan for OHSRs in such a way that it avoids/reduces the need to cut trees Obtain permission from the Tree Officer for felling of trees Plant two tree per each tree felled in the STP compound 	Contractor in coordination with PIU	Part of project cost
Disturbance/damage to existing utilities on the sites (Telephone lines, electric poles and wires, water lines within proposed project sites)	<ul style="list-style-type: none"> Identify and include locations and operators of these utilities in the detailed design documents to prevent unnecessary disruption of services during construction phase; Conduct detailed site surveys with the construction drawings and discuss with the respective agencies during the construction phase before ground clearance, and Require construction contractors to prepare a contingency plan to include actions to be done in case of unintentional interruption of services. In case of disruption of water supply, alternative supply, through tankers, shall be provided 	PIU and Design Consultant	Part of project cost
Sewer network	<ul style="list-style-type: none"> Limit the sewer depth where possible. Sewers shall be laid away from water supply lines and drains (at least 1 m, wherever possible); In all cases, the sewer line should be laid deeper than the water pipeline (the difference between top of the sewer and bottom of water pipeline should be at least 300 mm) In unavoidable, where sewers are to be laid close to storm water 	PIU and Design Consultant	Part of project cost

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
	<p>drains or canals or natural streams, appropriate pipe material shall be selected (stoneware pipes shall be avoided)</p> <ul style="list-style-type: none"> • For shallower sewers, use small inspection chambers in lieu of manholes; • Design manhole covers to withstand anticipated loads & ensure that the covers can be readily replace if broken to minimize silt/garbage entry • Ensure sufficient hydraulic capacity to accommodate peak flows & adequate slope in gravity mains to prevent build up of solids and hydrogen sulfide generation • Equip pumping stations with a backup power supply, such as a diesel generator, to ensure uninterrupted operation during power outages, and conduct regular maintenance to minimize service interruptions. Consider redundant pump capacity in critical areas • Establish routine maintenance program, including: <ul style="list-style-type: none"> ○ Regular cleaning of grit chambers and sewer lines to remove grease, grit, and other debris that may lead to sewer backups. Cleaning should be conducted more frequently for problem areas. ○ Inspection of the condition of sanitary sewer structures and identifying areas that need repair or maintenance. Items to note may include cracked/deteriorating pipes; leaking joints or seals at manhole; frequent line blockages; lines that generally flow at or near capacity; and suspected infiltration or exfiltration; and ○ Monitoring of sewer flow to identify potential inflows and outflows • Conduct repairs prioritized based on the nature and severity of the problem. Immediate clearing of blockage or repair is warranted where an overflow is currently occurring or for urgent problems that may cause an imminent overflow (e.g. pump station failures, sewer line ruptures, or sewer line blockages); • Review previous sewer maintenance records to help identify “hot spots” or areas with frequent maintenance problems and locations of potential system failure, and conduct preventative maintenance, rehabilitation, or replacement of lines as needed; • When a spill, leak, and/or overflow occurs, keep sewage from entering the storm drain system by covering or blocking storm drain inlets or by containing and diverting the sewage away from open 		

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
	<p>channels and other storm drain facilities (using sandbags, inflatable dams, etc.). Remove the sewage using vacuum equipment or use other measures to divert it back to the sanitary sewer system.</p> <ul style="list-style-type: none"> Prohibit/prevent disposal of wastewater/effluent from industrial units in the sewers; ensure regular checking to ensure no illegal entry of industrial wastewater into sewers Develop Emergency Response Plan for all emergencies such as leaks, overflows, bursts; a template of ERP is provided at Appendix 5 		
Community toilets – operation & maintenance impacts	<ul style="list-style-type: none"> Develop and implement operation and maintenance (O&M) plans for community toilets with participation from the community. A memorandum of understanding (MoU) between Ranebennur CMC and community will be reached prior to any construction and operation of community toilets. As a minimum, the O&M plan should specify (i) cleaning procedures and frequency; (ii) responsible personnel; (iii) maintenance and repairs schedule; (iv) emergency contact numbers etc. 	Davangere CMC PIU and Design Consultant	Part of project cost

Table 9: Summary Environmental Impacts & Mitigation Measures – Construction

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
Construction impacts	<p>Prepare and submit a Method Statement for pipeline and sewer works in a Table format with appended site layout map and cover the following:</p> <ul style="list-style-type: none"> Work description; No. Of workers (skilled & unskilled); Details of Plant, equipment & machinery, vehicles Work duration (total, and activity-wise, for example for pipe laying, from excavation to road resurfacing/testing) PPE (helmet, gloves, boots, etc) details for each type of work Details of materials at each site (type & quantity) Risks/hazards associated with the work (for example, Trench excavation will have risks such as trench collapse, persons/vehicles falling into trench, structural risk to nearby buildings, damage to buildings, infrastructure etc) Construction waste/debris generated (details & quantity) Detail the sequence of work process (step-by-step) including specific details of each 	Contractor	Good construction practice to be followed by contractor – no additional costs

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
	<p>work</p> <ul style="list-style-type: none"> • Contractor's supervision & management arrangements for the work • Emergency: Designate (i) responsible person on site, and (ii) first aider • Typical site layout plan including pipe trenching, placement of material, excavated earth, barricading etc • The excavated soil, may get disturbed due to wind, rain water and the movement of workers, vehicles and pedestrians, and spill onto road way – disturbing road users, creating dust, road safety issues, etc., and also into nearby open drains. The following should be included in the site layout plan: <ul style="list-style-type: none"> ✓ Provide barricading/security personnel at the site to prevent entry/trespassing of pedestrian/vehicles into the work zone ✓ Location of temporary stockpiles and provision of bunds ✓ Separation of stockpiles areas with workers/vehicle movement paths to avoid disturbing the stockpiled soil ✓ Wetting of soil to arrest dust generation by sprinkling water ✓ Waste/surplus soil utilization and disposal plan – indicate expected duration of temporary stockpiling along the trench at each site and identify final surplus soil utilization/disposal site in consultation with PIU 		
Disturbance/damage to existing utilities on the sites (Telephone lines, electric poles and wires, water lines within proposed project sites)	<ul style="list-style-type: none"> • Identify and include locations and operators of these utilities in the detailed design documents to prevent unnecessary disruption of services during construction phase 	PIU	Part of project cost
	<ul style="list-style-type: none"> • Prepare a contingency plan to include actions to be done in case of unintentional interruption of services. • Conduct detailed site surveys with the construction drawings and discuss with the respective agencies during the construction phase before ground clearance; • In case of disruption of water supply, alternative supply, through tankers, shall be provided; water may be made available by the Davangere CMC, but it will be the responsibility of contractor to supply to affected people 	Construction Contractor	
Construction work camps, stockpile areas, storage areas, and disposal	<ul style="list-style-type: none"> • Prioritize areas within or nearest possible vacant space in the subproject location; • Construction work camps shall be located at least 200 m from residential areas • Do not consider residential areas for stockpiling the waste/surplus soil • Material stockpiles shall be protected by bunds during the monsoon to arrest the silt laden runoff into drains 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
areas (disruption to traffic flow and sensitive areas and receptors)			
Source of construction materials (Extraction of materials can disrupt natural land contours and vegetation resulting in accelerated erosion, disturbance in natural drainage patterns, ponding and water logging, and water pollution)	<ul style="list-style-type: none"> • Contractor should obtain material from existing mines approved/licensed by Mines and Geology Department/ Revenue Department. • Verify suitability of all material sources and obtain approval of implementing agency • No new quarry sites shall be developed for the subproject purpose • Submit a monthly statement of construction material procured indicating material type, source and quantity. 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs
Air quality (dust and emissions from construction activity may degrade the air quality)	<ul style="list-style-type: none"> • Consult with PIU on the designated areas for stockpiling of clay, soils, gravel, and other construction materials; • Damp down exposed soil and any stockpiled on site by spraying with water when necessary during dry weather; • Bring materials (aggregates, sand, etc gravel) as and when required; • Use tarpaulins to cover sand and other loose material when transported by vehicles; • Clean wheels and undercarriage of vehicles prior to leaving construction site • Fit all heavy equipment and machinery with air pollution control devices which are operating correctly; ensure valid Pollution Under Control (PUC) Certificates for all vehicles and equipment used in the construction activity 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs
High noisy	<ul style="list-style-type: none"> • Plan activities in consultation with the PIU so that activities with the greatest potential to 	Construction	Good

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
construction activities may have adverse impacts on sensitive receptors and structures	<p>generate noise are conducted during periods of the day which will result in least disturbance;</p> <ul style="list-style-type: none"> • Construction work shall be limited to day light hours (6 AM to 6 PM) for all the works located within the town; • Provide prior information to the local public about the work schedule; • Ensure that there are no old and sensitive buildings that may come under risk due to the use of pneumatic drills; if there is risk, cut the rocks manually by chiselling; • Minimize noise from construction equipment by using vehicle silencers, fitting jackhammers with noise-reducing mufflers, and portable street barriers the sound impact to surrounding sensitive receptor; and • Maintain maximum sound levels not exceeding 80 decibels (dbA) when measured at a distance of 10 m or more from the vehicle/s • Applicable Noise Standards are given in Appendix 8. 	Contractor	construction practice to be followed by contractor – no additional costs
Impacts on surface drainage and water quality due to contaminated runoff from construction areas in monsoon	<ul style="list-style-type: none"> • Avoid stockpiling of earth fill especially during the monsoon season unless covered by tarpaulins or plastic sheets • Stockpiles shall be provided with temporary bunds • Prioritize re-use of excess spoils and materials in the construction works. If spoils will be disposed, consult with Implementing Agency on designated disposal areas • Install temporary silt traps or sedimentation basins along the drainage leading to the water bodies • Place storage areas for fuels and lubricants away from any drainage leading to water bodies • Dispose any wastes generated by construction activities in designated sites 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs
Impacts on landscape and aesthetics due to construction activity	<ul style="list-style-type: none"> • Prepare and implement Waste Management Plan – it should present how the surplus waste generated will temporarily stocked at the site, transported and disposed properly • Avoid stockpiling of excess excavated soils as far as possible • Avoid disposal of any debris and waste soils in the forest areas and in or near water bodies/rivers; • Coordinate with PIU for beneficial uses of excess excavated soils or immediately dispose to designated areas 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
Hindrance to traffic movement	<ul style="list-style-type: none"> Plan pipeline (water & sewer lines) work in consultation with the traffic police Plan work such that trench excavation, pipe laying, and refilling including compacting, at a stretch is completed in a minimum possible time; Provide for immediate consolidation of backfilling material to desired compaction - this will allow immediate road restoration and therefore will minimise disturbance to the traffic movement; Do not close the road completely, ensure that work is conducted onto edge of the road; allow traffic to move on one line; In unavoidable circumstances of road closure, provide alternative routes, and ensure that public is informed about such traffic diversions; At all work sites public information/caution boards shall be provided – information shall inter-alia include: project name, cost and schedule; executing agency and contractor details; nature and schedule of work at that road/locality; traffic diversion details, if any; entry restriction information; competent official's name and contact for public complaints. Prepare a Traffic Management Plan – a template is provided for reference at Appendix 4. 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs
Nuisance/disturbance to sensitive areas (schools, hospitals and religious places) due construction work in the proximity (within 250 m of such place)	<ul style="list-style-type: none"> No material should be stocked in this area; material shall be brought to the site as and when required Conduct work manually with small group of workers and less noise; minimize use of equipment and vehicles No work should be conducted near the religious places during religious congregations Material transport to the site should be arranged considering school timings; material should be in place before school starts; Notify concerned schools, hospitals etc 2 weeks prior to the work; conduct a 30 minutes awareness program at on nature of work, likely disturbances and risks and construction work, mitigation measures in place, entry restrictions and dos and don'ts Implement all measures suggested elsewhere in this report – dust and noise control, public safety, traffic management, strictly at the sites. 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs
Impediment of access to houses and business	<ul style="list-style-type: none"> Leave space for access between mounds of excavated soil Provide wooden planks/footbridges for pedestrians and metal sheets for vehicles to allow access across trenches to premises where required Consult affected businesspeople to inform them in advance when work will occur Address livelihood issues; implement the Resettlement Plan (RP) to address these issues Provide sign/caution/warning boards at work site indicating work schedule and traffic information; prevent public entry into work sites through barricading and security; and 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
	<ul style="list-style-type: none"> Provide sign boards for pedestrians to inform nature and duration of construction works and contact numbers for concerns/complaints. 		
Employment generation	<ul style="list-style-type: none"> Employ at least 50% of the labour force, or to the maximum extent, local persons if manpower is available Secure construction materials from local market. 	Construction Contractor	-
Workers occupational health & safety	<ul style="list-style-type: none"> Develop and implement site-specific Health and Safety (H and S) Plan which will include measures such as: (a) excluding public from the site; (b) ensuring all workers are provided with and use Personal Protective Equipment; (c) H and S Training for all site personnel; (d) documented procedures to be followed for all site activities; and (e) documentation of work-related accidents; All trenches deeper than 2 m shall be protected with wooden bracing to avoid safety risks to workers, public and nearby buildings/structures Ensure that qualified first-aid can be provided at all times. Equipped first-aid stations shall be easily accessible throughout the site; Provide medical insurance coverage for workers; Secure all installations from unauthorized intrusion and accident risks; Provide supplies of potable drinking water; Provide clean eating areas where workers are not exposed to hazardous or noxious substances Provide H and S orientation training to all new workers to ensure that they are apprised of the basic site rules of work at the site, personal protective protection, and preventing injuring to fellow workers; Provide visitor orientation if visitors to the site can gain access to areas where hazardous conditions or substances may be present. Ensure also that visitor/s do not enter hazard areas unescorted; Ensure the visibility of workers through their use of high visibility vests when working in or walking through heavy equipment operating areas; Ensure moving equipment is outfitted with audible back-up alarms; Mark and provide sign boards for hazardous areas such as energized electrical devices and lines, service rooms housing high voltage equipment, and areas for storage and disposal. Signage shall be in accordance with international standards and be well known to, and easily understood by workers, visitors, and the general public as appropriate; Disallow worker exposure to noise level greater than 85 dBA for a duration of more than 8 hours per day without hearing protection. The use of hearing protection shall be enforced actively. Overall, the contractor should comply with IFS EHS Guidelines on Occupational Health and Safety (this can be downloaded from 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
	http://www1.ifc.org/wps/wcm/connect/9aef2880488559a983acd36a6515bb18/2%2BOccupational%2BHealth%2Band%2BSafety.pdf?MOD=AJPERES		
Community health & safety	<ul style="list-style-type: none"> • Provide wooden bracing for all deep excavations (> 2m); identify buildings at risk prior to start of excavation work and take necessary precautions for safe work • Plan material and waste routes to avoid times of peak-pedestrian activities • Liaise with Davangere CMC in identifying risk areas on route cards/maps; identify buildings at risk prior to start of excavation work and take necessary precautions for safe conduct of work • Maintain regularly the vehicles and use of manufacturer-approved parts to minimize potentially serious accidents caused by equipment malfunction or premature failure • Provide road signs and flag persons to warn of dangerous conditions, for all the sites along the roads • Overall, the contractor should comply with IFS EHS Guidelines Community Health and Safety (this can be downloaded from http://www1.ifc.org/wps/wcm/connect/dd673400488559ae83c4d36a6515bb18/3%2BCommunity%2BHealth%2Band%2BSafety.pdf?MOD=AJPERES) 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs
Temporary worker camps	<ul style="list-style-type: none"> • The contractor should establish and operate the temporary worker camps in compliance with IFC EHS Guidelines specific to workers accommodation ((this can be downloaded from http://www1.ifc.org/wps/wcm/connect/topics_ext_content/ifc_external_corporate_site/ifc+sustainability/publications/publications_gpn_workersaccommodation), including the following: • Consult with PIU before locating workers camps/sheds, and construction plants; as far as possible located within reasonable distance of work site • Minimize removal of vegetation and disallow cutting of trees • Living facilities shall be built with adequate materials, and should be in good condition and free from rubbish and other refuge • The camp site should be adequately drained to avoid the accumulation of stagnant water • Provide water and sanitation facilities; water, meeting Indian drinking water standards shall be provided, in adequate quantities (supply of 60- 80 LPCD); all water storage structures must be cleaned regularly and covered properly to avoid any contamination • Provide separate facilities for men and women; sanitary facilities shall be properly build and well maintained; toilet and bath facilities should be provided on basis of 1 per 15 or less persons • Train employees in the storage and handling of materials which can potentially cause soil contamination; 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
	<ul style="list-style-type: none"> Recover used oil and lubricants and reuse or remove from the site; Manage solid waste according to the following preference hierarchy: reuse, recycling and disposal to designated areas; Remove all rubbish, or temporary structures which are no longer required Report in writing that the camp has been vacated and restored to pre-project conditions before acceptance of work. 		

Table 10: Summary Environmental Impacts & Mitigation Measures – Operation

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
General maintenance and repair of sewer system (nuisance and disturbance to people, disruption services etc)	<ul style="list-style-type: none"> Follow standard procedures as prescribed by O&M Manual Ensure that all necessary equipment and tools are available for regular maintenance, especially for sewer network Ensure there is overflow of sewers due to blockages or leaks; in case of occurrence, attend to these at the earliest Implement all necessary mitigation measures suggested during construction (to avoid disturbance and inconvenience to people, business and traffic) Treat/dispose/utilize the sludge as per the sludge management plan. Ensure operation and maintenance of sewer network as per the standard operating procedures to avoid, over flows, blockages, etc and immediately conducting the maintenance work in case of such occurrences Implement operation and maintenance (O&M) plans for community toilets with participation of the community. 	Davangere CMC	Part of project O&M cost

A. Environmental Monitoring Plan

131. A program of monitoring will be conducted to ensure that all parties take the specified action to provide the required mitigation, to assess whether the action has adequately protected the environment, and to determine whether any additional measures may be necessary. Regular monitoring of implementation measures by construction contractors will be conducted by the PIU with Consultant Team's support. Periodic monitoring and overseeing of implementation of mitigation measures will be PMU. Monitoring during operation stage will be conducted by the Operating Agency, Davangere.

132. Most of the mitigation measures are fairly standard methods of minimizing disturbance from building in urban areas (maintaining access, planning work to minimize public inconvenience and traffic disruptions, finding uses for waste material, etc). Monitoring of such measures normally involves making observations in the course of site visits, although some require more formal checking of records and other aspects. Sampling and quality monitoring of water supplied will be conducted regularly.

133. Following Table shows the proposed Environmental Monitoring Plan for this subproject, which specifies the various monitoring activities to be conducted during different phases of the project. The EMP describes: (i) mitigation measures, (ii) location, (iii) measurement method, (iv) frequency of monitoring and (v) responsibility (for both mitigation and monitoring).

Table 61: Environmental Monitoring Plan

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
Pre-Construction						
All mitigation measures related to project site, location and design	-	PIU / Design Consultant	DPR Review	As needed	PMU	NA
<ul style="list-style-type: none"> Select a treatment process that is compact, aesthetically good, and generates no or fewer odours. Provide a green buffer zone of 10-15 m wide around the STP; this should be planted with trees in multi-rows. This will act as a visual screen around the facility and will improve the aesthetic appearance. Design the layout plan of the facility such that potential odour generating units – inlet and primary treatment units and sludge thickener, are located away as far as possible from the nearest development, and be provided with green buffer zone. Provide backup power facilities for continuous and uninterrupted operation 	-	PIU	Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU	NA
<ul style="list-style-type: none"> Provision of sludge drying – accumulated sludge from clariflocculator shall be flushed to sludge drying beds, for natural drying. Dried sludge shall be used as soil conditioner. Periodic testing of dried sludge will be conducted to ensure that it is suitable for use 	-	PIU	Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU	NA
•						
<ul style="list-style-type: none"> Identify and include locations and operators of the utilities in the detailed design documents 	-	PIU / Consultant Team	Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU	NA
<ul style="list-style-type: none"> Require construction contractors to prepare a contingency plan 	-	Contractor	Review the contingency	Once prior to the	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
			plan	relocation of utilities		
<ul style="list-style-type: none"> Limit the sewer depth where possible. Sewers shall be laid away from water supply lines and drains (at least 1 m, wherever possible); In all cases, the sewer line should be laid deeper than the water pipeline (the difference between top of the sewer and bottom of water pipeline should be at least 300 mm) In unavoidable, where sewers are to be laid close to storm water drains or canals or natural streams, appropriate pipe material shall be selected (stoneware pipes shall be avoided) 		PIU / Consultant Team	Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU /PMC	NA
<ul style="list-style-type: none"> For shallower sewers, use small inspection chambers in lieu of manholes; Design manhole covers to withstand anticipated loads & ensure that the covers can be readily replace if broken to minimize silt/garbage entry Ensure sufficient hydraulic capacity to accommodate peak flows & adequate slope in gravity mains to prevent build up of solids and hydrogen sulfide generation <ul style="list-style-type: none"> Equip pumping stations with a backup power supply, such as a diesel generator, to ensure uninterrupted operation during power outages, and conduct regular maintenance to minimize service interruptions. Consider redundant pump capacity in critical areas Establish routine maintenance program, including: <ul style="list-style-type: none"> Regular cleaning of grit chambers and sewer lines to remove grease, grit, and other debris that may lead to sewer backups. 		PIU / Consultant Team	Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU /PMC	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
<p>Cleaning should be conducted more frequently for problem areas.</p> <ul style="list-style-type: none"> o Inspection of the condition of sanitary sewer structures and identifying areas that need repair or maintenance. Items to note may include cracked/deteriorating pipes; leaking joints or seals at manhole; frequent line blockages; lines that generally flow at or near capacity; and suspected infiltration or exfiltration; and o Monitoring of sewer flow to identify potential inflows and outflows <ul style="list-style-type: none"> • Conduct repairs prioritized based on the nature and severity of the problem. Immediate clearing of blockage or repair is warranted where an overflow is currently occurring or for urgent problems that may cause an imminent overflow (e.g. pump station failures, sewer line ruptures, or sewer line blockages); 						
<ul style="list-style-type: none"> • Review previous sewer maintenance records to help identify “hot spots” or areas with frequent maintenance problems and locations of potential system failure, and conduct preventative maintenance, rehabilitation, or replacement of lines as needed; • When a spill, leak, and/or overflow occurs, keep sewage from entering the storm drain system by covering or blocking storm drain inlets or by containing and diverting the sewage away from open channels and other storm drain facilities (using sandbags, inflatable dams, etc.). Remove the sewage using vacuum equipment or use other measures to divert it back to the sanitary sewer system. • Prohibit/prevent disposal of 		PIU Consultant Team /	Review & check the inclusion/provision in as appropriate DPR,	Once before DPR approval	PMU /PMC	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
wastewater/effluent from industrial units in the sewers; ensure regular checking to ensure no illegal entry of industrial wastewater into sewers <ul style="list-style-type: none"> Develop Emergency Response Plan for all emergencies such as leaks, overflows, bursts; a template of ERP is provided at Appendix 5 						
Develop and implement operation and maintenance (O&M) plans for community toilets with participation from the community. A memorandum of understanding (MoU) between Ranebennur CMC and community will be reached prior to any construction and operation of community toilets. <ul style="list-style-type: none"> As a minimum, the O&M plan should specify (i) cleaning procedures and frequency; (ii) responsible personnel; (iii) maintenance and repairs schedule; (iv) emergency contact numbers etc. 		Davangere CMC, PIU / Consultant Team	Review & check the inclusion/provision of DPR/O&M manual as appropriate	Once before DPR /O&M Manual approval	PMU /PMC	NA
Construction						
Prepare and submit a Method Statement for pipeline and sewers works in a Table format with appended site layout map <ul style="list-style-type: none"> Method Statement can be prepared for each stretch (say 1 km) /specific site based on the project area. 	At each work site	Contractor	<ul style="list-style-type: none"> Review and approve method statement Site observations during construction	Approve statement before start of work Weekly during construction	PIU	NA
<ul style="list-style-type: none"> Conduct detailed site surveys with the construction drawings and discuss with the respective agencies during the construction phase before ground clearance; 	-	Contractor	Check contractor records Random checks on site, drawings and	Once prior to the start of ground clearance for construction	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
			interactions with respective agencies			
<ul style="list-style-type: none"> Prepare a contingency plan to include actions to be done in case of unintentional interruption of services. 	-	Contractor	Review the plan	Once prior to start of construction	PIU	NA
<ul style="list-style-type: none"> In case of disruption of water supply, alternative supply, through tankers, shall be provided; water may be made available by the Davangere, but it will be the responsibility of contractor to supply to affected people 	Utility relocation site	Contractor	Site observations Informal public consultations	Weekly Once	PIU	NA
<p>Prioritize areas within or nearest possible vacant space in the subproject location Construction work camps shall be located at least 200 m from residential areas</p> <ul style="list-style-type: none"> Do not consider residential areas for stockpiling the waste/surplus soil; No worker camp shall be set up in north/western outskirts of the town, which are located close to sanctuary The Contractor shall take all necessary precautions to prevent his workers from entering into sanctuary/forest area; removing, disturbing and damaging any trees/vegetation for fire wood and/or hunting animals; the contractor will be severely penalized if there are any violations by workers. Appropriate signage/caution/warning boards have to be installed on the site indicating the proximity of the sanctuary and prohibitory orders on entering sanctuary area and also on collecting the fuel-wood. This signs should be in Kannada, Hindi and English. 	Sites for worker camp, material store	Contractor	Site observations	Before & after such establishment	PIU	NA
<ul style="list-style-type: none"> Material stockpiles shall be protected by bunds during the monsoon to arrest the silt 	Stockpile sites	Contractor	Site observations	Weekly	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
laden runoff into drains						
<ul style="list-style-type: none"> Contractor should obtain material from existing mines approved/licensed by Mines and Geology Department/ Revenue Department. Verify suitability of all material sources and obtain approval of implementing agency No new quarry sites shall be developed for the subproject purpose 	-	Contractor	Check sources & approvals	Prior approval of quarry material to for	PIU	NA
<ul style="list-style-type: none"> Submit a monthly statement of construction material procured indicating material type, source and quantity. 	-	Contractor	Record check	Monthly	PIU	NA
<ul style="list-style-type: none"> Consult with PIU on the designated areas for stockpiling of clay, soils, gravel, and other construction materials; 	Stockpile site	Contractor	Site check & approval	Prior approval to	PIU	NA
<ul style="list-style-type: none"> Damp down exposed soil and any stockpiled on site by spraying with water when necessary during dry weather Bring materials (aggregates, sand, etc gravel) as and when required Use tarpaulins to cover sand and other loose material when transported by vehicles; Clean wheels and undercarriage of vehicles prior to leaving construction site 	Work site	Contractor	Site observations Informal public consultations	Weekly	PIU	NA
<ul style="list-style-type: none"> Fit all heavy equipment and machinery with air pollution control devices which are operating correctly; ensure valid Pollution Under Control (PUC) Certificates for all vehicles and equipment used in the construction activity 	Work site	Contractor	Check valid PUC	Prior to start and quarterly there after	PIU	NA
<ul style="list-style-type: none"> Plan activities in consultation with the PIU so that activities with the greatest potential to generate noise are conducted during periods of the day which will result in least disturbance; 	Work site	Contractor	Check work schedule of contractor; public consultation	Prior to start of work	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
<ul style="list-style-type: none"> Construction work shall be limited to day light hours (6 AM to 6 PM) for all the works located within the town; for facilities outside the town/habitation (i.e. STP) the timings may be relaxed with the permission of Davangere CMC and PIU, however no work should be conducted between 10 PM – 6 AM at any site. Provide prior information to the local public about the work schedule; 			records			
<ul style="list-style-type: none"> Ensure that there are no old and sensitive buildings that may come under risk due to the use of pneumatic drills; if there is risk, cut the rocks manually by chiselling; 	Work site	Contractor	Site observations	Weekly	PIU	NA
<ul style="list-style-type: none"> Minimize noise from construction equipment by using vehicle silencers, fitting jackhammers with noise-reducing mufflers, and portable street barriers the sound impact to surrounding sensitive receptor; and 	Work site	Contractor	Site observations	Weekly	PIU	NA
<ul style="list-style-type: none"> Maintain maximum sound levels not exceeding 80 decibels (dbA) when measured at a distance of 10 m or more from the vehicle/s 	Work site	Contractor	Noise monitoring	Quarterly	Contractor	NA
<ul style="list-style-type: none"> Avoid stockpiling of earth fill especially during the monsoon season unless covered by tarpaulins or plastic sheets Stockpiles shall be provided with temporary bunds Prioritize re-use of excess spoils and materials in the construction works. If spoils will be disposed, consult with PIU on designated disposal areas Install temporary silt traps or sedimentation basins along the drainage leading to the water bodies Place storage areas for fuels and lubricants 	Work site	Contractor	Site observations	Weekly	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
away from any drainage leading to water bodies • Dispose wastes generated by construction activities in designated sites						
• Avoid stockpiling of excess excavated soils as far as possible • Avoid disposal of any debris and waste soils in the forest areas and in or near water bodies/rivers; • Coordinate with PIU for beneficial uses of excess excavated soils or immediately dispose to designated areas • Prepare and implement Waste Management Plan – it should present how the surplus waste generated will temporarily stocked at the site, transported and disposed properly	-	Contractor	Waste Management Plan review & approval	Once prior to start of construction	PIU	NA
• Obtain permission from the Tree Officer for felling of trees • Plant two tree per each tree felled in the STP compound	STP site	Contractor	Check permission for tree cutting; site observation	Prior to tree cutting & after re plantation	PIU	NA
• Plan pipeline work in consultation with the traffic police • Plan work such that trench excavation, pipe laying, and refilling including compacting, at a stretch is completed in a minimum possible time; • Provide for immediate consolidation of backfilling material to desired compaction - this will allow immediate road restoration and therefore will minimise disturbance to the traffic movement • Do not close the road completely, ensure that work is conducted onto edge of the road; allow traffic to move on one line • In unavoidable circumstances of road closure,	Work site	Contractor	Work program review Site observations Informal public consultation	Once prior to start of construction Weekly during work	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
<ul style="list-style-type: none"> provide alternative routes, and ensure that public is informed about such traffic diversions; Plan material and waste routes to avoid times of peak-pedestrian activities Liaise with Davangere CMC in identifying risk areas on route cards/maps 						
<ul style="list-style-type: none"> At all work sites public information/caution boards shall be provided – information shall inter-alia include: project name, cost and schedule; executing agency and contractor details; nature and schedule of work at that road/locality; traffic diversion details, if any; entry restriction information; competent official's name and contact for public complaints. 	Work site	Contractor	Site observations	Once prior to start of construction	PIU	NA
<ul style="list-style-type: none"> Prepare a Traffic Management Plan – a template is provided for reference at Appendix 4. 	Work site	Contractor	Review, approval and on-site implementation of TMP	Once prior to start of construction; weekly during work	PIU	NA
<ul style="list-style-type: none"> No material should be stocked in this area; material shall be brought to the site as and when required Conduct work manually with small group of workers and less noise; minimize use of equipment and vehicles No work should be conducted near the religious places during religious congregations Material transport to the site should be arranged considering school timings; material should be in place before school starts; Notify concerned schools, hospitals etc 1 week prior to the work; conduct a 30-m awareness program on nature of work, likely 	Work near sensitive areas	Contractor	Work program review Site observations Informal public consultation	Once prior to start of construction Weekly during work	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
<p>disturbances and risks and construction work, mitigation measures in place, entry restrictions and dos and don'ts</p> <ul style="list-style-type: none"> Implement all measures suggested elsewhere in this report – dust and noise control, public safety, traffic management, strictly at the sites. 						
<ul style="list-style-type: none"> Leave space for access between mounds of excavated soil Provide wooden planks/footbridges for pedestrians and metal sheets for vehicles to allow access across trenches to premises where required Consult affected businesspeople to inform them in advance when work will occur Address livelihood issues, if any; implement the Resettlement Plan (RP) to address these issues Provide sign/caution/warning boards at work site indicating work schedule and traffic information; prevent public entry into work sites through barricading and security; and Provide sign boards for pedestrians to inform nature and duration of construction works and contact numbers for concerns/complaints. 	Work site	Contractor	Site observations Informal public consultation	Weekly	PIU	NA
<ul style="list-style-type: none"> Employ at least 50% of the labour force, or to the maximum extent, local persons if manpower is available Secure construction materials from local market. 	Work site	Contractor	Review records Worker consultation	Weekly	PIU	NA
<ul style="list-style-type: none"> Develop and implement site-specific Environment, Health and Safety (EHS) Plan which will include measures such as: (a) excluding public from the site; (b) ensuring all workers are provided with and use Personal Protective Equipment; (c) H and S Training 	Work site	Contractor	Review and on-site implementation of EHS Plan	Once prior to start of construction; weekly during work	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
<p>for all site personnel; (d) documented procedures to be followed for all site activities; and (e) documentation of work-related accidents;</p> <ul style="list-style-type: none"> • All trenches deeper than 2 m shall be protected with wooden bracing to avoid safety risks to workers, public and nearby buildings/structures • Ensure that qualified first-aid can be provided at all times. Equipped first-aid stations shall be easily accessible throughout the site; • Provide medical insurance coverage for workers; • Secure all installations from unauthorized intrusion and accident risks; • Provide supplies of potable drinking water; • Provide clean eating areas where workers are not exposed to hazardous or noxious substances • Provide H and S orientation training to all new workers to ensure that they are apprised of the basic site rules of work at the site, personal protective protection, and preventing injuring to fellow workers; • Provide visitor orientation if visitors to the site can gain access to areas where hazardous conditions or substances may be present. Ensure also that visitor/s do not enter hazard areas unescorted; • Ensure the visibility of workers through their use of high visibility vests when working in or walking through heavy equipment operating areas; • Ensure moving equipment is outfitted with audible back-up alarms; • Mark and provide sign boards for hazardous 						

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
<p>areas such as energized electrical devices and lines, service rooms housing high voltage equipment, and areas for storage and disposal. Signage shall be in accordance with international standards and be well known to, and easily understood by workers, visitors, and the general public as appropriate;</p> <ul style="list-style-type: none"> Disallow worker exposure to noise level greater than 85 dBA for a duration of more than 8 hours per day without hearing protection. The use of hearing protection shall be enforced actively. Overall, the contractor should comply with IFS EHS Guidelines on Occupational Health and Safety (this can be downloaded from http://www1.ifc.org/wps/wcm/connect/9aef2880488559a983acd36a6515bb18/2%2BOccupational%2BHealth%2BAnd%2BSafety.pdf?MOD=AJPERES) 						
<ul style="list-style-type: none"> Provide road signs and flag persons to warn of dangerous conditions, in case of location near the road Overall, the contractor should comply with IFS EHS Guidelines Community Health and Safety (this can be downloaded from http://www1.ifc.org/wps/wcm/connect/dd673400488559ae83c4d36a6515bb18/3%2BCommunity%2BHealth%2BAnd%2BSafety.pdf?MOD=AJPERES) 	Work site	Contractor	Review and on-site implementation of EHS Plan	Once prior to start of construction; weekly during work	PIU	NA
<ul style="list-style-type: none"> The contractor should establish and operate the temporary worker camps in compliance with IFC EHS Guidelines specific to workers accommodation ((this can be downloaded from http://www1.ifc.org/wps/wcm/connect/topics_ext_content/ifc_external_corporate_site/ifc+su 	Workers camp site	Contractor	Site observations and facilities	Once prior to start of construction; monthly during work	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
<p>stainability/publications/publications_gpn_wor kersaccommodation), including the following:</p> <ul style="list-style-type: none"> • Consult with PIU/Davangere CMC before locating workers camps/sheds, and construction plants; ; as far as possible located within reasonable distance of work site • Minimize removal of vegetation and disallow cutting of trees • Living facilities shall be built with adequate materials, and should be in good condition and free from rubbish and other refuge • The camp site should be adequately drained to avoid the accumulation of stagnant water • Provide water and sanitation facilities; water, meeting Indian drinking water standards shall be provided, in adequate quantities (supply of 60- 80 LPCD); all water storage structures must be cleaned regularly and covered properly to avoid any contamination • Provide separate facilities for men and women; sanitary facilities shall be properly build and well maintained; toilet and bath facilities should be provided on basis of 1 per 15 or less persons • Train employees in the storage and handling of materials which can potentially cause soil contamination; • Recover used oil and lubricants and reuse or remove from the site; • Manage solid waste according to the following preference hierarchy: reuse, recycling and disposal to designated areas; • Remove all wreckage, rubbish, or temporary structures which are no longer required • Report in writing that the camp has been 						

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
vacated and restored to pre-project conditions before acceptance of work.						

Environmental Quality Monitoring						
Construction						
Ambient air quality and noise	5 points (shall be selected during detailed design stage)	-	<ul style="list-style-type: none"> • SPM, RSPM, SO_x, NO_x • Day and night time noise (dBA) • Monitoring method as prescribed by CPCB 	Once before start of construction Quarterly (yearly 4-times) during construction	Contractor	Rs. 5000 per sample – sum Rs. 55000.00 for 11 samples
Noise Level	5 points (shall be selected during construction)	Contractor	<ul style="list-style-type: none"> • Noise level 	Once before start of construction Quarterly (yearly 4-times) during construction	Contractor	Rs. 2500.00 per sample Rs. 27500.00 for 11 samples
Operation						
Monitoring of treated wastewater quality from STP	Inlet and outlet of STP,	Operator	Concentration of various parameters shall be within the specific limits by KSPCB	Quarterly	Davangere CMC through accredited lab/	Part of laboratory O&M Costs
	Inlet	operator	Analysis of Wastewater characteristics including heavy metals such as Mercury (as Hg), Lead (as Pb), Cadmium (as Cd), Chromium (as Cr), Zinc (as Zn) and Nickel (as Ni) Concentration of various parameters shall be within the specific limits by KSPCB	Yearly twice	Davangere CMC	Part of O&M costs
Sludge quality and	Sludge drying	Operator	Analysis for concentration of	Yearly once	Davangere	Part O&M

suitability manure	as	beds		<p>heavy metals and confirm that value are within the following limits (all units are in mg/kg dry basis except pH)</p> <ul style="list-style-type: none"> • Arsenic - 10.00 • Cadmium - 5.00 • Chromium - 50.00 • Copper - 300.00 • Lead - 100.00 • Mercury - 0.15 • Nickel - 50.00 • Zinc - 1000.00 <p>PH - 5.5-8.5</p>		CMC through accredited lab	costs
-----------------------	----	------	--	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--	-------------------------------	-------

B. Environmental Management & Monitoring Costs

134. Most of the mitigation measures require the Contractors to adopt good site practices, which are part of their normal procedures, so there are unlikely to be major costs associated with compliance. These costs of mitigation by the contractors are included in the budgets for the civil works. Mitigation and monitoring provided by the PIU/PMU or their consultants will be part of incremental administration costs. Costs required for environmental quality monitoring is indicated in Table 12.

Table 12: Environmental Management and Monitoring Costs

Item	Responsible Agency	Quantity/Details	Total Cost (US\$)	Source of funds
Air quality monitoring	Contractor	41 samples	4,100	Included in the project cost as BOQ item
Tree plantation & maintenance for 2 years at site,	Contractor	-	10,000	Included in the project cost as BOQ item
Monitoring of implementation of mitigation measures	PIU / PMU / Consultants	As required	Part of incremental admin costs	-
Water quality monitoring	Operating agency/Davangere CMC	As required	Part of O&M costs of operator	O&M funds
Total costs			\$ 14,100	

C. Grievance Redress Mechanism

135. A project specific grievance redress mechanism (GRM) will be established to receive, evaluate and facilitate concerns of, complaints and grievances of the DPs in relation to project's social and environmental performances. The main objective of the GRM will be to provide time bound action and transparent mechanism to resolve social and environment concerns.

136. A project GRM will cover the project's towns for all kinds of grievances and will be regarded as an accessible and trusted platform for receiving and facilitating project related complaints and grievances. The multi-tier GRM for the program will have realistic time schedules to address grievances and specific responsible persons identified to address grievances and whom the DPs have access to interact easily.

137. Awareness on grievance redress procedures will be created through Public Awareness Campaign with the help of print and electronic media and radio. The resettlement NGO will ensure that vulnerable households are also made aware of the GRM and assured of their grievances to be redressed adequately and in a timely manner.

138. There will be multiple means of registering grievances and complaints by dropping grievance forms in complaint/ suggestion boxes at accessible locations, or through telephone hotlines, email, post or writing in a complaint registrar book in ULB's project office. There will be complaint registrar book and complaint boxes at construction site office to enable quick response of grievances/ complaints for urgent matters. The name, address and contact details of the persons with details of the complaint / grievance, location of problem area, date of receipt of complaint will be documented. The RPMU's Social development / Resettlement Officer will be

responsible at the project level for timely resolution of the environmental and social safeguards issues and registration of grievances, and communication with the aggrieved persons. Annex 1 is the draft PID to be distributed to all affected communities and DPs which include the contact numbers of the respective ULB officer(s) responsible for the KISWRMIP.

D. Grievance Redress Process

139. There will be several tiers for grievance redress process. Simple grievances for immediate redress will first be resolved at site by Contractor.. If unaddressed for up to 7 days the complainants may go to PIU officer in ULB responsible for resettlement/social issues. Project engineer and the resettlement NGO will assist in resolving the issues. Name, designation and contact number of personnel responsible for grievance redress at ULB and RPMU, will be posted at Contractor's and PMDSC's site office in full visibility of public. NGO will be involved in community mobilization and awareness campaign among the communities. Grievances of immediate nature should be resolved at site/ within ULB/PIU level within 15 days of registration of grievances.

140. All grievances that cannot be resolved by ULB/PIU within 15 days will be forwarded to RPMU's Social safeguards/R&R Officer and PMDSC specialist who will review and resolve within 15 working days of grievance registration with the assistance of the Resettlement NGO and concerned PIU/ULB personnel, if required.

141. The grievances of critical nature and those cannot be resolved at RPMU level should be referred to Grievance Redress Committee (GRC)/Steering Committee (ST) set up at district level to be settled within 30 days. All documents related to grievances, follow up action taken to resolve along with explanatory note on nature, seriousness and time taken for grievance redress shall be prepared by RPMU Social safeguard / R&R Officer and circulated to GRC/SC members at least a week prior to scheduled meeting. The decision taken at the GRC/SC level will be communicated to the DPs by RPMU Social safeguards/R&R officer through ULB/PIU and resettlement NGO.

142. For any issues that remain unresolved by the GRC or SC or the decision taken at such meetings are not acceptable, the complainants /DPs can approach the Court of Law as per Govt. of Karnataka legal procedure.


E. GRC / SC composition and selection of members

143. The GRC/SC for the project will be headed by Dy. Commissioner (DC) of the district with members as followed: (1) ULB Commissioners of project towns,(2) Revenue Department (Registrar) official, (3) RPMU Social safeguard/ R&R Officer of KIUWMIP, (4) ULB officer who will convene the periodic meeting of GRC and will shoulder responsibility of keeping records of grievances/ complaints in details with help from resettlement NGO. Other members, such as, NGO/CBO representatives, wards council representatives, DPs' representatives will be selected by the ULB Commissioner to represent in the GRC/SC meeting. NGO should also deploy one person in the team who will be responsible for coordinating with all GRC members and the DPs for grievance redress.

144. In the event when the established GRM is not in a position to resolve the issue, Affected Person also can use the ADB Accountability Mechanism (AM) through directly contact (in writing) to the Complain Receiving Officer (CRO) at ADB headquarters or to ADB Indian Resident Mission (INRM). The complaint can be submitted in any of the official languages of

ADB's DMCs. The ADB Accountability Mechanism information will be included in the PID to be distributed to the affected communities, as part of the project GRM. A Grievance Redress Mechanism is shown in the Figure 8.

Figure 8: Grievance Redress Process



VIII. PUBLIC CONSULTATION & INFORMATION DISCLOSURE

A. Project Stakeholders

145. Most of the main stakeholders have already been identified and consulted during preparation of this IEE, and any others that are identified during project implementation will be brought into the process in the future. Primary stakeholders are:

- (i) Residents, shopkeepers and businesspeople near the work sites;
- (ii) Public representatives and prominent citizens of the town
- (iii) Davangere City Municipal Council
- (iv) KUIDFC, GoK

146. Secondary stakeholders are:

- (i) Other concerned government institutions (utilities, regulators, etc)
- (ii) NGOs and CBOs working in the affected communities;
- (iii) Other community representatives (prominent citizens, religious leaders, elders, women's groups);
- (iv) The beneficiary community in general; and
- (v) ADB as the funding agency

B. Consultation & Disclosure Till Date

147. A series of public consultation meetings were conducted during the project preparation. Various forms of public consultations (consultation through ad hoc discussions on site) have been used to discuss the project and involve the community in planning the project and mitigation measures.

148. Besides, a public consultation workshop was conducted on October 3, 2012 at Davangere for all the four project towns to discuss the proposed project and likely environmental issues and mitigation measures. Key stakeholders – public representatives, officials from various agencies, district level officers, from each project town, including Davangere, were participated in the workshop. Minutes of this consultation meeting is appended at Appendix 6.

C. Future Consultation & Disclosure

149. EA and IA shall extend and expand the consultation and disclosure process significantly during implementation of the Investment Program.

- (i) Consultation during detailed design:
 - Focus-group discussions with affected persons and other stakeholders (including women's groups, NGOs and CBOs) to hear their views and concerns, so that these can be addressed in subproject design where necessary; and
 - Structured consultation meetings with the institutional stakeholders (government bodies and NGOs) to discuss and approve key aspects of the project.

(ii) Consultation during construction:

- Public meetings with affected communities (if any) to discuss and plan work programmes and allow issues to be raised and addressed once construction has started; and
- Smaller-scale meetings to discuss and plan construction work with individual communities to reduce disturbance and other impacts, and provide a mechanism through which stakeholders can participate in subproject monitoring and evaluation;

(iii) Project disclosure:

- Public information campaigns (via newspaper, TV and radio) to explain the project to the wider town population and prepare them for disruption they may experience once the construction programme is underway;
- Public disclosure meetings at key project stages to inform the public of progress and future plans, and to provide copies of summary documents in Kannada; and
- Formal disclosure of completed project reports by making copies available at convenient locations in the study towns, informing the public of their availability, and providing a mechanism through which comments can be made.

150. Based on ADB requirements, the following will be posted on ADB website: (i) this IEE, upon finalization and approval of ADB; (ii) a new or updated IEE, if prepared, reflecting significant changes in the Project during design or implementation; (iii) corrective action plan prepared during Project implementation to address unanticipated environmental impacts and to rectify non-compliance to EMP provisions; and (iv) environmental monitoring reports. Documents will also be available on the websites of KUIDFC and Davangere CMC.

IX. RECOMMENDATION & CONCLUSION

A. Recommendation

151. The process described in this document has assessed the environmental impacts of all elements of the infrastructure proposed under the Davangere Sewerage and Sanitation Sub project. Potential negative impacts were identified in relation to design, construction and operation of the improved infrastructure. Mitigation measures have been developed in generic way to reduce all negative impacts to acceptable levels. These were discussed with specialists responsible for the engineering aspects, and as a result some measures have already been included in the outline designs for the infrastructure. This means that the number of impacts and their significance has already been reduced by amending the design. Various design related measures suggested for: uninterrupted power supply provision; standard operating procedures for operation and maintenance; extended operation by turnkey contractor and imparting necessary training for ULB staff; providing necessary safety and personal protection equipment for workers engaged in sewer cleaning (protection against oxygen deficiency, harmful gaseous emissions) and sludge handling, and development of green buffer zone around the sewage treatment plant.

152. The site selected for the STP was earmarked for the sewage treatment facility in Davangere Master Plan. This site is located in the south-eastern outskirts of the city, and surrounded by agricultural fields and upcoming residential areas. Considering the future development various measures are included in the subproject design, including: design of a compact, superior process with few odours; sensitive layout design and green buffer zone around the facility, and regulation of surrounding land use in strict compliance with Davangere Master Plan.

153. During the construction phase, impacts mainly arise from the need to dispose waste soil; and from the disturbance of residents, businesses, traffic and important buildings by the construction work. These are common impacts of construction in urban areas, and there are well developed methods for their mitigation. Since the sewer work are conducted along the roads, there is potential to create disturbance. To minimize this, the contractor should develop a Method Statement, which should be approved by the PIU prior to start of work, and should conduct the work strictly in line with the Method Statement.

154. There were limited opportunities to provide environmental enhancements, but certain measures were included. For example it is proposed that the project will employ in the workforce people who live in the vicinity of construction sites to provide them with a short-term economic gain; and ensure that people employed in the longer term to maintain and operate the new facilities are residents of nearby communities.

155. Once the system is operating, the facilities will operate with routine maintenance, which should not affect the environment. Necessary safety precautions are suggested for proper functioning and operation of sewer network. The operation and maintenance will comply with the standard operating procedures. SOPs / O&M Manual will be developed during the construction stage, and the staff will be provided with necessary training.

156. The citizens of the Davangere City will be the major beneficiaries of this subproject. The sewerage system will remove the human waste from those areas served by the network rapidly and treated to an acceptable standard. With the construction of toilets and targeted awareness program on sanitation proposed, in addition to improved environmental conditions, the subproject will improve the over-all health condition of the town. Diseases of poor sanitation, such as diarrhoea and dysentery, should be reduced, so people should spend less on healthcare and lose fewer working days due to illness, so their economic status should also improve, as well as their overall health. The sewerage system proposed in this subproject, combined with the system under implementation in NKUSIP, will collect wastewater including sewage from entire town and treat Indian standards. Adequate capacity of STP is included in the proposed two STPs along with the one under implementation under NKUSIP and other projects under implementation.

157. Mitigation will be assured by a program of environmental monitoring conducted during construction and operation to ensure that all measures are implemented, and to determine whether the environment is protected as intended. This will include observations on- and off-site, document checks, and interviews with workers and beneficiaries, and any requirements for remedial action will be reported to the PIU/PMU. There will also be longer-term surveys to monitor the expected improvements in the quality of domestic water and the health of the population. There will also be regular and periodic monitoring surveys for quality of water (at intake, reservoirs and at consumer end).

158. Finally, stakeholders were involved in developing the IEE through face-to-face discussions and on site meetings, after which views expressed were incorporated into the IEE and the planning and development of the project. A city level consultation workshop was conducted for larger public participation in the project. The IEE will be made available at public locations in the city and will be disclosed to a wider audience via the ADB website. The consultation process will be continued and expanded during project implementation to ensure that stakeholders are fully engaged in the project and have the opportunity to participate in its development and implementation.

B. Conclusion

159 The Davangere Sewerage and Sanitation subproject is unlikely to cause significant adverse impacts. The potential impacts that are associated with design, construction, and operation can be mitigated to standard levels without difficulty through proper engineering design and the incorporation or application of recommended mitigation measures and procedures.

160. Based on the findings of the IEE, the classification of the Project as Category “B” is confirmed, and no further special study or detailed EIA needs to be undertaken to comply with ADB SPS (2009) or GoI EIA Notification (2006). If necessary, tree cutting permission should be obtained from the designated Tree Officer of Davangere.

Site Photographs



Photo 1: A view of damaged trunk main discharging sewage to storm water



Photo 2: A view of sewage discharging to storm water drain




Photo 3: Basapura Halla carrying sewage



Photo 4: Consultation with local people

Appendix 1: REA Checklist

RAPID ENVIRONMENTAL ASSESSMENT (REA) CHECKLIST Davangere Sewerage Subproject

A. Screening Questions for Impact Categorization

Check the appropriate box (e.g. ☒ by double-clicking the box and selecting 'checked' in default value)

Screening Questions	Yes/No	Remarks
A. Project Siting		
Is the project area...		
• Densely populated?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Subproject activities extend to the entire City including the densely populated areas. There are no major negative impacts envisaged, because sewer lines will be alongside the existing roads and can be constructed without causing disturbance to, houses, and commercial establishments. In narrow streets, disruption to road users is likely, and measure like best activity scheduling, alternative routes, prior information to road users, houses and shops will minimize the impact to acceptable levels.
• Heavy with development activities?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Davangere is a developing town; urban expansion is considerable
• Adjacent to or within any environmentally sensitive areas?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
• Cultural heritage site	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
• Protected Area	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
• Wetland	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
• Mangrove	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
• Estuarine	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
• Buffer zone of protected area	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
• Special area for protecting biodiversity	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
• Bay	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
▪ impairment of historical/cultural monuments/areas and loss/damage to these sites?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	There are no such areas near the subproject sites
▪ interference with other utilities and blocking of access to buildings; nuisance to neighbouring areas due to noise, smell, and influx of insects,	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	No blocking/interference with other utilities expected; subproject include sewer network and STP; necessary measures are included for smooth operation and maintenance

Screening Questions	Yes/No	Remarks
rodents, etc.?		
<ul style="list-style-type: none"> dislocation or involuntary resettlement of people? 	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	There may also be temporary disturbance to business and squatters/vendors during construction. Some land acquisition is required for the sewer network system. Resettlement plan has prepared to mitigate/compensate these impacts
<ul style="list-style-type: none"> disproportionate impacts on the poor, women and children, Indigenous Peoples or other vulnerable groups? 	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	No such possibilities; Sewerage system will cover entire population including urban poor; In fact, it will have positive health impact due to improved sanitation condition.
<ul style="list-style-type: none"> impairment of downstream water quality due to inadequate sewage treatment or release of untreated sewage? 	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Adequate sewage treatment capacity facility is being development under this subproject;
<ul style="list-style-type: none"> overflows and flooding of neighbouring properties with raw sewage? 	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Sewerage system has been designed considering the population growth. It has been designed to accommodate sewage until year 2028. Design considers standard peak factors and therefore no such impact envisaged.
<ul style="list-style-type: none"> environmental pollution due to inadequate sludge disposal or industrial waste discharges illegally disposed in sewers? 	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Proper treatment facilities are provided and safe guard measures are recommended.
<ul style="list-style-type: none"> noise and vibration due to blasting and other civil works? 	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	No blasting activities envisaged. Temporary nuisance/disturbance due to construction activities will be minimized with appropriate mitigation measures.
<ul style="list-style-type: none"> risks and vulnerabilities related to occupational health and safety due to physical, chemical, and biological hazards during project construction and operation? 	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	In appropriate handling of sludge may have occupational health hazard. All necessary safety precautions will be taken to avoid any risk.
<ul style="list-style-type: none"> discharge of hazardous materials into sewers, resulting in damage to sewer system and danger to workers? 	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	There are no sources of hazardous material that will find its way into the sewers. Wastewater other than municipal, i.e. industrial, entering the sewerage system must meet the stipulated standards, and therefore it is unlikely that problematic waste will be discharged into the sewers.
<ul style="list-style-type: none"> inadequate buffer zone around pumping and treatment plants to alleviate noise and other possible nuisances, and protect facilities? 	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	No pumping stations/treatment plants proposed
<ul style="list-style-type: none"> Social conflicts between construction workers from other areas and community workers 	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Provision added to employ at least 50% or maximum extent of people from the local project area.
<ul style="list-style-type: none"> road blocking and temporary flooding due to land excavation during the rainy season? 	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	All necessary precautions will be taken to prevent flooding during construction; flooding is unlikely as work will be mostly be conducted during dry season.

Screening Questions	Yes/No	Remarks
▪ noise and dust from construction activities?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	No major noise generating activities like rock blasting is envisaged. Dust will be temporary and will be controlled with proper measures.
▪ traffic disturbances due to construction material transport and wastes?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Proper planning, such as selection of routes and scheduling to avoid peak traffic hours, will be carried out in consultation with concerned authorities
▪ temporary silt runoff due to construction?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Plain topography and moderate to low rains, so no such impact envisaged
▪ hazards to public health due to overflow flooding, and groundwater pollution due to failure of sewerage system?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	A chance of failure of sewerage system is very remote; proper design and standard operating procedures will be followed in O&M; necessary equipment and training to workers will be provided
▪ deterioration of water quality due to inadequate sludge disposal or direct discharge of untreated sewage water?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	The STP include adequate sludge treatment facilities
▪ contamination of surface and ground waters due to sludge disposal on land?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	The design include adequate sludge treatment facilities and the dried sludge will be utilized as manure
▪ Health and safety hazards to workers from toxic gases and hazardous materials which may be contained in confined areas, sewage flow and exposure to pathogens in untreated sewage and unstabilized sludge?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	All necessary health and safety training and necessary personal protection equipment will be given to workers and staff during operation of sewerage system
▪ Large population increase during project construction and operation that causes increased burden on social infrastructure (such as sanitation system)?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	No such impact anticipated; local communities in the vicinity of the project would be employed as much as possible.
▪ Social conflicts between construction workers from other areas and community workers?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	No such impact anticipated; local communities in the vicinity of the project would be employed as much as possible.
▪ risks to community health and safety due to the transport, storage, and use and/or disposal of materials such as explosives, fuel and other chemicals during construction and operation?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Not applicable. Construction/operation will not involve use of explosives and chemicals.
▪ community safety risks due to both accidental and natural hazards, especially where the structural elements or components of the project are accessible to members of the affected community or where their failure could result in injury to the community throughout project construction, operation and	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Operational area will be clearly demarcated and access will be controlled. Only worker and project concerned members will be allowed to visit the construction sites.

Screening Questions	Yes/No	Remarks
decommissioning?		

Rapid Environmental Assessment (REA) Checklist

Davangere Sanitation Subproject

A. Screening Questions for Impact Categorization

Check the appropriate box (e.g. ☒ by double-clicking the box and selecting 'checked' in default vale)

SCREENING QUESTIONS	Yes/No	REMARKS
A. Project Siting Is the project area...		
▪ Densely populated?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Subproject activities extend to the entire City including the densely populated areas. There are no major negative impacts envisaged, because public toilets will be located in unused government lands and can be constructed without causing disturbance to, houses, and commercial establishments. In narrow streets, disruption to road users is likely, and measure like best activity scheduling, alternative routes, prior information to road users, houses and shops will minimize the impact to acceptable levels.
▪ Heavy with development activities?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Davangere is a developing town; urban expansion is considerable
▪ Adjacent to or within any environmentally sensitive areas?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
• Cultural heritage site	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
• Protected Area	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
• Wetland	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
• Mangrove	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
• Estuarine	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
• Buffer zone of protected area	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
• Special area for protecting biodiversity	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None
• Bay	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	None

SCREENING QUESTIONS	Yes/No	REMARKS
B. Potential Environmental Impacts Will the Project cause...		
▪ impacts on the sustainability of associated sanitation and solid waste disposal systems and their interactions with other urban services.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	This subproject component is part of the overall sanitation and waste disposal systems of the project area and no impact on the present system.
▪ deterioration of surrounding environmental conditions due to rapid urban population growth, commercial and industrial activity, and increased waste generation to the point that both manmade and natural systems are overloaded and the capacities to manage these systems are overwhelmed?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	This subproject will not lead for any rapid urban population growth, commercial and industrial activity and waste generation
▪ degradation of land and ecosystems (e.g. loss of wetlands and wild lands, coastal zones, watersheds and forests)?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	No wetlands, wild lands, or forest in the project sub component area
▪ dislocation or involuntary resettlement of people	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	All community toilets will be in government lands. No resettlement or land acquire required.
▪ degradation of cultural property, and loss of cultural heritage and tourism revenues?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	No cultural property in the project component area and no threat to tourism revenues
▪ occupation of low-lying lands, floodplains and steep hillsides by squatters and low-income groups, and their exposure to increased health hazards and risks due to pollute industries?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	There is no polluting industries or health hazards components as a part of this sub project
▪ water resource problems (e.g. depletion/degradation of available water supply, deterioration for surface and ground water quality , and pollution of receiving waters?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	The proposed system is designed in such way that, it won't cause any pollution to the water bodies or deteriorate the water qualities. No direct discharge into water bodies.
▪ air pollution due to urban emissions?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	No air pollution expected due to the sub component.
▪ social conflicts between construction workers from other areas and local workers?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Not anticipated, local workers shall be encourage for engaging for different construction activities
▪ road blocking and temporary flooding due to land excavation during rainy season?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	All necessary precautions will be taken to prevent flooding during construction, flooding is unlikely as work will be mostly be conducted during dry season.
▪ noise and dust from construction activities?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	No major noise generating activities like rock blasting is envisaged. Dust will be temporary and will be controlled with proper measures.
▪ traffic disturbances due to construction material transport and wastes?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Proper planning, such as selection of routes and scheduling to avoid peak traffic hours, will be carried out in consultation with concerned authorities.
▪ temporary silt runoff due to construction?	<input type="checkbox"/> Yes	The topography is plain and the rainfall is

SCREENING QUESTIONS	Yes/No	REMARKS
	<input checked="" type="checkbox"/> No	low to moderate, so no runoff impacts envisaged
▪ hazards to public health due to ambient, household and occupational pollution, thermal inversion, and smog formation?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	There is less chance of failure; proper design and standard operating procedures will be followed in O & M, necessary equipment and training to workers will be provided.
▪ water depletion and/or degradation?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	This sub component is not affecting the water bodies and hence no depletion or degradation.
▪ overpaying of ground water, leading to land subsidence, lowered ground water table, and salinization?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Not applicable as no ground water extraction is required for the construction and operation & maintenance phases
▪ contamination of surface and ground waters due to improper waste disposal?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Any contamination of water bodies are avoided by proper design of the system and drain network.
▪ pollution of receiving waters resulting in amenity losses, fisheries and marine resource depletion, and health problems?	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> N	There will be no discharge of untreated effluents into the water bodies.

Climate Change and Disaster Risk Questions	Yes	No	Remarks
The following questions are not for environmental categorization. They are included in this checklist to help identify potential climate and disaster risks.			
Is the Project area subject to hazards such as earthquakes, floods, landslides, tropical cyclone winds, storm surges, tsunami or volcanic eruptions and climate changes (see Appendix I)?		√	No
Could changes in temperature, precipitation, or extreme events patterns over the Project lifespan affect technical or financial sustainability (e.g., changes in rainfall patterns disrupt reliability of water supply; sea level rise creates salinity intrusion into proposed water supply source)?		√	No

Are there any demographic or socio-economic aspects of the Project area that are already vulnerable (e.g., high incidence of marginalized populations, rural-urban migrants, illegal settlements, ethnic minorities, women or children)?		√	No
Could the Project potentially increase the climate or disaster vulnerability of the surrounding area (e.g., by using water from a vulnerable source that is relied upon by many user groups, or encouraging settlement in earthquake zones)?		√	No

Assessment on the Categorization and Planning Requirement for this subproject

☐ Category A. A proposed project is classified as category A if it is likely to have significant adverse environmental impacts that are irreversible, diverse, or unprecedented. These impacts may affect an area larger than the sites or facilities subject to physical works. An environmental impact assessment is required.

☒ Category B. A proposed project is classified as category B if its potential adverse environmental impacts are less adverse than those of category A projects. These impacts are site-specific, few if any of them are irreversible and in most cases mitigation measures can be designed more readily than for category A projects. An initial environmental examination is required.

☐ Category C. A proposed project is classified as category C if it is likely to have minimal or no adverse environmental impacts. No environmental assessment is required although environmental implications need to be reviewed.

Appendix 2: Environmental Related Legislations in India

- i. The Water (Prevention and Control of Pollution) Act, 1974, amended 1988
 - The Water (Prevention and Control of Pollution) Rules, 1975
 - The Water (Prevention and Control of Pollution) Cess Rules, 1971
- ii. The Air (Prevention and Control of Pollution) Act 1981, amended 1987
 - The Air (Prevention and Control of Pollution) Rules, 1982
- iii. The Environment (Protection) Act, 1986, amended in 1991 and including the following Rules/Notification issued under this Act
 - The Environment (Protection) Rules, 1986, including amendments
 - The Municipal Solid Wastes (Management and Handling) Rules, 2000
 - The Hazardous Wastes (Management and Handling) Rules, 1989
 - The Bio-Medical Waste (Management and Handling) Rules, 1998
 - Noise Pollution (Regulation and Control) Rules, 2000,
 - Wild Life (Protection) Amendment Act, 2002
 - Environmental Impact Assessment Notification, 2006
 - Environmental Standards of Central Pollution Control Board (CPCB)
- iv. The Indian Wildlife (Protection) Act, 1972, amended 1993
 - The Wildlife (Protection) Rules, 1995
- v. The Indian Forest Act, 1927
- vi. Forest (Conservation) Act, 1980, amended 1988
 - Forest (Conservation) Rules, 1981 amended 1992 and 2003
 - Guidelines for Diversion of Forest Lands for Non-Forest Purpose under the Forest (Conservation) Act, 1980
- vii. Ancient Monuments and Archaeological Sites and Remains Act 1958
 - Ancient Monuments and Archaeological Sites and Remains Rules 1959
 - Government of India Notification of 1992 under the above-stated Rules

Appendix 3: Environmental Disposal Standards

1. General Standards for Discharge of Environmental Pollutants Part - A: Effluents

Parameter	Inland surface water	Public sewers	Land for irrigation	Marine/coastal areas
Suspended solids mg/l, max.	100	600	200	(a) For process waste water (b) For cooling water effluent 10 per cent above total suspended matter of influent.
Particle size of suspended solids	shall pass 850 micron IS Sieve	-	-	(a) Floatable solids, solidsmax. 3 mm (b) Settleable solids, max 856 microns
pH value	5.5 to 9.0	5.5 to 9.0	5.5 to 9.0	5.5 to 9.0
Temperature	shall not exceed 50C above the receiving water temperature			shall not exceed 50C above the receiving water temperature
Oil and grease, mg/l max.	10	20	10	20
Total residual chlorine, mg/l max	1.0	-	-	1.0
Ammonical nitrogen (as N),mg/l, max.	50	50	-	50
Total kjeldahl nitrogen (as N);mg/l, max. mg/l, max.	100	-	-	100
Free ammonia (as NH ₃), mg/l,max.	5.0	-	-	5.0
Biochemical oxygen demand (3 days at 27oC), mg/l, max.	30	350	100	100
Chemical oxygen demand, mg/l, max.	250	-	-	250
Arsenic(as As).	0.2	0.2	0.2	0.2
Mercury (As Hg), mg/l, max.	0.01	0.01	-	0.01
Lead (as Pb) mg/l, max	0.1	1.0	-	2.0
Cadmium (as Cd) mg/l, max	2.0	1.0	-	2.0
Hexavalent chromium (as Cr + 6),mg/l, max.	0.1	2.0	-	1.0
Total chromium (as Cr) mg/l, max.	2.0	2.0	-	2.0
Copper (as Cu)mg/l, max.	3.0	3.0	-	3.0
Zinc (as Zn) mg/l, max.	5.0	15	-	15
Selenium (as Se)	0.05	0.05	-	0.05
Nickel (as Ni) mg/l, max.	3.0	3.0	-	5.0
Cyanide (as CN) mg/l, max.	0.2	2.0	0.2	0.2
Fluoride (as F) mg/l,	2.0	15	-	15

Parameter	Inland surface water	Public sewers	Land for irrigation	Marine/coastal areas
max.				
Dissolved phosphates (as P),mg/l, max.	5.0	-	-	-
Sulphide (as S) mg/l, max.	2.0	-	-	5.0
Phenolic compounds (as C ₆ H ₅ OH)mg/l, max.	1.0	5.0	-	5.0
Radioactive materials: (a) Alpha emitters micro curie mg/l, max. (b) Beta emitters micro curie mg/l	10 ⁻⁷ 10 ⁻⁶	10 ⁻⁷ 10 ⁻⁶	10 ⁻⁸ 10 ⁻⁷	10 ⁻⁷ 10 ⁻⁶
Bio-assay test	90% survival of fish after 96 hours in 100% effluent	90% survival of fish after 96 hours in 100% effluent	90% survival of fish after 96 hours in 100% effluent	90% survival of fish after 96 hours in 100% effluent
Manganese	2 mg/l	2 mg/l	-	2 mg/l
Iron (as Fe)	3mg/l	3mg/l	-	3mg/l
Vanadium (as V)	0.2mg/l	0.2mg/l	-	0.2mg/l
Nitrate Nitrogen	10 mg/l	-	-	20 mg/l

These standards shall be applicable for industries, operations or processes other than those industries, operations or process for which standards have been specified in Schedule of the Environment Protection Rules, 1989.

Standards for Diesel Generator Sets: Stack Height

The minimum height of stack to be provided with each generator set can be worked out using the following formula:

$$H = h + 0.2 \times \sqrt{\text{KVA}}$$

H = Total height of stack in metre

h = Height of the building in metres where the generator set is installed

KVA = Total generator capacity of the set in KVA

Based on the above formula the minimum stack height to be provided with different range of generator sets may be categorised as follows:

For Generator Sets

50 KVA

50-100 KVA

100-150 KVA

150-200 KVA

200-250 KVA

250-300 KVA

Total Height of stack in metre

Ht. of the building + 1.5 metre

Ht. of the building + 2.0 metre

Ht. of the building + 2.5 metre

Ht. of the building + 3.0 metre

Ht. of the building + 3.5 metre

Ht. of the building + 3.5 metre

Similarly for higher KVA ratings a stack height can be worked out using the above formula.

PART-E Noise Standards

Noise limits for domestic appliances and construction equipments at the manufacturing stage in dB(A).

Window air conditioners of 1 -1.5 tonne	68
Air coolers	60
Refrigerators	46
Diesel generator for domestic purposes	85
Compactors (rollers), front loaders, concentrate mixers, cranes (movable), vibrators and saws	75

Appendix 4A: Traffic Management Planning (TMP)

A. Principles for TMP around the Water Pipes Sewer Construction Sites

1. One of the prime objectives of this TMP is to ensure the safety of all the road users along the work zone, and to address the following issues:

- (i) the safety of pedestrians, bicyclists, and motorists travelling through the construction zone;
- (ii) protection of work crews from hazards associated with moving traffic;
- (iii) mitigation of the adverse impact on road capacity and delays to the road users;
- (iv) maintenance of access to adjoining properties; and
- (v) addressing issues that may delay the project.

B. Operating Policies for TMP

2. The following principles will help promote safe and efficient movement for all road users (motorists, bicyclists, and pedestrians, including persons with disabilities) through and around work zones while reasonably protecting workers and equipment.

- (i) Make traffic safety and temporary traffic control an integral and high-priority element of every project from planning through design, construction, and maintenance.
- (ii) Inhibit traffic movement as little as possible.
- (iii) Provide clear and positive guidance to drivers, bicyclists, and pedestrians as they approach and travel through the temporary traffic control zone.
- (iv) Inspect traffic control elements routinely, both day and night, and make modifications when necessary.
- (v) Pay increased attention to roadside safety in the vicinity of temporary traffic control zones.
- (vi) Train all persons that select, place, and maintain temporary traffic control devices.
- (vii) Keep the public well informed.
- (viii) Make appropriate accommodation for abutting property owners, residents, businesses, emergency services, railroads, commercial vehicles, and transit operations.

3. **Figure A2 to Figure A12** illustrates the operating policy for TMP for the construction of water pipes and the sewers along various types of roads.


C. Analyze the impact due to street closure

4. Apart from the capacity analysis, a final decision to close a particular street and divert the traffic should involve the following steps:

- (i) approval from the Davangere City Corporation / Public Works Department (PWD) to use the local streets as detours;

- (ii) consultation with businesses, community members, traffic police, PWD, etc, regarding the mitigation measures necessary at the detours where the road is diverted during the construction;
- (iii) determining of the maximum number of days allowed for road closure, and incorporation of such provisions into the contract documents;
- (iv) determining if additional traffic control or temporary improvements are needed along the detour route;
- (v) considering how access will be provided to the worksite;
- (vi) contacting emergency service, school officials, and transit authorities to determine if there are impacts to their operations; and
- (vii) developing a notification program to the public so that the closure is not a surprise. As part of this program, the public should be advised of alternate routes that commuters can take or will have to take as result of the traffic diversion.

5. If full road-closure of certain streets within the area is not feasible due to inadequate capacity of the detour street or public opposition, the full closure can be restricted to weekends with the construction commencing on Saturday night and ending on Monday morning prior to the morning peak period.

Figure A1: Policy Steps for the TMP

D. Public awareness and notifications

6. As per discussions in the previous sections, there will be travel delays during the constructions, as is the case with most construction projects, albeit on a reduced scale if utilities and traffic management are properly coordinated. There are additional grounds for travel delays in the area, as most of the streets lack sufficient capacity to accommodate additional traffic from diverted traffic as a result of street closures to accommodate the works.

7. The awareness campaign and the prior notification for the public will be a continuous activity which the project will carry out to compensate for the above delays and minimize public claims as result of these problems. These activities will take place sufficiently in advance of the time when the roadblocks or traffic diversions take place at the particular streets. The reason for this is to allow sufficient time for the public and residents to understand the changes to their

travel plans. The project will notify the public about the roadblocks and traffic diversion through public notices, ward level meetings and city level meeting with the elected representatives.

8. The PIU will also conduct an awareness campaign to educate the public about the following issues:

- (i) traffic control devices in place at the work zones (signs, traffic cones, barriers, etc.);
- (ii) defensive driving behaviour along the work zones; and
- (iii) reduced speeds enforced at the work zones and traffic diversions.

9. It may be necessary to conduct the awareness programs/campaigns on road safety during construction.

10. The campaign will cater to all types of target groups i.e. children, adults, and drivers. Therefore, these campaigns will be conducted in schools and community centres. In addition, the project will publish a brochure for public information. These brochures will be widely circulated around the area and will also be available at the PIU, and the contractor's site office. The text of the brochure should be concise to be effective, with a lot of graphics. It will serve the following purpose:

- (i) explain why the brochure was prepared, along with a brief description of the project;
- (ii) advise the public to expect the unexpected;
- (iii) educate the public about the various traffic control devices and safety measures adopted at the work zones;
- (iv) educate the public about the safe road user behaviour to emulate at the work zones;
- (v) tell the public how to stay informed or where to inquire about road safety issues at the work zones (name, telephone, mobile number of the contact person; and
- (vi) indicate the office hours of relevant offices.

E. Install traffic control devices at the work zones and traffic diversion routes

11. The purpose of installing traffic control devices at the work zones is to delineate these areas to warn, inform, and direct the road users about a hazard ahead, and to protect them as well as the workers. As proper delineation is a key to achieve the above objective, it is important to install good traffic signs at the work zones. The following traffic control devices are used in work zones:

- Signs
- Pavement Markings
- Channelizing Devices
- Arrow Panels
- Warning Lights

12. Procedures for installing traffic control devices at any work zone vary, depending on road configuration, location of the work, construction activity, duration, traffic speed and volume, and pedestrian traffic. Work will take place along major roads, and the minor internal roads. As such, the traffic volume and road geometry vary. The main roads carry considerable traffic; internal roads in the new city areas are wide but in old city roads very narrow and carry considerable traffic. However, regardless of where the construction takes place, all the work zones should be cordoned off, and traffic shifted away at least with traffic cones, barricades, and temporary signs (temporary “STOP” and “GO”).

13. **Figure A2 to Figure A12** illustrates a typical set-up for installing traffic control devices at the work zone of the area, depending on the location of work on the road way, and road geometrics:

- Work on shoulder or parking lane
- Shoulder or parking lane closed on divided road
- Work in Travel lane
- Lane closure on road with low volume
- Lane closure on a two-line road with low volume (with yield sign)
- Lane closure on a two-line road with low volume (one flagger operation)
- Lane closure on a two lane road (two flagger operation)
- Lane closure on a four lane undivided Road
- Lane closure on divided roadway
- Half road closure on multi-lane roadway
- Street closure with detour

14. The work zone should take into consideration the space required for a buffer zone between the workers and the traffic (lateral and longitudinal) and the transition space required for delineation, as applicable. For the works, a 30 cm clearance between the traffic and the temporary STOP and GO signs should be provided. In addition, at least 60 cm is necessary to install the temporary traffic signs and cones.

15. Traffic police should regulate traffic away from the work zone and enforce the traffic diversion result from full street closure in certain areas during construction. Flaggers/ personnel should be equipped with reflective jackets at all times and have traffic control batons (preferably the LED type) for regulating the traffic during night time.

16. In addition to the delineation devices, all the construction workers should wear fluorescent safety vests and helmets in order to be visible to the motorists at all times. There should be provision for lighting beacons and illumination for night constructions.

Figure A2 & A3: Work on shoulder or parking lane & Shoulder or parking lane closed on divided road)




Figure A4 & A5: Work in Travel lane & Lane closure on road with low volume





Figure A6 & A7: Lane closure on a two-line road with low volume (with yield sign) & Lane closure on a two-line road with low volume (one flagger operation)





Figure A8 & A9: Lane closure on a two lane road (two flagger operation) & Lane closure on a four lane undivided Road





Figure A10 & A11: Lane closure on divided roadway & Half road closure on multi-lane roadway





Figure A12: Street closure with detour



Appendix 4B. List of Roads

The following table gives the list of roads that will be closed completely during the construction phase of the sewer network.

SI. NO	STREET NAMES	SI. NO	STREET NAMES
1	60 FEET ROAD	44	CHENNAGIRI ROAD
2	ABINAIYA BHARATI SCHOOL ROAD	45	CHENURAJPET CIRCLE
3	ADADI ROAD	46	CHIGTELI HALLI ROAD
4	ANEKODPET ROAD	47	CHIKKABUDIHAL ROAD
5	ANEKONDA ROAD	48	CHOWDAMPIKA TEMPLE ROAD
6	ANJANAYA LAYOUT ROAD	49	CHURCH ROAD
7	ANJANEYA TEMPLE ROAD	50	DAVANGERE ROAD
8	ATHAOI COLONY ROAD	51	DC OFFICE ROAD
9	AUARGALA ROAD	52	DCM TOWNSHIP OFFICE ROAD
10	AVARAGERE ROAD	53	DEVARA BELAKERE ROAD
11	AVK COLLEGE ROAD	54	DEVARAJ URS LAYOUT ROAD
12	AVRAGERE	55	DHYAPYAR GALLI ROAD
13	BANASHAKRI LAYOUT	56	DODDA BUDIHAL ROAD
14	BAPUJI CO-OP ROAD	57	DODDA PET ROAD
15	BAPUJI ENGG. COLLEGE ROAD	58	DURGAMBIKA TEMPLE ROAD
16	BASAPUR ROAD	59	ELE BETUR ROAD
17	BASAVARAJ PET	60	ELIGARSHIVAPPA ROAD
18	BASAVERHWARA TEMPLE ROAD	61	ESAR CIRCLE ROAD
19	BASAVESHWAR NAGAR ROAD	62	ESI HOSPITAL ROAD
20	BASHA NAGAR MAIN ROAD	63	EWS COLONY ROAD
21	BATHUR ROAD	64	GANDHI CIRCLE ROAD
22	BEAUTY PARLOUR ROAD	65	GANDHINAGAR MAIN ROAD
23	BELLUDI GALLI	66	GARMENT INDUSTRI ROAD
24	BENTAGE MAHARANI ROAD	67	GM. INSTI. OF TECHNOLOGY ROAD
25	BESIDE BHADRAVATHI CHANNEL	68	HABEAH MANZIL ROAD
26	BHADHARAVATI CHANNEL	69	HADADI ROAD
27	BHARATH COLONY MAIN ROAD	70	HAGEDESHA CIRCLE
28	BHASHPOOR ROAD	71	HAGEDIBBA CIRCLE ROAD
29	BIET ROAD	72	HALESHAPPA ROAD
30	BODA CROSS MOORTHY NAGAR	73	HARAPANAHALLI ROAD
31	BOMMALINGAIAHNA HALLI	74	HARIHARA ROAD
32	BRALLUR	75	HAVARAGERI
33	BRINDOUALL ROAD	76	HONDA CIRCLE
34	BUDHAL ROAD	77	HONDADESA ROAD
35	BUDSCHOOL ROAD	78	HONDAPA CIRCLE ROAD
36	BUTHAL ROAD	79	HONDJI ROAD
37	BYE PASS ROAD	80	HUBLICHOWDAPPAN HALLI ROAD
38	C' BLOCK CHAWDESHWARI NAGAR	81	HUNU ROAD
39	C.C ROAD	82	IMR ROAD
40	CHAMARAJPETE MAIN ROAD	83	INDIAN POST ROAD
41	CHAMUNDIESWARY NAGAR ROAD	84	ISLAMPET ROAD
42	CHAWDESHWARI TEMPLE ROAD	85	ITTUVATTI ROAD
43	CHAWKIPET ROAD	86	IZARDHAR HALLI

SI. NO	STREET NAMES	SI. NO	STREET NAMES
87	J.H.PATEL BADAVANE	133	RLY STATION ROAD
88	K R MARKET ROAD	134	RMC LINK ROAD
89	K.B. EXTENSION I MAIN	135	ROAD TOWARDS HOSAKUNDWAD
90	K.R ROAD	136	RTO OFFICE ROAD
91	KADLE BAALU ROAD	137	S M KRISHNA NAGAAR ROAD
92	KALIKADEVI ROAD	138	S S LAY OUT BLOCK ROAD
93	KALPANALLY ROAD	139	SAPTHAGIRI SCHOOL ROAD
94	KAYAPET ROAD	140	SARASWATHI NAGAR ROAD
95	KEB ROAD	141	SEETAMATHA BADAVANE ROAD
96	KIRWADI LAYOUT	142	SHANTI NAGAR MAIN ROAD
97	KOADAJJI ROAD	143	SHEKHARAPPA NAGAR MAIN ROAD
98	KSRTC ROAD	144	SHIVAPPIAH CIRCLE ROAD
99	KTJ NAGAR	145	SIDHA RAMESHWARA ROAD
100	KUNDAVADA ROAD	146	SIDVEERAPPA BADAVANE
101	LAKSHMI LAYOUT MAIN ROAD	147	SIVALI ROAD
102	M.G ROAD	148	SKP ROAD
103	MAALIPET ROAD	149	SOG COLLEGE
104	MAHARAJ PET MAIN ROAD	150	SPS NAGAR ROAD
105	MAHATHMA GANDHI STATUE ROAD	151	SRI VEERABHADRESHWAR INDUSTRIES ROAD
106	MALEEBENNU ROAD	152	SRIRAMANAHALLI ROAD
107	MANIKANTHA CIRCLE ROAD	153	SWAMI VIVEKANAD BADAVANE
108	MANJUNATHA TEMPLE ROAD	154	TALUK OFFICE ROAD
109	MATTIKALLU ROAD	155	THARALABALU NAGAR 1ST CROSS
110	MYSORE CLINIC ROAD	156	THE INSTITUTION OF ENGINEERING
111	NANJAPPAND HALLI ROAD	157	THEISHUL TALKIES ROAD
112	NAREANI MAIJID ROAD	158	TO BALAJI BAZAR
113	NINCHANA PUBLIC SCHOOL ROAD	159	TO BANGALORE
114	NITTIVALI MAIN ROAD	160	TO BARLANE ROAD
115	NITUVALLI EXTENSION ROAD	161	TO BASAVARAJ PET
116	OLD P.B. ROAD	162	TO BASAVESHWARA NAGAR ROAD
117	OLD S.S.V HOSTEL ROAD	163	TO CHIGTELI HALLI
118	P.BASAVANA GOWDA ROAD	164	TO ITTUVATTI ROAD
119	P.J EXTENSION	165	TO LAXMI LAYOUT
120	P.S.EXTN.	166	TO NEW LAYOUT
121	PARVATHAMMA NAGAR ROAD	167	TO R.M.C RING ROAD
122	PAVILLION ROAD	168	TO SRI MUTHU MARI TEMPLE
123	PIRALER HALLI ROAD	169	TOWARDS BASAPURA ROAD
124	PODU PATTI CROSS	170	TOWARDS HARIHARA ROAD
125	POLICE STATION ROAD	171	TOWARDS PRIVATE BUS STOP
126	PRINNI COMPANY ROAD	172	TOWARDS RING ROAD
127	R.M.C RING ROAD	173	TOWARDS SHANTHI NAGAR
128	RAJAWILLA MUSTAG NAGAR ROAD	174	TOWARDS SHIVA NAGAR
129	RAJEEV GANDHI BADAVANE ROAD	175	TOWARDS HALEKUNDWAD ROAD
130	RAMA TEMPLE ROAD	176	TRISHUL THEATRE COMPLEX ROAD
131	RAMAN NAGAR ROAD	177	VANDA CIRCLE ROAD
132	RING ROAD	178	VASANTHA ROAD

SI NO	STREET NAME
179	VIJAYA LEXMI ROAD
180	VIJAYA NAGAR BADAWANE ROAD
181	VINAYAKA NAGAR
182	VISHWARADYA CANCER HOSPITAL
183	VONI HONDA SHOWROOM
184	YARAGUUTE ROAD
185	YELLAMMA NAGAR MAIN ROAD

During the construction of sewer network, partial or one line traffic can be allowed through the roads listed below:

SI. NO	STREET NAMES	SI. NO	STREET NAMES
1	ABETHKAR CIRCLE		ENGINEERING AND TECHNOLOGY
2	APMC CHECK POST ROAD	33	NH -4
3	APMC COMPLEX ROAD	34	NIZALINGAPPA LAYOUT ROAD
4	APMC MARKET	35	OLD BETHUR ROAD
5	APMC ROAD	36	P B ROAD
6	ASHOKA ROAD	37	P.B ROAD BYPASS
7	BAMBOO BAZZAR ROAD	38	PAMENAHALLI ROAD
8	BATHEN MAIN ROAD	39	POST OFFICE ROAD
9	BEAUTY PARLOUR ROAD	40	RADHASWAMY SATHRANGA ROAD
10	C.G HOSPITAL ROAD	41	RESTORENT ROAD-GARDEN
11	CHANNA GIRI ROAD	42	RMC LINK ROAD
12	CHITRADURGA ROAD	43	RMC ROAD
13	COLLEGE ROAD	44	ROAD TO S.S.M 'B' BLOCK
14	DC OFFICE ROAD	45	SAMNUR ROAD
15	EERUTTI MARKET ROAD	46	SHAMANUR ROAD
16	EX.MUNICIPAL OFFICE ROAD	47	SHAMANUR VILLAGE
17	GMB ONION TRADERS ROAD	48	SHEKARAPPA BADAVAIN
18	HALLE KUNDWAD KERE ROAD	49	SREE VEERESHWARA ASHRAMA ROAD
19	J.H PATEL LAYOUT	50	SRI JAYADEVA CIRCLE
20	KIDS CAMPUS SCHOOL	51	SS LAY OUT ROAD
21	KTJ NAGAR 11TH CROSS	52	TEACHERS COLONY
22	L. I. C NAGAR	53	THE CAMPCO LTD, ROAD
23	LAWER ROAD	54	TO BYE PASS ROAD
24	LOKIKERE ROAD	55	TO GANDHI CIRCLE
25	M.C.C 'B' BLOCK	56	TO GANESH LAYOUT
26	MAGANAHALLI ROAD	57	TO LAKSHMI CIRCLE
27	MAHILA SAMAJ ROAD	58	TO MOTI THETERE
28	MANJUNATHA TEMPLE ROAD	59	TO NITUVALLI CIRCLE
29	MEDICAL HOSTEL ROAD, I MAIN	60	TO RAILWAY STATION
30	NAGIKANGAPPA LAYOUT ROAD	61	TO YARAGUNTE AND KARUR ROAD
31	NAREANI MAIJID ROAD	62	TOWARDS BADA ROAD
32	NEAR BAPUJI INSTITUTE OF	63	TOWARDS CHENAGERI ROAD

SI NO	STREET NAME
64	TOWRDS HALEKUNDWAD ROAD
65	V.M.G LAYOUT
66	VIDYANAGAR ROAD
67	VIJAYA LEXMI ROAD
68	VINAYAKA BADANANE
69	VINOBHA ROAD

Appendix 5: Emergency Response Plan Template – Sewerage (Sewer Network Operation, power outage at Treatment Plants, Sanitation etc)

Section 1. System Information

Keep this basic information easily accessible to authorized staff for emergency responders, repair people, and the news media.

System information

System Name and Address	Davangere City Sewerage Project	
Directions to the System		
Basic Description and Location of System Facilities		
Population Served and Service Connections	_____ people	_____ connections
System Owner	Davangere CMC	
Name, Title, and Phone Number of Person Responsible for Maintaining and Implementing the Emergency Plan		_____ Phone _____ Mobile

Section 2. Chain of Command – Lines of Authority

The **first response step** in any emergency is to inform the person at the top of this list, who is responsible for managing the emergency and making key decisions.

Chain of command – lines of authority

Name and Title (as required)	Examples of Responsibilities During an Emergency	Contact Numbers
Mr/Ms..... Asst. Executive Engineer (Sewerage Manager)	Responsible for overall management and decision making for the sewer network, STP. The Sewerage System Manager is the lead for managing the emergency, providing information to regulatory agencies, the public and news media. All communications to external parties are to be approved by the manager.	Phone: Mobile:
Mr/Ms (Junior Engineer)	In charge of operating the sewer system and STP, performing inspections, maintenance and sampling	Phone:

Name and Title (as required)	Examples of Responsibilities During an Emergency	Contact Numbers
Sewerage System Operator	and relaying critical information, assessing facilities, and providing recommendations to the system manager	Mobile:
Mr/Ms Sewer Inspector (Sewerage System Operator)	In charge of operating the sewer system and STP, performing inspections, maintenance and sampling and relaying critical information, assessing facilities, and providing recommendations to the system manager	Phone: Mobile:
Mr/Ms..... Office Administrator	Responsible for administrative functions in the office including receiving phone calls and keeping a log of events. This person will provide a standard carefully pre-scripted message to those who call with general questions. Additional information will be released through the wastewater system manager.	Phone: Mobile:
Mr/Ms..... Field Staff	Delivers door hangers, posts notices, and supports wastewater system operator.	Phone: Mobile:

Section 3. Events that Cause Emergencies

The events listed below may cause wastewater system emergencies. They are arranged from highest to lowest probable risk.

Events that cause emergencies

Type of Event	Probability or Risk (High-Med-Low)	Comments
Burst of sewer line		
Leak of sewer line		
Overflow of sewer line		
Power outage at SPS		

Section 4. Emergency Notification

Notification call-up lists -Use these lists to notify first responders of an emergency.

Emergency Notification List				
Organization or Department	Name & Position	Telephone	Night or Cell Phone	Email
Davangere, CMC	Sewer System Inspector			

Emergency Notification List				
Organization or Department	Name & Position	Telephone	Night or Cell Phone	Email
Davangere, CMC	Junior Engineer			
Davangere, CMC	Asst. Exe. Engineer			

Priority Customers				
Organization or Department	Name & Position	Telephone	Night or Mobile Phone	Email
Hospitals or Clinic(s)				
Public or Private Schools				
Public Water System				

Notification List				
Organization or Department	Name & Position	Telephone	Night or Mobile Phone	Email
Police				
Regulatory Agency				
Authorized Testing Laboratory				

Service / Repair Notifications				
Organization or Department	Name & Position	Telephone	Night or Mobile Phone	Email
Bangalore Electricity Supply Company				
Electrician				
Water Testing Lab.				
Wastewater systems operator/manager				
Plumber				
Pump Supplier				
“Call Before You Dig”				
Rental Equipment Supplier				
Pipe Supplier				

Notification procedures**Notify wastewater system customers**

Who is Responsible:	
Procedures:	

Alert local law enforcement, or regulatory officials, and local health agencies

Who is Responsible:	
Procedures:	

Contact service and repair contractors

Who is Responsible:	
Procedures:	

Procedures for issuing a health advisory

Who is Responsible:	
Procedures:	

Other procedures, as necessary

Who is Responsible:	
Procedures:	

Section 5. Effective Communication

Communication with customers, the news media, and the general public is a critical part of emergency response.

Designated public spokesperson

Designate a spokesperson (and alternate) and contact regulatory agency for delivering messages to the news media and the public.

Designate a spokesperson and alternates

Spokesperson	Alternate

Section 6. The Vulnerability Assessment

This is an evaluation of each wastewater system component to identify weaknesses or deficiencies that may make them susceptible to damage or failure during an emergency. It also assesses facilities for security enhancements that may guard against unauthorized entry, vandalism, or terrorism.

Facility vulnerability assessment and improvements identification

System Component	Description and Condition	Vulnerability	Improvements or Mitigating Actions	Security Improvements
Collection System				
Sewage Pumping				
Community Toilets				
Other Considerations				

Section 7. Response Actions for Specific Events

In any event there are a series of general steps to take:

1. Analyze the type and severity of the emergency;
2. Take immediate actions to save lives;

3. Take action to reduce injuries and system damage;
4. Make repairs based on priority demand; and
5. Return the system to normal operation.

The following tables identify the assessment, set forth immediate response actions, define what notifications need to be made, and describe important follow-up actions.

A. Power outage

Assessment	
Immediate Actions	
Notifications	
Follow-up Actions	

B. Collection system blockage or line break

Assessment	
Immediate Actions	
Notifications	
Follow-up Actions	

C. Collection system pumping facilities failure

Assessment	
Immediate Actions	
Notifications	
Follow-up Actions	

D. Vandalism or terrorist attack

Assessment	
Immediate Actions	
Notifications	
Follow-up Actions	

E. Flood

Assessment	
Immediate Actions	
Notifications	
Follow-up Actions	

F. Earthquake

Assessment	
Immediate Actions	
Notifications	
Follow-up Actions	

G. Hazardous materials spill into collection system

Assessment	
Immediate Actions	
Notifications	
Follow-up Actions	

H. Electronic equipment failure

Assessment	
Immediate Actions	
Notifications	
Follow-up Actions	

I. Other

Assessment	
Immediate Actions	
Notifications	
Follow-up Actions	

Section 8.
Returning to Normal Operation

Returning to normal operations

Action	Description and Actions

Section 9. Plan Approval

Plan approval

This plan is officially in effect when reviewed, approved, and signed by the following people:

Name/Title	Signature	Date

Section 10. Certificate of Completion

I certify to the Government of Karnataka that this wastewater / sanitation system – Davangere City Sewerage Project, has completed an Emergency Response Plan (ERP).

I certify that this document was prepared under my direction or supervision.

Wastewater Systems: _____

System Name: _____

Address: _____

Print Name of Person Authorized to Sign this Certification on behalf of the System:

_____ **Title:** _____

Signature: _____

Phone: _____ **Fax:** _____ **Email:** _____

Completion of the following:

- ☐ Security Vulnerability Assessment
- ☐ Emergency Response Plan

Source: www.rcap.org (modified)

Appendix 6: Minutes of the Stakeholder Consultation Meeting (October 3, 2012, Davangere)

The meeting was attended by key stakeholders from four project towns of Byadgi, Ranebennur, Harihar and Davangere including public/elected representatives from each town, ULB officials, officials from other line departments and executing agency KUIDFC, and NGOs/CBOs. The meeting was chaired by Davangere District Deputy Commissioner,

The PPTA consultants made detailed presentations – in Kannada and English on overall program, pilot towns, technical studies, poverty social development aspects, and environmental and social safeguard issues related to proposed subprojects in respective towns.

DavangereTown Meeting Session

- Davanagere ULB commissioner Mr.Bhemappa offered help to resolve issues and to finalise the proposals to improve water and wastewater systems. He made following comments.
- O&M of the water supply and wastewater system is a major problem in the ULB without adequate staff.
- Expressed concern about WWTP not being used properly because of the shortage of staff in the ULB.
- Promised support and coordination during project implementation.
- Deputy Mayor of Davanagere, expressed concern about quality of work.

KUIDFC

- The Task Manager (NKUSIP) stated that, the Draft Feasibility Studies (DFSs) are subject to change to address stakeholder comments and concerns.
- The Task Manager (NKUSIP) suggested to use Ashraya Scheme Government Order(GO) for land acquisition in Byadgi and other ULB, if required. (GO states that, compensation for land acquisition can be paid at 3 times to the guidance value of the land)

Other discussions

- Provision for Sewer Connections – include connection cost as a separate item. Check with project staff of KMRP/NKUSIP.
- Surrounding areas of ULBs and gaps in the existing sewerage system of the town – Check whether the villages and settlements are within the ULB's jurisdiction/ boundary and also population densities.
- Demarcate the roads where larger diameter sewers and WS mains are proposed in all ULBs, to carryout sample surveys and to check impacts during construction. Identify streets where complete road closure is required?
- Wastewater treatment scenario in Davanagere without considering 19.45 MLD existing Waste Stabilisation Ponds – Review and check whether an additional treatment plant is required?

- Maps or drawings to be prepared to show proposals/ options for both water supply and wastewater system.
- Refine the cost estimates to show following items separately: Laying of sewer network: Road restoration cost; Construction of collection chambers and connections from individual properties to collection chambers; Land cost for WWTPs and Pumping Stations; Construction cost of WWTP
- Identify industrial demand and location for recycling treated wastewater
- Preparation of comparison table for the selection of pipe material for sewerage and water supply system
- Plan awareness program for the sanitation in each ULB

Appendix 7: National Ambient Air Quality Standards.

SI No:	Pollutants	Time weighted average	Concentration in ambient air		Method of measurement
			Industrial, Residential, Rural & Other Areas	Ecologically Sensitive Areas	
1	Sulphur Dioxide (SO ₂) µg/m ³	Annual 24 hours	50 80	20 80	Improved West and Geake-Ultraviolet fluorescence
2	Nitrogen Dioxide (NO ₂) µg/m ³	Annual 24 hours	40 80	30 80	Modified Jacob & Hochheiser (Na-Arsenite) Chemiluminescence
3	Particulate Matter (Size less than 10 µm) or PM ₁₀ µg/m ³	Annual 24 hours	60 100	60 100	Gravimetric -TOEM -Beta attenuation
4	Particulate Matter (Size less than 2.5 µm) or PM _{2.5} µg/m ³	Annual 24 hours	40 60	40 60	Gravimetric -TOEM -Beta attenuation
5	Carbon Monoxide (CO) mg/m ³	8 hours 1 hours	02 04	02 04	Non Dispersive Infra Red (NDIR) Spectroscopy

Appendix 8. Applicable Noise Standards

Area code	Category of area/zone	Limit in dB (A)	
		Day time	Night time
1	Industrial area	75	70
2	Commercial area	65	55
3	Residential area	55	45
4	Silence zone	50	40

Appendix 9. Salient Features of Major Labour Laws

Including Amendments Issued From Time To Time Applicable To Establishments Engaged In Construction Of Civil Works

- (i) Workmen Compensation Act, 1923 - The Act provides for compensation in case of injury by accident arising out of and during the course of employment.
- (ii) Payment of Gratuity Act, 1972 - Gratuity is payable to an employee under the Act on satisfaction of certain conditions on separation if an employee has completed 5 years' service or more or on death at the rate of 15 days wages for every completed year of service. The Act is applicable to all establishments employing 10 or more employees.
- (iii) Employees' PF and Miscellaneous Provisions Act, 1952 - The Act provides for monthly contributions by the employer plus workers @10 % or 8.33 %. The benefits payable under the Act are: (a) Pension or family pension on retirement or death as the case may be; (b) deposit linked insurance on the death in harness of the worker; (c) payment of PF accumulation on retirement/death etc.
- (iv) Maternity Benefit Act, 1951 - The Act provides for leave and some other benefits to women employees in case of confinement or miscarriage etc.
- (v) Contract Labour (Regulation and Abolition) Act, 1970 - The Act provides for certain welfare measures to be provided by the Contractor to contract labor and in case the Contractor fails to provide, the same are required to be provided by the Principal Employer by Law. The principal employer is required to take Certificate of Registration and the Contractor is required to take a License from the designated Officer. The Act is applicable to the establishments or Contractor of principal employer if they employ 20 or more contract labor.
- (vi) Minimum Wages Act, 1948 - The employer is supposed to pay not less than the Minimum Wages fixed by appropriate Government as per provisions of the Act if the employment is a scheduled employment. Construction of Buildings, Roads, Runways are scheduled employment.
- (vii) Payment of Wages Act, 1936 - It lays down as to by what date the wages are to be paid, when it will be paid and what deductions can be made from the wages of the workers.
- (viii) Equal Remuneration Act, 1979 - The Act provides for payment of equal wages for work of equal nature to Male and Female workers and not for making discrimination against Female employees in the matters of transfers, training and promotions etc.
- (ix) Payment of Bonus Act, 1965 - The Act is applicable to all establishments employing 20 or more workmen. The Act provides for payments of annual bonus subject to a minimum of 8.33 % of wages and maximum of 20 % of wages to employees drawing Rs. 3,500/- per month or less. The bonus to be paid to employees getting Rs. 2,500/- per month or above up to Rs.3,500/- per month shall be worked out by taking wages as Rs.2,500/- per month only. The Act does not apply to certain establishments. The newly set up establishments are exempted for five years in certain circumstances. Some of the State Governments have reduced the employment size from 20 to 10 for the purpose of applicability of the Act.

(x) Industrial Disputes Act, 1947 - The Act lays down the machinery and procedure for resolution of industrial disputes, in what situations a strike or lock-out becomes illegal and what are the requirements for laying off or retrenching the employees or closing down the establishment.

(xi) Industrial Employment (Standing Orders) Act, 1946 - It is applicable to all establishments employing 100 or more workmen (employment size reduced by some of the States and Central Government to 50). The Act provides for laying down rules governing the conditions of employment by the employer on matters provided in the Act and get the same certified by the designated Authority.

(xii) Trade Unions Act, 1926 - The Act lays down the procedure for registration of trade unions of workmen and employees. The trade unions registered under the Act have been given certain immunities from civil and criminal liabilities.

(xiii) Child Labor (Prohibition and Regulation) Act, 1986 - The Act prohibits employment of children below 14 years of age in certain occupations and processes and provides for regulation of employment of children in all other occupations and processes. Employment of child labor is prohibited in Building and Construction Industry.

(xiv) Inter-State Migrant Workmen's (Regulation of Employment and Conditions of Service) Act, 1979 - The Act is applicable to an establishment which employs 5 or more inter-state migrant workmen through an intermediary (who has recruited workmen in one state for employment in the establishment situated in another state). The inter-state migrant workmen, in an establishment to which this Act becomes applicable, are required to be provided certain facilities such as housing, medical aid, traveling expenses from home up to the establishment and back, etc.

(xv) The Building and Other Construction Workers (Regulation of Employment and Conditions of Service) Act, 1996 and the Cess Act of 1996 - All the establishments who carry on any building or other construction work and employ 10 or more workers are covered under this Act. All such establishments are required to pay Cess at rate not exceeding 2% of the cost of construction as may be notified by the Government. The employer of the establishment is required to provide safety measures at the building or construction work and other welfare measures, such as canteens, first-aid facilities, ambulance, housing accommodation for workers near the workplace etc. The employer to whom the Act applies has to obtain a registration certificate from the Registering Officer appointed by the Government.

Draft Initial Environmental Examination

January 2014

India: Karnataka Integrated Urban Water
Management Investment Program
- Harihar (Urban Water Supply and Sanitation
Subproject)

Prepared by Karnataka Urban Infrastructure Development and Finance Corporation,
Government of Karnataka for the Asian Development Bank. This is an updated version of the
draft originally posted in July 2013 available on <http://www.adb.org/projects/43253-024/documents>.

CURRENCY EQUIVALENTS

(as of 23 January 2014)

Currency unit	–	Indian Rupee (Re/Rs)
Re1.00	=	\$.016
\$1.00	=	Rs 61.82

ABBREVIATIONS

ADB	Asian Development Bank
ADB SPS	Asian Development Bank Safeguard Policy Statement
APMC	Agricultural Produce Market Committee
ASI	Archaeological Survey of India
BOD	Bio-Chemical Oxygen Demand
BPL	Below Poverty Line
CAP	Corrective Action Plan
CBO	Community Based Organizations
CC	Complaint Cell
CC Drain	Cement Concrete
CFE	Consent for Establishment
CFO	Consent for Operation
CGWB	Central Ground Water Board
CMC	City Municipal Council
CPCB	Central Pollution Control Board
dbA	Decibels
DI	Ductile Iron
DPR	Detailed Project Report
DS	Double Suction
EA	Executing Agency
EAC	Expert Appraisal Committee
EC	Environmental Clearance
EIA	Environmental Impact Assessment
ELSR	Elevated Storage Reservoir
EMP	Environmental Management Plan
GDP	Gross Domestic Product
GIL	Grasim Industries Limited
GoI	Government of India
GoK	Government of Karnataka
GLSR	Ground Level Service Reservoir
GRC	Grievance Redress Committee
GSDP	Gross State Domestic Product
ha	Hectares
HDPE	High Density Polyethylene
H&S	Health and Safety
IA	Implementing Agency
IEE	Initial Environmental Examination
IWRM	Integrated Water Resource Management
KIUWMIP	Karnataka Integrated Urban Water Management Investment Program
KMRP	Karnataka Municipal Reforms Project
KSCB	Karnataka Slum Clearance Board

KSPCB	Karnataka State Pollution Control Board
KSRTC	Karnataka State Road Transport Corporation
KTCP	Karnataka Town and Country Planning
KUIDFC	Karnataka Urban Infrastructure Development & Finance Corporation
KUWSDB	Karnataka Urban Water Supply & Drainage Board
M&M	Major and Medium
MFF	Multitranche Financing Facility
MoEF	Ministry of Environment and Forest
MSL	Mean Sea Level
NEERI	National Environmental Engineering Research Institute
NGO	Non-Government Organisation
NOx	Nitrogen Oxide
NRW	Non Revenue Water
OCRP	Office of Compliance Review Panel
OHT	Over Head Tank
OSPF	Office of the Special Project Facilitator
O&M	Operations & Maintenance
PC	Program Consultants
PCU	Project Co-ordination Unit
PMU	Program Management Unit
PIU	Project Implementation Unit
PWD	Public Works Department
RCC	Reinforced Cement Concrete
REA	Rapid Environmental Assessment
RF	Resettlement Framework
RP	Resettlement Plan
RSPM	Residual Suspended Particulate Matter
SC	Scheduled Caste
SEIAA	State Environmental Impact Assessment Authority
SIPMIU	State Investment Program Management and Implementation Unit
SPM	Suspended Particulate Matter
SPS	Sewage Pumping Station
ST	Scheduled Tribe
STP	Sewage Treatment plant
SW	Stone Ware
TMC	Town Municipal Council
ToR	Terms of Reference
UGD	Under Ground Drainage
ULB	Urban Local Body
UDWSP	Urban Drinking Water & Sanitation Policy
USD	US Dollars
UWSS	Urban Water Supply & Sanitation
WTP	Water Treatment Plant
WWTP	Wastewater Treatment Plant

WEIGHTS AND MEASURES

Kl	kiloliter
km	kilometer
ha	hectares
HAM	hectares meters
l/hd/dy	liters per head per day
lpcd	liters per capita per day
lps	liters per second
M	million
mbgl	metres below ground level
mcm	million cubic meters
Mg/l	milligram per liter
Mld	million liters per day
M	meter
mm	millimeter

NOTE{S}

In this report, "\$" refers to US dollars.

This initial environmental examination is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, ADB does not intend to make any judgments as to the legal or other status of any territory or area

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY	
I. INTRODUCTION	1
A. Introduction to KIUWMIP	1
II. POLICY & LEGAL FRAMEWORK	1
A. Extent of the IEE Study	1
B. ADB's Environmental Safeguard Policy	2
C. Government Law and Policies	2
III. DESCRIPTION OF THE PROJECT	7
A. Project Need	7
B. Description of the Subproject	9
IV. DESCRIPTION OF THE ENVIRONMENT	22
A. Physical Resources	22
B. Ecological Resources	26
C. Economic Development	27
D. Socio Cultural Resources	28
V. ENVIRONMENTAL IMPACTS & MITIGATION MEASURES	29
A. Overview	29
B. Location Impact	29
C. Design Impact	31
D. Construction Impacts	36
E. Operational & Maintenance Impacts	46
VI. INSTITUTIONAL ARRANGEMENTS	49
A. Implementation Arrangements	49
VII. ENVIRONMENTAL MANAGEMENT PLAN	53
A. Summary Environmental Impact & Mitigation Measures	53
B. Environmental Monitoring Plan	65
C. Environmental Management & Monitoring Costs	83
D. Grievance Redress Mechanism	86
E. Grievance Redress Process	86
F. GRC / SC composition and selection of members	87
VIII. PUBLIC CONSULTATION & INFORMATION DISCLOSURE	88
A. Project Stakeholders	88
B. Consultation & Disclosure Till Date	89
C. Future Consultation & Disclosure	89
IX. RECOMMENDATION & CONCLUSION	90
A. Recommendation	90
B. Conclusion	92

LIST OF APPENDIXES

1.	Rapid Environmental Assessment Checklist	95
2.	Indian Environmental Related Legislations	104
3.	Indian Disposal Standards – Wastewater & Emissions	105
4.	Traffic Management Plan Template	107
5.	Emergency Response Plan Template	118
6.	Minutes of the Stakeholder Consultation Meeting/ Public Consultation Meeting	127
7.	Environmental Audit of the Existing Water Treatment Plant in Harihara	134
8.	Monitoring and Reporting Formats	141
9.	CFE obtained for 8.84 MLD	148
10	Applied for CFE Clearance for 18 MLD	153
11	Applicable labour laws	154

EXECUTIVE SUMMARY

1. The Karnataka Integrated Urban Water Management Investment Program (KIUWMIP, the Program) aims to improve water resource management in urban areas in a holistic and sustainable manner. Investment support will be provided to modernize and expand urban water supply and sanitation (UWSS) while strengthening relevant institutions to enhance efficiency, productivity and sustainability in water use.

2. Harihar water supply and sewerage subproject is one of the subprojects proposed in Tranche-1. Water supply is currently intermittent, unreliable and suffers with huge losses and quality issues. Sewerage system including a wastewater treatment plant is presently in implementation under the World Bank funded Karnataka Urban Reforms Project (KMRP), however this does not cover entire town. ADB requires the consideration of environmental issues in all aspects of the Bank's operations, and the requirements for Environmental Assessment are described in ADB's SPS (2009). This Initial Environmental Examination (IEE) addresses components proposed under Tranche 1 which includes water supply and sewerage components.

3. **Categorization.** Harihar water supply and sewerage subproject is classified as Environmental Category B as per the SPS as no significant impacts are envisioned. Accordingly this Initial Environmental Examination (IEE) has been prepared and assesses the environmental impacts and provides mitigation and monitoring measures to ensure no significant impacts as a result of the subproject.

4. **Subproject Scope.** The subproject is formulated under this Investment Program to address gaps in water and sewerage infrastructure in a holistic and integrated manner. The main objective of the Investment Program is to improve water efficiency, security and have an important effect on public health. Investments under this subproject includes: (i) rehabilitation and augmentation of existing WTP; (ii) construction of service reservoirs; (iii) construction of strategic water network and rehabilitation of water distribution network; (iv) installation of water meters; (v) construction of sewer network (72.16 km including 2640 Manholes), 7500 House service connections, pumping station (4 location); and (vi) construction of household and community toilets. and (vii) construction of Sewage Treatment Plant (STP) of 18 MLD capacity

5. **Implementation Arrangements.** Karnataka Urban Infrastructure Development & Finance Corporation (KUIDFC) is the Executing Agency (EA) responsible for overall technical supervision and execution of all subprojects funded under the Investment Program. Implementation activities will be overseen by a separate Program Management Unit (PMU) in its head office at Bangalore, in coordination with its regional office and 2 divisional offices established to supervise the implementing agencies in each geographical area. A team of senior technical, administrative and financial officials, including safeguards specialists, will assist the PMU in managing and monitoring Program implementation activities. The Implementing Agencies (IA) ULBs. Project implementation units (PIUs) dedicated exclusively to the project are set up in each town. The PIUs will be staffed by qualified and experienced officers and are responsible for the day-to-day activities of project implementation in the field, and will be under the direct administrative control of the PMU. Consultant teams are responsible for subproject planning and management and assuring technical quality of design and construction; and designing the infrastructure and supervising construction; and safeguards preparation.

6. **Description of the Environment.** Subproject components are located in Harihar urban area or in its immediate surroundings which were converted into agricultural or urban use for

many years ago, and there is no natural habitat left at these sites. The subproject sites are located in existing right of ways (RoWs) and government-owned land. There are no protected areas, wetlands, mangroves, or estuaries in or near the subproject location. There are no forest areas within or near Harihar.

7. **Environmental Management.** An environmental management plan (EMP) is included as part of this IEE, which includes (i) mitigation measures for environmental impacts during implementation; (ii) an environmental monitoring program, and the responsible entities for mitigating, monitoring, and reporting; (iii) public consultation and information disclosure; and (iv) a grievance redress mechanism. A number of impacts and their significance have already been reduced by amending the designs. The EMP will be included in civil work bidding and contract documents.

8. Locations and siting of the proposed infrastructures were considered to further reduce impacts. These include (i) locating facilities on government-owned land to avoid the need for land acquisition and relocation of people; and (ii) laying of pipes in RoWs alongside main/access roads, to reduce acquisition of land and impacts on livelihoods specifically in densely populated areas of the city.

9. Potential negative impacts were identified in relation to location, design, construction and operation of the improved infrastructure. Mitigation measures have been developed in generic way to reduce all negative impacts to acceptable levels. Various design related measures suggested for: ensuring the adequate water availability in the river; safe handling and application of chlorine; energy efficiency design and uninterrupted power supply provision; standard operating procedures for operation and maintenance; and imparting necessary training for ULB staff. No notable location specific impacts were noticed.

10. During the construction phase, impacts mainly arise from the need to dispose of moderate quantities of waste soil; and from the disturbance of residents, businesses, and traffic. These are common impacts of construction in urban areas, and there are well developed methods for their mitigation. Considering the importance of annual festival of Harihareswara Temple, it is suggested to avoid construction work during the festival period. Traffic management will be necessary during pipe-laying on busy roads. Once the improved system is operating, the facilities will operate with routine maintenance, which should not affect the environment. Improved system operation will comply with the O&M manual and standard operating procedures to be developed for all the activities.

11. Mitigation measures have been developed to reduce all negative impacts to acceptable levels. Mitigation will be assured by a program of environmental monitoring to be conducted during construction. The environmental monitoring program will ensure that all measures are implemented, and will determine whether the environment is protected as intended. It will include observations on- and off-site, document checks, and interviews with workers and beneficiaries. Any requirements for corrective action will be reported to the ADB.

12. The stakeholders were involved in developing the IEE through discussions on-site and public consultation, after which views expressed were incorporated into the IEE and in the planning and development of the subproject. The IEE will be made available at public locations in the city and will be disclosed to a wider audience via the ADB and KUIDFC websites. The consultation process will be continued and expanded during project implementation to ensure that stakeholders are fully engaged in the project and have the opportunity to participate in its development and implementation.

13. The citizens of the Harihar Town will be the major beneficiaries of this subproject. With the improved water supply, they will be provided with a constant supply of better quality water, piped into their homes. The sewerage system will cover the presently uncovered areas under KMRP and will remove the human waste from those areas served by the network rapidly and treated at the WWTP, currently in implementation under KMRP, to acceptable standards. With the construction of toilets and targeted awareness program on sanitation proposed, in addition to improved environmental conditions, the subproject will improve the over-all health condition of the town. Diseases of poor sanitation, such as diarrhoea and dysentery, should be reduced, so people should spend less on healthcare and lose fewer working days due to illness, so their economic status should also improve, as well as their overall health.

14. The most noticeable net environmental benefits to the population of the towns will be positive and large as a result of improved: (i) water efficiency and security through the implementation of NRW reduction programs and expansion and rehabilitation water supply infrastructure respectively; and (ii) river water quality through the expansion of sewerage networks, treatment capacity and sanitation coverage.

15. **Consultation, Disclosure and Grievance Redress.** Public consultations were done in the preparation of the project and IEE. Ongoing consultations will occur throughout the project implementation period with the assistance of the NGOs. A grievance redress mechanism is described within the IEE to ensure any public grievances are addressed quickly.

16. **Monitoring and Reporting.** The PMU, PIU, and DSC consultants will be responsible for monitoring. The DSC will submit monthly monitoring reports to PMU, and the PMU will send semi-annual monitoring reports to ADB. ADB will post the environmental monitoring reports on its website.

17. **Conclusions and Recommendations.** Therefore the proposed subproject is unlikely to cause significant adverse impacts. The potential impacts that are associated with design, construction and operation can be mitigated to standard levels without difficulty through proper engineering design and the incorporation or application of recommended mitigation measures and procedures. Based on the findings of the IEE, there are no significant impacts and the classification of the subproject as Category "B" is confirmed. No further special study or detailed environmental impact assessment(EIA) needs to be undertaken to comply with ADB SPS (2009) or GoI EIA Notification (2006).

I. INTRODUCTION

A. Introduction to KIUWMIP

1. The Karnataka Integrated Urban Water Management Investment Program (KIUWMIP, the Program) aims to improve water resource management in urban areas in a holistic and sustainable manner. Investment support will be provided to modernize and expand urban water supply and sanitation (UWSS) while strengthening relevant institutions to enhance efficiency, productivity and sustainability in water use. The Program focuses on priority investments and institutional strengthening in water supply and sanitation within an IWRM context.

2. The program intends to enhance water security and improve river environment through integrated urban water management (IUWM) interventions. KIUWMIP aims to build on water supply and sanitation considerations within an urban settlement by incorporating urban water management within the scope of the entire river basin. IUWM will provide flexible planning amongst water user sectors within the watershed basins. This will allow for optimal sequencing of traditional and new infrastructure with alternative management scenarios to improve water use efficiency. The emerging IWUM approach offers a more diverse and versatile set of options for dealing with larger and more complex urban water challenges.

3. The Program will be implemented over a four-year period beginning in 2014, and will be funded by a loan via the Multitranche Financing Facility (MFF) of Asian Development Bank (ADB). The Executing Agency is the Karnataka Urban Infrastructure Development Finance Corporation (KUIDFC) and implementing agencies for the Investment Program will be respective Urban Local Bodies (ULBs). Byadgi, Harihar, Ranebennur and Davangere are the four towns chosen to benefit from the first tranche of the investment.

4. The expected outcome will be improved water resource planning, monitoring and service delivery in 4 towns of the Upper TungaBhadra sub basin. Tranche 1 will have 3 outputs; (i) Output 1: Expanded efficient UWSS infrastructure in 4 towns of the Upper TungaBhadra sub basin; (ii) Output 2: Improved water resource planning, monitoring and service delivery in Karnataka; and (iii) KUIDFC strengthened capacity. The IEE is based on an assessment of these components within the project area.

II. POLICY & LEGAL FRAMEWORK

A. Extent of the IEE Study

5. Indian law and ADB policy require that the environmental impacts of development projects are identified and assessed as part of the planning and design process, and that action is taken to reduce those impacts to acceptable levels. This is done through the environmental assessment process, which has become an integral part of lending operations and project development and implementation worldwide.

6. This IEE, for the Harihar Water Supply and Sewerage Subproject, discusses the environmental impacts and mitigation measures relating to the location, design, construction and operation of all physical works proposed under this subproject. IEE relies mainly on secondary sources of information and site reconnaissance surveys including on-site informal discussions with the local people. The IEE follows the process and documentation as per the ADB's Safeguard Policy Statement (SPS, 2009).

B. ADB's Environmental Safeguard Policy

7. ADB's Safeguard Policy Statement, 2009, requires the consideration of environmental issues in all aspects of the Bank's operations, and the requirements for Environmental Assessment are described in detail in ADB Environmental Assessment Guidelines, 2003. This states that ADB requires environmental assessment of all project loans, programme loans, sector loans, sector development programme loans, financial intermediary loans and private sector investment operations.

8. The nature of the assessment required for a project depends on the significance of its environmental impacts, which are related to the type and location of the project, the sensitivity, scale, nature and magnitude of its potential impacts, and the availability of cost-effective mitigation measures. Projects are screened for their expected environmental impacts and are assigned to one of the following categories:

- (i) Category A: Projects that could have significant environmental impacts. An Environmental Impact Assessment (EIA) is required.
- (ii) Category B: Projects that could have some adverse environmental impacts, but of less significance than those for category A. An Initial Environmental Examination (IEE) is required to determine whether significant impacts warranting an EIA are likely. If an EIA is not needed, the IEE is regarded as the final environmental assessment report.
- (iii) Category C: Projects that are unlikely to have adverse environmental impacts. No EIA or IEE is required, although environmental implications are reviewed.

9. ADB has classed this subproject as Category B and following normal procedure for MFF loans has determined that one IEE will be conducted for each subproject, with a subproject being the water supply and sewerage infrastructure improvements proposed in a subproject town.

C. Government Law and Policies

10. The GoI EIA Notification of 2006 (replacing the EIA Notification of 1994), sets out the requirement for Environmental Assessment in India. This states that Environmental Clearance (EC) is required for specified activities/projects, and this must be obtained before any construction work or land preparation (except land acquisition) may commence. Projects are categorized as A or B depending on the scale of the project and the nature of its impacts.

11. Category A projects require EC from the central Ministry of Environment and Forests (MoEF). The proponent is required to provide preliminary details of the project in the prescribed manner with all requisite details, after which an Expert Appraisal Committee (EAC) of the MoEF prepares comprehensive Terms of Reference (ToR) for the EIA study. On completion of the study and review of the report by the EAC, MoEF considers the recommendation of the EAC and provides the EC if appropriate.

12. Category B projects require environmental clearance from the State Environment Impact Assessment Authority (SEIAA). The State level EAC categorizes the project as either B1 (requiring EIA study) or B2 (no EIA study), and prepares ToR for B1 projects within 60 days. On completion of the study and review of the report by the EAC, the SEIAA issues the EC based on the EAC recommendation. The Notification also provides that any project or activity classified as

category B will be treated as category A if it is located in whole or in part within 10 km from the boundary of protected areas, notified areas or inter-state or international boundaries.

13. None of the components of this water supply and sewerage improvement subproject in Harihar falls under the ambit of the EIA Notification 2006, and, therefore EC is thus not required for the subproject.

14. Besides EIA Notification 2006, there are various other Acts, Rules, Policies and Regulations currently in force in India that deal with environmental issues that could apply to infrastructure development. These are listed in Appendix 2. The specific requirements of this subproject are shown in Table 1.

Table 1: Action Required to Ensure Subprojects Comply with National Environmental Laws

Component	Applicable Legislation	Compliance	Action required
Rehabilitation of water pipelines in the residential area around the temple – if pipelines are laid within 300 m of protected monument (Harihareswara Temple)	The Ancient Monuments and Archaeological Sites and Remains Act, 1958 The Ancient Monuments and Archaeological Sites and Remains Rules, 1959	Any excavation or construction work within in 300 m of protected monument shall be undertaken only after permission of Archaeological Survey of India. No activity is permitted within 100 m of monument.	Submit application form to ASI Based on site visit and case merit, ASI provides permission
Diesel Generators	CPCB guidelines	Procure and operate generators manufactured by CPCB approved manufacturers	Procure generators only from approved manufacturers/suppliers the manufacturer/ supplier shall be registered with the CPCB and shall have valid certificates for “Type Approval” and “Conformity of Production”
Under Ground Drainage Scheme and Sewage Treatment Plant for Harihara City Municipal Council of Davanagere District	EIA Notification	The EIA Notification of 2006 and 2009 (replacing the EIA Notification of 1994), set out the requirement for environmental assessment in India. This states that Environmental Clearance (EC) is required for certain defined activities/projects, and this must be obtained before any construction work or land preparation (except land	Sub project is not a listed activity in Schedule I of this notification and hence environmental clearance is not required.

Component	Applicable Legislation	Compliance	Action required
		acquisition) may commence. Projects are categorized as A or B depending on the scale of the project and the nature of its impacts. Categories A projects require Environmental Clearance from the Ministry of Environment and Forest (MoEF). Category B projects require Environmental Clearance from the State Environmental Impact Assessment Authority (SEIAA).	
	Water (Prevention and Control of Pollution) Act of 1974, Rules of 1975, and amendments	Control of water pollution is achieved through administering conditions imposed in consent issued under provision of the Water (Prevention and Control of Pollution) Act of 1974. These conditions regulate the quality and quantity of effluent, the location of discharge and the frequency of monitoring of effluents. Any component of the Project having the potential to generate sewage or trade effluent will come under the purview of this Act, its rules and amendments. Such projects have to obtain Consent For Establish (CFE) under Section 25 of the Act from Karnataka State Pollution Control Board (KSPCB) before starting implementation and Consent For Operate (CFO) before commissioning. The Water Act also requires the occupier of such projects to take measures for abating the possible pollution of receiving water bodies.	For the project, CFE is required for the construction of STP. CMC Harihar has obtained CFE for 8.84 MLD.capacity STP in May 2013 (Appendix 9). CMC Harihar has applied for CFE for increasing the STP capacity from 8.84 MLD to 18 MLD (Appendix 10).
	Air (Prevention and Control of Pollution) Act of 1981, Rules of 1982 and amendments.	The projects having potential to emit air pollutants into the atmosphere have to obtain CFE under Section 21 of the Air (Prevention and Control of Pollution) Act of 1981 from KSPCB before starting implementation and CFO before commissioning the project. The occupier of the	For the project, the following will require CFE and CFO from KSPCB: (i) diesel generators; (ii) wet mix plants; and (iii) stone crushers, if installed for construction. All relevant forms, prescribed fees and procedures to obtain the CFE and CFO can be

Component	Applicable Legislation	Compliance	Action required
		project/facility has the responsibility to adopt necessary air pollution control measures for abating air pollution.	found in the KSPCB website (www.kspcb.gov.in).
	Environment (Protection) Act, 1986 and CPCB Environmental Standards.	Emissions and discharges from the facilities to be created or refurbished or augmented shall comply with the standards notified.	Appendix 3 provides applicable standards for ambient air quality which should be followed during construction phase.
	Noise Pollution (Regulation and Control) Rules, 2000 amended up to 2010.	Rule 3 of the Act specifies ambient air quality standards in respect of noise for different areas/zones.	Appendix 3 provides applicable noise standards which should be followed during construction phase.
	Ancient Monuments and Archaeological Sites and Remains Rules of 1959	The Rules designate areas within a radius of 100 meters (m) and 300 m from the “protected property” as “protected area” and “controlled area” respectively. No development activity (including mining operations and construction) is permitted in the “protected area” and all development activities likely to damage the protected property are not permitted in the “controlled area” without prior permission of the Archaeological Survey of India (ASI). Protected property includes the site, remains, and monuments protected by ASI or the State Department of Archaeology.	Not applicable. Proposed Pipeline layout do not fall under this protected/restricted areas.
	Right to Fair Compensation & Transparency in Land Acquisition, Rehabilitation & Resettlement Act, 2013	Private land acquisition is guided by the provisions and procedures in this Act. The District Collector or any other officer designated will function as the Land Acquisition Officer on behalf of the Government. Compensation to be calculated (2-4 times market value) has been left to the discretion of State Government.	In-principle clearance obtained and land transfer is in progress for following two sites 1.APMC Yard (Government Land) 2.Keshavanagar park (ULB land) Following two private land have voluntarily accepted for transfer of land 3.Amravathi colony 4.Guttur

Component	Applicable Legislation	Compliance	Action required
	Labor Laws	The contractor shall not make employment decisions based upon personal characteristics unrelated to job requirements. The contractor shall base the employment relationship upon equal opportunity and fair treatment, and shall not discriminate with respect to aspects of the employment relationship, including recruitment and hiring, compensation (including wages and benefits), working conditions and terms of employment or retirement, and discipline. The contractor shall provide equal wages and benefits to men and women for work of equal value or type.	Appendix 11 provides applicable labour laws including amendments issued from time to time applicable to establishments engaged in construction of civil works.
	Biodiversity Act of 2002	The Biodiversity Act 2002 primarily addresses access to genetic resources and associated knowledge by foreign individuals, institutions or companies, to ensure equitable sharing of benefits arising out of the use of these resources and knowledge to the country and the people.	Not applicable to Harihara Sewerage Project as no mentioned activities are involved in the project
	Ramsar Convention, 1971	The Ramsar Convention is an intergovernmental treaty that provides the framework for national action and international co-operation for the conservation and wise use of wetlands and their resources. India is one of the signatories to the treaty. The Ramsar convention made it mandatory for the signatory countries to include wetland conservation in their national land use plans.	Not applicable to Harihara Sewerage Project as no wetlands presents in the project area.
	Wildlife Protection Act, 1972	This overarching Act provides protection to wild animals, birds, plants and matters connected with habitat protection, processes to declare protected areas, regulation of wildlife trade, constitution of state and national board for wildlife, zoo	Not applicable to Harihara Sewerage project as none of the project component will have any impact on wildlife or protected areas.

Component	Applicable Legislation	Compliance	Action required
		authority, tiger conservation authority, penalty clauses and other important regulations.	
	Forest (Conservation) Act, 1980	The Forest (Conservation) Act prevents the use of forest land for non-forest uses without the clearance from Ministry of Environment and Forests (MoEF), Govt. of India	Not applicable to Harihara Sewerage Project as there is no forest area within or adjacent to the project area.
	Karnataka Forest Act, 1963 and Karnataka Forest Rules, 1969	This Act makes the basis for declaration of Reserved Forests, constitution of village forest committees, management of reserved forests and penalties and procedures.	Not applicable to Harihara Sewerage Project as there is no forest area within or adjacent to the project area.
	Karnataka Preservation of Trees Act, 1976 and Karnataka Preservation of Trees Rules, 1977	This Act has put restriction on felling of trees in the State unless until permitted by the Tree Officer. Any person desiring to fell a tree shall apply in writing to the tree officer for permission in that behalf. It further defines clauses for planting adequate number of trees, planting in place of fallen/destroyed trees, preservation of trees and adoption of trees.	During the implementation of this project, no tree cutting is envisaged, hence not applicable to Harihara Sewerage Project

III. DESCRIPTION OF THE PROJECT

A. Project Need

15. **Water Supply.** Currently water supply within Harihar is intermittent and varies across the town. The majority of the wards are reported to receive 1 to 2 hours supply every day, whilst others receive 2 to 3 hours, alternate days. The situation is less than desirable in that the amount of water available to consumers is limited and the prolonged periods during which customers have to store water leads to significant deterioration of its quality, exasperated by the warm climate and a lack of customer understanding of the need for hygienic storage facilities. There is an increased risk of contaminated groundwater entering the water network when the mains are de-pressurised; a risk made greater by the accepted poor condition of the network and lack of maintenance.

16. At present, Harihar is supplied by both surface water, from the River Tungabhadra, and ground water sources. The existing intake on River Tungabhadra is at Kawalettu village, 5km from the city. There are 228 boreholes, of these 108 are fitted with pumps and others hand bore wells. At present 9 MLD is supplied from Kawalettu intake while about 1 MLD is abstracted from groundwater sources. Raw water from Kawalettu is pumped via 4.2 km pumping main to the WTP at Harihar. After treatment at WTP (9 MLD capacity), water is pumped to 8 elevated

service reservoirs at various locations in the city for further distribution to the households. Total length of distribution network is 55 km and pipes are of uPVC. The current per capita volume made available to customers is assessed at 84litres/head/day, compared with the norm of 135litres/head/day. Supply periods for individual areas are based on the availability of water from the treatment works and are commenced and ended by the operation of control valves at the works, storage sites or within the network. There is no formal regulation for the valve operations which can lead to an unfair distribution of water, not helped by the fact that those in the lower areas of the town tend to have a longer supply than those on higher ground. The water losses in the system are very high at 44%.

17. **Sewerage.** At present, Harihar does not have an underground sewerage system. The existing roadside drains receive the sewage and sullage from each household including septic tank effluent. The drains carry dry weather flow as well as storm water to discharge into the natural drainage channels. Under the National River Conservation Plan (NRCP), the drainage channels have been intercepted and wastewater is pumped to the wastewater treatment works. An 8.84 MLD capacity stabilisation pond based WWTP was constructed consisting of one anaerobic pond, three facultative ponds and three maturation ponds. The treated water is discharged into a natural drainage channel and is used for irrigation by the local farmers, although some untreated wastewater is diverted for irrigation before reaching the treatment plant. Due to leakages in the interceptor sewer, very low volume of sewage reaches the WWTP. The STP of 8.84 MLD capacity Waste Stabilization Ponds (WSP) was constructed by KUWS & DB in 2003 under NRCP Program me. It consists of three waste stabilization ponds followed by Maturation ponds for treatment process. The existing Waste Stabilisation Pond system is in a poor condition and not operating.

18. **Works under Implementation.** A sewerage scheme for Harihar Town is currently being implemented under the World Bank funded Karnataka Municipal Reforms Project. Under the KMRP investment, stabilisation ponds will be rehabilitated to treat a flow initially of 8.8Mld with the potential to be able to treat 14Mld with the addition of aerators. Of the 6 drainage districts, four are being provided with sewerage network in this project. The remaining areas need to be covered with the sewerage system. Later a decision was taken to delete the scope of STP rehabilitation from KMRP.

19. There are large numbers of toilet-less households in Harihar. In the absence of access to individual/shared toilets or functional community toilets, a very large proportion of these households practice open defecation. It is estimated that approximately 2,519 households in Harihar do not have access to toilets.

20. Based on the disparity in access to sanitation facilities evident in the four towns, especially amongst the low income households and the need for demand promotion to promote ODF communities, OBA mechanism has been proposed to be used. The OBA mechanism will increase the access of sanitation to primarily low income households in the four towns through (i) construction and connection to the sewer network of new individual household toilets; (ii) construction, connection to the sewer network and operation of community toilets; and (iii) sanitation marketing to increase demand for toilet construction and use and promote open defecation free (ODF) communities.

B. Description of the Subproject

21. Table shows the nature and size of the various components of the subproject. The descriptions under the water supply component are based on feasibility reports. Certain details may change following the detailed design stage.

22. The sewer system under implementation was designed as a separate sewer system that carries only the wastewater including sewage and sullage. The underground gravity sewers will carry sewage from households to the Wastewater Treatment Plant (WWTP). The open drain system that exists in the town will cater to storm runoff. The sewerage component under table 2 has been updated accordingly following detailed designs.

23. Location of subproject components and conceptual layout plans are shown in Figure 1 to Figure 16.

24. **Implementation Schedule.** As per the suggested schedule, preparation of detailed project report and bids for this subproject will commence in the middle of 2013. Tendering in January 2014 and work award by April 2014. The construction is likely to start in May-2014, and should be completed in 30 months.

Table 2: Proposed Subproject & Component Descriptions

Infrastructure	Function	Description	Location
1. Water Supply			
Rehabilitation and augmentation of existing Water Treatment Plant	To provide potable drinking water in adequate quantity and quality.	<p><i>Rehabilitation & capacity augmentation</i></p> <p>Increase water treatment capacity from present 9 MLD to 18 MLD</p> <p>Conventional WTP including:</p> <ul style="list-style-type: none"> • Additional clariflocculator tank/tube or plate settler • Double the number of existing rapid gravity sand filters • Upgraded chlorine handling and dosing facilities (improve safety) • Sludge dewatering plant & short term on site storage • Site laboratory 	Within the existing WTP facility
Clear Water Pump	Conveying clear water from WTP to storage reservoirs	<p><i>New & Replacement</i></p> <ul style="list-style-type: none"> • Replacement / installation of new pumps 	Within the existing clear water pumping facility near the WTP
Generator	Provide back-up power supply	<p><i>New</i></p> <ul style="list-style-type: none"> • Diesel generator 	Within the existing clear water pumping facility near the WTP
Clear Water Mains (strategic)	To feed clear water to the	<p><i>New</i></p> <p>28.7 km 250-400 mm dia DI</p>	Pipes will be laid along the roads

Infrastructure	Function	Description	Location
network)	reservoirs.	pipes	
Overhead Service Reservoirs (OHSR)	Provide increased water storage and a head of water required for gravity flow of water through the distribution system.	<i>New</i> <ul style="list-style-type: none"> 3 no,s - Reinforced Cement Concrete (RCC) tanks, mounted 15 m above ground on an RCC supporting frame (at Amaravathi Colony, Indira Nagar and Court Tank) 	Two SRs are within existing CMC park / Govt. Land. One (at Amaravathi Colony) will be constructed on land donated by Housing society
Distribution network (new & replacement)	To convey treated water under gravity from service reservoirs to consumers	<i>Rehabilitation</i> 49 km 90- 300 mm; HDPE pipes	Pipes will be laid along the roads, and will almost cover entire city
Bulk Water Meters and District Meters	Monitor water flow in the improved network	20 no,s - Bulk Meters (Dia. varying from 150mm to 400mm) 35 no,s - District Meters (Dia. varying from 80mm to 150mm)	WS Strategic Network and Primary mains Distribution Network
Domestic consumer Meters	Monitor and regulate water usage by consumers and improve cost recovery	20,456 Domestic Meters, 15mm Dia. and 20mm.	Attached to the water delivery pipe at each house
2. Sewerage			
Sewer network	Convey wastewater from dwelling units and other categories of buildings to terminal sewage pumping station and STP	72.16 km of sewer pipeline 150-700 mm diameter, and procurement of Jetting Machine	Sewers will be laid mostly in the outer medium and low density developed areas of the town,
House Service Connection	Connection from Manhole to Receiving Chamber	7500 Nos.	Nearer to boundary of Households
Lift Station	To pump the sewage from lower area to upper area to facilitate gravity flow and avoid deep excavations	Four sites are required for construction of sewage Lift Stations.	<p>In-principle clearance obtained and land transfer is in progress for following two sites</p> <ol style="list-style-type: none"> 1. APMC Yard (Government Land) 2. Keshavanagar park (ULB) <p>Following two private land have voluntarily accepted for transfer of land ;</p>

Infrastructure	Function	Description	Location
			1.Amravathi colony 2.Guttur
STP	To treat the sewage to required Standards	Construction of 18 MLD capacity STP with Facultative Aerated Lagoon process	Within the existing STP land and buffer zone is available
Toilets	Toilets at individual level and community level to cater to households without toilets	New 752 - water flush toilets, outlets connected to sewers community toilets (total 74 seats -- water flush toilets, outlets connected to sewers	These are proposed to ensure access to toilets for all households, irrespective of tenure status or economic constraints. Space availability will determine the level of service for a household, i.e., individual or community toilets. Community toilets shall be designed keeping the needs of men, women, elderly, disabled and children in view. Individual toilets are located within the house premises, and community toilets are constructed in the neighbourhood, where space is available




Figure 1: Location of Subproject Town




Figure 2: Location Subproject Sites in Town




Figure 3: Proposed Strategic Network




Figure 4: Proposed Supply Zones




Figure 5: View of the Existing WTP



Figure 6: Proposed Augmentation at WTP




Figure 7: Sewerage District

Figure 9: North Sewage District – 2




Figure 10: North Sewage District – 3




Figure 11: North Sewage District – 4




Figure 12: North Sewage District – 6




Figure 13: South Sewage District – 1




Figure 14: South Sewage District – 2



Figure 15: Location of STP




Figure 16: Proposed STP

IV. DESCRIPTION OF THE ENVIRONMENT

A. Physical Resources

1. Location

25. Geographically Harihar Town is situated at 14°31'N longitude 75°48'E latitude, with an average elevation of 540 metre above the Mean Sea Level. Extending to an area of 7.84 sq km, the town's population is 77,000 (census 2011). Harihar is situated at the centre of the Karnataka State, and administratively is in Davangere District. Developed on the bank of River Tungabhadra, the town is a religious centre and known as "DakshniaKashi". It is located at a distance of 14 km from Davangere and 275 km from Bangalore, the State Capital. The Town is well connected with various towns and hinterland in the district by road and rail network. The city is situated at the intersection of two major roads (NH 4 connecting Pune and Mumbai, and SH25 connecting Shimoga and Bellary). The broad gauge railway line connecting Bangalore to Pune/Mumbai passes through Harihar.

2. Topography, Soil & Geology

26. Harihar town is developed on the right bank of Tungabhadra River. Topography is plain and slopes gently towards the river in the west. The town is located in Central Dry Zone as per Agro Climatic Zone classifications in the State. The predominant soil type found in this region is red sandy loams while shallow to deep black soil in the remaining areas. The principal crops grown here are ragi, jowar, pulses and oil seeds.

27. As per the seismic zoning map of India, Harihar Town falls under Zone II, which is the lowest earth quake risk zone in India. This zone is termed as “low damage risk zone”.

3. Climate

28. The town experiences dry extreme climatic conditions. In summer season the temperature varies from 40°C to 43°C and in winter season the temperature is minimum 17°C to maximum 20°C. Annual average rainfall is 1,040 mm. Rainfall occurs mainly during the southwest monsoon period of June to September, followed by northeast monsoon period from October to December.




Figure 17: Average Monthly Rainfall and Temperature in Harihar

4. Air Quality

29. The major sources of sound pollution in the city are from the vehicles. Karnataka State Pollution Control Board (KSPCB) monitors air and noise pollution in the State in line with Air (Prevention and Control of Pollution) Act, 1981. KSPCB have monitoring stations located at various places across the state; however covers major cities, district headquarters and industrial locations. Data shows that particulate matter is high because of the dry atmosphere, dusty roads and surrounding land, and Respirable Suspended Particulate Matter (RSPM: particles < 10µm) and Suspended Particulate Matter (SPM) exceed National Ambient Air Quality Standards (NAAQS). In contrast, levels of chemical pollutants (oxides of sulphur and nitrogen) are below national standards.

Table 3: Ambient Air Quality in Harihar

Monitoring Station	SPM ($\mu\text{g}/\text{m}^3$)	RSPM ($\mu\text{g}/\text{m}^3$)	SO ₂ ($\mu\text{g}/\text{m}^3$)	NO _x ($\mu\text{g}/\text{m}^3$)
Harihar	247	123	1	19
Ambient Air Quality Standard	200	100	80	80

Source: EIA Report of Grasim Industries Limited prepared by NEERI in 2007

5. Surface Water

30. Harihar is situated on the right bank of Tungabhadra River. River flows north-south, and the town gently slopes towards the river on west. Tungabhadra is one of the two largest tributaries of River Krishna. The River is formed by the confluence of two rivers, Tunga and Bhadra, both of which originate in the Western Ghats in Karnataka. The length of Tunga is 147 km while Bhadra is 171 km, before they join together at Kudli near Holehonnur in Shimoga District. From this confluence point at Kudli, the River is called as Tungabhadra and flows down through the plains and meets River Krishna in Mahaboobnagar District of Andhra Pradesh. The length of the river is 531 km through Karnataka and Andhra Pradesh states. In Karnataka, it flows over a distance of 293 km through the districts of Chikmagalur, Shimoga, Davanagere, Haveri, Chitradurga, Bellary and Raichur, and drains an area of 57,671 sq km, which is nearly 81% of total Tungabhadra River Basin.

31. During its course in Karnataka, numerous small and big tributaries join the River. Varada and Haggari are the main tributaries of Tungabhadra in Karnataka State; while the former flows through Shimoga, Uttara Kannada and Haveri Districts, the later flows through Chitradurga and Bellary Districts.

32. River Tunga, Bhadra and Tungabhadra are the main sources of drinking water supply. Almost all the towns depend directly on river (direct pumping, infiltration galleries, shallow wells in the river bed etc); during low flow season, the water supply is supplemented by groundwater. Tungabhadra Dam constructed across the River at Hospet in Bellary district is lifeline of Bellary, Raichur and Koppal districts in Karnataka and parts of Andhra Pradesh State. The river is the main source of water for Harihar and for major and small industries on the left bank side of the river. Besides, water is used for irrigation by farmers alongside river by lift pumps.

33. Water quality monitoring of Tungabhadra River is conducted by Karnataka State Pollution Control Board (KSPCB) in Karnataka. The Tungabhadra water quality is classified as Category C "Drinking water source after conventional treatment and disinfection" in the upstream of Harihar town where the intake is situated. However, in the downstream, due to discharges from various industries and sewage from Harihar and Davanagere, the water quality on the downstream side of Harihar is poor. CPCB identified the stretch between the downstream (d/s) of Harihar to Haralahalli bridge as "polluted". Following table shows the water quality of the river. The intake for Harihar water supply was originally located near the town. Since this location was close to an industrial waste discharge point, it was decommissioned and a new intake was constructed at 7 km upstream at Kawalettu. The water is currently drawn from this intake.

Table 4: Tungabhadra River Water Quality - 2009

Parameters	Water quality criteria		Kudli	Honnali	Haralahalli	Ullanur
			u/s of Harihar		d/s of Harihar	
		Min	25.0	22.0	22.0	26.0

Parameters	Water quality criteria		Kudli	Honnali	Haralahalli	Ullanur
			u/s of Harihar	d/s of Harihar		
Temp, °C	-	Max	27.0	32.0	32.0	31.0
		Mean	26.0	25.5	25.1	28.0
		Min	5.2	7.3	7.1	6.0
DO, mg/l	> 4 mg/l	Max	7.0	7.5	7.6	8.0
		Mean	6.0	7.4	7.4	7.2
		Min	7.5	7.3	7.5	7.6
pH	6.5 – 8.5	Max	8.3	8.2	8.7	8.4
		Mean	8.0	7.9	8.0	7.9
		Min	116	120	136	270
Conductivity, µmhos/cm	< 2250	Max	400	500	560	1240
		Mean	259	330	381	847
		Min	2.3	1.2	1.2	1.7
BOD, mg/l	< 3 mg/l	Max	3.1	3.4	3.7	5.2
		Mean	2.7	2.6	2.4	3.1
		Min	0.21	0.08	0.1	0.2
Nitrate, mg/l	-	Max	0.54	0.7	0.63	1.4
		Mean	0.33	0.33	0.36	0.54
		Min	-	-	-	-
Nitrite, mg/l	-	Max	-	-	-	-
		Mean	-	-	-	-
	<2500 MPN/100 ml	Min	80	30	40	1100
Feacal Coliform, MPN		Max	240	170	170	9000
		Mean	155	114	82	6872
	<5000 MPN/ 100 ml	Min	110	50	60	2200
Total Coliform, MPN		Max	3000	2220	1300	16000
		Mean	1928	1176	932	13109

6. Ground Water

34. In Harihar Taluk, schists are the main water bearing formation. Ground water occurs within the weathered and fractured rocks. Ground water exploration reveals that aquifer systems are encountered from depth of 21 m below ground level to 51 m below ground level. Yield ranged from 0.07 to 3.28 lps. Transmissivity ranged from 1.0 to 8.0 m²/day. During May 2006 (pre-monsoon season), the minimum depth to water level and maximum water level was 2.37 m and 8.42 m respectively. During November 2006 (post monsoon), water level ranged from 2.27 m to 7.08 m.


35. Major parts of Davangere, Harpanahalli, Harihar and Jagalpur fall under over exploited category. In Harihar Taluk, 98 percent area falls under over exploited and 2 percent of the area falls under semi critical category. The stage of development of ground water for the taluk is 47 percent, which is the lowest in the district. Table5 shows the summary of ground water estimation studies in Harihar.

36. As per the Central Ground Water Board (CGWB), Flouride content in groundwater is present in excess in the district (Fluoride content more than 1.5 ppm). The Electrical conductivity values in the major part of the district are in the range between 1000 and 2000 micro mhos/cm.

Table 5: Groundwater Development in Harihar Taluk

Particulars	Details
Net Annual Ground Water availability (HAM)	6317.29
Existing gross GW draft for all uses (HAM)	2966.95
Allocation for domestic and industrial use for next 25 years (HAM)	537.23
Net GW availability for future irrigation development (HAM)	3503.09
Balance GW irrigation potential available (HA)	4319.48
Stage of development (%)	47

Source: Central Ground Water Board Report, November 2008

**Figure 14: Location of Town in Tungabhadra Basin**

B. Ecological Resources

37. Harihar is an urban area surrounded by land that was converted for agricultural use many years ago. There is no remaining natural habitat in the town, and the flora is limited to artificially planted trees and shrubs, and the fauna comprises domesticated animals. There are no forests or any other environmentally sensitive areas in or near the town.

38. Ranebennur Reserve Forest, located at 6 km from the town, is the nearest environmentally sensitive area.

C. Economic Development

1. Land Use

39. The present town area comprises of 7.77 sq .km of which 6.95 sq. km is in the 'developed category' with an average density of 105 persons per hectare. Town Planning Department has demarcated proposed land use boundary of Harihar with a total area of 20.00 sq. km. Commercial development is mainly concentrated along the two main roads (NH 4 connecting Pune and Mumbai, and SH25 connecting Shimoga and Bellary) passing through the city. Table 6 shows the existing land use of Harihar.

Table 6: Existing Land Use for Harihar TMC

Land Use	Existing Land Use (2001)	
	Area in Ha	Percent
Residential	128.88	18.52
Commercial	43.68	6.28
Industrial	131.05	18.83
Public Utilities	6.49	0.93
Transport and Communication	224.03	32.19
Vacant Land	89.39	12.85
Public & Semi Public	28.84	4.14
Parks, Play grounds, Open spaces	43.53	6.26
Total	420	100

Source: Master Plan-2021, Department of Town Planning, Davangere

2. Industry & Agriculture

40. Owing to its location and connectivity and availability of water, industrial development in Harihar is notable, and it is one of the important clusters in Karnataka. It is well known and important major industrial like - Grasim, Synthite, Shamanur Sugar's and Harihar poly-fiber, etc has contributed much for the economic growth of the town. Apart from these, there are a number of other engineering and small manufacturing units and brick kilns.

41. There are vast agriculturally rich lands around the town, cultivated by Tungabhadra water. Maize, paddy, jowar and cotton are the major crops grown in and around Harihar.

3. Infrastructure

42. **Water Supply.** The city of Harihar is supplied by both surface water and ground water sources. The surface source is from Tungabhadra River at Kawalettu village which is located at a distance of 7 km from the city. KUWS&DB has implemented a comprehensive water supply scheme in the year 2003. The present water supply to the town is 9.55 MLD with per capita rate of water supply of 84 LPCD.

43. **Sewerage and Sanitation.** Currently there is no working underground sewerage system in the town. The system of soak pits and septic tanks is used for the disposal of sewage in the city. The wastewater, including sullage and sewage, generally enters into three major drains of the town. - Goudaragerinala, Mathanala and Kirloskarnala. Interception, diversion and treatment works were developed under National River Conservation Project by KUWSDB. The wastewater

from the drains is intercepted, and diverted to a treatment plant (stabilization pond based). This interception system caters to about 35% of the town

44. **Storm Water Drainage.** The total length of drains in the city is approximately 98.0 km. It comprises of three major drains with a total length of 12 km. they are Goudaragerinala, Mathanala and Kirloskarnala. At present roadside drains carry both domestic wastewater and surface runoff.

45. **Transportation.** The National Highway No. 4 connecting Bangalore and Pune/Mumbai is the major regional road running in the midst of the city. The Shimoga – Bellary road is another important road passing through the city. The city has direct rail connectivity with a broad gauge line connecting Bangalore – Hubli. This railway line contributes a major share in passenger and goods transportation. With a total length of 117.6 km, internal road network in the city is well developed, however are not in good in condition. Most of the roads in the central part are congested. All the major commercial, transport and administrative buildings are situated along NH-4.

46. **Power Supply.** Hydal power is the main source of energy in Karnataka, with 61% of total installed capacity. Remaining is mostly from thermal power stations. Contribution of wind and solar energy, although increasing, is negligible. Government run Karnataka Power Corporation Limited (KPCL) is responsible for power generation while Karnataka Power Transmission Corporation Limited (KPTCL) is responsible for power transmission. The distribution to users in Harihar is provided by regional company – Bangalore Electricity Supply Company Limited. Power is supplied from the central grid by overhead cables carried on metal and concrete poles, mainly located in public areas alongside roads. The power supply in Harihar is poor; there are frequent outages in warmer months, and fluctuations in voltage.

D. Socio Cultural Resources

1. Demography

47. Harihar population has grown from 73,047 in 2001 to 87,744 in 2011 with a growth rate of 20.12 percent, much higher than the previous decade's 9.6 percent. The decadal growth rates never showed a steady growth over the past few decades as shown in the following table.

Table 7: Population Growth of Harihar Town

Year	Population	Decadal Growth Rate
	Nos.	%
1951	15,290	-
1961	22,829	43.40
1971	33,888	48.44
1981	52,334	54.43
1991	66,647	27.35
2001	73,047	9.60
2011	87,744	20.12

48. **Sex Ratio.** The sex ratio (female population per 1000 male) of 2001 is 950.

49. **Household Size.** There are a total 14,895 numbers of households within the city as per Census 2001. The average household size is 4.9.

50. **Slums.** There are 6 declared slums and 4 undeclared slums in the town.

51. **Literacy.** The literacy rate of the city is 80.9 percent which is high as compared to state urban average of 71.4% and national urban average of 70.1%. The male literacy is 88.2% and female literacy rate is 77.2%.

52. **Area and Population Density.** Present area under CMC jurisdiction is 7.77 sq km. CMC area has remained unchanged from the last three decades. Overall population density of the city is 9401 persons per sq km. While the overall density is moderate, the core area of the city is densely populated as compared to fringe areas of the city.

2. History, Culture & Tourism

53. Harihar is an ancient town located on the banks of Tungabhadra River. According to legend this spot was the capital or stronghold of a giant named Guha or Guhasura. The giant, having by his penance obtained from Brahma the boon of exemption from death at the hands either of Hari (Vishnu) or of Hara (Siva), become in consequence such a tormentor of gods and men that Vishnu and Siva, in order to counteract the spell, combined into one form of Harihara and destroyed him. The descent of this incarnation was at Kudalur, the confluence of the Tungabhadra and the Haridra.

54. Harihar has a rich history of around 1500 years. Predominantly it had been ruled by Hoysalas, Chalukyas of Badami, Cholas, Pandyas, Rashtrakootas, Kalachouryas, Kings of Vijayanagara, Moghuls and Peshwas. Stone Literatures of Hoysalas, Chalukyas and Kings of Vijayanagara had been found in this place. In 12th century, Hoysala rulers built temple for Sri Harihareshwara. This temple is famous for its rich sculptural works and architecture. Every year during the month of February, Car Ceremony (Brahma Rathotsava) of Sri Harihareshwara is celebrated with great enthusiasm and thousands of tourists visit the city. With its religious importance, Harihar is also known as "DakshinaKashi". Harihareshwara Temple, situated in the centre of the town, is a protected monument under the control of Archaeological Survey of India.

55. Rayaramatha (Raghavendra swami temple on the banks of Tungabhadra) is another important religious place in Harihar.

V. ENVIRONMENTAL IMPACTS & MITIGATION MEASURES

A. Overview

56. As a general practice, an IEE should evaluate impacts due to the location, design, construction and operation of the project. Construction and operation are the two activities in which the project interacts physically with the environment, so they are the two activities during which the environmental impacts occur. In assessing the effects of these processes therefore, all potential impacts of the project should be identified, and mitigation is devised for any negative impacts. Following sections evaluate impacts of the proposed water supply and sewerage project in Harihar.

B. Location Impact

57. **Location.** These Impacts are associated with planning particularly on the site selection. They include impacts due to encroaching on sensitive areas and impacts on the people who might lose their homes or livelihoods due to the development of the proposed site.

58. Proposed subproject sites are carefully selected to avoid encroachment into sensitive areas and minimise the impacts on people livelihoods and homestead. None of the subproject components require acquisition of private land

59. All the sewer and water pipes will be laid within the municipal boundary, along the roads. Larger diameter pipes will mostly be laid along wider roads where there is enough space between the road carriageway and the buildings. Replacement and augmentation of pumps will be undertaken within the existing pumping station near the WTP.

60. Proposed sewage pumping/lift station is located in the south eastern outskirts of the city away from habitation. This site is located in the premises of APMC¹ Market Yard. It is located in a corner of the market yard and will not interfere with day to day activities.

61. Although the site identified for sewage pumping station is located away from habitation, considering market yard and the future development, and mitigate the risk, if any, of odour nuisance to surrounding people, the following measures shall be included in the subproject design:

- (i) Provide backup power facilities for continuous and uninterrupted pumping of sewage; ensure that anaerobic conditions are not created in wet well through continues operation
- (ii) Provide green buffer zone around the facility – at least a 5m strip of land around the facility shall be planted with trees; this will also improve the aesthetic appearance of the facility

62. **Utilities.** Water supply pipelines, Telephone lines, electric poles, and wires within the proposed subproject locations may require to be shifted in few cases. To mitigate the adverse impacts due to relocation of the utilities, IA will:

- (i) Identify the locations in coordination with the operators of underground utilities like telephone cable, water supply lines etc. to prevent unnecessary disruption of services during construction phase; However in case of any damages, a budgetary provision in the BOQ has also been made to restore these utilities in minimum time. and
- (ii) Conduct detailed site surveys with the construction drawings and discuss with the respective agencies during the construction phase before ground clearance;
- (iii) Require construction contractors to prepare a contingency plan to include actions to be done in case of unintentional interruption of services. In case of disruption of water supply, alternative supply, through tankers, shall be provided.

63. Proposed rehabilitation and capacity augmentation of the water treatment plant (WTP) will be carried out within the existing WTP site. This existing site has sufficient space for construction of additional treatment capacity which will consist of similar processes to those in the existing plant. The existing "sludge settlement tanks" will be demolished to provide the space for the second clariflocculator and part of the second filter house. The existing channel transferring the raw water from the aerator to the existing clariflocculator will be modified to supply an equal flow to both clariflocculators. The WTP site at present has no notable tree

¹Agriculture Produce Market Committee (APMC), Government of Karnataka

cover. Environmental enhancement measures such as tree plantation shall be taken up in the facility as part of the subproject. This will also improve aesthetic appearance of the facility.

64. **Site selection of construction work camps, stockpile areas, storage areas, and disposal areas.** Priority is to locate these near the subproject locations. However, if it is deemed necessary to locate elsewhere, sites to be considered will not result in destruction of property, vegetation, irrigation, and drinking water supply systems. Residential areas will not be considered for setting up camps to protect the human environment (i.e., to curb accident risks, health risks due to air and water pollution and dust, and noise, and to prevent social conflicts, shortages of amenities, and crime). Extreme care will be taken to avoid disposals near the forest, water bodies, swamps, or in areas which will inconvenience the community. All locations would be included in the design specifications and on plan drawings. Construction work camps shall be located at least 200 m from residential areas. Harihar is situated on the bank of River Tungabhadra. Material stockpiles shall be protected by bunds during the monsoon to arrest the silt laden runoff into drains and ultimately into River Tungabhadra. The subproject is likely to generate soil from excavations, which needs to be disposed safely. The following measures should be considered for disposal of surplus/waste soil.

65. **Site selection of sources of materials.** Extraction of materials can disrupt natural land contours and vegetation resulting in accelerated erosion, disturbance in natural drainage patterns, ponding and water logging, and water pollution. To mitigate the potential environmental impacts, locations of quarry site/s and borrow pit/s (for loose material other than stones) would be included in the design specifications and on plan drawings. Priority would be sites already permitted by Mines and Geology Department. If other sites are necessary, these would to be located away from population centers, drinking water intakes and streams, cultivable lands, and natural drainage systems; and in structurally stable areas even if some distance from construction activities.

66. For Harihar subproject, the quarry material required will be sand and stone aggregate, and the nearest quarries are near Harihar and Medleri (sand quarries along River TungaBhadra) and Chatra at Motebennur and Hunasikatte in Ranebennur Taluka for stone aggregate. These are existing quarries and are licensed by Mines and Geology Department. The material from the existing quarries will be adequate for the subproject construction, and therefore no new quarry sites will be developed for the purpose

C. Design Impact

67. These impacts arise from the design of the subproject including the technology used, scale of operation/throughput, waste production, discharge specification, pollution sources, and ancillary services.

68. As per the proposed project design, the Tungabhadra River is continued to be the source of water supply to Harihar. To meet the future demand, it is proposed to increase the water abstraction from the river from the present 9 MLD to 27 MLD.

69. **Water availability in the river.** River Tungabhadra is a perennial and an important river of Karnataka. This is formed north of Shimoga Town, by the union of two rivers, the Tunga and the Bhadra, which rise in the Western Ghats at an elevation of about 1 200 metres. The Tunga River emerges from the hills surrounding VarahaParvata, at a place called Ganga Mula. The river flows through seven districts in Karnataka - Chikmagalur, Shimoga, Davangere, Haveri, Chitradurga, Bellary and Raichur. The river has a dam built across it at Gajanur. After traversing

a distance of 147 km long merges with the Bhadra River at Koodli at about 610 m above MSL, a small town in Shimoga District. There is a dam across river Bhadra, 15 km upstream of Bhadravathi Town. Tungabhadra Dam was built across the Tungabhadra River after it traverses 265 km from the origin in Western Ghats. Then the river merges with the Krishna River in Andhra Pradesh state. It has a drainage area of 71 417 km² out of which 57 671 km² lies in Karnataka State, and the length of river in the state is 293 km.

70. River flow fluctuates between very high during monsoon months to very low during summers. Almost all the towns and villages in the basin depend on the river for water supplies. Water for Harihar is abstracted from the river at Kawalettu, 7 km upstream of Harihar. There is no water retaining structure at this point; water is collected in a collection well in the river bed and pumped to the WTP. The river course at this section is comparatively deep. This ensures that there is adequate depth of water available throughout the year to pump from the intake, and this gorge also acts as a sort of storage. Discussions with the local staff and community indicates that the flow during summer reduces considerably, and is said to be further affected by unauthorised upstream barriers constructed across the river

71. As the subproject proposes to increase water abstraction from the river, there may be likely impacts. If the increased abstraction reduces the downstream flow, that could affect the downstream users and the river ecosystem. The “sister” TA² to that which has produced this Feasibility Study and IEE has within its scope the preparation of a river water balance to ensure the adequacy of raw water for public water supply. For this feasibility study/IEE of Harihar, it has been assumed that (i) measures will be proposed to prevent the construction of unauthorised barriers and that (ii) adequate supplies will be made available by, if necessary, a reduction in water permitted for agriculture, by the construction of barriers etc. or by any other means deemed necessary by the TA. Therefore impacts of increased water abstraction from the river are not considered in this report. It is also assumed that the water balance will take into consideration the minimum flow required downstream to sustain the ecosystem. However, it is necessary, to ensure subproject sustainability, that:

- (i) Adequate water availability is established and necessary provision is made for Harihar water supply through government statutes as required before the start of detailed design.

72. **River water quality.** There are no major pollution sources like industries in the upstream side of the intake at Kewalettu. Most of the villages and towns, however, along the river discharge domestic wastewater into the river without any treatment, although there is no such disposal point in the proximity of intake. The river water quality meets the “Category C quality that make is appropriate as “Drinking water source after conventional treatment and disinfection”. A grab sample was collected from the intake and tested for pesticides residues. The results indicated that there are no pesticide residues in the raw water. The subproject includes capacity augmentation of existing water treatment plant, so the raw water will be treated to drinking water standards and supplied to the consumers.

73. **WTP Rehabilitation & Augmentation.** The pipeline from the Intermediate Pumping station will branch off, to a new cascade aerator, from where the water will be conveyed through

²Overall water resource balance in Tungabhadra River Basin and measures for assurance of water availability within the Tungbhadra River for public water supply and other uses will be proposed within KISWRMP Water Resource PPTA. Government of India policy is for priority to be given to public water supply and it is therefore assumed that adequate water resources will be available without effecting current downstream uses.

the raw water channel to the flash mixer and then to the Plate / Tube Settler. No additional structures are required to house chemical treatment processes as the existing chemical house will be utilised for chemical dosing in both the existing and upgraded plant. Provision for recycling of filter back wash water will be incorporated to reduce the water losses from filter back wash water from existing and proposed filter houses and sludge from clariflocculator and tube / plate settlers.

74. Environmental audit of the existing Water Treatment Plant has been conducting during the IEE preparation to assess the compliance with environmental legislation and current environmental performance. This audit identified improvements required for the WTP, which are appropriately included in the subproject. This will improve the compliance and environmental performance. Environmental Audit report is presented in **Appendix 7**.

75. There is invariably a safety risk when considerable quantities of chlorine are handled at the WTP. (Chlorine cylinders will be brought by trucks to the site, installed and operated to disinfect the water supplies). Since facilities are located in the urban area, precautions will thus be needed to ensure the safety of both workers and citizens.

76. The average dose of chlorine for pre-chlorination will be about 4mg/l and that for post-chlorination will be about 2 mg/l. With the present water supply 9 MLD, about 54 kg of chlorine is consumed daily. This which will increase to 162 kg per day with the augmented capacity of 27 MLD. Chlorine cylinders (called tonners, with capacity about 900 kg) will be procured from nearest manufacturing unit and stored at the site. Tonners sufficient for a month will be stored in the storage; this will be about 6 tonners (1 - working + 5 - in storage).

77. To avoid any risk to workers and public, the chlorination facility at the WTP should be designed developed with all appropriate safety features and equipment to meet with any accidental eventuality, which may include

- (i) Chlorine neutralization pit with a lime slurry feeder
- (ii) Proper ventilation, lighting, entry and exit facilities
- (iii) Facility for isolation in the event of major chlorine leakage
- (iv) Personal protection and safety equipment for the operators in the chlorine plant
- (v) Visible and audible alarm facilities to alert chlorine gas leak
- (vi) Laboratory facility shall not be housed within the chlorination facility
- (vii) Provide training to the staff in safe handling and application of chlorine; this shall be included in the contract of Chlorinator supplier
- (viii) Develop an emergency response system for events like chlorine leakage – an ERS template is provided at Appendix 5.
- (ix) Supplier of Chlorinator equipment shall provide standard operating manual for safe operation and as well as maintenance and repairs; preferably these shall be provided both in English and Kannada Languages

78. Owing to higher elevation of the town to that of intake at Kewalettu, the energy intensive pumping could not be avoided. The raw water from the intake will be pumped to WTP, and from the WTP treated water will be pumped to elevated service reservoirs (ELSR). From ELSRs, water is supplied by gravity to the consumers. To optimize the power consumption, the following needs to be considered in design and selection of pumping systems:

- Design pumping equipment with maximum efficiency to optimize the energy consumption

- Various combinations of number of pumps, stages, motor speed should be considered to select the best pump with ideal specific speeds.
- Specific speeds of the pumps should be selected to achieve maximum efficiency of pumps. For instance, as per American Standard for DS Centrifugal Pumps issued by Hydraulic Institute, New Jersey, the specific speed for Pumps should be in the range of 2000 to 3000 for attaining optimum efficiency. The pumps should be designed accordingly.
- Attainable efficiency for procuring the pumps and motors should be considered as 88 to 92 percent for pumps and 94 percent for motors. It is proposed that during the procurement, the evaluation of bid shall also be in terms of efficiency.
- The pumps shall conform to IS 1710 – 1989 Specification for Pump and IS 5120– 1992 Technical Requirements for Roto-dynamic Special Purpose Pumps and tested to class 3 of IS: 9137-1978 Code for Acceptance Tests for Centrifugal, Mixed Flow and Axial Flow Pumps.

79. **Sludge from WTP - treatment and disposal.** Water treatment process will generate sludge from sedimentation of particulate matter in raw water, flocculated and precipitated material resulting from chemical coagulation, residuals of excess chemical dosage, plankton etc; and waste from rinsing and back washing of filter media containing debris, chemical precipitates, straining of organic debris and plankton. . Following are included in the subproject design to dispose the sludge and back wash:

- Provision of recirculation system for backwash water – backwash water from filter beds will be re circulated to WTP inlet and mixed with raw water; this arrangement will minimize wastage of water, which otherwise would have disposed to open drains, and also avoids the pollution of receiving water body
- Provision of sludge drying - accumulated sludge from clariflocculator will be flushed to sludge drying beds, for natural drying.
- Dried sludge will be used as soil conditioner. Periodic testing of dried sludge will be conducted to ensure that it does not contain heavy metals that make it unsuitable for food crops. Tests will be conducted to confirm the concentrations below the following standards. As there are no specific standards notified for sludge reuse, the compost quality standards notified under the Municipal Solid Waste Management & Handling Rules, 2000 have been adopted here. The MSWMH Rules stipulate that “In order to ensure safe application of compost, the following specifications for compost quality shall be met, namely;

Table 8: Dried Sludge for Use as Soil Conditioner

Parameters	Concentration not to exceed (mg/kg dry basis, except pH value and C/N ratio) *
Arsenic	10.00
Cadmium	5.00
Chromium	50.00
Copper	300.00
Lead	100.00
Mercury	0.15
Nickel	50.00
Zinc	1000.00
C/N ratio	20-40

Parameters	Concentration not to exceed (mg/kg dry basis, except pH value and C/N ratio) *
PH	5.5-8.5
Arsenic	10.00

* Compost (final product) exceeding the above stated concentration limits shall not be used for food crops. However, it may be utilized for purposes other than growing food crops.

Source: Municipal Solid Waste (Management & Handling) Rules, 2000, Government of India

80. **Sewer system – collection & conveyance.** The sewerage system for Harihar is designed as a separate system of sewage collection (i.e. caters only wastewater). There is considerable length of existing surface drains in the project area that can be used for disposal of storm runoff. The underground gravity sewers will carry sewage from households to the WWTP. The existing septic tanks shall be connected to sewerage network. Therefore Harihar CMC should ensure that all existing septic tanks are phased out by bypassing the inlet and connecting the toilet discharge from each house directly to sewerage system.

81. Accumulation of silt in sewers in areas of low over time, overflows, blockages, power outages, harmful working conditions for the workers cleaning sewers etc are some of the issues that needs to be critically looked into during the sewer system design. A properly designed system is a must for system sustainability.

82. The following measures have been included in the sewer system design to ensure that the system provides the benefits as intended.”

- (i) Sewer depth have been limited and varies from 0.90 meter to 6.0 meters.
- (ii) Sewers shall be laid in the centre of road and shall be away from water supply lines and drains (at least 1 m, wherever possible);
- (iii) In all cases, the sewer line should be laid deeper (0.90 meter to 6.0 meters) than the water pipeline (the difference between top of the sewer and bottom of water pipeline should be at least 300 mm)
- (iv) In unavoidable, where sewers are to be laid close to storm water drains or canals or natural streams, appropriate pipe material namely RCC pipes and PVC pipes are provisioned .
- (v) SFRC Manhole covers with HD-20 Grade are proposed. to withstand anticipated loads & ensure that the covers can be readily replacable if broken to minimize silt/garbage entry
- (vi) Designed the system considering the peak flow of 2.5 to ensure sufficient hydraulic capacity to accommodate peak flows & adequate slope in gravity mains to prevent build up of solids and hydrogen sulphide generation
- (vii) The sewage lift stations are equipped with a backup power supply, through a diesel generator, with AMF panel board - Pump capacity at Guttur Zone (NSD-6) -33HP, at Keshavnagar Zone (NSD-3)- 22 HP, at Amaravathi colony Zone(NSD-5) – 3HP and at APMC Zone (SSD-2) – 8HP are proposed to ensure uninterrupted operation during power outages, and conduct regular maintenance to minimize service interruptions.
- (viii) Establish routine maintenance program, including:
 - Regular cleaning of sewer lines to remove grease, grit, and other debris that may lead to sewer backups. Cleaning frequency shall be indicated in O & M manual .

- Inspection of the condition of sanitary sewer structures and identifying areas that need repair or maintenance. Items to note may include cracked/deteriorating pipes; leaking joints or seals at manhole; frequent line blockages; lines that generally flow at or near capacity; and suspected infiltration or exfiltration shall be brought out in O & M manual ; and
 - Monitoring of sewer flow to identify potential inflows and outflows with the electro-magnetic flow meters are proposed.
- (i) Conduct repairs prioritized based on the nature and severity of the problem. Immediate clearing of blockage or repair is warranted where an overflow is currently occurring or for urgent problems that may cause an imminent overflow (e.g. pump station failures, sewer line ruptures, or sewer line blockages);
 - (ii) Review previous sewer maintenance records to help identify “hot spots” or areas with frequent maintenance problems and locations of potential system failure, and conduct preventative maintenance, rehabilitation, or replacement of lines as needed;
 - (iii) When a spill, leak, and/or overflow occurs, keep sewage from entering the storm drain system by covering or blocking storm drain inlets or by containing and diverting the sewage away from open channels and other storm drain facilities (using sandbags, inflatable dams, etc.). Remove the sewage using vacuum equipment or use other measures to divert it back to the sanitary sewer system.
 - (iv) An Emergency Response Plan (ERP) for the sewerage system leaks, burst and overflows, etc. is provided in Appendix 5 and will be implemented in the event of a leak, burst or overflow in the system.”

D. Construction Impacts

1. Construction Method

83. The project involves construction of the following: (i) Rehabilitation of existing WTP including capacity augmentation from the present 9 MLD to 27 MLD; (ii) installation of clear water; (iii) Laying/replacement of water pipes (clear water rising mains, distribution network); (iv) installation of house connections, bulk water meters and consumer meters; (v) laying of sewer network; and (vi) construction of four sewage lift stations. Following table shows the details of construction activities involved in the subproject.

Table 9: Construction Activities for the Subproject

Component	Construction method	Likely waste generated
Rehabilitation of existing WTP and capacity augmentation	<p>These works will be conducted at the existing WTP facility in the town near Tungabhadra River. The rehabilitation works will be within the existing structure. The additional units for capacity augmentation will be constructed on the site adjacent to the existing WTP. The existing "sludge settlement tanks" will be demolished to provide the space for the second clariflocculator and part of the second filter house.</p> <p>Demolition work will be carried out by workers using appropriate tools such as hand-held pneumatic drills.</p>	<p>Large quantities of debris will be generated from demolition of sludge settlement tanks; these are presently empty, and the demolition debris will include concrete including steel</p>

Component	Construction method	Likely waste generated
	<p>The WTP will be constructed in reinforced concrete structure and fixed with mechanical parts imported in ready-to-fix state. Most of the structure will be developed above ground except the clear water storage facility which will be constructed below the ground. Work will involve excavation for foundations, concreting, fixing of mechanical elements, finishing and fixing of electrical instrumentation items.</p> <p>Excavated soil will be used in the site for levelling and excess soil will be transported to disposal site. Material (sand, aggregate) will be procured from local quarries, and brought to the site on trucks and stored temporarily. Concrete will be mixed using a mixer at the site, and concrete will be transported by manual labour.</p> <p>The work will be conducted by a team of 50-60 workers and works will be confined to WTP facility compound.</p>	
ELSR	<p>The cavity for the foundations for the overhead service reservoirs (OHSR) will be excavated by backhoe, with soil being loaded onto trucks for disposal. Aggregate and concrete will be tipped into each void to create the foundations and floor, after which metal reinforcing rods will be added to create the outline of the walls of the reservoir and the vertical supporting pillars. Sections of reinforcing will then be encased in wooden shuttering and concrete will be poured in, and this process will be repeated to gradually create each structure from RCC, including the tank of the reservoirs. Surfaces will be smoothed and finished where necessary by hand.</p> <p>The work will be conducted by a team of 10-15 workers at each site</p>	500 m3 of excavated soil
Water supply pipelines	<p>Trench excavation along the identified main roads of about 0.5-0.7 m wide and 1.5 m deep</p> <p>Trench will be excavated using backhoe and where not feasible will be done manually. Excavated soil will be placed along the trench, and pipes will be placed and joined, and the excavated soil will be replaced and compacted. Where the pipes are laid in the roadway, handheld pneumatic drill will be used to break the road surface.</p> <p>Construction activity will be conducted along the roads in the town; most of the roads in the centre of the town are congested with traffic, pedestrians and activities; roads outside are comparatively wide and less traffic. The work will be conducted by a team of 5 workers at each site</p>	~47,000 m3 of excavated soil; 95% will be utilized for refill; remaining soil (~2,400 m3) need to be disposed off
Fixing of water meters	Minor civil work – conducted manually	Negligible
Sewer lines	<p>Trench excavation along the identified main roads shall be excavated to the maximum depth of 6 m.</p> <p>Trench will be excavated using backhoe and where not feasible will be done manually. Excavated soil will be placed along the trench. A bed of sand of 100 mm thick will be prepared at the bottom and pipes will be placed and joined. Excavated soil will be replaced and compacted. Where the pipes are laid in the roadway, handheld pneumatic drill will be used to break the road surface.</p>	Out of total excavated soil quantity of 1,44,819 cum; about 1,34,728 cum shall be utilized for refill; remaining soil (10091 cum) need to be disposed off safely.

Component	Construction method	Likely waste generated
	Construction activity will be conducted along the roads in the town and mostly in the outer areas which are not covered under Karnataka Municipal Reforms Project; these are comparatively wide and less traffic. The work will be conducted by a team of 5 workers at each site	Around 10,617 cum of rock material cum shall be utilized for road restoration in sub grade preparation
Sewage lift/pumping station	Sewage pumping station will consists of a wet well to collect the incoming sewage, and a room above the wet well to house the pumping station; excavation will be conducted using backhoe digger; RCC well structure will be created in the void to form wet well; a concrete cover with an opening will be made on the top, above with a one-roomed structured will be construction to house the pumps. Construction activity will be confined to the proposed site	Soil generated from excavation activity will be utilized within the site for raising the ground level

detailed above, except linear components like pipes and sewers, construction activities of all other components will be confined to selected isolated sites (already in use or new). However, the material and waste transport to and from the site will use public roads.

84. Although construction of the of the pipelines and sewers involve quite simple techniques of civil work, the invasive nature of excavation and the subproject locations in the built-up areas of Harihar Town, where there are a variety of human activities, will result to impacts to the environment and sensitive receptors such as residents, businesses, and the community in general. These anticipated impacts are temporary and for short duration. Physical impacts will be reduced by the method of working and scheduling of work, whereby the project components will be (i) constructed by small teams working at a time; (ii) any excavation done near sensitive area like school, religious places and house will be protected as per standard construction practices. These are discussed in detail in the following sections.

85. Prior to starting of work, the contractor should prepare a method statement for pipeline and sewer works. This should be simple and explain the contractor's work process that is actually conducted on site, with safety and safeguard concerns. Method Statement is very important, particularly for pipeline/sewer works along the roads. Method Statement can be prepared for each stretch (say 1 km) /specific site based on the project area. Method Statement should be in a Table format with appended site layout map and cover the following:

- Work description
- No. Of workers (skilled & unskilled)
- Details of Plant, equipment & machinery, vehicles
- Work duration (total, and activity-wise, for example for pipe laying, from excavation to road resurfacing/testing)
- PPE (helmet, gloves, boots, etc) details for each type of work
- Details of materials at each site (type & quantity)
- Risks/hazards associated with the work (for example, Trench excavation will have risks such as trench collapse, persons/vehicles falling into trench, structural risk to nearby buildings, damage to buildings, infrastructure etc)
- Construction waste/debris generated (details & quantity)

- Detail the sequence of work process (step-by-step) including specific details of each work
- Contractor's supervision & management arrangements for the work
- Emergency: Designate (i) responsible person on site, and (ii) first aider
- Typical site layout plan including pipe trenching, placement of material, excavated earth, barricading etc
- The pipeline/sewers are to be laid along the roads, Roads are provided with side drains to carry rain water. The excavated soil, placed along the trench may get disturbed due to wind, rain water and the movement of workers, vehicles and pedestrians, and spill onto road way – disturbing road users, creating dust, road safety issues, etc, and also into nearby open drains. The following should be included in the site layout plan:
 - Provide barricading/security personnel at the site to prevent entry/trespassing of pedestrian/vehicles into the work zone
 - Location of temporary stockpiles and provision of bunds
 - Separation of stockpiles areas with workers/vehicle movement paths to avoid disturbing the stockpiled soil
 - Wetting of soil to arrest dust generation by sprinkling water
- Waste/surplus soil and concrete debris utilization and disposal plan – indicate expected duration of temporary stockpiling along the trench at each site and identify final surplus soil utilization/disposal site in consultation with PIU

2. Impact on Physical Resources

86. **Topography, Soils & Geology.** Subproject activities are not large enough to affect these features; so there will be no impacts.

87. **Sources of Materials.** Significant amount of gravel, sand and aggregate, will be required for this subproject. The construction contractor will be required to:

- (i) Use quarry sites and sources permitted by Mines & Geology Department only
- (ii) No new quarry sites shall be developed for the subproject
- (iii) Verify suitability of all material sources and obtain approval of implementing agency
- (iv) Submit on a monthly basis documentation of sources of materials.

88. **Air Quality.** It is most certain that work will be conducted during the dry season, so there is potential for creating dust from the excavation of dry soil, backfilling, transportation to disposal, and from the import and storage of sand/gravel for bedding. Emissions from construction vehicles, equipment, and machinery used for excavation and construction will also induce impacts on the air quality in the construction sites. Anticipated impacts include dusts and increase in concentration of vehicle-related pollutants such as carbon monoxide, sulfur oxides, particulate matter, nitrous oxides, and hydrocarbons) but temporary and during construction activities only. To mitigate the impacts, construction contractors will be required to:

- (i) Consult with PIU on the designated areas for stockpiling of clay, soils, gravel, and other construction materials;

- (ii) Damp down exposed soil and any stockpiled on site by spraying with water when necessary during dry weather;
- (iii) Bring materials (aggregates, sand, etc gravel) as and when required;
- (iv) Use tarpaulins to cover sand and other loose material when transported by vehicles;
- (v) Clean wheels and undercarriage of vehicles prior to leaving construction site
- (vi) Fit all heavy equipment and machinery with air pollution control devices which are operating correctly; ensure valid Pollution Under Control (PUC) Certificates for all vehicles and equipment used in the construction activity

89. **Noise Levels.** The soils are deep in the subproject area and therefore activities like rock cutting/blasting that generate high noise are not anticipated. In isolated areas where a hard stratum is encountered (especially for deep sewers in some locations going more than 3 m deep) requiring using of pneumatic drills, there will be high noise during the activity. The demolition of existing concrete tanks for WTP will also generate noise. However this site is not located close to habitation. Also, where the pipelines are required to be laid in the roadway, pneumatic drills will be used to break open the road surface. In the central/old town area, where rehabilitation of water pipelines proposed, including around the Harihareswara Temple, most of the roads are surfaced with concrete and/or stone slabs, which need to cut for replacement of pipes. This work will be confined to rehabilitated sections, not entire areas.

90. Pneumatic drills typically generate a equitant noise of 82-98 dBA, at 1 m distance from the activity The sensitive receptors are the general population and socio-cultural institutions in the area. Noise will be for a short term (about 2-3 days at each location) thus impact is minimal and short-term. The construction contractor will be required to:

- (i) Plan activities in consultation with the PIU so that activities with the greatest potential to generate noise are conducted during periods of the day which will result in least disturbance;
- (ii) Construction work shall be limited to day light hours (6 AM to 6 PM) for all the works located within the town; for facilities outside the town and habitations, the timings may be relaxed with the permission of Harihar CMC and PIU, however no work should be conducted between 10 PM – 6 AM at any site.
- (iii) Provide prior information to the local public about the work schedule;
- (iv) Ensure that there are no old and sensitive buildings that may come under risk due to the use of pneumatic drills; if there is risk, cut the rocks manually by chiselling;
- (v) Minimize noise from construction equipment/pneumatic drills by using silencers, fitting jackhammers with noise-reducing mufflers, and portable street barriers the sound impact to surrounding sensitive receptor; and
- (vi) Maintain maximum sound levels not exceeding 80 decibels (dbA) when measured at a distance of 10 m or more from the vehicle/s.

91. **Surface Water Quality.** Harihar topography is primarily plain; the town receives moderate rainfall. The South – West Monsoon winds brings rainfall from June to September while the North – East monsoon winds delivers further rainfall from October to December. The average annual rainfall received by the town is 1,040 mm. Due to these reasons and also that excavation will not certainly be conducted during rains, there is no impact on drainage and surface water quality is envisaged. In unavoidable case of excavation during monsoons, there may be temporary impacts like flooding of construction sites, mixing of construction waste and material within the runoff, etc. This may lead to silting and blockage of drains and water bodies.

These potential impacts are temporary and short-term duration only and to ensure these are mitigated, construction contractor will be required to:

- (i) Avoid stockpiling of earth fill especially during the monsoon season unless covered by tarpaulins or plastic sheets
- (ii) Prioritize re-use of excess spoils and materials in the construction works. If spoils will be disposed, consult with Implementing Agency on designated disposal areas
- (iii) Install temporary silt traps or sedimentation basins along the drainage leading to the water bodies
- (iv) Provide temporary bunds for stockpiles and materials
- (v) Place storage areas for fuels and lubricants away from any drainage leading to water bodies
- (vi) Dispose any wastes generated by construction activities in designated sites; disposal site should be identified prior to the demolition of concrete tanks at WTP;

92. **Groundwater.** Subproject activities do not interfere with groundwater regime, no groundwater abstraction proposed nor do the activities affect groundwater quality.

93. **Landscape and Aesthetics.** The construction work is likely to generate considerable quantities of waste soil. The pipe laying work will generate surplus soil; as small diameter pipes/sewers are proposed it will generate only 5-7% as surplus as most of the soil will be used for refilling after the pipe is laid in trench. Considerable quantities of debris will also be generated from demolition of existing sludge settling tanks at the WTP site. The surplus soil and debris needs to be disposed safely. Indiscriminate disposal of the soil and waste may affect the local environment at the disposal location. These impacts are negative but short-term and reversible by mitigation measures. The construction contractor will be required to:

- (i) Prepare and implement Waste Management Plan – it should present how the surplus waste and concrete debris generated will temporarily stocked at the site, transported and disposed properly
- (ii) Avoid stockpiling of excess excavated soils as far as possible
- (iii) Avoid disposal of any debris and waste soils in the forest areas and in or near water bodies/rivers;
- (iv) Coordinate with PIU for beneficial uses of excess excavated soils or immediately dispose to designated areas;
- (v) disposal site should be identified prior to the demolition of concrete tanks at WTP; steel recovered from the demolition works should be sent for recycling; concrete debris may be used to raise the ground level or filling low lying areas in the town;

3. Impact on Ecological Resources

94. Subproject sites are located within the town area. There is no natural habitat left in these sites, and therefore no impacts on ecological resources envisaged.

4. Impact on Economic Development

95. **Land Use.** Subproject activities will not affect the land use. All subproject activities are being conducted in the vacant space along the road ways; and other facilities are being developed on government-owned vacant lands.

96. **Accessibility.** Transport infrastructure will be affected by the pipe/sewer laying work, as in the narrower streets there is not enough space for excavated soil to be piled off the road. The road itself may also be excavated in places where there is no available land to locate pipes alongside. Traffic will therefore be disrupted, and in some very narrow streets the whole road may need to be closed for short periods. Potential impact is negative but short term and reversible by mitigation measures. The construction contractor will be required to:

- (i) Plan pipeline work in consultation with the traffic police
- (ii) Plan work such that trench excavation, pipe laying, and refilling including compacting, at a stretch is completed in a minimum possible time;
- (iii) Provide for immediate consolidation of backfilling material to desired compaction - this will allow immediate road restoration and therefore will minimise disturbance to the traffic movement;
- (iv) Do not close the road completely, ensure that work is conducted onto edge of the road; allow traffic to move on one line;
- (v) In unavoidable circumstances of road closure, provide alternative routes, and ensure that public is informed about such traffic diversions;
- (vi) At all work sites public information/caution boards shall be provided – information shall inter-alia include: project name, cost and schedule; executing agency and contractor details; nature and schedule of work at that road/locality; traffic diversion details, if any; entry restriction information; competent official's name and contact for public complaints.
- (vii) Prepare a Traffic Management Plan – a template is provided for reference at Appendix 4.

5. Impact on Socio Cultural Resources

97. **Socio Cultural Resources – Chance Finds.** Harihareswara Temple in Harihar town is a protected monument. In general Harihar is an historic place. So there may be a risk that any work involving ground disturbance could uncover and/or damage archaeological and historical remains. Temple is located in the centre of the town, and where habitations are developed all-around long ago. None of the works will disturb/damage/interfere with the protected monument. Excavations for laying of water supply pipelines within 300 m of Temple requires permission from ASI. It will also be necessary to adopt a series of measures, to both avoid sensitive sites and recognize and protect any chance discoveries. These include:

- (i) No infrastructure, except unavoidable water supply pipe lines/sewers, shall be constructed within the 300 m of sites.
- (ii) Obtain permission from ASI for laying of pipelines within 300 m around the temple
- (iii) Ensure that any chance finds are recognized and measures are taken to ensure they are protected and conserved.
- (iv) If any chance finds are recognized, the Contractor should:

- Stop work immediately to allow further investigation if any finds are suspected;
- Inform PIU; call in the ASI if a find is suspected, and taking any action they require to ensure its removal or protection in situ.

98. **Impacts on social sensitive areas.** Since the work is being conducted in an urban area, sensitive areas like schools, hospitals and religious centre, the excavation of trenches and pipe/sewer laying activity will create nuisance and health hazard to children and people with ailments. The measures suggested under various heads in this section will minimize the impact in general in all areas however, special attention is necessary at these locations. Following measures shall be implemented in 250 m around the sensitive locations (schools, hospitals, and religious centres:

- (i) No material should be stocked in this area; material shall be brought to the site as and when required
- (ii) Conduct work manually with small group of workers and less noise; minimize use of equipment and vehicles
- (iii) No work should be conducted near the religious places during religious congregations
- (iv) Material transport to the site should be arranged considering school timings; material should be in place before school starts;
- (v) Notify concerned schools, hospitals etc 2 weeks prior to the work; conduct a 30 minute awareness program on nature of work, likely disturbances and risks and construction work, mitigation measures in place, entry restrictions and dos and don'ts
- (vi) Implement all measures suggested elsewhere in this report – dust and noise control, public safety, traffic management, strictly at the sites.

99. **Socio-Economic – Income.** Excavation of trenches and pipe/sewer laying work in the town will obstruct access to residences/commercial buildings adjacent to the pipeline. Disruption of access to commercial establishments may affect livelihood. Since many of the roads are narrow, construction activities may also obstruct traffic. The potential impacts are negative and moderate but short-term and temporary. The construction contractor will be required to:

- (i) Leave space for access between mounds of excavated soil
- (ii) Provide wooden planks/footbridges for pedestrians and metal sheets for vehicles to allow access across trenches to premises where required
- (iii) Consult affected businesspeople to inform them in advance when work will occur
- (iv) Address livelihood issues, if any; implement the Resettlement Plan (RP) to address these issues
- (v) Provide sign/caution/warning boards at work site indicating work schedule and traffic information; prevent public entry into work sites through barricading and security; and
- (vi) Provide sign boards for pedestrians to inform nature and duration of construction works and contact numbers for concerns/complaints.

100. **Socio-Economic – Employment.** Manpower will be required during the 24-months construction stage. This can result to generation of contractual employment and increase in local revenue. Thus potential impact is positive and long-term. The construction contractor will be required to:

- (i) Employ at least 50% of the labour force, or to the maximum extent, local persons if manpower is available; and
- (ii) Secure construction materials from local market.

101. **Socio-Economic – General.** The benefits of implementing 24 x 7 water supply surpasses the temporary construction impacts. Typical benefits are³:

- (i) 24x7 supply delivers better quality water for public health - High levels of bacterial contamination are experienced in the first 10 minutes of repressurization of an intermittent system, in some cases persisting for up to 20 minutes. Maintaining full pressure removes that risk.
- (ii) 24x7 supply gives significantly better service to all consumers - Access to clean water with improved quantity, timing, and pressure, including effective service to supply pipe 'tail ends'.
- (iii) 24x7 supply revolutionizes service to the poor - Consumers can access more water for improved health and hygiene while saving time in queuing and carrying, and gainfully using the time thus saved for employment opportunities.
- (iv) 24x7 supply converts household coping costs into resources for the service provider - Coping costs that consumers need to incur are reduced; they pay for a better service.
- (v) 24x7 supply reduces the burden on water resources - Continuous supply reduces water wastage arising from overflowing storage systems and open taps. It saves on stored household water that is discarded when new supply comes in. Because the network is renewed where needed, it also reduces losses arising from leaks in the old pipes.
- (vi) 24x7 supply delivers effective 'supply management' and 'demand management' - Continuous supply makes possible the effective management of leakage through pressure management and flow measurement. Water conservation is also encouraged through metering and price signals via a volumetric tariff to consumers.
- (vii) 24x7 supply enables improved efficiency of service provision - Operational efficiencies are achieved because of a reduced need for valvemmen, and a conversion of these jobs into more efficient ones of meter reading and customer care. It also makes possible the management of illegal connections.

102. **Occupational Health and Safety.** Workers need to be mindful of the occupational hazards which can arise from working in height and excavation works. Potential impacts are negative and long-term but reversible by mitigation measures. The construction contractor will be required to:

- (i) Develop and implement site-specific Health and Safety (H and S) Plan which will include measures such as: (a) excluding public from the site; (b) ensuring all workers are provided with and use Personal Protective Equipment; (c) H and S Training⁴ for all site personnel; (d) documented procedures to be followed for all site activities; and (e) documentation of work-related accidents;

³Water and Sanitation Program, *TheKarnataka Urban Water Sector Improvement Project*, Field Note, 2010, Available Online URL: http://www.wsp.org/sites/wsp.org/files/publications/WSP_Karnataka-water-supply.pdf

⁴Some of the key areas that may be covered during training as they relate to the primary causes of accidents include (i) slips, trips and falls; (ii) personal protective equipment; (iii) ergonomics, repetitive motion, and manual handling; (iv) workplace transport; and (v) legislation and responsibilities. Training can provide the foundations of competence but it does not necessarily result in a competent worker. Therefore, it is essential to assess staff competence to ensure that the training provided is relevant and effective. Supervision and monitoring

- (ii) All trenches deeper than 2 m (about 7.2 kms.) shall be protected with wooden bracing to avoid safety risks to workers, public and nearby buildings/structures
- (iii) Ensure that qualified first-aid can be provided at all times. Equipped first-aid stations shall be easily accessible throughout the site;
- (iv) Provide medical insurance coverage for workers;
- (v) Secure all installations from unauthorized intrusion and accident risks;
- (vi) Provide supplies of potable drinking water;
- (vii) Provide clean eating areas where workers are not exposed to hazardous or noxious substances
- (viii) Provide H and S orientation training to all new workers to ensure that they are apprised of the basic site rules of work at the site, personal protective protection, and preventing injuring to fellow workers;
- (ix) Provide visitor orientation if visitors to the site can gain access to areas where hazardous conditions or substances may be present. Ensure also that visitor/s do not enter hazard areas unescorted;
- (x) Ensure the visibility of workers through their use of high visibility vests when working in or walking through heavy equipment operating areas;
- (xi) Ensure moving equipment is outfitted with audible back-up alarms;
- (xii) Mark and provide sign boards for hazardous areas such as energized electrical devices and lines, service rooms housing high voltage equipment, and areas for storage and disposal. Signage shall be in accordance with international standards and be well known to, and easily understood by workers, visitors, and the general public as appropriate; and
- (xiii) Disallow worker exposure to noise level greater than 85 dBA for a duration of more than 8 hours per day without hearing protection. The use of hearing protection shall be enforced actively.
- (xiv) Overall, the contractor should comply with IFS EHS Guidelines on Occupational Health and Safety (this can be downloaded from <http://www1.ifc.org/wps/wcm/connect/9aef2880488559a983acd36a6515bb18/2%2BOccupational%2BHealth%2Band%2BSafety.pdf?MOD=AJPERES>)

103. Community Health and Safety. Hazards posed to the public, specifically in high-pedestrian areas may include traffic accidents and vehicle collision with pedestrians. In most of the cases location of project sites are along the road ways, hence safety risk to community is to be considered. The sewer line work may require deep trenches including in narrow streets; unprotected trench excavation may endanger the stability of nearby buildings/structures. Potential impact is negative but short-term and reversible by mitigation measures. The construction contractor will be required to:

- (i) Provide wooden bracing for all deep excavations that may require especially for sewer lines (> 2m); identify buildings at risk prior to start of excavation work and take necessary precautions for safe conduct of work
- (ii) Plan material and waste routes to avoid times of peak-pedestrian activities
- (iii) Liaise with IA/Harihar TMC in identifying risk areas on route cards/maps

arrangements shall be in place to ensure that training has been effective and the worker is competent at their job. The level of supervision and monitoring required is a management decision that shall be based on the risks associated with the job, the level of competence required, the experience of the individual and whether the worker works as part of a team or is a lone worker.

- (iv) Maintain regularly the vehicles and use of manufacturer-approved parts to minimize potentially serious accidents caused by equipment malfunction or premature failure
- (v) Provide road signs and flag persons to warn of dangerous conditions, for all work sites along the roads
- (vi) Overall, the contractor should comply with IFS EHS Guidelines Community Health and Safety (this can be downloaded from <http://www1.ifc.org/wps/wcm/connect/dd673400488559ae83c4d36a6515bb18/3%2BCommunity%2BHealth%2Band%2BSafety.pdf?MOD=AJPERES>)

104. **Work Camps.** Operation of work camps can cause temporary air and noise pollution from machine operation, water pollution from storage and use of fuels, oils, solvents, and lubricants. Potential impacts are negative but short-term and reversible by mitigation measures. Provision of proper living facilities and basic amenities (water, sanitation, fire safety, health and safety, etc) shall be ensured.

105. The construction contractor will be required to: comply with the following. Overall, the contract should follow the IFC EHS guidelines specific to workers accommodation (this can be downloaded from http://www1.ifc.org/wps/wcm/connect/topics_ext_content/ifc_external_corporate_site/ifc+sustainability/publications/publications_gpn_workersaccommodation).

- (i) Consult with PIU before locating workers camps/sheds, and construction plants; as far as possible located within reasonable distance of work site
- (ii) Minimize removal of vegetation and disallow cutting of trees
- (iii) Living facilities shall be built with adequate materials, and should be in good condition and free from rubbish and other refuse
- (iv) The camp site should be adequately drained to avoid the accumulation of stagnant water
- (v) Provide water and sanitation facilities; water, meeting Indian drinking water standards shall be provided, in adequate quantities (supply of 60- 80 LPCD); all water storage structures must be cleaned regularly and covered properly to avoid any contamination
- (vi) Provide separate facilities for men and women; sanitary facilities shall be properly build and well maintained; toilet and bath facilities should be provided on basis of 1 per 15 or less persons
- (vii) Train employees in the storage and handling of materials which can potentially cause soil contamination;
- (viii) Recover used oil and lubricants and reuse or remove from the site;
- (ix) Manage solid waste according to the following preference hierarchy: reuse, recycling and disposal to designated areas;
- (x) Remove all wreckage, rubbish, or temporary structures which are no longer required; and
- (xi) Report in writing that the camp has been vacated and restored to pre-project conditions before acceptance of work.

E. Operational & Maintenance Impacts

106. The improved water supply system should operate without the need for major repair and maintenance. Although the new sewerage system will need regular maintenance during operation; with a few simple precautions this can also be conducted without major environmental impacts.

107. The main requirement for maintenance of the new infrastructure will be for the detection and repair of leaks. The generally flat topography and the usage of good quality DI/HDPE pipes should mean that pipeline breaks are very rare, and that leaks are mainly limited to joints between pipes. The repair of household connections and the provision of new connections to increase the number of people supplied should greatly reduce the incidence of illegal connections, which are often a major source of leaks.

108. The bulk meters will allow monitoring of amounts of water flowing through individual parts of the network, which will pinpoint areas where there are leaks. A small Leak Detection Team will then visit these areas with audio devices to locate individual leaks, which will then be repaired in essentially the same way that the pipes were installed. Trenches will be dug to reveal the leaking area and the faulty connection will be re-fitted, or the pipe will be removed and replaced if necessary.

109. The new sewerage system provided under the Investment Program will collect and treat domestic wastewater and sewage produced by two sewerage districts. The proposed treatment plant under the KMRP will treat the sewage collected from the town. The discharge after treatment will comply with Indian wastewater standards.

110. The sewer pipes will not function without maintenance, as silt inevitably collects in areas of low flow over time. The project will therefore provide equipment for cleaning the sewers, including buckets and winches to remove silt via the inspection manholes, diesel-fuelled pumps to remove blockages, etc. Piped sewers are not 100% watertight and leaks can occur at joints. The measures suggested for consideration in the design of sewer network will help in proper functioning of the system. Any repairs will be conducted by sealing off the affected sewer and pumping the contents into tankers, after which the faulty section will be exposed and repaired following the same basic procedure as when the sewer was built. Trenches will be dug around the faulty section and the leaking joint will be re-sealed, or the pipe will be removed and replaced.

111. At sewage lift /pumping stations, the wet well receive the wastewater from the catchment area. A screen provided at the inlet will collect solid materials. The screened sewage will flow into the collection well, and the same lifted and pumped into the main sewer for conveying it to the wastewater treatment plant. All the lift stations shall have vent pipes fitted to a height of about 6m. The DG set shall be placed away from the residential area and shall meet the noise standards applicable for residential area. However the BOQ specification indicate the DG sets are of silent diesel generators type, and sound proof acoustics enclosure duly approved by Central Pollution Control Board (CPCB) authorized laboratory.

112. An Emergency Response Plan (ERP) for the sewerage system to respond to leaks, burst and overflows in the system is provided in Appendix 5., The PIU will sensitize and train staff in the implementation of ERP.

113. The proposed community toilets will not function without regular cleaning and maintenance. Therefore there is a need to develop and implement operation and maintenance (O&M) plans for community toilets with participation from the community. A memorandum of understanding (MoU) between Harihar CMC and community will be reached prior to any construction and operation of community toilets. As a minimum, the O&M plan should specify (i) cleaning procedures and frequency; (ii) responsible personnel; (iii) maintenance and repairs schedule; (iv) emergency contact numbers etc.

114. **General.** The work will follow the same procedures during the construction stage. The Implementing Agency/Harihar CMC needs to prepare Operation and Maintenance (O&M) Manual and operate and maintain the system as per the manual. Preparation of O&M Manual may be included in the scope of DPR consultants (for item rate contracts) or Construction Contractor (for design-build or turnkey contracts). Measures to minimize the disturbance to general public/ business and dust control, as followed during the construction, is to be implemented during maintenance as well. Operation of sewage pumping station will be simple, but requires skilled workforce. It will be ensured that sewage pump stations will be operated by trained staff, and a back-up power facility will be provided to ensure uninterrupted operation.

115. The issues related to quantity of water available from source (i.e. source sustainability) and water quality are being looked into in detail by the “sister” TA⁵ to this TA. The “sister” TA has within its scope the preparation of a river water balance to ensure the adequacy of raw water for public water supply. Therefore impacts of increased water abstraction from the river are not considered in this report. It is assumed that the measures suggested by the said TA through the IWRM will make sure that adequate quantity of water will be made available for Harihar water supply without affecting the downstream users and the river ecosystem.

116. **Operation of Water Treatment Plant (WTP).** This involves various processes: pre-chlorination, alum dosing, flash mixing, flocculation, clarification, filtration, post-chlorination, wash water re-circulation and sludge disposal systems prechlorination, aeration, alum-mixing, flocculation, clarification, filtration, and disinfection. Chemicals such as Alum and chlorine will be used in the treatment processes.

117. The safety risk due to handling of large quantities of chlorine at the WTP should be negligible if all the suggested safety features and equipment to meet with any accidental eventuality are included in the design and development of the facility. During the operation phase, it is necessary that:

- (i) chlorinator facility is operated only by trained staff and as per the standard operating procedures
- (ii) In case of any accident and/or maintenance activity, the staff should follow documented procedures only
- (iii) It is suggested to develop an Emergency Response System (ERS) for the chlorine leakage, . A Template for ERS is provided in Appendix 5. Sensitize and train staff in implementation of ERS.

118. The provision of an improved and expanded water supply and sewerage system is expected to have indirect economic benefits from the expected improvement in the health, environment and economic well-being.

119. The citizens of the Harihar Town will be the major beneficiaries of this subproject. With the improved water supply, they will be provided with a constant supply of better quality water, piped into their homes. The sewerage system will remove the human waste from those areas served by the network rapidly and treated to an acceptable standard. With the construction of toilets and targeted awareness program on sanitation proposed, in addition to improved

⁵Overall water resource balance in Tungabhadra River Basin and measures for assurance of water availability within the Tungbhadra River for public water supply and other uses will be proposed within KISWRMP Water Resource PPTA. Government of India policy is for priority to be given to public water supply and it is therefore assumed that adequate water resources will be available without effecting current downstream uses.

environmental conditions, the subproject will improve the over-all health condition of the town. Diseases of poor sanitation, such as diarrhoea and dysentery, should be reduced, so people should spend less on healthcare and lose fewer working days due to illness, so their economic status should also improve, as well as their overall health.

VI. INSTITUTIONAL ARRANGEMENTS

A. Implementation Arrangements

120. **Executing Agency (EA):** Karnataka Urban Infrastructure Development & Finance Corporation (KUIDFC) is the executing agency (EA) responsible for implementing the Investment Program. Investment Program implementation activities will be monitored by KUIDFC through a separate Investment Program Management Unit (PMU) for the IWRM Project, which will be set-up within KUIDFC. The Managing Director, KUIDFC will head the PMU and will be assisted by an Executive Director at the Regional office of KUIDFC at Dharwad to oversee the Investment Program progress. A team of senior technical, administrative and financial officials will assist the Executive Director in controlling and monitoring Investment Program implementation activities.

121. The Executive Director will be supported by a new Divisional Office established at Davangere. A Consultant Team will be appointed by EA and the team will work under the Divisional Programme Director (DPD) and will be involved in project planning, preparation of subproject and cost estimates, co-ordination, technical guidance and supervision, financial control, training and overall subproject management

122. All Investment Program decisions will be made by the Executive Director who shall operate from the PMU, Dharwad; only interactions with GoK, GoI and ADB shall be conducted through the KUIDFC office at Bangalore.

123. **Implementing Agency (IA):** The ultimate implementation responsibility lies with respective ULBs (in this case Harihar City Municipal Council). A Programme Implementation Unit (PIU) will be established in each ULB unless one or more of the ULBs decide to form a single PIU.

124. Other than the above institutional setup, District Level Programme Steering Committee will be set up in each district to monitor implementation of subprojects and institutional reforms. The District Level Programme Steering Committee shall consist of Deputy Commissioner of District, Divisional Program Director from concerned divisional office, Municipal Commissioners' / Chief Officers of Investment programme ULB and President / Chair of investment programme ULB. The District Level Programme Steering Committee will report to the PMU Executive Director: Dharwad.

125. At the Executing Agency (i.e. KUIDFC), environmental issues will be coordinated centrally by an environmental specialist at manager-level (designated as Manager-Environment), reporting to the General Manager (Technical). Manager – Environment (supported by an Environmental Expert (Assistant Manager Rank) will ensure that all subprojects comply with environmental safeguards. The IEE/EIA reports will be prepared by the Consultant Team, and will be reviewed by the Manager-Environment as per the ADB's Environmental Guidelines and forwarded to ADB for review and approval. In case of IEE reports, the ADB could delegate approval of IEE reports fully to the PMU after reviewing the first two reports. However, all the EIA reports shall be sent to ADB for approval. The Manager-

Environment will be assisted by an Environmental Specialist, who will be appointed by EA in divisional office at Davanagere.

126. The responsibility fulfilling environmental requirements of GoI/GoK and conducting required level of environmental assessment as per ADB guidelines lies with the implementing agency, i.e. Renebennur CMC. The Consultant Team will assist the CMC in this regard.

127. The mitigation measures identified through IEE/EIA are incorporated into the Investment Program cycle. Mitigation measures, which are to be implemented by the Contractor, shall form part of the Contract Documents. The other mitigation measures are undertaken by the IA (itself or in assistance with the Consultant Team) as specified in the IEE. During the construction phase, environmental specialist of Consultant Team will monitor the implementation of the EMP and report to the PMU. The Implementation of EMP and other environmental related measures and the results of environmental monitoring conducted during implementation will be reported to ADB through semi annual Environmental Monitoring Reports. These will also be made available on executing agency (KUIDFC) website for wider public access.

Table 10: Institutional Roles and Responsibilities

Responsible Agency	Responsibility		
	Pre-Construction Stage	Construction Stage	Post-Construction
General Manager (Technical)	(i) Review REA checklists and assign categorization based on ADB SPS (ii) Review and approve EIA/IEE (iii) Submit EIA/IEE to ADB for approval and disclosure in ADB website (iv) Ensure approved IEEs are disclosed in KUIDFC website and summary posted in public areas accessible and understandable by local people. (v) Ensure environmental management plans (EMPs) are included in the bid documents and contracts (vi) Organize an orientation workshop for PMU, ULBs/CMCs, and all staff involved in the project implementation on (a) ADB SPS, (b) Government of India national, state, and local environmental laws and regulations, (c) core labor standards, (d) OH&S, (e) EMP implementation	(i) General Manager is responsible for over-all environmental safeguards compliance of the project (ii) Prepare and submit to ADB semi-annual monitoring reports (iii) Review and submit Corrective Action Plans to ADB (iv) Organize capacity building programs on environmental safeguards (iv) Coordinate with national and state level government agencies (vi) Assist in addressing any grievances brought about through the Grievance Redress Mechanism in a timely manner as per the IEEs	Compliance monitoring to review the environmental performance of project component, if required and as specified in EMP
Environmental Specialist (Manager – Environment)		(i) Review quarterly monitoring report (ii) Assist in the preparation of semi-annual monitoring reports (iii) Monitor and ensure compliance of EMPs as well as any other environmental provisions and conditions. (iv) If necessary prepare Corrective Action Plan and	Compliance monitoring to review the environmental performance of project component, if required and as specified in EMP

Responsible Agency	Responsibility		
	Pre-Construction Stage	Construction Stage	Post-Construction
	<p>especially spoil management, working in congested areas, public relations and ongoing consultations, grievance redress, etc.</p> <p>(vii) Assist in addressing any grievances brought about through the Grievance Redress Mechanism in a timely manner as per the IEEs</p> <p>(viii) Organize an induction course for the training of contractors preparing them on EMP implementation, environmental monitoring requirements related to mitigation measures; and taking immediate actions to remedy unexpected adverse impacts or ineffective mitigation measures found during the course of implementation.</p> <p>(ix) Ensure compliance with all government rules and regulations regarding site and environmental clearances as well as any other environmental requirements</p> <p>(x) Assist PMU, PIUs, and project NGOs to document and develop good practice construction guidelines to assist the contractors in implementing the provisions of IEE.</p> <p>(xi) Assist in the review of the contractors' implementation plans to ensure compliance with the IEE.</p>	<p>ensure implementation of corrective actions to ensure no environmental impacts;</p> <p>(v) Organize capacity building programs on environmental safeguards at regional level</p> <p>(vi) Coordinate with regional level government agencies</p> <p>(vii) Assist in addressing any grievances brought about through the Grievance Redress Mechanism in a timely manner as per the IEEs</p> <p>(viii) Assist in overseeing implementation of the EMP during construction including environmental, health and safety monitoring of contractors;</p> <p>(ix) Coordinate with the General Manager, environmental Experts, ULBs/CMCs, NGOs, consultants and contractors on mitigation measures involving the community and affected persons and ensure that environmental concerns and suggestions are incorporated and implemented</p>	
Environmental Expert (Assistant Manager)		<p>(i) Review monthly monitoring report. Prepare quarterly monitoring report</p> <p>(ii) Prepare Corrective Action Plans if necessary</p> <p>(iv) Organize capacity building programs on environmental safeguards at divisional level</p> <p>(iv) Coordinate with regional level government agencies</p> <p>(vi) Assist in addressing any grievances brought about through the Grievance Redress Mechanism in a timely manner as per the IEEs</p>	Compliance monitoring to review the environmental performance of project component, if required and as specified in EMP
ULB/CMC	(i) Conduct initial environmental assessment for proposed project using REA checklists and submit to	(i) Ensure EMP implementation is included in measuring works carried out by the contractors and certifying payments.	(i) Conducting environmental monitoring, as specified in the EMP.

Responsible Agency	Responsibility		
	Pre-Construction Stage	Construction Stage	Post-Construction
	<p>PMU</p> <p>(ii) Prepare EIA/IEE based on categorization and submit to PMU for approval</p> <p>(iii) Ensure IEE is included in bid documents and contract agreements. Ensure cost of EMP implementation is provided.</p> <p>(iv) Disclose approved EIAs/IEEs.</p> <p>(v) Obtain all necessary clearances, permits, consents, NOCs, etc. Ensure compliance to the provisions and conditions.</p> <p>(vi) EMP implementation regarding sites for disposal of wastes, camps, storage areas, quarry sites, etc.</p> <p>(vii) Ensure contractors undergo EMP implementation orientation prior to start of civil works</p>	<p>(ii) Ensure Corrective Action Plan is implemented.</p> <p>(ii) Conduct public awareness campaigns and participation programs</p> <p>(iii) Prepare monthly reports.</p> <p>(vi) Address any grievances brought about through the Grievance Redress Mechanism in a timely manner as per the IEEs</p>	<p>(ii) Issuance of clearance for contractor's post-construction activities as specified in the EMP.</p>
<p>Consultant Environment Specialist at ULB/CMC level</p> <p>Construction Consultant Specialist at ULB/CMC level</p>	<p>(i) Assist ULBs/CMCs in preparation of REA checklists and EIAs/IEEs</p> <p>(ii) Assist ULBs/CMCs in obtaining all necessary clearances, permits, consents, NOCs, etc. Ensure provisions and conditions are incorporated in the IEE and detailed design documents.</p> <p>(iii) Assist in ensuring IEE is included in bid documents and contract agreements. Assist in determining adequacy of cost for EMP implementation.</p> <p>(iv) Assist in addressing any concern related to IEE and EMP.</p> <p>(v) Assist in summarizing</p>	<p>(i) Monitor EMP implementation</p> <p>(ii) Recommend corrective action measures for non-compliance by contractors</p> <p>(iii) Assist in the review of monitoring reports submitted by contractors</p> <p>(iv) Assist in the preparation of monthly reports</p> <p>(vi) Assist in addressing any grievances brought about through the Grievance Redress Mechanism in a timely manner as per the IEEs</p>	<p>(i) Assist in the inspection and verification of contractor's post-construction activities.</p>

Responsible Agency	Responsibility		
	Pre-Construction Stage	Construction Stage	Post-Construction
	IEE and translating to language understood by local people.		
Contractors	(i) Ensure EMP implementation cost is included in the methodology. (ii) Undergo EMP implementation orientation prior to award of contract (iii) Provide EMP implementation orientation to all workers prior to deployment to worksites (iv) Seek approval for camp sites and sources of materials. (v) Ensure copy of IEE is available at worksites. Summary of IEE is translated to language understood by workers and posted at visible places at all times.	(i) Implement EMP. (ii) Implement corrective actions if necessary. (iii) Prepare and submit monitoring reports including pictures to ULB/CMC (iv) Comply with all applicable legislation, is conversant with the requirements of the EMP; (v) Brief his staff, employees, and laborer about the requirements of the EMP and provide environmental awareness training to staff, employees, and laborers; (vi) Ensure any sub-contractors/ suppliers who are utilized within the context of the contract comply with all requirements of the EMP. The Contractor will be held responsible for non-compliance on their behalf; (vii) Bear the costs of any damages/compensation resulting from non-adherence to the EMP or written site instructions; (viii) Ensure that ULBs/CMCs and CSS are timely informed of any foreseeable activities related to EMP implementation. (vi) Address any grievances brought about through the Grievance Redress Mechanism in a timely manner as per the IEEs	(i) Ensure EMP post-construction requirements are satisfactorily complied (ii) Request certification from ULBs/CMCs

VII. ENVIRONMENTAL MANAGEMENT PLAN

A. Summary Environmental Impact & Mitigation Measures

128. Tables 11 to 13 show the potential adverse environmental impacts, proposed mitigation measures, responsible parties, and estimated cost of implementation. This EMP will be included in the bid documents and will be further reviewed and updated during implementation.

Table 11: Summary Environmental Impacts & Mitigation Measures – Pre-Construction

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
Nuisance due to location of sewage pumping stations	<ul style="list-style-type: none"> • Provide backup power facilities for continuous and uninterrupted pumping of sewage; ensure that anaerobic conditions are not created in wet well through continues operation • Provide green buffer zone around the facility – at least a 5m strip of land around the facility shall be planted with trees; this will also improve the aesthetic appearance of the facility 	PIU and Design Consultant	\$ 2,500 for plantation and 3 year maintenance
Improve of aesthetic appears of WTP site	Plant trees in the WTP facility	PIU and Design Consultant	\$ 5,000 for plantation and 3 year maintenance
Disturbance/damage to existing utilities on the sites (Telephone lines, electric poles and wires, water lines within proposed project sites)	<ul style="list-style-type: none"> • Identify and include locations and operators of these utilities in the detailed design documents to prevent unnecessary disruption of services during construction phase; • Conduct detailed site surveys with the construction drawings and discuss with the respective agencies during the construction phase before ground clearance;;and • Require construction contractors to prepare a contingency plan to include actions to be done in case of unintentional interruption of services. In case of disruption of water supply, alternative supply, through tankers, shall be provided 	PIU and Design Consultant	Part of project cost
Source sustainability	Establish adequate water availability and ensure that necessary provision is made for Harihar water supply through government statutes as required before the start of detailed design.	PIU	NA
Risk due to handling and application of chlorine	<p>Design and develop chlorination facility with all safety features and equipment to meet with any accidental eventuality, which may include</p> <ul style="list-style-type: none"> • Chlorine neutralization pit with a lime slurry feeder • Proper ventilation, lighting, entry and exit facilities • Facility for isolation in the event of major chlorine leakage • Personal protection and safety equipment for the operators in the chlorine plant • Visible and audible alarm facilities to alert chlorine gas leak • Laboratory facility shall not be housed within the chlorination facility • Provide training to the staff in safe handling and application of chlorine; this shall be included in the contract of Chlorinator supplier • Supplier of Chlorinator equipment shall provide standard operating manual for safe operation and as well as maintenance and repairs; 	PIU/IA	Part of project cost

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
	<p>preferably these shall be provided both in English and Kannada Languages</p> <ul style="list-style-type: none"> Develop an emergency response system for events like chlorine leakage – an ERS template is provided at Appendix 5. During operation, it shall be ensured that chlorinator facility is operated only by trained staff and as per the standard operating procedures 		
Design of pumps (design and procure pumps with higher efficiency to optimize the power consumption)	<ul style="list-style-type: none"> Design pumping equipment with maximum efficiency to optimize the power consumption Various combinations of number of pumps, stages, motor speed should be considered to select the best pump with ideal specific speeds. Specific speeds of the pumps should be selected to achieve maximum efficiency of pumps. As per American Standard for DS Centrifugal Pumps issued by Hydraulic Institute, New Jersey, the specific speed for Pumps should be in the range of 2000 to 3000 for attaining optimum efficiency. The pumps should be designed accordingly. Attainable efficiency for procuring the pumps and motors should be considered as 88 to 92 percent for pumps and 94 percent for motors. It is proposed that during the procurement, the evaluation of bid shall also be in terms of efficiency. The pumps shall conform to IS 1710 – 1989 Specification for Pump and IS 5120–1992 Technical Requirements for Roto-dynamic Special Purpose Pumps and tested to class 3 of IS: 9137-1978 Code for Acceptance Tests for Centrifugal, Mixed Flow and Axial Flow Pumps. 	PIU and Design Consultant	Part of project cost
Sewer network	<ul style="list-style-type: none"> Limit the sewer depth where possible. Sewers shall be laid away from water supply lines and drains (at least 1 m, wherever possible); In all cases, the sewer line should be laid deeper than the water pipeline (the difference between top of the sewer and bottom of water pipeline should be at least 300 mm) In unavoidable, where sewers are to be laid close to storm water drains or canals or natural streams, appropriate pipe material shall be selected (stoneware pipes shall be avoided) For shallower sewers, use small inspection chambers in lieu of manholes; Design manhole covers to withstand anticipated loads & ensure that the covers can be readily replace if broken to minimize silt/garbage entry Ensure sufficient hydraulic capacity to accommodate peak flows 	PIU and Design Consultant	Part of project cost

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
	<p>&adequate slope in gravity mains to prevent build up of solids and hydrogen sulfide generation</p> <ul style="list-style-type: none"> • Equip pumping stations with a backup power supply, such as a diesel generator, to ensure uninterrupted operation during power outages, and conduct regular maintenance to minimize service interruptions. Consider redundant pump capacity in critical areas • Establish routine maintenance program, including: <ul style="list-style-type: none"> ○ Regular cleaning of grit chambers and sewer lines to remove grease, grit, and other debris that may lead to sewer backups. Cleaning should be conducted more frequently for problem areas. ○ Inspection of the condition of sanitary sewer structures and identifying areas that need repair or maintenance. Items to note may include cracked/deteriorating pipes; leaking joints or seals at manhole; frequent line blockages; lines that generally flow at or near capacity; and suspected infiltration or exfiltration; and ○ Monitoring of sewer flow to identify potential inflows and outflows • Conduct repairs prioritized based on the nature and severity of the problem. Immediate clearing of blockage or repair is warranted where an overflow is currently occurring or for urgent problems that may cause an imminent overflow (e.g. pump station failures, sewer line ruptures, or sewer line blockages); • Review previous sewer maintenance records to help identify “hot spots” or areas with frequent maintenance problems and locations of potential system failure, and conduct preventative maintenance, rehabilitation, or replacement of lines as needed; • When a spill, leak, and/or overflow occurs, keep sewage from entering the storm drain system by covering or blocking storm drain inlets or by containing and diverting the sewage away from open channels and other storm drain facilities (using sandbags, inflatable dams, etc.). Remove the sewage using vacuum equipment or use other measures to divert it back to the sanitary sewer system. • Develop Emergency Response Plan for all emergencies such as leaks, overflows, bursts; a template of ERP is provided at Appendix 5 		
Community toilets – operation & maintenance impacts	<ul style="list-style-type: none"> • Develop and implement operation and maintenance (O&M) plans for community toilets with participation from the community. • A memorandum of understanding (MoU) between Ranebennur CMC and community will be reached prior to any construction and operation of community toilets. 	Harihar CMC, PIU and Design Consultant	Part of project cost

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
	<ul style="list-style-type: none"> As a minimum, the O&M plan should specify (i) cleaning procedures and frequency; (ii) responsible personnel; (iii) maintenance and repairs schedule; (iv) emergency contact numbers etc. 		

Table 12: Summary Environmental Impacts & Mitigation Measures – Construction

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
Construction impact	<p>Prepare and submit a Method Statement for pipeline and sewer works in a Table format with appended site layout map and cover the following:</p> <ul style="list-style-type: none"> Work description; No. Of workers (skilled & unskilled); Details of Plant, equipment & machinery, vehicles Work duration (total, and activity-wise, for example for pipe laying, from excavation to road resurfacing/testing) PPE (helmet, gloves, boots, etc) details for each type of work Details of materials at each site (type & quantity) Risks/hazards associated with the work (for example, Trench excavation will have risks such as trench collapse, persons/vehicles falling into trench, structural risk to nearby buildings, damage to buildings, infrastructure etc) Construction waste/debris generated (details & quantity) Detail the sequence of work process (step-by-step) including specific details of each work Contractor's supervision & management arrangements for the work Emergency: Designate (i) responsible person on site, and (ii) first aider Typical site layout plan including pipe trenching, placement of material, excavated earth, barricading etc The pipeline/sewers are to be laid along the roads, Roads are provided with side drains to carry rain water. The excavated soil, placed along the trench may get disturbed due to wind, rain water and the movement of workers, vehicles and pedestrians, and spill onto road way – disturbing road users, creating dust, road safety issues, etc, and also into nearby open drains. The following should be included in the site layout plan: <ul style="list-style-type: none"> ✓ Provide barricading/security personnel at the site to prevent entry/trespassing of pedestrian/vehicles into the work zone ✓ Location of temporary stockpiles and provision of bunds ✓ Separation of stockpiles areas with workers/vehicle movement paths to avoid disturbing the stockpiled soil ✓ Wetting of soil to arrest dust generation by sprinkling water <p>Waste/surplus soil utilization and disposal plan – indicate expected duration of temporary</p>	Contractor	Good construction practice to be followed by contractor – no additional costs

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
	stockpiling along the trench at each site and identify final surplus soil utilization/disposal site in consultation with PIU		
Disturbance/damage to existing utilities on the sites (Telephone lines, electric poles and wires, water lines within proposed project sites)	<ul style="list-style-type: none"> Identify and include locations and operators of these utilities in the detailed design documents to prevent unnecessary disruption of services during construction phase 	PIU	Part of project cost
	<ul style="list-style-type: none"> Conduct detailed site surveys with the construction drawings and discuss with the respective agencies during the construction phase before ground clearance; Prepare a contingency plan to include actions to be done in case of unintentional interruption of services. In case of disruption of water supply, alternative supply, through tankers, shall be provided; water may be made available by the Harihar CMC, but it will be the responsibility of contractor to supply to affected people 	Construction Contractor	
Construction work camps, stockpile areas, storage areas, and disposal areas (disruption to traffic flow and sensitive areas and receptors)	<ul style="list-style-type: none"> Prioritize areas within or nearest possible vacant space in the subproject location; Construction work camps shall be located at least 200 m from residential areas Do not consider residential areas; for stockpiling the waste/surplus soil; Material stockpiles shall be protected by bunds during the monsoon to arrest the silt laden runoff into drains 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs
Source of construction materials (Extraction of materials can disrupt natural land contours and vegetation resulting in	<ul style="list-style-type: none"> Contractor should obtain material from existing mines approved/licensed by Mines and Geology Department/ Revenue Department. Verify suitability of all material sources and obtain approval of implementing agency No new quarry sites shall be developed for the subproject purpose Submit a monthly statement of construction material procured indicating material type, source and quantity. 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
accelerated erosion, disturbance in natural drainage patterns, ponding and water logging, and water pollution)			
Air quality (dust and emissions from construction activity may degrade the air quality)	<ul style="list-style-type: none"> • Consult with PIU on the designated areas for stockpiling of clay, soils, gravel, and other construction materials; • Construction work shall be limited to day light hours (6 AM to 6 PM) for all the works located within the town; for facilities outside the town/habitation (i.e. WWTP) the timings may be relaxed with the permission of Harihar CMC and PIU, however no work should be conducted between 10 PM – 6 AM at any site. • Damp down exposed soil and any stockpiled on site by spraying with water when necessary during dry weather; • Bring materials (aggregates, sand, etc gravel) as and when required; • Use tarpaulins to cover sand and other loose material when transported by vehicles; • Clean wheels and undercarriage of vehicles prior to leaving construction site • Fit all heavy equipment and machinery with air pollution control devices which are operating correctly; ensure valid Pollution Under Control (PUC) Certificates for all vehicles and equipment used in the construction activity 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs
High noisy construction activities may have adverse impacts on sensitive receptors and structures	<ul style="list-style-type: none"> • Plan activities in consultation with the PIU so that activities with the greatest potential to generate noise are conducted during periods of the day which will result in least disturbance; • Provide prior information to the local public about the work schedule; • Ensure that there are no old and sensitive buildings that may come under risk due to the use of pneumatic drills; if there is risk, cut the rocks manually by chiselling; • Minimize noise from construction equipment by using vehicle silencers, fitting jackhammers with noise-reducing mufflers, and portable street barriers the sound impact to surrounding sensitive receptor; and • Maintain maximum sound levels not exceeding 80 decibels (dbA) when measured at a distance of 10 m or more from the vehicle/s 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs
Impacts on surface	<ul style="list-style-type: none"> • Avoid stockpiling of earth fill especially during the monsoon season unless covered by tarpaulins or plastic sheets 	Construction Contractor	Good construction

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
drainage and water quality due to contaminated runoff from construction areas in monsoon	<ul style="list-style-type: none"> • Stockpiles shall be provided with temporary bunds • Prioritize re-use of excess spoils and materials in the construction works. If spoils will be disposed, consult with Implementing Agency on designated disposal areas • Install temporary silt traps or sedimentation basins along the drainage leading to the water bodies • Place storage areas for fuels and lubricants away from any drainage leading to water bodies • Dispose any wastes generated by construction activities in designated sites; disposal site should be identified prior to the demolition of concrete tanks at WTP 		practice to be followed by contractor – no additional costs
Impacts on landscape and aesthetics due to construction activity	<ul style="list-style-type: none"> • Prepare and implement Waste Management Plan – it should present how the surplus waste generated will temporarily stocked at the site, transported and disposed properly • Avoid stockpiling of excess excavated soils as far as possible • Avoid disposal of any debris and waste soils in the forest areas and in or near water bodies/rivers; • Coordinate with PIU for beneficial uses of excess excavated soils or immediately dispose to designated areas • Disposal site should be identified prior to the demolition of concrete tanks at WTP; steel recovered from the demolition works should be sent for recycling; concrete debris may be used to raise the ground level or filling low lying areas in the town; 	Construction Contractor	Good construction practice to be followed by contractor
Hindrances to traffic movement	<ul style="list-style-type: none"> • Plan pipeline (water & sewer lines) work in consultation with the traffic police • Plan work such that trench excavation, pipe laying, and refilling including compacting, at a stretch is completed in a minimum possible time; • Provide for immediate consolidation of backfilling material to desired compaction - this will allow immediate road restoration and therefore will minimise disturbance to the traffic movement; • Do not close the road completely, ensure that work is conducted onto edge of the road; allow traffic to move on one line; • In unavoidable circumstances of road closure, provide alternative routes, and ensure that public is informed about such traffic diversions; • At all work sites public information/caution boards shall be provided – information shall inter-alia include: project name, cost and schedule; executing agency and contractor details; nature and schedule of work at that road/locality; traffic diversion details, if any; entry restriction information; competent official's name and contact for public complaints. • Prepare a Traffic Management Plan – a template is provided for reference at Appendix 4. 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs
Nuisance/disturbance to sensitive	<ul style="list-style-type: none"> • No material should be stocked in this area; material shall be brought to the site as and when required 	Construction Contractor	Good construction practice to

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
areas (schools, hospitals and religious places) due construction work in the proximity (within 250 m of such place)	<ul style="list-style-type: none"> • Conduct work manually with small group of workers and less noise; minimize use of equipment and vehicles • No work should be conducted near the religious places during religious congregations • Material transport to the site should be arranged considering school timings; material should be in place before school starts; • Notify concerned schools, hospitals etc 2 weeks prior to the work; conduct a 30 minutes awareness program at on nature of work, likely disturbances and risks and construction work, mitigation measures in place, entry restrictions and dos and don'ts • Implement all measures suggested elsewhere in this report – dust and noise control, public safety, traffic management, strictly at the sites. 		be followed by contractor – no additional costs
Impediment of access to houses and business	<ul style="list-style-type: none"> • Leave space for access between mounds of excavated soil • Provide wooden planks/footbridges for pedestrians and metal sheets for vehicles to allow access across trenches to premises where required • Consult affected businesspeople to inform them in advance when work will occur • Address livelihood issues; implement the Resettlement Plan (RP) to address these issues • Provide sign/caution/warning boards at work site indicating work schedule and traffic information; prevent public entry into work sites through barricading and security; and • Provide sign boards for pedestrians to inform nature and duration of construction works and contact numbers for concerns/complaints. 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs
Employment generation	<ul style="list-style-type: none"> • Employ at least 50% of the labour force, or to the maximum extent, local persons if manpower is available • Secure construction materials from local market. 	Construction Contractor	-
Workers occupational health & safety	<ul style="list-style-type: none"> • Develop and implement site-specific Health and Safety (H and S) Plan which will include measures such as: (a) excluding public from the site; (b) ensuring all workers are provided with and use Personal Protective Equipment; (c) H and S Training for all site personnel; (d) documented procedures to be followed for all site activities; and (e) documentation of work-related accidents; • All trenches deeper than 2 m shall be protected with wooden bracing to avoid safety risks to workers, public and nearby buildings/structures • Ensure that qualified first-aid can be provided at all times. Equipped first-aid stations shall be easily accessible throughout the site; • Provide medical insurance coverage for workers; • Secure all installations from unauthorized intrusion and accident risks; • Provide supplies of potable drinking water; • Provide clean eating areas where workers are not exposed to hazardous or noxious substances 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
	<ul style="list-style-type: none"> • Provide H and S orientation training to all new workers to ensure that they are apprised of the basic site rules of work at the site, personal protective protection, and preventing injuring to fellow workers; • Provide visitor orientation if visitors to the site can gain access to areas where hazardous conditions or substances may be present. Ensure also that visitor/s do not enter hazard areas unescorted; • Ensure the visibility of workers through their use of high visibility vests when working in or walking through heavy equipment operating areas; • Ensure moving equipment is outfitted with audible back-up alarms; • Mark and provide sign boards for hazardous areas such as energized electrical devices and lines, service rooms housing high voltage equipment, and areas for storage and disposal. Signage shall be in accordance with international standards and be well known to, and easily understood by workers, visitors, and the general public as appropriate; • Disallow worker exposure to noise level greater than 85 dBA for a duration of more than 8 hours per day without hearing protection. The use of hearing protection shall be enforced actively. • Overall, the contractor should comply with IFS EHS Guidelines on Occupational Health and Safety (this can be downloaded from http://www1.ifc.org/wps/wcm/connect/9aef2880488559a983acd36a6515bb18/2%2BOccupational%2BHealth%2Band%2BSafety.pdf?MOD=AJPERES) 		
Community health & safety	<ul style="list-style-type: none"> • Provide wooden bracing for all deep excavations (> 2m); identify buildings at risk prior to start of excavation work and take necessary precautions for safe conduct of work • Plan material and waste routes to avoid times of peak-pedestrian activities • Liaise with Harihar CMC in identifying risk areas on route cards/maps; identify buildings at risk prior to start of excavation work and take necessary precautions for safe conduct of work • Maintain regularly the vehicles and use of manufacturer-approved parts to minimize potentially serious accidents caused by equipment malfunction or premature failure • Provide road signs and flag persons to warn of dangerous conditions, for all the sites along the roads • Overall, the contractor should comply with IFS EHS Guidelines Community Health and Safety (this can be downloaded from http://www1.ifc.org/wps/wcm/connect/dd673400488559ae83c4d36a6515bb18/3%2BCommunity%2BHealth%2Band%2BSafety.pdf?MOD=AJPERES) 	Construction Contractor	Good construction practice to be followed by contractor – no additional costs
Temporary worker camps	<ul style="list-style-type: none"> • The contractor should establish and operate the temporary worker camps in compliance with IFC EHS Guidelines specific to workers accommodation ((this can be downloaded from 	Construction Contractor	Good construction practice to

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
	<p>http://www1.ifc.org/wps/wcm/connect/topics_ext_content/ifc_external_corporate_site/ifc+sustainability/publications/publications_gpn_workersaccommodation), including the following</p> <ul style="list-style-type: none"> • Consult with PIU before locating workers camps/sheds, and construction plants; ; as far as possible located within reasonable distance of work site • Minimize removal of vegetation and disallow cutting of trees • Living facilities shall be built with adequate materials, and should be in good condition and free from rubbish and other refuge • The camp site should be adequately drained to avoid the accumulation of stagnant water • Provide water and sanitation facilities; water, meeting Indian drinking water standards shall be provided, in adequate quantities (supply of 60- 80 LPCD); all water storage structures must be cleaned regularly and covered properly to avoid any contamination • Provide separate facilities for men and women; sanitary facilities shall be properly build and well maintained; toilet and bath facilities should be provided on basis of 1 per 15 or less persons • Train employees in the storage and handling of materials which can potentially cause soil contamination; • Recover used oil and lubricants and reuse or remove from the site; • Manage solid waste according to the following preference hierarchy: reuse, recycling and disposal to designated areas; • Remove all wreckage, rubbish, or temporary structures which are no longer required • Report in writing that the camp has been vacated and restored to pre-project conditions before acceptance of work. 		be followed by contractor – no additional costs
Works near protected monument	<ul style="list-style-type: none"> • No infrastructure, except unavoidable water supply pipe lines/sewers, shall be constructed within the 300 m of sites. • Obtain permission from ASI for laying of pipelines within 300 m around the temple • Ensure that any chance finds are recognized and measures are taken to ensure they are protected and conserved. • If any chance finds are recognized, the Contractor should: <ul style="list-style-type: none"> ○ Stop work immediately to allow further investigation if any finds are suspected; ○ Inform PIU; call in the ASI if a find is suspected, and taking any action they require to ensure its removal or protection in situ. 	PIU - Construction Contractor	NA

Table 13: Summary Environmental Impacts & Mitigation Measures – Operation

Anticipated Impact	Mitigation Measures	Responsible for Mitigation	Cost of mitigation
General maintenance and repair work of water supply and sewer system (nuisance and disturbance to people, disruption services etc)	<ul style="list-style-type: none"> • Follow standard procedures as prescribed by O&M Manual • Ensure that all necessary equipment and tools are available for regular maintenance, especially for sewer network • Ensure there is overflow of sewers due to blockages or leaks; in case of occurrence, attend to these at the earliest • Implement all necessary mitigation measures suggested during construction (to avoid disturbance and inconvenience to people, business and traffic) • Ensured that chlorinator facility is operated only by trained staff and as per the standard operating procedures; in case of any accident and/or maintenance activity, the staff should follow documented procedures only • Ensure operation and maintenance of sewer network and pumping stations as per the standard operating procedures to avoid, over flows, blockages, etc and immediately conducting the maintenance work in case of such occurrences • Waste from screens at Sewage Pumping Station shall be sent regularly to STP or landfill site for safe disposal • Implement Emergency Response System (ERS template is provided in Appendix 5 for reference) for events such as chlorine leak, and burst/leaks/overflows of sewers etc) • Implement operation and maintenance (O&M) plans for community toilets with participation of the community. 	Harihar CMC	Part of project O&M cost

B. Environmental Monitoring Plan

129. A program of monitoring will be conducted to ensure that all parties take the specified action to provide the required mitigation, to assess whether the action has adequately protected the environment, and to determine whether any additional measures may be necessary. Regular monitoring of implementation measures by construction contractors will be conducted by the PIU with Consultant Team's support. Periodic monitoring and overseeing of implementation of mitigation measures will be PMU. Monitoring during operation stage will be conducted by the Operating Agency, Harihar CMC.

130. Most of the mitigation measures are fairly standard methods of minimizing disturbance from building in urban areas (maintaining access, planning work to minimize public inconvenience and traffic disruptions, finding uses for waste material, etc). Monitoring of such measures normally involves making observations in the course of site visits, although some require more formal checking of records and other aspects. Sampling and quality monitoring of water supplied will be conducted regularly. Laboratory facilities are included in the subproject

131. Following table shows the proposed Environmental Monitoring Plan for this subproject, which specifies the various monitoring activities to be conducted during different phases of the project. The EMP describes: (i) mitigation measures, (ii) location, (iii) measurement method, (iv) frequency of monitoring and (v) responsibility (for both mitigation and monitoring).

Table 14: Environmental Monitoring Plan

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
Pre-Construction						
Confirm availability of water (through the PPTA for water resources under IWRM Project) to meet the subproject demand and downstream needs before the start of detailed design.	-	PIU	Review of study recommendations; confirmation on water availability for Harihar CMC; and government's acceptance of recommendations and water allocation to Harihar	Once before start of detailed design	PMU	NA
<ul style="list-style-type: none"> No infrastructure, except unavoidable water supply pipe lines/sewers, shall be constructed within the 300 m of sites. Obtain permission from ASI for laying of pipelines within 300 m around the temple Ensure that any chance finds are recognized and measures are taken to ensure they are protected and conserved. If any chance finds are recognized, the Contractor should: <ul style="list-style-type: none"> Stop work immediately to allow further investigation if any finds are suspected; <p>Inform PIU; call in the ASI if a find is suspected, and taking any action they require to ensure its removal or protection in situ.</p>	-	PIU	Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU	NA
Provide backup power facilities for continuous and uninterrupted pumping of sewage; ensure that anaerobic conditions are not created in wet well through continues operation Provide green buffer zone around the facility	-	PIU	Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
– at least a 5m strip of land around the facility shall be planted with trees; this will also improve the aesthetic appearance of the facility						
Plant trees in the WTP facility	-	PIU	Review & check the inclusion/ provision in DPR, as appropriate	Once before DPR approval	PMU	NA
<p>Design and develop chlorination facility with all safety features and equipment to meet with any accidental eventuality, which may include</p> <ul style="list-style-type: none"> • Chlorine neutralization pit with a lime slurry feeder • Proper ventilation, lighting, entry and exit facilities • Facility for isolation in the event of major chlorine leakage • Personal protection and safety equipment for the operators in the chlorine plant • Visible and audible alarm facilities to alert chlorine gas leak • Laboratory facility shall not be housed within the chlorination facility • Provide training to the staff in safe handling and application of chlorine; this shall be included in the contract of Chlorinator supplier • Supplier of Chlorinator equipment shall provide standard operating manual for safe operation and as well as maintenance and repairs; preferably these shall be provided both in English and Kannada Languages <p>Develop an emergency response system for events like chlorine leakage – an ERS</p>	-	PIU	Review & check the inclusion/ provision in DPR, as appropriate	Once before DPR approval	PMU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
template is provided at Appendix 5.						
Identify and include locations and operators of the utilities in the detailed design documents	-	PIU Consultant Team /	Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU	NA
Require construction contractors to prepare a contingency plan	-	Contractor	Review the contingency plan	Once prior to the relocation of utilities	PIU	NA
Design pumping equipment with maximum efficiency to optimize the power consumption		PIU Consultant Team /	Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU /PMC	NA
Various combinations of number of pumps, stages, motor speed should be considered to select the best pump with ideal specific speeds.		PIU Consultant Team /	Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU /PMC	NA
Specific speeds of the pumps should be selected to achieve maximum efficiency of pumps.		PIU Consultant Team /	Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU /PMC	NA
Attainable efficiency for procuring the pumps and motors should be considered as 88 to 92 % for pumps and 94 % for motors. It is proposed that during the procurement, the evaluation of bid shall also be in terms of efficiency.		PIU Consultant Team /	Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU /PMC	NA
The pumps shall conform to IS 1710 – 1989 Specification for Pump and IS 5120–1992 Technical Requirements for Roto-dynamic Special Purpose Pumps and tested to class 3 of IS: 9137-1978 Code for Acceptance Tests for Centrifugal, Mixed Flow and Axial Flow Pumps.		PIU Consultant Team /	Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU /PMC	NA
Limit the sewer depth where possible.		PIU Consultant Team /	Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU /PMC	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
Sewers shall be laid away from water supply lines and drains (at least 1 m, wherever possible);		PIU Consultant Team	/ Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU /PMC	NA
In all cases, the sewer line should be laid deeper than the water pipeline (the difference between top of the sewer and bottom of water pipeline should be at least 300 mm)		PIU Consultant Team	/ Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU /PMC	NA
In unavoidable, where sewers are to be laid close to storm water drains or canals or natural streams, appropriate pipe material shall be selected (stoneware pipes shall be avoided)		PIU Consultant Team	/ Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU /PMC	NA
For shallower sewers, use small inspection chambers in lieu of manholes;		PIU Consultant Team	/ Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU /PMC	NA
Design manhole covers to withstand anticipated loads & ensure that the covers can be readily replace if broken to minimize silt/garbage entry		PIU Consultant Team	/ Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU /PMC	NA
Ensure sufficient hydraulic capacity to accommodate peak flows & adequate slope in gravity mains to prevent build up of solids and hydrogen sulfide generation		PIU Consultant Team	/ Review & check the inclusion/provision in DPR, as appropriate	Once before DPR approval	PMU /PMC	NA
Establish routine maintenance program, including: <ul style="list-style-type: none"> Regular cleaning of grit chambers and sewer lines to remove grease, grit, and other debris that may lead to sewer backups. Cleaning should be conducted more frequently for problem areas. Inspection of the condition of sanitary sewer structures and identifying areas that need repair or maintenance. Monitoring of sewer flow to identify potential		PIU Consultant Team	/ Review & check the inclusion/provision in DPR/O&M manual as appropriate	Once before DPR /O&M Manual approval	PMU /PMC	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
inflows and outflows						
Conduct repairs prioritized based on the nature and severity of the problem. Immediate clearing of blockage or repair is warranted where an overflow is currently occurring or for urgent problems that may cause an imminent overflow		PIU Consultant Team	Review & check the inclusion/ provision in DPR/O&M manual as appropriate	Once before DPR /O&M Manual approval	PMU /PMC	NA
Review previous sewer maintenance records to help identify “hot spots” or areas with frequent maintenance problems and locations of potential system failure, and conduct preventative maintenance, rehabilitation, or replacement of lines as needed;		PIU Consultant Team	Review & check the inclusion/ provision in DPR/O&M manual as appropriate	Once before DPR /O&M Manual approval	PMU /PMC	NA
When a spill, leak, and/or overflow occurs, keep sewage from entering the storm drain system by covering or blocking storm drain inlets or by containing and diverting the sewage away from open channels and other storm drain facilities (using sandbags, inflatable dams, etc.). Remove the sewage using vacuum equipment or use other measures to divert it back to the sanitary sewer system		PIU Consultant Team	Review & check the inclusion/ provision in DPR/O&M manual as appropriate	Once before DPR /O&M Manual approval	PMU /PMC	NA
Develop Emergency Response Plan for all emergencies such as leaks, overflows, bursts; a template of ERP is provided at Appendix 5.		PIU Consultant Team	Review & check the inclusion/ provision in DPR/O&M manual as appropriate	Once before DPR /O&M Manual approval	PMU /PMC	NA
Provide necessary health & safety training to the staff sewer cleaning & maintenance; WTP operation; sludge handling		PIU Consultant Team	Review & check the inclusion/ provision in DPR/O&M manual as appropriate	Once before DPR /O&M Manual approval	PMU /PMC	NA
Provide all necessary personnel protection equipment		PIU Consultant Team	Review & check the inclusion/ provision in	Once before DPR /O&M Manual	PMU /PMC	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
			DPR/O&M manual as appropriate	approval		
For personnel cleaning underground sewers there is a risk due to oxygen deficiency and harmful gaseous emissions (hydrogen sulphide, carbon monoxide, methane, etc); the design should consider these risks and provide for adequate equipment (including oxygen masks) for emergency use		PIU Consultant Team	Review & check the inclusion/ provision in DPR/O&M manual as appropriate	Once before DPR /O&M Manual approval	PMU /PMC	NA
Develop and implement operation and maintenance (O&M) plans for community toilets with participation from the community. A memorandum of understanding (MoU) between Ranebennur CMC and community will be reached prior to any construction and operation of community toilets. As a minimum, the O&M plan should specify (i) cleaning procedures and frequency; (ii) responsible personnel; (iii) maintenance and repairs schedule; (iv) emergency contact numbers etc.		Harhar CMC, PIU Consultant Team	Review & check the inclusion/ provision in DPR/O&M manual as appropriate	Once before DPR /O&M Manual approval	PMU /PMC	NA
Construction						
Prepare and submit a Method Statement for pipeline and sewers works in a Table format with appended site layout map Method Statement can be prepared for each stretch (say 1 km) /specific site based on the project area.	At each work site	Contractor	<ul style="list-style-type: none"> Review and approve method statement Site observations during construction 	Approve statement before start of work Weekly during construction	PIU	NA
Conduct detailed site surveys with the construction drawings and discuss with the respective agencies during the construction phase before ground clearance;	-	Contractor	Check contractor records <ul style="list-style-type: none"> Random checks on site, drawings and interactions with respective 	Once prior to the start of ground clearance for construction	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
			agencies			
Prepare a contingency plan to include actions to be done in case of unintentional interruption of services.	-	Contractor	Review the plan	Once prior to start of construction	PIU	NA
In case of disruption of water supply, alternative supply, through tankers, shall be provided; water may be made available by the Harihar CMC, but it will be the responsibility of contractor to supply to affected people	Utility relocation site	Contractor	Site observations <ul style="list-style-type: none"> Informal public consultations 	Weekly Once	PIU	NA
Prioritize areas within or nearest possible vacant space in the subproject location Construction work camps shall be located at least 200 m from residential areas Do not consider residential areas for stockpiling the waste/surplus soil;	Sites for worker camp, material store	Contractor	Site observations	Before & after such establishment	PIU	NA
Material stockpiles shall be protected by bunds during the monsoon to arrest the silt laden runoff into drains	Stockpile sites	Contractor	Site observations	Weekly	PIU	NA
Contractor should obtain material from existing mines approved/licensed by Mines and Geology Department/ Revenue Department. Verify suitability of all material sources and obtain approval of implementing agency No new quarry sites shall be developed for the subproject purpose	-	Contractor	Check sources & approvals	Prior to approval of quarry for material	PIU	NA
Submit a monthly statement of construction material procured indicating material type, source and quantity.	-	Contractor	Record check	Monthly	PIU	NA
Consult with PIU on the designated areas for stockpiling of clay, soils, gravel, and other construction materials;	Stockpile site	Contractor	Site check & approval	Prior to approval	PIU	NA
Damp down exposed soil and any stockpiled on site by spraying with water when necessary during dry weather Bring materials (aggregates, sand, etc gravel) as and when required	Work site	Contractor	Site observations <ul style="list-style-type: none"> Informal public consultations 	Weekly	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
Use tarpaulins to cover sand and other loose material when transported by vehicles; Clean wheels and undercarriage of vehicles prior to leaving construction site						
Fit all heavy equipment and machinery with air pollution control devices which are operating correctly; ensure valid Pollution Under Control (PUC) Certificates for all vehicles and equipment used in the construction activity	Work site	Contractor	Check valid PUC	Prior to start and quarterly there after	PIU	NA
Plan activities in consultation with the PIU so that activities with the greatest potential to generate noise are conducted during periods of the day which will result in least disturbance; Construction work shall be limited to day light hours (6 AM to 6 PM) for all the works located within the town; for facilities outside the town/habitation (i.e. WWTP) the timings may be relaxed with the permission of Harihar CMC and PIU, however no work should be conducted between 10 PM – 6 AM at any site. Provide prior information to the local public about the work schedule;	Work site	Contractor	Check work schedule of contractor; public consultation records	Prior to start of work	PIU	NA
Ensure that there are no old and sensitive buildings that may come under risk due to the use of pneumatic drills; if there is risk, cut the rocks manually by chiselling;	Work site	Contractor	Site observations	Weekly	PIU	NA
Minimize noise from construction equipment by using vehicle silencers, fitting jackhammers with noise-reducing mufflers, and portable street barriers the sound impact to surrounding sensitive receptor; and	Work site	Contractor	Site observations	Weekly	PIU	NA
Maintain maximum sound levels not exceeding 80 decibels (dB(A)) when measured at a distance of 10 m or more from the	Work site	Contractor	Noise monitoring	Quarterly	Contractor	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
vehicle/s						
<p>Avoid stockpiling of earth fill especially during the monsoon season unless covered by tarpaulins or plastic sheets</p> <p>Stockpiles shall be provided with temporary bunds</p> <p>Prioritize re-use of excess spoils and materials in the construction works. If spoils will be disposed, consult with PIU on designated disposal areas</p> <p>Install temporary silt traps or sedimentation basins along the drainage leading to the water bodies</p> <p>Place storage areas for fuels and lubricants away from any drainage leading to water bodies</p> <p>Dispose wastes generated by construction activities in designated sites; disposal site should be identified prior to the demolition of concrete tanks at WTP;</p>	Work site	Contractor	Site observations	Weekly	PIU	NA
<p>Avoid stockpiling of excess excavated soils as far as possible</p> <p>Avoid disposal of any debris and waste soils in the forest areas and in or near water bodies/rivers;</p> <ul style="list-style-type: none"> Coordinate with PIU for beneficial uses of excess excavated soils or immediately dispose to designated areas Disposal site should be identified prior to the demolition of concrete tanks at WTP; steel recovered from the demolition works should be sent for recycling; concrete debris may be used to raise the ground level or filling low lying areas in the town; <p>Prepare and implement Waste Management Plan – it should present how the surplus</p>	-	Contractor	Waste Management Plan review & approval	Once prior to start of construction	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
waste generated will temporarily stocked at the site, transported and disposed properly						
<p>Plan pipeline work in consultation with the traffic police</p> <p>Plan work such that trench excavation, pipe laying, and refilling including compacting, at a stretch is completed in a minimum possible time;</p> <p>Provide for immediate consolidation of backfilling material to desired compaction - this will allow immediate road restoration and therefore will minimise disturbance to the traffic movement</p> <p>Do not close the road completely, ensure that work is conducted onto edge of the road; allow traffic to move on one line</p> <p>In unavoidable circumstances of road closure, provide alternative routes, and ensure that public is informed about such traffic diversions;</p> <p>Plan material and waste routes to avoid times of peak-pedestrian activities</p> <p>Liaise with Harihar CMC in identifying risk areas on route cards/maps</p>	Work site	Contractor	<p>Work program review</p> <p>Site observations</p> <ul style="list-style-type: none"> • Informal public consultation 	<p>Once prior to start of construction</p> <p>Weekly during work</p>	PIU	NA
At all work sites public information/caution boards shall be provided – information shall inter-alia include: project name, cost and schedule; executing agency and contractor details; nature and schedule of work at that road/locality; traffic diversion details, if any; entry restriction information; competent official's name and contact for public complaints.	Work site	Contractor	Site observations	Once prior to start of construction	PIU	NA
Prepare a Traffic Management Plan – a template is provided for reference at Appendix 4.	Work site	Contractor	Review, approval and on-site implementation of TMP	Once prior to start of construction; weekly	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
				during work		
<p>No material should be stocked in this area; material shall be brought to the site as and when required</p> <p>Conduct work manually with small group of workers and less noise; minimize use of equipment and vehicles</p> <p>No work should be conducted near the religious places during religious congregations</p> <p>Material transport to the site should be arranged considering school timings; material should be in place before school starts;</p> <p>Notify concerned schools, hospitals etc 1 week prior to the work; conduct a 30-m awareness program on nature of work, likely disturbances and risks and construction work, mitigation measures in place, entry restrictions and dos and don'ts</p> <p>Implement all measures suggested elsewhere in this report – dust and noise control, public safety, traffic management, strictly at the sites.</p>	Work near sensitive areas	Contractor	<p>Work program review</p> <p>Site observations</p> <ul style="list-style-type: none"> Informal public consultation 	<p>Once prior to start of construction</p> <p>Weekly during work</p>	PIU	NA
<p>Leave space for access between mounds of excavated soil</p> <p>Provide wooden planks/footbridges for pedestrians and metal sheets for vehicles to allow access across trenches to premises where required</p> <p>Consult affected businesspeople to inform them in advance when work will occur</p> <p>Address livelihood issues, if any; implement the Resettlement Plan (RP) to address these issues</p> <p>Provide sign/caution/warning boards at work site indicating work schedule and traffic</p>	Work site	Contractor	<p>Site observations</p> <ul style="list-style-type: none"> Informal public consultation 	Weekly	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
information; prevent public entry into work sites through barricading and security; and Provide sign boards for pedestrians to inform nature and duration of construction works and contact numbers for concerns/complaints.						
Employ at least 50% of the labour force, or to the maximum extent, local persons if manpower is available Secure construction materials from local market.	Work site	Contractor	Review records • Worker consultation	Weekly	PIU	NA
Develop and implement site-specific Environment, Health and Safety (EHS) Plan which will include measures such as: (a) excluding public from the site; (b) ensuring all workers are provided with and use Personal Protective Equipment; (c) H and S Training for all site personnel; (d) documented procedures to be followed for all site activities; and (e) documentation of work-related accidents; All trenches deeper than 2 m shall be protected with wooden bracing to avoid safety risks to workers, public and nearby buildings/structures Ensure that qualified first-aid can be provided at all times. Equipped first-aid stations shall be easily accessible throughout the site; Provide medical insurance coverage for workers; Secure all installations from unauthorized intrusion and accident risks; Provide supplies of potable drinking water; Provide clean eating areas where workers are not exposed to hazardous or noxious substances	Work site	Contractor	Review and on-site implementation of EHS Plan	Once prior to start of construction; weekly during work	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
<p>Provide H and S orientation training to all new workers to ensure that they are apprised of the basic site rules of work at the site, personal protective protection, and preventing injuring to fellow workers;</p> <p>Provide visitor orientation if visitors to the site can gain access to areas where hazardous conditions or substances may be present. Ensure also that visitor/s do not enter hazard areas unescorted;</p> <p>Ensure the visibility of workers through their use of high visibility vests when working in or walking through heavy equipment operating areas;</p> <p>Ensure moving equipment is outfitted with audible back-up alarms;</p> <p>Mark and provide sign boards for hazardous areas such as energized electrical devices and lines, service rooms housing high voltage equipment, and areas for storage and disposal. Signage shall be in accordance with international standards and be well known to, and easily understood by workers, visitors, and the general public as appropriate;</p> <p>Disallow worker exposure to noise level greater than 85 dBA for a duration of more than 8 hours per day without hearing protection. The use of hearing protection shall be enforced actively.</p> <p>Overall, the contractor should comply with IFS EHS Guidelines on Occupational Health and Safety (this can be downloaded from http://www1.ifc.org/wps/wcm/connect/9aef2880488559a983acd36a6515bb18/2%2BOccupational%2BHealth%2BAnd%2BSafety.pdf?MOD=AJPERES)</p>						

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
<p>Provide road signs and flag persons to warn of dangerous conditions, in case of location near the road</p> <p>Overall, the contractor should comply with IFS EHS Guidelines Community Health and Safety (this can be downloaded from http://www1.ifc.org/wps/wcm/connect/dd673400488559ae83c4d36a6515bb18/3%2BCommunity%2BHealth%2Band%2BSafety.pdf?MOD=AJPERES)</p>	Work site	Contractor	Review and on-site implementation of EHS Plan	Once prior to start of construction; weekly during work	PIU	NA
<p>The contractor should establish and operate the temporary worker camps in compliance with IFC EHS Guidelines specific to workers accommodation ((this can be downloaded from http://www1.ifc.org/wps/wcm/connect/topics_ext_content/ifc_external_corporate_site/ifc+sustainability/publications/publications_gpn_workersaccommodation), including the following:</p> <p>Consult with PIU/Harihar CMC before locating workers camps/sheds, and construction plants; as far as possible located within reasonable distance of work site</p> <p>Minimize removal of vegetation and disallow cutting of trees</p> <p>Living facilities shall be built with adequate materials, and should be in good condition and free from rubbish and other refuge</p> <p>The camp site should be adequately drained to avoid the accumulation of stagnant water</p> <p>Provide water and sanitation facilities; water, meeting Indian drinking water standards shall be provided, in adequate quantities (supply of 60- 80 LPCD); all water storage structures must be cleaned regularly and</p>	Workers camp site	Contractor	Site observations and facilities	Once prior to start of construction; monthly during work	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
<p>covered properly to avoid any contamination Provide separate facilities for men and women; sanitary facilities shall be properly build and well maintained; toilet and bath facilities should be provided on basis of 1 per 15 or less persons Train employees in the storage and handling of materials which can potentially cause soil contamination; Recover used oil and lubricants and reuse or remove from the site; Manage solid waste according to the following preference hierarchy: reuse, recycling and disposal to designated areas; Remove all wreckage, rubbish, or temporary structures which are no longer required Report in writing that the camp has been vacated and restored to pre-project conditions before acceptance of work.</p>						
<ul style="list-style-type: none"> No infrastructure, except unavoidable water supply pipe lines/sewers, shall be constructed within the 300 m of sites. Obtain permission from ASI for laying of pipelines within 300 m around the temple Ensure that any chance finds are recognized and measures are taken to ensure they are protected and conserved. If any chance finds are recognized, the Contractor should: <ul style="list-style-type: none"> Stop work immediately to allow further investigation if any finds are suspected; <p>Inform PIU; call in the ASI if a find is suspected, and taking any action they require to ensure its removal or protection in situ.</p>	Within 300 m radius of Hariha-reswara Temple	Contractor	Site observations and facilities	Once prior to start of construction; daily during work	PIU	NA

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
Environmental Quality Monitoring - Construction						
Ambient air quality	2 points (locations will be finalized during detailed design/implementation)	-	<ul style="list-style-type: none"> SPM, RSPM Monitoring method as prescribed by CPCB 	Once before start of construction Quarterly (yearly 4-times) during construction	Contractor	\$ 100 per sample – sum \$ 1,800
Operation						
Raw water quality at Intake	Intake at Kawalettu		pH, Cl, F, NO3, TC, FC, Hardness, Turbidity BOD, COD, DO, Total Alkalinity	Monthly once	Harihar CMC	Part of laboratory O&M Costs
Monitoring of quality of water supplied to consumers	All Service reservoirs		pH, Cl, F, NO3, TC, FC, Hardness, Turbidity BOD, Total Alkalinity, Total coliform and E-coliform	Monthly once	Harihar CMC	Part of laboratory O&M Costs
	Consumer end-random sampling in all zones		pH, Cl, F, NO3, TC, FC, Hardness, Turbidity BOD, Total Alkalinity, Total coliform and E-coliform	Yearly once	Harihar CMC	Part of laboratory O&M Costs
Sludge quality and suitability as manure	Sludge drying beds WTP	Operator	Analysis for concentration of heavy metals and confirm that value are within the following limits (all units are in mg/kg dry basis except	Yearly once	Harihar TMC through accredited lab	Part O&M costs

Mitigation measures	Location	Responsible for Mitigation	Monitoring Method & Parameters	Monitoring Frequency	Responsible for monitoring	Cost of monitoring
			pH) • Arsenic - 10.00 • Cadmium - 5.00 • Chromium- 50.00 • Copper - 300.00 • Lead- 100.00 • Mercury - 0.15 • Nickel - 50.00 • Zinc - 1000.00 PH - 5.5-8.5			

C. Environmental Management & Monitoring Costs

132. Most of the mitigation measures require the Contractors to adopt good site practices, which are part of their normal procedures, so there are unlikely to be major costs associated with compliance. These costs of mitigation by the contractors are included in the budgets for the civil works. Mitigation and monitoring provided by the PIU/PMU or their consultants will be part of incremental administration costs. Costs required for environmental quality monitoring is indicated in Table 15.

Table 15: Environmental Management and Monitoring Costs

	Particulars	Stages	Unit	Number	Rate	Cost (INR)	Costs Covered By
A.	Monitoring Measures						
	Air quality monitoring	Construction	Per location	20	5000	100,000	Civil works contract
	Noise levels monitoring	Construction	Per location	20	2500	50,000	Civil works contract
	Subtotal (A)					150,000	
B.	Capacity Building						
1	Introduction and sensitization to environment issues	Pre-construction	Lump sum			75,000	PMU
2	EMP implementation	Construction	Lump sum			225,000	PMU
3	Plans and Protocols	Construction	Lump sum			225,000	PMU
			Lump sum			75,000	Civil works contract
4	Experiences and best practices sharing	Construction/ Post-Construction	Lump sum			75,000	PMU
5	Contractors Orientation to Workers on EMP implementation (OH&S, core labor laws, spoils management, etc)	Prior to dispatch to worksite	Lumpsum			40,000	Civil works contract
	Subtotal (B)					7,15,000	
C.	Civil Works						
1	Construction of shelters for workers.	Construction	Lump sum			10,00,000	Civil works contract
2	Providing Water Supply Facility for the workers	Construction	Lump sum			1,00,000	Civil works contract
3	Providing Sanitation Facility for the workers	Construction	Lump sum			1,00,000	Civil works contract

	Particulars	Stages	Unit	Number	Rate	Cost (INR)	Costs Covered By
4	Barricades at the worksite (MS Sheet of 20 gauge of size 5 x 3 meters, having vertical support by MS flat (65 x 65 x 6 mm) along the sides and at 1.5 m and 3.5m, horizontal support by MS flat (65 x 65 x 6 mm) along the sides and at the center, supported by 50mm MS hollow pipes of 4 meter height at the ends and at the center.	Construction	Per unit	20	70,00	14,00,000	Civil works contract
5	Retro reflectorized Traffic Signs as per IRC:67, M 15 grade, 80 x 60 mm rectangular; fixed over Aluminum sheeting supported on MS angle iron.	Construction	Per unit	6	3362	20172	Civil works contract
5	Retro reflectorized Traffic Signs as per IRC:67, M 15 grade, 60 x 60 mm square; fixed over Aluminum sheeting supported on MS angle iron.	Construction	Per unit	3	2968	8904	Civil works contract
	Sub Total (C)					26,29,076	
	Total (A+B+C) (INR)					34,94,076	

1332. The following table (Table 12) presents the outline of capacity building program to ensure EMP implementation. The estimated cost is Rs. 6,00,000.00 (excluding trainings of contractors which will be part of EMP implementation cost during construction) to be covered by the project's capacity building program. The detailed cost and specific modules will be customized for the available skill set after assessing the capabilities of the target participants and the requirements of the project.

Table 16: Outline of Capacity Building Program on EMP Implementation

Description	Target Participants	Estimate (INR) – (Lump sum)	Cost and Source of Funds
1. Introduction and sensitization to environment issues (1 day)	All staff and consultants	Rs.75,000.00	PMU cost

Description	Target Participants	Estimate (INR) – (Lump sum)	Cost and Source of Funds
<ul style="list-style-type: none"> - ADB Safeguards Policy Statement - Government of India and Karnataka applicable safeguard laws, regulations and policies including but not limited to core labor standards, OH&S, etc - Incorporation of EMP into the project design and contracts - Monitoring, reporting and corrective action planning 	involved in the project		
2.EMP implementation (3 days) <ul style="list-style-type: none"> - Roles and responsibilities - OH&S planning and implementation - Wastes management (water, hazardous, solid, excess construction materials, spoils, etc.) - Working in congested areas, - Public relations - Consultations - Grievance redress - Monitoring and corrective action planning - Reporting and disclosure - Post-construction planning 	<p>All staff and consultants involved in the project</p> <p>All contractors prior to award of contract</p>	Rs. 2,25,000.00	PMU cost
3. Plans and Protocols (3 days) <ul style="list-style-type: none"> - Construction site standard operating procedures (SOP) - AC pipe protocol - Site-specific EMP - Traffic management plan - Spoils management plan - Waste management plan - Chance find protocol - O&M plans - Post-construction plan 	<p>All staff and consultants involved in the project</p> <p>All contractors prior to award of contract or during mobilization stage.</p>	<p>Rs. 2,25,000.00</p> <p>Rs. 75,000.00</p>	<p>PMU cost</p> <p>Contractors cost as compliance to contract provisions on EMP implementation (refer to EMP tables)</p>
4. Experiences and best practices sharing <ul style="list-style-type: none"> - Experiences on EMP implementation - Issues and challenges - Best practices followed 	<p>All staff and consultants involved in the project</p> <p>All contractors</p> <p>All NGOs</p>	Rs.75,000.00	PMU Cost
5. Contractors Orientation to Workers on EMP implementation (OH&S, core labor laws, spoils management, etc)	All workers (including manual laborers) of the contractor prior to	Rs. 40,000.00	Contractors cost as compliance to contract provisions on EMP

Description	Target Participants	Estimate (INR) – (Lump sum)	Cost and Source of Funds
	dispatch to worksite		implementation (refer to EMP tables)

D. Grievance Redress Mechanism

134. A project specific grievance redress mechanism (GRM) will be established to receive, evaluate and facilitate concerns of, complaints and grievances of the DPs in relation to project's social and environmental performances. The main objective of the GRM will be to provide time bound action and transparent mechanism to resolve social and environment concerns.

135. A project GRM will cover the project's towns for all kinds of grievances and will be regarded as an accessible and trusted platform for receiving and facilitating project related complaints and grievances. The multi-tier GRM for the program will have realistic time schedules to address grievances and specific responsible persons identified to address grievances and whom the DPs have access to interact easily.

136. Awareness on grievance redress procedures will be created through Public Awareness Campaign with the help of print and electronic media and radio. The resettlement NGO will ensure that vulnerable households are also made aware of the GRM and assured of their grievances to be redressed adequately and in a timely manner.

137. There will be multiple means of registering grievances and complaints by dropping grievance forms in complaint/ suggestion boxes at accessible locations, or through telephone hotlines, email, post or writing in a complaint registrar book in ULB's project office. There will be complaint registrar book and complaint boxes at construction site office to enable quick response of grievances/ complaints for urgent matters. The name, address and contact details of the persons with details of the complaint / grievance, location of problem area, date of receipt of complaint will be documented. The RPMU's Social development / Resettlement Officer will be responsible at the project level for timely resolution of the environmental and social safeguards issues and registration of grievances, and communication with the aggrieved persons. Annex 1 is the draft PID to be distributed to all affected communities and DPs which include the contact numbers of the respective ULB officer(s) responsible for the KIUWMIP.

E. Grievance Redress Process

138. There will be several tiers for grievance redress process. Simple grievances for immediate redress will first be resolved at site by Contractor. If unaddressed for up to 7 days the complainants may go to PIU officer in ULB responsible for resettlement/social issues. Project engineer and the resettlement NGO will assist in resolving the issues. Name, designation and contact number of personnel responsible for grievance redress at ULB and RPMU, will be posted at Contractor's and PMDSC's site office in full visibility of public. NGO will be involved in community mobilization and awareness campaign among the communities. Grievances of immediate nature should be resolved at site/ within ULB/PIU level within 15 days of registration of grievances.

139. RPMU's Social safeguards/R&R Officer and PMDSC specialist who will review and resolve within 15 working days of grievance registration with the assistance of the Resettlement NGO and concerned PIU/ULB personnel, if required.


140. The grievances of critical nature and those cannot be resolved at RPMU level should be referred to Grievance Redress Committee(GRC)/Steering Committee (ST) set up at district level to be settled within 30 days. All documents related to grievances, follow up action taken to resolve along with explanatory note on nature, seriousness and time taken for grievance redress shall be prepared by RPMU Social safeguard / R&R Officer and circulated to GRC/SC members at least a week prior to scheduled meeting. The decision taken at the GRC/SC level will be communicated to the DPs by RPMU Social safeguards/R&R officer through ULB/PIU and resettlement NGO.

141. For any issues that remain unresolved by the GRC or SC or the decision taken at such meetings are not acceptable, the complainants /DPs can approach the Court of Law as per Govt. of Karnataka legal procedure.

F. GRC / SC composition and selection of members

142. The GRC/SC for the project will be headed by Dy. Commissioner (DC) of the district with members as followed: (1) ULB Commissioners of project towns,(2) Revenue Department (Registrar) official, (3) RPMU Social safeguard/ R&R Officer of KIUWMIP, (4) ULB officer who will convene the periodic meeting of GRC and will shoulder responsibility of keeping records of grievances/ complaints in details with help from resettlement NGO. Other members, such as, NGO/CBO representatives, wards council representatives, DPs' representatives will be selected by the ULB Commissioner to represent in the GRC/SC meeting. NGO should also deploy one person in the team who will be responsible for coordinating with all GRC members and the DPs for grievance redress.

143. In the event when the established GRM is not in a position to resolve the issue, Affected Person also can use the ADB Accountability Mechanism (AM) through directly contact (in writing) to the Complaint Receiving Officer (CRO) at ADB headquarters or to ADB Indian Resident Mission (INRM). The complaint can be submitted in any of the official languages of ADB's DMCs. The ADB Accountability Mechanism information will be included in the PID to be distributed to the affected communities, as part of the project GRM. A Grievance Redress Mechanism is shown in the Figure 18.

Figure 18: Grievance Redress Process

VIII. PUBLIC CONSULTATION & INFORMATION DISCLOSURE

A. Project Stakeholders

144. Most of the main stakeholders have already been identified and consulted during preparation of this IEE, and any others that are identified during project implementation will be brought into the process in the future. Primary stakeholders are:

- (i) Residents, shopkeepers and businesspeople near the work sites;

- (ii) Public representatives and prominent citizens of the town
- (iii) HariharCity Municipal Council
- (iv) KUIDFC, GoK

145. Secondary stakeholders are:

- (i) Other concerned government institutions (utilities, regulators, etc)
- (ii) NGOs and CBOs working in the affected communities;
- (iii) Other community representatives (prominent citizens, religious leaders, elders, women's groups);
- (iv) The beneficiary community in general; and
- (v) ADB as the funding agency

B. Consultation & Disclosure Till Date

146. A series of public consultation meetings were conducted during the project preparation. Various forms of public consultations (consultation through ad hoc discussions on site) have been used to discuss the project and involve the community in planning the project and mitigation measures.

147. A public consultation workshop was conducted earlier on October 3, 2012 at Davangere for all the four project towns to discuss the proposed project and likely environmental issues and mitigation measures. Key stakeholders – public representatives, officials from various agencies, district level officers, from each project town, including Harihara, were participated in the workshop. Minutes of this consultation meeting is appended at Appendix 6. Also Public consultation was done during design phase in September 2013 (Appendix 6). Further consultation was done after completion of designs in December 2013 (Appendix 6).

C. Future Consultation & Disclosure

148. EA and IA shall extend and expand the consultation and disclosure process significantly during implementation of the Investment Program.

- (i) Consultation during detailed design:
 - Focus-group discussions with affected persons and other stakeholders (including women's groups, NGOs and CBOs) to hear their views and concerns, so that these can be addressed in subproject design where necessary; and
 - Structured consultation meetings with the institutional stakeholders (government bodies and NGOs) to discuss and approve key aspects of the project.
- (ii) Consultation during construction:
 - Public meetings with affected communities (if any) to discuss and plan work programmes and allow issues to be raised and addressed once construction has started; and
 - Smaller-scale meetings to discuss and plan construction work with individual communities to reduce disturbance and other impacts, and provide a mechanism through which stakeholders can participate in subproject monitoring and evaluation;

(iii) Project disclosure:

- Public information campaigns (via newspaper, TV and radio) to explain the project to the wider town population and prepare them for disruption they may experience once the construction programme is underway;
- Public disclosure meetings at key project stages to inform the public of progress and future plans, and to provide copies of summary documents in Kannada; and
- Formal disclosure of completed project reports by making copies available at convenient locations in the study towns, informing the public of their availability, and providing a mechanism through which comments can be made.

149. Based on ADB requirements, the following will be posted on ADB website: (i) this IEE, upon finalization and approval of ADB; (ii) a new or updated IEE, if prepared, reflecting significant changes in the Project during design or implementation; (iii) corrective action plan prepared during Project implementation to address unanticipated environmental impacts and to rectify non-compliance to EMP provisions; and (iv) environmental monitoring reports. Documents will also be available on the websites of KUIDFC and Harihar CMC.

IX. RECOMMENDATION & CONCLUSION

A. Recommendation

150. The process described in this document has assessed the environmental impacts of all elements of the infrastructure proposed under the Harihar Water Supply and Sewerage Subproject. Potential negative impacts were identified in relation to location, design, construction and operation of the improved infrastructure. Mitigation measures have been developed in generic way to reduce all negative impacts to acceptable levels. These were discussed with specialists responsible for the engineering aspects, and as a result some measures have already been included in the outline designs for the infrastructure. This means that the number of impacts and their significance has already been reduced by amending the design.

151. All the subproject sites are either situated on government owned vacant land parcels or along the public roads (for pipelines and sewers). Subproject has been designed to continue the usage of existing surface water source (Tungabhadra River) with increased abstraction from 9 MLD to 27 MLD to meet the designed water demand of Harihar. The source sustainability issue including the downstream impacts are in the scope of another parallel ADB TA preparing for IWRM's Water Resources component. This "sister" TA has within its scope the preparation of a river water balance to ensure the adequacy of raw water for public water supply from Tungabhadra River. For this feasibility study of Harihar, it has been assumed that adequate supplies will be made available by, if necessary, a reduction in water permitted for agriculture, by the construction of barriers etc. or by any other means deemed necessary by the TA. Therefore impacts of increased water abstraction from the river are not considered in this report. It is also assumed that the water balance will take into consideration the minimum flow required downstream to sustain the ecosystem. However it is necessary to establish adequate water availability and ensuring that necessary provision is made for Harihar water supply through

government statutes as required before the start of detailed design. This will ensure subproject sustainability.

152. During the construction phase, impacts mainly arise from the need to dispose waste soil; and from the disturbance of residents, businesses, traffic and important buildings by the construction work. These are common impacts of construction in urban areas, and there are well developed methods for their mitigation. Since the water pipeline and sewer work are conducted along the roads, this great potential to create disturbance. To minimize this, the contractor should develop a Method Statement, which should be approved by the PIU prior to start of work, and should conduct the work strictly in line with the Method Statement.

153. There were limited opportunities to provide environmental enhancements, but certain measures were included. For example it is proposed that the project will employ in the workforce people who live in the vicinity of construction sites to provide them with a short-term economic gain; and ensure that people employed in the longer term to maintain and operate the new facilities are residents of nearby communities.

154. Once the system is operating, the facilities will operate with routine maintenance, which should not affect the environment. Necessary safety precautions are suggested for safe handling and application of chlorine to disinfect water supplies. As far the sewer network and sewage pumping stations are concerned, the operation and maintenance will comply with the standard operating procedures. SOPs / O&M Manual will be developed during the detailed design stage, and the staff will be provided with necessary training.

155. The citizens of the Harihar Town will be the major beneficiaries of this subproject. With the improved water supply, they will be provided with a constant supply of better quality water, piped into their homes. The sewerage system will remove the human waste from those areas served by the network rapidly and treated to an acceptable standard. With the construction of toilets and targeted awareness program on sanitation proposed, in addition to improved environmental conditions, the subproject will improve the over-all health condition of the town. Diseases of poor sanitation, such as diarrhoea and dysentery, should be reduced, so people should spend less on healthcare and lose fewer working days due to illness, so their economic status should also improve, as well as their overall health. The sewerage system proposed in this subproject, combined with the system under implementation in the World Bank funded KMRP, will collect wastewater including sewage from entire town and treat Indian standards. Adequate capacity of WWTP is included in the KMRP.

156. Mitigation will be assured by a program of environmental monitoring conducted during construction and operation to ensure that all measures are implemented, and to determine whether the environment is protected as intended. This will include observations on- and off-site, document checks, and interviews with workers and beneficiaries, and any requirements for remedial action will be reported to the PIU/PMU. There will also be longer-term surveys to monitor the expected improvements in the quality of domestic water and the health of the population. There will also be regular and periodic monitoring surveys for quality of water (at intake, reservoirs and at consumer end).

157. Finally, stakeholders were involved in developing the IEE through face-to-face discussions and on site meetings, after which views expressed were incorporated into the IEE and the planning and development of the project. A city level consultation workshop was conducted for larger public participation in the project. The IEE will be made available at public locations in the city and will be disclosed to a wider audience via the ADB website. The

consultation process will be continued and expanded during project implementation to ensure that stakeholders are fully engaged in the project and have the opportunity to participate in its development and implementation.

B. Conclusion

158. The subproject is unlikely to cause significant adverse impacts. The potential adverse impacts that are associated with design, construction, and operation can be mitigated to standard levels without difficulty through proper engineering design and the incorporation or application of recommended mitigation measures and procedures.

159. Based on the findings of the IEE, the classification of the Project as Category “B” is confirmed, and no further special study or detailed EIA needs to be undertaken to comply with ADB SPS (2009) or GoI EIA Notification (2006). For replacement and rehabilitation of water pipes within 300 m of Harihareswara Temple, permission from Archaeological Survey of India should be obtained.

160. This IEE needs to be updated as the subproject preparation progresses to detailed design to reflect the latest subproject design.

Site Photographs



Photo 1: View of Existing WTP at Harihar



Photo 4: Proposed ELSR site in Vidhya Nagar C-Block



Photo 2: Proposed WTP Site within the existing WTP area



Photo 5: View of Proposed SPS location in South District



Photo 3: Proposed ELSR location near Amaravati colony



Photo 6: Harihareswara Temple



Photo 7: View of Main road connecting Davangere and Harihar



Photo 10: Streets around Harihareswara Temple



Photo 8: View of Street in Harihar town



Photo 11: Drain adjacent to Proposed SPS location at Vidyanagar



Photo 9: Proposed SPS site at Vidyanagar



Photo 12: View of proposed location for Clear water pumps

Appendix 1: REA Checklist

RAPID ENVIRONMENTAL ASSESSMENT (REA) CHECKLIST
Harihar Water Supply & Sewerage Subproject

Screening Questions	Yes	No	Remarks
A. Project Siting Is the project area...			
▪ Densely populated?	x		Subproject activities extend to the entire city including the densely populated areas. There are no major negative impacts envisaged, because water supply/ sewer network will be located in unused government lands alongside the existing roads and can be constructed without causing disturbance to houses and commercial establishments. In narrow streets, disruption to road users is likely, and measures like best activity scheduling/ traffic management, alternative routes, and prior information to road users, houses and shops will minimize the impact to acceptable levels.
▪ Heavy with development activities?	x		Harihar is a developing town; urban expansion is considerable.
▪ Adjacent to or within any environmentally sensitive areas?			
▪ Cultural heritage site		x	
▪ Protected Area		x	
▪ Wetland		x	
▪ Mangrove		x	
▪ Estuarine		x	
▪ Buffer zone of protected area		x	
▪ Special area for protecting biodiversity		x	
▪ Bay		x	
Water Supply			

Screening Questions	Yes	No	Remarks
B. Potential Environmental Impacts Will the Project cause...			
▪ pollution of raw water supply from upstream wastewater discharge from communities, industries, agriculture, and soil erosion runoff?		x	Subproject will utilize existing intake.
▪ impairment of historical/cultural monuments/areas and loss/damage to these sites?		x	There is no historical / cultural monument in the project location.
▪ hazard of land subsidence caused by excessive ground water pumping?		x	No ground water source will be used for this project.
▪ social conflicts arising from displacement of communities ?		x	The subproject does not involve land acquisition or displacement.
▪ conflicts in abstraction of raw water for water supply with other beneficial water uses for surface and ground waters?		x	Not anticipated. Overall water resource balance in Tungabhadra River Basin and measures for assurance of water availability within the Tungabhadra River for public water supply and other uses will be proposed within the proposed ADB funded Karnataka Integrated Sustainable Water Resource Management project (KISWRMP). Government policy is for priority to be given to public water supply and it is therefore assumed that adequate water resources will be available without effecting current downstream uses.
▪ unsatisfactory raw water supply (e.g. excessive pathogens or mineral constituents)?		x	Raw water quality is satisfactory. Water will be treated to drinking water standards before delivery.
▪ delivery of unsafe water to distribution system?		x	Subproject involves distribution of treated water supplies
▪ inadequate protection of intake works or wells, leading to pollution of water supply?		x	Existing water intake is located ideally. There are no sources in the vicinity that may cause water pollution. Nevertheless, the proposed KISWRMP will look into both water quantity and quality issues.
▪ over pumping of ground water, leading to salinization and ground subsidence?		x	No ground water is proposed to be abstracted.

Screening Questions	Yes	No	Remarks
▪ excessive algal growth in storage reservoir?		x	Regular cleaning of storage reservoir shall be ensured to avoid algal growth in the reservoir.
▪ increase in production of sewage beyond capabilities of community facilities?		x	Sewerage system is currently being constructed under World Bank assisted KMRP. Uncovered areas in KMRP will be covered under this sub project. The WWTP being constructed has been designed to accommodate capacity for proposed expansion under this subproject.
▪ inadequate disposal of sludge from water treatment plants?		x	No new treatment plants are proposed under this subproject.
▪ inadequate buffer zone around pumping and treatment plants to alleviate noise and other possible nuisances and protect facilities?		x	Subproject does not include pumping equipment/stations.
▪ impairments associated with transmission lines and access roads?	x		Anticipated during construction activities. However impacts are temporary and short in duration. The EMP includes measure to mitigate impacts.
▪ health hazards arising from inadequate design of facilities for receiving, storing, and handling of chlorine and other hazardous chemicals.		x	Necessary safety measures have been taken into consideration in the design and included in the EMP.
▪ health and safety hazards to workers from handling and management of chlorine used for disinfection, other contaminants, and biological and physical hazards during project construction and operation?		x	Necessary safety measures have been taken into consideration during O&M and included in the EMP.
▪ dislocation or involuntary resettlement of people?	x		The subproject does not involve land acquisition and displacement. There may be temporary disturbance to business and squatters/vendors during construction. A resettlement plan has prepared to mitigate/compensate these impacts.
▪ disproportionate impacts on the poor, women and children, Indigenous Peoples or other vulnerable groups?		x	Not applicable.

Screening Questions	Yes	No	Remarks
▪ noise and dust from construction activities?	x		Short term impact on air quality due to dust generation during construction activities is anticipated. Appropriate dust suppression measures will be taken to minimize dust generation due to construction activities at site. No significant increase in noise level is anticipated due to construction. All equipment and machineries will conform to the Statutory norms.
▪ increased road traffic due to interference of construction activities?	x		Proper traffic management and planning will be ensured during construction.
▪ continuing soil erosion/silt runoff from construction operations?	x		Construction activities (pipe laying, etc.) on hill slopes may increase the chance of land slide and soil erosion. Careful stacking of excavated materials will be ensured to avoid slippage and erosion especially on hill slopes. Construction work during monsoon shall be carried out with due care so that silt run off due to construction operation is prevented. No construction will be allowed during rains.
▪ delivery of unsafe water due to poor O&M treatment processes (especially mud accumulations in filters) and inadequate chlorination due to lack of adequate monitoring of chlorine residuals in distribution systems?		x	Trained and skilled staff will be deployed for O&M. Also, quality of treated water will be regularly monitored through water sample testing to ensure delivery of safe water to consumers.
▪ delivery of water to distribution system, which is corrosive due to inadequate attention to feeding of corrective chemicals?		x	uPVC pipes will be used for distribution system and are non corrosive in nature.
▪ accidental leakage of chlorine gas?		x	Necessary safety measures have been taken into consideration during design and O&M and included in the EMP.

Screening Questions	Yes	No	Remarks
▪ excessive abstraction of water affecting downstream water users?		x	Not anticipated. Overall water resource balance in Tungabhadra River Basin and measures for assurance of water availability within the Tungabhadra River for public water supply and other uses will be proposed within the proposed ADB funded Karnataka Integrated Sustainable Water Resource Management project (KISWRMP). Government policy is for priority to be given to public water supply and it is therefore assumed that adequate water resources will be available without effecting current downstream uses.
▪ competing uses of water?		x	Not applicable.
▪ increased sewage flow due to increased water supply	x		Sewerage system is currently being constructed under World Bank assisted KMRP. Uncovered areas in KMRP will be covered under this sub project. The WWTP being constructed has been designed to accommodate capacity for proposed expansion under this subproject.
▪ increased volume of sullage (wastewater from cooking and washing) and sludge from wastewater treatment plant	x		Sewerage system is currently being constructed under World Bank assisted KMRP. Uncovered areas in KMRP will be covered under this sub project. The WWTP being constructed has been designed to accommodate capacity for proposed expansion under this subproject.
▪ large population influx during project construction and operation that causes increased burden on social infrastructure and services (such as water supply and sanitation systems)?		x	No such impact anticipated as the import of workforce will be limited to skilled workers; local communities in the vicinity of the project would be employed as much as possible.
▪ social conflicts if workers from other regions or countries are hired?		x	Not anticipated as local communities within the project vicinity will be employed as much as possible.

Screening Questions	Yes	No	Remarks
▪ risks to community health and safety due to the transport, storage, and use and/or disposal of materials such as explosives, fuel and other chemicals during operation and construction?		x	Not applicable. Construction will not involve use of explosives and chemicals.
▪ community safety risks due to both accidental and natural hazards, especially where the structural elements or components of the project are accessible to members of the affected community or where their failure could result in injury to the community throughout project construction, operation and decommissioning?		x	Operational area will be clearly demarcated and access will be controlled. Only workers and project concerned members will be allowed to visit the operational sites.
Sewerage			
C. Potential Environmental Impacts Will the Project cause...			
▪ impairment of historical/cultural monuments/areas and loss/damage to these sites?		x	There are no such areas near the subproject sites
▪ interference with other utilities and blocking of access to buildings; nuisance to neighboring areas due to noise, smell, and influx of insects, rodents, etc.?		x	No blocking/interference with other utilities expected.
▪ dislocation or involuntary resettlement of people?		x	The subproject does not involve land acquisition or displacement.
▪ disproportionate impacts on the poor, women and children, Indigenous Peoples or other vulnerable groups?		x	Not applicable. Sewerage system will cover entire population (both poor and non-poor) and will have positive health impacts due to improved sanitation conditions.
▪ impairment of downstream water quality due to inadequate sewage treatment or release of untreated sewage?		x	Treatment process being constructed is designed to meet the inland water disposal standards set by the Central Pollution Control Board (CPCB).
▪ overflows and flooding of neighboring properties with raw sewage?		x	Sewerage system has been designed considering the population growth. It has been designed to accommodate sewage until year 2031. Design considers standard peak factors and therefore no such impact envisaged.
▪ environmental pollution due to inadequate sludge disposal or industrial waste discharges illegally disposed in sewers?		x	WWTP being constructed has been designed to address sludge treatment and management.

Screening Questions	Yes	No	Remarks
▪ noise and vibration due to blasting and other civil works?		x	No blasting activities envisaged. Temporary nuisance/disturbance due to construction activities will be minimized with appropriate mitigation measures.
▪ risks and vulnerabilities related to occupational health and safety due to physical, chemical, and biological hazards during project construction and operation?		x	Not anticipated. The EMP ensures occupational health and safety measures are implemented.
▪ discharge of hazardous materials into sewers, resulting in damage to sewer system and danger to workers?		x	There are no sources of hazardous material that will find its way into the sewers. Wastewater other than municipal, i.e. industrial, entering the sewerage system must meet the stipulated standards, and therefore it is unlikely that problematic waste will be discharged into the sewers.
▪ inadequate buffer zone around pumping and treatment plants to alleviate noise and other possible nuisances, and protect facilities?		x	Not anticipated. Sewerage pumping station site is located in the outskirts of the town in a corner of large campus of a Market Yard owned by government that is currently not being used. A green buffer perimeter will also be established.
▪ road blocking and temporary flooding due to land excavation during the rainy season?		x	Flooding is unlikely as work will be mostly conducted during dry season.
▪ noise and dust from construction activities?	x		No major noise generating activities like rock blasting is envisaged. Dust will be temporary and will be controlled with proper dust suppression measures.
▪ traffic disturbances due to construction material transport and wastes?	x		Proper traffic management and planning will be ensured during construction.

Screening Questions	Yes	No	Remarks
<ul style="list-style-type: none"> temporary silt runoff due to construction? 	x		Construction activities (pipe laying, etc.) on hill slopes may increase the chance of land slide and soil erosion. Careful stacking of excavated materials will be ensured to avoid slippage and erosion especially on hill slopes. Construction work during monsoon shall be carried out with due care so that silt run off due to construction operation is prevented. No construction will be allowed during rains.
<ul style="list-style-type: none"> hazards to public health due to overflow flooding, and groundwater pollution due to failure of sewerage system? 		x	Not anticipated. The system is designed to accommodate adequate capacity. Staff and workers will be trained in O&M.
<ul style="list-style-type: none"> deterioration of water quality due to inadequate sludge disposal or direct discharge of untreated sewage water? 		x	Not anticipated.
<ul style="list-style-type: none"> contamination of surface and ground waters due to sludge disposal on land? 		x	WWTP being constructed has been designed to address sludge treatment and management.
<ul style="list-style-type: none"> health and safety hazards to workers from toxic gases and hazardous materials which maybe contained in confined areas, sewage flow and exposure to pathogens in untreated sewage and unstabilized sludge? 		x	All necessary health and safety training and necessary personal protection equipment will be given to workers and staff during operation of sewerage system
<ul style="list-style-type: none"> large population increase during project construction and operation that causes increased burden on social infrastructure (such as sanitation system)? 		x	No such impact anticipated as the import of workforce will be limited to skilled workers; local communities in the vicinity of the project would be employed as much as possible.
<ul style="list-style-type: none"> social conflicts between construction workers from other areas and community workers? 		x	Not anticipated as local communities within the project vicinity will be employed as much as possible.
<ul style="list-style-type: none"> risks to community health and safety due to the transport, storage, and use and/or disposal of materials such as explosives, fuel and other chemicals during construction and operation? 		x	Not applicable. Construction/operation will not involve use of explosives and chemicals.
<ul style="list-style-type: none"> community safety risks due to both accidental and natural hazards, especially where the structural elements or components of the project are accessible to members of the affected community or where their failure could result in injury to the community throughout project construction, operation and decommissioning? 		x	Operational area will be clearly demarcated and access will be controlled. Only worker and project concerned members will be allowed to visit the construction sites. During operation, entry into WWTP will be restricted.

Climate Change and Disaster Risk Questions The following questions are not for environmental categorization. They are included in this checklist to help identify potential climate and disaster risks.	Yes	No	Remarks
<ul style="list-style-type: none"> Is the Project area subject to hazards such as earthquakes, floods, landslides, tropical cyclone winds, storm surges, tsunami or volcanic eruptions and climate changes (see Appendix I)? 		x	There is a low risk of natural hazards in the project areas. All towns are land locked and expansively cultivated. The general topography of the towns is plains with isolated hills fringing some of the towns. The towns are located in an area of low seismological intensity. The towns are generally dry throughout the year except during the monsoon from June to September. Davanegere and Rannebenur receive the lowest rainfall (annual average rainfall between 300 – 600mm). Whereas Byadgi and Harihar receive higher rainfall (annual average rainfall between 700 – 1000 mm).
<ul style="list-style-type: none"> Could changes in temperature, precipitation, or extreme events patterns over the Project lifespan affect technical or financial sustainability (e.g., changes in rainfall patterns disrupt reliability of water supply; sea level rise creates salinity intrusion into proposed water supply source)? 	x		Low precipitation and increased temperatures could result in disruption to water supply and security. The project proposes improved water security through the rehabilitation and restoration of river bank reservoirs in selected vulnerable towns.
<ul style="list-style-type: none"> Are there any demographic or socio-economic aspects of the Project area that are already vulnerable (e.g. high incidence of marginalized populations, rural-urban migrants, illegal settlements, ethnic minorities, women or children)? 		x	The project will improve the socio-economic conditions of both the poor and non-poor populations of the towns.
<ul style="list-style-type: none"> Could the Project potentially increase the climate or disaster vulnerability of the surrounding area (e.g., by using water from a vulnerable source that is relied upon by many user groups, or encouraging settlement in earthquake zones)? 		x	Not applicable.

* Hazards are potentially damaging physical events.

Appendix 2: Environmental Related Legislations in India

- i. The Water (Prevention and Control of Pollution) Act, 1974, amended 1988
 - The Water (Prevention and Control of Pollution) Rules, 1975
 - The Water (Prevention and Control of Pollution) Cess Rules, 1971
- ii. The Air (Prevention and Control of Pollution) Act 1981, amended 1987
 - The Air (Prevention and Control of Pollution) Rules, 1982
- iii. The Environment (Protection) Act, 1986, amended in 1991 and including the following Rules/Notification issued under this Act
 - The Environment (Protection) Rules, 1986, including amendments
 - The Municipal Solid Wastes (Management and Handling) Rules, 2000
 - The Hazardous Wastes (Management and Handling) Rules, 1989
 - The Bio-Medical Waste (Management and Handling) Rules, 1998
 - Noise Pollution (Regulation and Control) Rules, 2000,
 - Wild Life (Protection) Amendment Act, 2002
 - Environmental Impact Assessment Notification, 2006
 - Environmental Standards of Central Pollution Control Board (CPCB)
- iv. The Indian Wildlife (Protection) Act, 1972, amended 1993
 - The Wildlife (Protection) Rules, 1995
- v. The Indian Forest Act, 1927
- vi. Forest (Conservation) Act, 1980, amended 1988
 - Forest (Conservation) Rules, 1981 amended 1992 and 2003
 - Guidelines for Diversion of Forest Lands for Non-Forest Purpose under the Forest (Conservation) Act, 1980
- vii. Ancient Monuments and Archaeological Sites and Remains Act 1958
 - Ancient Monuments and Archaeological Sites and Remains Rules 1959
 - Government of India Notification of 1992 under the above-stated Rules
 -

Appendix 3: Environmental Disposal Standards

1. General Standards for Discharge of Environmental Pollutants Part - A: Effluents

Parameter	Inland surface water	Public sewers	Land for irrigation	Marine/coastal areas
Suspended solids mg/l, max.	100	600	200	(a) For process waste water (b) For cooling water effluent 10 per cent above total suspended matter of influent.
Particle size of suspended solids	shall pass 850 micron IS Sieve	-	-	(a) Floatable solids, solidsmax. 3 mm (b) Settleable solids, max 856 microns
pH value	5.5 to 9.0	5.5 to 9.0	5.5 to 9.0	5.5 to 9.0
Temperature	shall not exceed 50°C above the receiving water temperature			shall not exceed 50°C above the receiving water temperature
Oil and grease, mg/l max,	10	20	10	20
Total residual chlorine, mg/l max	1.0	-	-	1.0
Ammonical nitrogen (as N),mg/l, max.	50	50	-	50
Total kjeldahl nitrogen (as N);mg/l, max. mg/l, max.	100	-	-	100
Free ammonia (as NH ₃), mg/l,max.	5.0	-	-	5.0
Biochemical oxygen demand (3 days at 27°C), mg/l, max.	30	350	100	100
Chemical oxygen demand, mg/l, max.	250	-	-	250
Arsenic(as As).	0.2	0.2	0.2	0.2
Mercury (As Hg), mg/l, max.	0.01	0.01	-	0.01
Lead (as Pb) mg/l, max	0.1	1.0	-	2.0
Cadmium (as Cd) mg/l, max	2.0	1.0	-	2.0
Hexavalent chromium (as Cr + 6),mg/l, max.	0.1	2.0	-	1.0
Total chromium (as Cr) mg/l, max.	2.0	2.0	-	2.0
Copper (as Cu)mg/l, max.	3.0	3.0	-	3.0
Zinc (as Zn) mg/l, max.	5.0	15	-	15
Selenium (as Se)	0.05	0.05	-	0.05
Nickel (as Ni) mg/l, max.	3.0	3.0	-	5.0
Cyanide (as CN) mg/l, max.	0.2	2.0	0.2	0.2
Fluoride (as F) mg/l,	2.0	15	-	15

Parameter	Inland surface water	Public sewers	Land for irrigation	Marine/coastal areas
max.				
Dissolved phosphates (as P),mg/l, max.	5.0	-	-	-
Sulphide (as S) mg/l, max.	2.0	-	-	5.0
Phenolic compounds (as C ₆ H ₅ OH)mg/l, max.	1.0	5.0	-	5.0
Radioactive materials:	10 ⁻⁷	10 ⁻⁷	10 ⁻⁸	10 ⁻⁷
(a) Alpha emitters micro curie mg/l, max.				
(b) Beta emitters micro curie mg/l	10 ⁻⁶	10 ⁻⁶	10 ⁻⁷	10 ⁻⁶
Bio-assay test	90% survival of fish after 96 hours in 100% effluent	90% survival of fish after 96 hours in 100% effluent	90% survival of fish after 96 hours in 100% effluent	90% survival of fish after 96 hours in 100% effluent
Manganese	2 mg/l	2 mg/l	-	2 mg/l
Iron (as Fe)	3mg/l	3mg/l	-	3mg/l
Vanadium (as V)	0.2mg/l	0.2mg/l	-	0.2mg/l
Nitrate Nitrogen	10 mg/l	-	-	20 mg/l

These standards shall be applicable for industries, operations or processes other than those industries, operations or process for which standards have been specified in Schedule of the Environment Protection Rules, 1989.

Standards for Diesel Generator Sets: Stack Height

The minimum height of stack to be provided with each generator set can be worked out using the following formula:

$$H = h + 0.2 \times \text{ÖKVA}$$

H = Total height of stack in metre

h = Height of the building in metres where the generator set is installed

KVA = Total generator capacity of the set in KVA

Based on the above formula the minimum stack height to be provided with different range of generator sets may be categorised as follows:

For Generator Sets

50 KVA

50-100 KVA

100-150 KVA

150-200 KVA

200-250 KVA

250-300 KVA

Total Height of stack in metre

Ht. of the building + 1.5 metre

Ht. of the building + 2.0 metre

Ht. of the building + 2.5 metre

Ht. of the building + 3.0 metre

Ht. of the building + 3.5 metre

Ht. of the building + 3.5 metre

Similarly for higher KVA ratings a stack height can be worked out using the above formula.

PART-E Noise Standards

Noise limits for domestic appliances and construction equipments at the manufacturing stage in dB(A).

Window air conditioners of 1 -1.5 tonne	68
Air coolers	60
Refrigerators	46
Diesel generator for domestic purposes	85
Compactors (rollers), front loaders, concentrate mixers, cranes (movable), vibrators and saws	75

Appendix 4: Traffic Management Planning (TMP)

A. Principles for TMP around the Water Pipes Sewer Construction Sites

1. One of the prime objectives of this TMP is to ensure the safety of all the road users along the work zone, and to address the following issues:

- (i) the safety of pedestrians, bicyclists, and motorists travelling through the construction zone;
- (ii) protection of work crews from hazards associated with moving traffic;
- (iii) mitigation of the adverse impact on road capacity and delays to the road users;
- (iv) maintenance of access to adjoining properties; and
- (v) addressing issues that may delay the project.

B. Operating Policies for TMP

2. The following principles will help promote safe and efficient movement for all road users (motorists, bicyclists, and pedestrians, including persons with disabilities) through and around work zones while reasonably protecting workers and equipment.

- (i) Make traffic safety and temporary traffic control an integral and high-priority element of every project from planning through design, construction, and maintenance.
- (ii) Inhibit traffic movement as little as possible.
- (iii) Provide clear and positive guidance to drivers, bicyclists, and pedestrians as they approach and travel through the temporary traffic control zone.
- (iv) Inspect traffic control elements routinely, both day and night, and make modifications when necessary.
- (v) Pay increased attention to roadside safety in the vicinity of temporary traffic control zones.
- (vi) Train all persons that select, place, and maintain temporary traffic control devices.
- (vii) Keep the public well informed.
- (viii) Make appropriate accommodation for abutting property owners, residents, businesses, emergency services, railroads, commercial vehicles, and transit operations.

3. **Figure A2 to Figure A12** illustrates the operating policy for TMP for the construction of water pipes and the sewers along various types of roads.


C. Analyze the impact due to street closure

4. Apart from the capacity analysis, a final decision to close a particular street and divert the traffic should involve the following steps:

- (i) approval from the Harihar CMC / Public Works Department (PWD) to use the local streets as detours;

- (ii) consultation with businesses, community members, traffic police, PWD, etc, regarding the mitigation measures necessary at the detours where the road is diverted during the construction;
- (iii) determining of the maximum number of days allowed for road closure, and incorporation of such provisions into the contract documents;
- (iv) determining if additional traffic control or temporary improvements are needed along the detour route;
- (v) considering how access will be provided to the worksite;
- (vi) contacting emergency service, school officials, and transit authorities to determine if there are impacts to their operations; and
- (vii) developing a notification program to the public so that the closure is not a surprise. As part of this program, the public should be advised of alternate routes that commuters can take or will have to take as result of the traffic diversion.

5. If full road-closure of certain streets within the area is not feasible due to inadequate capacity of the detour street or public opposition, the full closure can be restricted to weekends with the construction commencing on Saturday night and ending on Monday morning prior to the morning peak period.

Figure A1: Policy Steps for the TMP

D. Public awareness and notifications

5. As per discussions in the previous sections, there will be travel delays during the constructions, as is the case with most construction projects, albeit on a reduced scale if utilities and traffic management are properly coordinated. There are additional grounds for travel delays in the area, as most of the streets lack sufficient capacity to accommodate additional traffic from diverted traffic as a result of street closures to accommodate the works.

6. The awareness campaign and the prior notification for the public will be a continuous activity which the project will carry out to compensate for the above delays and minimize public claims as result of these problems. These activities will take place sufficiently in advance of the time when the roadblocks or traffic diversions take place at the particular streets. The reason for

this is to allow sufficient time for the public and residents to understand the changes to their travel plans. The project will notify the public about the roadblocks and traffic diversion through public notices, ward level meetings and city level meeting with the elected representatives.

7. The PIU will also conduct an awareness campaign to educate the public about the following issues:

- (i) traffic control devices in place at the work zones (signs, traffic cones, barriers, etc.);
- (ii) defensive driving behaviour along the work zones; and
- (iii) reduced speeds enforced at the work zones and traffic diversions.

8. It may be necessary to conduct the awareness programs/campaigns on road safety during construction.

9. The campaign will cater to all types of target groups i.e. children, adults, and drivers. Therefore, these campaigns will be conducted in schools and community centres. In addition, the project will publish a brochure for public information. These brochures will be widely circulated around the area and will also be available at the PIU, and the contractor's site office. The text of the brochure should be concise to be effective, with a lot of graphics. It will serve the following purpose:

- (i) explain why the brochure was prepared, along with a brief description of the project;
- (ii) advise the public to expect the unexpected;
- (iii) educate the public about the various traffic control devices and safety measures adopted at the work zones;
- (iv) educate the public about the safe road user behaviour to emulate at the work zones;
- (v) tell the public how to stay informed or where to inquire about road safety issues at the work zones (name, telephone, mobile number of the contact person; and
- (vi) indicate the office hours of relevant offices.

E. Install traffic control devices at the work zones and traffic diversion routes

10. The purpose of installing traffic control devices at the work zones is to delineate these areas to warn, inform, and direct the road users about a hazard ahead, and to protect them as well as the workers. As proper delineation is a key to achieve the above objective, it is important to install good traffic signs at the work zones. The following traffic control devices are used in work zones:

- Signs
- Pavement Markings
- Channelizing Devices
- Arrow Panels
- Warning Lights

11. Procedures for installing traffic control devices at any work zone vary, depending on road configuration, location of the work, construction activity, duration, traffic speed and volume, and pedestrian traffic. Work will take place along major roads, and the minor internal roads. As such, the traffic volume and road geometry vary. The main roads carry considerable traffic; internal roads are narrow but carry very less traffic. However, regardless of where the construction takes place, all the work zones should be cordoned off, and traffic shifted away at least with traffic cones, barricades, and temporary signs (temporary “STOP” and “GO”).

12. **Figure A2 to Figure A12** illustrates a typical set-up for installing traffic control devices at the work zone of the area, depending on the location of work on the road way, and road geometrics:

- Work on shoulder or parking lane
- Shoulder or parking lane closed on divided road
- Work in Travel lane
- Lane closure on road with low volume
- Lane closure on a two-line road with low volume (with yield sign)
- Lane closure on a two-line road with low volume (one flagger operation)
- Lane closure on a two lane road (two flagger operation)
- Lane closure on a four lane undivided Road
- Lane closure on divided roadway
- Half road closure on multi-lane roadway
- Street closure with detour

13. The work zone should take into consideration the space required for a buffer zone between the workers and the traffic (lateral and longitudinal) and the transition space required for delineation, as applicable. For the works, a 30 cm clearance between the traffic and the temporary STOP and GO signs should be provided. In addition, at least 60 cm is necessary to install the temporary traffic signs and cones.

14. Traffic police should regulate traffic away from the work zone and enforce the traffic diversion result from full street closure in certain areas during construction. Flaggers/ personnel should be equipped with reflective jackets at all times and have traffic control batons (preferably the LED type) for regulating the traffic during night time.

16. In addition to the delineation devices, all the construction workers should wear fluorescent safety vests and helmets in order to be visible to the motorists at all times. There should be provision for lighting beacons and illumination for night constructions.

Figure A2 & A3: Work on shoulder or parking lane & Shoulder or parking lane closed ondivided road)




Figure A4 & A5: Work in Travel lane & Lane closure on road with low volume





Figure A6 & A7: Lane closure on a two-line road with low volume (with yield sign) & Lane closure on a two-line road with low volume (one flagger operation)





Figure A8 & A9: Lane closure on a two lane road (two flagger operation) & Lane closure on a four lane undivided Road





Figure A10 & A11: Lane closure on divided roadway & Half road closure on multi-lane roadway






Figure A12: Street closure with detour



Appendix 5: Emergency Response Plan – (Chlorine Leakage, Sewer Network Operation, power outage at sewage pumping station etc)

Section 1.

System Information

Keep this basic information easily accessible to authorized staff for emergency responders, repair people, and the news media.

System information

System Name and Address	Harihara City Sewerage System, City Municipal Council (CMC), Harihara	
Directions to the System	Towards North from Halladakeri, Pumping Station to STP	
Basic Description and Location of System Facilities	72.16 km of sewer pipeline 150-700 mm diameter, and procurement of Jetting Machine, Construction of four Sewage Lift station at Keshavanagar park, Amravathi colony, Guttur & APMC Yard Construction of 18 MLD capacity STP with FAL	
Population Served and Service Connections	156,725 people – Intermediate Year 2031	7500 Connections
System Owner	Commissioner, Harihara CMC	
Name, Title, and Phone Number of Person Responsible for Maintaining and Implementing the Emergency Plan	M.K Nalavadi, Commissioner, CMC Harihar.	08192 244266 Phone 9448326494 Mobile

Section2.

Chain of Command – Lines of Authority

The first response step in any emergency is to inform the person at the top of this list, who is responsible for managing the emergency and making key decisions.

Chain of command – lines of authority

Name and Title (as required)	Examples of Responsibilities During an Emergency	Contact Numbers
M.K Nalavadi, Commissioner, CMC Harihar.	Responsible for overall management and decision making for the water & wastewater system. The Wastewater System Manager is the lead for managing the emergency, providing information to regulatory agencies, the public and news media. All	08192 244266 Phone 9448326494 Mobile

Name and Title (as required)	Examples of Responsibilities During an Emergency	Contact Numbers
	communications to external parties are to be approved by the manager.	
Mr. K.H Chandrashekar Asst. Executive Engineer (Sewerage Manager)	In charge of operating the wastewater systems, performing inspections, maintenance and sampling and relaying critical information, assessing facilities, and providing recommendations to the system manager.	08192 244266 Phone 9448494912 Mobile
Mr. N.T Kodi Bhimarao Sewer Inspector (Sewerage System Operator)	In charge of running treatment plants and chlorine handling system, performing inspections, maintenance and sampling and relaying critical information, assessing facilities, and providing recommendations to the system manager.	08192 244266 Phone 8050122080 Mobile
Mr. Mahantesh Bilagi Office Administrator	Responsible for administrative functions in the office including receiving phone calls and keeping a log of events. This person will provide a standard carefully pre-scripted message to those who call with general questions. Additional information will be released through the Sewer system manager.	08192 244266 Phone
Mr. K. Hanumantha Field Staff (crew)	Delivers door hangers, posts notices, and supports Sewer system operator.	7760079853 Mobile

Section 3 Events that Cause Emergencies

The events listed below may cause Sewerage system emergencies. They are arranged from highest to lowest probable risk.

Events that cause emergencies

Type of Event	Probability or Risk (High-Med-Low)	Comments
Burst of sewer line	High	Alert the whole system
Leak of sewer line	Medium	Alert the O & M Team
Overflow of sewer line	Low	Alert the O & M Team

Section 4

Emergency Notification

Notification call-up lists - Use these lists to notify first responders of an emergency.

Emergency Notification List				
Organization / Department	Name & Position	Telephone	Night or Cell Phone	Email
Harihara, CMC	Santhosh Kumar .A Sewer System Inspector	08192 244266 Phone	8095138657 Mobile	
Harihara, CMC	Mahesh Kodbal Environment Engineer	08192 244266 Phone	9482733562 Mobile	
Harihara, CMC	K.H Chandrashekar Asst. Exe. Engineer	08192 244266 Phone	9448494912 Mobile	itstaff_ulb_harihar@yahoo.com

Priority Customers				
Organization or Department	Name & Position	Telephone	Night or Mobile Phone	Email
Domestic customers	7500 Nos.	As per Data Base		

Notification List				
Organization or Department	Name & Position	Telephone	Night or Mobile Phone	Email
Police	Megaraja PSI Harihar	08192 241235		
Regulatory Agency : Karnataka State Pollution Control Board	Regional Officer	08192-252895	93412-38714	davangere@kspcb.gov.in
Natural Disasters Department, DC Office,Davanagere	Mr. Vijitashwa	08192-272914		

Service / Repair Notifications				
Organization or Department	Name & Position	Telephone	Night or Mobile Phone	Email
Bescom Electricity Supply Company	Rudrappa B AEE Bescom	08192 242235	9448279034	aeehrrbescom@gmail.com
Electrician	Pradeep		9448482224	
Sewerage System operator/manager	Syed Usman Operator		7441334535	
Telephone	Mr. Narayana,		9449065611	

Service / Repair Notifications				
Organization or Department	Name & Position	Telephone	Night or Mobile Phone	Email
Department	Assistant Engineer, BSNL			
Water Connections	Mr K.H Chandrashekar Asst. Executive Engineer	08192 244266	9448494912	
Plumber	Sabjan Shiek		9008065507	
Pump Supplier	Yet To Procure			
"Call Before You Dig"	CMC Emergency	08192 242030		
Rental Equipment Supplier	To be Identified			
Pipe Supplier	To be identified			

Notification procedures

Notify Sewerage Network system customers

Who is Responsible:	Mr. K. Hanumantha, Field Staff (crew)
Procedures:	Inform both verbal (through telephone) & in writing.

Alert local law enforcement, or regulatory officials, and local health agencies

Who is Responsible:	M.K Nalavadi, Commissioner, CMC Harihar.
Procedures:	Inform both verbal (through telephone) & in writing.

Contact service and repair contractors

Who is Responsible:	Mr K.H Chandrashekar, Asst. Executive Engineer
Procedures:	Prequalified contractors shall be invited through standard official procedures

Procedures for issuing a health advisory

Who is Responsible:	Sanitary Inspector, CMC, Harihar
Procedures:	Through Public Address System through announcement, through media.

Other procedures, as necessary

Who is Responsible:	Mr K.H Chandrashekar, Asst. Executive Engineer, CMC, Harihar (Sewerage Manager)
Procedures:	Inform both verbal (through telephone) & in writing.

Section 5
Effective Communication
Designated public spokesperson

Designate a spokesperson (and alternate) and contact regulatory agency for delivering messages to the news media and the public.

Designate a spokesperson and alternates

Spokesperson	Alternate
M.K Nalavadi, Commissioner, CMC Harihar.	Mr K.H Chandrashekar, AEE

Section 6
The Vulnerability Assessment

This is an evaluation of each Sewerage system component to identify weaknesses or deficiencies that may make them susceptible to damage or failure during an emergency. It also assesses facilities for security enhancements that may guard against unauthorized entry, vandalism, or terrorism.

Facility vulnerability assessment and improvements identification

System Component	Description and Condition	Vulnerability	Improvements or Mitigating Actions	Security Improvements
Collection System	Tampering Manhole	Manhole covers	Heavy Duty Covers provisioned	
Sewage Pumping	Disconnect power supply	Power supply	Alternate DG Set provisioned	Pump operator
Other Considerations				

Section 7.
Response Actions for Specific Events

In any event there are a series of general steps to take:

1. Analyze the type and severity of the emergency;

2. Take immediate actions to save lives;
3. Take action to reduce injuries and system damage;
4. Make repairs based on priority demand; and
5. Return the system to normal operation.

The following tables identify the assessment, set forth immediate response actions, define what notifications need to be made, and describe important follow-up actions.

A. Power outage

Assessment	Monitor the pumps for non functional
Immediate Actions	Operate the DG sets
Notifications	Enter in the log book , the time out and time in Inform Electrician at 9448482224 Inform the Head of the organization on status of power supply
Follow-up Actions	Initiate actions to procure the utilized fuel and store always in advance

B. Collection system blockage or line break

Assessment	Information received are assessed /verified by quick visit to site
Immediate Actions	Inform and organize the suction cum jetting machine to the spot to remove blockages
Notifications	Inform Santhosh Kumar .A - Sewer System Inspector Inform the details to Head for urgent actions to mobilize the resources
Follow-up Actions	Verify the job is done and its performance

C. Collection system pumping facilities failure

Assessment	Through sensors and with auto starters and monitored by the Pump operator
Immediate Actions	Pump operator shall operate the Standby pump (100% capacity provisioned)
Notifications	Inform Syed Usman Sewerage System Operator Inform for repairs/replacement to the Head
Follow-up Actions	Immediate repair works and monitor the rectification work performance

D. Vandalism or terrorist attack

Assessment	Inspect the sewer line and other infrastructures for any leak/cracks
------------	----------------------------------------------------------------------

Immediate Actions	Rectify the stretches with the available material and indent for new materials for fast track supply
Notifications	Inform the loss of infrastructure with photographs to the Head for lodging a complaint with police department
Follow-up Actions	Monitor the rectification work performances

E. Flood

Assessment	Inspect the sewer line and other infrastructures for any leak/cracks
Immediate Actions	Rectify the stretches with the available material and indent for new materials for fast track supply
Notifications	Inform the loss of infrastructure with photographs to the Head for actions Inform Mr. Vijitashwa, Natural Disasters Department, DC Office, Davanagere , Contact No. : 08192-272914
Follow-up Actions	Monitor the rectification work performances

F. Earthquake

Assessment	Inspect the sewer line and other infrastructures for any leak/cracks
Immediate Actions	Rectify the stretches with the available material and indent for new materials for fast track supply
Notifications	Inform the loss of infrastructure with photographs to the Head for actions Inform Mr. Vijitashwa, Natural Disasters Department, DC Office, Davanagere , Contact No. : 08192-272914
Follow-up Actions	Monitor the rectification work performances

G. Hazardous materials spill into collection system

Assessment	Regular laboratory assessment of quality of influent sewage
Immediate Actions	Based on type of materials suitable technology shall be adopted to restore the system
Notifications	To quantify the spill and inform in writing to the Head for urgent action Inform Mr. Vijitashwa, Natural Disasters Department, DC Office, Davanagere , Contact No. : 08192-272914
Follow-up Actions	Inform the respective Head to inform/takeup action with concerned Agency responsible for Spill and get compensation to restore to original condition

H. Electronic equipment failure

Assessment	Shall be monitored on regular basis by Pump operator
------------	------------------------------------------------------

Immediate Actions	Shall call the supplier during warranty period/AMC person for fast track rectification
Notifications	Shall notify to the head of the organization
Follow-up Actions	Immediate repair/replacement

I. Other

Assessment	
Immediate Actions	
Notifications	
Follow-up Actions	

Section 8 . Returning to Normal Operation



Returning to normal operations

Action	Description and Actions
Monitor regularly	Frequency of monitoring, feed backs etc

Section 9

Plan approval

This plan is officially in effect when reviewed, approved, and signed by the following people:

Name/Title	Signature	Date
M.K Nalavadi, Commissioner, CMC Harihar.		
Mr Rajashekharaiiah K M Asst. Executive Engineer		

Section 10.**Certificate of Completion**

I certify to the Government of Karnataka that this Sewerage Network system – Harihara City Sewerage Network system, has completed an Emergency Response Plan (ERP).

I certify that this document was prepared under my direction or supervision.

Sewerage Systems:

Harihara City Sewerage System,

 System Name: City Municipal Council (CMC), Harihara

 Address: City Municipal Council (CMC), Harihara

Print Name of Person Authorized to Sign this Certification on behalf of the System:

M.K. Nalavadi

 Title: Commissioner

Signature:



 Phone: 08192 244266 Phone Fax:

Email: _____

Completion of the following:

- ☐ Security Vulnerability Assessment
☐ Emergency Response Plan

 Source: www.rcap.org (modified)

Appendix 6: Minutes of the Stakeholder Consultation Meeting/ Public Consultation Process during Design phase

The meeting was attended by key stakeholders from four project towns of Byadgi, Ranebennur, Harihar and Davangere including public/elected representatives from each town, ULB officials, officials from other line departments and executing agency KUIDFC, and NGOs/CBOs. The meeting was chaired by Davangere District Deputy Commissioner,

The PPTA consultants made detailed presentations – in Kannada and English on overall program, pilot towns, technical studies, poverty social development aspects, and environmental and social safeguard issues related to proposed subprojects in respective towns.

Harihar Town Meeting Session

Mr. Vishwanath, president of Harihar CMC made following comments:

- Two ELSRs proposed in the town may not be adequate
- Water supply system should have minimum number of valve operations.
- Concerned about design of existing water supply system and water tariff.
- Harihara ULB engineers suggested that, sewer network proposed in KISWRMIP is not adequate as the proposed network under KMRP is further reduced to 46 km.
- Contractors leaving the trenches open for extended periods during construction causing inconvenience and risk of accidents.(this is with reference to ongoing works in Harihar)
- ASI permission may not be required for the works; PPTA Team clarified that ASI permission will be required for any works within 300 m of Harihareshwara Temple in the town; the Harihar CMC and KUIDFC PIU Harihar engineers indicated that the permission from ASI has been obtained for works under KMRP, and same should be obtained again for these works also

KUIDFC

- Mr.ArifullahSharief stated that, the Draft Feasibility Studies (DFSs) are subject to change to address stakeholder comments and concerns.
- Mr.ArifullahSharief suggested to use Ashraya Scheme Government Order(GO) for land acquisition in Byadgi and other ULB, if required. (GO states that, compensation for land acquisition can be paid at 3 times to the guidance value of the land)


Other discussions

- Provision for Sewer Connections – include connection cost as a separate item. Check with project staff of KMRP/NKUSIP.
- Surrounding areas of ULBs and gaps in the existing sewerage system of the town – Check whether the villages and settlements are within the ULB's jurisdiction/ boundary and also population densities.
- Demarcate the roads where larger diameter sewers and WS mains are proposed in all ULBs, to carryout sample surveys and to check impacts during construction. Identify streets where complete road closure is required?
- Maps or drawings to be prepared to show proposals/ options for both water supply and wastewater system.

- Refine the cost estimates to show following items separately: Laying of sewer network: Road restoration cost; Construction of collection chambers and connections from individual properties to collection chambers; Land cost for STPs and Pumping Stations; Construction cost of STP
- Identify industrial demand and location for recycling treated wastewater
- Preparation of comparison table for the selection of pipe material for sewerage and water supply system
- Plan awareness program for the sanitation in each ULB

PUBLIC CONSULTATION PROCESS - HARIHARA – During Design Phase (September 2013)





PUBLIC CONSULTATION PROCESS – During Design Phase (December 2013)

Issues discussed

- Awareness and extent of the project and development components
- Benefits of Project for the economic and social upliftment of Community
- Labour availability in the Project area or requirement of outside labour Involvement
- Local disturbances due to Project Construction Work
- Water logging and drainage problem if any
- Forest and sensitive area nearby the project site
- Movement of wild animal nearby the city

Date & time of Consultation:

26.12.2013 at 10.30 AM , Location :- Guttur & Harlapura, Harihar.

27.12.2013 at 10 AM, Location:- Keshav Nagar, Amaravathi Colony & Amaravathi, Harihar

Table: Issues of the Public Consultation- Design phase UGD - Harihara

Sr. No.	Key issues/Demands	Perception of community	Action to be Taken
1.	Awareness of the project-including coverage area.	<ul style="list-style-type: none"> • Since there is no settlement in the UGD Work execution of the pipeline in (ROW). so public consultation was done • The people of the town are well versed with the proposed UGD Project. As per the local people, the shah technical consultants have informed them by open houses and discussions regarding the proposed laying of the UGD pipe line and new lift stations. 	The nearby residents should be associated at the most after proper discussions with them.
2.	In what way they may associate with the project.	<ul style="list-style-type: none"> • The local people are of the view that they may be hired depending upon their efficiency and expertise. • People of repute in the local area have also assured that if they are well informed on time regarding the project, they will assist accordingly. • The local people wanted that they should be involved from the initial decision making phase onwards so that they can participate at every stage. 	Preference will be given to the local labour during the implementation of the project as per the requirement. If required assistance should be Taken from people of local repute.
3.	Presence of any forest, wildlife or any	UGD project is implemented in Residential areas .so During the consultation, it was found that there will	UGD project is implemented in Residential areas .

Sr. No.	Key issues/Demands	Perception of community	Action to be Taken
	sensitive/unique environmental components nearby the project.	be no such impact	
4.	Presence of historical/cultural/religious sites nearby.	Sites of cultural/ historic/ religious importance were not found in the close proximity of the proposed project site.	---
5.	Un favorable climatic condition.	Season is not appropriate to commence the work as the temperature reaches about 36°C. During the heavy rains, there might arise some problems in the execution of the project.	Suitable climatic conditions will be considered for execution planning
6.	Drainage and sewerage problem facing.	Due to poor drainage condition people suffer from water stagnancy in their area. No sewerage system in the project area.	The proposed sewerage system will Improve the sewerage conditions.
7.	Present solid waste collection and disposal problem.	The Municipal Board takes care of the solid waste management of Harihar city.	Proper solid waste management System should be implemented.
8.	Availability of labour during construction time.	Sufficient labors are available.	Availability of labor is not a problem here, if required labor from nearby areas will be hired.
9.	Access road to project site.	UGD pipelining is execution in (ROW) there is no accessible via road from all sides	---
10.	Perception of villagers on tree felling and afforestation.	The local people were of the view that trees should not be cut; if necessary it should be minimum in number and number of trees cut should be replaced by planting trees in the nearby areas.	It has been explained that during implementation phase of the UGD pipe line, there is no tree is going to be affected.
11.	Dust and noise pollution and disturbances during construction work.	People are aware of the fact that during Construction work some amount of dust and noise will arise. But they want that it should be minimized as much as possible. It has been explained that as per Safeguard policy of the project for abatement of pollution, control system will be considered. Vehicles movement will be controlled & appropriate measure will be taken to combat the same.	PUC certified vehicles should be used during material handling and Transportation activities. Sprinkling of water should be done in order to minimize the fugitive dust emissions.
12.	Setting up of the workers camp site within the village/project locality.	As per the people, local laborers should be hired which will minimize the requirement of setting of a temporary work shelter.	Preference will be given to the local labour during the implementation of the project as per the requirement.

Sr. No.	Key issues/Demands	Perception of community	Action to be Taken
13	Safety of residents during constriction phase and applying of vehicle for construction activities.	People were of the view that safety measures like cautionary boards, signals, Barricades should be used at the project site in order to minimize any mishap.	Safeguard policy should be Implemented in order to minimize
14	Requirement of enhancement of other facilities.	The people were of the thought that UGD is successfully implemented in our city. They are required the CC roads, drainage facilities in the city.	Actions should be taken in order to Improve the standard of living.
15.	Whether local people agreed to sacrifice (their lands cultivable or not) for beneficial project after getting proper compensation.	The nature of the project does not involve Any land acquisition from the local people. UGD works are implemented in (ROW). Government land has been acquired for the proposed project activity.	For Lift station the land owners have voluntarily agreed

NAME AND POSITION OF PERSONS CONSULTED:

**26.12.2013 at 10.30 AM , Location :- Guttur & Harlapura, Harihar.
(Harihar. Residents.)**

Mr. Basappa Ramappa
Mr. Harish H
Mr. Girish K
Mr. Kotresh. L
Mr. Chaman Sab
Mr. Virupakshappa.
Mr. Vasanth Achar.
Mr. Mallappa. B
Mr. Vishal. N
Mr. Tejas. D. K
Mr. Virupakshagowda. G P Member

**27.12.2013 at 10 AM, Location:- Keshav Nagar, Amaravathi Colony & Amaravathi,
Harihar
(Harihar Residents.)**

Mr. Murulidhar K
Mr. Krishan P
Mr. Malpani G
Mr. SureshGowdra. P
Mr. Siddanna T.
Mr. Rafik M
Mr. Gangadhar. P.
Mr. Harish K
Mr. Hanumanthappa. M
Mr. Dr. Biradar.

Summary of outcome:

The various issues related to the proposed project of design, construction, supply erection, testing, commissioning & O&M of UGD project, we have been discussed at the residents of the HARIHAR city area of the project site with the local people. The local people were of the view that they are aware about the ongoing work which KUIDFC-KMRP. The people are in favor of the commissioning of the UGD project. The problem faced by them are mainly lack of health and hygienic conditions and facing the number of water problems. They were afraid that bad odor would pose problem for them. They also wished that local people should be given opportunities during the project period. People want their problems should be heard and solutions for them should be implemented during the implementation phase. People are ready to extend all types of support during execution of the project. They also expressed that along with the UGD Project, they wanted drainage and solid waste management projects also be considered.



Appendix 7: Environmental Audit of the Existing Water Treatment Plant in Harihar

I. Introduction

1. The objectives of this environmental audit are to (i) assess the compliance of the existing water treatment plant (WTP) to be rehabilitated/augmented during the implementation of KISWRMIP with environmental legislation; (ii) improve environmental performance through monitoring the effectiveness of the management system; and (iii) increase the Harihar TMC's knowledge of itself and its activities, thus increasing its ability to continually improve and minimize future potential liabilities.

2. The environmental audit was carried out by the PPTA consultants during IEE report preparation from May 2012 to December 2012. The methodology adopted for this audit was to initially review existing plans and technical information and list various activities being carried out in the WTP. Due diligence was carried out to physically check whether environmental performance, health and safety, etc. were in compliance with national and state prescribed standards and guidelines. Team visited the WTP and observed operations. Meetings and discussions with key personnel were held in the various stages of the audit. Various documentations regarding the operational aspects were also checked.

3. A more detailed environmental audit and risk assessment shall be carried out by competent and independent third party auditors during detailed design stage.

II. Description of Existing Water Treatment Plant at Harihar

Location	Harihar Town Latitude: 14° 31' N Longitude: 75°48' E
Start of operation (year)	2003
Owned by	CMC Harihar
Contact person and designation	Mr Malatesh CM Junior Engineer +91 9845140606
Capacity	13 million liters per day (MLD)
Water supply source	Tungabhadra River (intake at Kawaletty 5 km from upstream of Harihar)
Water treatment process	<p><u>Technology:</u> The treatment process is conventional, and has following units: Cascade Aerator, Raw Water Channel with Parshall Flume for continuous flow measurement, Coagulant & Flocculent chemical makeup tanks, Flash Mixing tank, Clarifier including a flocculation zone in the centre, Four sand filters, Chlorine gas storage cylinders and dosing unit, back wash water storage for filters</p> <p><u>Materials:</u> All civil structures are made of reinforced cement concrete, and mechanical units like the</p>

	<p>clariflocculator bridge, etc. are of mild steel.</p> <p><u>Process:</u> the water from raw water pumping main enters into the inlet, and the first unit is cascade aerator. After aeration water passes through parshall flume, where flow is measured. Coagulant and flocculent chemicals (alum and polymer) are added to the water, and mixed in the flash mixer tank, and then flows into clariflocculator. Clarified water flows into sand filters (4 no,s) for filtration and the filtered water is disinfected with chlorine, and allowed to flow into clear water tank from where water pumped into service reservoirs for distribution</p> <p>.</p>
Backwash water and sludge management	<p>-filter backwash water is let into open drains as there is no recycling of backwash into inlet</p> <p>- the settled sludge from the bottom of the clarifier tank is periodically flushed into the drains.</p> <p>-This practice of discharge of backwash and sludge directly into the drains, wastes water, pollutes and silts receiving water bodies.</p> <p>-the untreated backwash and sludge flushing ultimately reaches disposed into River Tungabhadra which is flowing near the site.</p>
Chlorination system	<p>Chlorine dosage system is not proper; there are no safety precautions in place.</p> <p>Chlorine cylinders (900 kg tonners) are placed haphazardly at the facility; the dosage system is not properly functional; no safety systems like leak detection or emergency alarm or lime slurry pit available in the facility. Operators are not aware of safety measures or actions to be performed during any emergency.</p>

III. Compliance with Applicable National and State Laws, Rules, and Regulations

Law, Rules, and Regulations	Description and Requirement	WTP at Harihar
		<i>Y = compliant (if applicable, specify expiration date of permit/clearance)</i> <i>N = non-compliant¹ N/A = not applicable (state justification)</i>
EIA Notification	The EIA Notification of 2006 and 2009 (replacing the EIA Notification of 1994) states that environmental clearance is required for certain defined activities/projects.	N/A Environmental clearance is not required as WTPs are not listed in the EIA Notification's "Schedule of Projects Requiring Prior Environmental Clearance"
Manufacture, Storage, and Import of Hazardous Chemical Rules, 1989	Storage of chlorine (threshold quantity greater than 10 tons but less than 25 tons) in WTPs will require clearance from Karnataka Pollution Control Board (WBPCB).	N/A Normally 1 or 2 tonners (of capacity 900 kg) are stored at the site
Water (Prevention and Control of Pollution) Act of 1974, Rules of 1975, and amendments	Consent to operate from KSPCB	N/A In Karnataka, WTPs do not require consent from KSPCB
Air (Prevention and Control of Pollution) Act of 1981, Rules of 1982 and amendments.	Consent to operate from KSPCB	no source of air emissions (e.g., standby power generators)
Environment (Protection) Act, 1986 and CPCB Environmental Standards	Emissions and discharges from the facilities to be created, refurbished, or augmented shall comply with the notified standards.	
	a. Air emissions	no monitoring conducted
	b. Effluent	no monitoring conducted
CPHEEO Drinking Water Quality	Applicable standards for drinking	N –

¹Compliant = There is sufficient and appropriate evidence to demonstrate that the particular regulatory requirement has been complied with; non-compliant = clear evidence has been collected to demonstrate the particular regulatory requirement has not been complied with.

Law, Rules, and Regulations	Description and Requirement	WTP at Harihar
		<i>Y = compliant (if applicable, specify expiration date of permit/clearance)</i> <i>N = non-compliant¹ N/A = not applicable (state justification)</i>
Standards	water at the consumer end	No regular monitoring is conducted; Although period monitoring is said to be conducted with the help of outside laboratories no results are readily available There is no laboratory at the WTP
Noise Pollution (Regulation and Control) Rules, 2002 amended up to 2010	Applicable ambient noise standards with respect to noise for different areas/zones	no monitoring conducted
National Institute of Occupational Safety and Health (NIOSH) Publication No. 98-126	Applicable noise exposure levels and duration that no worker exposure shall equal or exceed	no monitoring conducted
Forest (Conservation) Act, 1980 and Forest Conservation Rules, 2003 as amended	As per Rule 6, every user agency, who wants to use any forest land for non-forest purposes shall seek approval of the central government.	N/A WTPs are not located in notified forest lands.
Ancient Monuments and Archaeological Sites and Remains Rules of 1959	No development activity is permitted in the "protected area," and all development activities likely to damage the protected property are not permitted in the "controlled area" without prior permission of the Archaeological Survey of India (ASI). Protected property includes the site, remains, and monuments protected by ASI or the State Department of Archaeology.	N/A
The Child Labor (Prohibition and Regulation) Act, 1986	No child below 14 years of age will be employed or permitted to work in any of the occupations set forth in the Act's Part A of the Schedule or in any workshop wherein any of the processes set forth in Part B of the Schedule are present.	No children between the ages of 14 and 18 will engage in hazardous work.

IV. Institutional Arrangement

Parameter	Palta Water Works
Operations	7 days a week

Parameter	Palta Water Works
	24 hours a day 3 working shifts per day
Manager per shift	1 junior engineer
Water supply engineer on-site	
Estimated number of technical employees on-site per shift	2-3 staff
Estimated number of laborers on-site per shift	-
Estimated number of employees in charge of environmental management and monitoring	-
Frequency of water quality monitoring (raw water)	-
Frequency of water quality monitoring (treated water for distribution)	-
Frequency of water quality monitoring (sludge supernatant)	not conducted
Frequency of water quality monitoring (WTP effluents)	not conducted
In-house laboratory for water quality analyses (Yes/None). If none, provide name of third-party laboratory.	No in house laboratory

V. Corrective Action Plan

	Gaps	Corrective Action	Time Frame	Responsible Person	Indicator for CMC/ KUIDFC	Indicator for ADB	Budget
A. Compliance With National, State, and Local Laws and Rules							
1	Monitoring of raw and treated water as per CPHEEO Drinking Water Quality Standards	Conduct regular monitoring of water (frequency, parameters and methodology as per CPHEEO Manual requirements for drinking water supply.	O & M phase	Harihar CMC (during O&M phase)	Provision of laboratory as part of the subproject and budget Inclusion in the Environmental Monitoring Program	ADB to approve IEE with EMP prior to bidding	Included in CMC cost (during O&M phase)
2	Monitoring of air emissions and effluent not being conducted	EMP to include air emissions and effluent monitoring	Construction phase O&M phase	Contractors (during construction phase) Harihar CMC (during O&M phase)	EMP implementation to include monitoring of air emissions and effluent.	ADB to approve IEE with EMP prior to bidding	Included in contractors cost (during construction phase) Included in CMC cost (during O&M phase)
3	Monitoring of ambient noise levels	EMP to include noise level	Construction phase	Contractors (during construction)	EMP implementation to	ADB to approve IEE with EMP prior	Included in contractors cost (during

	Gaps	Corrective Action	Time Frame	Responsible Person	Indicator for CMC/ KUIDFC	Indicator for ADB	Budget
	not being conducted	monitoring	O&M phase	phase) Harihar CMC (during O&M phase)	include monitoring of ambient noise levels.	to bidding	construction phase) Included in CMC cost (during O&M phase)
4	Monitoring of workers' noise exposure levels and duration not being conducted	EMP to include worker noise exposure level and duration monitoring	Construction phase O&M phase	Contractors (during construction phase) CMC (during O&M phase)	EMP implementation to include monitoring of workers noise exposure levels and duration.	ADB to approve IEE with EMP prior to bidding	Included in contractors cost (during construction phase) Included in CMC cost (during O&M phase)
B. Institutional Arrangement							
1	Unidentified employees responsible for environmental management and monitoring	PMU to designate environmental coordinators for EMP implementation	During program implementation	CMC	PMU Environmental Coordinators to work closely with WTP staff. IEE with EMP to specify TOR of PMU Environmental Coordinators	Institutional arrangement for EMP implementation clearly defined in the IEE. ADB to approve IEE with EMP prior to bidding.	Included in CMC cost
2	No information on capacity of WTP engineers to conduct environmental quality monitoring	Build capacity of CMC, PMU Environmental Coordinators, and WTP operators	During program implementation	PIU/ consultant Team	Number of trainings conducted	Semi-annual report to include documentation of trainings conducted	Included in DSC cost
C. Others							
1	No documentation of complaints/grievances from people regarding noise/odor	Public consultation to include stakeholders from communities adjacent to the WTP	During program implementation	DSC, Contractors, and CMC	GRM documentation and reporting all throughout the program implementation	Semi-annual report to include summary of complaints/grievances, remedial actions taken, and, if necessary, additional environmental mitigation measures	Included in CMC cost
2	Physical and chemical quality of	EMP to include supernatant	Decommission phase and defects	Contractors (during decommissioning)	Results to be submitted to PMU	Semi-annual report to ADB (during	Included in contractors cost (during

	Gaps	Corrective Action	Time Frame	Responsible Person	Indicator for CMC/ KUIDFC	Indicator for ADB	Budget
	supernatant not being determined prior to discharge.	monitoring	liability period O&M phase	sioning and defects liability period) CMC (during O&M)		decommissioning and defects liability period)	decommissioning and defects liability period) Included in CMC cost (during O&M phase)
3	Sludge quality not being determined prior to reuse as raw material in manufacturing bricks	EMP to include sludge quality monitoring	Decommission phase and defects liability period O&M phase	Contractors (during decommissioning and defects liability period) CMC (during O&M)	Results to be submitted to PMU	Semi-annual report to ADB (during decommissioning and defects liability period)	Included in contractors cost (during decommissioning and defects liability period) Included in CMC cost (during O&M phase)

Appendix 8. Monitoring and Reporting Formats

1. SAMPLE MONTHLY REPORTING FORMAT FOR CONSTRUCTION SUPERVISION SPECIALIST

This template must be included as an appendix in the EIA / IEE that will be prepared for the project. It can be adapted to specific project as necessary.

a. Introduction

- Overall project description and objectives
- Description of sub Projects
- Environmental Category of the sub projects.
- Details of site personnel and / or consultants responsible for environmental monitoring
- Overall project and sub project progress and status.

No.	Sub Project Name	Status of the Sub Project			List of works	Progress of works
		Pre-Construction	Construction	Operational Phase		

b. Compliance Status with National / State / Local Statutory Environmental Requirements

No	Sub Project Name	Statutory Environmental Requirements	Status of Compliance	Action Required

c. Compliance Status with Environmental Loan Covenants

No (List schedule and Paragraph Number of Loan Agreement)	Covenant	Status of Compliance	Action Required

d. Compliance Status with the Environmental Management and Monitoring Plan

- Provide the monitoring results as per the parameters outlined in the EMP. Append supporting documents where applicable, including Environmental Site Inspection Reports.
- There should be reporting on the following items which can be incorporated in the checklist of routine Environmental Site Inspection Report followed with a summary in the semi –annual report send to ADB. Visual assessment and review of relevant site documentation during the routine site inspection needs to note and record the following
- What are the dust suppression techniques followed for site and if any dust was noted to escape the site boundaries.
- If muddy water was escaping site boundaries or muddy tracks were seen on adjacent roads
- Adequacy of type of erosion and sediment control measures installed on site, condition of erosion and sediment control measures including if these were intact following heavy rain.
- Are their designated areas for concrete works and refuelling
- Are their spill kits on site and if there are site procedure for handing emergencies
- Is there any chemical stored on site and what is the storage condition?
- Is there any dewatering activities, if yes, where is the water being discharged ?
- How are the stockpiles being managed ?
- How is solid and liquid waste being handled on site
- Review of the complaint management system

- Checking if there are any activities being under taken out of working hours and how that is being managed.

Summary Monitoring Table

Impacts (List from IEE)	Mitigation Measures (List from IEE)	Parameters Monitored (As a minimum those identified in the IEE should be monitored)	Method of Monitoring	Location of Monitoring	Date of Monitoring Conducted	Name of Person Who Conducted the Monitoring
Design Phase						
Pre-Construction Phase						
Construction Phase						
Operational Phase						

Overall Compliance with CEMP/ EMP

No.	Sub- Project Name	EMP/ CEMP Part of Contract Documents (Y/N)	CEMP/ EMP Being Implemented (Y/N)	Status of Implementation (Excellent/ Satisfactory/ Partially Satisfactory/ Below Satisfactory)	Action Proposed and Additional Measures Required

Approach and methodology for environmental monitoring of the project

- Brief description on the approach and methodology used for environmental monitoring of each sub-project

Monitoring of environmental IMPACTS on PROJECT SURROUNDINGS (ambient air, water quality and noise levels)

- Brief discussion on the basis for monitoring
- Indicate type and location of environmental parameters to be monitored
- Indicate the method of monitoring and equipment to be used
- Provide monitoring results and an analysis of results in relation to baseline data and statutory requirements

As a minimum the results should be presented as per the tables below.

Air Quality Results

Site	Date of Testing	Site Location	Parameters (Government Standards)		
			PM10 µg/m3	SO2 µg/m3	NO2 µg/m3
Site	Date of Testing	Site Location	Parameters (Monitoring Results)		
			PM10 µg/m3	SO2 µg/m3	NO2 µg/m3

Noise Quality Results

Site No.	Date of Testing	Site Location	LAeq (dbA) (Government Standard)	
			Day Time	Night Time
Site No.	Date of Testing	Site Location	LAeq (dbA) (Monitoring Results)	
			Day Time	Night Time

SUMMARY OF KEY ISSUES AND REMEDIAL ACTIONS

- Summary of follow up time-bound actions to be taken within a set timeframe.

APPENDIXES

- Photos
- Summary of consultations
- Copies of environmental clearances and permits
- Sample of environmental site inspection report
- Other

SAMPLE ENVIRONMENTAL SITE INSPECTION REPORT

Project Name _____

Contract Number _____

NAME: _____ DATE: _____

TITLE: _____ DMA: _____

LOCATION: _____ GROUP: _____

WEATHER CONDITION: _____

INITIAL SITE CONDITION: _____

CONCLUDING SITE CONDITION:

Satisfactory _____ Unsatisfactory _____ Incident _____ Resolved _____ Unresolved _____

INCIDENT:

Nature of incident: _____

Intervention Steps: _____

Incident Issues

Project Activity Stage	Survey	
	Design	
	Implementation	
	Pre-Commissioning	
	Guarantee Period	

Inspection

Emissions	Waste Minimization
Air Quality	Reuse and Recycling
Noise pollution	Dust and Litter Control
Hazardous Substances	Trees and Vegetation

Site Restored to Original Condition Yes

☐☐

Signature

Sign off_____
Name

Position

Name

Position

SAMPLE CHECKLIST FOR CONSTRUCTION SAFETY

Sl. No.	Safety Issues	Yes	No	Non-Compliance	Corrective Action	Penalty	Remarks
1	Appointment of qualified construction safety officers						
2	Approval for construction safety management plan by the SC						
3	Approval for traffic management/control plan in accordance with IRC: SP: 55-2001						
4	Maintenance of the existing road stretches handed over to the contractor.						
5	Provision of temporary traffic barriers/barricades/caution tapes in construction zones						
6	Provision of traffic signboards						
7	Provision for flags and warning lights						
9	Providing plastic crash barrier						
10	Provision of adequate staging, form work, and access (ladders with handrail) for works at a height of more than 3 m						
11	Provision of adequate shoring/bracing/barricading/lighting for all deep excavations of more than 3 m depth.						
12	Demarcations (fencing, guarding, and watching) at construction sites						

Sl. No.	Safety Issues	Yes	No	Non-Compliance	Corrective Action	Penalty	Remarks
13	Provision for sufficient lighting, especially for nighttime work						
14	Arrangements for controlled access and entry to construction zones						
15	Safety arrangements for road users/pedestrians						
16	Arrangements for detouring traffic to alternate facilities						
17	Regular inspection of work zone traffic control devices by authorized contractor personnel						
18	Construction workers' safety - Provision of personnel protective equipment						
19	A. Helmets						
	B. Safety shoes						
	C. Dust masks						
	D. Hand gloves						
	E. Safety belts						
	F. Reflective jackets						
	G. Earplugs for labor						
20	Workers employed on bituminous works, stone crushers, concrete batching plants, etc. provided with protective goggles, gloves, gumboots, etc.						
21	Workers engaged in welding work shall be						


Sl. No.	Safety Issues	Yes	No	Non-Compliance	Corrective Action	Penalty	Remarks
	provided with welder protective shields						
22	All vehicles are provided with reverse horns.						
23	All scaffolds, ladders, and other safety devices shall be maintained in safe and sound condition.						
24	Regular health check up for labor/ contractor's personnel						
25	Ensuring sanitary conditions and all waste disposal procedures and methods in the camps.						
26	The contractor shall provide adequate circuit for traffic flow around construction areas, control speed of construction vehicles through road safety and training of drivers, provide adequate signage, barriers, and flag persons for traffic control						
27	Provision of insurance coverage for the contractor's personnel						

Contractor

Consultant

Appendix – 9 :CFE obtained for 8.84 MLD

ಫ್ಯಾಕ್ಸ್ / Fax : 080-25586321
 ಈಮೇಲ್ / E-mail : ho@kspcb.gov.in
 ವೆಬ್‌ಸೈಟ್ / Website : http://kspcb.gov.in


 25581383, 25589112
 25588151, 25588270
 25588142, 25586520

ಕರ್ನಾಟಕ ರಾಜ್ಯ ಮಾಲಿನ್ಯ ನಿಯಂತ್ರಣ ಮಂಡಳಿ
Karnataka State Pollution Control Board

“ಪರಿಸರಭವನ”, 1 ರಿಂದ 5ನೇ ಮಹಡಿಗಳು, ನಂ.49, ಚರ್ಚ್‌ಸ್ಟ್ರೀಟ್, ಬೆಂಗಳೂರು - 560 001, ಕರ್ನಾಟಕ, ಭಾರತ
 "Parisara Bhavana", 1st to 5th Floor, # 49, Church Street, Bengaluru - 560 001, Karnataka, INDIA

No.PCB/CEO(Non-EIA)/STP/2013/ 327 Date: 29 MAY 2013

To,
 The Chief Officer,
 City Municipal Council- Harihara,
 Davangere District.

Sir,

Sub: Consent for Establishment (CFE) under the Water (Prevention & Control of Pollution) Act, 1974, for up-gradation of Sewage Treatment Plant (STP) of capacity 8.84 MLD for treating sewage generated from City Municipal Council, Harihara, Davangere District- reg.

Ref: 1. Your CFE application enclosing design details of STP, submitted at Regional Office, Davanagere on 16.08.2012.
 2. Inspection of proposed STP location by the Regional Officer, Davanagere on 16.03.2012 & 05.07.2012.
 3. Proceedings of personal hearing held on 16.01.2013, dated: 12.02.2013.
 4. Letter dated: 05.03.2013 from CMC-Harihara, enclosing affidavit dated: 15.02.2013.

City Municipal Council- Harihara, Davangere District, have applied for CFE of the Board for up-gradation of sewage treatment plant of 8.84 MLD capacity at Sy.No. 52/P1,62/1, 55/P3, 55/P2, 55/P1, 52/P2, 62/3, 62/2, of Harihara, Davangere District, for the purpose of treating sewage generated from City Municipal Council- Harihara, Davangere District.

The Board hereby accords consent for up-gradation of STP from water pollution control point of view, subject to the following conditions:

- 1) The consent (read NOC) is related only to the pollution aspects of the said project, with respect to said location and this consent is in no way construed to give any right, in any nature to the applicant what so ever in this regard, and shall obtain all statutory clearances before commencement of the project.
- 2) This consent for establishment is valid for 5 years from date of issue.
- 3) The CMC shall not undertake expansion/ diversification/ modernization/ change of sites, etc., without prior clearance from this Board.
- 4) The CMC shall obtain necessary license/ clearance from other relevant statutory agencies before taking up construction.
- 5) There shall not be any complaints against the establishment of STP from surrounding public in respect of any kind of pollution.

ತ್ರ.ನಂ. 371/13-14
 ತಾರೀಖು 31/5/13
 ಸಹಿ AEE

CHIEF ENVIRONMENTAL OFFICER-2 (I/C)

“ಪ್ಲಾಸ್ಟಿಕ್ ಬಳಕೆ ನಿಲ್ಲಿಸಿ, ಪರಿಸರ ಪಾಲಿ ಆಗಿರಿ”
 AVOID USE OF PLASTICS- BE 'ECO' FRIENDLY

1

I. SPECIFIC CONDITIONS:

1. The CMC shall up-grade the STP system including advanced technologies after 5 years from the date of commissioning of the present STP system.
2. The CMC shall provide UGD facility for the entire Harihara Town and report to the Board.
3. The CMC shall maintain 100 mts buffer zone around the sewage treatment plant area.
4. The CMC shall take adequate measures to avoid any entry of treated/ untreated sewage into nearby nalla/ River
5. The responsibility to execute, commission, operation and maintenance of the STP will be taken by CMC authorities only.
6. The CMC shall ensure that, there shall not be any smell nuisance in the surrounding area due to the operation of the STP. Sufficient green belt shall be developed around the STP site.
7. The consent is issued without prejudice to the Court cases pending in any Hon'ble Court.

II. WATER POLLUTION CONTROL:

1. The treatment plant shall be used for the treatment of sewage only, at any point of time.
2. The quantity of sewage treated shall not exceed 6.4 MLD.
3. The CMC shall treat the sewage in the STP with Waste Stabilization Ponds (WSP) as per the proposals submitted to the Board. The CMC shall provide one effluent treatment plant as follows;
 - a. Anaerobic Pond:
Bottom Section: 75 m X 21 m
Mid Section: 81 m X 27 m
 - b. Three No's of Facultative Ponds of size:
F 1 Pond: Bottom Section: 160 m X 35 m
Mid Section: 162.70 m X 37.70 m
F 2 Pond: Bottom Section: 160 m X 35 m
Mid Section: 162.70 m X 37.70 m
F 3 Pond: Bottom Section: 125 m X 45 m
Mid Section: 127.25 m X 47.70 m
 - c. Three No's of maturation ponds of size:
M 1 Pond: Bottom section: 135 m X 35 m
Mid section: 137.25 m X 37.25 m
M 2 Pond: Bottom section: 135 m X 35 m
Mid section: 137.25 m X 37.25 m
M 3 Pond: Bottom section: 105 m X 45 m
Mid section: 107.25 m X 47.25 m
4. The CMC shall utilize the entire treated sewage for agricultural purposes after treating the same to the standards stipulated in **Annexure-I**.
5. All the treatment units shall be made totally impervious.
6. The CMC is liable to reinstate/ restore damaged or destroyed elements of environment at its cost, failing which the applicant/ occupier as the case may be shall be liable to pay the entire cost of remediation or restoration and pay in advance, an amount equal to the cost estimated by competent agency or committee.

[Signature]
CHIEF ENVIRONMENTAL OFFICER-2 (I/C)

7. The separate flow meter shall be installed to record hourly inflow & outflow of domestic effluent into the STP and maintain logbooks for hourly recording for verification of inspecting officers.

III. AIR POLLUTION CONTROL:

The CMC shall install two DG Sets of 200 KVA and 125 KVA capacities, as on alternative power supply for STP and the applicant shall provide chimney heights as stipulated in the **Annexure -II**.

IV. SOLID WASTE (OTHER THAN HAZARDOUS WASTE) DISPOSAL:

The solid wastes collected in the treatment plant premises in the form of general garbage, shall be disposed off scientifically to the satisfaction of the Board, so as not to cause fugitive emissions, dust problems or water pollution through leaching etc., of any kind.

V. GENERAL

1. The authority shall immediately report to the Board of any accident or unforeseen act or event resulting in release of discharge of effluents or emissions or solid wastes etc., in excess of the standards stipulated and the authorities shall immediately take appropriate corrective and preventive actions, under intimation to the Board.
Exact date of commissioning of the sewage treatment plant shall be informed to this Board 45 days in advance, so as to make necessary inspection of the plant and the pollution control measures provided by the authorities.
2. The applicant shall comply with all the rules and guidelines issued from time to time.
3. The Board reserves to the review, impose additional condition or conditions, revoke, change or alter the terms and conditions.
4. This CFE does not give any right to the Party/ Project Authority/ Industry to forego any requirement that is necessary for setting/ operation of the plant.
5. The TMC shall furnish point-wise compliance to the conditions given under consent for establishment within 30days.

Please note that this is only consent for establishment issued to you to proceed with up-gradation of sewage treatment plant and does not give any right for proceeding with operation of the said plant. For the purpose of the operation, after up-gradation, separate consent of the Board for discharge of domestic effluent shall have to be obtained by filing prescribed consent applications along with consent fees under the Water Act. The application for consent has to be made 45 days in advance to commissioning for trial of sewage treatment plant.

The receipt of this letter may please be acknowledged.

For and on behalf of
Karnataka State Pollution Control Board


CHIEF ENVIRONMENTAL OFFICER-2 (I/c)

ANNEXURE-I**ON LAND FOR IRRIGATION**

Sl. No.	Characteristics	Tolerance limits
1.	Colour and Odour	See Note
2.	Suspended Solids, mg/l. Max	30
3.	pH value.	5.5 to 9.0
4.	Oil and Grease, mg/l, Max	10
5.	Bio-chemical Oxygen Demand, mg/l. (5 days at 20 ⁰ C) max)	20

Note: All efforts should be made to remove colour and unpleasant odour as far as practicable.

HYDRAULIC LOADING APPLICABLE FOR DIFFERENT SOILS

Sl. No.	Soil Texture	Loading rate in M ³ /Hec/day
1	Sandy	225 to 280
2	Sandy Loam	170 to 225
3	Loam	110 to 170
4	Clay Loam	055 to 110
5	Clayey	035 to 055


CHIEF ENVIRONMENTAL OFFICER-2 (I/c)

ANNEXURE – II

Chim No.	Chimney attached to	Minimum chimney height to be provided above ground level	Rate of emission NM ³ /day NM ³ /Hr.	Constituents to be controlled in the emission	Tolerance limits mg/NM ³	Air pollution Control equipment to be installed, in addition to chimney height as per Col.(3)	Date of which air pollution control equipments shall be provided to achieve the stipulated tolerance limits and chimney heights conforming to stipulated heights.
1	2	3	4	5	6	7	8
1.	250 KVA D.G.Set	5 m ARL.	-	-	-	Acoustic enclosure	Before commissioning.
2.	125 KVA D.G.Set	5 m ARL	-	-	-	Acoustic enclosure	Before commissioning.

Note: The noise levels shall not exceed 65 dB(A) leq. and 55 dB(A) leq. during day time and night time respectively.

[Signature]
CHIEF ENVIRONMENTAL OFFICER-2 (I/c)

Appendix 10: Applied for CFE Clearance for 18 MLD



CITY MUNICIPAL COUNCIL, HARIHAR.

Phone 08192-244266, Helpline 08192- 242030, Fax: 08192-241024,

Website: www.hariharcity.gov.in

No: HRR/KMRP/KIUWMIP/UGD/01/2013-14

Date: 18-01-2014

To

The Regional Officer

Karnataka State Pollution Control Board
Davanagere

Dear Sir,

Sub: Consent for Establishment under Water (Prevention & Control of Pollution) for upgradation of Sewage Treatment Plant (STP) of capacity 18 MLD for treating sewage generated from CMC, Harihara, Davanagere District

Ref: CFE issued to CMC Harihara for 8.84 MLD vide letter no. PCB/CEO (Non EIA)/STP/2013/327 dated 29 May, 2013.

--0--

With Reference to above, we wish to state that earlier CFE was obtained for STP at Harihara (8.84 MLD capacity) vide letter under reference. Since we have revised our scope of work by taking additional sewerage works in Harihara the sewage generation would now be increased from 8.84 MLD to 18 MLD with Facultative Aerated Lagoon for intermittent year 2031.

As per para number 3, Page 1 of CFE, it is stated that CMC shall not undertake any expansion/ diversification/modernization/change of site without prior clearance from KSPCB. Since the CFE is valid for 5 years, and we are expanding our STP Capacity from 8.84 MLD to 18 MLD with FAL technology, we would request us to issue clearance for the same.

Since this additional package needs to be taken up from ADB assistance we request your early reply in this matter.

Encl: CFE issued to CMC Harihara for 8.84 MLD vide letter no. PCB/CEO(Non EIA)/STP/2013/327 dated 29 May, 2013.

Yours faithfully,

Commissioner,

City Municipal Council,
Harihara.

Appendix 11 Applicable Labour Laws

Including Amendments Issued From Time To Time Applicable To Establishments Engaged In Construction Of Civil Works

- (i) **Workmen Compensation Act, 1923** - The Act provides for compensation in case of injury by accident arising out of and during the course of employment.
- (ii) **Payment of Gratuity Act, 1972** - Gratuity is payable to an employee under the Act on satisfaction of certain conditions on separation if an employee has completed 5 years' service or more or on death at the rate of 15 days wages for every completed year of service. The Act is applicable to all establishments employing 10 or more employees.
- (iii) **Employees' PF and Miscellaneous Provisions Act, 1952** - The Act provides for monthly contributions by the employer plus workers @10 % or 8.33 %. The benefits payable under the Act are: (a) Pension or family pension on retirement or death as the case may be; (b) deposit linked insurance on the death in harness of the worker; (c) payment of PF accumulation on retirement/death etc.
- (iv) **Maternity Benefit Act, 1951** - The Act provides for leave and some other benefits to women employees in case of confinement or miscarriage etc.
- (v) **Contract Labour (Regulation and Abolition) Act, 1970** - The Act provides for certain welfare measures to be provided by the Contractor to contract labor and in case the Contractor fails to provide, the same are required to be provided by the Principal Employer by Law. The principal employer is required to take Certificate of Registration and the Contractor is required to take a License from the designated Officer. The Act is applicable to the establishments or Contractor of principal employer if they employ 20 or more contract labor.
- (vi) **Minimum Wages Act, 1948** - The employer is supposed to pay not less than the Minimum Wages fixed by appropriate Government as per provisions of the Act if the employment is a scheduled employment. Construction of Buildings, Roads, Runways are scheduled employment.
- (vii) **Payment of Wages Act, 1936** - It lays down as to by what date the wages are to be paid, when it will be paid and what deductions can be made from the wages of the workers.
- (viii) **Equal Remuneration Act, 1979** - The Act provides for payment of equal wages for work of equal nature to Male and Female workers and not for making discrimination against Female employees in the matters of transfers, training and promotions etc.
- (ix) **Payment of Bonus Act, 1965** - The Act is applicable to all establishments employing 20 or more workmen. The Act provides for payments of annual bonus subject to a minimum of 8.33 % of wages and maximum of 20 % of wages to employees drawing Rs. 3,500/- per month or less. The bonus to be paid to employees getting Rs. 2,500/- per month or above up to Rs.3,500/- per month shall be worked out by taking wages as Rs.2,500/- per month only. The Act does not apply to certain establishments. The newly set up establishments are exempted for five years in certain circumstances. Some of the State Governments have reduced the employment size from 20 to 10 for the purpose of applicability of the Act.

(x) **Industrial Disputes Act, 1947** - The Act lays down the machinery and procedure for resolution of industrial disputes, in what situations a strike or lock-out becomes illegal and what are the requirements for laying off or retrenching the employees or closing down the establishment.

(xi) **Industrial Employment (Standing Orders) Act, 1946** - It is applicable to all establishments employing 100 or more workmen (employment size reduced by some of the States and Central Government to 50). The Act provides for laying down rules governing the conditions of employment by the employer on matters provided in the Act and get the same certified by the designated Authority.

(xii) **Trade Unions Act, 1926** - The Act lays down the procedure for registration of trade unions of workmen and employees. The trade unions registered under the Act have been given certain immunities from civil and criminal liabilities.

(xiii) **Child Labor (Prohibition and Regulation) Act, 1986** - The Act prohibits employment of children below 14 years of age in certain occupations and processes and provides for regulation of employment of children in all other occupations and processes. Employment of child labor is prohibited in Building and Construction Industry.

(xiv) **Inter-State Migrant Workmen's (Regulation of Employment and Conditions of Service) Act, 1979** - The Act is applicable to an establishment which employs 5 or more inter-state migrant workmen through an intermediary (who has recruited workmen in one state for employment in the establishment situated in another state). The inter-state migrant workmen, in an establishment to which this Act becomes applicable, are required to be provided certain facilities such as housing, medical aid, traveling expenses from home up to the establishment and back, etc

(i) **The Building and Other Construction Workers (Regulation of Employment and Conditions of Service) Act, 1996 and the Cess Act of 1996** - All the establishments who carry on any building or other construction work and employ 10 or more workers are covered under this Act. All such establishments are required to pay Cess at rate not exceeding 2% of the cost of construction as may be notified by the Government. The employer of the establishment is required to provide safety measures at the building or construction work and other welfare measures, such as canteens, first-aid facilities, ambulance, housing accommodation for workers near the workplace etc. The employer to whom the Act applies has to obtain a registration certificate from the Registering Officer appointed by the Government