



# Social Monitoring Report

---

Project Number: 37143-033  
September 2017

Period: July 2016 – December 2016

## IND: North Eastern States Roads Investment Program (Project 2)

Subproject: Road Project MN06-CW1 (Tupul to Bishnupur) and MN06-CW2 (Thoubal to Kasom Khullen)

Submitted by  
Public Works Department, Government of Manipur

This report has been submitted to ADB by the Public Works Department, Government of Manipur and is made publicly available in accordance with ADB's Public Communications Policy (2011). It does not necessarily reflect the views of ADB.

This social monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature. In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

**Asian Development Bank**

GOVERNMENT OF MANIPUR  
PUBLIC WORKS DEPARTMENT

No. 36/PD/EAP/MDONER/2016/1573

Dated, the 17<sup>th</sup> August 2017

To,

The Director (ADB),  
Ministry of Development of North East Region (MDONER),  
Government of India.

Vigyan Bhawan Annexe, Maulana Azad Road  
New Delhi-110011.



**Subject :- Submission of Semi-Annual Social Monitoring Report for the period July 2016 to December 2016.**

Madam,

I am re-submitting herewith the **Semi-Annual Social Monitoring Report** for the period **July 2016 to December 2016** in respect of NESRIP project road in Manipur **MN06-CW1** : Tupul to Bishnupur and **MN06-CW2** : Thoubal to Kasom Khullen for your kind perusal and reference.

Encl. : As above.

Yours faithfully,



(Y. Joykumar Singh)  
Project Director,  
EAP, PWD, Manipur.

Copy to :-

1. The Commissioner (Works), Govt. of Manipur
2. The Chief Engineer, PWD, Manipur.
3. The Project Officer, INRM, ADB, New Delhi.
4. The Project Assistant, PMU-NESRIP, MDONER, New Delhi.
5. The Chief Coordinator, PMC, NESRIP, Archtech Consultants.
6. The Team Leader, AECOM Asia Company Ltd. in JV with Rodic Consultants Pvt. Ltd. in Association with AECOM India Pvt. Ltd.

3073

Consultancy Services for Construction Supervision for the Improvement and Upgradation of North Eastern State Roads Investment Program (NESRIP) Road Project MN06-CW1 (Tupul to Bishnupur) and MN06-CW2 (Thoubal to Kasom Khullen) in the state of Manipur funded by **MDONER** with assistance from **ADB** vide Loan No. 3073-IND

## **SEMI-ANNUAL SOCIAL MONITORING REPORT**

July 2016 – December 2016



**Submitted to:**

**The Project Director,  
Externally Aided Projects (EAP),  
Project Implementation Unit (PIU),  
Public Works Department (R),  
Manipur – 795001 Imphal**

**Prepared & Submitted by:**

**AECOM** In JV with  
8<sup>th</sup> Gurung Basti  
Near Archbishop House,  
Mantripukhri,  
Imphal-East, Manipur-795001, India

**Rodic**  
Consultants  
Private Limited

## **ABBREVIATIONS**

|        |  |
|--------|--|
| ADB    | - Asian Development Bank                       |
| AIDS   | - Acquired Immune Deficiency Syndrome          |
| BSR    | - Basic Schedule of Rates                      |
| CPRs   | - Community Property Resources                 |
| CSC    | - Construction Supervision Consultant          |
| DP     | - Displaced Person                             |
| EA     | - Executing Agency                             |
| EAP    | - Externally Aided Projects                    |
| GRC    | - Grievance Redressal Committee                |
| GSB    | - Granular Sub-Base                            |
| HIV    | - Human Immunodeficiency Virus                 |
| ID     | - Identity Card                                |
| IND    | - India  |
| MDONER | - Ministry of Development of North East Region |
| NESRIP | - North Eastern State Roads Investment Program |
| NGO    | - Non-Governmental Organization                |
| NTH    | - Non-Title Holder                             |
| PAP    | - Project Affected People                      |
| PD     | - Project Director                             |
| PIU    | - Project Implementation Unit                  |
| PWD    | - Public Works Department                      |
| R&R    | - Resettlement and Rehabilitation              |
| RO     | - Resettlement Officer                         |
| ROW    | - Right of Way                                 |
| RP     | - Resettlement Plan                            |
| SPS    | - Safeguard Policy Statement                   |
| TOR    | - Terms of Reference                           |
| WMM    | - Wet Mix Macadam                              |

## TABLE OF CONTENTS

|     |   |    |
|-----|---|----|
| 1   | INTRODUCTION AND PROJECT BACKGROUND.....  | 3  |
| 2   | BRIEF DESCRIPTION OF SUB-PROJECTS.....  | 3  |
| 2.1 | Name of the Road – Tupul to Bishnupur (MN06-CW1) .....                          | 3  |
| 2.2 | Name of the Road – Thoubal to Kasom Khullen (MN06-CW2).....                     | 4  |
| 3   | MONITORING AND REPORTING .....  | 4  |
| 3.1 | Appointment and Mobilization of NGO .....                                       | 4  |
| 4   | RESETTLEMENT IMPACTS IN THE PROJECT .....                                       | 5  |
| 4.1 | Impact on Structures .....  | 5  |
| 4.2 | Verification of Community Structures (CPRs) .....                               | 6  |
| 4.3 | Impact on Indigenous People .....   | 7  |
| 4.4 | Unanticipated Resettlement Impacts .....  | 7  |
| 5   | PROJECT ENTITLEMENTS.....   | 8  |
| 6   | STATUS ON PREPARATION AND DISTRIBUTION OF IDENTITY CARD (ID<br>CARD) .....      | 13 |
| 7   | PAYMENT OF COMPENSATION AND ASSISTANCE .....                                    | 13 |
| 8   | CONSULTATION WITH THE STAKEHOLDERS .....  | 14 |
| 9   | INSTITUTIONAL ARRANGEMENTS FOR IMPLEMENTATION OF<br>RESETTLEMENT PLAN (RP)..... | 15 |
| 10  | GRIEVANCE REDRESS .....   | 16 |
| 11  | ISSUES AND ACTION PLAN.....   | 17 |

## **SEMI-ANNUAL SOCIAL MONITORING REPORT**

### **1 INTRODUCTION AND PROJECT BACKGROUND**

1. Asian Development Bank (ADB) assistant North Eastern State Roads Investment Program (NESRIP) project, loan 3073-IND has identified, for improvement and up-gradation of road section Tupul to Bishnupur km 0.000 to km 50.800 as Package MN06-CW1 and Thoubal to Kasom Khullen km 81.450 to km 128.575 as Package MN06-CW2 in Manipur. It has been taken up by the PWD, Manipur establishing a Project Implementing Unit (PIU).
2. The proposed project is for widening, up-gradation and strengthening of Major District Roads and State Highways, to intermediate double lane carriageways. The Public Works Department, Government of Manipur, aimed at easy accessibility of the local people to essential socio-economic and health care services such as education, administrative services and trade centers enhancing quality of life of local people and improving the state highways to provide reliable road transport services in the state of Manipur.
3. The objective of the projects under NESRIP is to develop the road network and establish improved road connectivity. This Social Monitoring Report is concerned with the 2 sub-project roads i.e. MN06-CW1 and MN06-CW2. The details of concerned sub-projects are as under:

**Table-1: List of Sub-Project Roads**

| <b>Sl. No.</b> | <b>Name of Road</b>                 | <b>District</b>                                  | <b>Length (km)</b> |
|----------------|-------------------------------------|--|--------------------|
| 1              | Tupul to Bishnupur (MN06-CW1)       | Tamenglong, Churachanpur, Senapati and Bishnupur | 50.800             |
| 2              | Thoubal to Kasom Khullen (MN06-CW2) | Thoubal, Senapati and Urkhul                     | 47.125             |

### **2 BRIEF DESCRIPTION OF SUB-PROJECTS**

#### **2.1 Name of the Road - Tupul to Bishnupur (MN06-CW1)**

4. The project road (MN06-CW1) between Tupul to Bishnupur (50.80km) is proposed for improvement and upgradation. It passes through four districts i.e. Tamenglong, Churachanpur, Senapati and Bishnupur and connects Imphal, the capital city of the state. The project road traverses through hilly terrain throughout and passes through Lamdangmei, Shangji, Dollang, Zouzangtek, Laimaton and Ngariyan villages. The land use is of forest and some agricultural land. Various road sections particularly those passing through hilly terrain have very poor road condition. The project road corridor thus links two National Highways and a number of State Highways that pass through Imphal, thereby functioning like a bypass. The first 2 km stretch of the road, though MDR is a difficult track, with muddy and slushy roadway during rains and hardly motorable. The remaining section upto



Thangal is an earthen track without crust/pavement, suitable for free traffic. The section Thangal to Zouzangtek, though in hilly terrain with gentle slope, is again an earthen track. The proposed road improvement not involves any land acquisition. Residential and commercial structures, common property resources within the Corridor of Impact would be affected.

## **2.2 Name of the Road – Thoubal to Kasom Khullen (MN06-CW2)**

5. The project road takes off from Thoubal (approx. 23 km from Imphal) at the junction with NH-39 (renamed as NH-102 which is a portion of AH-1) and ends at Kasom Khullen which is a Sub-Divisional Head Quarter. The total length of the contract package is 47.125 km. The project road stretch from Km. 96+015 (Mayai Keithel) to Km. 128+575 (Kasom Khullen) of length 32+560 Km. falls in Senapati and Ukhrul Districts and is in the Hilly Terrain. There are Trucks, Buses, Light Commercial Vehicles, Jeeps, Cars and Auto Rickshaw plying on the project road. The valley portion of the project road is intermediate double lane, bituminous surface and it is in fair condition. Land use along the road is generally for agriculture and the road passes through built up areas scattered all along in plain terrain.

## **3 MONITORING AND REPORTING**

Monitoring of the RP implementation is a critical activity in involuntary resettlement. Monitoring involves periodic checking to ascertain whether activities are carried out according to the RP and in accordance with the existing laws of Govt. of India, Govt. of Manipur, and ADB Guidelines etc. It provides the necessary feedback for project management to keep the programme on schedule.

The implementation of the Resettlement Plan has been closely monitored by the Consultant and has been maintaining a close interaction with affected people/communities and the implementing agency for trouble free implementation of the plan. The Consultant is also monitoring the progress of timely payment of the compensation to the project affected persons. The progress of implementation is judged on the basis of the set targets as per implementation schedule. The overall progress of the RP implementation is delineated in the subsequent paragraphs:

### **3.1 Appointment and Mobilization of NGO**

The first task in the process of smooth implementation of the RP was appointment of NGO and CBO. An NGO, named SAI International Sansthan was engaged by PWD, Manipur for RP implementation for MN06-CW1 and MN06-CW2. The RP implementation work was awarded to NGO and mobilized on 1<sup>st</sup> March 2014.

The task performed by the NGO periodically, is documented in the various progress reports, submitted at monthly and quarterly interval of RP implementation.

## 4 RESETTLEMENT IMPACTS IN THE PROJECT

### 4.1 Impact on Structures

6. As per the Resettlement and Indigenous Peoples Plan of the project, 51 households along MN06-CW1 and 49 households along MN06-CW2 would be affected. The project does not involve acquisition of private land. At the time of updating of RP, verification of affected households was done by the NGOs for finalization of impact. The assessment has been done to evaluate the impact on the NTHs (squatters and encroachers). Accordingly, the final list of affected households prepared in the process to update the list of affected people. It was observed that there was sharp diminution in the number of affected households from approved Resettlement and Indigenous Peoples Plan to final updated list. As per updated list of APs, which will form the basis of preparation of Micro Plan, the details of affected households are presented in **Table-2**.

**Table-2: Summary of Impact on Structures**

| Affected Households by Type  | As per RP |           | As per Final Survey |           | Remarks   |
|------------------------------|-----------|-----------|---------------------|-----------|---|
|                              | CW1       | CW2       | CW1                 | CW2       |   |
| NTH (Encroachers/ Squatters) | 44        | 46        | 11                  | 20        | During Implementation It was assessed that 9 household (4 on MN06-CW1 and 5 on MN06-CW2) are getting affected by the project. Based on that Supplementary Micro Plan has been prepared. |
| Tenant                       | 7         | 3         | 0                   | 0         |   |
| <b>Total</b>                 | <b>51</b> | <b>49</b> | <b>11</b>           | <b>20</b> |   |

7. As per the RP there are a total number of 51 households on MN06-CW1 and 49 households on MN06-CW2 have been assessed in the subproject and during the implementation of RP only 11 households on MN06-CW1 and 20 households on MN06-CW2 will lose their structures and entitled for compensation.

**Table-3: Number of Displaced Households by type of Impact**

| Affected Households by Type | As per RP |           | As per Final Survey |           | Remarks |
|-----------------------------|-----------|-----------|---------------------|-----------|---------|
|                             | CW1       | CW2       | CW1                 | CW2       |         |
| Residential                 | 31        | 26        | 3                   | 13        |         |
| Commercial                  | 11        | 14        | 0                   | 0         |         |
| Resi-cum-Comm.              | 9         | 9         | 0                   | 1         |         |
| Others                      | 0         | 0         | 8                   | 6         |         |
| <b>Total</b>                | <b>51</b> | <b>49</b> | <b>11</b>           | <b>20</b> |         |



8. All the 31 DPs (11 DPs on MN06-CW1 and 20 DPs on MN06-CW2) are Schedule Tribe vulnerable category and eligible for Additional one-time lump sum assistance.

**Table-4: Summary of Vulnerable DPs**

| Affected Households by Type | As per RP |           | As per Final Survey |           | Remarks |
|-----------------------------|-----------|-----------|---------------------|-----------|---------|
|                             | CW1       | CW2       | CW1                 | CW2       |         |
| ST                          | 31        | 14        | 11                  | 20        |         |
| SC                          | 0         | 0         | 0                   | 0         |         |
| BPL                         | 2         | 0         | 0                   | 0         |         |
| WHH                         | 2         | 5         | 0                   | 0         |         |
| <b>Total</b>                | <b>35</b> | <b>19</b> | <b>11</b>           | <b>20</b> |         |

#### 4.2 Verification of Community Structures (CPRs)

9. Impact on CPRs is a very critical issue for the point of view of community. The community feeling is attached with the community properties especially with the religious structures. Keeping in mind the importance of these CPRs for the community, the demolition of these CPRs were avoided for the sub-project and where it was not possible to avoid the demolition, the impact was minimized. It was observed that the impact of CPRs in approved RPs and in the verified list of CPRs during implementation of RP is decreased. There are 18 numbers (13 on MN06-CW1 and 5 on MN06-CW2) of CPRs affected by the project. The details of CPRs mentioned in approved RP report and actual impact on CPRs at the time of implementation stage presented in Table-5.

**Table-5: Community Structures as per Approved RP and Final Survey**

| S. No | Type of Affected CPRs            | No. of Impact CPRs |     |                     |     | Remarks  |
|-------|----------------------------------|--------------------|-----|---------------------|-----|--|
|       |                                  | As per RP          |     | As per Final Survey |     |  |
|       |                                  | CW1                | CW2 | CW1                 | CW2 |  |
| 1     | Water Supply Pipeline/Water Tank | 7                  | 2   | 4                   | 2   | It was observed that there was diminution in the number of affected CPRs |
| 2     | Retaining Wall                   | 6                  | 1   | 0                   | 0   |  |
| 3     | Meira Shang (Rest Place)         | 0                  | 2   | 1                   | 0   |  |
| 4     | Public Hydrant                   | 0                  | 0   | 1                   | 0   |  |
| 5     | Store Room                       | 0                  | 0   | 2                   | 0   |  |
| 6     | Hostel Toilet                    | 0                  | 0   | 0                   | 1   |  |
| Total |                                  | 13                 | 5   | 8                   | 3   |  |

### 4.3 Impact on Indigenous People

10. Implementation of the IPP, monitored regularly and special attention paid the indigenous groups. The PIU will establish a monitoring system involving ESMU, representative of affected IP groups, and non-governmental and community-based organizations to ensure participatory monitoring arrangements. There were 45 IP households (31 on MN06-CW1 and 14 on MN06-CW2) were assessed during preparation RP and as per the Final Survey 31 IP households (11 on MN06-CW1 and 20 on MN06-CW2) are getting affected by the project.

**Table-6: IP Households as per Approved RP and Final Survey**

| S. No | Households          | No. of Impact |     |                     |     | Remarks   |
|-------|---------------------|---------------|-----|---------------------|-----|---|
|       |                     | As per RP     |     | As per Final Survey |     |   |
|       |                     | CW1           | CW2 | CW1                 | CW2 |   |
| 1     | Schedule Tribe (ST) | 31            | 14  | 11                  | 20  | As per the entitlement matrix of the project, squatters and vulnerable encroachers are eligible for compensation and assistance. There are 31 IP population (11 (Eleven) on CW1 and 20 (Twenty) on CW2) have been identified for entitlement. |
| Total |                     | 31            | 14  | 11                  | 20  |   |

### 4.4 Unanticipated Resettlement Impacts

11. According to Joint verification with NGO, relocation issue was identified at T. Natyang village of 16 residential structures and 4 CPRs are affecting from Chainage 113+900 to 114+100, if the project road is widened to the DPR provision. Nominated NGO and CSC conducted consultations with APs, Based on consultations APs are accepted and given consent to relocate to nearby village and reports submitted to PIU for further action. PIU submitted the detailed report to allocate the relocation cost to the Chief Engineer, PWD, Manipur.

**Table-7: Unanticipated Resettlement Impact at T. Natyang village**

| S. No. | Impacts                                   | Impact at T. Natyang | Remarks   |
|--------|---|----------------------|---|
| 1      | Number of Affected Structures/ Properties | 16                   | All the structures are Temporary and belongs to ST vulnerable group |
| 2      | Number of households affected             | 16                   |   |
| 3      | Number of Displaced Persons               | 62                   |   |
| 4      | Number of affected CPRs                   | 4                    |   |

## 5 PROJECT ENTITLEMENTS

12. The policy framework and entitlements for the program for the subprojects are based on national laws: The Land Acquisition Act, 1894 (LAA, amended in 1984), and Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement Act, 2013; and the agreed Resettlement Framework between Government of Manipur and ADB. RF has been prepared based on applicable legal and policy frameworks of the government and ADB's Safeguards Policy Statement (SPS), 2009. Thus provision of compensation and assistance for affected persons was made in the RF.
13. The RP has provisions for compensations to the DPs for all types of losses. In addition to the compensation for affected assets, the DPs will also receive other resettlement assistance such as; shifting allowance, additional assistance to vulnerable DPs, income restoration/ training assistance. The DPs under the project will be compensated at full replacement cost based on Entitlement Matrix of RPs.

**Table-8: Entitlement Matrix**

| Type of Loss   | Identification of Affected Households  | Entitlement   | Details   |
|--|--|---|---|
| <b>A: LOSSES OF NON-TITLEHOLDERS</b>                                     |  |   |   |
| A.1 Loss of structure (immovable assets constructed by non-titleholders) | Squatters and informal settlers (defined as a person who appears from nowhere and occupies vacant government land/structure for living space and/or livelihoods) | Compensation for non-land assets at replacement cost and Assistance | <p>a) Squatters will be notified and given 60 days advance notice to remove their assets.</p> <p>b) Compensation for affected structures at replacement cost, which will be calculated as per the latest prevailing basic schedule of rates (BSR) without depreciation.</p> <p>c) Right to salvage material from demolished structure at no cost.</p> <p>d) A lump sum transfer grant/shifting assistance of Rs 10,000 (based on the type of house and household assets) per household for shifting households' assets and other belonging to the new area.</p> |
|  | Encroachers (defined as a person who has legal title holding to land but illegally extends his occupation onto the contiguous, vacant government land)           | Compensation for nonland assets at replacement cost and Assistance  | <p>a) Encroachers will be notified and given 60 days advance notice to remove their assets.</p> <p>b) Compensation for affected structures at replacement cost, which will be calculated as per the latest prevailing basic schedule of rates (BSR)</p>   |

| Type of Loss                 | Identification of Affected Households | Entitlement  | Details   |
|------------------------------|---------------------------------------|--|---|
|                              |                                       |  | without depreciation.<br>c) Right to salvage material from demolished structure at no cost.   |
|                              | Tenants                               | Compensation (in case, additional structure erected) and/or Assistance | a) Rental assistance for the tenants as per the prevalent rate in the form of grant to cover maximum three month rentals.<br>b) A lump sum transfer grant/shifting assistance of Rs 10,000 (based on the type of house and household assets) per household for shifting households' assets and other belonging to the new area.<br>c) Any additional structures erected by tenants will also be compensated and deducted from owner's compensation amount.<br>d) Any advance deposited by the tenant to the landlord will be deducted from land lord/owners total compensation package on submission of documentary evidences.<br>e) Right to salvage material from demolished structure, erected by tenants. |
| A.2. Loss of Crops and Trees | Squatters on government land and RoW  | Compensation for non-land assets at replacement cost and Assistance    | a) Squatters will be notified and given 60 days advance notice to harvest crops/fruits and remove trees.<br>b) Compensation to be paid by the DC at [the rate] replacement cost estimated by i) the Forest Department for timber trees: ii) State Agriculture Extension Department for crops: iii) and Horticulture Department for perennial and fruit trees.<br>c) In case of standing crops cash compensation at current market value of mature crops for loss of standing agricultural crops only.<br>d) Grant equal to market value of crop lost plus cost of   |

| Type of Loss   | Identification of Affected Households  | Entitlement   | Details   |
|--|--|---|---|
|  |  |   | <p>replacement of seeds for the next season's harvest towards loss of crops before harvest due to forced relocation.</p> <p>e) Compensation for perennial crops and fruit trees calculated at replacement cost, and at a minimum as annual produce value for one season times 1 to 3, depending on the nature of crops/trees.</p>   |
|  | Encroachers on government land and RoW | Compensation for non land assets at replacement cost and Assistance | <p>a) Encroachers will be notified and given 60 days advance notice to harvest crops/fruits and remove trees.</p> <p>b) Compensation to be paid by the DC at [the rate] replacement cost estimated by i) the Forest Department for timber trees: ii) State Agriculture Extension Department for crops: iii) and Horticulture Department for perennial and fruit trees.</p> <p>c) In case of standing crops cash compensation at current market value of mature crops for loss of standing agricultural crops only.</p> <p>d) Grant equal to market value of crop lost plus cost of replacement of seeds for the next season's harvest towards loss of crops before harvest due to forced relocation.</p> <p>e) Compensation for perennial crops and fruit trees calculated at replacement cost, and at a minimum as annual produce value for one season times 1 to 3, depending on the nature of crops/trees.</p> |
| <b>B: LOSS OF LIVELIHOOD SOURCE</b>                                    |  |   |   |
| B.1. Loss of primary source of income for the tenants and leaseholders | Tenants/ Leaseholders                  | Transitional Assistance   | <p>a) Transitional allowance will be paid to each affected household based on minimum wage rates for semiskilled labour for three months.</p> <p>b) Training would be provided for income generating vocational training and skill</p>  |

| Type of Loss  | Identification of Affected Households  | Entitlement                                | Details   |
|---|--|--|---|
|   |  |  | improvement options as per APs choice at Rs 10,000 per household. This cost would be directly paid by the Project to the training institute.  |
| B.2. Loss of primary source of income for the non-titleholders [wage earning employees, agricultural labour, non-agricultural labour, squatters and vulnerable encroachers] | Agriculture/ Non agricultural labour indirectly affected due to acquisition of land or displacement of employer            | Assistance for income restoration          | <p>a) One-time financial assistance for lost income will be paid to each affected labour based on minimum wage rate for semi-skilled labor for three months.</p> <p>b) Employment opportunity for such APs in the project construction work, if desired so by them.</p> <p>c) Training would be provided for income generating vocational training and skill improvement options as per affected person's choice at Rs 10,000 per household. This cost would be directly paid by the Project to the training institute.</p> |
|   | Wage earning employees indirectly affected due to displacement of commercial structure                                     | Transitional Assistance                    | <p>a) One-time financial assistance for lost income will be paid to each affected employee based on minimum wage rate for semi-skilled labor for three months.</p> <p>b) Training would be provided for income generating vocational training and skill improvement options as per APs choice at Rs 10,000 per household. This cost would be directly paid by the Project to the training institute.</p>  |
|   | Non-titleholders namely squatters and vulnerable encroachers losing primary source of income including vendors and hawkers | Training Assistance for income restoration | <p>a) Vulnerable affected households will be given priority in employment as unskilled labor in the Project construction activities.</p> <p>b) Training would be provided for income generating vocational training and skill improvement options as per APs choice at Rs 10,000 per household. This cost would be directly paid by the Project to the training institute</p> <p>c) One-time financial</p>  |



| Type of Loss  | Identification of Affected Households                                    | Entitlement                                    | Details  |
|---|--|--|--|
|   |  |  | <p>assistance for lost income based on minimum wage rate for semi-skilled labor for three months or period of disruption per household. Enrolment to vocational training course of one person from each household, based on assessment of skill sets.</p> <p>d) Organizational/logistical support to establish displaced persons in alternative income generation activity</p> <p>e) Consideration for project employment.</p> |
| <b>C: LOSS OF COMMON PROPERTY RESOURCES</b>   |  |  |  |
| C.1. Loss of Common Property Resources  | Affected community/ Government Institution responsible for the structure | Restoration and/or Reconstruction Assistance   | Cash compensation or Replacement/ restoration of the affected community facilities (including temples, shrines, public water stand posts etc) in consultation with the affected community  |
| <b>D: ADDITIONAL SUPPORT TO VULNERABLE</b>  |  |  |  |
| D.1. Additional assistance to vulnerable groups   | Households categorized as vulnerable                                     | Lump sum Assistance                            | <p>a) Additional one-time lump sum assistance of Rs. 10,000 per household to vulnerable households. This will be over and above the other assistance/s given as per this framework.</p> <p>b) Vulnerable households will be given priority in employment as labor in the Project construction activities.</p>  |
| <b>E: OTHER UNANTICIPATED IMPACTS</b>   |  |  |  |
| E.1. Temporary impact during construction like disruption of normal traffic, damage to adjacent parcel of land/assets due to movement of machinery and plant site for contractor etc. | Owner/ Titleholder/ traditional rights of the affected plot Community    | Cash compensation for loss of income potential | <p>a) The contractor shall bear the cost of any impact on structure or land due to movement of machinery during construction or establishment of construction plant.</p> <p>b) Compensation for standing crops and trees as per the market rate.</p> <p>c) Restoration of land to its previous or better quality</p> <p>d) The contractor will negotiate a rental rate with the owner for all temporary use of</p>             |

| Type of Loss  | Identification of Affected Households   | Entitlement | Details  |
|---|---|-------------|--|
|   |   |             | land outside proposed RoW.<br>e) All temporary use of lands outside proposed RoW to be through written approval of the landowner and contractor.<br>f) Location of construction camps by contractors in consultation with the PWD. |
| E.2. Any unanticipated adverse impact due to project intervention | Any unanticipated consequence of the project will be documented and mitigated based on the spirit of the principles agreed upon in this policy framework. |             |  |

## 6 STATUS ON PREPARATION AND DISTRIBUTION OF IDENTITY CARD (ID CARD)

14. The Identity Cards of 20 APs for loss of properties has prepared for MN06-CW2 and for MN06-CW1, has prepared Identity Cards of 11 APs. ID card is duly signed by representative of NGO and Resettlement Officer of PWD, EAP, Manipur. The ID cards were prepared in two copies of each AP, one copy for distribution to AP and another was kept with PWD for verification during the disbursement of assistance. The ID card, thereafter, is being distributed to APs before/during disbursement of compensation and assistance.

**Table-9: Status of ID Cards of APs**

| Name of Road | No. of ID Card                      |                         |                            |                     |
|--------------|-------------------------------------|-------------------------|----------------------------|---------------------|
|              | Total no. of ID Card to be Prepared | No. of ID Card Prepared | No. of ID Card Distributed | Achieved Percentage |
| MN06-CW1     | 11                                  | 11                      | 11                         | 100.0%              |
| MN06-CW2     | 20                                  | 20                      | 20                         | 100.0%              |

## 7 PAYMENT OF COMPENSATION AND ASSISTANCE

15. The resettlement and rehabilitation framework of the project have been evolved from the ADB's SPS, 2009, relevant national, state and departmental policies. The implementation of the R & R Provisions of the project is governed by this framework developed.

16. The NGOs, appointed for RP implementation undertook the verification exercise. It was verified that 7 structures on MN06-CW1 and 15 structures on MN06-CW2 are affected. Similarly, the R&R budget of MN06-CW2 for Non-Titleholder has been approved for **Rs. 61,72,565.00** by Project Director, EAP, PWD in month of 20<sup>th</sup> May 2015. However, the R&R budgets for the MN06-CW1 for Non-Titleholder, which included the cost of compensation of

structures, assistance and training support etc. has been approved **Rs. 4,34,278.00** by Project Director, EAP, PWD on 30<sup>th</sup> March 2016 and a supplementary micro plan is approved by the Project Director, EAP, PWD for 4 structures on MN06-CW1 **Rs. 3,77,251.00** and 5 structures on MN06-CW2 with the cost of compensation of structures, assistance and training support **Rs. 3,80,278.00 (Annexure-I)**.

17. Similarly, the details of CPRs mentioned in approved RP report and actual impact on CPRs at the time of implementation stage is reduced. There are 11 CPRs (8 Nos. on MN06-CW1 and 3 Nos. on MN06-CW2) that are likely to be affected. The verification process is carried out and the valuation of affected CPRs has been assessed at the cost of **Rs.5,70,191/-** including for supplementary micro plan of MN06-CW1, which has been assessed at **Rs.1,97,711/-**.

**Table-10: Payment of Compensation**

| Compensation | Target    |                | Progress of Disbursement in Reporting Period |          | Cumulative Progress |                | Balance   |                |
|--------------|-----------|----------------|--|----------|---------------------|----------------|-----------|----------------|
|              | No DPs    | Amount         | No. DPs                                      | Amount   | No DPs              | Amount         | No DPs    | Amount         |
| Structure    | 31        | 6950436        | -  | -        | 12                  | 5812364        | 19        | 1552008        |
| CPRs         | 11        | 570191         | -  | -        | -                   | -              | 11        | 570191         |
| <b>Total</b> | <b>42</b> | <b>7934563</b> | <b>-</b>                                     | <b>-</b> | <b>12</b>           | <b>5812364</b> | <b>30</b> | <b>2122199</b> |

**Table-11: Payment of Assistance**

| Assistance Type             | Target |               | Progress of Disbursement in Reporting Period |          | Cumulative Progress |          | Balance |               |
|-----------------------------|--------|---------------|--|----------|---------------------|----------|---------|---------------|
|                             | No DPs | Amount        | No. DPs                                      | Amount   | No DPs              | Amount   | No. DPs | Amount        |
| Shifting                    | 18     | 180000        | -  | -        | -                   | -        | 18      | 180000        |
| Additional One time Support | 18     | 180000        |  |          |                     |          | 18      | 180000        |
| Training                    | 2      | 20000         | -  | -        | -                   | -        | 2       | 20000         |
| Vulnerable                  | 1      | 15750         | -  | -        | -                   | -        | 1       | 15750         |
| <b>Total</b>                |        | <b>395750</b> | <b>-</b>                                     | <b>-</b> | <b>-</b>            | <b>-</b> |         | <b>395750</b> |

## 8 CONSULTATION WITH THE STAKEHOLDERS

18. Public consultation/ meetings were organized with local communities including construction workers as well as women about the importance of the project for their betterment. In the meetings people were made aware about social issues, redressal of grievances, if any, advantages of the project and documented their suggestion regarding project.

19. The Public consultation were conducted to comprehend expectation from proposed project and also to understand the need and concerns of the local

people including vulnerable and elderly population. The list of the participants were documented and photographed taken during consultation are attached as **Annexure-II**.

20. The list of consultations held with date, location and number of participants are presented in **Table-12**.

**Table-12: Details of Public Consultations**

| Sl. No. | Village/ Location of Consultation | Date       | Participation of community |        |       | Issues Discussed   |
|---------|-----------------------------------|------------|----------------------------|--------|-------|--|
|         |                                   |            | Male                       | Female | Total |  |
| 1       | Tupul                             | 19-09-2016 | 11                         | -      | 11    | <ul style="list-style-type: none"> <li>• Compensation for structures and lost assets</li> <li>• Assistance for loss of livelihood</li> <li>• Resettlement options for affected properties</li> <li>• Grievance Redressal system for lodging their complaints</li> <li>• Awareness about HIV/ AIDS</li> </ul> |

21. An awareness programme on HIV/AIDS and Road Safety for the contractor's team and local people, was organized under Social Safeguards activities which is an important sector for the Project. The HIV/AIDS Awareness campaign has been organized on MN06 -CW1 Tupul to Bishnupur Road by the contractor M/s DRAIPL- ABCI (JV) at Ngariyan village base camp. Dr. L. Rai Chandra was attended as resource person and delivered message about HIV/AIDS. The programme was inaugurated by the concerned engineer and was attended by the local residents, workers; staff of the contractors and staff of the CSC and NGO. Participants were documented and photographed taken during campaign are attached as **Annexure-III**.

**Table-13: Details of HIV/AIDS and Road Safety Awareness Campaign**


| Date       | Location | Participants |        | Total |
|------------|----------|--------------|--------|-------|
|            |          | Male         | Female |       |
| 24-09-2016 | Ngariyan | 63           | 12     | 75    |

## 9 INSTITUTIONAL ARRANGEMENTS FOR IMPLEMENTATION OF RESETTLEMENT PLAN (RP)

22. Public Works Department (PWD), Govt. of Manipur is the Implementing agency whereas MDONER is the executing agency of the Project. The PWD (PIU) established has own the responsibility for proper implementation of Resettlement Plan. Implementation of Resettlement Plan of the project is being carried out by the Project Implementation Units (PIU), Manipur. The PIU headed by Project Director (PD), has overall responsibility for policy

guidance, coordination and planning, monitoring and overall reporting of the Project.

23. A Resettlement Officer (RO) of the rank of Assistant Engineer has been placed to coordinate the process of RP implementation and to address the adverse impacts on the people along the project roads, if any, for the duration of resettlement activities. An NGO has been appointed by the EA to assist the PIUs in the effective, timely and efficient implementation of RP.



24. For resettlement activities the Executing Agency (EA), Ministry of Development of North Eastern Region (MDONER) has the responsibility of overall coordination, planning, implementation, and financing. The ADB/INRM and MDONER has established a resettlement cell to ensure timely and effective implementation of RPs. The MDONER will coordinate with State PWD/PIU for project level RP related activities.
25. The Project Director (PD) at PIU is responsible for overall implementation of R&R activities according to the Plan. The PIU has a Resettlement Unit with a full-time Resettlement Officer (RO) for the duration of resettlement activities. SAI International Sansthan is engaged as an NGO to assist the PIU in implementing the RP and as a facilitator between the PIU and Project Affected Persons. The CSC has a Land Acquisition and Resettlement specialist and a Socio-Economic Monitoring Specialist to assist the PIU in implementing the R&R activities.

## 10 GRIEVANCE REDRESS

26. It would be pertinent here to refer the Asian Development Bank's policy, which requires proper mechanisms for resolution of disputes that may arise from any aspect of the compensation and development process. The mechanisms should be "affordable and accessible," and third parties independent of the implementers should be available at the appropriate point in the process. The grievance procedure need to be simple, administered in the first instance at the local level to facilitate access,

flexibility and open to various proofs taking into account the need for speedy, just and fair resolution of their grievances.

27. The Grievance Redressal Committee (GRC) has to be notified at PIU level in order to assist the APs in resolving queries and complaints. GRC for CW2 has been constituted in the month of September 2014 and GRC for CW1 has been constituted in the month of December 2015. The first tier of Grievance Redressal Committee (GRC) for the project comprise of Project Director, EAP, PWD as Chairman, Resettlement Officer, EAP, PWD as Member Secretary, Project Co-Ordinator of nominated NGO and Displaced Persons as Members. The GRC is expected to meet at least once in fortnightly to resolve any pending grievances. During this reporting period, no grievances were received from the community. Since, the Resettlement Officer, PIU are in constant touch with the people along the project road, issues and concerns if any, is resolved during their visits to the project road.

## **11 ISSUES AND ACTION PLAN**

28. This process and its implementations are being attended by the Land Acquisition and Resettlement Specialists of both the PWD and the CSC. Solutions are kept in mind the technical feasibility as well as the need to minimize the resettlement impact.
29. Other issues that need to be urgently addressed at the earliest are as follows:
- a) Disbursement of compensation amount to the NTHs.
  - b) Relocation of CPRs.



## Annexure-I: Approved Resettlement Budget and Financial Plan

GOVERNMENT OF MANIPUR  
PUBLIC WORKS DEPARTMENT

No. 8/PD/NESRIP/RRP/2013/90

Dated, Imphal, the 20<sup>th</sup> May, 2015

To

The Co-ordinator,  
The SAI International Sansthan  
A01 - Durga Apartment, New Shivpuri Colony,  
Hinoo, Ranchi - 843 002, Jharkhand.

**Kind Attention:- Shri Sanjeev Jha** (Authorized Signatory)

Subject:- "Consultancy services for implementation of **Resettlement Plan** (RP) for the project **Tupul to Bishnupur** (MN06-CW1) and **Thoubal to Kasom Khullen** (MN06-CW2) under NESRIP Project – 2" in the state of Manipur – **Approval of Micro-Plan.**

Sir,

With reference to your letter No. 005/MP/SIS/035 dt. 21.04.2015 I am to convey approval of the micro-plan of standing structures/buildings and assistance for non-title holders submitted by you for the NESRIP project road MN06-CW2 : Thoubal to Kasom Khullen of the villages as detailed below :


1. Kasom Khullen Village, Ukhul District.
2. Khamlang Village, Ukhul District.
3. Saram Village, Senapati District.

List of the affected non-title holders and amount to be disbursed as assistance are also enclosed as annexure for reference.

It is therefore requested to complete the issue of Identity Cards, assist in opening bank account of the project affected non-title holders. You may also co-ordinate with the Revenue Department to facilitate the process of disbursement of compensation to the non-title holders. Disclosure meetings to inform the affected persons of the compensation disbursement process and timeline may also be held as required in co-ordination with the CSC.

**Encl.:- As above.**

Yours faithfully,

  
(Y. Joykumar Singh)  
Project Director,  
EAP, PWD, Manipur.

Copy to :-

1. The Addl. Chief Secretary (Works), Govt. of Manipur.
2. The Chief Engineer, PWD, Manipur
3. The Nodal Officer, EAP cum Addl. Chief Engineer-III, PWD, Manipur.
4. The Resettlement Officer, NESRIP, PWD, Manipur.
5. The Team Leader/CSC for intimation of Resettlement Specialist.

MICRO - PLAN OF NON-TITLE HOLDERS (PROJECT AFFECTED PERSONS)  
FOR MANIPUR SUB-PROJECT "MN06-CW2 : THOUBAL TO KASOM KHULLEN" UNDER NESRIP PROJECT - 2.

| AP Details                         |                   |                  |                            |  |  |                              |                            |                               |       |    |       |                  |    | Remarks          |
|------------------------------------|-------------------|------------------|----------------------------|--|--|------------------------------|----------------------------|-------------------------------|-------|----|-------|------------------|----|------------------|
| Sl.No                              | Identification no | Name of PAP      | Father's/Husband's name    | Social Category (Gen / Sc/ ST/ OBC / Min | Typ of NTH (Encroacher/ Squatter /Mobile vendor/ kiosk | Type of loss (Agri/Res/Comm) | Vulnerable/ Non-vulnerable | Assistance for Rehabilitation |       |    |       |                  |    |                  |
|                                    |                   |                  |                            |  |  |                              |                            | 9                             | 10    | 11 | 12    | 13               | 14 |                  |
| Name of the Village: Kasom Khullen |                   |                  |                            |  |  |                              |                            |                               |       |    |       |                  |    | District: UKHRUL |
| Block: Kasom Khullen               |                   |                  |                            |  |  |                              |                            |                               |       |    |       |                  |    |                  |
| Block: Kasom Khullen               |                   |                  |                            |  |  |                              |                            |                               |       |    |       |                  |    |                  |
| 1                                  | 029/R/Sq/MN-CW2   | E. Kahaosan      | (L) Kawmila                | ST                                       | NTH  | Res                          | V                          | 41193                         | 10000 | 0  | 10000 | Rs. 61,193.00    |    |                  |
| 2                                  | 006/R/Sq/MN-CW2   | J. Yuiching      | Leichingla (Wife)          | ST                                       | NTH  | Res                          | V                          | 727735                        | 10000 | 0  | 10000 | Rs. 7,47,735.00  |    |                  |
| 3                                  | 009/R/Sq/MN-CW2   | S. Shimreila     | (L) S. Pearson             | ST                                       | NTH  | Res                          | V                          | 2105819                       | 10000 | 0  | 10000 | Rs. 21,25,819.00 |    |                  |
| 4                                  | 013/R/Sq/MN-CW2   | J. Kumlaile      | (L) J. Ringching           | ST                                       | NTH  | Res                          | V                          | 687611                        | 10000 | 0  | 10000 | Rs. 7,07,611.00  |    |                  |
| 5                                  | 014/R/Sq/MN-CW2   | Elue Mayonmi     | (L) Elue Kaprosang         | ST                                       | NTH  | Res                          | V                          | 92026                         | 10000 | 0  | 10000 | Rs. 1,12,026.00  |    |                  |
| 6                                  | 015/R/Sq/MN-CW2   | S.P. Shangtingam | (L) S.P. Thohoprang        | ST                                       | NTH  | Res                          | V                          | 771979                        | 10000 | 0  | 10000 | Rs. 7,91,979.00  |    |                  |
| 7                                  | 017/R/NTH/MN-CW2  | S.P. Ningshi     | -                          | ST                                       | NTH  | Res                          | V                          | 142129                        | 10000 | 0  | 10000 | Rs. 1,62,129.00  |    |                  |
| 8                                  | 031/R/NTH/MN-CW2  | E. Moyoring      | E. Ngaltheng               | ST                                       | NTH  | Res                          | V                          | 44752                         | 10000 | 0  | 10000 | Rs. 64,752.00    |    |                  |
| 9                                  | 032/R/Sq/MN-CW2   | J. Joningsung    | (L) J. Ringching           | ST                                       | NTH  | Res                          | V                          | 380052                        | 10000 | 0  | 10000 | Rs. 4,00,052.00  |    |                  |
| 10                                 | 033/R/Sq/MN-CW2   | S. Yedlellei     | (L) Ng. Shinglai (Husband) | ST                                       | NTH  | Res                          | V                          | 283975                        | 10000 | 0  | 10000 | Rs. 3,03,975.00  |    |                  |

| AP Details                    |                   |                   |                         |  |   |                             |                            |                               |                                |                                      |  |   | Assistance for Rehabilitation |  |                  |  |  | Remarks |
|-------------------------------|-------------------|-------------------|-------------------------|--|---|-----------------------------|----------------------------|-------------------------------|--------------------------------|--------------------------------------|--|---|-------------------------------|--|------------------|--|--|---------|
| Sl.No                         | Identification no | Name of PAP       | Father's/Husband's name | Social Category (Gen / Sc / ST / OBC / Min | Typ of NTH (Encroachment / Squatter / Mobile vendor / kiosk | Type of loss (Agr/Res/Comm) | Vulnerable/ Non-vulnerable | Replacement cost of Structure | Shifting allowance @ Rs.10,000 | Transition Allowance @ Rs 182X90Days | Additional one- time lump sum assistance for V | Total Assistance in Rs. (13=9+10+11+12) |                               |  |                  |  |  |         |
| 1                             | 2                 | 3                 | 4                       | 5  | 6   | 7                           | 8                          | 9                             | 10                             | 11                                   | 12   | 13                                      | 14                            |  |                  |  |  |         |
| 11                            | 034/R/NTH/MN-CW2  | E. Peter          | E. Kahaosan             | ST   | NTH   | Res. Cum Comm.              | V                          | 116967                        | 10000                          | 15750                                | 10000  | Rs. 1,52,717.00                         |                               |  |                  |  |  |         |
| 12                            | 035/R/NTH/MN-CW2  | S. Kasomphung     | (L) Nganiyo             | ST   | NTH   | Res                         | V                          | 160804                        | 10000                          | 0                                    | 10000  | Rs. 1,80,804.00                         |                               |  |                  |  |  |         |
| 13                            | 036/R/NTH/MN-CW2  | S.P. Luithar      | -                       | ST   | NTH   | Res                         | V                          | 241358                        | 10000                          | 0                                    | 10000  | Rs. 2,61,358.00                         |                               |  |                  |  |  |         |
| Sub-Total : (A) =             |                   |                   |                         |  |   |                             |                            | 5796400                       | 130000                         | 15750                                | 130000   | Rs. 60,72,150.00                        |                               |  |                  |  |  |         |
| Name of the Village: Khamlang |                   |                   |                         |  |   |                             |                            |                               |                                |                                      |  |   | Block: Kasom Khullen          |  | District: UKHRUL |  |  |         |
| 14                            | 021/R/Sq/MN-CW2   | Rv. Prangthoching |                         | ST   | NTH   | H/Toilet                    | V                          | 29630                         | 10000                          | 0                                    | 10000  | Rs. 49,630.00                           |                               |  |                  |  |  |         |
| Sub-Total : (B) =             |                   |                   |                         |  |   |                             |                            | 29630                         | 10000                          | 0                                    | 10000  | Rs. 49,630.00                           |                               |  |                  |  |  |         |
| Total Amount : (A + B) =      |                   |                   |                         |  |   |                             |                            | 5826030                       | 140000                         | 15750                                | 140000   | Rs. 61,21,780.00                        |                               |  |                  |  |  |         |

  
Resettlement Officer  
NESRIP, PWD, Manipur

  
Project Director  
NESRIP, PWD, Manipur

MICRO - PLAN OF NON-TITLE HOLDERS (PROJECT AFFECTED PERSONS)  
FOR MANIPUR SUB-PROJECT "MN06-CW2 : THOUBAL TO KASOM KHULLEN" UNDER NESRIP PROJECT - 2.

| AP Details                 |                   |             |                         |  |  |                              |                            |                               |                                |                                      |  |   |         |
|----------------------------|-------------------|-------------|-------------------------|--|--|------------------------------|----------------------------|-------------------------------|--------------------------------|--------------------------------------|--|---|---------|
| Sl.No                      | Identification no | Name of PAP | Father's/Husband's name | Social Category (Gen / Sc/ ST/ OBC / Min | Typ of NTH (Encroacher/ Squatter /Mobile vendor/ kiosk | Type of loss (Agri/Res/Comm) | Vulnerable/ Non-vulnerable | Assistance for Rehabilitation |                                |                                      |  |   | Remarks |
|                            |                   |             |                         |  |  |                              |                            | Replacement cost of Structure | Shifting allowance @ Rs.10,000 | Transition Allowance @ Rs 182X90Days | Additional one- time lump sum assistance for V | Total Assistance in Rs. (13=9+10+11+12) |         |
| 1                          | 2                 | 3           | 4                       | 5  | 6  | 7                            | 8                          | 9                             | 10                             | 11                                   | 12   | 13                                      | 14      |
| Name of the Village: Saram |                   |             |                         |  |  |                              |                            |                               |                                |                                      |  |   |         |
| Block: Saikul              |                   |             |                         |  |  |                              |                            |                               |                                |                                      |  |   |         |
| District: Senapati         |                   |             |                         |  |  |                              |                            |                               |                                |                                      |  |   |         |
| 1                          | 023/R/Sq/MN-CW2   | S.T. Kailut | S.T. Laminhol           | ST                                       | NTH  | Res                          | V                          | 30785                         | 10000                          | 0                                    | 10000  | Rs. 50,785.00                           |         |
| Total Amount :             |                   |             |                         |  |  |                              |                            |                               |                                |                                      |  | Rs. 50,785.00                           |         |

  
Resettlement Officer  
NESRIP, PWD, Manipur

  
Project Director  
NESRIP, PWD, Manipur



**GOVERNMENT OF MANIPUR  
PUBLIC WORKS DEPARTMENT**

\*\*\*\*

No. 8/PD/NESRIP/RRP/2013/655

Dated, Imphal, the 30<sup>th</sup> March, 2016

To

The Co-ordinator,  
The SAI International Sansthan  
A01 - Durga Apartment, New Shivpuri Colony,  
Hinoo, Ranchi - 843 002, Jharkhand.

**Kind Attention:- Shri Sanjeev Jha** (Authorized Signatory)

Subject:- "Consultancy services for implementation of **Resettlement Plan** (RP) for the project **Tupul to Bishnupur** (MN06-CW1) and **Thoubal to Kasom Khullen** (MN06-CW2) under NESRIP Project – 2" in the state of Manipur – **Approval of Micro-Plan for the NTH of Project Road MN06-CW1 : Tupul to Bishnupur.**

Ref. No. :- 005/MP/SIS/047dt. 27.02.2016.

Sir,

In reference to your letter No. 005/MP/SIS/047dt. 27.02.2016, I am to convey approval of the Micro-Plan for standing structures/buildings and assistance for Non-Title Holder and CPR submitted by you for the NESRIP project road **MN06-CW1 : Tupul to Bishnupur** of the following Villages as detailed below:-

1. Jouzangtek Village
2. Dolang Village
3. Shangji Village
4. Ngarian Village and
5. Thangal Village.


List of the affected Non-Title Holders, CPR and amount to be disbursed as assistance are also enclosed as annexure for reference.

It is, therefore, requested to complete the issue of Identity Cards, assist in opening Bank Saving Account of the project affected non-title holders. You may also co-ordinate with the PIU to facilitate the process of disbursement of compensation to the non-title holders in public disclosure meeting(s). Disclosure meetings to inform the affected persons of the disbursement process of the compensation and timeline may also be held as required in co-ordination with the CSC of the NESRIP Project. Consultation may be held with the concerned villagers/communities for a decision on the mode of replacement of the common property resources.

**This may be treated on Top Priority.**

**Encl.:- As above.**

Yours faithfully,

  
(Y. Joykumar Singh)  
Project Director,  
EAP, PWD, Manipur.

Copy to :-

1. The Chief Engineer, PWD, Manipur
2. The Nodal Officer, NESRIP cum Addl. Chief Engineer-I, PWD, Manipur.
3. The Team Leader, CSC, NESRIP, Manipur.

**MICRO - PLAN OF NON-TITLE HOLDERS (PROJECT AFFECTED PERSONS)  
FOR MANIPUR SUB-PROJECT "MN06-CW1 : TUPUL TO BISHNUPUR" UNDER NESRIP PROJECT - 2.**

| AP Details                      |                                 |                         |                             |   |   |                                 |                                | Assistance for Rehabilitation    |                                  |   |  |                               |            | Total Assistance in<br>₹ (13=9+10+11+12) | Remarks |
|---------------------------------|---------------------------------|-------------------------|-----------------------------|---|---|---------------------------------|--------------------------------|----------------------------------|----------------------------------|---|--|-------------------------------|------------|--|---------|
| Sl.No                           | Identification no.              | Name of PAP             | Father's/Hus<br>band's name | Social Category (Gen<br>/ Sc/ ST/ OBC / Min | Typ of NTH<br>(Encroacher/ Squatter<br>/ Mobile vendor/ kiosk | Type of loss<br>(Agri/Res/Comm) | Vulnerable/ Non-<br>vulnerable | Replacement cost of<br>Structure | Shifting allowance<br>@ ₹ 10,000 | Transition Allowance<br>@ ₹ 182X90 Days | Additional one-time<br>lump sum assistance<br>for VAP) | Training for<br>Vulnerable AP |            |  |         |
| 1                               | 2                               | 3                       | 4                           | 5   | 6   | 7                               | 8                              | 9                                | 10                               | 11                                      | 12   | 13                            | 14         | 15                                       |         |
| Name of the Village: Joujangtek |                                 |                         |                             |   |   |                                 |                                |                                  |                                  |   |  |                               |            |  |         |
| Block: Nungba & Khoubum         |                                 |                         |                             |   |   |                                 |                                |                                  |                                  |   |  |                               |            |  |         |
| 1                               | 002/L/NTH/MN-CW1<br>CH : 30+340 | Hemong<br>Haaklip       | Memnel-<br>chong            | ST  | NTH   | Res                             | V                              | ₹ 67,392                         | ₹ 10,000                         | 0                                       | ₹ 10,000   | ₹ 10,000                      | ₹ 97,392   |  |         |
| Name of the Village: Dolang     |                                 |                         |                             |   |   |                                 |                                |                                  |                                  |   |  |                               |            |  |         |
| Block: Nungba & Khoubum         |                                 |                         |                             |   |   |                                 |                                |                                  |                                  |   |  |                               |            |  |         |
| 1                               | 003/L/NTH/MN-CW1<br>Ch : 24+697 | Ritingreng<br>Jatung    | Apon                        | ST  | NTH   | Septic Tank                     | V                              | ₹ 78,903                         | 0                                | 0                                       | 0  |                               | ₹ 78,903   |  |         |
| 2                               | 005/R/NTH/MN-CW1                | Thoireichung<br>Thoirei | Dumreicham<br>Thoirei       | ST  | NTH   | Latrine                         | V                              | ₹ 15,443                         | 0                                | 0                                       | 0  |                               | ₹ 15,443   |  |         |
| 3                               | 006/R/NTH/MN-CW1                | Neihongvan<br>Jatung    | Joshila                     | ST  | NTH   | Latrine                         | V                              | ₹ 14,340                         | 0                                | 0                                       | 0  |                               | ₹ 14,340   |  |         |
| 4                               | 007/R/NTH/MN-CW1                | Thoirelwar<br>Thoirei   | Dumreichoi                  | ST  | NTH   | Latrine                         | V                              | ₹ 15,443                         | 0                                | 0                                       | 0  |                               | ₹ 15,443   |  |         |
| 5                               | 008/L/NTH/MN-CW1                | Thioitakding<br>Thoitak | Poparing                    | ST  | NTH   | Latrine                         | V                              | ₹ 12,133                         | 0                                | 0                                       | 0  |                               | ₹ 12,133   |  |         |
| Name of the Village: Shangji    |                                 |                         |                             |   |   |                                 |                                |                                  |                                  |   |  |                               |            |  |         |
| Block: Nungba & Khoubum         |                                 |                         |                             |   |   |                                 |                                |                                  |                                  |   |  |                               |            |  |         |
| 1                               | 004/R/NTH/MN-CW1                | Tiandaipou<br>Kamei     | Lunthaodu<br>Anlu           | ST  | NTH   | Res.<br>Granery,Store           | V                              | ₹ 1,70,624                       | ₹ 10,000                         | 0                                       | ₹ 10,000   | ₹ 10,000                      | ₹ 2,00,624 |  |         |
| Sub-Total :                     |                                 |                         |                             |   |   |                                 |                                | ₹ 3,74,278                       | ₹ 20,000                         | ₹ 0                                     | ₹ 20,000   | ₹ 20,000                      | ₹ 4,34,278 |  |         |

Resettlement Officer  
EAP, PWD, Manipur

Project Director  
EAP, PWD, Manipur  
Project Director  
Externally Aided Projects  
PWD, Manipur



MICRO - PLAN OF NON-TITLE HOLDERS & CPR (PROJECT AFFECTED PERSONS)  
FOR MANIPUR SUB-PROJECT "MN06-CW1 : TUPUL TO BISHNUPUR" UNDER NESRIP PROJECT - 2.

| AP Details                      |                                  |                                      |                                 |   |  |                                |                                |                                  |                                  | Assistance for Rehabilitation           |   |            |    |  | Total Assistance in ₹<br>(13=9+10+11+12) | Remarks |  |  |  |
|---------------------------------|----------------------------------|--------------------------------------|---------------------------------|---|--|--------------------------------|--------------------------------|----------------------------------|----------------------------------|---|---|------------|----|--|--|---------|--|--|--|
| Sl.No                           | Identification no.<br>& Chainage | Name of PAP                          | Father's /<br>Husband's<br>name | Social Category (Gen<br>/ Sc/ ST/ OBC / Min | Typ of NTH<br>(Encroacher/ Squatter<br>/ Mobile vendor/<br>kiosk | Type of loss<br>(Agr/Res/Comm) | Vulnerable/ Non-<br>vulnerable | Replacement cost of<br>Structure | Shifting allowance<br>@ ₹ 10,000 | Transition Allowance<br>@ ₹ 182X90 Days | Additional one-time<br>lump sum<br>assistance for VAP |            |    |  |  |         |  |  |  |
| 1                               | 2                                | 3                                    | 4                               | 5   | 6  | 7                              | 8                              | 9                                | 10                               | 11                                      | 12  | 13         | 14 |  |  |         |  |  |  |
| Name of the Village: Joujangtek |                                  |                                      |                                 |   |  |                                |                                |                                  |                                  |   |   |            |    |  | District: Tamenglong                     |         |  |  |  |
| 1                               | 002/L/CPR/MN-CW1<br>Ch : 30+340  | Headman/Chairman<br>of the Community |                                 |   |  | CPR<br>(Water Tank)            | V                              | ₹ 67,386                         | 0                                | 0                                       | 0   | ₹ 67,386   |    |  |  |         |  |  |  |
| Name of the Village: Dolang     |                                  |                                      |                                 |   |  |                                |                                |                                  |                                  |   |   |            |    |  | District: Tamenglong                     |         |  |  |  |
| 2                               | 004/R/CPR/MN-CW1<br>Ch : 24+697  | Headman/Chairman<br>of the Community |                                 |   |  | CPR<br>(Water Tank)            |                                | ₹ 19,910                         | 0                                | 0                                       | 0   | ₹ 19,910   |    |  |  |         |  |  |  |
| Name of the Village: Ngarian    |                                  |                                      |                                 |   |  |                                |                                |                                  |                                  |   |   |            |    |  | District: Tamenglong                     |         |  |  |  |
| 1                               | 001/L/CPR/MN-CW1<br>Ch : 48+030  | Headman/Chairman<br>of the Community |                                 |   |  | CPR<br>(Public Hydrant)        |                                | ₹ 14,281                         | 0                                | 0                                       | 0   | ₹ 14,281   |    |  |  |         |  |  |  |
| 2                               | 002/L/CPR/MN-CW1<br>Ch : 48+088  | Pastor/Committee of<br>the Church    |                                 |   |  | CPR<br>(Water Tank)            |                                | ₹ 51,458                         | 0                                | 0                                       | 0   | ₹ 51,458   |    |  |  |         |  |  |  |
| Name of the Village: Thangal    |                                  |                                      |                                 |   |  |                                |                                |                                  |                                  |   |   |            |    |  | District: Tamenglong                     |         |  |  |  |
| 1                               | 005/L/CPR/MN-CW1<br>Ch : 15+800  | Pastor/Committee of<br>the Community |                                 |   |  | CPR<br>(Store Room)            |                                | ₹ 39,936                         | 0                                | 0                                       | 0   | ₹ 39,936   |    |  |  |         |  |  |  |
| 2                               | 006/L/CPR/MN-CW1<br>Ch : 15+820  | Headman/Chairman<br>of the Community |                                 |   |  | CPR<br>(Store &<br>Bathroom)   |                                | ₹ 49,637                         | 0                                | 0                                       | 0   | ₹ 49,637   |    |  |  |         |  |  |  |
| Sub-Total :                     |                                  |                                      |                                 |   |  |                                |                                | ₹ 2,42,608                       | ₹ 0                              | ₹ 0                                     | ₹ 0   | ₹ 2,42,608 |    |  |  |         |  |  |  |

Resettlement Officer  
EAP, PWD, Manipur

Project Director  
EAP, PWD, Manipur  
Project Director  
Externally Aided Projects  
PWD, Manipur

GOVERNMENT OF MANIPUR  
PUBLIC WORKS DEPARTMENT

----

No. 8/PD/NESRIP/RRP/2013/1129

Dated, Imphal, the 30<sup>th</sup> November, 2016

To

The Co-ordinator,  
The SAI International Sansthan  
A01 - Durga Apartment, New Shivpuri Colony,  
Hinoo, Ranchi - 843 002, Jharkhand.

**Kind Attention:- Shri Sanjeev Jha** (Authorized Signatory)

Subject:- "Consultancy services for implementation of **Resettlement Plan** (RP) for the project **Tupul to Bishnupur** (MN06-CW1) and **Thoubal to Kasom Khullen** (MN06-CW2) under NESRIP Project – 2" in the state of Manipur – **Approval of Micro-Plan for the NTH of Project Road MN06-CW : Tupul to Kasom Khullen.**

Ref. No.:- 005/MP/SIS/051 dt. 26.09.2016.

Sir,

In reference to your letter No. 005/MP/SIS/051 dt. 26.09.2016, I am to convey approval of the Micro-Plan for standing structures/buildings and assistance for Non-Title Holder and CPR submitted by you for the NESRIP project road **MN06-CW1 : Tupul to Bishnupur** and **MN06-CW2 : Thoubal to Kasom Khullen** of the following Villages as detailed below:-

**MN06-CW1 :**

1. Tupul Village.
2. Charoi Takomjang Village.
3. Charoi Pt – II and
4. Laphok Village

**MN06-CW2 :**

1. Salampatong Village.
2. Yeasom Village and
3. Kasom Khullen Village .

List of the affected Non-Title Holders, CPR and amount to be disbursed as assistance are also enclosed as annexure for reference.

It is, therefore, requested to complete the issue of Identity Cards and assist the PAPs in opening Bank Account of the project affected non-title holders. You may also co-ordinate with the PIU to facilitate the process of disbursement of compensation to the non-title holders in public disclosure meeting(s). Disclosure meetings to inform the affected persons of the disbursement process of the compensation and timeline may also be held as required in co-ordination with the CSC of the NESRIP Project. Consultation may be held with the concerned villagers/communities for a decision on the mode of replacement of the common property resources.

**This may be treated on Top Priority.**

**Encl.:- As above.**

Yours faithfully,



(Y. Joykumar Singh)  
Project Director,  
EAP, PWD, Manipur.

Copy to :-

1. The Chief Engineer, PWD, Manipur
2. The Nodal Officer, NESRIP cum Addl. Chief Engineer-III, PWD, Manipur.
3. The Team Leader, CSC, NESRIP, Manipur – *He is requested to identify the ROW in the habitat area according to the approved micro-plan.*

MICRO - PLAN OF NON-TITLE HOLDERS (PROJECT AFFECTED PERSONS)  
FOR MANIPUR SUB-PROJECT "MN06-CW1 : TUPUL TO BISHNUPUR" UNDER NESRIP PROJECT - 2.

| AP Details   |                   |                       |                             | Assistance for Rehabilitation               |  |                                 |                                |                                  |                                   |   |   | Remarks   |  |
|--|-------------------|-----------------------|-----------------------------|---|--|---------------------------------|--------------------------------|----------------------------------|-----------------------------------|---|---|-----------|--|
| Sl.No  | Identification no | Name of PAP           | Father's/<br>Husband's name | Social Category (Gen / Sc/<br>ST/ OBC / Min | Typ of NTH (Encroacher/<br>Squatter /Mobile vendor/<br>kiosk | Type of loss<br>(Agri/Res/Comm) | Vulnerable/ Non-<br>vulnerable | Replacement cost of<br>Structure | Shifting allowance @<br>Rs.10,000 | Transition Allowance @ Rs<br>182X90Days | Additional one- time lump<br>sum assistance for V |           | Total Assistance in Rs.<br>(13=9+10+11+12) |
| 1  | 2                 | 3                     | 4                           | 5   | 6  | 7                               | 8                              | 9                                | 10                                | 11                                      | 12  | 13        | 14   |
| Name of the Village: Tupul,Charoi Takomjang & Laphok |                   |                       |                             |   |  |                                 |                                |                                  |                                   |   |   |           |  |
| Block: Nungba District: Tamenglong                   |                   |                       |                             |   |  |                                 |                                |                                  |                                   |   |   |           |  |
| 1  | 009/R/NTH/MN-CW1  | Chingkhungam<br>Kamei | Apou Kamei                  | ST  | NTH  | Latrine                         | V                              | ₹ 12,307                         | ₹ 0                               | 0                                       | ₹ 0   | ₹ 12,307  |  |
| 2  | 010/R/NTH/MN-CW1  | Kambi Kamei           | Langjalung Kamei            | ST  | NTH  | Resi.                           | V                              | ₹ 202,959                        | ₹ 10,000                          | 0                                       | ₹ 10,000  | ₹ 222,959 |  |
| 3  | 011/R/NTH/MN-CW1  | Kamei Namdailung      | Karriang Kamei              | ST  | NTH  | Kitchen                         | V                              | ₹ 78,275                         | ₹ 0                               | 0                                       | ₹ 0   | ₹ 78,275  |  |
| 4  | 012/L/NTH/MN-CW1  | Dinguilung Gonmei     | (L) Amon Gonmei             | ST  | NTH  | Lat+Bath                        | V                              | ₹ 63,710                         | ₹ 0                               | 0                                       | ₹ 0   | ₹ 63,710  |  |
| Total =  |                   |                       |                             |   |  |                                 |                                | ₹ 357,251                        | ₹ 10,000                          | ₹ 0                                     | ₹ 10,000  | ₹ 377,251 |  |

  
Resettlement Officer  
EAP, PWD, Manipur

  
Project Director  
EAP, PWD, Manipur



**MICRO - PLAN OF NON-TITLE HOLDERS (PROJECT AFFECTED PERSONS)  
FOR MANIPUR SUB-PROJECT "MN06-CW1 : TUPUL TO BISHNUPUR" UNDER NESRIP PROJECT - 2.**

| AP Details   |                   |                                      |                                |   |  | Assistance for Rehabilitation   |                                |                                  |                                   |   | Remarks  |  |    |
|--|-------------------|--------------------------------------|--------------------------------|---|--|---------------------------------|--------------------------------|----------------------------------|-----------------------------------|---|--|--|----|
| Sl.No  | Identification no | Name of PAP                          | Father's/<br>Husband's<br>name | Social Category (Gen /<br>Sc/ ST/ OBC / Min | Typ of NTH (Encroacher/<br>Squatter /Mobile vendor/<br>kiosk | Type of loss<br>(Agri/Res/Comm) | Vulnerable/ Non-<br>vulnerable | Replacement cost of<br>Structure | Shifting allowance @<br>Rs.10,000 | Transition Allowance @<br>Rs 182X90Days | Additional one- time<br>lump sum assistance<br>for V | Total Assistance in Rs.<br>(13=9+10+11+12) | 14 |
| 1  | 2                 | 3                                    | 4                              | 5   | 6  | 7                               | 8                              | 9                                | 10                                | 11                                      | 12   | 13   | 14 |
| Name of the Village: Charoi Part - II & Lamdangmei |                   |                                      |                                |   |  |                                 |                                |                                  |                                   |   |  |  |    |
| Block: Nungba                                      |                   |                                      |                                |   |  | District: Tamenglong            |                                |                                  |                                   |   |  |  |    |
| 1  | 007/R/CPR/MN-CW1  | Headman/Chairman<br>of the community | -                              | -   | -  | CPR<br>(Water Tank)             | -                              | ₹ 49,621                         | -                                 | -                                       | -  | ₹ 49,621                                   |    |
| 2  | 008/R/CPR/MN-CW1  | Headman/Chairman<br>of the community | -                              | -   | -  | CPR<br>(Waiting Shed)           | -                              | ₹ 148,090                        | -                                 | -                                       | -  | ₹ 148,090                                  |    |
| Total =  |                   |                                      |                                |   |  |                                 |                                | ₹ 197,711                        | ₹ 0                               | ₹ 0                                     | ₹ 0  | ₹ 197,711                                  |    |

  
Resettlement Officer  
EAP, PWD, Manipur

  
Project Director  
EAP, PWD, Manipur

**SUPPLEMENTARY MICRO - PLAN OF NON-TITLE HOLDERS (PROJECT AFFECTED PERSONS)  
FOR MANIPUR SUB-PROJECT "MN06-CW2 : THOUBAL TO KASOM KHULLEN" UNDER NESRIP PROJECT - 2.**

| AP Details                          |                   |               |                                |   |  |                                |                            |                               |                                |                                      |  |   |    | Assistance for Rehabilitation |  |  |  |  | Remarks          |  |  |  |  |
|-------------------------------------|-------------------|---------------|--------------------------------|---|--|--------------------------------|----------------------------|-------------------------------|--------------------------------|--------------------------------------|--|---|----|-------------------------------|--|--|--|--|------------------|--|--|--|--|
| Sl.No                               | Identification no | Name of PAP   | Father's/Husband's/Wife's name | Social Category (Gen / Sc/ ST / OBC / Min | Typ of NTH (Encroacher/ Squatter /Mobile vendor/ kiosk | Type of loss (Agri/Res/Comm)   | Vulnerable/ Non-vulnerable | Replacement cost of Structure | Shifting allowance @ Rs.10,000 | Transition Allowance @ Rs 182X90Days | Additional one- time lump sum assistance for V | Total Assistance in Rs. (13=9+10+11+12) |    | Remarks                       |  |  |  |  |                  |  |  |  |  |
| 1                                   | 2                 | 3             | 4                              | 5   | 6  | 7                              | 8                          | 9                             | 10                             | 11                                   | 12   | 13                                      | 14 |                               |  |  |  |  |                  |  |  |  |  |
| Name of the Village: Kasom Khullen  |                   |               |                                |   |  |                                |                            |                               |                                |                                      |  |   |    | Block: Kasom Khullen          |  |  |  |  | District: UKHRUL |  |  |  |  |
| 1                                   | 053/R/NTH/MN-CW2  | SP. Honreison | Ningshimla (Wife)              | ST  | NTH  | Granary, Latrine, Chicken Shed | V                          | ₹ 127,446                     | ₹ 0                            | 0                                    | ₹ 0  | ₹ 127,446                               |    |                               |  |  |  |  |                  |  |  |  |  |
| 2                                   | 054/R/NTH/MN-CW2  | SP. Ashim     | SP. Chuimiwon (Wife)           | ST  | NTH  | House Toilet, Granary          | V                          | ₹ 149,871                     | ₹ 0                            | 0                                    | ₹ 0  | ₹ 149,871                               |    |                               |  |  |  |  |                  |  |  |  |  |
| Sub-Total : (A) =                   |                   |               |                                |   |  |                                |                            | ₹ 277,317                     | ₹ 0                            | 0                                    | ₹ 0  | ₹ 277,317                               |    |                               |  |  |  |  |                  |  |  |  |  |
| Name of the Village: Yeasom Village |                   |               |                                |   |  |                                |                            |                               |                                |                                      |  |   |    | Block: Kasom Khullen          |  |  |  |  | District: UKHRUL |  |  |  |  |
| 1                                   | 029/R/NTH/MN-CW2  | SP. Ayo       | Wommila (Wife)                 | ST  | NTH  | Pigsty, Bathroom, Latrine      | V                          | ₹ 70,886                      | ₹ 0                            | 0                                    | ₹ 0  | ₹ 70,886                                |    |                               |  |  |  |  |                  |  |  |  |  |
| Sub-Total : (B) =                   |                   |               |                                |   |  |                                |                            | ₹ 70,886                      | ₹ 0                            | 0                                    | ₹ 0  | ₹ 70,886                                |    |                               |  |  |  |  |                  |  |  |  |  |
| Total Amount : (A + B) =            |                   |               |                                |   |  |                                |                            | ₹ 348,203                     | ₹ 0                            | ₹ 0                                  | ₹ 0  | ₹ 348,203                               |    |                               |  |  |  |  |                  |  |  |  |  |

(Rupees Three Lakh Forty Eight Thousand Two Hundred and Three) Only.

  
Resettlement Officer  
EAP, PWD, Manipur

  
Project Director  
EAP, PWD, Manipur



**SUPPLEMENTARY MICRO - PLAN OF NON-TITLE HOLDERS (PROJECT AFFECTED PERSONS)  
FOR MANIPUR SUB-PROJECT "MN06-CW2 : THOUBAL TO KASOM KHULLEN" UNDER NESRIP PROJECT - 2.**

| AP Details                       |                   |               |                                |   |   |                                 |                                |                                  |                                   | Assistance for Rehabilitation           |  |          |    |                    | Total Assistance in Rs.<br>(13=9+10+11+12) | Remarks |
|----------------------------------|-------------------|---------------|--------------------------------|---|---|---------------------------------|--------------------------------|----------------------------------|-----------------------------------|---|--|----------|----|--------------------|--|---------|
| Sl.No                            | Identification no | Name of PAP   | Father's/<br>Husband's<br>name | Social Category (Gen<br>/ Sc/ ST/ OBC / Min | Typ of NTH<br>(Encroacher/ Squatter<br>/Mobile vendor/<br>kiosk | Type of loss<br>(Agri/Res/Comm) | Vulnerable/ Non-<br>vulnerable | Replacement cost of<br>Structure | Shifting allowance @<br>Rs.10,000 | Transition Allowance<br>@ Rs 182X90Days | Additional one- time<br>lump sum<br>assistance for V |          |    |                    |  |         |
| 1                                | 2                 | 3             | 4                              | 5   | 6   | 7                               | 8                              | 9                                | 10                                | 11                                      | 12   | 13       | 14 |                    |  |         |
| Name of the Village: Salampatong |                   |               |                                |   |   |                                 |                                |                                  |                                   |   |  |          |    | District: Senapati |  |         |
| 1                                | 023/R/NTH/MN-CW2  | S.T. Laminhoi | Khailut<br>(Husband)           | ST  | NTH   | Latrine &<br>Chicken<br>Shed    | V                              | ₹ 18,186                         | ₹ 0                               | 0                                       | ₹ 0  | ₹ 18,186 |    |                    |  |         |
| 2                                | 059/R/Sq/MN-CW2   | Thongzathang  | Mangkhai<br>(Father)           | ST  | NTH   | Latrine                         | V                              | ₹ 13,889                         | ₹ 0                               | 0                                       | ₹ 0  | ₹ 13,889 |    |                    |  |         |

**Total Amount : ₹ 32,075.00**  
**(Rupees Thirty Two Thousand and Seventy Five) Only.**

  
Resettlement Officer  
EAP, PWD, Manipur

  
Project Director  
EAP, PWD, Manipur

## Annexure II: Attendance of Participants during Public Consultation and Photographs















TUPUL 19/9/16















| Signature of Attended Persons |                        |            |     |             |
|-------------------------------|------------------------|------------|-----|-------------|
| S. No.                        | Name                   | Village    | Sex | Signature   |
| 01                            | Kameidun               | Tupul      | M   | Kameidun    |
| 02                            | Ahim Kamei             | Tupul      | M   | Ahim Kamei  |
| 03                            | Sayang Loring          | Tupul      | M   | Loring      |
| 04                            | Ringchang San          | Tupul      | M   | San         |
| 05                            | P. Meijean lung Rongmi | -do-       | M   | P.M. Rongmi |
| 06                            | Poukhongdan            | -do-       | M   | Poukhongdan |
| 07                            | William Ipami          | Tupul      | M   | Ipami       |
| 08                            | Wingmei Kamei          | Tupul      | M   | Wingmei     |
| 09                            | Akon Gonamei           | Tupul      | M   | Akon        |
| 10                            | S. Kamei               | Tupul      | M   | Kamei       |
| 11                            | Adim Kamei             | Taokomjang | M   | Adim        |
|                               |                        |            |     |             |
|                               |                        |            |     |             |
|                               |                        |            |     |             |

### Photographs of Public Consultations





| Ngarian Village Base camp |                          |                                    |      |   |
|---------------------------|--------------------------|------------------------------------|------|---|
| MN-CW-1                   |                          | Signature of Attended Persons      |      | Date - 24-09-2016   |
| S. No.                    | Name                     | Village                            | Sex  | Signature   |
| 1                         | Dr. L. Raichandra Singh  | DACO,<br>BPR<br>CWO, BPR<br>OFFICE | M    |    |
| 2                         | P. Thirumal              | ABCI                               | M    |    |
| 3                         | R. K. Surjit Singh       | esc                                | M    |    |
| 4                         | T. Veeraj                | "                                  | M    |    |
| 5                         | Th. Bikel Singh          | Ngarigam Village<br>ABCI Camp      | Male |    |
| 6                         | L. Anwarjit Singh        | - do -                             | Male |  |
| 7                         | Akhtar Hussain Choudhary | - do -                             | Male |  |
| 8                         | A. Michael Malar         | BPR 3<br>ABCI                      | Male |  |
| 9                         | Th. Swadatta Singh       | Ngarigam Village<br>ABCI Camp      | Male |  |
| 10                        | Prakash Kumar Choudhary  | ABCI Camp                          | Male |  |
| 11                        | Chalamban Singh          | ABCI Camp                          | Male |  |
| 12                        | R. K. Johnson Singh      | CSC                                | Male |  |
| 13                        | Th. Anilkumar            | Coordinator<br>NGO                 | Male |  |
| 14                        | A. H. Mozenab.           | ABCI, Ngarian                      | Male |  |

| Signature of Attended Persons |                    |             |      |   |
|-------------------------------|--------------------|-------------|------|---|
| S. No.                        | Name               | Village     | Sex  | Signature   |
| 15                            | O Bhumencho Singh. | NGO         | Male |    |
| 16                            | TH. Jiten Singh    | ABCI        | Male |    |
| 17                            | D. Thuringam       | Ngarian     | M    |    |
| 18                            | Makudun. Goma      | Ngarian     | M    |    |
| 19                            | L. Chanthuile      | Ngarian     | F    |    |
| 20                            | K. Waringthem      | Ngarian     | F    |   |
| 21                            | K. Thonmei         | Ngarian     | F    |  |
| 22                            | L. Apui Lu         | Ngarian     | F    |  |
| 23                            | Uyangning          | Kaiphindai  | F    |  |
| 24                            | K.G. Agnes         | Makhuan III | F    |  |
| 25                            | K. Julia           | Ngarian     | F    |  |
| 26                            | B. Barab           | ABCI        | Male |  |
| 27                            | R. Luckandra       | ABCI        | M    |  |
| 28                            | V.D. Shoy.         | Lundangme   | V    |  |



| Signature of Attended Persons |                   |              |     |              |
|-------------------------------|-------------------|--------------|-----|--------------|
| S. No.                        | Name              | Village      | Sex | Signature    |
| 29                            | K. Suryel-Sia     | ABCI Moirang | M   | Suryel       |
| 30                            | R. Gailunglou     | Ngazian      | M   |              |
| 31                            | K. Ajin           | Ngazian      | M   | Ajin         |
| 32                            | K. Adin           | Ngazian      | F   | Adin         |
| 33                            | S. Mahachung      | ABCI         | M   | S. Mahachung |
| 34                            | Philechaki Singh  | ABCI         | M   | Philechaki   |
| 35                            | Ph. Simon         | Ngazian      | M   | Simon        |
| 36                            | Narsun Nwazang    | Kokraether   | M   | Narsun       |
| 37                            | Ashul Malik       | A.B.C.I      | M   | A. Malik     |
| 38                            | Monjit Singh      | A.B.C.I      | M   | Monjit       |
| 39                            | Soniruddin        | ABCI         | M   | Sonir        |
| 40                            | K. Kiranjit Singh | ABCI         | M   | K. Kiranjit  |
| 41                            | Tombi Sharma      | ABCI         | M   | Tombi        |
| 42                            | Jamboran          | ABCI         | M   | Jamboran     |

| Signature of Attended Persons |                         |                    |      |   |
|-------------------------------|-------------------------|--------------------|------|---|
| S. No.                        | Name                    | Village            | Sex  | Signature   |
| 43                            | Atwar Ali               | A.B.C.I            | M    |    |
| 44                            | samathoi                | A.B.C.I            | M    |    |
| 45                            | Krishna arada Murberjee | A.B.C.I            | m    |    |
| 46                            | Ajit                    | A.D.G.I            | m    | Ajit  |
| 47                            | Suresh Singh            | A.B.C.I            | male |    |
| 48                            | Male ujai               | Ngariam            | M    |    |
| 49                            | M. Baro                 | A.B.C.I            | M    | M. Baro   |
| 50                            | Danswromy Mushahary     | A.B.C.I            | M    | D. Mushahary  |
| 51                            | Dril<br>Bo-zumratang    | A.B.C.I            | M    | Dril  |
| 52                            | niron narjany           | Kokrajahar         | N    |  |
| 53                            | Khela Muzmu             | Kokrajahar         | M    |  |
| 54                            | Jimat Singha            | Kamrang<br>A.B.C.I | M    |  |
| 55                            | Romer Singh             | A.B.C.I            | M    |  |
| 56                            | Premjit                 | potshangbam        | M.   |  |

| Signature of Attended Persons |   |                               |        |                    |
|-------------------------------|---|-------------------------------|--------|--------------------|
| S. No.                        | Name  | Village                       | Sex    | Signature          |
| 57                            | L. Chijit Sharma  | Yaiskul                       | Male   | <i>[Signature]</i> |
| 58                            | A. Aheon  | Ngarian (ABCI)                | Male   | <i>[Signature]</i> |
| 59                            | Mukesh Nath<br>(Suchita earth moving<br>solution/valve) | Kakhaiga/Mekha<br>Assam       | Male   | <i>[Signature]</i> |
| 60                            | Chokim Bonch.   | Colaghat (Assam)              | Male   | <i>[Signature]</i> |
| 61                            | K. Romo   | ABCI Camp<br><del>Kolab</del> | Male   | <i>[Signature]</i> |
| 62                            | AKIMEI  | Ngarian                       | Male   | <i>[Signature]</i> |
| 63                            | BIPLAB  | ABCI Camp                     | Male   | <i>[Signature]</i> |
| 64                            | Jangipor  | Ngarian                       | Male   | <i>[Signature]</i> |
| 65                            | Josiah  | Ngarian                       | Male   | <i>[Signature]</i> |
| 66                            | Jang KAD LAD male. Tuibuong                             |                               | male   | <i>[Signature]</i> |
| 67                            | Amu   | Ngarian                       | Female | <i>[Signature]</i> |
| 68                            | J. najagui  | Ngarian                       | Female | <i>[Signature]</i> |
| 69                            | L. Luphulu  | Ngarian                       | F      | <i>[Signature]</i> |
| 70                            | L. meiclanilu   | Ngarian                       | F      | <i>[Signature]</i> |



[illegible]

## Photographs of HIV/AIDS and Road Safety Campaign

