

Armenian Territorial Development Fund
Procurement Plan for the SILD Project

25-Mar-16

No.	Contract ID	Name of Assignment / Contract	Contr. Type LS / TB	Method	Post/ prior review	Invitation Date		Reception of Expression of Interest		Contract signing date		Start		Completion			Contract price	Contractor	Amendments (Date and reason should be indicated in the Comments)	Comments Notes
						Plan	Actual	Plan	Actual	Plan	Actual	Plan	Actual	Plan	Contractual completion	Actual				
		Architectural design and author supervision (21 contracts, remaining 1 contract)	LS/TB	CQ	Prior/ Post															
		Expertise of buildings and constructions (6 contracts, remaining 2 contracts)	LS	CQ	Prior/ Post															
		Expertise of architectural design (5 contracts, remaining 3 contracts)	LS	CQ	Prior/ Post															
		Technical supervision of construction (9 contracts, remaining 5 contracts)	TB	CQ	Prior/ Post															
		Local government financial training (3 contracts)	LS	CQ	Prior/ Post															
		Beneficiary and impact assessment (2 contracts)	LS	CQ	Prior/ Post															
		Quality, maintenance, and cost of civil works assessment	LS	CQ	Prior/ Post															
1	AUD-15	ATDF and SILD Project Financial Audit	LS	CQ	post	2/22/2016	2/19/2016	3/7/2016	3/4/2016	3/28/2016		3/29/2016		12/29/2016						
2	TEX-01	Expertise of buildings stability, ventilation, power and water supplies and drainage systems (8 tasks)	LS	CQ	prior	4/20/2015	4/30/2015	5/4/2015	5/14/2015	5/24/2015	6/30/2015	5/25/2015	6/30/2015	10/22/2015	8/19/2015	AMD 5,751,045	ARSEA LLC			
3	TEX-02	Expertise of Architectural Design (12 tasks)	LS	CQ	prior	5/4/2015	4/30/2015	5/18/2015	5/14/2015	6/7/2015	7/3/2015	6/8/2015	7/3/2015	12/5/2015	11/5/2015	AMD 8,510,736	"The State Non Departmental Expert Commission for Construction Designs of Republic of Armenia" CJSC			
4	TEX-03	Expertise of buildings stability, ventilation, power and water supplies and drainage systems (TEX-03 - 9 tasks, TEX-04 - 8 tasks)	LS	CQ	post	11/12/2015	11/23/2015	11/26/2015	12/4/2015	12/16/2015	12/11/2015	12/17/2015	12/11/2015	12/16/2016	12/11/2016	AMD 3,775,750	ARSEA LLC			
5	TEX-04	Expertise of buildings stability, ventilation, power and water supplies and drainage systems (TEX-03 - 9 tasks, TEX-04 - 8 tasks)	LS	CQ	post	11/12/2015	11/23/2015	11/26/2015	12/4/2015	12/16/2015	12/11/2015	12/17/2015	12/11/2015	12/16/2016	12/11/2016	AMD 1,851,000	Shinsertificat LLC			
6	TEX-05	Expertise of Architectural Design (29 tasks)	LS	CQ	post	11/12/2015	11/23/2015	11/26/2015	12/4/2015	12/16/2015	12/11/2015	12/17/2015	12/11/2015	12/16/2016	12/11/2016	AMD 13,608,776	"The State Non Departmental Expert Commission for Construction Designs of Republic of Armenia" CJSC			
7	TEX-06	Expertise of buildings stability, ventilation, power and water supplies and drainage systems (16 tasks)	LS	CQ	post	3/30/2016		4/13/2016		5/3/2016		5/4/2016		5/4/2017						
8	TPD-01	Design & Author Supervision for Construction, Rehabilitation, Renovation & Reconstruction of Buildings (in each contract 3 tasks)	LS/TB	CQ	prior	4/20/2015	4/30/2015	5/4/2015	5/14/2015	5/24/2015	6/30/2015	5/25/2015	6/30/2015	10/8/2015	6/29/2016	AMD 26,861,085	Engineering Evros LLC	Add 1, 10/15/2015 Add 2, 07/12/2015		
9	TPD-02													10/15/2015	6/29/2016	AMD 10,420,000	Goghtn LLC	Add 1, 10/15/2015 Add 2, 04/12/2015		
10	TPD-03													10/13/2015	6/29/2016	AMD 23,724,600	Askmed Design LLC	Add 1, 10/15/2015 Add 2, 14/12/2015		
11	TPD-04													10/22/2015	6/29/2016	AMD 17,202,000	Ratman LLC	Add 1, 10/15/2015 Add 2, 09/12/2015		
12	TPD-05													9/13/2015	9/12/2016	AMD 18,665,386	Mara ev Dustrer LLC	Add 1, 09/13/2015, Add 2, 23/10/2015,		
13	TPD-06													9/26/2015	9/25/2016	AMD 14,897,470	Gloma Coop. Co	Add 1, 09/26/2015 Add 2, 23/10/2015		
14	TPD-07													12/16/2016	12/11/2016	AMD 9,725,600	Gloma Coop. Co			
15	TPD-08													12/16/2016	12/11/2016	AMD 15,456,741	Mara ev Dustrer LLC			
16	TPD-09													12/16/2016	12/11/2016	AMD 15,335,912	Engineering Evros LLC			
17	TPD-10													12/16/2016	12/11/2016	AMD 6,499,920	Askmed Design LLC			
18	TPD-11													12/16/2016	12/11/2016	AMD 13,100,000	Ratman LLC			
19	TPD-12													12/16/2016	12/11/2016	AMD 5,798,000	Goghtn LLC			
20	TPD-13	Design & Author Supervision of Potable Water, Sewerage & Irrigation Systems throughout RoA	LS/TB	CQ	post	11/12/2015	11/20/2015	11/26/2015	12/2/2015	12/16/2015	12/11/2015	12/17/2015	12/11/2015	12/16/2016	12/11/2016	AMD 12,843,993	Jrtuc LLC			
21	TPD-14	Design & Author Supervision for Construction, Rehabilitation, Renovation & Reconstruction of Buildings (in each contract 3 tasks)	LS/TB	CQ	post	3/10/2016	3/14/2016	3/24/2016		4/13/2016		4/14/2016		4/14/2017						
22	TPD-15																			
23	TPD-16													Design & Author Supervision of Potable Water, Sewerage & Irrigation Systems throughout RoA (in each contract 3 tasks)	LS/TB	CQ	post	3/10/2016	3/14/2016	3/24/2016
24	TPD-17	Design & Author Supervision for Construction, Rehabilitation, Renovation & Reconstruction of Buildings (in each contract 3 tasks)	LS/TB	CQ	post	3/30/2016		4/13/2016		5/3/2016		5/4/2016		5/4/2017						
25	TPD-18																			
26	TPD-19																			
27	TPD-20													Design & Author Supervision of Potable Water, Sewerage & Irrigation Systems throughout RoA (in each contract 3 tasks)	LS/TB	CQ	post	3/30/2016		4/13/2016
28	TS-01	Technical supervision of construction (in each contract 7 tasks)	TB	CQ	Post	7/27/2015	8/4/2015	8/10/2015	8/18/2015	10/2/2015	10/2/2015	10/3/2015	10/2/2015	10/2/2016	10/1/2016	AMD 13,627,152	Durgabshin LLC			
29	TS-02	Technical supervision of construction (in each contract 7 tasks)	TB	CQ	Post	7/27/2015	8/4/2015	8/10/2015	8/18/2015	10/2/2015	10/2/2015	10/3/2015	10/2/2015	10/2/2016	10/1/2016	AMD 16,315,992	Alternativ LLC			
30	TS-03	Technical supervision of construction (in each contract 12 tasks)	TB	CQ	Post	2/22/2016	2/19/2016	3/7/2016	3/4/2016	3/28/2016	3/24/2016	3/29/2016	3/25/2016	3/29/2017	3/25/2017	AMD 21,803,936	Alternativ LLC			
31	TS-04	Technical supervision of construction (in each contract 12 tasks)	TB	CQ	Post	2/22/2016	2/19/2016	3/7/2016	3/4/2016	3/28/2016	3/24/2016	3/29/2016	3/25/2016	3/29/2017	3/25/2017	AMD 24,477,992	Durgabshin LLC			