PROCUREMENT
PLAN
India: Andhra Pradesh Disaster Recovery Project
General Information
Country:
India: Banks Approval Disaster Recovery Project
General Information
Country: India: Banks Approval Disaster Recovery Project
Recovery Project
General Information
Country: India: Pradesh Disaster Recovery Project
General Information
Country: India: Andhra Pradesh Disaster Recovery Project
General Information
Country: India: Andhra Pradesh Disaster Recovery Project
General Information
Country: India: Andhra Pradesh Disaster Recovery Project
General Information
Country: India: Andhra Pradesh Disaster Recovery Project
General Information
Country: India: Andhra Pradesh Disaster Recovery Project
General Information
Country: India: Andhra Pradesh Disaster Recovery Project
General Information
Country: India: Andhra Pradesh Disaster Recovery Project
General Information
Country: India: Andhra Pradesh Disaster Recovery Project
General Information
Country: India: Andhra Pradesh Disaster Recovery Project
General Information
Country: India: Andhra Pradesh Disaster Recovery Project
General Information
Country: India: Andhra Pradesh Disaster Recovery Project
General Information
Country: India: Andhra Pradesh Disaster Recovery Project
General Information
Country: India: Andhra Pradesh Disaster Recovery Project
General Information
Country: India: Andhra Pradesh Disaster Recovery Project
General Information
Country Information
Co | General Information
| Country: | India | Banka Approval Date of the Original Procurement Plan: 2016-08-01
| Project ID: P154847 | Revised Plan Date(s): (comma delineated, leave blank if none) 2016-08-01
| Project Name: Andhra Pradesh Disaster Recovery Projec

W	IO	R	κ	8	Ī

WUKKS																												/
Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docu	ments	Evaluation	n Report	/ Justit	fication	Notice /	Invitation	Issu	ued	Proposal S Opening	/ Minutes	and Recom	mendation ward	Signed C		Contract Co	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APEPDCL-212-CW-RFB / UG cable network in VSP city Package-4		Resilient electrical network	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		19,000,000.00	0.00	Pending Implementation					2016-11-07		2016-11-12				2016-12-24		2017-03-08		2017-04-12		2018-10-09	

GOODS																												
Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docu		Prequal Evaluation	ification on Report		ng Document fication		rocurement Invitation	Bidding Doci		Proposal S Opening	ubmission / / Minutes	Bid Evalua and Recon for A	mendation ward	Signed (Contract Co	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APEPDCL-214-GO-RFQ / Procurement of Office Equipment for APEPDCL PIU	IDA / 56940	Project implementation support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation							2016-09-03								2016-10-29		2017-04-27	
IN-APEPDCL-215-GO-RFQ / Procurement of furniture, AC and other furnishings for PIU	IDA / 56940	Project implementation support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation							2016-09-03								2016-10-29		2017-04-27	

NON CONSULTING																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)		Process Status	Draft Pre-q Docui		Prequalit Evaluation	n Report	/ Justit	fication	Specific Pro Notice / In	nvitation	Issu	ued	Proposal Su Opening /	ibmission/	Bid Evalua and Recom for A	mendation			Contract C	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APEPDCL-216-NC-RFQ / Hiring of Employment Agency non-consulting services	for IDA / 56940	Project implementation support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		200,000.00	0.00	Pending Implementation							2016-08-27								2016-10-22		2018-10-21	

CONSULTING FIRMS	3																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of R	eference	Expression Not		Short List Request for		Request for as Is:		Opening of Proposals		Evaluation Prop	of Technical	Combined Report a Negotiate	and Draft	Signed	Contract	Contract C	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APEPDCL-218-CS-QCBS / Hiring of Consulting Firm for Internal Auditor	IDA / 56940	Project implementation support	Post	Quality And Cost- Based Selection	Open - National		200,000.00	0.00	Pending Implementation	2016-12-14		2017-01-04		2017-02-17				2017-03-17		2017-04-16		2017-05-21		2017-06-25		2018-12-24	

INDIVIDUAL CONSUL	TANTS																				
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F			erms of Reference		tion to /Selected ultant		gotiated tract	Signed (Contract	Contract C	ompletion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
IN-APEPDCL-539-CS-CDS / Selection of Consulting Firm for preparation of DPR for UG Cable Project	IDA / 56940	Project implementation support	Post	Direct Selection	Direct		200,000.00	0.00	Pending Implementation	2016-07-26		2016-08-05				2016-10-09		2018-04-08			