PLAN		nd Reliability Improvement Project (PERIP)
General Information		
Country:	Mozambique	Banks Approval Date of the Original Procurement Plan:

PROCUREMENT PLAN	Mozambique : Power Efficie	ncy and Reliability Improvement Project (PERIP)	
General information			
Country:	Mozambique	Banks Approval Date of the Original Procurement Plan: Revised Plan Date(s): (comma delineated, leave blank if none)	2016-07-26 2017-03-06
Project ID:	P158249	GPN Date:	
Project Name: Loan / Credit No: Executing Agency(les)	Power Efficiency and Reliability IDA / V0250 Electricity of Mozambique	Improvement Project (PERIP)	

Active Reference No. / Description Desn / Credit No. Review Type Method Market Approach Procusament (V/N) Procusament (USS) Procusalification Status Procusalificatio	WORKS																										
Planned Actual Planned	Activity Reference No. /	Loan / Credit No.	Component	Review Type	Method	Market Approach	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qu Docum	alification	Prequal Evaluatio	fication n Report			Specific Pr Notice /	ocurement Invitation					and Recom	mendation	Signed (Contract	Contract C	completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
																											1

GOODS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	equalification Actual Amount (Y/N) (US\$)		Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		/ Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract C	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
G1 / Acquisition on Office Equipment for the PIU Team	IDA / V0250	Component 4: Project management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation							2016-11-24								2017-03-28		2017-05-29	
G1-1 / Laptop computers for the Project PIU members	IDA / V0250	Component 4: Project management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled							2016-11-14								2017-01-19		2017-02-21	
G1-2 / Office Furniture for the Project PIU Members	IDA / V0250	Component 4: Project management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled							2016-11-19								2017-02-14		2017-03-29	

NON CONSULTING S	ERVICES																										
Activity Reference No. / Description	Loan / Credit No	. Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-q Docur		Prequal Evaluation			ng Document fication	Specific Pr Notice /		Bidding Do Issi		Proposal S Opening	ubmission /	Bid Evalua and Recom for A	mendation	Signed (Contract	Contract C	completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CS6 / Support from the current Service Provider to conclude implementation of the current Phase 1 of the SIGEM Project		Component 2: Transformation of EDM through enhanced governance, efficiency, transparency and accountability in operations in key business areas		Direct Selection	Direct			0.00	Pending Implementation					2016-10-31		2016-11-30								2017-02-10		2017-10-13	
CS7-1 / Technical Audit to approximately 6,000 Meters from HV, MV and Big LV Customers across 16 EDM Area Service Centers	IDA / V0250	Component 2: Transformation of EDM through enhanced governance, efficiency, transparency and accountability in operations in key business areas		Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation					2017-03-17		2017-03-29				2017-05-15		2017-06-14		2017-08-29		2018-08-29	

CONSULTING FIRMS																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	ss Status Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals				s Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Report and Draft Negotiated Contract		Signed Contract		Contract 0	Completion
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CS1/PERIP/PPA / Engineering design and supervision for rehabilitation and upgrading transmission and distribution networks	IDA / V0250	Component 1: Improving reliability and quality of electricity service provided by EDM to its customers	Prior	Quality And Cost- Based Selection	Open - International		3,663,796.27	Signed	2016-07-27	2016-08-02	2016-08-17	2016-08-03	2016-09-30	2016-08-10			2016-11-14	2016-09-23	2016-12-14	2016-10-28	2017-01-18	2016-12-12	2017-03-15	2017-03-01	2022-01-16	
CS2 / Engineering Studies for Preparation of reinforcement of Power Generation at Temane	IDA / V0250	Component 1: Improving reliability and quality of electricity service provided by EDM to its customers	Prior	Quality And Cost- Based Selection	Open - International		0.00	Under Implementation	2016-08-26	2016-11-08	2016-09-16	2016-11-11	2016-10-30				2016-12-14		2017-01-13		2017-02-17		2017-04-05		2020-04-30	
CS8 / Review of Feasibility Study for a National Control Center, Review Grid Code and Preparation of Bidding Documents	IDA / V0250	Component 1: Improving reliability and quality of electricity service provided by EDM to its customers	Prior	Consultant Qualification Selection	Open - International		0.00	Under Implementation	2016-10-19	2016-10-10	2016-11-09	2016-10-11	2017-01-06	2016-12-21							2017-02-20		2017-04-21		2017-10-27	
CS11 / Financial Audit for the Project PPA funding		Component 4: Project management	Post	Least Cost Selection	Open - International		0.00	Pending Implementation	2016-10-31		2016-11-30		2017-02-13				2017-03-31		2017-04-30		2017-06-04		2017-07-28		2018-02-28	

INDIVIDUAL CONSULTANTS