PROCUREMENT
PLAN

Mozambique: Power Efficiency and Reliability Improvement Project (PERIP)

General Information

Country:

Mozambique

Banka Approved Date of the Original Procurem

Banka Approved Date of th Mozambique Banks Approval Date of the Original Procurement Plan: 2016-07-26
Revised Plan Date(s): (comma delineated, leave blank if none) 2016-09-06
P158249 GPN Date:
Power Efficiency and Reliability Improvement Project (PERIP)

Project ID: P158249
Project Name: Power Efficiency and Relial
Loan / Credit No:
Executing Agency(lee): Electricity of Mozambique

WORKS																													
Activity Referer Description	ce No./ on Los	an / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Status	Docu	IIIdillo	Lvaiuatit	iii ixepoit	/ Justii	ication	I VOLICE / I	IIIVILALIOII	1000	iou	Opening	/ Williutes	for A	ward				Completion
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GOODS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docur		Prequali Evaluatio			g Document ication	Specific Pro Notice / In		Bidding Dor		Proposal S Opening	ubmission /	Bid Evaluati and Recomm for Av	mendation	Signed (Contract	Contract Co	ompletion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
G1 / Acquisition on Office Equipment for the PIU Team		Component 4: Project management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		10,000.00	0.00	Pending Implementation							2016-11-24								2017-03-28		2017-05-29	

NON CONSULTING S	ERVICES																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docui		Prequal Evaluation	lification on Report	Draft Biddin / Justif			rocurement Invitation		ocuments as ued	Proposal S Opening	/ Minutes	Bid Evaluation and Recomme for Awar	endation	Signed (Contract	Contract Co	ompletic
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned .	Actual	Planned	Actual	Planned	Actual
CS6 / Support from the current Service Provider to conclude implementation of the current Phase 1 of the SIGEM Project		Component 2: Transformation of EDM through enhanced governance, efficiency, transparency and accountability in operations in key business areas	Prior	Direct Selection	Direct			100,000.00	0.00	Pending Implementation	3				2016-10-31		2016-11-30								2017-02-10		2017-10-13	

CONSULTING FIRMS	;																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of I			tice	Short List Request for	r Proposals		sued	Proposals	/ Minutes	Evaluation Prop	oosal	Negotiate	and Draft d Contract	Signed		Contract Co	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CS1/PERIP/PPA / Engineering design and supervision for rehabilitation and upgrading transmission and distribution networks		Component 1: Improving reliability and quality of electricity service provided by EDM to its customers	Prior	Quality And Cost- Based Selection	Open - International		3,000,000.00	0.00	Under Implementation	2016-07-27	2016-08-02	2016-08-17	2016-08-03	2016-09-30	2016-08-10			2016-11-14		2016-12-14		2017-01-18		2017-03-15		2022-01-16	
CS2 / Engineering Studies for Preparation of reinforcement of Power Generation at Temane		Component 1: Improving reliability and quality of electricity service provided by EDM to its customers	Prior	Quality And Cost- Based Selection	Open - International		220,000.00	0.00	Pending Implementation	2016-08-26		2016-09-16		2016-10-30				2016-12-14		2017-01-13		2017-02-17		2017-04-05		2020-04-30	
CS8 / Review of Feasibility Stud for a National Control Center, Review Grid Code and Preparation of Bidding Documents	1	Component 1: Improving reliability and quality of electricity service provided by EDM to its customers		Consultant Qualification Selection	Open - International		150,000.00	0.00	Pending Implementation	2016-10-19		2016-11-09		2017-01-06								2017-02-20		2017-04-21		2017-10-27	
CS11 / Financial Audit for the Project PPA funding		Component 4: Project management	Post	Least Cost Selection	Open - International		30,000.00	0.00	Pending Implementation	2016-10-31		2016-11-30		2017-02-13				2017-03-31		2017-04-30		2017-06-04		2017-07-28		2018-02-28	

INDIVIDUAL CONSUL	TANTO																		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Identified Cons	tion to /Selected ultant	Draft Ne Con	tract	Signed (Contract	Contract C	ompletion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CS3 / Transformation Team for EDM Restructuring Process		Component 2: Transformation of EDM through enhanced governance, efficiency, transparency and accountability in operations in key business areas	Prior	Individual Consultant Selection	Direct		100,000.00	0.00	Pending Implementation	2016-09-30		2016-11-15		2016-12-30		2017-02-24		2017-08-23	
CS10 / Preparation of Project Manual		Component 4: Project management	Post	Individual Consultant Selection	Direct		10,000.00	0.00	Pending Implementation	2016-10-28		2016-12-22		2017-02-06		2017-03-27		2017-04-27	
CS4-2 / Post Implementation Review of SIGEM Project for ERP Component		Component 2: Transformation of EDM through enhanced governance, efficiency, transparency and accountability in operations in key business areas	Post	Individual Consultant Selection	Direct		25,000.00	0.00	Canceled	2016-09-08		2016-10-26		2016-12-09		2017-02-08		2017-08-07	
CS4-22 / Post Implementation Review of the ERP Component under SIGEM Project		Component 2: Transformation of EDM through enhanced governance, efficiency, transparency and accountability in operations in key business areas	Post	Individual Consultant Selection	Limited		25,000.00	0.00	Pending Implementation	2016-09-01		2016-09-30		2016-11-15		2017-01-09		2007-07-11	
CS4-1 / Post Implementation Review of SIGEM Project for CMS Component		Component 2: Transformation of EDM through enhanced governance, efficiency, transparency and accountability in operations in key business areas	Post	Individual Consultant Selection	Direct	·	25,000.00	0.00	Canceled	2016-09-08		2016-10-07		2016-11-21		2017-01-20		2017-07-20	

CS4-3 / Post Implementation Review of SIGEM Project for OMS & ICS Component	Component 2: Transformation of EDM through enhanced governance, efficiency, transparency and accountability in operations in key business areas	Post	Individual Consultant Selection	Direct	25,000.00	0.00	Canceled	2016-09-09	2016-10-25	2016-12-09	2017-02-10	2017-08-09	
CS4-4 / Post Implementation Review of SIGEM Project for PM Component	Component 2: Transformation of EDM through enhanced governance, efficiency, transparency and accountability in operations in key business areas	Post	Individual Consultant Selection	Direct	25,000.00	0.00	Canceled	2016-09-09	2016-10-26	2016-12-11	2017-02-10	2017-08-09	
CS4-11 / Post Implementation Review for the CMS Component under the SIGEM Project	Component 2: Transformation of EDM through enhanced governance, efficiency, transparency and accountability in operations in key business areas	Post	Individual Consultant Selection	Limited	25,000.00	0.00	Pending Implementation	2016-09-02	2016-09-22	2016-11-07	2017-01-09	2007-07-11	
CS4-33 / Post Implementation Review of the OMS & ICS Component under the SIGEM Project	Component 2: Transformation of EDM through enhanced governance, efficiency, transparency and accountability in operations in key business areas	Post	Individual Consultant Selection	Limited	25,000.00	0.00	Pending Implementation	2016-09-02	2016-09-22	2016-11-07	2017-01-09	2007-07-11	
CS4-44 / Post Implementation Review of the PM Component under the SIGEM Project	Component 2: Transformation of EDM through enhanced governance, efficiency, transparency and accountability in operations in key business areas	Post	Individual Consultant Selection	Limited	25,000.00	0.00	Pending Implementation	2016-09-01	2016-09-23	2016-11-08	2017-01-09	2007-07-11	
CS5 / Bidding Documents and procurement of Contractors for SIGEM phase 2	Component 2: Transformation of EDM through enhanced governance, efficiency, transparency and accountability in operations in key business areas	Post	Individual Consultant Selection	Direct	50,000.00	0.00	Pending Implementation	2016-10-09	2016-11-23	2017-01-09	2017-02-28	2017-08-27	