

Country/Organisation:	Ethiopia/Ethiopian Roads Authority												
Project/Programme:	Expressway Development Support Project (EDSP)												
Category:	Works												
Schedule updated Date:	September 22, 2015												
Creadit Closing Date:	December 21, 2021												
Loan #: New		Basic Data									Draft Bidding Documents, including specs and quantities, draft SPN		Spec Proc Notice Advert
Description	Package Number	Lot Number	Project Financer	Lumpsum or Bill of Quantities	Procurement Method	Estimated Amount in US \$ M	Pre-or Post Qualification	Prior or Post Review	Plan vs. Actual	Prep & Submission by ERA	No-objection Date	On-line UNDB Gateway Nat Press	
List of Contracts													
Modjo-Hawassa Design and Build Highway Project; Phase II: Zeway - Hawassa	EDSP	Lot 1 : Zeway-Arsi Negele	IDA/WB	Lumpsum	ICB	290	Post Qualification_ Two Envelope	Prior	Plan-1	26-Nov-14	24-Feb-15	3-Mar-15	
									Plan-2		30-Apr-15	7-May-15	
									Plan-3		20-Jun-15	27-Jun-15	
									Plan-4		9-Oct-15	16-Oct-15	
									Actual	26-Nov-14			
		Lot 2 : Arsi Negele - Hawassa	China EXIM Bank	Lumpsum	ICB	196	Post Qualification_ Two Envelope	Post	Plan-1			4-Jun-15	
									Actual			5-Jun-15	
Modjo-Hawassa Design and Build Highway Project; Phase I: Modjo -Zeway		Lot 1 : Modjo - Meki	AfDB	Lumpsum	ICB	210	Pre- Qualification	Prior	Plan-1				
									Plan-2				
									Plan-3				
									Plan-4				
									Plan-5				
									Actual	10-Jan-14		26-Nov-13	
		Lot 2 : Meki - Zeway	Korea EXIM Bank	Lumpsum	ICB	120	Post Qualification_ Two Envelope	Prior	Plan-1			5-Aug-15	
									Actual			5-Aug-15	
Total Cost													

Country/Organisation:	Ethiopia/Ethiopian Roads Authority															
Project/Programme:	Expressway Development Support Project (EDSP)															
Category:	Works															
Schedule updated Date:	September 22, 2015															
Creadit Closing Date:	December 21, 2021															
Loan #: New		Bidding Period/Pre-qual. Submission		Post/pre Qualification Evaluation		Post/Pre Qualification Evaluation Result Notification/ Financial Bids		Financial Bids Evaluation		Contract Finalization			Contract Implementation			
Description	Plan vs. Actual	Bid Invitation Date	Bid Closing/ Post/Pre Qual. Application Opening	Submission of Post/pre Qualification Eval Reprt	No-objection/ approval Date	Notification of Post/pre Eval. Result/Financial Bid Opening Date, and	Financial Bids Opening	Submission of Financial Bids Eval Reprt	No-objection /Approval Date	Contract Amount in US\$ '000	Date Contract Award	Date Contract Signature	Mobilization Advance Payment	Substantial Completion	Final Acceptance	Final Cost
List of Contracts																
Modjo-Hawassa Design and Build Highway Project; Phase II: Zeway - Hawassa	Plan-1	3-Mar-15	1-Jul-15	5-Aug-15	23-Aug-15	27-Aug-15	11-Sep-15	16-Oct-15	6-Nov-15		13-Nov-15	11-Dec-15	8-Jan-16	9-Jul-19	8-Jul-23	
	Plan-2	7-May-15	4-Sep-15	9-Oct-15	27-Oct-15	31-Oct-15	15-Nov-15	20-Dec-15	10-Jan-16		17-Jan-16	14-Feb-16	13-Mar-16	12-Sep-19	11-Sep-23	
	Plan-3	27-Jun-15	25-Oct-15	29-Nov-15	17-Dec-15	21-Dec-15	5-Jan-16	9-Feb-16	1-Mar-16		8-Mar-16	5-Apr-16	3-May-16	2-Nov-19	1-Nov-23	
	Plan-4	16-Oct-15	13-Feb-16	19-Mar-16	6-Apr-16	10-Apr-16	25-Apr-16	30-May-16	20-Jun-16		27-Jun-16	25-Jul-16	22-Aug-16	21-Feb-20	20-Feb-24	
	Actual															
	Plan-1	4-Jun-15	13-Oct-15	17-Nov-15	5-Dec-15	9-Dec-15	24-Dec-15	28-Jan-16	18-Feb-16		25-Feb-16	24-Mar-16	21-Apr-16	21-Oct-19	20-Oct-23	
	Actual	4-Jun-15														
Modjo-Hawassa Design and Build Highway Project; Phase I: Modjo -Zeway	Plan-1						21-Apr-15	26-May-15	16-Jun-15		23-Jun-15	21-Jul-15	18-Aug-15	16-Feb-19	15-Feb-23	
	Plan-2							10-Jun-15	1-Jul-15		8-Jul-15	5-Aug-15	2-Sep-15	3-Mar-19	2-Mar-23	
	Plan-3							30-Jul-15	20-Aug-15		27-Aug-15	24-Sep-15	22-Oct-15	22-Apr-19	21-Apr-23	
	Plan-4								9-Sep-15		16-Sep-15	14-Oct-15	11-Nov-15	12-May-19	11-May-23	
	Plan-5								30-Sep-15		7-Oct-15	4-Nov-15	2-Dec-15	2-Jun-19	1-Jun-23	
	Actual	26-Nov-13	16-Jan-14	28-Jul-14	1-Oct-14	14-Jan-15	21-Apr-15	19-Aug-15								
	Plan-1	5-Aug-15	22-Oct-15	26-Nov-15	14-Dec-15	18-Dec-15	2-Jan-16	6-Feb-16	27-Feb-16		5-Mar-16	2-Apr-16	30-Apr-16	30-Oct-19	29-Oct-23	
	Actual	5-Aug-15														
Total Cost																

Country/Organisation:	
Project/Programme:	
Category:	
Schedule updated Date:	
Creadit Closing Date:	
Loan #: New	
Description	Remark
List of Contracts	
Modjo-Hawassa Design and Build Highway Project; Phase II: Zeway - Hawassa	
	Project is being re-tendered, and is open to Chinese contractors only
Modjo-Hawassa Design and Build Highway Project; Phase I: Modjo -Zeway	
	Project is being re-tendered, and is open to Korean contractors only
Total Cost	

Procurement Plan-Consulting Services for the Monitoring and Supervision of Design and Build of Modjo-Hawassa Highway Project; Phase-II, Lot-1: Zeway - Arsi Negele Section

Country/Organisation:	Ethiopia/Ethiopian Roads Authority													
Project/Programme:	Expressway Development Support Project (EDSP)													
Category:	Consultancy Services													
Schedule updated Date:	September 22, 2015													
Credit Closing Date:	December 21, 2021													
Loan #:		Contract Type				Preparation Request for Proposals		Request for EOI (where required)		EOI Evaluation (where required)		Consultant Proposals		
Description	Selection Method	Lumpsum or Time-Based	Estimated Amount in US\$ Mill.	Prior/Post Review	Plan vs. Actual	Prep & Submission by Ex Ag	No-objection Date	On-line UNDB Gateway Nat Press	Lead-time before shortlist	Submission of EOI Assessment Report	No-objection of EOI Assessment Report	Invitation Date	Submission/Opening Date	
Norm Duration of Proc Steps					Plan	3 - 6 wks	2- 3 wks	1 - 1.5 wks	2-3 wks	1-2 wks	1-2 wks	0.5-1wks	6 -8 wks	
List of Contracts (Monitoring and Supervision Services)														
Modjo-Hawassa Design and Build Highway Project; Phase II: Zeway-Hawassa; Lot 3 : Zeway-Arsi Negele (57.10 km)	QCBS	Time Based	17 mil	Prior	Plan-1	16-Feb-15	2-Mar-15	9-Mar-15	30-Mar-15	13-Apr-15	27-Apr-15	2-May-15	20-Jun-15	
					Plan-2					15-Apr-15	29-Apr-15	4-May-15	22-Jun-15	
					Plan-3						15-Jun-15	29-Jun-15	4-Jul-15	22-Aug-15
					Plan-4						29-Sep-15	13-Oct-15	18-Oct-15	6-Dec-15
					Actual	5-Feb-15	18-Feb-15	28-Feb-15	18-Mar-15					
Total			US\$ 17 mil											

Procurement Plan-Consulting Services for the Monitoring and Supervision of Design and Build of Modjo-Hawassa Highway Project; Phase-II, Lot-1: Zeway - Arsi Negele Section

Country/Organisation:	Ethiopia/Ethiopian Roads Authority														
Project/Programme:	Expressway Development Support Project (EDSP)														
Category:	Consultancy Services														
Schedule updated Date:	September 22, 2015														
Credit Closing Date:	December 21, 2021														
Loan #:		Proposal Evaluation and Negotiation for Projects after May 2002 Technical (T) & Financial (F) and Negotions (N)					Draft Contract		Contract Finalization			Contract Implementation			
Description	Plan vs. Actual	Submission Evaluation Report (T)	No-objection Evaluation Report (T)	Opening Financial Proposals	Preparation Eval Report (T) (F)	Negotiations (N)	Submission Date	No-objection Date	Contract Amount in US\$ '000	Contract Award	Contract Signature	Mobilization Advance Payment	Draft Report	Final Report	Final Cost
Norm Duration of Proc Steps	Plan	4 - 8 wks	1 - 1.5 wks	2 wks	1 - 2 wks	2 wks	2- 3 wks	1 - 1.5 wks		1 wk	1 - 3 wks				
List of Contracts (Monitoring and Supervision Services)															
Modjo-Hawassa Design and Build Highway Project; Phase II: Zeway-Hawassa; Lot 3 : Zeway-Arsi Negele (57.10 km)	Plan-1	18-Jul-15	28-Jul-15	11-Aug-15	21-Aug-15	4-Sep-15	22-Sep-15	2-Oct-15		9-Oct-15	27-Oct-15	24-Nov-15	25-May-19	15-Jun-19	
	Plan-2	20-Jul-15	30-Jul-15	13-Aug-15	23-Aug-15	6-Sep-15	24-Sep-15	4-Oct-15		11-Oct-15	29-Oct-15	26-Nov-15	27-May-19	17-Jun-19	
	Plan-3	19-Sep-15	29-Sep-15	13-Oct-15	23-Oct-15	6-Nov-15	24-Nov-15	4-Dec-15		11-Dec-15	29-Dec-15	26-Jan-16	27-Jul-19	17-Aug-19	
	Plan-4	3-Jan-16	13-Jan-16	27-Jan-16	10-Feb-16	24-Feb-16	13-Mar-16	23-Mar-16		30-Mar-16	17-Apr-16	15-May-16	14-Nov-19	5-Dec-19	
	Actual														
Total															