

PROCUREMENT PLAN Vietnam : Can Tho Urban Development and Resilience**General Information**

Country: Vietnam **Bank / Approval Date of the Original Procurement Plan:** 2016-08-15
Revised Plan Date(s): (comma delineated, leave blank if none) 2016-08-15
Project ID: P152851 **GPN Date:** 2016-08-10
Project Name: Can Tho Urban Development and Resilience
Loan / Credit No.: IDA / 57790, IBRD / 85980
Executing Agency(ies): Can Tho PMU for ODA funded Construction and Investment Projects

| Activity Reference No./ Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|---|-------------------|---|-------------|------------------|----------------------|-----------------------------|------------------------|-------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|-----------------------------|--------|---|------------|--|------------|-----------------|------------|---------------------|------------|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| CT3 PW 1 11 / Improving Water Drainage system at Central area in Ninh Kieu District | DA / 5790 | Flood risk management, and environmental sanitation | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 7,812,100.00 | 0.00 | Pending Implementation | | | | | 2017-03-15 | | 2017-04-19 | | | | | 2017-05-19 | | 2017-07-03 | | 2017-09-01 | | 2019-01-29 |
| CT3 PW 1 10 / Improving and upgrading the infrastructure of Hoang Quoc Viet Street | DA / 5790 | Flood risk management, and environmental sanitation | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 6,528,500.00 | 0.00 | Pending Implementation | | | | | 2017-01-03 | | 2017-03-07 | | | | | 2017-04-06 | | 2017-05-21 | | 2017-07-20 | | 2018-10-18 |
| CT3 PW 1 9 / Construction of Heng Bang Water Lock | DA / 5790 | Flood risk management, and environmental sanitation | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 6,762,200.00 | 0.00 | Pending Implementation | | | | | 2017-07-03 | | 2017-09-05 | | | | | 2017-10-05 | | 2017-11-20 | | 2018-01-17 | | 2019-07-16 |
| CT3 PW 1 7 / Construction of side sluice gates on route connection with Cach Mang Thang 8 Street to Provincial road 918 | DA / 5790 | Flood risk management, and environmental sanitation | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | 6,041,900.00 | 0.00 | Pending Implementation | | | | | 2016-10-04 | | 2016-12-06 | | | | | 2017-01-05 | | 2017-02-19 | | 2017-04-20 | | 2018-08-18 |
| CT3 PW 1 6 / Construction of side sluice gates on route at the rear of Can Tho River revetment | DA / 5790 | Flood risk management, and environmental sanitation | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 2,385,200.00 | 0.00 | Pending Implementation | | | | | 2017-03-29 | | 2017-05-31 | | | | | 2017-06-30 | | 2017-08-14 | | 2017-10-13 | | 2019-02-10 |
| CT3 PW 1 5 / Construction of Dau Sau Water Lock | DA / 5790 | Flood risk management, and environmental sanitation | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 6,659,300.00 | 0.00 | Pending Implementation | | | | | 2017-03-31 | | 2017-06-02 | | | | | 2017-07-03 | | 2017-08-17 | | 2017-10-16 | | 2019-03-15 |
| CT3 PW 1 4 / Construction of the park at the rear of Can Tho River Revetment | BRD / 85980 | Flood risk management, and environmental sanitation | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 2,846,400.00 | 0.00 | Pending Implementation | | | | | 2017-09-29 | | 2017-12-01 | | | | | 2017-12-29 | | 2018-02-12 | | 2018-04-13 | | 2019-05-13 |
| CT3 PW 1 3 / Construction of the Can Tho River Revetment, road at the rear of revetment from Km 4+00 to Km 4+00 (based on the station of the revetment) | BRD / 85980 | Flood risk management, and environmental sanitation | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | 15,872,180.00 | 0.00 | Pending Implementation | | | | | 2017-03-01 | | 2017-05-03 | | | | | 2017-06-02 | | 2017-07-17 | | 2017-09-15 | | 2019-02-12 |
| CT3 PW 1 2 / Construction of the Can Tho River Revetment, road at the rear of revetment from Km 2+00 to Km 4+00 (based on the station of the revetment) | BRD / 85980 | Flood risk management, and environmental sanitation | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | 14,833,810.00 | 0.00 | Pending Implementation | | | | | 2017-03-01 | | 2017-05-03 | | | | | 2017-06-02 | | 2017-07-17 | | 2017-09-15 | | 2019-02-12 |
| CT3 PW 1 1 / Construction of the Can Tho River Revetment, road at the rear of revetment from Km 0+00 to Km 2+00 (based on the station of the revetment) | BRD / 85980 | Flood risk management, and environmental sanitation | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | 14,833,810.00 | 0.00 | Pending Implementation | | | | | 2017-03-01 | | 2017-05-03 | | | | | 2017-06-02 | | 2017-07-17 | | 2017-09-15 | | 2019-02-12 |
| CT3 PW 2 1 / Construction of Quang Trung Bridge, module 2 and extension of the span of module 1 and reinforcement of existing bridge, lighting system and architecture rehabilitation of the Quang Trung Bridge, approach roads at the both sides of the Bridge | BRD / 85980 | Spatial planning platform and financial and social protection instruments | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | 16,872,300.00 | 0.00 | Pending Implementation | | | | | 2016-10-14 | | 2016-12-16 | | | | | 2017-01-16 | | 2017-03-02 | | 2017-05-01 | | 2019-02-25 |
| CT3 PW 2 3 / Construction of the parallel road form Tran Hoang Na street to the IC3 intersection and approach road from intersection to the bus station including the intersection with NH1A | BRD / 85980 | Spatial planning platform and financial and social protection instruments | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 8,081,800.00 | 0.00 | Pending Implementation | | | | | 2016-10-04 | | 2016-12-06 | | | | | 2017-01-05 | | 2017-02-20 | | 2017-04-20 | | 2018-08-18 |
| CT3 PW 2 4 / Construction of Tran Hoang Na Bridge | BRD / 85980 | Spatial planning platform and financial and social protection instruments | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 21,891,000.00 | 0.00 | Pending Implementation | | | | | 2017-03-15 | | 2017-05-17 | | | | | 2017-07-17 | | 2017-09-15 | | 2017-11-13 | | 2020-03-12 |
| CT3 PW 2 5 / Construction of connection road CMT8 to Provincial road 918 | BRD / 85980 | Spatial planning platform and financial and social protection instruments | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | 16,012,000.00 | 0.00 | Pending Implementation | | | | | 2016-10-14 | | 2016-12-16 | | | | | 2017-01-16 | | 2017-03-01 | | 2017-04-28 | | 2018-06-27 |
| CT3 PW 2 7 / Construction An Binh Resettlement Site for Phase | DA / 5790 | Spatial planning platform and financial and social protection instruments | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | 5,471,240.00 | 0.00 | Pending Implementation | | | | | 2016-09-01 | | 2016-11-03 | | | | | 2016-12-02 | | 2017-01-17 | | 2017-03-18 | | 2017-11-13 |

| GOODS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|-------------------------------------|-------------------|-----------|-------------|--------|-----------------|---------------------|------------------------|-------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|-----------------------------|--------|---|--------|--|--------|-----------------|--------|---------------------|--------|---------|
| Activity Reference No./ Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | |
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| NON CONSULTING SERVICES | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|-------------------------------------|-------------------|-----------|-------------|--------|-----------------|---------------------|------------------------|-------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|-----------------------------|--------|---|--------|--|--------|-----------------|--------|---------------------|--------|---------|
| Activity Reference No./ Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | |
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| CONSULTING FIRMS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|-------------------|--|-------------|------------------------------------|----------------------|---------------|-------------------------|----------------------|------------------------|--------------------|------------|-------------------------------|--------|--|--------|---------------------------------|--------|--|------------|----------------------------------|------------|--|------------|-----------------|--------|---------------------|--------|---------|--------|
| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | | Expression of Interest Notice | | Short List and Draft Request for Proposals | | Request for Proposals as Issued | | Opening of Technical Proposals / Minutes | | Evaluation of Technical Proposal | | Combined Evaluation Report and Draft Negotiated Contract | | Signed Contract | | Contract Completion | | | |
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CT3 CS TV03 / Construction supervision and contract management Consultant for of Resettlement area phase 1 (CT3-PW-2.7) | IDA / 5790 | Spatial planning platform and financial and social protection instruments | Prior | Consultant Qualification Selection | Open - National | | 175,500.00 | 0.00 | Pending Implementation | 2016-10-24 | 2016-11-01 | 2016-12-26 | | | | | | | | | 2017-02-16 | 2017-04-03 | 2018-01-27 | | | | | | |
| CT3 CS TV01 / Construction Supervision and contract management Consultant for packages under Component 1 (Can Tho River Revetment: CT3-PW-1.1, CT3-PW-1.2, CT3-PW-1.3, CT3-PW-1.4, CT3-PW-1.5, CT3-PW-1.6, CT3-PW-1.8 and CT3-PW-1.9) | IDA / 5790 | Flood risk management, and environmental sanitation | Prior | Quality And Cost-Based Selection | Open - International | | 3,804,300.00 | 0.00 | Pending Implementation | 2016-07-15 | 2016-07-20 | 2016-10-13 | | | | | | | 2016-12-13 | 2017-01-24 | 2017-02-20 | 2017-06-05 | 2019-07-04 | | | | | | |
| CT3 CS TV04 / Consulting service for monitoring and evaluation on implementation of project Consultancy | IDA / 5790 | Flood risk management, and environmental sanitation Spatial planning platform and financial and social protection instruments Urban corridor development | Post | Consultant Qualification Selection | Open - National | | 150,000.00 | 0.00 | Pending Implementation | 2016-08-24 | 2016-09-01 | 2016-10-27 | | | | | | | | | 2016-12-17 | 2017-02-06 | 2022-02-05 | | | | | | |
| CT3 CS TV05 / Independent consultant for monitoring environment on project | IDA / 5790 | Flood risk management, and environmental sanitation Spatial planning platform and financial and social protection instruments | Post | Consultant Qualification Selection | Open - National | | 200,000.00 | 0.00 | Pending Implementation | 2016-10-13 | 2016-10-21 | 2016-12-16 | | | | | | | | | 2017-02-06 | 2017-03-22 | 2021-10-21 | | | | | | |
| CT3 CS TV06 / Independent consultant for resettlement supervision on project | IDA / 5790 | Flood risk management, and environmental sanitation Spatial planning platform and financial and social protection instruments | Post | Consultant Qualification Selection | Open - National | | 150,000.00 | 0.00 | Pending Implementation | 2016-08-24 | 2016-08-31 | 2016-10-28 | | | | | | | | | 2016-12-16 | 2017-02-06 | 2021-02-05 | | | | | | |
| CT3 CS TV07 / Independent Consultant for auditing | IDA / 5790 | Flood risk management, and environmental sanitation Spatial planning platform and financial and social protection instruments Urban corridor development | Prior | Consultant Qualification Selection | Open - National | | 250,000.00 | 0.00 | Pending Implementation | 2016-08-29 | 2016-09-05 | 2016-10-31 | | | | | | | | | 2016-12-21 | 2017-02-06 | 2020-01-31 | | | | | | |
| CT3 CS TV11 / Construction Supervision and contract management Consultant for packages of Improving and upgrading the infrastructure of Hoang Quoc Viet Street and Improving Water Drainage system at Central area in Ninh Kieu District: CT3-PW-1.10, CT3-PW-1.11. | IDA / 5790 | Flood risk management, and environmental sanitation | Prior | Consultant Qualification Selection | Open - National | | 295,800.00 | 0.00 | Pending Implementation | 2017-02-06 | 2017-02-13 | 2017-04-10 | | | | | | | | | 2017-05-24 | 2017-07-10 | 2019-05-06 | | | | | | |
| CT3 CS TV12 / Assistant technical (TA) for doing Bidding documents and Bid evaluation for all packages under the procurement plan for the first 18 months and Bidding documents for Phase 2 | IDA / 5790 | Flood risk management, and environmental sanitation Spatial planning platform and financial and social protection instruments Urban corridor development | Prior | Consultant Qualification Selection | Open - National | | 280,000.00 | 0.00 | Pending Implementation | 2016-07-24 | 2016-07-31 | 2016-12-18 | | | | | | | | | 2017-05-23 | 2017-07-23 | 2019-07-23 | | | | | | |
| CT3 CS TV13 / Consultant of communication on the project. | IDA / 5790 | Urban corridor development | Post | Consultant Qualification Selection | Open - National | | 94,000.00 | 0.00 | Pending Implementation | 2016-07-24 | 2016-07-31 | 2016-12-18 | | | | | | | | | 2017-05-23 | 2017-07-23 | 2019-01-18 | | | | | | |
| CT3 CS TV02 / Construction Supervision and contract management Consultant for packages under Component 2 and tide sluice gates on route connection with Cach Mang Thang B Street to Provincial road 918 (CT3-PW-2.1, CT3-PW-2.2, CT3-PW-2.3, CT3-PW-2.4, CT3-PW-2.5 and CT3-P | IDA / 5790 | Flood risk management, and environmental sanitation Spatial planning platform and financial and social protection instruments | Prior | Quality And Cost-Based Selection | Open - International | | 3,381,800.00 | 0.00 | Pending Implementation | 2016-07-15 | 2016-07-21 | 2016-10-13 | | | | | | | 2016-11-10 | 2016-12-22 | 2017-02-20 | 2017-04-20 | 2020-04-19 | | | | | | |

| INDIVIDUAL CONSULTANTS | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------------------------------------|-------------------|-----------|-------------|--------|-----------------|---------------|-------------------------|----------------------|----------------|--------------------|--------|--|--------|---------------------------|--------|-----------------|--------|---------------------|--------|--|--|--|--|--|--|--|--|
| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | | Invitation to Identified/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | | | | | | | | | |
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | |