PROCUREMENT
PLAN
Georgia: Secondary Road Asset Management Project
General Information
Country:
Georgia
Banka Approved bate to
Georgia
Banka Approved bate
Research Banka Ba

Project ID: P149953 Revised Plan Date(s): (comma defineated, leave blank if none) 2016-08-30 GPN Date:

Project Name: Secondary Road Asset Management Project Bootoffing Agency(les): Roads Department of Georgia

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docui	ualification ments	Prequal Evaluation	lification on Report	Draft Bidding / Justifi	g Document ication	Specific Pro Notice / I	ocurement nvitation	Bidding Do	cuments as ued	Proposal So Opening	ubmission / / Minutes	Bid Evaluation and Recommend for Aw	on Report nendation vard	Signed (Contract	Contract Co	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SRAMP/CW/NCB-02 / SH26 - Jirwali - Barisakho 16km		Secondary Road Assets Improvement and Preservation	Post	Request for Bids	Open - National	Single Stage - One Envelope		4,500,000.00	0.00	Pending Implementation					2016-10-20		2016-11-03				2016-12-03		2016-12-16		2017-01-30		2018-09-28	

G	O	ю	D	8

GOODS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)														mendation ward				
										Planned	Actual	Planned	Actual	Planned	Actual												

MON COMBOLII																											
Activity Reference Description	No. / Loan / Credit No	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Process Status	Draft Pre-q Docu	IIIdiito	Lvaluati	on Kepon	/ Justii	ication	I WOLLCO / I	IIVILALIOII	1001	ueu	Opening	/ IVIII IULOS	Bid Evaluation and Recommend for Aw	rard				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																										Activity Reference No./ Control Total Combined Evaluation Control Cont													
	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Expression Not		Short List Request for		Request for as Is		Opening of Proposals		Evaluation Prop		Combined Report a Negotiated	nd Draft	Signed	Contract	Contract C	completion												
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual												
SRAMP/CS/QCBS-02 / SUPERVISION OF REHABILITATION OF 4 ROAD SECTIONS (UNDER DESIGN- AND-BUILD CONTRACTING METHODOLOGY)	IBRD / 85990	Secondary Road Assets Improvement and Preservation	Prior	Quality And Cost- Based Selection	Open - International		2,200,000.00	0.00	Pending Implementation	2016-09-01		2016-09-22		2016-11-05				2016-12-03		2017-01-02		2017-02-06		2017-03-13		2018-03-13													
SRAMP/CS/CQS-02 / GeoRAP	IBRD / 85990	Enhanced Secondary Roads Asset Planning and Management	Post	Consultant Qualification Selection	Open - International		40,000.00	0.00	Pending Implementation	2017-09-01		2017-09-15		2017-10-23								2017-11-22		2017-12-27		2018-06-25													
SRAMP/CS/CQS-03 / Road Safety Education and Awareness Campaign	s IBRD / 85990	Enhanced Secondary Roads Asset Planning and Management	Post	Consultant Qualification Selection	Open - National		60,000.00	0.00	Pending Implementation	2018-10-01		2018-10-22		2018-12-05								2019-01-04		2019-02-08		2019-08-07													
SRAMP/CS/CQS-05 / Detailed Design and Bidding Documents for Climate Resilience Measures	IBRD / 85990	Enhanced Secondary Roads Asset Planning and Management	Post	Consultant Qualification Selection	Open - International		200,000.00	0.00	Pending Implementation	2018-02-02		2018-02-23		2018-04-08								2018-05-08		2018-06-12		2018-12-09													

	CONSU	

INDIAIDONT COMPOR	.IANIO																		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Invital Identified Cons	/Selected	Draft Ne Con		Signed (Contract	Contract C	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual