

F.M.I.P. ADDITIONAL GRANT

Public Disclosure Authorized

Public Disclosure Authorized

ID	CAZA	ID PROJECT	MUNICIPALITY / VILLAGE	REMARKS	Proc. Method	WB Review	Forecasted Proc. Duration	Actual Proc. Duration	Project Duration	% Work Complete	Start	Finish	2010													
													Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
1	BATCH 1						0 days		0 days	0%	Thu 1/12/06	Sat 10/31/09														
2	NABATIEH	NA/NA/33-G01	AABA		NS	Post	270 days	427 days	60 days	100%	Fri 3/30/07	Sat 9/27/08														
3	NABATIEH	NA/NA/07-G01	HABBOUCH		NS	Post	270 days	342 days	60 days	100%	Fri 12/1/06	Sat 2/2/08														
4	NABATIEH	NA/NA/06-G01	DOUAIR		NS	Post	270 days	541 days	60 days	100%	Mon 8/27/07	Tue 6/30/09														
5	NABATIEH	NA/NA/14-G01	KAACKAEIT AL-JISR		NS	Post	270 days		60 days	100%	Sat 7/28/07	Mon 7/6/09														
6	NABATIEH	NA/NA/16-G01	KFAR SYR		NS	Post	270 days	399 days	60 days	100%	Thu 1/25/07	Wed 10/15/08														
7	NABATIEH	NA/NA/17-G01	KFAR TEBNIT		NS	Post	270 days	562 days	60 days	100%	Wed 8/15/07	Tue 6/30/09														
8	NABATIEH	NA/NA/20-G01	KSSAIBET		NS	Post	270 days	564 days	60 days	100%	Fri 12/1/06	Thu 8/7/08														
9	NABATIEH	NA/NA/31-G01	ZEFATA		NS	Post	270 days	369 days	60 days	100%	Fri 4/27/07	Wed 4/15/09														
10	SOUR	SL/SO/02-G01	AIN BAAL		NS	Post	270 days	552 days	60 days	100%	Tue 2/20/07	Mon 11/10/08														
11	SOUR	SL/SO/22-G01	RAMADIET		NS	Post	150 days	257 days	60 days	100%	Fri 12/1/06	Thu 9/13/07														
12	SOUR	SL/SO/26-G01	SALAA		NS	Post	270 days	352 days	30 days	100%	Fri 12/1/06	Wed 3/5/08														
13	SOUR	SL/SO/24-G01	TOURA		NS	Post	270 days	366 days	60 days	100%	Fri 12/1/06	Sat 7/19/08														
14	ZAHLE	BK/ZA/26-G01	AIN KFARZABAD		NS	Post	150 days	257 days	30 days	100%	Fri 12/1/06	Mon 10/29/07														
15	ZAHLE	BK/ZA/14-G01	KOUSSAYA		NS	Post	150 days	243 days	60 days	100%	Fri 12/1/06	Wed 12/12/07														
16	BAALBAK	BK/BA/08-G01	BRITAL		NS	Post	270 days	334 days	90 days	100%	Thu 12/7/06	Mon 6/9/08														
17	NABATIEH	NA/NA/34-G01	ADCHIT		NS	Post	270 days	548 days	90 days	100%	Sat 2/10/07	Fri 10/31/08														
18	NABATIEH	NA/NA/35-G01	CHOUKIN		NS	Post	270 days	384 days	90 days	100%	Thu 12/7/06	Thu 2/21/08														
19	NABATIEH	NA/NA/29-G01	ZAOUTAR EL GHAR		NS	Post	270 days		90 days	5%	Sun 2/25/07	Fri 10/2/09														
20	SOUR	SL/SO/25-G01	BAFLIEH		NS	Post	270 days		90 days	100%	Mon 6/11/07	Thu 4/30/09														
21	SOUR	SL/SO/21-G01	BOURJRAHAL		NS	Post	270 days	336 days	90 days	100%	Thu 12/7/06	Fri 10/10/08														
22	BENTJBEIL	NA/BJ/23-G01	RAMIEH		NS	Post	270 days	344 days	120 days	100%	Fri 12/15/06	Wed 2/6/08														
23	NABATIEH	NA/NA/02-G01	ANSSAR		NS	Post	150 days	203 days	90 days	100%	Fri 12/15/06	Fri 10/26/07														
24	NABATIEH	NA/NA/03-G01	ARAB SALIM		NS	Post	150 days	239 days	120 days	100%	Fri 12/15/06	Thu 11/29/07														
25	SAIDA	SL/SA/19-G01	KHARAYEB		NS	Post	270 days	303 days	90 days	100%	Fri 12/15/06	Mon 7/7/08														
26	BENTJBEIL	NA/BJ/09-G01	DEBBEL 1		NS	Post	270 days	318 days	120 days	100%	Fri 12/15/06	Thu 1/24/08														
27	BENTJBEIL	NA/BJ/09-G02	DEBBEL 2		NS	Post	225 days	264 days	60 days	100%	Fri 2/1/08	Thu 1/15/09														
28	BENTJBEIL	NA/BJ/25-G01	KAWZAH 1		NS	Post	270 days	316 days	120 days	95%	Wed 5/21/08	Fri 7/31/09														
29	BENTJBEIL	NA/BJ/25-G02	KAWZAH 2		NS	Post	225 days	501 days	60 days	60%	Mon 7/21/08	Tue 9/15/09														
30	BENTJBEIL	NA/BJ/24-G01	SRIBINNE		NS	Post	270 days	359 days	120 days	100%	Fri 12/15/06	Tue 8/5/08														
31	BENTJBEIL	NA/BJ/26-G01	KALAWEIH		NS	Post	270 days		60 days	0%	Sun 1/20/08	Wed 9/30/09														
32	SOUR	SL/SO/31-G01	YANOUH		NS	Post	270 days	417 days	60 days	100%	Thu 12/21/06	Sat 7/19/08														
33	ZAHLE	BK/ZA/25-G01	TERBOUL		NS	Post	150 days	246 days	90 days	100%	Thu 12/21/06	Mon 10/29/07														
34	SOUR	SL/SO/33-G01	CHAMEA		NS	Post	270 days	296 days	90 days	100%	Sat 2/9/08	Sat 2/28/09														
35	SOUR	SL/SO/34-G01	ALBOUSTAN		NS	Post	270 days	329 days	90 days	100%	Thu 12/21/06	Wed 12/5/07														
36	SOUR	SL/SO/08-G01	CHAHOUR		NS	Post	270 days	331 days	90 days	100%	Thu 12/21/06	Mon 6/23/08														
37	SOUR	SL/SO/37-G01	TAIR HARFA		NS	Post	270 days	315 days	120 days	100%	Thu 12/21/06	Tue 3/11/08														
38	BENTJBEIL	NA/BJ/29-G01	AITA ELJABAL 1		NS	Post	150 days	244 days	120 days	100%	Thu 12/21/06	Mon 10/1/07														
39	BENTJBEIL	NA/BJ/29G-02	AITA ELJABAL 2		NS	Post	225 days	272 days	60 days	100%	Mon 9/17/07	Tue 7/15/08														
40	ZAHLE	BK/ZA/20-G01	REIT		NS	Post	270 days	248 days	30 days	100%	Fri 2/16/07	Thu 12/13/07														
41	NABATIEH	NA/NA/09-G01	HOUMYN EL FAOUK		NS	Post	270 days	355 days	30 days	100%	Mon 1/8/07	Fri 4/11/08														
42	SAIDA	SL/SA/30-G01	KAWSARIET EL SAY		NS	Post	270 days		30 days	50%	Mon 11/12/07	Sun 8/30/09														
43	NABATIEH	NA/NA/25-G01	ROUMYN		NS	Post	270 days	447 days	30 days	100%	Mon 1/8/07	Thu 6/5/08														
44	BEKAA OUEST	BK/BO/17-G01	MACHGHARA		NS	Post	270 days	353 days	60 days	100%	Sat 9/15/07	Fri 10/31/08														
45	SOUR	SL/SO/32-G01	DEIR AAMES		NS	Post	270 days	287 days	60 days	100%	Mon 1/15/07	Fri 2/8/08														
46	SOUR	SL/SO/30-G01	HALOUSSIET		NS	Post	270 days	334 days	60 days	100%	Mon 1/15/07	Wed 3/26/08														
47	BENTJBEIL	NA/BJ/10-G01	DEIR ENTAR		NS	Post	270 days	301 days	60 days	100%	Mon 1/15/07	Fri 1/4/08														
48	BENTJBEIL	NA/BJ/28/G01	BORJ KALAWEIH		NS	Post	270 days	492 days	60 days	90%	Fri 10/26/07	Fri 7/31/09														
49	NABATIEH	NA/NA/01-G01	AIN KANA		NS	Post	150 days	227 days	90 days	100%	Mon 1/15/07	Wed 1/23/08														

Project: Procurement Plan  
Updated: Thu 7/23/09

Critical		Summary		Exp. Spllit in proj. exec. due to the winter Season	◇
Critical Progress		Project Summary		Summary	◇
Task		Critical Progress		Project Summary	
Task Progress		Task		Critical Progress	▼
Baseline		Task Progress		Task	▲
Milestone	◆	Baseline		Task Progress	
Exp. Spllit in proj. exec. due to the winter Season		Milestone		Baseline	

F.M.I.P. ADDITIONAL GRANT

ID	CAZA	ID PROJECT	MUNICIPALITY / VILLAGE	REMARKS	Proc. Method	WB Review	Forecasted Proc. Duration	Actual Proc. Duration	Project Duration	% Work Complete	Start	Finish	2010											
													Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
50	CHOUF	ML/CH/22-G01	CHHIM		NS	Post	270 days	316 days	90 days	100%	Mon 1/15/07	Mon 2/11/08												
51	SOUR	SL/SO/35-G01	CHIHIN		NS	Post	150 days	220 days	90 days	100%	Mon 1/15/07	Tue 12/18/07												
52	SOUR	SL/SO/36-G01	JANATA		NS	Post	270 days	550 days	30 days	100%	Thu 3/22/07	Mon 11/10/08												
53	SAIDA	SL/SA/13-G01	GHESSANIET		NS	Post	270 days	252 days	60 days	100%	Sun 5/27/07	Thu 1/15/09												
54	BEKAA OUEST	BK/BO/16-G01	LEBBAYA		NS	Post	150 days	203 days	60 days	100%	Wed 1/3/07	Thu 8/16/07												
55	MARJEYOUN	NA/MA/19-G01	KASIR		NS	Post	270 days		60 days	5%	Wed 3/26/08	Thu 8/20/09	8/20											
56	MARJEYOUN	NA/MA/05-G01	EBLE EL SAKI		NS	Post	270 days		60 days	90%	Fri 10/12/07	Fri 7/31/09	7/31											
57	JEZZINE	SL/JE/01-G01	AICHIET		NS	Post	150 days	150 days	60 days	100%	Thu 1/25/07	Fri 1/11/08												
58	JEZZINE	SL/JE/21-G01	RIHAN		NS	Post	270 days	383 days	60 days	100%	Wed 1/3/07	Wed 7/23/08												
59	MARJEYOUN	NA/MA/15-G01	BANI HAYAN		NS	Post	270 days	451 days	60 days	100%	Wed 1/3/07	Sat 5/17/08												
60	NABATIEH	NA/NA/21-G01	MAYFADOUN		NS	Post	270 days	527 days	60 days	100%	Sun 5/27/07	Thu 1/15/09												
61	SOUR	SL/SO/38-G01	DORDGHAYA		NS	Post	270 days		60 days	100%	Tue 1/16/07	Mon 6/15/09												
62	BENTJBEIL	NA/BJ/17-G01	SAFAD EL BATIKH		NS	Post	270 days	428 days	60 days	100%	Wed 1/3/07	Thu 5/29/08												
63	SOUR	SL/SO/41-G01	BORGHLIET		NS	Post	270 days	503 days	60 days	100%	Tue 6/12/07	Sat 1/31/09												
64	BENTJBEIL	NA/BJ/14-G01	KFAR DOUNINE		NS	Post	270 days	396 days	60 days	100%	Thu 2/1/07	Fri 8/1/08												
65	SAIDA	SL/SA/25-G01	SAKSAKIEH		NS	Post	270 days		60 days	0%	Wed 3/19/08	Tue 9/15/09	9/15											
66	HASBAYA	NA/HA/05-G01	HASBAYA		NS	Post	270 days	373 days	90 days	100%	Thu 10/11/07	Thu 1/15/09												
67	BENTJBEIL	NA/BJ/11-G01	HARYSS 1		NS	Post	270 days	412 days	120 days	100%	Thu 2/1/07	Sun 2/17/08												
68	BENTJBEIL	NA/BJ/11-G02	HARYSS 2		NCB	Post	240 days		90 days	100%	Sun 2/24/08	Tue 3/31/09												
69	BAALBAK	BK/BA/45-G01	JENTA		NS	Post	270 days	306 days	30 days	100%	Mon 2/26/07	Tue 10/28/08												
70	BAALBAK	BK/BA/30-G01	NABBY CHIT		NS	Post	270 days		30 days	5%	Wed 11/28/07	Tue 9/15/09	9/15											
71	BAALBAK	BK/BA/44-G01	HAOUCH ELRAFKA		NS	Post	270 days	271 days	60 days	100%	Thu 2/8/07	Tue 3/25/08												
72	BEKAA OUEST	BK/BO/02-G01	AITANIT		NS	Post	270 days		60 days	0%	Tue 7/3/07	Wed 9/30/09	9/30											
73	MARJEYOUN	NA/MA/17-G01	BLATE		NS	Post	270 days	306 days	60 days	100%	Thu 2/8/07	Mon 3/3/08												
74	HASBAYA	NA/HA/04-G01	FERDISS		NS	Post	150 days	181 days	60 days	100%	Thu 2/8/07	Mon 11/5/07												
75	BAALBAK	BK/BA/07-G01	BOUDAY		NS	Post	270 days		60 days	0%	Sat 12/29/07	Wed 9/30/09	9/30											
76	SAIDA	SL/SA/22-G01	MEAAMARIEH		NS	Post	270 days	277 days	60 days	100%	Thu 2/8/07	Thu 1/24/08												
77	AKKAR	NL/AK/03-G01	AANDKIT		NS	Post	270 days	310 days	60 days	100%	Thu 2/8/07	Fri 10/31/08												
78	BAALBEK	BK/BA/06-G01	BEDNAYEL		NS	Post	270 days	273 days	60 days	100%	Thu 2/8/07	Fri 10/31/08												
79	SAIDA	SL/SA/31-G01	ANSARIET		NS	Post	270 days	488 days	60 days	100%	Tue 4/17/07	Thu 11/6/08												
80	BAABDA	ML/BA/44-G01	WADI CHAHROUR E		NS	Post	270 days	483 days	60 days	100%	Thu 2/8/07	Fri 10/31/08												
81	SOUR	SL/SO/39-G01	DEIR KIFA		NS	Post	270 days	338 days	60 days	100%	Thu 2/8/07	Tue 6/24/08												
82	AKKAR	NL/AK/49-G01	KABEIT		NS	Post	270 days	227 days	60 days	100%	Wed 3/28/07	Tue 6/24/08												
83	NABATIEH	NA/NA/36-G01	ARNOUN		NCB	Post	270 days		60 days	0%	Sat 3/8/08	Wed 9/30/09	9/30											
84	MARJEYOUN	NA/MA/02-G01	BOURJ EL MOULO		NS	Post	270 days		60 days	100%	Wed 10/3/07	Mon 7/6/09												
85	MARJEYOUN	NA/MA/18-G01	SARADA & OMRA		NS	Post	270 days		60 days	100%	Wed 7/11/07	Thu 4/30/09												
86	NABATIEH	NA/NA/28-G01	ZAOUTAR EL CHAR		NCB	Post	270 days		60 days	100%	Sat 8/4/07	Thu 1/15/09												
87	MARJEYOUN	NA/MA/16-G01	DEBBINE		NS	Post	270 days	507 days	60 days	100%	Thu 4/26/07	Thu 1/15/09												
88	NABATIEH	NA/NA/12-G01	JBAA		NS	Post	270 days	492 days	90 days	100%	Sun 7/29/07	Sat 2/28/09												
89	BENTJBEIL	NA/BJ/16-G01	RMEICH		NS	Post	270 days	215 days	90 days	100%	Thu 2/8/07	Tue 3/11/08												
90	SOUR	SL/SO/40-G01	DBAAL		NS	Post	270 days	272 days	90 days	100%	Thu 2/8/07	Tue 5/27/08												
91	SOUR	SL/SO/46-G01	JEBBINE		NCB	Prior	270 days	286 days	120 days	100%	Thu 3/1/07	Wed 6/4/08												
92	MARJEYOUN	NA/MA/01-G01	ADEYSEH		NCB	Prior	270 days		150 days	0%	Wed 7/4/07	Wed 9/30/09	9/30											
93	MARJEYOUN	NA/MA/09-G01	KFAR KILA		NCB	Post	270 days	340 days	150 days	90%	Fri 12/28/07	Fri 7/31/09	7/31											
94	MARJEYOUN	NA/MA/20-G01	RUB TLATINE		NCB	Prior	270 days	329 days	150 days	100%	Tue 6/26/07	Thu 1/15/09												
95	BENTJBEIL	NA/BJ/21-G01	YAROUN		NCB	Prior	270 days	368 days	240 days	90%	Tue 10/16/07	Fri 7/31/09	7/31											
96	BENTJBEIL	NA/BJ/30-G01	MAROUN ELRASS		NCB	Prior	270 days	362 days	270 days	95%	Thu 11/8/07	Fri 7/31/09	7/31											
97	BAABDA	ML/BA/05-G01	BAABDA		NCB	Prior	240 days	451 days	150 days	100%	Sun 9/23/07	Fri 1/30/09												
98	AKKAR	NL/AK/33-G01	MAZRAAT BALDEH		NS	Post	225 days	259 days	30 days	100%	Tue 7/10/07	Wed 10/8/08												

Project: Procurement Plan Updated: Thu 7/23/09	Critical		Summary		Exp. Split in proj. exec. due to the winter Season	
	Critical Progress		Project Summary		Summary	
	Task		Critical Progress		Project Summary	
	Task Progress		Task		Critical Progress	
	Baseline		Task Progress		Task	
	Milestone		Baseline		Task Progress	
	Exp. Split in proj. exec. due to the winter Season		Milestone		Baseline	

F.M.I.P. ADDITIONAL GRANT

ID	CAZA	ID PROJECT	MUNICIPALITY / VILLAGE	REMARKS	Proc. Method	WB Review	Forecasted Proc. Duration	Actual Proc. Duration	Project Duration	% Work Complete	Start	Finish	2010											
													Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
99	MARJEYOUN	NA/MA/27-G01	AADCHIT KSIR		NS	Post	225 days	331 days	60 days	90%	Sun 3/16/08	Fri 7/31/09	7/31											
100	MARJEYOUN	NA/MA/07-G01	MARJEYOUN		NCB	Post	240 days		90 days	90%	Wed 4/2/08	Sat 8/15/09	8/15											
101	MARJEYOUN	NA/MA/08-G01	KHABRIKHA		NCB	Prior	240 days	344 days	120 days	100%	Sun 8/19/07	Mon 11/10/08												
102	MARJEYOUN	NA/MA/21-G01	KANTRA		NCB	Post	240 days	265 days	60 days	100%	Tue 6/12/07	Mon 5/26/08												
103	BENT JBEIL	NA/BJ/27-G01	FROUN		NS	Post	225 days		60 days	72%	Tue 10/21/08	Mon 8/31/09	8/31											
104	BENT JBEIL	NA/BJ/08-G01	CHAKRA DOUBEY		NS	Post	225 days		60 days	0%	Mon 5/26/08	Wed 9/30/09	9/30											
105	SOUR	SL/SO/15-G01	MAAROUB	ADMINISTRATIVE CYCLE	NS	Post	225 days		60 days	0%	Sun 8/17/08	Sat 10/31/09	10/31											
106	SOUR	SL/SO/11-G01	JWAYA	ADMINISTRATIVE CYCLE	NS	Post	225 days		60 days	0%	Sun 8/17/08	Sat 10/31/09	10/31											
107	BENT JBEIL	NA/BJ/32-G01	GHANDOURIET		NS	Post	240 days		60 days	100%	Thu 1/12/06	Mon 1/12/09												
108	MARJEYOUN	NA/MA/23-G01	MAJDELSILM		NCB	Post	240 days	347 days	90 days	100%	Tue 6/12/07	Wed 7/30/08												
109	SOUR	SL/SO/05-G01	BATOULEH		NS	Post	225 days	338 days	60 days	100%	Mon 12/3/07	Thu 1/15/09												
110	SOUR	SL/SO/18-G01	SRIFA		NCB	Post	240 days	194 days	120 days	100%	Mon 7/2/07	Mon 4/21/08												
111	SOUR	SL/SO/12-G01	QANA		NCB	Post	240 days	347 days	60 days	100%	Mon 7/2/07	Tue 10/14/08												
112	BENT JBEIL	NA/BJ/31-G01	BEIT YAHOUN		NS	Post	225 days	366 days	60 days	100%	Sat 10/13/07	Thu 1/15/09												
113	BENT JBEIL	NA/BJ/22-G01	YATER		NCB	Post	240 days	310 days	90 days	100%	Thu 9/6/07	Sat 11/8/08												
114	HASBAYA	NA/HA/09-G01	KFARCHOUBA		NCB	Post	240 days	377 days	90 days	100%	Sat 1/5/08	Thu 1/15/09												
115	MARJEYOUN	NA/MA/22-G01	BLIDA		NS	Post	225 days		60 days	0%	Thu 4/10/08	Mon 8/31/09	8/31											
116	MARJEYOUN	NA/MA/06-G01	HOULA		NS	Post	225 days	384 days	60 days	100%	Thu 8/9/07	Tue 11/11/08												
117	MARJEYOUN	NA/MA/12-G01	MAIS ELJABAL		NS	Post	225 days	279 days	60 days	100%	Wed 6/27/07	Thu 5/15/08												
118	MARJEYOUN	NA/MA/24-G01	MARKABA		NCB	Post	240 days	264 days	120 days	100%	Mon 6/25/07	Mon 6/9/08												
119	SOUR	SL/SO/47-G01	MAHROUNA		NS	Post	225 days	255 days	60 days	100%	Tue 6/12/07	Wed 6/11/08												
120	SOUR	SL/SO/01-G01	AABASIYEH		NS	Post	225 days	341 days	60 days	100%	Mon 11/12/07	Thu 1/15/09												
121	SOUR	SL/SO/10-G01	DEIR QANOUN ELN	PROCUREMENT CYCLE	NS	Post	225 days		60 days	0%	Thu 10/23/08	Sat 10/31/09	10/31											
122	MARJEYOUN	NA/MA/25-G01	SAWANEH*		NS	Post	225 days	323 days	60 days	100%	Wed 7/18/07	Fri 7/18/08												
123	MARJEYOUN	NA/MA/26-G01	TOULINE		NS	Post	225 days		60 days	90%	Thu 5/1/08	Fri 7/31/09	7/31											
124	BENT JBEIL	NA/BJ/33-G01	RCHAF		NCB	Post	240 days	295 days	150 days	100%	Mon 11/19/07	Tue 2/10/09												
125	BENT JBEIL	NA/BJ/20-G01	TEBNINE		NS	Post	225 days	329 days	60 days	100%	Mon 8/20/07	Sat 11/22/08												
126	BENT JBEIL	NA/BJ/18-G01	SOULTANIEH		NCB	Post	240 days	447 days	60 days	100%	Sat 10/27/07	Sat 11/29/08												
127	BENT JBEIL	NA/BJ/12-G01	HADATHA		NCB	Post	240 days	352 days	120 days	100%	Tue 12/18/07	Sat 5/30/09												
128	MARJEYOUN	NA/MA/04-G01	DEIR MIMAS		NS	Post	225 days	358 days	60 days	100%	Thu 9/13/07	Thu 1/15/09												
129	MARJEYOUN	NA/MA/13-G01	TAIBEH		NCB	Post	240 days	360 days	60 days	100%	Tue 7/17/07	Fri 9/19/08												
130	SOUR	SL/SO/03-G01	AITIT		NS	Post	240 days		60 days	100%	Mon 12/24/07	Sat 5/30/09												
131	SOUR	SL/SO/50-G01	MAJDELZOUN		NCB	Post	240 days		60 days	15%	Wed 7/23/08	Mon 8/31/09	8/31											
132	BENT JBEIL	NA/BJ/01-G01	AIN EBEL		NS	Post	240 days		60 days	15%	Sun 2/24/08	Tue 9/15/09	9/15											
133	BENT JBEIL	NA/BJ/04-G01	AYTAROUN		NCB	Prior	240 days	326 days	240 days	90%	Fri 6/1/07	Fri 7/31/09	7/31											
134	BENT JBEIL	NA/BJ/05-G01	BEIT LIF		NCB	Post	240 days	288 days	60 days	100%	Tue 8/21/07	Fri 10/17/08												
135	BENT JBEIL	NA/BJ/13-G01	KAFRA		NCB	Post	240 days	305 days	60 days	100%	Sun 2/24/08	Tue 5/26/09												
136	BENT JBEIL	NA/BJ/15-G01	KHERBET SILM		NS	Post	225 days	361 days	60 days	100%	Thu 1/3/08	Fri 5/1/09												
137	BENT JBEIL	NA/BJ/34-G01	KOUNINE		NCB	Post	240 days	314 days	90 days	90%	Thu 5/8/08	Fri 7/31/09	7/31											
138	BENT JBEIL	NA/BJ/35-G01	JMAYJMEH		NCB	Post	240 days	262 days	60 days	100%	Wed 10/24/07	Thu 1/15/09												
139	NABATIEH	NA/NA/08-G01	HAROUF		NS	Post	225 days		30 days	5%	Tue 5/6/08	Sun 9/20/09	9/20											
140	NABATIEH	NA/NA/13-G01	JEBCHIT		NS	Post	225 days		60 days	0%	Sat 5/31/08	Wed 9/30/09	9/30											
141	NABATIEH	NA/NA/26-G01	SARBA		NS	Post	225 days	325 days	60 days	100%	Tue 6/26/07	Mon 7/14/08												
142	JEZZINE	SL/JE/25-G01	SOUJLOUD		NS	Post	225 days		60 days	65%	Wed 4/9/08	Wed 9/30/09	9/30											
143	SOUR	SL/SO/51-G01	JBAL ELBOTOM		NCB	Post	240 days	315 days	90 days	100%	Mon 8/13/07	Tue 11/4/08												
144	SOUR	SL/SO/13-G01	KLAILI		NCB	Post	240 days		60 days	100%	Tue 5/27/08	Sat 5/30/09												
145	SOUR	SL/SO/42-G01	SIDIKIN		NCB	Post	240 days	288 days	60 days	100%	Mon 8/13/07	Fri 7/4/08												
146	SOUR	SL/SO/49-G01	BAYAD		NS	Post	225 days	267 days	30 days	100%	Wed 6/20/07	Tue 6/17/08												
147	SOUR	SL/SO/52-G01	ZIBKIN		NCB	Post	240 days	308 days	60 days	100%	Thu 12/13/07	Thu 1/15/09												

Project: Procurement Plan Updated: Thu 7/23/09

Critical		Summary		Exp. Split in proj. exec. due to the winter Season	
Critical Progress		Project Summary		Summary	
Task		Critical Progress		Project Summary	
Task Progress		Task		Critical Progress	
Baseline		Task Progress		Task	
Milestone		Baseline		Task Progress	
Exp. Split in proj. exec. due to the winter Season		Milestone		Baseline	

F.M.I.P. ADDITIONAL GRANT

ID	CAZA	ID PROJECT	MUNICIPALITY / VILLAGE	REMARKS	Proc. Method	WB Review	Forecasted Proc. Duration	Actual Proc. Duration	Project Duration	% Work Complete	Start	Finish	2010											
													Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
148	SOUR	SL/SO/07-G01	BORJ CHMALI		NCB	Post	240 days	318 days	60 days	100%	Thu 12/13/07	Thu 1/15/09												
149	SOUR	SL/SO/48-G01	ZALOUTIEH	UNDER PROCUREMENT	NS	Post	240 days		30 days	0%	Fri 4/6/07	Sat 10/31/09												
150	BENTJBEIL	NA/BJ/19-G01	TAIRRY		NCB	Post	240 days	538 days	60 days	100%	Tue 8/21/07	Thu 9/18/08												
151	AKKAR	NL/AK/52-G01	KWAIKHAT		NCB	Post	240 days		60 days	0%	Mon 3/31/08	Wed 9/30/09												
152	AKKAR	NL/AK/24-G01	HALBA		NCB	Post	240 days		60 days	90%	Wed 4/23/08	Thu 7/30/09	7/30											
153	AKKAR	NL/AK/50-G01	KLAIAAT		NS	Post	225 days		60 days	0%	Sun 5/25/08	Wed 9/30/09												
154	NABATIEH	NA/NA/23-G01	NABATIEH TAHTA		NS	Post	225 days		60 days	50%	Mon 5/19/08	Thu 8/20/09												
155	SOUR	SL/SO/43-G01	MARWAHIN		NCB	Post	240 days		90 days	45%	Tue 8/19/08	Thu 9/3/09												
156	BENT JBEIL	NA/BJ/06-G01	BARAACHIT		NCB	Post	240 days	283 days	90 days	100%	Thu 8/9/07	Fri 10/31/08												
157	BENT JBEIL	NA/BJ/36-G01	HANINE		NS	Post	225 days		60 days	0%	Fri 7/18/08	Wed 9/30/09												
158	MARJEYOUN	NA/MA/11-G01	KLAIAAT		NCB	Post	240 days		90 days	90%	Tue 1/29/08	Fri 7/31/09	7/31											
159	SAIDA	SL/SA/12-G01	GHAZIYEH		NS	Post	225 days	196 days	60 days	100%	Sun 9/30/07	Thu 7/10/08												
160	SOUR	SL/SO/53-G01	MANSOURI		NS	Post	225 days		60 days	0%	Sat 7/19/08	Thu 7/30/09	7/30											
161	SOUR	SL/SO/06-G01	BAZOURIET		NS	Post	225 days		60 days	40%	Sun 5/4/08	Wed 9/30/09												
162	SAIDA	SL/SA/32-G01	ARKI		NS	Post	225 days		60 days	100%	Thu 12/13/07	Thu 1/15/09												
163	BEKAA OUEST	BK/BO/24-G01	SOULTAN YAAKOUF		NS	Post	225 days		60 days	5%	Sat 5/24/08	Sat 8/15/09												
164	SOUR	SL/SO/19-G01	TAIR FELSSIEH		NS	Post	225 days	259 days	30 days	100%	Sat 1/26/08	Sat 2/28/09												
165	SOUR	SL/SO/16-G01	NAQOURA		NCB	Post	225 days		90 days	90%	Fri 7/11/08	Fri 7/31/09	7/31											
166	JEZZINE	SL/JE/20-G01	MLIKH		NS	Post	225 days		60 days	90%	Thu 9/4/08	Thu 7/30/09	7/30											
167	SOUR	SL/SO/45-G01	DEIR QANOUN RAS		NS	Post	225 days	148 days	60 days	100%	Wed 2/6/08	Wed 11/19/08												
168																								
169	Mun. surrounding	NBC					0 days		0 days	0%	Tue 3/18/08	Thu 12/31/09												
170	MOUNIEH DONIEH	NL/MD/13-G01	MOUNIEH		NCB	Prior	180 days		210 days	20%	Wed 6/11/08	Thu 12/31/09												
171	MOUNIEH DONIEH	NL/MD/05-G01	BHANINE		NCB	Prior	180 days		150 days	100%	Tue 3/18/08	Tue 6/2/09												
172	MOUNIEH DONIEH	NL/MD/08-G01	DEIR AMMAR		NCB	Prior	180 days		150 days	20%	Thu 3/20/08	Mon 8/31/09												
173	MOUNIEH DONIEH	NL/MD/02-G01	BADDAWI		NCB	Prior	180 days		180 days	95%	Thu 3/20/08	Thu 7/30/09	7/30											
174	AKKAR	NL/AK/06-G01	BEBNINE	PROCUREMENT CYCLE	NCB	Prior	180 days		180 days	0%	Thu 7/24/08	Thu 12/31/09												
175	AKKAR	NL/AK/54-G01	ALMOHAMMARA		NCB	Post	180 days		60 days	100%	Thu 3/20/08	Fri 5/15/09												
176																								
177	BATCH 2						0 days		0 days	0%	Sun 1/4/09	Wed 5/26/10												
178	MARJOYOUN	NA/MA/09-G02	KFARKILA		NCB	Post	240 days		60 days	0%	Mon 1/5/09	Sat 10/31/09												
179	MARJOYOUN	NA/MA/06-G02	HOULA		NS	Post	225 days		60 days	0%	Sun 1/4/09	Thu 10/15/09												
180	BINT JBEIL	NA/BJ/06-G02	BARAACHIT	ADMINISTRATIVE CYCLE	NCB	Post	240 days		90 days	0%	Thu 4/23/09	Thu 3/18/10												
181	BINT JBEIL	NA/BJ/24-G02	SRIBBINE	ADMINISTRATIVE CYCLE	NCB	Post	240 days		90 days	0%	Thu 4/23/09	Thu 3/18/10												
182	SOUR	SL/SO/42-G02	SIDDIKINE	ADMINISTRATIVE CYCLE	NS	Post	225 days		60 days	0%	Thu 5/28/09	Mon 3/8/10												
183	SOUR	SL/SO/52-G02	ZIBKINE	ADMINISTRATIVE CYCLE	NCB	Post	240 days		60 days	0%	Thu 5/28/09	Tue 3/23/10												
184	BINT JBEIL	NA/BJ/31-G02	BEIT YAHOUN	ADMINISTRATIVE CYCLE	NCB	Post	240 days		60 days	0%	Thu 5/14/09	Mon 2/22/10												
185	BINT JBEIL	NA/BJ/34-G02	KOUNINE	PROCUREMENT CYCLE	NCB	Post	240 days		90 days	0%	Mon 5/11/09	Mon 4/5/10												
186	BINT JBEIL	NA/BJ/22-G02	YATER	ADMINISTRATIVE CYCLE	NCB	Post	240 days		60 days	0%	Thu 4/23/09	Tue 2/16/10												
187	MARJOYOUN	NA/MA/23-G02	MAJDEL SELEM	ADMINISTRATIVE CYCLE	NCB	Post	240 days		90 days	0%	Thu 4/23/09	Thu 3/18/10												
188	BINT JBEIL	NA/BJ/04-G02	AYTAROUN		NS	Post	240 days		60 days	0%	Fri 7/31/09	Wed 5/26/10												
189	NABATIEH	NA/NA/20-G02	KSAYBEH	ADMINISTRATIVE CYCLE	NS	Post	225 days		30 days	0%	Thu 5/14/09	Sat 1/23/10												
190	MARJOYOUN	NA/MA/08-G02	KABRIKHA	ADMINISTRATIVE CYCLE	NS	Post	225 days		30 days	0%	Thu 4/23/09	Sat 1/2/10												
191	SOUR	SL/SO/16-G02	NAQUOURA	ADMINISTRATIVE CYCLE	NCB	Post	240 days		60 days	0%	Tue 4/21/09	Sun 2/14/10												
192	BINT JBEIL	NA/BJ/09-G03	DEBBEL	ADMINISTRATIVE CYCLE	NCB	Post	240 days		90 days	0%	Thu 5/14/09	Thu 4/8/10												
193	BINT JBEIL	NA/BJ/16-G02	RMEICH		NS	Post	225 days		60 days	0%	Fri 7/31/09	Tue 5/11/10												
194	MARJOYOUN	NA/MA/20-G02	RUB TLATINE	ADMINISTRATIVE CYCLE	NS	Post	225 days		30 days	0%	Thu 6/18/09	Sat 2/27/10												
195	BINT JBEIL	NA/BJ/23-G02	RAMIA		NS	Post	225 days		30 days	0%	Fri 7/31/09	Sun 4/11/10												
196	SOUR	NA/BJ/13-G02	KAFRA	ADMINISTRATIVE CYCLE	NCB	Post	240 days		60 days	0%	Thu 5/14/09	Tue 3/9/10												

Project: Procurement Plan  
Updated: Thu 7/23/09

Critical		Summary		Exp. Split in proj. exec. due to the winter Season	
Critical Progress		Project Summary		Summary	
Task		Critical Progress		Project Summary	
Task Progress		Task		Critical Progress	
Baseline		Task Progress		Task	
Milestone		Baseline		Task Progress	
Exp. Split in proj. exec. due to the winter Season		Milestone		Baseline	

