Category (3) of the Project: Services

Contract Description	Request for IBRD No- Objection on PMU Recruitment	IBRD No- Objection on PMU Recruitment	Issue Request for Applications Submission	Open & Evaluation of Applications		IBRD No-Objection on Applications Evaluation	Contract	Scheduled Start date	Scheduled Finish date
Project Manager	16-Feb-08	19-Feb-08	13-Mar-08	8-Apr-08	24-Jun-08	8-Jul-08	1-Aug-08	1-Aug-08	31-Mar-11
Project Adminstration Specialist	16-Feb-08	19-Feb-08	13-Mar-08	8-Apr-08	24-Jun-08	8-Jul-08	1-Aug-08	1-Aug-08	31-Mar-11
Financial Officer		22-Feb-08				11-Dec-07	23-Apr-08	1-Nov-07	30-Jun-11

\uparrow

Category (3) of the Project: Services (Financed by the Loan 7117-LE)

Contract No	Contractor	Contract Description	Request no-objection on SL	no-objection on SL	Issue Request For Proposal (RFP)	Open Technical Proposal	Complete Technical Evaluation	no-objection	on Technical	Notify	Open Financial Proposal	Financial	Request no-objection on Financial Evaluation	on Financial	Award / Notify	Scheduled Start date	Scheduled Finish date
9308	Khourv &	Detailed Design and Tender Documents	20-Feb-07	7-Mar-07	15-Mar-07	17-Apr-07	26-Apr-07	8-May-07	21-May-07	25-May-07	1-Jun-07	10-Jun-07	3-Jul-07	8-Aug-07	11-Oct-07	17-Oct-07	3-Nov-08

Category (3) of the Project: Services

Contract No	Contractor	Contract Description	Request no-objection on SL	no-objection on SL	Request no-objection on RFP	no-objection on RFP	Tenders Department Faxes to Consultants	Open Technical Proposal	Complete Technical Evaluation	Request no-objection on Technical Evaluation	no-objection on Technical Evaluation	Open Financial Proposal	Complete Financial Evaluation	on Financial	no-objection on Financial Evaluation	Preparation of contract	WB no- objection on contract	Award / Notify	Scheduled Start date	Estimated Duration Weeks	Scheduled Finish date
16626	SOCOTEC - Liban S.a.r.l.	Technical Control Services for the Detailed Design and Tender Documents Related to the WBEW Project																4-Mar-08	4-Mar-08	32	21-May-07
16861		Supervision of Construction Works of the WBEWP SET 1	19-Feb-08	28-Mar-08	19-Feb-08	28-Mar-08	22-Aug-08	25-Sep-08	26-Sep-08	20-Nov-08	25-Nov-08	2-Dec-08	2-Dec-08	24-Dec-08	11-Feb-09	20-Feb-09	20-Mar-09	27-Mar-09	28-Aug-09	104	28-Aug-11

Category (1) of the Project: Works

Contract No	Contractor	Contract Description	Request no-objection on Tender Documents	no-objection on Tender Documents	Issue Tender Documents	Bids Opening	Complete Bids Evaluation	Request no-objection on Bids Evaluation		Preparation of contract for works execution	Award Notification and Signature	Notice to Commence	Works Duration Days	Scheduled Finish date
17010	Homan Engineering Company Limited S.A.R.L.	Construction of Pumping Station and Pumping Main, Strategic Reservoirs, Transmission lines and Branches, Local Reservoirs and Distribution Networks in Western Bekaa	23-Sen-08	24-Oct-08	2-Dec-08	30-Jan-09	28-Apr-09	26-May-09	28-May-09	1-Jul-09	7-Jul-09	28-Aug-09	720	28-Aug-11