PROCUREMENT
PLAN
Lao People's Democratic Republic : Power Grid Improvement Project
General Information
Country:
Lao People's Democratic Republic
Banks Approval Date of the Original ProBanks Dat

Lao People's Democratic Republic Banks Approval Date of the Original Procurement Plan: 2016-08-11
Revised Plan Date(s): (comma delineated, leave blank if none) 2016-09-29
GPN Date:

Project ID: P149599
Project Name: Power Grid Improvement Project Loan / Credit No: DA / 56750
Executing Agency(lee): Electricité Du Laos

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status									Bidding Doc Issu			/ Minutes		mendation ward			Contract C	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GOODS																												
Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docu		Prequali Evaluatio		Draft Biddir / Justit	fication	Specific Pr Notice /	Invitation	Bidding Do		Proposal Su Opening		Bid Evalua and Recom for A	mendation ward	Signed (Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
G07 / Procurement of 4WD Pickup Vehicles	IDA / 56750	Smart metering, distribution improvement and distribution losses reduction Contingent emergency response Institutional capacity building and project implementation support Electric utility information system	Prior	Request for Quotations	Open - International			0.00	83,061.96	Signed																2015-08-27		
EDL/PGI/G-06.1 / Procurement of Portable Meter Testers and Meter Test Bench	IDA / 56750	Smart metering, distribution improvement and distribution losses reduction Contingent emergency response Institutional capacity building and project implementation support Electric utility information system	Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	792,215.00	Signed														2016-03-01		2016-03-21		
EDL/PGI/G-04-1 / Supply of Energy Balance System Software	IDA / 56750	Electric utility information system	Prior	Request for Bids	Open - International	Single Stage - One Envelope		932,000.00	0.00	Pending Implementation					2016-07-30		2016-08-04				2016-09-15		2016-10-15		2016-11-19		2017-05-18	
EDL/PGI/G-05 / Financial Management Information System	IDA / 56750	Electric utility information system	Prior	Request for Bids	Open - International	Single Stage - One Envelope		4,500,000.00	0.00	Pending Implementation					2016-02-11		2016-02-11				2016-03-31		2016-07-05		2016-10-13		2018-04-06	
EDL/PGI/G-06-2 / Partial Discharge Tester 1 Unit, Transformer tester*, 1 Unit	IDA / 56750	Smart metering, distribution improvement and distribution losses reduction	Prior	Request for Bids	Open - International	Single Stage - One Envelope		850,000.00	0.00	Pending Implementation					2016-07-28		2016-07-28				2016-09-29		2016-10-27		2016-12-01		2017-06-30	

NON CONSULTIN	3 SERVICES																											
Activity Reference N Description	Loan / Credit N	c. Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-c			lification on Report	Draft Biddin / Justif	ng Document lication	Specific Pr Notice /	ocurement Invitation	Bidding Doo Issu	uments as ed	Proposal So Opening		Bid Evaluate and Recomfor A		Signed (Contract	Contract Co	ompletion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS	3																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Expression No			t and Draft or Proposals	Request fo as Is	r Proposals sued	Opening of Proposals			of Technical posal	Combined Report a Negotiate	and Draft	Signed	i Contract	Contract C	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
C-01 / Advanced Meter Infrastructure System and Powe Distribution Improvement	er IDA / 56750	Smart metering, distribution improvement and distribution losses reduction Contingent emergency response Institutional capacity building and project implementation support Electric utility information system	Prior	Quality And Cost- Based Selection	Open - International		0.00	1,224,457.34	Signed														2016-06-12		2016-06-16		

INDIVIDUAL CONSUL	TANTS																		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	teference	Invitat Identified Cons	Selected .	Draft Ne Con		Signed (Contract	Contract C	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual