

Environmental Monitoring Report

Semi-annual Report
January 2016

PRC: Anhui Intermodal Sustainable Transport Project

Prepared by Beijing Zhongzi Huayu Environmental Protection Technology Co. Ltd. for the People's Republic of China and the Asian Development Bank.

This environmental monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature. In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

ADB Loan No. 3112-PRC: Anhui Intermodal Sustainable Transport Development Project

**SEMI-ANNUAL ENVIRONMENTAL MONITORING REPORT
(No. 3)**

Prepared by: Beijing Zhongzi Huayu Environmental Protection Technology Co. Ltd.

January, 2016

TABLE OF CONTENTS

| | | |
|----------|---|-----------|
| 1 | INTRODUCTION | 1 |
| 1.1 | Description of the Project | 1 |
| 1.2 | Purpose of Report | 4 |
| 1.3 | Project Progress | 4 |
| 2 | IMPLEMENTATION OF THE EMP | 6 |
| 2.1 | Roles and Responsibilities for EMP and Monitoring Implementation | 6 |
| 2.2 | Environmental Mitigation Measures | 9 |
| 2.3 | Environmental Monitoring Data and Record | 10 |
| 2.3.1 | Surface Water Quality | 12 |
| 2.3.2 | Air Quality | 13 |
| 2.3.3 | Noise | 14 |
| 2.3.4 | Ecology | 15 |
| 2.4 | Environmental Institutional Capacity Building and Training | 16 |
| 3 | PUBLIC CONSULTATION, DISCLOSURE AND GRIEVANCE REDRESS MECHANISM | 17 |
| 3.1 | Public Consultation and Information Disclosure | 17 |
| 3.2 | Project Grievance Records and Resolution | 18 |
| 4 | COMPLIANCE WITH EMP REQUIREMENTS | 19 |
| 4.1 | Required Corrective Actions | 19 |
| 5 | APPENDICES | 24 |
| 5.1 | APPENDIX I: STATUS OF EMP COMPLIANCE | 24 |
| 5.2 | APPENDIX II: ADDITIONAL INFORMATION | 49 |
| 5.2.1 | Representative Photographs for Subproject I: S367 Ma'anshan North Passage Road | 49 |
| 5.2.2 | Representative Photographs for Subproject II: S319 Erba-Wuwei Section | 50 |
| 5.2.3 | Representative Photographs for Subproject III: Yimu Highway Kedian to Mujiating Section | 51 |
| 5.2.4 | Representative Photographs for Subproject IV: G206 Dongliu to Yaodu Section | 52 |
| 5.2.5 | Representative Photographs for Subproject V: Shuiyang River Waterway Improvement | 58 |
| 5.2.6 | Representative Photographs for Subproject VI: Xuanzhou Multipurpose Port | 59 |
| 5.2.7 | Representative Photographs of Meetings, Seminars and Workshops | 60 |

1 INTRODUCTION

1.1 Description of the Project

This project consists of four road subprojects (I-IV) and two waterway subprojects (V and VI) as shown in Table 1. Figure 1 shows the locations of the road subprojects and Figure 2 shows the locations of the waterway subprojects. Project cost has been estimated at \$634.1 million, with \$200 million funded by ADB and the remaining \$434.1 million funded by counterpart. Of the \$200 million ADB funding, \$150 million will be applied to the road subprojects and the remaining \$50 million will be applied to the waterways subprojects.

Table 1: Composition of subprojects

| Subproject No. | Subproject Title | Jurisdiction | Subproject Description |
|----------------|--|---------------------------|--|
| I | S367 Ma'anshan North Passage Road | Hanshan County, He County | Upgrade 46.874 km from class IV to class II |
| II | S319 Erba-Wuwei Section | Wuwei County | Total 36.37 km from class II to class I consisting of 31.6 km upgrading and 4.76 km new road construction |
| III | Yimu Highway Kedian to Mujiating Section | Nanling County | Upgrade 22.36 km from class II to class I |
| IV | G206 Dongliu to Yaodu Section | Dongzhi County | Construct a new 16.58 km class I highway section |
| V | Shuiyang River Waterway Improvement | Xuancheng City | Widen, dredge, and provide bend realignment and bank protection for 43.9 km of the channel. Build and install two low-water rubber weirs. Construct one ship lock. Build a new road bridge over the channel at Xiaohekou |
| VI | Xuanzhou Multipurpose Port | Xuancheng City | Construct 4 1000 dwt berths totaling 295 m in length and 20 m in width, with a throughput of 1.5 million t/a |




Figure 1: Location map of road subprojects




Figure 2: Location map of waterway subprojects

1.2 Purpose of Report

This is the third Environmental Monitoring Report for the project, as required by ADB and its loan covenants to be submitted semi-annually. It covers the 6-month period from 1 July to 31 December 2015. The purpose of the report is to document the environmental protection and environmental supervision activities carried out during the reporting period for determining whether the Environmental Management Plan (EMP) and environmental protection measures recommended in the approved domestic Environmental Impact Reports were implemented effectively to avoid, minimize or mitigate adverse environmental impacts.

This report was prepared by the Beijing Zhongzi Huayu Environmental Protection Technology Co. Ltd, who is the external environmental supervision engineer (ESE) for the project. The report has been approved by the Foreign-funded Project Management Office (FFPMO) of the Anhui Province Department of Transport (Table 2).

Table 2: Preparation, review and approval of the Environmental Monitoring Report

| | | | |
|--------------|---|------------------|-----------------|
| Report title | ADB Loan No. 3112-PRC: Anhui Intermodal Sustainable Transport Development Project – Semi-annual Environmental Monitoring Report No. 3 | | |
| Prepared by | MA Qiqi | Submission date | 15 January 2016 |
| Reviewed by | Foreign-funded Project Management Office, Anhui Province Department of Transport | Review frequency | Every 6 months |
| Approved by | Foreign-funded Project Management Office, Anhui Province Department of Transport | Version | Draft |

1.3 Project Progress

As of 31 December 2015, all six subprojects had commenced construction. Table 3 shows the construction commencement dates of the subprojects and Table 4 shows the progress of these subprojects.

Table 3: Construction commencement dates of the subprojects

| Subproject | | Construction Commencement Date |
|------------|--|--------------------------------|
| I | S367 Ma'anshan North Passage Road | 20 December 2015 |
| II | S319 Erba-Wuwei Section | 10 August 2015 |
| III | Yimu Highway Kedian to Mujiating Section | 18 December 2015 |
| IV | G206 Dongliu to Yaodu Section | 24 September 2014 |
| V | Shuiyang River Waterway Improvement | 28 November 2015 |
| VI | Xuanzhou Multipurpose Port | 28 November 2015 |

Table 4: Progress of subprojects (up till 31 December 2015)

| Subproject | Works Content | Implementation Status at the end of Reporting Period | Work Plan for Next 6 Months |
|--|--|--|---|
| I S367 Ma'anshan North Passage Road | (i) Total length 46.874 km (ii) Design large and medium size bridges for 1/100 flood return period (iii) Design subgrade, small bridges and culverts for 1/50 flood return period (iv) Construct 1 large bridge, 4 medium size bridges and 5 small bridges, 176 culverts, 97 at grade intersections and 1 maintenance workshop (v) Subgrade: earth cut 149,600 m ³ , earth fill 952,900 m ³ (vi) Pavement: asphalt concrete 457,750 m ² (vii) Road drainage works 24,830 m ³ | (i) 4 contractors: a) Contract NO4-1: Anhui Road and Port Engineering Co. Ltd. Construction chainage from K0+158 to K9+417.292. b) Contract NO4-2: Anhui New Road Construction Engineering Group Co. Ltd. Construction chainage from K9+417.292 to K21+876. c) Contract NO4-3: China Railway No. 15 Bureau Group Co. Ltd. Construction chainage from K21+876 to K37+455 d) Contract NO4-4: Jiangxi Road Bridge and Tunnel Engineering Co. Ltd. Construction chainage from K37+455 to K46+553.2 (ii) As of 31 December 2015, only Contract NO4-4 (Simahe | Will undertake substantial construction mainly on subgrade, bridge and culvert works. |

| Subproject | Works Content | Implementation Status at the end of Reporting Period | Work Plan for Next 6 Months |
|---|--|--|--|
| | (viii) Total investment CNY617 million ³ | Bridge) had mobilized into the construction camp for commencing construction. The other 3 contracts were still in the pre-construction preparation stage and had not commenced construction. | |
| II S319 Erba-Wuweai Section | (i) Total length 36.37 km, with 4.76 km new road construction and 31.6 km existing road upgrade (ii) Subgrade: earth cut 94,700 m ³ , earth fill 416,800 m ³ , protective works 132,000 m ³ (iii) Pavement: asphalt concrete 834,203 m ² (iv) One 866-m bridge and 85 culverts (v) 61 at grade crossings, 2 separate intersections, and 5 pedestrian foot bridges (vi) Total investment CNY 899 million | (i) Contract NO1-1: As of 31 December 2015, completed CNY8.51 million worth of works for 90,600 m ³ earth cut, 23,900 m ³ slab stone backfill, 4,300 m ³ gravel fill, 79,600 m ³ soil treatment with lime, and 53,600 m ² geogrids. (ii) Contract NO1-2: As of 31 December 2015, completed CNY 5.7925 million work of works for 86,000 m ³ earth cut, 20,700 m ³ soft soil excavation, 24,900 m ³ slab stone backfill, 9,100 m ³ gravel backfill, 840 m PHC tubular piles, and 33 pile foundations for the Xi River Bridge. | Key activities will include backfilling with soil and gravel, side ditch and drainage ditch construction, bridge and culvert construction, bridge surface paving and guard rail works. |
| III Yimu Higway Kedian to Mujiating Section | (i) Total length 22.36 km (ii) Paving of 695,900 m ² with asphalt concrete (iii) 11 bridges totaling 515.28 m, consisting of 2 large bridges and 9 medium size and small bridges (iv) 65 culverts (v) 28 at grade intersections (vi) Total investment CNY 777 million | (i) The contractor for both contracts NO3-1 and NO3-2 is Jiangxi Yichun Road Construction Group Co. Ltd (ii) Contract NO3-1 section: completed 0.4 covered culvert and 4 piling foundations as of 31 December 2015 (iii) Contract NO3-2 section: completed 2.5 covered culverts and 9 piling foundations as of 31 December 2015 | Key activities will include backfilling with soil and gravel, side ditch and drainage ditch construction, bridge and culvert construction, bridge surface paving and guard rail works. |
| IV G206 Dongliu to Yaodu Section | (i) Total length 16.6 km (ii) Paving of 481,052 m ² with asphalt concrete (iii) 8 bridges totaling 507.8 m, consisting of 2 large bridges and 6 medium size bridges (iv) 39 culverts (v) 12 at grade intersections and 1 flyover (vi) Total investment CNY 646 million | (i) Contract NO2-1: the contractor is Anhui Highway and Bridge Engineering Co. Ltd. Completed 80.9% of contract value as of 31 December 2015 consisting of: a) 291.5% completion on desilting of ponds (>100% due to actual quantity > computational quantity) b) 100% completion on haul road construction, clearing of existing road surface, cement piles, subgrade gravel sub-layer, box culverts, access roads, bored piles, collar beams, pier abutments, and capping beams c) Work in progress in decreasing order of % completion include: earth & rock backfill 93.53%, pipe culverts 88.2%, earth cut 80.15%, slab stone concrete retaining walls 74.33%, box girders (T-beam) pre-casting 69.48%, box girders (T-beam) installation 58.23%, bridge surface paving 27.78%, geogrids 25.5%, side ditches & drainage ditches 19.7%, guard rails 13.33% (ii) Contract NO2-2: the contractor is Anhui Road and Port Engineering Co. Ltd. Completed 74.53% of contract value as of 31 December 2015 consisting of: a) 285.13% completion on desilting of ponds (>100% due to actual quantity > computational quantity) and 133.33% completion on pipe culverts b) 100% completion on haul road construction, clearing of existing road surface, and subgrade gravel sub-layer c) Work in progress in decreasing order of % completion include: geogrids 97.56%, collar beams 97.26%, pier abutments 97.26%, capping beams 94.59%, earth & rock backfill 93.67%, earth cut 85.86%, box culverts 85.7%, cement piles 70.33%, box girders (T-beam) pre-casting 40%, box girders (T-beam) installation 32.86%, and slab stone concrete retaining walls 9.66%. d) The following did not commence during the reporting period: side ditches and drainage ditches, access roads, bridge surface paving, and guard rails. | Key activities will include backfilling with soil and gravel, side ditch and drainage ditch construction, bridge and culvert construction, bridge surface paving and guard rail works. |
| V Shuiyang River Waterway Improvement | (i) Total length 43.9 km with channel widening, dredging, bend realignment and bank protection. (ii) Construct and install 2 low-water rubber weirs (iii) Construct 1 ship lock (iv) Construct 1 road bridge over the | The contractor is Liaoning Road and Bridge Construction Group Co. Ltd. As of 31 December 2015, only the Xiaohekou road bridge had commenced construction works, with 10 pile foundations completed, and the completion rate was 19.2% | Complete the construction of the Xiaohekou road bridge and undertake pre-construction preparation for the low-water rubber weirs and the ship lock. |

| Subproject | Works Content | Implementation Status at the end of Reporting Period | Work Plan for Next 6 Months |
|-------------------------------------|--|--|--|
| | channel at Xiaohekou | | |
| VI Xuanzhou Multipurpose Port | (i) Construct 4 1000-ton berths totaling 295 m in length and 20 m in width. (ii) Construct 3 approach bridges for motor vehicles. | The contractor is Anhui Road and Port Engineering Co. Ltd. As of 31 December 2015, 10 pile foundations were completed and the completion rate was 19.2%. | Undertake berth and approach bridge construction |

2 IMPLEMENTATION OF THE EMP

2.1 Roles and Responsibilities for EMP and Monitoring Implementation

Environmental management during the construction of these subprojects followed the environmental management hierarchy shown in Figure 3. Table 5 shows the organization of implementing agencies, contractors and supervision organizations for the subprojects




Figure 3: Environmental and construction management hierarchy

Table 5: Implementing agencies, contractors and supervision organizations for the subprojects

| Subproject | Jurisdiction | Implementing Agency | Contractor | | Supervision Organization | |
|--|------------------------------|---|------------|---|--|---|
| | | | Contract # | Company | Construction | Environmental |
| I S367 Ma'anshan North Passage Road | Hanshan County, He County | Ma'anshan City Highway Administration Bureau | NO4-1 | Anhui Road and Port Engineering Co. Ltd. | Anhui High Class Road Engineering Supervision Co. Ltd. | Beijing Zhongzi Huayu Environmental Protection Technology Co. Ltd. |
| | | | NO4-2 | Anhui New Road Construction Engineering Group Co. Ltd. | | |
| | | | NO4-3 | China Railway No. 15 Bureau Group Co. Ltd. | | |
| | | | NO4-4 | Jiangxi Road Bridge and Tunnel Engineering Co. Ltd. | | |
| II S319 Erba-Wuwei Section | Wuwei County | Wuwei County Transport Bureau | NO1-1 | Anhui Road and Port Engineering Co. Ltd. | Anhui Highway Engineering Supervision Co. Ltd. | |
| | | | NO1-2 | Liaoning Road and Bridge Construction Group Co. Ltd. | Anhui High Class Road Engineering Supervision Co. Ltd. | |
| | | | NO1-3 | | | |
| III Yimu Higway Kedian to Mujiating Section | Nanling County | Nanling County Transport Bureau | NO3-1 | Jiangxi Yichun Highway Construction Group Co. Ltd. | Jiangsu Huaning Engineering Consulting Supervision Co. Ltd. | |
| | | | NO3-2 | | | |

| Subproject | Jurisdiction | Implementing Agency | Contractor | | Supervision Organization | | |
|------------|-------------------------------------|---------------------|---|---------|--|--|--|
| | | | Contract # | Company | Construction | Environmental | |
| IV | G206 Dongliu to Yaodu Section | Dongzhi County | Chizhou City Highway Administration Bureau | NO2-1 | Anhui Highway and Bridge Engineering Co. Ltd. | Anhui Zhongxing Engineering Supervision Co. Ltd. | |
| | | | | NO2-2 | Anhui Road and Port Engineering Co. Ltd. | | |
| V | Shuiyang River Waterway Improvement | Xuancheng City | Anhui Province Ports and Shipping Construction Investment Group Co. Ltd | --- | Liaoning Road and Bridge Construction Group Co. Ltd. | Anhui Kexing Transport Engineering Construction Supervision Co. Ltd. | |
| VI | Xuanzhou Multipurpose Port | | | --- | Anhui Road and Port Engineering Co. Ltd. | Anhui Zhongxing Engineering Supervision Co. Ltd. | |

Note: The Jiangsu Suke Construction Project Management Co. Ltd. provides overall construction supervision over subprojects V and VI.

Executing Agency. The Anhui Province Department of Transport has assigned its Foreign-funded Project Management Office (FFPMO) to be the executing agency for the project. FFPMO is responsible for the overall project implementation and compliance with loan covenants and environmental management plan (including the environmental monitoring program). Specific duties include overall coordination and supervision, management of purchasing and financial matters, and institutional strengthening.

FFPMO has established an Environmental Protection Leading Group, with the FFPMO director as the group leader and other department heads as deputy group leaders and members. The duties of the Environmental Protection Leading Group include:

- (a) Implement national and Anhui provincial environmental laws, regulations, policies and guidelines
- (b) Organize and implement environmental protection training for the staff
- (c) Confirm the environmental quality monitoring organization
- (d) Regularly inspect the status of environmental protection during construction, and supervise the implementation of environmental protection measures by contractors
- (e) Coordinate with local environmental protection and water resource bureaus to undertake supervision and management activities
- (f) Coordinate with ADB and submit quarter progress reports and semi-annual environmental monitoring reports to ADB

Implementing Agency. There are five implementing agencies as shown in Table 5 above. Each implementing agency has appointed one environmental staff to undertake the following activities:

- (a) Supervise contractors during construction to ensure compliance with the environmental management plan
- (b) Direct regular site inspections
- (c) Coordinate environmental quality monitoring so that it is consistent with the approved monitoring plan
- (d) Act as the local entry point for the grievance redress mechanism
- (e) Submit contractors' quarterly inspection reports to the FFPMO and provincial and local environmental authorities for review and confirmation

Construction Supervision Engineer. Construction supervision on the subprojects have been undertaken by the organizations listed in Table 5 above, responsible for supervising the quality, progress, investment and safety of construction works. The construction supervision engineers had established site offices consisting of the following: project manager, chief engineer, engineering department, quality testing department, laboratory, materials department, and finance department etc. The waterway and port subprojects have a two-tier construction supervision arrangement as shown in Table 5 above, with an overall supervision office overseeing subprojects V and VI as the first tier, and two construction supervision engineers for the two subprojects as the second tier.

External Environmental Supervision Engineer. The external environmental supervision engineer (ESE) is Beijing Zhongzi Huayu Environmental Protection Technology Co. Ltd., commissioned by FFPMO through open tendering. The ESE is responsible for environmental supervision of all the subprojects. The ESE had established an Environmental Supervision Project Department for this project, composed on a chief environmental consultant, environmental supervision engineers and supervisors with relevant professional and vocational qualifications and experiences. The chief environmental consultant is a

Ministry of Environmental Protection (MEP) certified environmental impact assessment engineer and has overall responsibility for the environmental supervision of the whole project, with independent decisions on environmental supervision activities. Other site supervision staffs have education and experience in environmental protection or related fields, and have obtained vocational certification for undertaking environmental supervision on construction sites. They are responsible for conducting site inspections to ensure that the contractors carry out environmental protection measures in accordance with the EMP and recommendations in the approved domestic environmental impact reports.

The ESE reports directly to FFPMO and the environmental specialists in Anhui Environmental Protection Department. The ESE has the following duties:

- (a) Implement national and Anhui provincial environmental laws, regulations, policies and guidelines.
- (b) Support project preparation, including EMP revisions.
- (c) Support environmental capacity building and training.
- (d) Organize and supervise the implementation of environmental protection measures and related requirements in the EMP, the domestic environmental impact reports and the soil and water conservation reports.
- (e) Organize the daily management of environmental protection works, conduct regular (once per month for each subproject) and ad hoc (when environmental problems are found on site) site inspections on contractors' environmental protection performance and provide instructions when required, and supervise the implementation of various environmental protection measures.
- (f) Identify environmental related problems during subproject implementation and formulate necessary corrective actions and action plan.
- (g) Provide input to the quarterly progress report and the semi-annual environmental monitoring report.
- (h) Prepare documents and reports related to environmental supervision.

Contractor. The contractors for various subprojects are listed in Table 5 above. The contractors had established site offices consisting of various departments on engineering technology, planning and contracts, quality assurance, finance, materials and equipment, general office, and safety and environmental protection, etc. The contractors' environmental protection departments have the following duties:

- (a) Implement national and Anhui provincial environmental laws, regulations, policies and guidelines.
- (b) Assign dedicated environmental staff and environmental responsibilities in various sections within the construction sites, strengthen the management of environmental protection.
- (c) Establish a management system and filing system for environmental protection, and implement various environmental protection measures and related requirements in the EMP, the domestic environmental impact reports and the soil and water conservation reports throughout the construction stage.
- (d) Cooperate with ESE supervision for implementing environmental protection measures during construction.
- (e) Report to ESE regularly on the implementation status of environmental protection measures.
- (f) Coordinate and cooperate with the Environmental Monitoring Stations during their environmental quality monitoring on the construction sites, and take responsibility for the environmental quality conditions within the impact areas of the construction sites.
- (g) Strictly comply with the construction management system, ensure that construction activities are confined within the red line areas.

Environmental Quality Monitoring. Table 6 shows the status of environmental quality monitoring arrangements for the subprojects. Three Environmental Monitoring Stations (EMS) had been commissioned by FFPMO and environmental quality monitoring was undertaken on three subprojects in the reporting period. The other three subprojects were in early construction preparation and mobilization stage where the process of selecting relevant EMSs was ongoing.

Table 6: Arrangements for environmental quality monitoring of the subprojects

| Subproject | | Environmental Quality Monitoring Organization / Status |
|------------|-----------------------------------|--|
| I | S367 Ma'anshan North Passage Road | Construction still in mobilization stage. Environmental quality monitoring did not commence. |

| Subproject | Environmental Quality Monitoring Organization / Status |
|---|---|
| II S319 Erba-Wuwei Section | Wuwei County Environmental Monitoring Station |
| III Yimu Higway Kedian to Mujiating Section | Nanling County Environmental Monitoring Station |
| IV G206 Dongliu to Yaodu Section | Dongzhi County Environmental Monitoring Station |
| V Shuiyang River Waterway Improvement | Subprojects in mobilization stage with limited advance works at the Xiaohekou bridge and the port. Environmental quality monitoring was in the tendering stage. |
| VI Xuanzhou Multipurpose Port | |

Table 7 provides the names and contact information of individuals who are responsible for environment, health and safety of the subprojects.

Table 7: Project and subproject staffs responsible for environment, health and safety

| Subproject | Name of Organization | Name of EHS Staff | Telephone (T) / Email (E) |
|--|---|------------------------------------|--|
| Foreign-funded Project Management Office | | WU Fei Director | T: 138 5695 1610 |
| | | HONG Congsheng | T: 159 0569 0995 T: (551) 6375 6191 |
| | | XIE Jun | T: 133 9951 2999 |
| Chief Supervisor Office | | | |
| External environmental supervision engineer | | WANG Qiaochu Chief Engineer | T: 152 1095 4356 E: 175960016@qq.com |
| | | LI Shibin Environmental Engineer | T: 185 1360 0440 E: 191168456@qq.com |
| | | MA Qiqi Environmental Engineer | T: 177 1065 2761 E: 1206213026@qq.com |
| I. S367 Ma'anshan North Passage Road | Implementing Agency: Ma'anshan City Highway Administration Bureau | HE Changsheng | T: 130 1311 7622 |
| II. S319 Erba-Wuwei Section | Implementing Agency: Wuwei County Transport Bureau | ZHOU Xiusheng | T: 138 5652 4957 |
| | Wuhu City Highway Administration Bureau | CHEN Ruisheng | T: 138 5658 0860 |
| | Construction site office | ZHAO Tingting | T: 156 5698 9188 |
| | Command Department | WANG Jun | T: 183 2533 5913 |
| III. Yimu Higway Kedian to Mujiating Section | Implementing Agency: Nanling County Transport Bureau | YANG Yang | T: 189 1202 83792 |
| | Construction site office | HOU Qingran | T: 139 5618 5818 |
| | NO3-1 contractor: Jiangxi Yichun Highway Construction Group Co. Ltd. | BO Liang | T: 138 6685 0044 |
| | NO3-2 contractor: Jiangxi Yichun Highway Construction Group Co. Ltd. | HU Yuezhi | T: 135 7618 8735 |
| IV. G206 Dongliu to Yaodu Section | Implementing Agency: Chizhou City Highway Administration Bureau | WEN Fadong | T: 180 5667 3190 T: 139 5689 8908 |
| | Construction supervision engineer site office: Anhui Zhongxing Engineering Supervision Co. Ltd. | LIU Zhiqiang | T: 186 5665 6676 E: 952648552@qq.com |
| | NO2-1 contractor: Anhui Highway and Bridge Engineering Co. Ltd. | ZHOU Jianfeng | T: 189 0569 5098 |
| | NO2-2 contractor: Anhui Road and Port Engineering Co. Ltd. | SUN Pengzhi | T: 156 5668 7090 |
| V. Shuiyang River Waterway Improvement | Subproject management office | LI Jing | T: 188 9533 8390 |
| | Xiaohekou Bridge Chief Supervisor Office | NIU Tianyu | T: 156 5633 0060 |
| VI. Xuanzhou Multipurpose Port | Implementing Agency: Anhui Province Ports and Shipping Construction Investment Group Co. Ltd | CHENG Guozheng | T: 151 7852 0328 |
| | Chief Supervisor Office on site | CHENG Xingliao | T: 156 6555 6839 |
| | Contractor: Anhui Road and Port Engineering Co. Ltd. | XU Chang | T: 170 9570 3327 |

2.2 Environmental Mitigation Measures

Compliance with the EMP on implementation of mitigation measures is presented in Appendix I. Key mitigation measures for the subprojects are highlighted below. Representative photographs of construction sites and activities, and environmental mitigation measure are shown in Appendix II.

Air Quality. Sheltered compartments were constructed for material storage in asphalt and cement mixing stations and pre-casting yards, and workers were provided with goggles. Trucks transporting materials were equipped with side boards and tarpaulin. Materials were not allowed to be stacked higher than the side boards and were covered by tarpaulin during transport. The mixing stations and pre-casting yards were sited in areas with no air quality sensitive receptors within 300 m.

Each contract had at least one water truck for spraying water to suppress dust in unpaved areas and haul roads at least three times per days and more frequent during dry weather and windy days.

Water Quality. Construction camps, stockpiling areas, asphalt and cement mixing stations, and pre-casting yards were sited away from water bodies (e.g. Xiaohuangni Lake and Quanshui Lake in subproject IV: G206 Dongliu to Yaodu Section). Asphalt and cement mixing stations were equipped with septic tanks and multi-chamber sedimentation tanks to treat wastewater and process water respectively. The process water after sedimentation was reused on site for dust suppression. Construction camps were equipped with septic tanks to treat wastewater from workers. The septic tanks were regularly maintained with sludge removal by licensed service providers. Bridge construction sites were surrounded by steel hoardings or berms. Mud ponds were constructed to contain slurry generated during bridge construction. Boats were inspected for oil leakage prior to deployment for bridge construction. Drainage ditches and sedimentation tanks were constructed in subgrade works areas for intercepting and treating muddy runoff. The ESE, during site inspections, did not observe equipment cleaning and waste storage and disposal near water bodies that might cause water pollution.

Noise. Low noise powered mechanical equipment were deployed subject to availability. Asphalt and cement mixing stations were sited in areas with no noise sensitive receptors within 300 m. Excavated spoil and backfill materials were transported during day time on existing roads and avoiding densely populated areas. No noisy construction works such as piling or blasting was carried out at night. Night time construction noise was strictly controlled.

Solid Waste. Solid wastes such as refuse, construction and demolition (C&D) waste, packaging materials etc. generated during construction were transported off site regularly. Sufficient garbage bins were provided on construction sites and asphalt and cement mixing stations for collection of refuse. C&D waste and excavated spoil were stored at spoil disposal sites. Those suitable for reuse were used for road compaction and haul road construction.

Ecology. Top soils were stripped, removed off site and stored prior to construction in subgrade and temporary works areas. Training was provided for the workers prior to construction on protection of trees and wildlife. Signs on protection of vegetation and wildlife, and prohibition of hunting were erected on construction sites and construction camps. Signs on prevention of forest fire were also erected in areas with abundance of trees, with training on forest fire prevention provided for the workers as well.

Community. A bill board was erected at the entrance to each construction site listing information on the contractor, construction supervision entity and complaint hotline etc. Intercepting ditches and sedimentation tanks were constructed on both sides of subgrade works areas to prevent muddy runoff into nearby farmland. Strict speed control was imposed on construction vehicles. Warning and safety signs were erected for alerting road users near the construction sites. No night time noisy construction works was allowed in populated areas.

2.3 Environmental Monitoring Data and Record

Table 8 summarizes the environmental quality monitoring programs for the six subprojects. Environmental quality monitoring for water quality, air quality and noise was undertaken for subprojects II (S319 Erba-Wuwei Section), III (Yimu Highway Kedian to Mujiating Section) and IV (G206 Dongliu to Yaodu Section) in the reporting period. The other three subprojects were in mobilization and advance works stage and no environmental quality monitoring was conducted in the reporting period.

Table 8: Environmental quality monitoring programs for the subprojects

| Monitoring Specifics | | Subprojects | | | | | |
|----------------------|-----------|---|---|---|---|--|---|
| | | I. S367 Ma'anshan North Passage Road | II. S319 Erba-Wuwei Section | III. Yimu Highway Kedian to Mujiating Section | IV. G206 Dongliu to Yaodu Section | V. Shuiyang River Waterway Improvement | VI. Xuanzhou Multipurpose Port |
| Air quality | Parameter | Daily average TSP | | | | | |
| | Location | 4 monitoring points: 1- near asphalt /cement mixing station 2 - on unpaved haul road near | 5 Monitoring points: 1- near asphalt /cement mixing station 2 - on unpaved haul road near | 4 monitoring points: 1- near asphalt /cement mixing station 2 - on unpaved haul road near | 4 monitoring points: 1- near asphalt /cement mixing station 2 - on unpaved haul road near | 2 monitoring points: 1 – near the Xiaohekou road bridge 2 – 10 m outside the boundary of the | 2 monitoring points: 1 – at nearest sensitive receptor to construction activities 2 – at port |

| Monitoring Specifics | Subprojects | | | | | | |
|----------------------|---|--|---|---|--|---|---|
| | I. S367 Ma'anshan North Passage Road | II. S319 Erba-Wuweil Section | III. Yimu Highway Kedian to Mujiating Section | IV. G206 Dongliu to Yaodu Section | V. Shuiyang River Waterway Improvement | VI. Xuanzhou Multipurpose Port | |
| | construction site 3 - Taodian Health Clinic 4 - Chuomiaoji | construction site 3 - Yunnan Central Primary School 4 - Boai Hospital 5 - Changba Primary School | construction site 3 - Bowen High School 4 - Wuxia Temple | construction site 3 - Zhazui 4 - Yangjia | construction site | construction site 10 m from the cement batching plant | |
| Frequency | Preconstruction stage: at least 3 consecutive days Construction stage: at least 3 consecutive days every 3 months | | | | | | |
| Noise | Parameter | L _{Aeq} | | | | | |
| | Location | 5 monitoring points: 1 - near asphalt/cement mixing station 2 - Taodian Health Clinic 3 - Gaozhu Primary School 4 - Baozhuang Primary School 5 - Chuomiaoji | 7 monitoring points: 1 - near asphalt/cement mixing station 2 & 3 - outside the boundary walls of asphalt/ cement mixing station 4 - Yunnan Central Primary School 5 - Boai Hospital 6 - Changba Primary School 7 - Hualong Village | 5 monitoring points: 1 - near asphalt/cement mixing station 2 & 3 - outside the boundary walls of asphalt/ cement mixing station 4 - Bowen High School 5 - Wuxia Temple | 4 monitoring points: 1 & 2 - outside the boundary walls of asphalt/ cement mixing station 3 - Zhazui 4 - Yangjia | At 3 locations with multiple monitoring points at each location: 1) at each of 3 dredging sections, with 1 point near the embankment and 1 point at the nearest sensitive receptor 2) at the nearest sensitive receptors to each dredged sediment disposal site 3) 1 point near Xiaohokou bridge and 1 point at nearest sensitive receptor | 2 monitoring points: 1 - 5 m outside construction site boundary 2 - at the nearest sensitive receptor |
| Frequency | Preconstruction stage: continual monitoring for 2 consecutive days. Construction stage: at least 2 consecutive days every 3 months | | | | 1 day time and 1 night time monitoring every 3 months | | |
| Water quality | Parameter | pH, SS, I _{mn} , total petroleum hydrocarbon, NH ₄ -N, COD | | | | | |
| | Location | 4 monitoring points: 1 & 2 - 50 m upstream & 50 m downstream of Sima River bridge 3 & 4 - 50 m upstream & 50 m downstream of Dongfeng River bridge | 2 monitoring points: 1 & 2 - 50 m upstream and 50 m downstream of the Xi River bridge | 5 monitoring points: 1 - Zhang River water intake location 2 & 3 - 50 m upstream & 50 m downstream of Zhang River bridge 4 & 5 - 50 m upstream & 50 m downstream of Hougang River bridge | 6 monitoring points: 1 & 2 - 50 m upstream and 50 m downstream of Xiaohuangni Lake bridge 3 & 4 - 50 m upstream & 50 m downstream of Quanshui Lake #1 bridge 5 & 6 - 50 m upstream & 50 m downstream of Quanshui Lake #2 bridge | 4 monitoring points at each of the 3 dredging sections: 1 - 50 m upstream of dredger 2 - 50 m downstream of dredger 3 - 100 m downstream of dredger 4 - 200 m downstream of dredger 1 monitoring point at the discharge point of #5 dredged sediment disposal site (SS monitoring only) | 3 monitoring points : 1 - 50 m upstream of port structure 2 - 50 m downstream of port structure 3 - 100 m downstream of port structure |
| Frequency | Preconstruction stage: at least 2 consecutive days Construction stage: at least 2 consecutive days every 3 months | | | | At least 2 consecutive days every 3 months during dredging | | At least 2 consecutive days every 3 months during construction |
| Ecology | Parameter | Not applicable | | Bird species and abundance | Not applicable | | |
| | Location | Not applicable | | Along the lake between chainage K6+000 to K15+000 | Not applicable | | |
| | Frequency | Not applicable | | 2 consecutive days in summer, winter and transitional (either spring or autumn) seasons | Not applicable | | |

| Monitoring Specifics | | Subprojects | | | | | |
|----------------------|---------------------|--|---|---|---|--|--------------------------------|
| | | I. S367 Ma'anshan North Passage Road | II. S319 Erba-Wuweil Section | III. Yimu Highway Kedian to Mujiating Section | IV. G206 Dongliu to Yaodu Section | V. Shuiyang River Waterway Improvement | VI. Xuanzhou Multipurpose Port |
| | | | | | respectively | | |
| Monitoring entity | | Not decided. Still in mobilization stage in reporting period | Wuwei County Environmental Monitoring Station | Nanling County Environmental Monitoring Station | Dongzhi County Environmental Monitoring Station & ornithologist | Not decided. Still in mobilization and advance works stage in reporting period | |
| Supervision entity | Implementing agency | Ma'anshan City Highway Administration Bureau | Wuwei County Transport Bureau | Nanling County Transport Bureau | Chizhou City Highway Administration Bureau | Anhui Province Ports and Shipping Construction Investment Group Co. Ltd | |
| | ESE | Beijing Zhongzi Huayu Environmental Protection Technology Co. Ltd. | | | | | |

2.3.1 Surface Water Quality

Table 9 presents the surface water quality monitoring data collected in the reporting period. For subproject II (S319 Erba-Wuweil Section), the road bridge crossing the Xi River (at chainage K36+066) is located within the centralized drinking water source protection zone II, with a designated water quality standard of category II. Water quality monitoring data showed exceedance of chemical oxygen demand (COD). However, construction works for subproject II started on 10 August 2015. Monitoring data showed that COD exceedance had already occurred before works commencement, indicating that the exceedance reflected the ambient condition and was not works related.

For subproject III (Yimu Highway Kedian to Mujiating Section), the designated water quality standards for Zhang River and Hougang River are category II and category IV respectively. Monitoring data at the Zhang River water intake location showed exceedance of ammonium nitrogen (NH₄-N) on 15 October 2015 but compliance on 16 October 2015, indicating that the exceedance was an isolated incident.

For monitoring potential water quality impacts during bridge construction, ADB adopted a "real time baseline" approach with an upstream "control station" and one or more downstream "impact stations", with the standard that the suspended solids (SS) levels at the impact stations should be ≤130% of the SS level at the control station. When the SS levels at the impact stations are >130% of the SS level at the control station, it is indicative of excessive SS dispersing downstream from the bridge construction site and construction methods shall be reviewed and mitigation measures shall be adopted to reduce SS levels at the impact stations to ≤130% of the SS level at the control station.

Monitoring data showed that the "real time baseline" approach was not undertaken for water quality monitoring at the Xi River bridge construction site in subproject II. Monitoring data also showed that SS levels at the impact station for Quanshui Lake #2 bridge in subproject IV (G206 Dongliu to Yaodu Section) exceeded the ADB standard on 31 August and 14 December 2015, but achieved compliance on the following days.

Table 9: Surface water quality monitoring data for the reporting period

| Subproject | Monitoring Date | Monitoring Location | Parameters Monitored | | | | | | Remark |
|---|-----------------|---------------------------------------|----------------------|------------|------------------------|-------------|----------------------------|-------------|--|
| | | | pH | SS mg/L | l _m mg/L | TPH mg/L | NH ₄ -N mg/L | COD mg/L | |
| II. S319 Erba-Wuweil Section | 2015.07.20 | Xi River | 7.52 | 18 | --- | 0.034 | --- | 16.1 | COD > category II standard for Xi River centralized drinking water source protection zone II |
| | 2015.07.21 | | 7.51 | 16 | --- | 0.032 | --- | 16.0 | |
| | 2015.08.18 | | 7.58 | 19 | --- | 0.030 | --- | 15.8 | |
| | 2015.08.19 | | 7.56 | 17 | --- | 0.032 | --- | 16.0 | |
| | 2015.10.10 | | 7.68 | 15 | --- | 0.028 | --- | 15.5 | |
| | 2015.10.11 | | 7.66 | 12 | --- | 0.026 | --- | 15.8 | |
| III. Yimu Highway Kedian to Mujiating Section | 2015.10.15 | Zhang River bridge 50 m upstream | 7.58 | 10 | 2.1 | 0.046 | 0.413 | --- | Complied with cat. II std. |
| | | Zhang River bridge 50 m downstream | 7.86 | 12 | 2.8 | 0.041 | 0.426 | --- | Complied with cat. II std. |
| | | Zhang River water intake | 7.16 | 10 | 2.4 | 0.042 | 0.511 | --- | NH ₄ -N > cat. II std. |
| | | Hougang River bridge 50 m upstream | 7.88 | 11 | 2.5 | 0.045 | 0.530 | --- | Complied with cat. IV std. |
| | | Hougang River bridge 50 m downstream | 7.20 | 10 | 2.2 | 0.043 | 0.503 | --- | Complied with cat. IV std. |
| | | Hougang River water intake | 7.23 | 12 | 3.0 | 0.047 | 0.523 | --- | Complied with cat. IV std. |
| | 2015.10.16 | Zhang River bridge 50 m upstream | 7.80 | 12 | 2.2 | 0.045 | 0.485 | --- | Complied with cat. II std. |
| | | Zhang River bridge 50 m downstream | 7.66 | 11 | 2.3 | 0.046 | 0.486 | --- | Complied with cat. II std. |
| | | Zhang River water intake | 7.08 | 10 | 2.9 | 0.041 | 0.440 | --- | Complied with cat. II std. |
| | | Hougang River bridge 50 m upstream | 7.67 | 13 | 2.6 | 0.041 | 0.523 | --- | Complied with cat. IV std. |
| | | Hougang River bridge 50 m downstream | 7.56 | 11 | 2.6 | 0.045 | 0.496 | --- | Complied with cat. IV std. |
| | | Hougang River water intake | 7.14 | 13 | 2.8 | 0.045 | 0.485 | --- | Complied with cat. IV std. |
| IV. G206 Dongliu to | 2015.08.31 | Xiaohuangni Lake bridge 50 m upstream | 8.70 | 61 | --- | 0.03 | 0.606 | 5.82 | Complied with cat. III std. |
| | | Xiaohuangni Lake bridge 50 m | 8.65 | 58 | --- | 0.04 | 0.641 | 5.66 | Complied with cat. III std. |

| Subproject | Monitoring Date | Monitoring Location | Parameters Monitored | | | | | Remark | |
|-------------------------------|--|--|---------------------------------------|------------|------|------|--------------------|--------|--|
| | | | pH | SS | Imn | TPH | NH ₄ -N | | COD |
| | | | | mg/L | mg/L | mg/L | mg/L | mg/L | |
| Yaodu Section | | downstream | | | | | | | |
| | | Quangshui Lake #1 bridge 50 m upstream | 8.70 | 44 | --- | 0.03 | 0.624 | 5.82 | Complied with cat. III std. |
| | | Quangshui Lake #1 bridge 50 m downstream | 8.82 | 47 | --- | 0.04 | 0.600 | 5.44 | Complied with cat. III std. |
| | | Quangshui Lake #2 bridge 50 m upstream | 7.94 | 47 | --- | 0.04 | 0.501 | 3.09 | Complied with cat. III std. |
| | | Quangshui Lake #2 bridge 50 m downstream | 7.56 | 62 | --- | 0.03 | 0.718 | 4.10 | Complied with cat. III std. SS downstream >130% of upstream |
| | | 2015.09.01 | Xiaohuangni Lake bridge 50 m upstream | 8.62 | 52 | --- | 0.04 | 0.583 | 5.50 |
| | | Xiaohuangni Lake bridge 50 m downstream | 8.67 | 55 | --- | 0.04 | 0.622 | 5.71 | Complied with cat. III std. |
| | | Quangshui Lake #1 bridge 50 m upstream | 8.59 | 56 | --- | 0.04 | 0.581 | 5.66 | Complied with cat. III std. |
| | | Quangshui Lake #1 bridge 50 m downstream | 8.56 | 53 | --- | 0.03 | 0.616 | 5.47 | Complied with cat. III std. |
| | | Quangshui Lake #2 bridge 50 m upstream | 8.06 | 52 | --- | 0.04 | 0.527 | 3.26 | Complied with cat. III std. |
| | | Quangshui Lake #2 bridge 50 m downstream | 7.76 | 46 | --- | 0.04 | 0.674 | 4.04 | Complied with cat. III std. |
| | 2015.12.14 | Xiaohuangni Lake bridge 50 m upstream | 8.45 | 57 | --- | 0.03 | 0.706 | 5.74 | Complied with cat. III std. |
| | | Xiaohuangni Lake bridge 50 m downstream | 7.84 | 51 | --- | 0.03 | 0.735 | 5.92 | Complied with cat. III std. |
| | | Quangshui Lake #1 bridge 50 m upstream | 8.31 | 38 | --- | 0.03 | 0.588 | 5.02 | Complied with cat. III std. |
| | | Quangshui Lake #1 bridge 50 m downstream | 7.84 | 50 | --- | 0.03 | 0.613 | 5.39 | Complied with cat. III std. |
| | | Quangshui Lake #2 bridge 50 m upstream | 8.12 | 39 | --- | 0.03 | 0.589 | 4.89 | Complied with cat. III std. |
| | | Quangshui Lake #2 bridge 50 m downstream | 7.84 | 58 | --- | 0.03 | 0.672 | 5.22 | Complied with cat. III std. SS downstream >130% of upstream |
| | 2015.12.15 | Xiaohuangni Lake bridge 50 m upstream | 8.27 | 49 | --- | 0.03 | 0.714 | 5.90 | Complied with cat. III std. |
| | | Xiaohuangni Lake bridge 50 m downstream | 8.02 | 62 | --- | 0.04 | 0.663 | 5.83 | Complied with cat. III std. |
| | | Quangshui Lake #1 bridge 50 m upstream | 8.11 | 44 | --- | 0.02 | 0.642 | 5.42 | Complied with cat. III std. |
| | | Quangshui Lake #1 bridge 50 m downstream | 7.93 | 46 | --- | 0.02 | 0.529 | 5.61 | Complied with cat. III std. |
| | | Quangshui Lake #2 bridge 50 m upstream | 8.18 | 43 | --- | 0.04 | 0.544 | 5.01 | Complied with cat. III std. |
| | | Quangshui Lake #2 bridge 50 m downstream | 8.09 | 51 | --- | 0.03 | 0.704 | 4.94 | Complied with cat. III std. |
| | GB 3828-2002 Environmental quality standards for surface water | | Category II | 6-9 | --- | 4 | 0.05 | 0.5 | 15 |
| | | Category III | 6-9 | --- | 6 | 0.05 | 1.0 | 20 | |
| | | Category IV | 6-9 | --- | 10 | 0.5 | 1.5 | 30 | |
| ADB project specific standard | | | | Downstream | | | | | |
| | | | | ≤130% | | | | | |
| | | | | upstream | | | | | |

2.3.2 Air Quality

Table 10 presents the ambient air quality monitoring data collected in the reporting period. Air quality monitoring of total suspended particulates (TSP) showed compliance with class II ambient air quality standard for TSP at the monitoring locations on the days of monitoring, except at the downwind locations of the asphalt mixing stations for both contracts in subproject IV (G206 Dongliu to Yaodu Section).

Table 10: Air quality monitoring data for the reporting period

| Subproject | Monitoring Date | Monitoring Location | Daily Average TSP (mg/m ³) | Remark |
|------------------------------|-----------------|-------------------------------|--|--|
| II. S319 Erba-Wuweil Section | 20-26 July 2015 | Borrow pit | 0.165 – 0.180 | Complied with GB 3095-1996 class II std. |
| | | Spoil disposal site #1 | 0.140 – 0.177 | Complied with GB 3095-1996 class II std. |
| | | Spoil disposal site #2 | 0.147 – 0.195 | Complied with GB 3095-1996 class II std. |
| | | Spoil disposal site #3 | 0.155 – 0.168 | Complied with GB 3095-1996 class II std. |
| | | Spoil disposal site #4 | 0.152 – 0.177 | Complied with GB 3095-1996 class II std. |
| | | Asphalt mixing station | 0.120 – 0.188 | Complied with GB 3095-1996 class II std. |
| | | Yonnan Central Primary School | 0.172 – 0.183 | Complied with GB 3095-1996 class II std. |
| | | Boai Hospital | 0.105 – 0.116 | Complied with GB 3095-1996 class II std. |
| | | Changba Primary School | 0.108 – 0.122 | Complied with GB 3095-1996 class II std. |

| Subproject | Monitoring Date | Monitoring Location | Daily Average TSP (mg/m ³) | Remark |
|---|---------------------------------|---|--|---|
| | 18-24 August 2015 | Borrow pit | 0.144 – 0.182 | Complied with GB 3095-1996 class II std. |
| | | Spoil disposal site #1 | 0.146 – 0.172 | Complied with GB 3095-1996 class II std. |
| | | Spoil disposal site #2 | 0.150 – 0.189 | Complied with GB 3095-1996 class II std. |
| | | Spoil disposal site #3 | 0.155 – 0.185 | Complied with GB 3095-1996 class II std. |
| | | Spoil disposal site #4 | 0.152 – 0.188 | Complied with GB 3095-1996 class II std. |
| | | Asphalt mixing station | 0.146 – 0.180 | Complied with GB 3095-1996 class II std. |
| | | Yunnan Central Primary School | 0.110 – 0.124 | Complied with GB 3095-1996 class II std. |
| | | Boai Hospital | 0.107 – 0.118 | Complied with GB 3095-1996 class II std. |
| | 12-28 October 2015 | Changba Primary School | 0.116 – 0.125 | Complied with GB 3095-1996 class II std. |
| | | Borrow pit | 0.158 – 0.188 | Complied with GB 3095-1996 class II std. |
| | | Spoil disposal site #1 | 0.145 – 0.178 | Complied with GB 3095-1996 class II std. |
| | | Spoil disposal site #2 | 0.140 – 0.175 | Complied with GB 3095-1996 class II std. |
| | | Spoil disposal site #3 | 0.152 – 0.181 | Complied with GB 3095-1996 class II std. |
| | | Spoil disposal site #4 | 0.147 – 0.180 | Complied with GB 3095-1996 class II std. |
| Asphalt mixing station | | 0.121 – 0.180 | Complied with GB 3095-1996 class II std. | |
| Yunnan Central Primary School | | 0.118 – 0.123 | Complied with GB 3095-1996 class II std. | |
| III. Yimu Higway Kedian to Mujiating Section | 15-21 October 2015 | Boai Hospital | 0.109 – 0.120 | Complied with GB 3095-1996 class II std. |
| | | Changba Primary School | 0.112 – 0.134 | Complied with GB 3095-1996 class II std. |
| | | Bowen High School | 0.105 – 0.134 | Complied with GB 3095-1996 class II std. |
| | | Contract NO3-1 asphalt mixing station | 0.107 – 0.135 | Complied with GB 3095-1996 class II std. |
| | | Unpaved haul road | 0.106 – 0.131 | Complied with GB 3095-1996 class II std. |
| IV. G206 Dongliu to Yaodu Section | 31 August – 2 September 2015 | Contract NO3-2 asphalt mixing station | 0.104 – 0.130 | Complied with GB 3095-1996 class II std. |
| | | Wuxia Temple | 0.107 – 0.136 | Complied with GB 3095-1996 class II std. |
| | | Zhazui | 0.223 – 0.256 | Complied with GB 3095-1996 class II std. |
| | | Yangjia | 0.183 – 0.262 | Complied with GB 3095-1996 class II std. |
| | | Unpaved haul road at Guanshancunzhuang Upper Group | 0.123 – 0.135 | Complied with GB 3095-1996 class II std. |
| | 14-16 December 2015 | Contract NO2-1 asphalt mixing station | 0.244 – 0.376 | > GB 3095-1996 class II std. on 1 & 2 SEP |
| | | Contract NO2-2 asphalt mixing station | 0.186 – 0.287 | Complied with GB 3095-1996 class II std. |
| | | Zhazui | 0.113 – 0.147 | Complied with GB 3095-1996 class II std. |
| | | Yangjia | 0.094 – 0.156 | Complied with GB 3095-1996 class II std. |
| | | Unpaved haul road at Guanshancunzhuang Upper Group | 0.103 – 0.167 | Complied with GB 3095-1996 class II std. |
| | | Contract NO2-1 asphalt mixing station upwind | 0.194 – 0.238 | Complied with GB 3095-1996 class II std. |
| | | Contract NO2-1 asphalt mixing station downwind | 0.209 – 0.452 | > GB 3095-1996 class II std. on 14 & 16 DEC |
| | | Contract NO2-2 asphalt mixing station upwind | 0.144 – 0.203 | Complied with GB 3095-1996 class II std. |
| Contract NO2-2 asphalt mixing station downwind – | 0.211 – 0.335 | > GB 3095-1006 class II std. on 14 & 16 DEC | | |
| GB 3095-1996 Ambient air quality standards | | Class II | 0.3 | |

2.3.3 Noise

Table 11 presents the noise monitoring data collected in the reporting period. Noise levels at all the monitoring locations on the days of monitoring complied with the applicable standards.

Table 11: Noise monitoring data for the reporting period

| Subproject | Monitoring Date | Monitoring Location | Noise Level [Leq(dB)A] | | Remark |
|--|----------------------|--|--|------------|--|
| | | | Day Time | Night Time | |
| II. S319 Erba- Wuwei Section | 22-24 July 2015 | Datan Village | 52.1 | 45.2 | Complied with GB 3096-2008 cat. 2 std. |
| | | Wuwei County Economic Development Area | 53.7 | 42.3 | Complied with GB 3096-2008 cat. 2 std. |
| | | Yunnan Central Primary School | 54.5 | 41.2 | Complied with GB 3096-2008 cat. 2 std. |
| | | Zhangwang Village | 53.6 | 42.3 | Complied with GB 3096-2008 cat. 2 std. |
| | | Chenzhuang | 52.5 | 45.0 | Complied with GB 3096-2008 cat. 2 std. |
| | | Wuwei Banqiao Primary School | 54.6 | 46.2 | Complied with GB 3096-2008 cat. 2 std. |
| | | Hualong Village | 54.0 | 43.3 | Complied with GB 3096-2008 cat. 2 std. |
| | | Changba Primary School | 54.8 | 47.1 | Complied with GB 3096-2008 cat. 2 std. |
| | | Shazhuang Village | 53.3 | 42.3 | Complied with GB 3096-2008 cat. 2 std. |
| | 20-22 August 2015 | Datan Village | 56.0 | 44.1 | Complied with GB 3096-2008 cat. 2 std. |
| Wuwei County Economic Development Area | 54.3 | 42.0 | Complied with GB 3096-2008 cat. 2 std. | | |

| Subproject | Monitoring Date | Monitoring Location | Noise Level [Leq(dB)A] | | Remark | |
|--|--|--|------------------------|---|---|---|
| | | | Day Time | Night Time | | |
| | | | | | | |
| | | Yunnan Central Primary School | 55.2 | 43.7 | Complied with GB 3096-2008 cat. 2 std. | |
| | | Zhangwang Village | 53.7 | 44.5 | Complied with GB 3096-2008 cat. 2 std. | |
| | | Chenzhuang | 54.5 | 46.8 | Complied with GB 3096-2008 cat. 2 std. | |
| | | Wuwei Banqiao Primary School | 54.8 | 43.5 | Complied with GB 3096-2008 cat. 2 std. | |
| | | Hualong Village | 51.5 | 48.5 | Complied with GB 3096-2008 cat. 2 std. | |
| | | Changba Primary School | 57.3 | 43.7 | Complied with GB 3096-2008 cat. 2 std. | |
| | | Shazhuang Village | 56.0 | 44.6 | Complied with GB 3096-2008 cat. 2 std. | |
| | 20-31 October 2015 | Datan Village | 51.7 | 46.5 | Complied with GB 3096-2008 cat. 2 std. | |
| | | Wuwei County Economic Development Area | 52.3 | 48.2 | Complied with GB 3096-2008 cat. 2 std. | |
| | | Yunnan Central Primary School | 54.6 | 45.5 | Complied with GB 3096-2008 cat. 2 std. | |
| | | Zhangwang Village | 53.3 | 46.1 | Complied with GB 3096-2008 cat. 2 std. | |
| | | Chenzhuang | 52.8 | 43.8 | Complied with GB 3096-2008 cat. 2 std. | |
| | | Wuwei Banqiao Primary School | 54.3 | 47.3 | Complied with GB 3096-2008 cat. 2 std. | |
| | | Hualong Village | 56.6 | 42.2 | Complied with GB 3096-2008 cat. 2 std. | |
| III. Yimu Highway Kedian to Mujiating Section | 15 October 2015 | Bowen High School | 57.1 | 42.0 | Complied with GB 3096-2008 cat. 2 std. | |
| | | Contract NO3-1 asphalt mixing station point A | 58.2 | 45.5 | Complied with GB 12523-2011 std. | |
| | | Contract NO3-1 asphalt mixing station point B | 54.4 | 46.1 | Complied with GB 12523-2011 std. | |
| | | Contract NO3-2 asphalt mixing station point A | 56.2 | 47.0 | Complied with GB 12523-2011 std. | |
| | | Contract NO3-2 asphalt mixing station point B | 53.9 | 46.2 | Complied with GB 12523-2011 std. | |
| | | Wuxia Temple | 55.5 | 42.3 | Complied with GB 3096-2008 cat. 2 std. | |
| | 16 October 2015 | Bowen High School | 58.3 | 43.9 | Complied with GB 3096-2008 cat. 2 std. | |
| | | Contract NO3-1 asphalt mixing station point A | 56.2 | 42.5 | Complied with GB 12523-2011 std. | |
| | | Contract NO3-1 asphalt mixing station point B | 54.6 | 43.6 | Complied with GB 12523-2011 std. | |
| | | Contract NO3-2 asphalt mixing station point A | 57.0 | 41.8 | Complied with GB 12523-2011 std. | |
| | | Contract NO3-2 asphalt mixing station point B | 59.3 | 45.7 | Complied with GB 12523-2011 std. | |
| | | Wuxia Temple | 57.7 | 43.5 | Complied with GB 3096-2008 cat. 2 std. | |
| | IV. G206 Dongliu to Yaodu Section | 1 September 2015 | Zhazui | 53.5 | 43.6 | Complied with GB 3096-2008 cat. 4a std. |
| | | | Yangjia | 55.2 | 44.7 | Complied with GB 3096-2008 cat. 2 std. |
| Contract NO2-1 asphalt mixing station N boundary | | | 58.9 | 53.9 | Complied with GB 12523-2011 std. | |
| Contract NO2-1 asphalt mixing station S boundary | | | 60.9 | 54.3 | Complied with GB 12523-2011 std. | |
| Contract NO2-2 asphalt mixing station W boundary | | | 56.7 | 47.2 | Complied with GB 12523-2011 std. | |
| Contract NO2-2 asphalt mixing station S boundary | | | 59.6 | 45.4 | Complied with GB 12523-2011 std. | |
| 2 September 2015 | | Zhazui | 56.0 | 44.6 | Complied with GB 3096-2008 cat. 4a std. | |
| | | Yangjia | 55.1 | 43.4 | Complied with GB 3096-2008 cat. 2 std. | |
| | | Contract NO2-1 asphalt mixing station N boundary | 62.2 | 52.5 | Complied with GB 12523-2011 std. | |
| | | Contract NO2-1 asphalt mixing station S boundary | 60.9 | 54.0 | Complied with GB 12523-2011 std. | |
| | | Contract NO2-2 asphalt mixing station W boundary | 57.7 | 47.7 | Complied with GB 12523-2011 std. | |
| | | Contract NO2-2 asphalt mixing station S boundary | 58.3 | 46.9 | Complied with GB 12523-2011 std. | |
| 15 December 2015 | | Zhazui | 51.2 | 42.4 | Complied with GB 3096-2008 cat. 4a std. | |
| | | Yangjia | 50.8 | 43.5 | Complied with GB 3096-2008 cat. 2 std. | |
| | Contract NO2-1 asphalt mixing station N boundary | 66.4 | 54.0 | Complied with GB 12523-2011 std. | | |
| | Contract NO2-1 asphalt mixing station S boundary | 67.1 | 53.4 | Complied with GB 12523-2011 std. | | |
| | Contract NO2-2 asphalt mixing station W boundary | 60.5 | 50.7 | Complied with GB 12523-2011 std. | | |
| | Contract NO2-2 asphalt mixing station S boundary | 58.2 | 46.6 | Complied with GB 12523-2011 std. | | |
| 16 December 2015 | Zhazui | 52.3 | 42.9 | Complied with GB 3096-2008 cat. 4a std. | | |
| | Yangjia | 51.6 | 44.0 | Complied with GB 3096-2008 cat. 2 std. | | |
| | Contract NO2-1 asphalt mixing station N boundary | 65.8 | 53.6 | Complied with GB 12523-2011 std. | | |
| | Contract NO2-1 asphalt mixing station S boundary | 67.4 | 54.3 | Complied with GB 12523-2011 std. | | |
| | Contract NO2-2 asphalt mixing station W boundary | 58.8 | 45.2 | Complied with GB 12523-2011 std. | | |
| | Contract NO2-2 asphalt mixing station S boundary | 55.3 | 45.9 | Complied with GB 12523-2011 std. | | |
| GB 3096-2008 Environmental quality standard for noise | | Category 4a | 70 | 55 | For within 35 m from road | |
| | | Category 2 | 60 | 50 | For beyond 35 m from road | |
| GB 12523-2011 Emission standard of environmental noise for boundary of construction site | | | 70 | 55 | | |

2.3.4 Ecology

Bird survey report/data for subproject IV G206 Dongliu to Yaodu Section along the lake from chainage K6+000 to K15+000 to be included in EMR No.4.

2.4 Environmental Institutional Capacity Building and Training

Table 12 presents capacity building and training plan and its implementation status. Table 13 presents the seminars and workshops conducted in the reporting period. Photographs for selected seminars and workshops are presented in Appendix II.

Table 12: Environmental institutional capacity building and training plan and implementation status

| Stage | Training Content | Attendee | Combined Duration | Time | Implementation Status |
|-----------------------------------|--|---|-------------------|-----------|---|
| Subprojects I, II, III, IV | | | | | |
| Construction | Environmental management and related policies | 1 to 2 persons from each subproject implementing agency and design institute | 30 days | 2013-2015 | 1.Subproject III Yimu Highway Kedian to Mujiating Section: training conducted on 2015.10.14. 2.Subproject IV G206 Dongliu to Yaodu Section: training conducted on 2015.12.15. 3.Subproject II S319 Erba-Wuweil Section: training conducted on 2015.12.16. |
| | 1. Environmental Protection Law, regulations and related policies 2. Protection of cultural relics 3. Highway environmental impact assessment & environmental management plan 4. Environmental monitoring methods 5. Environmental supervision | 2 persons from each contractor and construction supervision company; 4 persons from design institute | 4 days | 2013 | |
| | Environmental management emergency response plan and measures | 2 persons from FFPMO, each subproject implementing agency, each contractor and each construction supervision company | 3 days | 2014-2015 | |
| Operation | Environmental management and related policies | 1 person from each subproject implementing agency | 15 days | 2015-2016 | Not yet started. |
| Subprojects V, VI | | | | | |
| Construction | Environmental management and related policies | 1 person each from FFPMO, Anhui Province Ports and Shipping Construction Investment Group Co. Ltd, and design institute | 30 days | 2014-2015 | Training for subprojects V & VI conducted on 2015.12.17. See Table 13 for details. |
| | 1. Environmental Protection Law, regulations and related policies 2. Protection of cultural relics 3. Highway environmental impact assessment & environmental management plan 4. Environmental monitoring methods 5. Environmental supervision | 2 persons from each contractor and construction supervision company; 4 persons from design institute | 4 days | 2014 | |
| | Environmental management emergency response plan and measures | 2 persons each from FFPMO, Anhui Province Ports and Shipping Construction Investment Group Co. Ltd, and Xuancheng Port & Navigation Management Bureau | 3 days | 2014 | |
| Operation | Environmental management and related policies | 1 person each from FFPMO, Anhui Province Ports and Shipping Construction Investment Group Co. Ltd, and Xuancheng Port & Navigation Management Bureau | 30 days | 2015-2016 | Not yet started. |

Table 13: Environmental training seminars and workshops

| Topic | Trainer | Attendee | | Date |
|--|--|---|-----|------------|
| | | Organization | No. | |
| ADB environmental safeguard policy and requirements, environmental management plan, environmental responsibilities, environmental site inspection, environmental quality monitoring and grievance redress mechanism | Alan Y. KWOK, ADB | FFPMO, contractors and supervision staffs | 60 | 2015.08.27 |
| Conducted construction site inspection and identified corrective actions | Alan Y. KWOK, ADB | FFPMO, IA, contractors and supervision staffs | 10 | 2015.08.27 |
| Subproject III Yimu Highway Kedian to Mujiating Section organizational structure, division of labor and responsibilities, requirements for construction supervision, and training on procedures, quality assurance, safety, etc. for the supervision engineers | 1.WANG Qiaochu, chief engineer, BZHEPTCL 2.MA Qiqi, environmental engineer, BZHEPTCL 3.LI Shibin, environmental engineer, BZHEPTCL | FFPMO, IA, contractors and supervision staffs | 30 | 2015.10.14 |
| Subproject IV G206 Dongliu to Yaodu Section environmental management training, performing | 1.WANG Qiaochu, chief engineer, BZHEPTCL 2.MA Qiqi, environmental engineer, BZHEPTCL | FFPMO, IA, and supervision staffs | 10 | 2015.12.15 |

| Topic | Trainer | Attendee | | Date |
|---|---|--|-----|------------------------|
| | | Organization | No. | |
| environmental supervision tasks, issues and problems of concern, compliance with related laws and regulations, and assignment of responsibilities for the organizations | 3.LI Shibin, environmental engineer, BZHEPTCL | | | |
| Subproject II S319 Erba-Wuwei Section organizational structure, division of labor and responsibilities, requirements for construction supervision, and training on procedures, quality assurance, safety, etc. for the supervision engineers | 1.WANG Qiaochu, chief engineer, BZHEPTCL 2.MA Qiqi, environmental engineer, BZHEPTCL 3.ZHANG Xiang, environmental supervision engineer, AHEPESTCL | Subproject management staffs, contractors and supervision staffs | 20 | 2015.12.15 |
| Training workshop for subproject V Shuiyang River Waterway Improvement and subproject 6 Xuanzhou Multipurpose Port: 1. Environmental Protection Law, regulations and related policies 2. Protection of cultural relics 3. Highway environmental impact assessment & environmental management plan 4. Environmental monitoring methods 5. Environmental supervision | 1.WANG Qiaochu, chief engineer, BZHEPTCL 2.MA Qiqi, environmental engineer, BZHEPTCL 3.LI Shibin, environmental engineer, BZHEPTCL | FFPMO, IA, contractors and supervision staffs | 40 | 2015.12.17 |
| FFPMO 2015 second half comprehensive review and assessment workshop: 1. Key environmental problems during construction in second half of 2015 2. Summation on implementation of appropriate environmental protection measures 3. Key issues and focus on future environmental protection | 1.CHOU Dongqing, environmental engineer, BZHEPTCL 2.LI Shibin, environmental engineer, BZHEPTCL | FFPMO, IA, contractors and supervision staff | 60 | Planned for 2016.01.12 |
| Review and assessment workshop for subproject I: Ma'anshan North Passage Road, description of organizational structure and responsibilities, requirements for supervision organizations | 1.CHOU Dongqing, environmental engineer, BZHEPTCL 2.LI Shibin, environmental engineer, BZHEPTCL | FFPMO and IA, contractors and supervision staff for subproject I | 30 | Planned for 2016.01.15 |
| Notes: ADB = Asian Development Bank; AHEPESTCL = Anhui Huafan Environmental Protection Engineering Science and Technology Co. Ltd.; BZHEPTCL = Beijing Zhongzi Huayu Environmental Protection Technology Co. Ltd.; FFPMO = Foreign-funded Project Management Office; IA = implementing agency | | | | |

3 PUBLIC CONSULTATION, DISCLOSURE AND GRIEVANCE REDRESS MECHANISM

3.1 Public Consultation and Information Disclosure

Table 14 presents the public consultation plan and implementation status as of 31 December 2015. Project information and environmental impact assessment findings were disclosed on local city and/or county government web sites. Bill boards were also erected on construction sites and construction camps disclosing project information, environmental and safety measures, and complaint hotline numbers to the communities.

Table 14: Public consultation plan and implementation status

| Organizer | Format | No. of Times | Subject | Attendees | Implementation Status |
|--|-------------------------------------|--|---|---|---|
| Construction stage | | | | | |
| FFPMO, IAs | Public consultation & site visit | 4 times: 1 time before construction commences and 1 time each year during construction | Adjusting of mitigation measures, if necessary; construction impact; comments and suggestions | Residents adjacent to project sites, representatives of social sectors | Conducted once before subproject IV G206 Dongliu to Yaodu Section construction commencement |
| FFPMO, IAs | Expert workshop or press conference | As needed based on public consultation | Comments and suggestions on mitigation measures, public opinions | Experts of various sectors, media | Conducted once during the construction period |
| Operational stage | | | | | |
| FFPMO, O&M units | Public consultation and site visits | Once in the first year | Effectiveness of mitigation measures, impacts of operation, comments and suggestions | Residents adjacent to project sites, representatives of residents and representatives of social sectors | Not yet started |
| FFPMO, O&M units | Expert workshop or press conference | As needed based on public consultation | Comments and suggestions on operational impacts, public opinions | Experts of various sectors, media | Not yet started |
| Notes: FFPMO = Foreign-funded project management office; IA = implementing agency; O&M = operation and maintenance | | | | | |

3.2 Project Grievance Records and Resolution

No complaint had been received to date including the reporting period. The grievance redress mechanism (GRM) consists of a 3-step procedure as described below and shown in Figure 4. Table 15 shows the complaint hotline numbers and personnel responsible for handling complaints.

Step 1: For environmental issues during the construction stage, the affected persons can register their complaints directly with the contractors. Contractors are required to set up a complaint hotline and designate a person in charge of handling complaints, and advertise the hotline number at the main entrance to each construction site. The contractors are required to maintain and update a Complaints Register to document all complaints. The contractors are also required to respond to the complainant in writing within seven calendar days on their proposed solution and how it will be implemented. If the problem is resolved and the complainant is satisfied with the solution, the grievance is considered addressed. The contractors are required to report complaints received, handled, resolved and unresolved to APDOT PPMO monthly.

Step 2: For environmental issues that cannot be resolved by the contractors, the affected person can take the grievance to the IA LPMOs and local EPBs. On receiving complaints by the IA LPMOs or local EPBs, the party receiving the complaints must notify the other party and document the complaint in writing in a Complaints Register. The IA LPMOs and local EPBs must reply to each complainant in writing within 14 calendar days with the proposed solution and method of implementation. If the issue is resolved and the complainant is satisfied with the solution, the IA LPMOs and local EPBs should document the complaint and resolution process in its Complaint Register, with monthly reporting to APDOT PPMO.

Step 3: If the complainant is not satisfied with the proposed solutions in Step 2, he/she can, upon receiving the reply, take the grievance to the APDOT PPMO complaints center. Upon receiving the complaint, the center must deal with it within 14 calendar days. Once a complaint is documented and put on file, the APDOT PPMO complaints center will immediately notify ADB. After discussing the complaint and potential solutions amongst ADB, APDOT PPMO and the ESE, the complainant and the contractor, APDOT PPMO must propose a resolution strategy within 14 calendar days from when the complaint is registered.




Figure 4: Project specific grievance redress mechanism

Table 15: Complaint hotline numbers and personnel for the grievance redress mechanism

| Subproject | Hotline Number | Staff & Organization | Telephone Number |
|---|----------------------------|---|--------------------------------|
| Foreign-funded project management office | 0551-63756194 | XU Benqing, FFPMO | 152 5515 0716 |
| II: S319 Erba to Wuwei Section | 0553-6689898 | ZHOU Xiusheng, Wuwei County Transport Bureau | 138 5652 4957 |
| | | CHEN Ruisheng, Wuhu City Highway Administration Bureau | 138 5658 0860 |
| III: Yimu Highway Kedian to Mujiating Section | 0553-12369 or 0553-6823455 | YANG Yang, Nanling County Transport Bureau | 189 1202 83792 |
| IV: G206 Dongliu to Yaodu Section | 0566-7026620 | WEN Fadong, Chizhou City Highway Administration Bureau | 180 5667 3190 or 139 5689 8908 |
| V & VI: Shuiyang River & Xuanzhou Port | 0563-3187877 | CHENG Guozheng, Anhui Province Ports and Shipping Construction Investment Group Co. Ltd | 151 7852 0328 |

4 COMPLIANCE WITH EMP REQUIREMENTS

Site inspections during the reporting period revealed that most of the EMP requirements were implemented (see Appendix 1). Isolated incidents related to unsatisfactory construction site practices were observed, mainly on site drainage, maintenance of sedimentation tanks and scattering of refuse and construction and demolition wastes. Corrective actions were identified as described below, which will be followed up in the next reporting period. Corrective actions identified in the previous reporting period were observed to be carried out in the reporting period.

4.1 Required Corrective Actions



Environmental issues observed in the previous reporting period and the respective corrective actions taken during this reporting period are shown in Table 16.






Table 16: Follow up actions on environmental issues observed in the last reporting period

| Subproject | Environmental Issue observed in the Last Reporting Period and Corrective Action Required | Follow Up Inspection in the Reporting Period | |
|-----------------------------------|--|--|--|
| | | Implemented | Description |
| IV. G206 Dongliu to Yaodu Section | 1.Sedimentation tanks in asphalt mixing stations of contracts NO2-1 and NO2-2 needed timely cleaning to prevent overflow. | Yes | Sedimentation tanks cleaned with sludge removed to resume normal and effective operation. |
| | 2.Sizes of sedimentation tanks in asphalt mixing station of contract NO2-2 too small. Suggested to increase size and to install cover and perimeter drainage ditches to prevent rain water from entering the sedimentation tanks causing overflow. | Yes | Sizes increased with installation of cover and perimeter drainage ditch. |
| | 3.Scattering of refuse and construction and demolition wastes were observed on construction sites and temporary sites. Suggested centralized collection and storage locations with timely removal, and to strengthen awareness of workers on environmental management. | Yes | Sufficient refuse bins were provided. Material storage in assigned locations only. ESE during site inspection discussed the issues with workers and construction supervision entity to improve good site practice during routine inspections by the construction supervision entity. |
| | 4.Material stockpiling in the asphalt mixing stations should not be higher than the height of the side boards. | Inadequate rectification | The heights of material stockpiling lowered to below side board heights. Nets were installed on top of side boards to prevent fugitive dust emission. However, material stockpiling in open areas was still observed during site inspection which would need to be rectified. |
| | 5.Strict prohibition on tree felling and destruction of vegetation outside the construction land take areas. | Yes | Warning signs were erected on construction sites and environmental awareness training was provided to the workers. |
| | 6.Discharge of wastewater from the workers into septic tanks | Yes | Septic tanks were installed on construction sites and construction camps to treat wastewater from workers. |
| | 7.Speedy rehabilitation and re-vegetation of spoil disposal sites in contract NO2-1 | Yes | Spoil disposal sites in contract NO2-1 were undergoing rehabilitation and re-vegetation. |


The following environmental issues described in Table 17 were observed during the reporting period. Corrective actions were proposed and will be followed up in the next reporting period.

Table 17: Environmental issues observed in the reporting period and corrective actions proposed

| Subproject | Environmental Issue Observed | Corrective Action Proposed |
|---------------------------------|--|--|
| I. Ma'anshan North Passage Road | Construction phase commenced on 2015.12.20. Only contract NO4-4 had construction activities. The other 3 contracts were still in the mobilization stage. EMP requirements listed here were highlighted to the contractors. | <ol style="list-style-type: none"> 1.Implement all environmental protection measures in strict accordance with EIA recommendations and EMP requirements. 2.Implement environmental quality monitoring as soon as possible in accordance with the environmental monitoring program 3.No night time construction in residential areas. If night time construction is needed, the contractor shall submit application for record and shall post public notice. 4.Strengthen supervision during bridge construction in the dry season to ensure no spillage of slurry into surrounding water body. 5.Install drainage ditches and guard rails along the perimeters of construction sites. |
| II. S319 Erba-Wuweil Section |  | 1.Materials should be stockpiled in enclosed storage areas and not open stockpiling. |
| |  | 2.Improve site drainage in asphalt mixing station. |

| Subproject | Environmental Issue Observed | Corrective Action Proposed |
|---|---|---|
| |  | 3.Clean and maintain sedimentation tanks in asphalt mixing station regularly to lower the water level. |
| |  | 4.Cover open stockpiles in contract NO1-2 section to prevent fugitive dust emission. |
| | Surface water quality monitoring | 5.Monitoring locations on the Xi River during Xi River bridge construction should have one upstream control station and one downstream impact station for SS monitoring according to ADB requirement. 6.Review bridge construction method and effectiveness of the slurry containment pond for the Quanshui River #2 bridge construction since downstream SS levels exceeded upstream SS levels by >130% on two occasions. |
| III: Yimu Highway Kedian to Mujiating Section |  | 1.Strengthen supervision during bridge construction in the dry season to ensure no spillage of slurry from containment pond into the water body. |
| |  | 2.Install drainage ditches and guard rails along the construction site boundaries. |
| IV. G206 Dongliu to Yaodu Section |  | 1.Rehabilitate and stabilize those damaged slopes in contract NO2-1 section. |

| Subproject | Environmental Issue Observed | Corrective Action Proposed |
|--|---|---|
| |  | 2.Clean drainage ditches alongside construction sites to improve site drainage in preparation for the upcoming rainy season. |
| |  | 3.Clean up and remove construction and demolition wastes near the end section of contract NO2-1. |
| |  | 4.Clean up and remove packaging materials in the girder construction area in contract NO2-2 section. |
| | TSP exceedance downwind of asphalt mixing stations for both contracts NO2-1 and NO2-2 | 5.Review and improve dust suppression measures at the asphalt mixing stations for both contracts. |
| | Bird survey | 6.Conduct bird survey along the lake from chainage K6+000 to K15+000 for two days each in transitional and winter seasons according to the monitoring plan. |
| V. Shuiyang River Waterway Improvement |  | 1.Prevent oil leakage from machineries. |
| |  | 2.Provide sufficient refuse bins on construction sites and improve the collection and management of refuse. 3.Implement environmental quality monitoring as soon as practicable. |

| Subproject | Environmental Issue Observed | Corrective Action Proposed |
|--------------------------------|---|---|
| VI: Xuanzhou Multipurpose Port |  | <ol style="list-style-type: none"> 1. Strengthen embankment protection to prevent slurry and muddy water from entering into the Shuiyang River. 2. Implement environmental quality monitoring as soon as practicable. |

5 APPENDICES

5.1 APPENDIX I: STATUS OF EMP COMPLIANCE

Table A.3: Generic Impacts and Mitigation Measures

| | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|-------------------------------|------------------------|--|--|---|--|
| Detailed Design Stage | | | | | |
| See Project Specific EMPs | | Ensure that the mitigation measures are adopted in detailed design | <ul style="list-style-type: none"> ● APDOT PPMO to appoint ESE | Complied. Beijing Zhongzi Huayu Environmental Protection Technology Co. Ltd. was commissioned as the ESE through open tendering | None |
| Pre-construction Phase | | | | | |
| Institutional strengthening | - | Lack of environment management capacity within APDOT PPMO | <ul style="list-style-type: none"> ● Appoint one qualified environment specialists to APDOT PPMO. ● Appoint one Environmental Monitoring Station to conduct environment quality monitoring during construction stage. ● ESE to conduct first phase of environment management training for APDOT PPMO staff and environmental specialists. ● ESE to conduct environmental management training for contractors | <p>Complied.</p> <p>Partially complied. 3 EMSs had been commissioned.</p> <p>Complied.</p> <p>Complied</p> | 3 subprojects were still in mobilization and advanced works stage. EMSs for these 3 subprojects will be commissioned prior to construction works commencement. |
| | - | Lack of environment management and monitoring capacity within IA LPMOs | <ul style="list-style-type: none"> ● Each IA establishes LPMO and appoints one qualified environmental specialist to staff ● ESE to conduct initial environment management training for the IA LPMOs. ● ESE to provide follow on training. | <p>Complied</p> <p>Complied</p> <p>Complied</p> | None |
| EMP update | - | - | <ul style="list-style-type: none"> ● Review mitigation measures defined in the EMP. ● Update as required to reflect detailed design. ● Submit to ADB/PPMO for approval and disclose updated EMP on project website. ● Prepare an environmental compliance monitoring plan to meet the environmental requirements in the EIA and EMP. | <p>Complied</p> <p>No need to update during the reporting period</p> <p>Complied</p> | None |
| Grievance redress mechanism | Social & environmental | Handling and resolving complaints by | <ul style="list-style-type: none"> ● Establish a GRM, appoint a GRM coordinator within APDOT PPMO, each IA LPMO and each contractor. | Complied | None |

| | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|---------------------------------|----------------|--|--|--|-------------------|
| | | contractors | <ul style="list-style-type: none"> Brief and provide training to GRM access points. Disclose GRM to affected people before construction begins at the main entrance to each construction site. | Complied Complied | |
| Tender documents | | Environmental and social impacts | Ensure that the construction-related environmental and social mitigation measures are incorporated into the tender documents. This should include a clause to employ a proportion of locally sourced workforce. | Complied | None |
| Construction traffic | Traffic | Construction vehicles causing traffic congestion | <ul style="list-style-type: none"> Plan transport routes for construction vehicles. Specify approved routes in the tender documents and forbid vehicles from using other roads especially during peak traffic hours. Inform drivers of haulage routes Separate construction traffic from pedestrians. Do not allow local villages to walk through construction sites. | Complied Complied Complied Complied | None |
| Construction Stage | | | | | |
| Construction site good practice | Soil resources | Soil stripping | <ul style="list-style-type: none"> Strip topsoil and subsoil and store the soil horizons separately, protecting the top soil for reuse in restoration. Stockpiles are not to exceed 2m with side slopes at the natural angle of repose. Topsoil to be stored for a long time may be seeded with grass. | Complied Complied Complied | None |
| | Soil resources | Soil erosion | <ul style="list-style-type: none"> Ensure contractors are aware of all soil erosion requirements as set out in the approved Water and Soil Conservation Plans and have developed appropriate method statements and management proposals. Where possible, avoid construction during periods of high rainfall. If necessary, construct berms to direct rainwater runoff away from exposed surface. Install drainage ditches and sedimentation pits in temporary construction areas to prevent soil erosion and to manage site run-off. Stabilise all cut slopes, embankments and other erosion-prone working areas while works are ongoing. Implement permanent stabilisation measures as soon as possible, at least within 30 days. Pay close attention to drainage provision and establishment of vegetation cover on backfilled areas to prevent soil erosion. | Complied Basically complied Complied Basically complied Complied | None |

| | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|---------------------------------|----------------|---|--|---|---|
| | Soil resources | Soil contamination | <ul style="list-style-type: none"> Properly store petroleum products, hazardous materials and wastes on an impervious surface and preferably with a tray or bund to contain any leaks. Develop spill response plan. Keep a stock of absorbent materials (e.g. sand, earth or commercial products) on site to deal with spillages and train staff in their use. If there is a spill, take immediate action to prevent pollution entering drains, watercourses, unmade ground or porous surfaces. Do not hose the spillage down or use any detergents. Use oil absorbents and dispose of used absorbents at a licensed waste management facility. Record any spill events and actions taken in environmental monitoring logs and report to ESE; and Remove all construction waste from the site to licensed waste disposal sites. | <p>Complied</p> <p>Not complied</p> <p>Did not occur during the reporting period</p> <p>Did not occur during the reporting period</p> <p>Complied</p> | <p>Each contractor to develop a spill response plan, keep stock of absorbent materials on site and train staff in their use</p> |
| Construction site good practice | Air quality | Dust (TSP) during construction | <ul style="list-style-type: none"> | | None |
| | | Fumes and PM from asphalt mixing plant, concrete batching plant and other equipment and machinery | <ul style="list-style-type: none"> Locate asphalt plants and mixers at least 300m downwind from residential areas and other sensitive receptors. Enclose these plants and equip them with bag house filter or similar air pollution control equipment. Minimise drop heights from conveyors, loading shovels, hoppers and other loading or handling equipment and use fine water sprays. Regularly inspect and certify vehicle and equipment emissions and maintain to a high standard. | <p>No such facility in the reporting period</p> <p>No such facility in the reporting period</p> <p>Complied</p> | None |
| | Air Quality | Emissions from vehicles and equipment | <ul style="list-style-type: none"> Procurement of new vehicles and plant should take account of low emission alternatives; All vehicles and plant to be kept in good order and maintained in compliance with the manufacturer's instructions; Minimise movement of construction traffic around the site; Impose speed limits of 10 kph on unsurfaced haul roads and working areas and 15kph on surfaced roads and working areas; Set up speed limit signs on construction sites; On road vehicles are to comply with vehicle emissions standards; | <p>Complied</p> <p>Complied</p> <p>Complied</p> <p>Complied</p> <p>Complied</p> | None |

| | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|--|------------------------|--|--|--|-------------------|
| | | | <ul style="list-style-type: none"> Prohibit the burning of waste on site; and Vehicles and plant shall be switched off when not in use. | Complied Complied | |
| | Noise | Noise from powered mechanical equipment and vehicles | <ul style="list-style-type: none"> Sensibly schedule construction activities, avoid noisy equipment working concurrently. Specify equipment and machinery that conforms to PRC noise standard GB12523-90 and ensure regular maintenance. Select advanced quiet equipment and construction method, and tightly control the use of self-provided generators. Comply with local requirements in areas with sensitive receptors very close by, avoiding construction works, particularly noisy activities such as piling and compaction from 2200 to 0600. If night time construction needed, inform nearby residents beforehand, obtain permission of local government, keep local communities informed through bulletins, avoid using noisy equipment and set up temporary noise barriers. Control the speed of bulldozer, excavator, crusher and other heavy plant travelling on site. Adopt noise reduction devices and measures for works in proximity to sensitive noise receptors to ensure required standards are maintained. Locate sites for rock crushing, concrete mixing and other noisy activities at least 300m away from sensitive noise receptors. Minimize the use of whistles and horns, and prohibit the use of horns on construction sites at night. Maintain regular communication with sensitive receptors such as schools within 200m of the construction sites to avoid noisy activities within sensitive periods, such as examination periods. | Complied Complied Complied Complied Complied Complied Complied | None |
| | Natural drainage lines | Control of drainage and flooding on site | <ul style="list-style-type: none"> Locate temporary working and storage areas away from drainage lines Provide temporary drainage at construction sites Provide pollution control such as oil and silt traps at discharge points where hydrocarbons and aggregate may contaminate runoff Take measures to reduce the risk of soil erosion on exposed surfaces prior to the start of the heavy summer rains. | Complied Complied | None |

| | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|--|---------------|---|---|---|-------------------|
| | Water Quality | Management of works in and adjacent to watercourses | <ul style="list-style-type: none"> ● Programme in channel works during the dry season. ● Use coffer dams for construction of bridge foundations for ease of construction in the dry and minimize turbidity in the river. ● Construction water is treated via settlement pit prior to re-use or discharge to surface waters ● Erect berms or sandbags during bridge foundation works if necessary to contain runoff polluting the rivers. ● Avoid locating administrative buildings or storage areas on the floodplain during the summer monsoon season ● Maintain adequate flood flow during the rainy season. ● All camps, fuel storage, refuelling and maintenance areas to be located at least 200m from watercourses. ● Construction materials such as aggregate and cement must be protected from rainfall and runoff to prevent erosion ● Scour protection to be provided on the pier footings and on the flood banks on the outside curve of meanders | <p>Basically complied</p> <p>Slurry from piling diverted to settling ponds</p> <p>Complied</p> <p>Not yet necessary in the reporting period</p> <p>Complied</p> <p>Complied</p> | None |
| | | Construction site wastewater discharge | <ul style="list-style-type: none"> ● Provide temporary toilets sufficient for the size of the workforce at canteens, construction camps and major construction sites. ● Septic tanks must be emptied periodically and the contents transported to the Municipal wastewater treatment plant for treatment or be spread on agricultural land. ● All construction wastewater to be treated to appropriate PRC standard prior to discharge to surface waters. ● Stockpiles should have temporary drainage provisions to minimise run-off. ● Reuse equipment and wheel wash wastewater for dust suppression. ● Install sedimentation tanks on site to treat process water and muddy runoff. | <p>Complied</p> <p>Complied</p> <p>Complied</p> <p>Complied</p> <p>Complied</p> | None |
| | Solid waste | Spoil | <ul style="list-style-type: none"> ● Balance cut and fill on construction sites to minimize the amount of spoil to be disposed; ● Ensure that spoil is disposed of carefully at dump | Complied | None |

| | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|--|-----------------------------|---|---|--|-------------------|
| | | | sites, to create stable landforms; <ul style="list-style-type: none"> ● Spoil disposal sites must be approved in advance; ● Revegetate spoil disposal sites at the earliest opportunity. | Complied Not yet occurred in the reporting period | |
| | | Construction site refuse | <ul style="list-style-type: none"> ● Set up centralized domestic and construction waste collection point(s). ● Sort material on site, for reuse, recycling and disposal. ● Identify final disposal routes and approved sites. ● Use covered dump truck to remove construction and demolition waste. ● Appoint a named individual to manage the waste disposal. ● Prohibit the burning of waste on construction sites. | Complied Complied Complied Complied Complied | None |
| | Ecology | Protection of vegetation and restoration of disturbed areas | <ul style="list-style-type: none"> ● Demarcate the construction working area to prevent encroachment and damage to adjacent areas. ● Ensure any valuable trees that are being retained are protected with fencing and/or put conspicuous markings and warning signs on these trees to prevent workers from inadvertently damaging or destroying them. ● Ensure sufficient aftercare for landscape planting to maximise survival. | Comply Comply | None |
| | | Protected species | <ul style="list-style-type: none"> ● Prohibit any injury to key protected animals, such as the Asiatic toad and turtle. ● If any injured animals are found, report to local wildlife protection department. | None found on site in the reporting period None found on site in the reporting period | None |
| | | | <ul style="list-style-type: none"> ● Qualified ecologist will be on site prior to start of construction to check construction sites for protected species and translocate any discovered on site | Complied | None |
| | | Greening | <ul style="list-style-type: none"> ● Implement the revegetation plans, which may include seeding with grass and planting trees and shrubs. | Not yet occurred in the reporting period | None |
| | Physical cultural resources | Destruction of cultural relics | <ul style="list-style-type: none"> ● Contractor to comply with PRC's Cultural Relics Protection Law and Cultural Relics Protection Law Implementation Regulations ● If relics are discovered, stop work immediately and protect the site; notify the supervising entities and | Complied None found on site in the reporting period | None |

| | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|-------------------|--------------------------------|--------------------------------|---|---|-------------------|
| | | | <p>the local Cultural Relics Bureau; and only start construction after approval by the Cultural Relics Bureau;</p> <ul style="list-style-type: none"> ● Educate workforce on these procedures. | Complied | |
| Health and Safety | Occupational health and safety | Construction site sanitation | <ul style="list-style-type: none"> ● Effectively clean and disinfect the site, including disinfection of toilets and waste disposal sites, and ensure timely removal of solid waste; ● Exterminate rodents on site at least once every 3 months, and exterminate mosquitoes and flies at least twice each year; ● Provide public toilets in accordance with the requirements of labor management and sanitation departments in the living areas on construction site, ● Appoint designated staff responsible for cleaning and disinfection. | <p>Complied</p> <p>Complied</p> <p>Complied</p> <p>Complied</p> | None |
| | | Occupational safety | <ul style="list-style-type: none"> ● Appoint Environment, Health and Safety Officer to develop and implement environmental, health and safety management plan, maintain records concerning health, safety and welfare and regularly report on accidents, incidents and near misses. ● Train all construction workers in general health and safety matters and on emergency preparedness and response procedures. ● Provide personal protective equipment (hard hats, shoes, eye goggles, respiratory masks, and high visibility vests) to all construction workers and enforce their use. ● Provide goggles and respiratory masks to workers doing asphalt road paving. ● Provide ear plugs to workers working near noisy powered mechanical equipment (PME), especially during piling of bridge foundations. ● Ensure safe handling, transport, storage and application of explosives for blasting. ● Provide a clean and sufficient supply of fresh, potable water for all camps and work sites. ● Provide an adequate number of latrines and other sanitary arrangements at the site and work areas and ensure that they are cleaned and maintained in a hygienic state. ● Safe working in confined spaces for foundations such as the ship lock. ● Measures to prevent the collapse of walls, such as | <p>Complied</p> <p>Complied</p> <p>Complied</p> <p>Not yet occurred in reporting period</p> <p>Complied</p> <p>Complied</p> <p>Complied</p> | None |

| | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|--|---------------|---|--|--|-------------------|
| | | | <p>the chambers for the ship lock</p> <ul style="list-style-type: none"> ● Provide adequate waste receptacles and ensure regular collection and disposal. ● Ensure that Contractors have adequate worker and third party insurance cover. ● No children (less than 14 years of age) to work on any contract. | <p>Complied</p> <p>Complied</p> <p>Complied</p> | |
| | | Food safety | <ul style="list-style-type: none"> ● Provide a secure source for drinking water at the construction camps ● Inspect and supervise food hygiene in canteens on site regularly. ● Canteen workers must have valid health permits. ● Once food poisoning is discovered, implement effective control measures immediately to prevent it from spreading | <p>Complied</p> <p>Complied</p> <p>Complied</p> <p>None occurred in reporting period</p> | None |
| | | Disease prevention and safety awareness | <ul style="list-style-type: none"> ● Construction workers must have physical examination before start working on site. ● Provide annual health checks. ● If infectious disease is found, the patient must be isolated for treatment to prevent the disease from spreading. ● Establish health clinic at location where workers are concentrated, which should be equipped with common medical supplies and medication for simple treatment and emergency treatment for accidents. ● Specify the person responsible for health and epidemic prevention responsible for the education and propaganda on food hygiene and disease prevention to raise the awareness of workers. ● Regularly inspect works to ensure there are no areas of stagnant water that could provide breeding grounds for malaria, encephalitis and dengue fever mosquitoes. ● Regularly inspect works to ensure that there are no breeding grounds for the host snail for schistosomiasis ● Provide training to the workforce on disease prevention and safety awareness ● Undertake checks every six months for workforce working in areas / tasks with a moderate to high risk of contact with schistosomiasis and medicate if the | <p>Complied</p> <p>Not yet necessary in reporting period</p> <p>Complied</p> <p>Complied</p> <p>Complied</p> <p>Complied</p> <p>Not on Chinese List</p> <p>Complied</p> <p>Complied</p> <p>Checks were carried out and no disease was found in reporting</p> | None |

| | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action | |
|----------------|-----------------------------|----------------------------------|--|---|-------------------|------|
| | | | disease is found. <ul style="list-style-type: none"> Inform the local Schistosomiasis Prevention and Treatment Office and report the incidence to the local Health Administrative Department | period Complied | | |
| | Community health and safety | Temporary traffic management | A traffic control and operation plan will be prepared together with the local traffic management authority prior to any construction. The plan shall include provisions for identifying preferred haul routes, diverting or scheduling construction traffic to avoid morning and afternoon peak traffic hours, regulating traffic at road crossings with an emphasis on ensuring public safety through clear signs, speed controls and planning in advance. | Complied | None | |
| | | Information disclosure | Residents and businesses will be informed in advance through publicity about the construction activities and provided with the dates and duration of expected disruption. | Complied | None | |
| | | Access to construction sites | | <ul style="list-style-type: none"> Clear signs will be placed at construction sites in view of the public, warning people of potential dangers such as moving vehicles, hazardous materials, excavations and raising awareness on safety issues. | Complied | None |
| | | | | <ul style="list-style-type: none"> All sites will be made secure, discouraging access by members of the public through fencing or security personnel, as appropriate. | Complied | |
| | | Utility services interruptions | <ul style="list-style-type: none"> Assess construction locations in advance for potential disruption to services and identify risks before starting construction. If temporary disruption is unavoidable, develop a plan to minimize the disruption in collaboration with relevant local authorities such as power company, water supply company, water bureau (for irrigation canals), and communication company. Communicate the dates and duration in advance to all affected people. | Complied Complied | None | |
| Demobilisation | Site cleanup | Site remediation and restoration | <ul style="list-style-type: none"> Contractor to keep a schedule of all temporary land prior land use, and land occupiers At the end of construction, all buildings, stockpiles, and litter on temporary land is to be removed. Temporary land is to be restored to its original land use, unless agreed otherwise with the land occupier. Borrow pits and spoil disposal sites are to be restored according to the approved plans and will be subject to approval by APEPD / local EPB during | Complied Complied Complied Complied | None | |

| | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|-----------------------------|------------------------|--|--|---|-------------------|
| | | | <p>the environmental acceptance review on completion.</p> <ul style="list-style-type: none"> ● Latrines must be removed and the site disinfected and infilled. Sewage sludges may be spread on agricultural land. | Complied | |
| Grievance redress mechanism | Social & environmental | Handling and resolving complaints by contractor, IA LPMOs and APDOT PPMO | <ul style="list-style-type: none"> ● Disclose GRM to affected people before construction begins at the main entrance to each construction site. ● Maintain and update a Complaints Register to document all complaints. ● Ensure satisfactory resolution of complaints within specified timescales. | <p>Complied</p> <p>Complied</p> <p>Complied</p> | None |
| Operational Stage | | | | | |
| Environmental management | Operation activities | EMP | <ul style="list-style-type: none"> ● Prepare an EMP to address potential impacts, mitigation and monitoring needs, and institutional requirements for the operations phase | Not yet necessary in the reporting period | None |
| | | Emergency planning | <ul style="list-style-type: none"> ● Prepare an emergency response plan | Not yet necessary in the reporting period | None |

Table A.4: Specific Mitigation Measures for the Shuiyang River Improvement Works and Xuanzhou Port

| Item | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|--------------------------------------|--|---|--|---|---|
| Detailed Design Stage | | | | | |
| Dredging Works on the Shuiyang River | Capital dredging | Volume of spoil to be disposed of and river bank protection | <ul style="list-style-type: none"> Confirm the reaches that need to be dredged and the estimates of volumes of dredged spoils Detailed design for plan form of the new meanders Detailed design for the bank protection works, including species of plants to be used | Not yet started in the reporting period (should have completed detailed design) | None |
| | Land resources | Selection of dredged sludge disposal sites | <ul style="list-style-type: none"> Minimise the area of permanent and temporary land-take required Verify ponds for disposal of dredged sludges and restore to agricultural land. | Not yet started in the reporting period (should have completed detailed design) | None |
| Design of rubber dams and ship lock | Operational impacts | Fisheries | <ul style="list-style-type: none"> Develop operating rules for the two rubber barrages, including description of environmental constraints and environmental mitigation measures such as lowering the barrage in the event of fish migrations | Not yet started in the reporting period (should have completed detailed design) | None |
| Removal of ship building yard | Delay in the construction program for the ship lock and rubber dam | Contaminated land | <ul style="list-style-type: none"> Relocate ship building yard from the proposed ship lock site to a new location and conduct an EIR for the relocation and environmental impact to the new site. Sample the soils and assess the level of soil contamination On the basis of the results of the contaminated land assessment, develop and implement a remedial action plan Clean up the site, including the removal of all wastes and litter Collect and treat or dispose contaminated soils at a designated site to be agreed with the APDOT, WRB and APPSCIG The following MEP guidelines will be followed: <ol style="list-style-type: none"> <i>Guidelines for Risk Assessment of Contaminated Sites (consultation document)</i> <i>Guidelines for Soil Remediation of Contaminated Sites (consultation document)</i> <i>Temporary Method for Environmental Management of Soil on Contaminated Sites (consultation document)</i> <i>Technical Guidelines for Environmental Monitoring of Sites (consultation document)</i> | <p>Complied</p> <p>Complied</p> <p>Complied</p> <p>Complied</p> <p>Complied</p> <p>Complied</p> | Need to submit all documents, reports and soil monitoring data to ADB for review. |

| Item | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|----------------------------|--|---|--|--|-------------------|
| Design of Xiaohekou Bridge | Extreme weather events due to climate change | Extended dry season, more frequent high flows due to higher summer rainfall | <ul style="list-style-type: none"> Design vertical alignment of Xiaohekou Bridge sufficient to allow for Class IV navigation plus an allowance for increased conveyance of stormwaters due to more frequent extreme weather during wet season Review the design for scour protection on bridge piers and re-formed channel banks for more frequent, high magnitude flows. Provide piped drainage off the bridge | Complied Complied Complied | None |
| | Health and Safety | Promote access for non-motorised transport and pedestrians | <ul style="list-style-type: none"> Design must ensure public health and safety. Promote non-motorized traffic with 2m lane for NMT along both carriageways. | Complied Complied | None |
| Xuanzhou Multipurpose Port | Soil resources | Land raising | <ul style="list-style-type: none"> Confirm volume of spoil required for land-raising and the capacity of the donor site | Complied | None |
| | Air quality | Dust | <ul style="list-style-type: none"> Design the port layout so the bulk loading facilities are screened by other buildings or permanent fences, and located away from sensitive receptors Select loading / unloading equipment that minimizes the entrainment of fine grained materials Include measures such as screening and dust suppression into the design of the facility | Complied Complied Complied | None |
| | Noise | Noisy activities during construction and operation | <ul style="list-style-type: none"> Calculate construction noise during typical and noisy activities, and identify further mitigation required to attenuate noise levels Plan the layout of the site and the scheduling of construction, so that buildings and other features on site shield sensitive receptors from noise during construction and operation activities Select plant and equipment with low noise levels. Site noisy operational equipment in acoustic housing and away from sensitive receptors Design fencing and landscaping around the port perimeter | Complied Complied Complied Complied | None |
| | Solid wastes | Safe disposal of solid wastes arising during operation | <ul style="list-style-type: none"> Identify type and volume of different waste streams Make provisions for waste segregation and temporary storage prior to disposal off site Identify licensed off-site disposal routes, including re-use, recycling and final disposal to landfill | Complied Complied Complied | None |
| | Water quality | Wastewater discharge | <ul style="list-style-type: none"> Review the need to treat wastewater from ships Design a small package plant on site to treat domestic wastewater Design systems for stormwater drainage, collection and treatment of water used on site eg wash down water and oil separators | Complied Complied Complied | |

| Item | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|---|-----------------------------|---|---|--|-------------------|
| | Construction traffic | Reduce the impact of construction traffic on road network | <ul style="list-style-type: none"> Investigate sources and volumes of construction materials required Investigate scope of bringing materials to site by river rather than overland by truck | Complied Complied | None |
| Energy efficiency | Air emissions | Construction transport emissions | <ul style="list-style-type: none"> Specify local materials from licensed providers that minimise transport distance or modal shift from road to inland waterway. | Complied | None |
| Health and Safety | Community Health and Safety | Spread of the disease Schistosomiasis | <ul style="list-style-type: none"> Verify locations where schistosomiasis is present in villages along the Shuiyang River Liaise with the local health authorities to develop a suite of mitigation measures to prevent the spread of infected host snails during dredging and the temporary stockpiling of dredged sediments, to include controls on the width of river bed to be dredged; controls on the disposal of dredged materials and drainage water; and training for the workforce and local communities | Complied Complied | None |
| Conservation of soil and land resources | Soil resources | Loss of land and topsoil and increased risk of erosion | <ul style="list-style-type: none"> Minimise permanent and temporary landtake for development. Retain/incorporate landscape features of interest in design. Maximise reuse of spoil within the construction or adjacent construction works. Agree spoil disposal sites, management and rehabilitation plan with Xuancheng WRB. Detailed design of bank revetment works Detailed design of soil and water conservation works Specify vegetation that serves specific bio-engineering functions. Design appropriate drainage systems for the dump sites for the dredged spoil to control runoff and sedimentation. | Complied Complied Complied Complied Complied Complied Complied | None |
| Construction Stage | | | | | |
| Shuiyang River Improvement Works | Water Quality | Turbidity in the Shuiyang River during dredging | <ul style="list-style-type: none"> Use cutter suction dredger with dredged material conveyed by pipeline to the spoil disposal site Use grab dredger for specific spot works. Operate the dredger to avoid over-spill of turbid water Ensure correct connection of the pipeline including good seals to prevent leakage of turbid water along the pipeline Test the dredger and pipeline for leaks prior to start Investigate loss of pressure along the pipeline immediately and in the event of a leak, stop pumping and take action to clean up the spillage | Not yet started in the reporting period | None |

| Item | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|------|---------------|--|---|---|-------------------|
| | | Protection of the drinking water in-take works | <ul style="list-style-type: none"> ● Prior to start of dredging activity, liaise with the relevant Health Administration Bureaux, local EPB, or local township / town to inform them of the works and the programme ● Continue to inform the local authorities during the dredging ● Provide temporary water in-take works on floating pontoons connected to the main water conveyance pipeline ● Close the permanent in-take works and position the floating pontoon at least 600m upstream or 300m downstream of the dredging works ● Monitor river water quality during the dredging | Not yet started in the reporting period | None |
| | Spoil sites | Drainage from the dredged spoil sites | <ul style="list-style-type: none"> ● For the seven pond disposal sites, drawdown the existing water levels in the ponds, to avoid overspilling from the dredger pumping line ● Control the drainage of water from the ponds to avoid discharge of turbid water to canals and drainage channels ● In the later stages of reclamation of the dump sites, use flocculants to speed up sedimentation ● Regularly inspect the drainage channels to check for blockage of the drains and risk of localized flooding ● Rehabilitate and restore spoil disposal sites in accordance with agreed plan (agriculture or woodland). ● Conduct project completion audit to confirm that spoil disposal site rehabilitation meets required standard, contractor liable in case of non-compliance. | Not yet started in the reporting period | None |
| | Spoil sites | Spread of disease vector | <ul style="list-style-type: none"> ● Dump the dredged spoil from sections of the channel where schistosomiasis is a risk at specially designated dump sites (one of the seven ponds). ● Contain the site to avoid the spread of the host snail and schistosomes. | Not yet started in the reporting period | None |
| | Air Quality | Odour from the dredged spoil sites | <ul style="list-style-type: none"> ● Undertake the dredging during the winter dry season as low temperatures help reduce generation of bad odour ● Locate the dump sites for the dredged spoil at least 100m from sensitive receptors | Not yet started in the reporting period | None |
| | Noise | Dredging and bank protection works | <ul style="list-style-type: none"> ● Select models of dredger with lower sound power levels ● Prohibit dredging and piling at night if possible | Not yet started in the reporting period | None |

| Item | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|-----------------------------|------------------------------|---|---|--|-------------------|
| | Bank protection | Soil erosion | <ul style="list-style-type: none"> ● Realign Shuiyang River meanders during low flows ● Install bank protection including concrete formations and infill with soil and plants | Not yet started in the reporting period | None |
| Xuanzhou Multi-purpose Port | Water quality | Turbidity in Shuiyang River | <ul style="list-style-type: none"> ● Programme piling works for the new port during the dry season ● Install sheet piling and pile the foundations for the port in the dry to avoid creating turbidity in the river | Complied Complied | None |
| | Soil resources | Land raising | <ul style="list-style-type: none"> ● Drain the existing pond in the port area prior to land raising. ● Excavate spoil from the designated donor site close to the port and use it to raise the land in the port area. ● Install temporary drainage and settlement tanks prior to discharge of storm water off site. ● Ensure that the material used in land raising is compacted. ● Implement dust suppression measures throughout the land raising activities. | Complied Complied Complied Complied | None |
| | Occupational health & safety | Disease prevention and safety awareness | <ul style="list-style-type: none"> ● Construction workers must have physical examination before start working on site. ● Provide annual health checks. ● If infectious disease is found, the patient must be isolated for treatment to prevent the disease from spreading. ● Establish health clinic at location where workers are concentrated, which should be equipped with common medical supplies and medication for simple treatment and emergency treatment for accidents. ● Specify the person responsible for health and epidemic prevention responsible for the education and propaganda on food hygiene and disease prevention to raise the awareness of workers. ● Regularly inspect works to ensure there are no areas of stagnant water that could provide breeding grounds for malaria, encephalitis and dengue fever mosquitoes. ● Regularly inspect works to ensure that there are no breeding grounds for the host snail for schistosomiasis ● Provide training to the workforce on disease prevention and safety awareness ● Undertake checks every six months for workforce working in areas / tasks with a moderate to high risk of contact with schistosomiasis and medicate if the disease is found. ● Inform the local Schistosomiasis Prevention and Treatment Office and report the incidence to the local Health Administrative Department | Complied Complied Complied Complied Complied Complied Complied Complied | None |
| | | | | | |

| Item | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|----------------------------------|-----------------|--------------------------------|--|--|---|
| Operational Stage | | | | | |
| Shipping | Shipping | Waste from ships | <ul style="list-style-type: none"> Ships have to be equipped with sufficient storage for sewage and solid waste; Discharge of wastewater to inland waterways in exceedance of the standards is prohibited; Train ships' crews on the correct procedures for the safe disposal of solid waste and wastewaters; Strengthen inspection of ships in compliance with the relevant standards; and Wastewater and solid waste from ships can be accepted at the port for collection and treatment. | Not yet started in the reporting period | None |
| | | Noise | <ul style="list-style-type: none"> Ships horns should have a strong directionality and only be sounded for short durations, during the day, and in response to specific requirements Avoid unnecessary use of horn near residential areas Use lights at night to signal rather than horns. | Not yet started in the reporting period | None |
| | | Navigation safety | <ul style="list-style-type: none"> Strictly enforce navigation lanes, temporary waiting and anchorage areas, and manoeuvres to use the ship lock | Not yet started in the reporting period | None |
| Shuiyang River Improvement Works | Ship lock | Wastewater | <ul style="list-style-type: none"> Discharge of wastewater to Shuiyang Town sewerage system | Not yet started in the reporting period | None |
| | | Solid domestic waste | <ul style="list-style-type: none"> Waste streams to be collected, stored and disposed of separately. Domestic waste to be segregated using different coloured bins (organic, recyclable, and non-recyclable) and disposed of appropriately Hazardous waste eg oily rags, oil contaminated soils, to be stored and disposed of separately | Not yet started in the reporting period | None |
| | | Fisheries | <ul style="list-style-type: none"> Ensure that the operating rules for the barrage include consideration of migratory fish so that the barrage could be partially or fully deflated to allow upstream migrations | Not yet started in the reporting period | None |
| | | Rubber barriers | Loss of head | <ul style="list-style-type: none"> Ensure co-ordinated management of the two rubber barriers to maintain water levels in the Shuiyang River | Not yet started in the reporting period |
| Xuanzhou Multipurpose Port | Port operations | Air quality | <ul style="list-style-type: none"> Attract container freight If possible, avoid loading / unloading of bulk loose material on windy days Minimize drop heights and avoid over loading conveyor belts | Not yet started in the reporting period | None |

| Item | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Action |
|------|---------------|--------------------------------|--|---|-------------------|
| | | | <ul style="list-style-type: none"> ● Adopt dust suppression methods such as water spraying, covering bulk materials with felt, and installing windbreaks around stockpiles ● Provide watering facility in coal storage yard and ore storage yard for dust suppression ● Plant trees and fences around the site to prevent the dispersion of dust off site | | |
| | | Noise | <ul style="list-style-type: none"> ● Direct the ships in and out of the port to avoid the need for ships to use their horns ● Maintain mobile and stationary plant according to the manufacturer's instructions ● Monitor noise levels during routine and abnormal conditions, and in response to complaints. ● Implement further mitigation measures in the event of exceedances of noise standards. | Not yet started in the reporting period | None |
| | | Solid wastes | <ul style="list-style-type: none"> ● Hazardous and non-hazardous waste streams to be collected, stored and disposed of separately . ● Domestic waste to be segregated using different coloured bins (organic, recyclable, and non-recyclable) and disposed of regularly in accordance with local EPB instructions ● Hazardous waste eg oily rags, oil contaminated soils, to be stored and disposed of separately | Not yet started in the reporting period | None |
| | | Water quality | <ul style="list-style-type: none"> ● Periodic cleaning of the oil separators and silt traps on stormwater drainage systems around the port [CHECK] ● Oily wastewater from maintenance sheds and other places to pass through oil separator and mix with domestic sewage. ● Periodic maintenance of the small package plant installed within the port precincts, including disposal of sewage sludges to the Municipal wastewater treatment plant ● Discharge wastewater treated to Grade III to the sewerage system serving the Xuanzhou Economic and Technological Development Zone | Not yet started in the reporting period | None |
| | | Emergency planning | <ul style="list-style-type: none"> ● Prepare an emergency response plan ● Keep oil spillage equipment at the port ● Ships wishing to unload flammable, explosives, corrosive, poisonous and dangerous cargo are required to hang the required signal in compliance with the <i>Regulations for Supervision and Administration for Ships Carrying Dangerous Goods</i>. ● In the event of an emergency, the drinking water in-takes downstream must be closed | Not yet started in the reporting period | None |

Table A.5: Specific Mitigation Measures for the Improvement Works of Ma'anshan North Passage Road

| Item | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Actions |
|-------------------------------|--|---|--|--|--------------------|
| Detailed Design Stage | | | | | |
| General Highway Design Issues | Land and soil resources | Loss of land, impact on agriculture, loss of topsoil and increased risk of erosion | <ul style="list-style-type: none"> ● Fine tune vertical and horizontal alignments ● Balance cut and fill as far as possible ● Avoid deep cuts and high embankments to minimise earthworks ● Minimise permanent and temporary land-take. ● Retain/incorporate landscape features of interest in design. ● Maximise reuse of spoil within the construction or adjacent construction works. ● Agree spoil disposal sites, management and rehabilitation plan with APEPD / local EPB. ● Remove and store topsoil (10-30cm) for restoration works prior to main earthworks. ● Specify vegetation that serves specific bio-engineering functions. ● Design appropriate drainage systems for slopes to reduce soil erosion. | Complied Complied Complied Complied Complied Complied Complied | None |
| | Extreme weather events due to climate change | Road surface cracking due to extreme hot or cold weather, landslide and flooding due to torrential rainfall | <ul style="list-style-type: none"> ● Consider potential impacts from extreme weather events due to climate change in designing road subgrade, pavement, road-side slopes, drainage system, bridges and culverts. ● Adopt appropriate protective measures such as vegetation cover, geotextiles, settling basins, permeable paving, infiltration ditches, stepped slopes, riprap, crib walls, retaining walls and intercepting ditches to reduce the speed of surface run-off. | Complied Complied | None |
| | Health and safety | Promotion of non-motorized transport, protection of vulnerable road users | <ul style="list-style-type: none"> ● Design must ensure public health and safety. ● Promote non-motorized traffic. ● Where possible, separate vehicles and NMT, and separate cyclists and pedestrians. ● Promote safe crossings for pedestrians ● Promote scheme lighting, where there is a H&S case and it does not cause light pollution in rural areas | Complied Complied Complied Complied | None |
| | Air emissions | Construction transport emissions | <ul style="list-style-type: none"> ● Specify local materials from licensed providers that minimise transport distance. | Complied | None |
| | GHG emissions | Energy efficiency | <ul style="list-style-type: none"> ● Consider energy efficient street lighting, such as LEDs or solar-powered lights | Complied | None |
| | Design of bridge crossings | River erosion | Scour of river bed and banks | <ul style="list-style-type: none"> ● Design scour protection for the bridge piers and river banks | Complied |
| Ma'anshan North Corridor | Traffic noise | Protection of sensitive receptors | <ul style="list-style-type: none"> ● Design of low noise road pavement of 191,925 m² in front of 34 sensitive points at Dachen, Zhongshan Village, Dayu, Chaomiaoji, Ruiqiao, Weiteng, Dajing, Xucun, Huanghe, Zhoucun, Xiongzhuan, Hanwang, Wangzhengwu, Taodian, | Complied | None |

| Item | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Actions |
|---------------------------------------|---------------------------------|--|---|---|--------------------|
| | | | Bazou, Xiaozhuang, Ruicun/Weizhuang, Huangcun, Quanshuikou, Shanwang Village, Xiaolizhuang, Shanghezhuang, Jibaozi, Chenzhanglu, Haiwang Village, Zhongheji, Xiaoyuanzhuang, Gaozuj, Panxiao Village, Baozhuang, Tanzhuang, Dajiangzhuang, Xiaowang Village and Menlianzhuang. | | |
| | Health and Safety and Community | Local communities NMT | <ul style="list-style-type: none"> In urban areas, consider replacing the hard shoulder with pavements to separate pedestrians from the traffic Town and village authorities to consider lighting in urban areas | Complied Complied | None |
| | Construction nuisance | Haul roads | <ul style="list-style-type: none"> Identify the locations of the 53 km of haul roads to minimise environmental impacts and disturbance of local communities | Complied | None |
| | Infrastructure | Protection of assets | <ul style="list-style-type: none"> Ensure the design for Sima Bridge allows for the upgrading of navigation on the river to Class IV | Complied | None |
| Construction Stage | | | | | |
| Implementation of mitigation measures | Agricultural land | Minimize impact on farmland from land take and haulage | <ul style="list-style-type: none"> Minimise disruption outside of approved permanent and temporary land-take areas, install barriers and protective fencing, if appropriate to prevent encroachment on adjacent areas. Follow procedures for top soil stripping (see general good site practice guidance above) Use existing field roads as access roads where possible Temporary land-take areas to be cleared up and revegetated after the end of construction. | Complied Complied Complied Not yet started in reporting period | None |
| | Noise | Protection of noise sensitive receptors | <ul style="list-style-type: none"> Lay low noise asphalt during construction Install noise insulation at the Taodian Health Clinic Erect warning and no horn signs at 3 schools (Taodian Primary School, Gaozu Primary School and Baozhuang Primary School) and the Taodian Health Clinic | Complied Complied Complied | None |
| Operational Stage | | | | | |
| Road maintenance and safety | Traffic | Road condition | Regularly inspect and maintain the road surface and clean up the drains. | Not yet started in reporting period | None |
| | | Road safety and traffic accidents | Strictly enforce traffic laws to improve road safety and reduce traffic accidents. | Not yet started in reporting period | None |

Table A.6: Specific Mitigation Measures for the Improvement Works of Yimu Highway Kedian to Mujiating

| Item | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Actions |
|---|--|---|--|--|--------------------|
| Detailed Design Stage | | | | | |
| General Highway Design Issues | Land and soil resources | Loss of land, impact on agriculture, loss of topsoil and increased risk of erosion | <ul style="list-style-type: none"> ● Fine tune vertical and horizontal alignments ● Balance cut and fill as far as possible ● Avoid deep cuts and high embankments to minimise earthworks ● Minimise permanent and temporary land-take. ● Retain/incorporate landscape features of interest in design. ● Maximise reuse of spoil within the construction or adjacent construction works. ● Agree spoil disposal sites, management and rehabilitation plan with APEPD / local EPB. ● Remove and store topsoil (10-30cm) for restoration works prior to main earthworks. ● Specify vegetation that serves specific bio-engineering functions. ● Design appropriate drainage systems for slopes to reduce soil erosion. | Complied Complied Complied Complied Complied Complied Complied Complied | None |
| Design of road alignment, road surface, drainage and lighting | Extreme weather events due to climate change | Road surface cracking due to extreme hot or cold weather, landslide and flooding due to torrential rainfall | <ul style="list-style-type: none"> ● Consider potential impacts from extreme weather events due to climate change in designing road subgrade, pavement, road-side slopes, drainage system, bridges and culverts. ● Adopt appropriate protective measures such as vegetation cover, geotextiles, settling basins, permeable paving, infiltration ditches, stepped slopes, riprap, crib walls, retaining walls and intercepting ditches to reduce the speed of surface run-off. | Complied Complied | None |
| | Health and safety | Promotion of non-motorized transport, protection of vulnerable road users | <ul style="list-style-type: none"> ● Design must ensure public health and safety. ● Promote non-motorized traffic. ● Ensure barrier-free design for disabled people. ● Where possible, separate vehicles and NMT, and separate cyclists and pedestrians. ● Promote safe crossings for pedestrians | Complied Complied Complied Complied | None |
| | Air emissions | Construction transport emissions | <ul style="list-style-type: none"> ● Specify local materials from licensed providers that minimise transport distance. | Complied | None |
| | GHG emissions | Energy efficiency | <ul style="list-style-type: none"> ● Consider energy efficient street lighting, such as LEDs or solar-powered lights | Complied | None |
| Design of bridge crossings | River erosion | Scour of river bed and banks | <ul style="list-style-type: none"> ● Design scour protection for the bridge piers and river banks ● Zhanghe bridge with piped drainage and discharge to land | Complied Complied | None |
| Access | Construction nuisance | Haul roads | <ul style="list-style-type: none"> ● Identify the locations of the haul roads to minimise environmental impacts and disturbance of local communities | Complied | None |
| Yimu Highway | Traffic noise | Protection of sensitive | <ul style="list-style-type: none"> ● Design of low noise road pavement over 1800 m covering 40500 m² at 5 sensitive points - Gutianxincun, Gutian Village, Yafutang, | Complied | None |

| Item | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Actions |
|---|-------------------|---|--|-------------------------------------|--------------------|
| | | receptors | Shanggang Village and Bowen High School. <ul style="list-style-type: none"> Design noise insulation for 1147 households in 22 sensitive receptor villages. Jiangcun, Kedian Village, Shangtanghu, Dagang Village, Wangcun, Shuguang Village 1, Shuguang Village 2, Gongyi Village, Meishan Village/Meihua Village, Tudiwan, Tangmuqiao, Huilongdun, Gongshan Town, Gongshan Village, Gaoling Village 1, Gaoling Village 2, Guolong, Haizijia, Haiquan/haijia, Huitowu, Wuxia Temple and Shuicun Village. | Complied | |
| | H&S and community | NMT and pedestrians | <ul style="list-style-type: none"> Review the provision for pedestrian crossings over the Class I highway section Review pedestrian safety for crossing Wuli intersection. Consider light-controlled crossing (without vehicle turning), overpasses and underpasses. | Complied Complied | None |
| Construction Stage | | | | | |
| Implementation of noise mitigation measures | Noise | Protection of noise sensitive receptors | <ul style="list-style-type: none"> Install noise insulation in 1147 properties Lay low noise asphalt | Complied Complied | None |
| Operational Stage | | | | | |
| Road maintenance and safety | Traffic | Road condition | Regularly inspect and maintain the road surface and clean up the drains. | Not yet started in reporting period | None |
| | | Road safety and traffic accidents | Strictly enforce traffic laws to improve road safety and reduce traffic accidents. | Not yet started in reporting period | None |

Table A.7: Specific Mitigation Measures for Improvement Works of S319 Erba to Wuwei

| Item | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective actions |
|---|--|---|---|--|--------------------|
| Detailed Design Stage | | | | | |
| Conservation of soil and land resources | Soil resources | Loss of land and topsoil and increased risk of erosion | <ul style="list-style-type: none"> ● Minimise permanent and temporary landtake for development. ● Retain/incorporate landscape features of interest in design. ● Optimise balance between cut and fill and avoid deep cuts and high embankments to minimise earthworks. ● Maximise reuse of spoil within the construction or adjacent construction works. ● Agree spoil disposal sites, management and rehabilitation plan with APEPD/local EPB. ● Remove and store topsoil (10-30cm) for restoration works prior to main earthworks. ● Specify vegetation that serves specific bio-engineering functions. ● Design appropriate drainage systems for slopes to reduce soil erosion. | Complied Complied Complied Complied Complied Complied Complied | None |
| Design of road alignment, road surface, drainage and lighting | Extreme weather events due to climate change | Road surface cracking due to extreme hot or cold weather, landslide and flooding due to torrential rainfall | <ul style="list-style-type: none"> ● Consider potential impacts from extreme weather events due to climate change in designing road subgrade, pavement, road-side slopes, drainage system, bridges and culverts. ● Adopt appropriate protective measures such as vegetation cover, geotextiles, settling basins, permeable paving, infiltration ditches, stepped slopes, riprap, crib walls, retaining walls and intercepting ditches to reduce the speed of surface run-off. | Complied Complied | None |
| | Health and safety | Promotion of non-motorized transport, protection of vulnerable road users | <ul style="list-style-type: none"> ● Design must ensure public health and safety. ● Promote non-motorized traffic. ● Ensure barrier-free design for disabled people. | Complied Complied Complied | None |
| | Air emissions | Construction transport emissions | <ul style="list-style-type: none"> ● Specify local materials from licensed providers that minimise transport distance. | Complied | None |
| | GHG emissions | Energy efficiency | <ul style="list-style-type: none"> ● Consider energy efficient street lighting, such as LEDs or solar-powered lights | Complied | None |
| Design of bridge crossings | River erosion | Scour of river bed and banks | <ul style="list-style-type: none"> ● Design scour protection for the bridge piers and river banks | Complied | None |
| S319 Erba-Wuweil Section | Noise | Traffic noise | <ul style="list-style-type: none"> ● Design noise insulation for windows at 700 households, two hospitals (the Economic Development Zone Wuwei County Health Centre and Boai Hospital) and 1 school (Banqiao Primary School). The beneficiaries reside in the following villages: Datan Village, Zhangwang Village, Chenzhuang, Xiaozhao, Gaoweiqian, Shangs, Lingjiawan / Dazhen, Huangcun, Jiajiazhuang / Xiaozhang, Linghou / Xiaowang, Wanxu, Tans, Dais/Jiangs, Hualong/Yangs, Wuyi Village, Shazhuang Village, | Not yet started in the reporting period | None |

| Item | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective actions |
|---|-----------------|---|--|---|--------------------|
| | | | Zhangyu/Hudun, Yangmaozui, Zhangni Village, Lijiatan, Nianxi, Dingwu, Xinjianzhuang, Hexi/Xucun, Xingeng, Fengxu, Weigeng/Changba Village, Lijiaxu, and Liwei. | | |
| | Health & safety | Accident risks | <ul style="list-style-type: none"> ● Review the treatment of the edge of the highway and the avenue of trees, and the risk of off-road collisions ● Review the need for the removal of the avenue or trees or provision of safety barriers ● Develop the design of junctions along the rural section, to improve safety for movements to rural roads ● Review the need for lighting in the rural section | <p>Complied</p> <p>Complied</p> <p>Complied</p> <p>Complied</p> | None |
| Construction Stage | | | | | |
| Implementation of noise mitigation measures | Traffic noise | Protection of noise sensitive receptors | <ul style="list-style-type: none"> ● Install noise insulation for properties ● Erect warning and no horn signs at the following locations: <ul style="list-style-type: none"> ■ Wuwei County Economic Development Zone Health Clinic ■ Bo'ai Hospital ■ Yongnan Center Primary School ■ Changba Primary School | <p>Complied</p> <p>Complied</p> | None |
| Operational Stage | | | | | |
| Road maintenance and safety | Traffic | Road condition | Regularly inspect and maintain the road surface and clean up the drains. | Not yet started in the reporting period | None |
| | | Road safety and traffic accidents | Strictly enforce traffic laws to improve road safety and reduce traffic accidents. | Not yet started in the reporting period | None |

Table A.8a: Specific Mitigation Measures for the Improvement Works of G206 Dongliu to Yaodu

| Item | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Actions |
|---|--|---|---|--|--------------------|
| Detailed Design Stage | | | | | |
| Conservation of soil and land resources | Soil resources | Loss of land and topsoil and increased risk of erosion | <ul style="list-style-type: none"> ● Minimise permanent and temporary landtake for development. ● Retain/incorporate landscape features of interest in design. ● Optimise balance between cut and fill and avoid deep cuts and high embankments to minimise earthworks. ● Maximise reuse of spoil within the construction or adjacent construction works. ● Agree spoil disposal sites, management and rehabilitation plan with APEPD/local EPB. ● Remove and store topsoil (10-30cm) for restoration works prior to main earthworks. ● Specify vegetation that serves specific bio-engineering functions. ● Design appropriate drainage systems for slopes to reduce soil erosion. | Complied Complied Complied Complied Complied Complied | None |
| Design of road alignment, road surface, drainage and lighting | Extreme weather events due to climate change | Road surface cracking due to extreme hot or cold weather, landslide and flooding due to torrential rainfall | <ul style="list-style-type: none"> ● Consider potential impacts from extreme weather events due to climate change in designing road subgrade, pavement, road-side slopes, drainage system, bridges and culverts. ● Adopt appropriate protective measures such as vegetation cover, geotextiles, settling basins, permeable paving, infiltration ditches, stepped slopes, riprap, crib walls, retaining walls and intercepting ditches to reduce the speed of surface run-off. | Complied Complied | None |
| | Health and safety | Promotion of non-motorized transport, protection of vulnerable road users | <ul style="list-style-type: none"> ● Design must ensure public health and safety. ● Promote non-motorized traffic. ● Ensure barrier-free design for disabled people. | Complied Complied Complied | None |
| | Air emissions | Construction transport emissions | <ul style="list-style-type: none"> ● Specify local materials from licensed providers that minimise transport distance. | | None |
| | GHG emissions | Energy efficiency | <ul style="list-style-type: none"> ● Consider energy efficient street lighting, such as LEDs or solar-powered lights | Complied | None |
| Design of bridge crossings | River erosion | Scour of river bed and banks | <ul style="list-style-type: none"> ● Design scour protection for the bridge piers and river banks | | None |
| G206 Dongliu to Yaodu Section | Noise | Traffic noise | <ul style="list-style-type: none"> ● Design noise insulation for 94 households in the sensitive receptor clusters in Weizhuang, Zhanggang, Liuchun Village and the farm dormitory. ● Fine tune the vertical and horizontal alignments, to reduce the impacts on land-take, balance cut and fill, reduce the need for extensive slope remediation works, and increase the distance from sensitive receptors ● Consider the possibility of using the spoil in land contouring to | Complied | None |

| Item | Impact Factor | Potential Impact and/or Issues | Mitigation Measures | Compliance | Corrective Actions |
|---------------------------------------|-----------------|---|---|--|--------------------|
| | | | attenuate noise | | |
| | H&S | NMT and pedestrians | <ul style="list-style-type: none"> Review the need for pedestrian walkways along this alignment and provision of pedestrian crossings for this dual three lane highway Review the need to separate cyclists and pedestrians Review the need for lighting in the rural sections | Complied | None |
| Construction Stage | | | | | |
| Implementation of mitigation measures | Traffic Noise | Protection of noise sensitive receptors | <ul style="list-style-type: none"> Provide noise insulation for windows at 94 households in the sensitive receptor clusters in Weizhuang, Zhanggang, Liuchun Village and the farm dormitory. | Not yet started in reporting period | None |
| | Slope Stability | Protection of new cuttings | <ul style="list-style-type: none"> Take care during excavations of deep cuttings to avoid creating slope collapse and mass movements. Use appropriate techniques to stabilize the slopes, including geo-technical, slope reinforcement and planting options. Install drainage to the top of the slope. | Complied Complied Complied | None |
| | Ecology | Protection of natural habitats | <ul style="list-style-type: none"> Minimize the construction programme for the sections between K0+000 to K2+300 and K15+000 to K16+580 to reduce impact on ecological features. Avoid noisy activities such as blasting between the main bird nesting season May and June. Prohibit blasting in the morning and at night. Walkover survey prior to construction by trained wildlife and forestry experts to confirm works can go ahead. Identify trees to be preserved and clearly mark them, translocate other trees to new locations, and ensure adequate aftercare If any protected species are observed along the alignment, take advice from ecologist on appropriate measures for translocation. Provide environmental training on the importance of protecting habitats and wildlife to construction workforce Prohibit the collection of timber, non-timber forestry products, hunting, and fishing in the Forestry Reserve by the construction workforce. Prohibit the setting of fires in the woodland sections of the alignment. | Complied Complied Complied Complied Complied Complied | None |
| Operational Stage | | | | | |
| Road maintenance and safety | Traffic | Road condition | Regularly inspect and maintain the road surface and clean up the drains. | Not yet started in reporting period | None |
| | | Road safety and traffic accidents | Strictly enforce traffic laws to improve road safety and reduce traffic accidents. | Not yet started in reporting period | None |

5.2 APPENDIX II: ADDITIONAL INFORMATION

5.2.1 Representative Photographs for Subproject I: S367 Ma'anshan North Passage Road



Local project management office



Contract NO4-2 project office



Contract NO4-3 project office



Construction billboard



Sedimentation pond

5.2.2 Representative Photographs for Subproject II: S319 Erba-Wuwei Section



Gravel paved road for reducing fugitive dust emission from construction traffic



Road construction site



Bridge construction site



Environmental protection billboard



Project description billboard

5.2.3 Representative Photographs for Subproject III: Yimu Highway Kedian to Mujiating Section



Construction sites



Pre-casting yard



Local project management office



Contract NO3-1 project office



Contract NO3-2 project office

5.2.4 Representative Photographs for Subproject IV: G206 Dongliu to Yaodu Section



Contract NO2-1 project office



Contract NO2-2 project office



Contract NO2-1 construction camp



Warning sign on no hunting



Warning sign on forest fire prevention



Safety warning sign on spoil disposal site



Safety warning signs for entering construction sites



Signs designating the construction sites



#1 borrow area with slope protection for soil erosion prevention



#2 borrow area with sedimentation pond to contain muddy runoff



#3 borrow area



#4 borrow area



Top soil storage area on #1 spoil disposal site



Re-vegetated spoil disposal site



Site entry/exit point paved with gravel



Compacted access road to reduce fugitive dust emission



Compacted subgrade to reduce fugitive dust emission



Coffer dam at Xiaohuangni Lake bridge construction site



Haul road shortly after watering



Sedimentation pond on construction site



Storage of oil drums on construction site



Wheel washing bay in asphalt mixing station



Drainage ditch in asphalt mixing station



Interception ditch in asphalt mixing station



4-chamber sedimentation tank in NO2-1 asphalt mixing station



3-chamber sedimentation tank in NO2-2 asphalt mixing station



Water sampling at Xiaohuangni Lake



Water sampling at Quanshui Lake



Ambient air quality monitoring at Zhazui



Ambient air quality monitoring at Yangjia



Ambient air quality monitoring at asphalt mixing station



Noise monitoring

5.2.5 Representative Photographs for Subproject V: Shuiyang River Waterway Improvement



Construction site notice board



Construction site environmental protection billboard



Construction sites near Xiaohekou bridge location



Construction sites



Material storage site



Haul road

5.2.6 Representative Photographs for Subproject VI: Xuanzhou Multipurpose Port



Local project management office



Construction site project information billboard



Construction site safety billboard



Access road to port construction site



Construction material stockpiling



Construction site and material stockpiling

5.2.7 Representative Photographs of Meetings, Seminars and Workshops



ADB review meetings



ADB site inspection meeting



Subproject II S319 site training seminar



Subproject II S319 environmental management training



Subproject III Yimu Highway environmental management training



Subproject III Yimu Highway construction commencement training seminar



Subproject IV G206 environmental management training





Subproject IV G206 site training seminar



Subproject V Shuiyang River environmental management training