

SERBIA: Floods Emergency Recovery Project (P152018) - Procurement Plan at Negotiations

I. Goods and Works and non-consulting services

Agreed date of the Procurement Plan:

Original: September 17, 2014

Revised:

Date of General Procurement Notice:

II. Goods and Works and non-consulting services

- 1 Prior Review Threshold** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Procurement Method	Method Threshold (USD and EUR equivalent)		Prior Review Threshold	Comments
	Within emergency period (until June 2015)	After emergency period		
ICB Goods	>USD 2,000,000 / EUR 1,500,000	>USD 1,000,000 / EUR 772,000	All contract subject to prior review	
NCB Goods	<USD 2,000,000 / EUR 1,500,000	<USD 1,000,000 / EUR 772,000	First two Goods contracts subject to prior review	
Shopping Goods	<USD 500,000 / 386,000 EUR	<USD 100,000 / EUR 77,000	First Contract	

ICB Works	>USD 10,000,000 / EUR 7,700,000	>USD 5,000,000 / EUR 3,800,000	All contracts subject to prior review	
NCB Works	<USD 10,000,000 / EUR 7,700,000	<USD 5,000,000 / EUR 3,800,000	First two Works contracts subject to prior review	
Shopping Works	<USD 1,000,000 / EUR 772,000	<USD 200,000 / EUR 154,000	First Contract	
Direct Contracting			All contracts above USD 60,000 subject to prior review	
Procurement of power energy			All contracts	Procurement of Commodities, para. 2.68 of Guidelines

2 Prequalification. Bidders for N/A shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines. - **Not applicable**

3 Proposed Procedures for CDD Components (as per paragraph. 3.19 of the Guidelines): - Not applicable

4 Reference to (if any) Project Operational Manual: Project Operational Manuals (by EPS and MAEP) will be prepared by the Client as condition for disbursements and will be cleared with the Bank. The Manual will provide details on the procurement of goods, works, non-consulting services, and consulting services for the project.

5 Any Other Special Procurement Arrangements: Procurement of power imports will be purchased following industry practices (procurement of commodities, para. 2.68 of Procurement Guidelines). The Dewatering contract followed the Serbian PPL.

6 Procurement Packages with Methods and Time Schedule

III Selection of Consultants

1 **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated In Appendix 1 to the Guidelines and Employment of Consultants

Selection Method	Method Threshold (USD and EUR equivalent)		Prior Review Threshold	Comments
	Within emergency period (until June 2015)	After emergency period		
Quality Based Selection (QCBS)	>USD 300,000 / EUR 232,000	<USD 300,000 / EUR 232,000	All contract subject to prior review	
Quality Based Selection (QBS); Fixed Budget(FBS); Least-Cost Selection (LCS)			All contracts above USD 200,000 subject to prior review	
Selection based on Consultants' Qualification (CQS)	>USD 300,000 / 232,000 EUR	<USD 300,000 / EUR 232,000	Contracts above USD 300,000 all subject to prior review. First contract less than USD 300,000 subject to prior review	
Single-Source Selection (SSS)			All contracts above USD 5,000 subject to prior review	
Individual Consultant (IC)			All TORs and PIU contracts subject to prior review	

2 **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3 **Any Other Special Selection Arrangements: Not applicable**

I. Goods and Works and non-consulting services

6 Procurement Packages with Methods and Time Schedule:

#	Contract #	Description of goods	Procurement Status	Component Nr.	Procurement Type	Procurement method	Bank's review (Prior/Post)	Bid Documents and SPN sent to the Bank	Bank's NO objection to Bid Documents	Issue date of the Bid Document/Invitation for Bids	Deadline for Bid submission	Bid opening	Bid evaluation report date or sent to the Bank
COMPONENT 1													
1	1726/39-14	Power Purchase (July 2014 to December 2014)	Actual		G	Commodities	Post			30.05.2014	09.06.2014	09.06.2014	11.06.2014
	1726/37-14												
	1726/43-14												
	1726/42-14												
	1726/34-14												
	1726/41-14												
	1726/38-14												
	1726/35-14												
	1726/36-14												
	1726/40-14												
1726/33-14													
2	2538/48-14	Power Purchase (in December 2014)	Actual		G	Commodities	Prior		30.10.2014	31.10.2014	12.11.2014	12.11.2014	14.11.2014
	2538/45-14												
	2538/49-14												
	2538/40-14												
	2538/47-14												
	2538/50-14												
	2538/41-14												
2538/42-14													

	2538/44-14											
	2538/46-14											
	2538/51-14											
3	2537/39-14	Power Purchase (December 2014 to February 2015)	Actual	G	Commodities	Prior		30.10.2014	31.10.2014	12.11.2014	12.11.2014	14.11.2014
	2537/41-14											
	2537/40-14											
	2537/43-14											
	2537/44-14											
	2537/47-14											
	2537/46-14											
	2537/42-14											
2537/45-14												
4	2537/39-14	Power Purchase (September 2015)	Actual	G	Commodities	Prior	14.08.2015	17.08.2014	17.08.2014	24.08.2014	24.08.2014	24.08.2014
	2537/41-14											
	2537/40-14											
	2537/43-14											
	2537/44-14											
	2537/47-14											
	2537/46-14											
	2537/42-14											
2537/45-14												
5	2537/39-14	Power Purchase (September 2015, period 12 to 30 September)	Actual	G	Commodities	Prior	14.08.2015	17.08.2014	26.08.2014	02.09.2014	02.09.2014	02.09.2014
	2537/41-14											
	2537/40-14											
	2537/43-14											

	2537/44-14												
6	45801/23-15	Power Purchase (October 2015, period 12 to 31 October)	Planned					21.09.2015	24.09.2015	24.09.2015	01.10.2015	01.10.2015	02.10.2015
	45801/25-15		Actual					21.09.2015	24.09.2015	24.09.2015	01.10.2015	01.10.2015	02.10.2015
	45801/24-15												
	45801/22-15												
	45801/19-15												
	45801/20-15												
	45801/21-15												
	45801/18-15												
7	74463/17-15	Power Purchase (December 2015, period 19 to 31 December)	Planned					18-Nov-2015	23-Nov-2015	23-Nov-2015	30-Nov-2015	30-Nov-2015	30-Nov-2015
			Actual										
8		Metering Device	Planned	ERL-G-ICB-002-2015	G	ICB	Prior	28.10.2015	10.11.2015	25.11.2015	19.01.2016	20.01.2016	04.02.2016
			Revised										
			Actual										
9		Mobile substations for the distribution network (SS 20 (10)/0.4 kV/kV)	Planned	ERL-G-ICB-001-2015	G	ICB	Prior	05.10.2015	14.10.2015	23.10.2015	03.12.2015	03.12.2015	17.12.2015
			Revised										
			Actual										
10		Fix substations for the distribution network (SS 110)/x kV/kV)	Planned	ERL-G-ICB-003-2015	G	ICB	Prior	01.12.2015	14.12.2016	22.12.2015	01.02.2016	01.02.2016	16.02.2016
			Revised										
			Actual										
11		Fix substations for the distribution network (SS 110)/x kV/kV)	Planned	ERL-G-NCB-004-2015	G	NCB	Prior	01.12.2015	14.12.2016	22.12.2015	01.02.2016	01.02.2016	16.02.2016
			Revised										
			Actual										
12		Metering Device for Public lighting	Planned	ERL-G-ICB-005-2016	G	ICB	Prior	09.12.2015	06.01.2016	14.01.2016	24.02.2016	24.02.2016	10.03.2016
			Revised										
			Actual										

13		Dewatering of Tamnava West Open Pit Mine	Actual	CJN/08/14/DUKN		National Emergency Procedures	Post						11.08.2014	
----	--	--	--------	----------------	--	-------------------------------	------	--	--	--	--	--	------------	--

COMPONENT 2 & 3

1	SRB-FERP-NCB-012-G-2016	Supply and Installation for Equipment for Flood Control and Protection	Planned	3	G	NCB	Post	03/30/15	04/06/15	04/07/15	06/05/15	06/05/15	06/12/15
			Revised					07/26/16	08/05/16	08/08/16	09/05/16	09/05/16	09/16/16
			Actual										
2	SRB-FERP-SH -011-G-2015	Office equipment	Planned	3	G	SH	Post	06/22/15	06/29/15	06/30/15	07/13/15	07/13/15	07/17/15
			Revised					n/a	n/a	02/05/16	02/19/16	02/19/16	03/07/16
			Actual										
3	SRB-FERP-NCB-004-W-2015	Flood Protection of Novi Pazar settlement	Planned	3	W	NCB	Post	n/a	n/a	05/13/15	06/10/15	06/10/15	06/15/15
			Revised					n/a	n/a	10/26/15	11/30/15	11/30/15	11/07/15
			Actual					n/a	n/a	12/12/15	01/12/16		
4	SRB-FERP-NCB-005-W-2015	Flood Protection of Aleksinac settlement	Planned	3	W	NCB	Post	n/a	n/a	05/24/15	06/21/15	06/21/15	06/26/15
			Revised					n/a	n/a	10/20/15	11/17/15	11/17/15	11/23/15
			Actual					n/a	n/a	10/17/15	11/17/15	10/17/15	12/15/15
5	SRB-FERP-NCB-006-W-2015	Flood Protection of Smederevska Palanka settlement	Planned	3	W	NCB	Post	n/a	n/a	07/03/15	07/01/15	07/01/15	07/07/15
			Revised					n/a	n/a	01/19/16	02/16/16	02/16/16	04/04/16
			Actual										
6	SRB-FERP-NCB-003-2015	Flood Protection of Negotin area	Planned	3	W	NCB	Prior	06/03/15	06/10/15	06/12/15	07/10/15	07/10/15	07/17/15
			Revised					05/11/15	05/18/15	05/19/15	06/16/15	06/16/15	06/22/15

	2015		Actual					05/11/15	06/25/15	06/27/15	07/20/15	07/20/15	08/26/15
7	SRB-FERP-NCB-007-W-2015	Construction of flood protection system for Donji Ljubes settlement	Planned	3	W	NCB	Prior	06/08/15	06/15/15	06/17/15	07/15/15	07/15/15	07/21/15
			Revised					06/26/15	07/03/15	07/06/15	08/03/15	08/03/15	08/07/15
			Actual					09/09/15	09/14/15	09/17/15	09/16/15	09/16/15	
8	SRB-FERP-NCB-008-W-2015	Rehabilitation of the left bank embankment on the Danube river on section B. Palanka town	Planned	3	W	NCB	Post	n/a	n/a	06/17/15	07/15/15	07/15/15	07/21/15
			Revised					n/a	n/a	03/21/16	04/18/16	04/18/16	04/30/16
			Actual										
9	SRB-FERP-NCB-009-W-2015	Rehabilitation of the right bank dike on the Ibar River	Planned	3	W	NCB	Post	n/a	n/a	08/14/15	09/11/15	09/11/15	09/18/15
			Revised					n/a	n/a	05/16/16	06/13/16	06/13/16	06/30/16
			Actual										
10	SRB-FERP-NCB-010-W-2015	Construction of flood protection system for the city of Nis including reconstruction of the right bank embankment of the river Nisava and river training works	Planned	3	W	NCB	Post	n/a	n/a	06/15/15	07/13/15	07/13/15	07/20/15
			Revised					n/a	n/a	09/01/15	09/29/15	09/29/15	10/06/15
			Actual					n/a	n/a	09/21/15	09/20/15	11/10/15	12/16/15

4. Consultants Assignments with Selection Methods and Time Schedule:

#	Contract #	Description of Assignment	Procurement Status	Component Nr.	Procurement Type	Procurement method	Bank's review (Prior/Post)	TOR and ReOI sent to the bank	Bank's no objection to TOR and ReOI	ReOI Published	Deadline for Submission of ReOI	Shortlist and ReOIs Evaluation Report sent to the Bank	Bank's no objection to the Shortlist and ReOIs Evaluation Report
1		Technical assistance for load management	Planned	ERL-CS-CQS-001-2016	CS	CQS	Prior	01.02.2016	19.02.2016	29.02.2016	25.03.2016	11.04.2016	22.04.2016
			Revised										
			Actual										

2a		Project auditing EPS	Planned		CS	LCS	Prior	10/01/16	01/08/16	10/01/16	01/26/16	02/11/16	02/18/16
			Revised										
			Actual										
2b	SRB-FERP-LCS-013-CS-2015	Project auditing MAEP	Planned		CS	LCS	Post	10/01/16	01/08/16	10/01/16	01/26/16	02/11/16	02/18/16
			Revised					10/01/16	01/08/16	10/01/16	01/26/16	02/11/16	02/18/16
			Actual										
3	SRB-FERP-QCBS-002-CS-2015	Construction supervision for flood protection works	Planned	3	CS	QCBS	Prior	05/14/15	05/21/15	05/25/15	06/08/15	06/15/15	06/08/15
			Revised					03/05/15	03/12/15	03/14/15	03/30/15	04/06/15	04/13/15
			Actual					03/01/15	03/04/15	03/10/15	03/27/15	04/25/15	06/22/15
4	SRB-FERP-SSS-001-CS-2015/1	Project Director	Planned	3	CS	SSS	Prior			n/a	n/a	n/a	n/a
			Revised							n/a	n/a	n/a	n/a
			Actual							n/a	n/a	n/a	n/a
5	SRB-FERP-SSS-001-CS-2015/6	Civil Engineer	Planned	3	CS	SSS	Prior			n/a	n/a	n/a	n/a
			Revised							n/a	n/a	n/a	n/a
			Actual							n/a	n/a	n/a	n/a
6	SRB-FERP-SSS-001-CS-2015/5	Safeguards Specialist	Planned	3	CS	SSS	Prior			n/a	n/a	n/a	n/a
			Revised							n/a	n/a	n/a	n/a
			Actual							n/a	n/a	n/a	n/a
7	SRB-FERP-SSS-001-CS-2015/4	Monitoring and Evaluation Expert	Planned	3	CS	SSS	Prior			n/a	n/a	n/a	n/a
			Revised							n/a	n/a	n/a	n/a
			Actual							n/a	n/a	n/a	n/a
8	SRB-FERP-SSS-001-CS-2015/2	Procurement Officer	Planned	3	CS	SSS	Prior			n/a	n/a	n/a	n/a
			Revised							n/a	n/a	n/a	n/a

	2015/2		Actual							n/a	n/a	n/a	n/a
9	SRB-FERP-SSS-001-CS-2015/3	Financial Management Officer	Planned	3	CS	SSS	Prior			n/a	n/a	n/a	n/a
			Revised							n/a	n/a	n/a	n/a
			Actual							n/a	n/a	n/a	n/a
10	SRB-FERP-IC-001-CS-2015/7	Office Assistant/Interpreter	Planned	3	CS	IC	Prior	01/01/15	01/07/15	n/a	n/a	n/a	n/a
			Revised					05/25/15	05/29/15	n/a	n/a	n/a	n/a
			Actual							n/a	n/a	n/a	n/a
11	SRB-FERP-IC-001-CS-2015/8	Liaison Officer	Planned	3	CS	IC	Prior	04/25/15	05/01/15	n/a	n/a	n/a	n/a
			Revised					04/29/15	05/06/15	n/a	n/a	n/a	n/a
			Actual					04/29/15	05/05/15	n/a	n/a	n/a	n/a
12	SRB-FERP-IC-014-CS-2015	Pesticide expertise	Planned	3	CS	IC	Post	06/25/15	07/01/15	n/a	n/a	n/a	n/a
			Revised					06/25/15	07/01/15	n/a	n/a	n/a	n/a
			Actual					06/29/15	07/21/15				
13	SRB-FERP-CQS-015-CS-2016	Design of flood control, irrigation, river training barriere Pricevic, Obnica River from km 15+800 to 20+800	Planned	3	CS	CQS	Post	n/a	n/a	02/08/16	02/22/16	n/a	n/a
			Revised					n/a	n/a	02/08/16	02/22/16	n/a	n/a
			Actual										
14	SRB-FERP-CQS-016-CS-2016	Design of flood control, irrigation, river training barriere Struganik, Ribnica River from km 15+500 to 20+500	Planned	3	CS	CQS	Post	n/a	n/a	03/18/16	04/01/16	n/a	n/a
			Revised					n/a	n/a	03/18/16	04/01/16	n/a	n/a
			Actual										
		Design of flood control, irrigation, river training barriere Poljanice, Kačar	Planned					n/a	n/a	04/22/16	05/06/16	n/a	n/a

15	SRB-FERP-CQS-017-CS-2016	River from km 14+200 to km 19+200 including design inovation for Dobrava River barriere on Dobrava River, Vladimirci	Revised	3	CS	CQS	Post	n/a	n/a	04/22/16	05/06/16	n/a	n/a
			Actual										
		Consultant Services											

Bank's NO to the Bid Evaluation Report	Draft Contract sent to the Bank	Bank's no objection to Contract award	Contract Number	Contract signing date	Contract completion date	Winning bidder name&Country	Contract Amount
			1726/39-14	18.06.2014.	31.12.2014.	MVM Partner Serbia d.o.o. Beograd	5,087,279.75 €
			1726/37-14	18.06.2014.	31.12.2014.	GEN - I d.o.o. Beograd	16,459,508.80 €
			1726/43-14	19.06.2014.	31.12.2014.	HSE BE d.o.o. Beograd	4,083,958.20 €
			1726/42-14	19.06.2014.	31.12.2014.	Elektro energija SRB d.o.o. Beograd	2,057,438.60 €
			1726/34-14	17.06.2014.	31.12.2014.	REPOWER Serbia d.o.o. Beograd	4,106,926.60 €
			1726/41-14	19.06.2014.	31.12.2014.	PETROL d.o.o. Beograd	16,516,046.40 €
			1726/38-14	18.06.2014.	31.12.2014.	PROENTRA d.o.o. Beograd	4,125,478.00 €
			1726/35-14	18.06.2014.	31.12.2014.	EFT TRADE d.o.o. Beograd	2,060,088.80 €
			1726/36-14	18.06.2014.	31.12.2014.	EFT TRADE d.o.o. Beograd	4,142,262.60 €
			1726/40-14	19.06.2014.	31.12.2014.	Danske Commodities SERBIA d.o.o. Beograd	1,032,473.75 €
			1726/33-14	17.06.2014.	31.12.2014.	ALPIQ Energija RS d.o.o. Beograd	2,080,407.00 €
21.11.2014		21.11.2014	2538/48-14	24.11.2014	31.12.2014.	NIS a.d. Novi Sad	167,883.60 €
			2538/45-14	21.11.2014.	31.12.2014.	PETROL d.o.o. Beograd	1,343,961.60 €
			2538/49-14	24.11.2014	31.12.2014.	Elektro energija SRB d.o.o. Beograd	168,330.00 €
			2538/40-14	21.11.2014.	31.12.2014.	STATKRAFT Western Balkans d.o.o. Beograd	334,428.00 €
			2538/47-14	24.11.2014	31.12.2014.	HSE BE d.o.o. Beograd	335,841.60 €
			2538/50-14	24.11.2014	31.12.2014.	EDS International d.o.o. Beograd	501,753.60 €
			2538/41-14	21.11.2014.	31.12.2014.	AXPO d.o.o. Beograd	334,874.40 €
			2538/42-14	21.11.2014.	31.12.2014.	AXPO d.o.o. Beograd	167,920.80 €

			2538/44-14	21.11.2014.	31.12.2014.	EFT TRADE d.o.o. Beograd, Novi Beograd	671,980.80 €
			2538/46-14	21.11.2014.	31.12.2014.	ALPIQ Energija RS d.o.o. Beograd	1,006,632.00 €
			2538/51-14	24.11.2014	31.12.2014.	MVM Partner Serbia d.o.o. Beograd	168,330.00 €
20.11.2014		20.11.2014	2537/39-14	21.11.2014.	28.02.2015.	AXPO d.o.o. Beograd	1,509,516.00 €
			2537/41-14	21.11.2014.	28.02.2015.	EFT TRADE d.o.o. Beograd	1,313,582.40 €
			2537/40-14	21.11.2014.	28.02.2015.	EFT TRADE d.o.o. Beograd	2,016,576.00 €
			2537/43-14	21.11.2014.	28.02.2015.	ALPIQ Energija RS d.o.o. Beograd	707,313.60 €
			2537/44-14	21.11.2014.	28.02.2015.	ALPIQ Energija RS d.o.o. Beograd	3,018,384.00 €
			2537/47-14	24.11.2014	28.02.2015.	EDS International d.o.o. Beograd	1,500,444.00 €
			2537/46-14	24.11.2014	28.02.2015.	Elektro energija SRB d.o.o. Beograd	502,092.00 €
			2537/42-14	21.11.2014.	28.02.2015.	PETROL d.o.o. Beograd	6,039,360.00 €
			2537/45-14	24.11.2014	28.02.2015.	HSE BE d.o.o. Beograd	503,172.00 €
26.08.2014	24.08.2014	26.08.2014	29444/23-15	28.08.2014.	30.09.2015.	ALPIQ Energija RS d.o.o. Beograd	305,784.00 €
			29444/22-15	28.08.2014.	30.09.2015.	ALPIQ Energija RS d.o.o. Beograd	307,008.00 €
			29444/21-15	28.08.2014.	30.09.2015.	ALPIQ Energija RS d.o.o. Beograd	307,656.00 €
			29444/20-15	28.08.2014.	30.09.2015.	ALPIQ Energija RS d.o.o. Beograd	308,232.00 €
			29444/26-15	28.08.2014.	30.09.2015.	GEN - I d.o.o. Beograd	1,539,000.00 €
			29444/24-15	28.08.2014.	30.09.2015.	GEN - I d.o.o. Beograd	1,540,800.00 €
			29444/27-15	28.08.2014.	30.09.2015.	GEN - I d.o.o. Beograd	1,544,760.00 €
			29444/25-15	28.08.2014.	30.09.2015.	GEN - I d.o.o. Beograd	309,312.00 €
			29444/19-15	27.08.2014.	30.09.2015.	PETROL d.o.o. Beograd	1,545,120.00 €
07.09.2014	02.09.2014	07.09.2014	33768/18-15	08.09.2014.	30.09.2015.	EDS International d.o.o. Beograd	79,104.00 €
			33768/19-15	08.09.2014.	30.09.2015.	GEN - I d.o.o. Beograd	712,108.80 €
			33768/22-15	08.09.2014.	30.09.2015.	GEN - I d.o.o. Beograd	787,008.00 €
			33768/21-15	08.09.2014.	30.09.2015.	GEN - I d.o.o. Beograd	783,552.00 €

			33768/20-15	08.09.2014.	30.09.2015.	GEN - I d.o.o. Beograd	777,408.00 €
05.10.2015	02.10.2015	05.10.2015					
05.10.2015	02.10.2015	05.10.2015	45801/23-15	07.10.2015.	31.10.2015.	PETROL d.o.o. Beograd	107,575.65 €
			45801/25-15	07.10.2015.	31.10.2015.	PETROL d.o.o. Beograd	108,946.50 €
			45801/24-15	07.10.2015.	31.10.2015.	PETROL d.o.o. Beograd	216,353.80 €
			45801/22-15	07.10.2015.	31.10.2015.	PETROL d.o.o. Beograd	427,801.40 €
			45801/19-15	06.10.2015.	31.10.2015.	EFT TRADE d.o.o. Beograd	327,777.45 €
			45801/20-15	06.10.2015.	31.10.2015.	EFT TRADE d.o.o. Beograd	435,112.60 €
			45801/21-15	06.10.2015.	31.10.2015.	EFT TRADE d.o.o. Beograd	324,169.95 €
			45801/18-15	06.10.2015.	31.10.2015.	MVM Partner Serbia d.o.o. Beograd	216,931.00 €
7-Dec-2015	30-Nov-2015	7-Dec-2015	74463/17-15	7-Dec-2015	31-Dec-2015		
						GEN - I d.o.o. Beograd	1,170,312.00 €
17.02.2016	03.03.2016	09.03.2016		10.03.2016	27.07.2017		
21.01.2016	05.02.2016	11.02.2015		16.02.2016	27.09.2016		
29.02.2016	14.03.2016	21.03.2016		24.03.2016	30.11.2017		
29.02.2016	14.03.2016	21.03.2016		24.03.2016	30.11.2017		
23.03.2016	07.04.2016	13.04.2016		18.04.2016	04.04.2017		

			1833/87-14	19.08.2014	26.04.2015	Energotehnika Južna Bačka, Novi Sad, Srbija and SC NESS Proiect Europe SRL, Romania	0.132 € per m3
06/19/15	06/12/15	06/19/15		07/10/15	08/10/15		
09/23/16	09/16/16	09/23/16		10/03/16	11/03/16		
07/24/15	07/17/15	07/24/15		07/27/15			
n/a	n/a	n/a		03/14/16			
n/a	n/a	n/a	n/a	06/30/15	10/30/16		
n/a	n/a	n/a	n/a	11/21/15	03/21/17		
n/a	n/a	n/a	n/a	07/10/15	11/10/16		
n/a	n/a	n/a	n/a	12/14/15	04/14/17		
n/a	n/a	n/a	401-00-3993/2015-07			JV „Podrinje-Pomoravlje“: VD „Jugokop Podrinje“ d.o.o., Sabac, Serbia, VP „Cuprija“ AD, Cuprija, Serbia and PD „Vodoprivreda“	1,198,864
n/a	n/a	n/a	n/a	07/31/15	11/30/16		
n/a	n/a	n/a	n/a	04/25/16	08/27/17		
07/27/15	07/17/15	07/27/15		08/10/15	09/10/16		
06/29/15	06/22/15	06/29/15		07/15/15	08/15/16		

02/18/16	02/25/16	02/26/16	03/25/16	04/08/16	04/15/16	04/15/16	04/30/16	04/30/17	
02/18/16	02/25/16	02/26/16	03/25/16	04/08/16	04/15/16	04/15/16	04/30/16	04/30/17	
02/18/16	02/25/16	02/26/16	03/25/16	04/08/16	04/15/16	04/15/16	04/30/16	04/30/17	
06/15/15	06/08/15	06/09/15	07/07/15	07/14/15	07/21/15	07/21/15	08/25/15	02/25/17	
04/06/15	04/13/15	04/15/15	05/13/15	05/20/15	05/27/15	05/27/15	07/01/15	01/01/17	
04/25/15	06/22/15	06/24/15	07/31/15	08/15/15	11/13/15	12/15/15	12/16/15		SAFEGE", Nanterre Cedex – France and "SAFEGE"
12/01/14	n/a	n/a	n/a	n/a	n/a	01/31/15	02/05/15	02/05/16	"Dmitar Zakula PR Agencija za pruzanje konsultantskih usluga "Time 4",
n/a	n/a	n/a	n/a	n/a	n/a	02/01/15	02/06/15	02/06/16	
n/a	n/a	n/a	n/a	n/a	n/a	02/05/15	02/11/15	02/11/16	
12/01/14	n/a	n/a	n/a	n/a	n/a	01/30/15	02/05/15	02/05/16	"Đurađ Šurlan PR, Agencija za konsalting "DJ Konsalting", Belgrade, Serbia
n/a	n/a	n/a	n/a	n/a	n/a	02/05/15	02/10/15	02/10/16	
n/a	n/a	n/a	n/a	n/a	n/a	02/11/15	02/19/15	02/19/16	
12/01/14	n/a	n/a	n/a	n/a	n/a	01/30/15	02/05/15	02/05/16	"PR Igor Radovic, Agencija za inz. delatnosti i tehn. savetovanje "IDTS", Belgrade,
n/a	n/a	n/a	n/a	n/a	n/a	02/05/15	02/10/15	02/10/16	
n/a	n/a	n/a	n/a	n/a	n/a	02/12/15	02/12/15	02/12/16	
12/01/14	n/a	n/a	n/a	n/a	n/a	01/30/15	02/05/15	02/05/16	"Nenad Brkic PR Agencija za pruzanje konsultantskih usluga "ND
n/a	n/a	n/a	n/a	n/a	n/a	02/05/15	02/10/15	02/10/16	
n/a	n/a	n/a	n/a	n/a	n/a	02/11/15	02/19/15	02/19/16	
12/01/14	n/a	n/a	n/a	n/a	n/a	01/30/15	02/05/15	02/05/16	"Milica Rakocevic PR Agencija za pruzanje
n/a	n/a	n/a	n/a	n/a	n/a	02/05/15	02/10/15	02/10/16	

n/a	n/a	n/a	n/a	n/a	n/a	02/11/15	02/13/15	02/13/16	konsultantskih usluga "MR
12/01/14	n/a	n/a	n/a	n/a	n/a	01/30/15	02/05/15	02/05/16	"CFG d.o.o.", Belgrade, Serbia
n/a	n/a	n/a	n/a	n/a	n/a	02/05/15	02/10/15	02/10/16	
n/a	n/a	n/a	n/a	n/a	n/a	02/11/15	02/11/15	02/11/16	
12/01/14	n/a	n/a	n/a	01/23/15	01/30/15	01/30/15	02/05/15	02/05/16	Ana Davidovic
n/a	n/a	n/a	n/a	06/02/15	06/08/15	06/08/15	06/10/15	06/10/16	
n/a	n/a	n/a	n/a	06/05/15	06/16/15	06/16/15	06/17/15	06/17/16	
n/a	n/a	n/a	n/a	05/15/15	05/22/15	05/22/15	05/26/15	05/26/16	"Knjigovodstvena agencija V2", Belgrade, Serbia
n/a	n/a	n/a	n/a	05/15/15	05/22/15	05/22/15	05/26/15	05/26/16	
n/a	n/a	n/a	n/a	05/19/15	05/22/15	05/22/15	05/22/15	05/22/16	
n/a	n/a	n/a	n/a	07/06/15	07/13/15	07/13/15	07/15/15	12/15/15	
n/a	n/a	n/a	n/a	10/27/15	12/03/15	12/03/15	12/04/15	06/04/16	
n/a	n/a	03/11/16	04/11/16	n/a	n/a	n/a	04/18/16	08/18/16	
n/a	n/a	03/11/16	04/11/16	n/a	n/a	n/a	04/18/16	08/18/16	
n/a	n/a	04/15/16	05/16/16	n/a	n/a	n/a	05/23/16	09/23/16	
n/a	n/a	04/15/16	05/16/16	n/a	n/a	n/a	05/23/16	09/23/16	
n/a	n/a	05/20/16	06/20/16	n/a	n/a	n/a	06/28/16	10/28/16	

