PROCUREMENT PLAN (Textual Part)

Project information: (Afghanistan) Herat Electrification Project (P162022) Project Implementation agency: Da Afghanistan Breshna Sherkat (DABS)

Date of the Procurement Plan: April 11, 2017

Period covered by this Procurement Plan: June 30, 2016-December 31, 2017

Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank's Standard Bidding Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in Procurement Law of the Government of Islamic Republic of Afghanistan, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

1	Bank's Anti-Corruption Guidelines	To be incorporated in legal agreements
2	Rights for the Bank to review procurement documentation and activities	To be incorporated in legal agreements
3	Request for Quotation method upto \$ 100,000	To be incorporated in legal agreements

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

L,

PROCUREMENT PLAN	Afghanistan : Herat Electrificatio	n Project	
General Information			
Country:	Afghanistan	Banks Approval Date of the Original Procurement Plan: Revised Plan Date(s): (comma delineated, leave blank if none)	2017-04-25 2017-05-06
Project ID:	P162022	GPN Date:	2017-02-26
Project Name: Loan / Credit No: Executing Agency(les):	Herat Electrification Project		

WORKS																																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docur		Prequali Evaluatio		Draft Biddin / Justif		Specific Pr Notice /		Bidding Do Issi		Proposal S Opening		Bid Evalua and Recon for A		Signed	Contract	Contract C	Completion							
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual							
AF-DABS-8502-CW-RFB / Hera Electrification Project (3 Lots) Lot #1 - Four Substations of 110/20kV in four district of Herat Lot #2 - 110kV S/C tapping transmission line Lot # 3-Electrification of 20/0.4kV network in four districts of Herat	v	Component 1: Electrification of Four Districts in Herat Province	Prior	Request for Bids	Open - International	Single Stage - One Envelope		17,000,000.00	0.00	Pending Implementation					2017-02-25		2017-03-02				2017-04-13		2017-05-13		2017-06-17		2018-12-16								

 30008																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Olurus	Dooui	nomo	Lyuuuuu	mopon	/00000	ioution	14041007	TY ILGEROTT		~~ I	opuning,	minutoo	for A	ward				mpletion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

	ION CONSULTING S	ERVICES																											
	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-c Docu		Prequa Evaluation	ification on Report	Draft Biddin / Justif	g Document ication	Specific Pr Notice / I		Bidding Do Iss		Proposal S Opening		Bid Evalua and Recon for A	ation Report nmendation ward	Signed (Contract	Contract Co	mpletion
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
Г																													

CONSULTING FIRMS																											_
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of I	Reference	Expression Not		Short List Request for		Request for as lss		Opening of Proposals		Evaluation of Prop	of Technical	Combined I Report ar Negotiated	nd Draft	Signed (Contract	Contract 0	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
AF-DABS-14492-CS-CQS / Feasibility study on Shindand District of Herat Province (Assee the requirement of transmission line for providing power to shindand district)		Component 3: Technical Assistance	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Pending Implementation	2018-01-01		2018-01-22		2018-03-07								2018-04-06		2018-05-11		2018-11-07	

INDIVIDUAL CONSUL	TANTS																		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Terms of Reference		ion to /Selected ultant	Draft Ne Cont		Signed (Contract	Contract C	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
AF-DABS-11044-CS-INDV / Hiring of International Electrical Engineer to help DABS for supervising Electrical Projects funded by World Bank		Component 3: Technical Assistance	Prior	Individual Consultant Selection	Open		360,000.00	0.00	Pending Implementation	2018-01-01		2018-02-19		2018-03-12		2018-04-16		2020-04-15	
AF-DABS-14493-CS-INDV / International Environmental and Social Safeguard specialist		Component 3: Technical Assistance	Prior	Individual Consultant Selection	Open		150,000.00	0.00	Pending Implementation	2018-01-01		2018-02-19		2018-03-12		2018-04-16		2018-10-13	
AF-DABS-14494-CS-INDV / Hiring of International Health and Safety Specialist		Component 3: Technical Assistance	Prior	Individual Consultant Selection	Open		150,000.00	0.00	Pending Implementation	2018-01-01		2018-02-19		2018-03-12		2018-04-16		2018-10-13	

.....