

REPUBLIC of TAJIKISTAN  
CENTRAL ASIA ROAD LINKS PROJECT

PROCUREMENT PLAN - GOODS AND WORKS (revision №3)

План закупок товаров и работ  
(Date of PP: 2 June 28, 2016; Date of WB NOL: )  
(Дата ПЗ: 28.06.2016; Дата одобрения ВБ: 2016)

Item №	Component Reference as per PP	Contract Ref. №	Contract Description	Plan vs Actual	Estimated Cost (US\$)	Procu. Method	WB Rvw (Prior/Post)	Date of invitation to PQ	Date of PQ proposal submission	PQ Evaluation Report	WB no-objection to PQ Report	Date of Draft BD to WB	WB No-objection to BD	Date of Invitation to Bids	Date of Bid Opening	Bid Evaluation Report	WB No-objection to Contract Award	Date of Contract Signing	Date of Contract Completion	Remarks
№	Коды согласно Таблице Затрат	№ Контракта	Описание контракта	План и Факт	Бюджет (US\$)	Метод закупок	Обзор Банка (предварит./последующ.)	Дата объяв. пригл. на пред. квал.	Дата подачи заявок на пред. квал.	Оценочный отчет по пред. квал.	Одобрение ВБ на ПК отчет	Конкурс. документ на рассмотрении ВБ	Одобрение ВБ на конкурс. док.	Объявление	Вскрытие конкурсных заявок	Оценочный отчет	Одобрение ВБ на присуждение контракта	Подписание контракта	Завершение контракта	Примечания
<b>GOODS/ТОВАРЫ</b>																				
1		CARs/NCB-G-01	Roughness Profiler	Original/исходная дата	150,000.00	NCB	post	N/A	N/A	N/A	N/A	N/A	N/A	15-Jun-15	1-Sep-15	N/A	N/A	15-Oct-15	15-Oct-16	
			Оборудование для замера неровности дорог	Plan/План	150,000.00							N/A	N/A	20-Jan-16	17-Feb-16	N/A	N/A	16-Mar-16	16-Mar-17	
				Actual/Факт	165,551.65							N/A	N/A	20-Jan-16	17-Feb-16	N/A	N/A	7-Apr-16	7-Jul-16	
2		CARs/SH-G-02	PIG office equipment /furniture	Original/исходная дата	14,000.00	SH	post	N/A	N/A	N/A	N/A	N/A	N/A	25-Feb-15	N/A	N/A	N/A	1-Apr-15	1-May-15	
			Офисное оборудование/ мебель ГРП	Plan/План	14,000.00							N/A	N/A	26-Oct-15	N/A	N/A	N/A	23-Nov-15	23-Dec-15	
				Actual/Факт	13,466.00							N/A	N/A	7-Dec-15	N/A	N/A	N/A	14-Dec-15	19-Dec-15	
3		CARs/SH-G-01	1C Accounting Software	Original/исходная дата	4,000.00	SH	prior	N/A	N/A	N/A	N/A	19-Dec-14	20-Dec-14	27-Dec-14	N/A	1-Feb-15	N/A	1-Mar-15	1-Apr-15	
			Програмное обеспечение (софт) 1С Бухгалтерия	Plan/План	4,000.00							25-Jun-15	27-Jun-15	7-Jul-15	N/A	30-Jul-15	17-Aug-15	12-Oct-15	12-Nov-15	
				Actual/Факт	3,463.00							25-Jun-15	27-Jun-15	7-Jul-15	N/A	30-Jul-15	17-Aug-15	6-Oct-15	30-Nov-16	
		CARs/SH-G-03	PIG office refurbishment	Original/исходная дата	3,146.00	SH	post	N/A	N/A	N/A	N/A	N/A	N/A	7-Dec-15	21-Dec-15	N/A	N/A	21-Dec-15	28-Dec-15	
			Ремонт офиса для консультантов ГРП в г. Душанбе	Actual/Факт	2,098.00							N/A	N/A	7-Dec-15	21-Dec-15	N/A	N/A	21-Dec-15	28-Dec-15	
4		CARs/NCB-G-02	Traffic counters	Original/исходная дата	600,000.00	NCB	prior	N/A	N/A	N/A	N/A	1-May-15	10-May-15	15-Jun-15	1-Sep-15	15-Sep-15	22-Sep-15	15-Oct-15	15-Oct-16	
			Оборудования для подсчета интенсивности	Plan/План	600,000.00							20-Oct-15	27-Oct-15	20-Jan-16	17-Feb-16	2-Mar-16	9-Mar-16	16-Mar-16	16-Mar-17	
				Actual/Факт	663,947.34							23-Oct-15	27-Oct-15	20-Jan-16	17-Feb-16	14-Feb-16	24-Mar-16	7-Apr-16	7-Jul-16	
5		CARs/NCB-G-03	Weight Control Equipment	Original/исходная дата	400,000.00	NCB	post	N/A	N/A	N/A	N/A	N/A	N/A	15-Jul-17	1-Sep-17	N/A	N/A	17-Sep-17	17-Sep-18	
			Весогабаритное оборудование	Plan/План	400,000.00							N/A	N/A	1-Nov-16	15-Dec-16	20-Dec-16	25-Dec-16	5-Jan-17	5-May-17	
				Actual/Факт								N/A	N/A							
6		CARs/NCB-G-06	Vehicles for PIG	Original/исходная дата	120,000.00	NCB	prior	N/A	N/A	N/A	N/A	N/A	N/A	1-Mar-15	1-Apr-15	15-Apr-15	N/A	1-May-15	1-Sep-15	
			Автомшины для ГРП	Plan/План	120,000.00							N/A	N/A	15-Dec-15	27-Jan-16	10-Feb-16	17-Feb-16	24-Feb-16	18-Apr-16	
				Actual/Факт	125,088.95							N/A	N/A	15-Dec-15	27-Jan-16	7-Mar-16	10-Mar-16	7-Apr-16	1-Jul-16	
7		CARs/NCB-G-04	Road Database Hardware	Original/исходная дата	100,000.00	NCB	post	N/A	N/A	N/A	N/A	N/A	N/A	1-Aug-15	1-Sep-15	15-Sep-15	N/A	15-Oct-15	15-Apr-16	
			База данных дорог	Plan/План	100,000.00							N/A	N/A	4-Jan-17	1-Feb-17	15-Feb-17	N/A	15-Mar-17	15-Sep-17	
				Actual/Факт								N/A	N/A							
		<b>Total</b>		Plan/План	1,391,146.00															
				Actual/Факт	973,614.94															
<b>WORKS/РАБОТЫ</b>																				
1		CARs/ICB-01	Rehabilitation of roads	Original/исходная дата	49,500,000.00	ICB	prior	19-Dec-14	10-Feb-15	25-Dec-15	10-Mar-15	10-Mar-15	15-Mar-15	15-Mar-15	1-May-15	15-May-15	25-May-15	10-Jun-15	30-Oct-19	
			Реабилитация дорог	Plan/План	49,500,000.00			18-May-15	30-Jun-15	15-Aug-15	08-Oct-15	05-Aug-15	30-Sep-15	15-Oct-15	26-Nov-15	28-Dec-15	10-Feb-16	25-Feb-16	1-Mar-20	
				Actual/Факт	37,894,825.67			18-May-15	30-Jun-15	15-Aug-15	08-Oct-15	05-Aug-15	30-Sep-15	15-Oct-15	26-Nov-15	28-Dec-15	14-Mar-16	28-Mar-16	28-Mar-19	
		<b>Total</b>		Plan/План	50,891,146.00															
				Actual/Факт	38,868,440.61															



REPUBLIC OF TAJIKISTAN  
CENTRAL ASIA ROAD LINKS PROJECT

Procurement Plan - Consultants (revision No3)

План Закупок - Консалтинговые услуги

(Date of PP: June 28, 2016; Date of WB NOL: 2016)

(Дата ПЗ: 28.06.2016; Дата одобрения ВБ: 2016)

Item №	Contract Ref.	Contract Description	Plan vs Actual	Estimated Cost (US\$)	Firm or Ind.	Select. Method	WB Review (Prior/ Post)	Draft TOR	WB No-objection to TOR	Request for Exp. Of Interest	Evaluation report for Short list	WB No-objection to Eval.Report	Draft Final Contract	WB No-objection to Draft Contract	Date of Contract Signing	Date of Contract Completion
№ Пункта	№ Контракта	Описание контракта	План и Факт	Бюджет (US\$)	Фирма или Индивидуал	Метод отбора	Обзор Банка (предварит./ последующ.)	Проект ТЗ	Одобрение ВБ	Запрос на выраж. заинт	Оцен. отчет по краткому списку	Одобрение ВБ на оцен. Отчет	Проект финального контракта	Одобрение ВБ на финальный контракт	Подписание контракта	Завершение контракта
1	CARs/CS-IC-01	Project Coordinator	Original/исходная дата	48,000.00	Ind	IC	prior	10-Feb-15	15-Feb-15	15-Feb-15	1-Mar-15	7-Mar-15	15-Mar-15	1-Apr-15	1-Apr-15	1-May-20
		Координатор проекта	Plan/План	9,600.00				10-Feb-15	15-Feb-15	18-May-15	3-Jul-15	13-Jul-15	1-Sep-15	8-Sep-15	10-Sep-15	19-Nov-16
			Actual/Факт	9,600.00				10-Feb-15	15-Feb-15	18-May-15	3-Jul-15	13-Jul-15	12-Nov-15	18-Nov-15	15-Nov-15	19-Nov-16
2	CARs/CS-IC-02	FM Consultant	Original/исходная дата	36,000.00	Ind	IC	prior	10-Feb-15	15-Feb-15	15-Feb-15	1-Mar-15	7-Mar-15	15-Mar-15	1-Apr-15	1-Apr-15	1-May-20
		Консультант по финансовому менеджменту	Plan/План	7,200.00				17-Aug-15	21-Aug-15	24-Aug-15	17-Sep-15	24-Sep-15	1-Oct-15	8-Oct-15	10-Oct-15	15-Nov-16
			Actual/Факт	7,200.00				17-Aug-15	18-Aug-15	24-Aug-15	8-Sep-15	6-Oct-15	7-Oct-15	8-Oct-15	9-Oct-15	15-Nov-16
3	CARs/CS-IC-03	Safeguards/Communications Consultant	Original/исходная дата	24,000.00	Ind	IC	post	10-Feb-15	15-Feb-15	15-Feb-15	1-Mar-15	N/A	N/A	N/A	1-Apr-15	1-May-20
		Консультант по экологии и PR	Plan/План	4,800.00				10-Feb-15	15-Feb-15	18-May-15	3-Jul-15	N/A	N/A	N/A	10-Sep-15	15-Nov-16
			Actual/Факт	4,800.00				10-Feb-15	15-Feb-15	18-May-15	3-Jul-15	N/A	N/A	N/A	9-Oct-15	15-Nov-16
4	CARs/CS-IC-04	Engineer	Original/исходная дата	42,000.00	Ind	IC	post	10-Feb-15	15-Feb-15	15-Feb-15	1-Mar-15	N/A	N/A	N/A	1-Apr-15	1-May-20
		Инженер	Plan/План	8,400.00				17-Aug-15	21-Aug-15	24-Aug-15	17-Sep-15	N/A	N/A	N/A	10-Nov-15	15-Nov-16
			Actual/Факт	8,400.00				17-Aug-15	18-Aug-15	24-Aug-15	8-Sep-15	N/A	N/A	N/A	10-Nov-15	15-Nov-16
5	CARs/CS-IC-05	Procurement Consultant	Original/исходная дата	36,000.00	Ind	IC	prior	10-Feb-15	15-Feb-15	15-Feb-15	1-Mar-15	7-Mar-15	15-Mar-15	1-Apr-15	1-Apr-15	1-May-20
		Консультант по закупкам	Plan/План	7,200.00				10-Feb-15	15-Feb-15	18-May-15	3-Jul-15	13-Jul-15	1-Sep-15	8-Sep-15	10-Sep-15	15-Nov-16
			Actual/Факт	7,200.00				10-Feb-15	15-Feb-15	18-May-15	3-Jul-15	13-Jul-15	1-Sep-15	8-Sep-15	9-Oct-15	15-Nov-16
6	CARs/CS-IC-06	Regional Coordinator	Original/исходная дата	42,000.00	Ind	IC	post	10-Feb-15	15-Feb-15	15-Feb-15	N/A	N/A	N/A	N/A	1-Apr-15	1-May-20
		Региональный координатор	Plan/План	8,400.00				17-Oct-15	24-Oct-15	28-Oct-15	N/A	N/A	N/A	N/A	21-Dec-15	1-Feb-17
			Actual/Факт	8,400.00				23-Oct-15	26-Oct-15	4-Dec-15	N/A	N/A	N/A	N/A	30-Dec-15	1-Feb-17
7	CARs/CS-IC-07	M&E/ Economist	Original/исходная дата	36,000.00	Ind	IC	post	10-Feb-15	15-Feb-15	15-Feb-15	N/A	N/A	N/A	N/A	1-Apr-15	1-May-20
		Консультант по МиО /Экономист	Plan/План	7,200.00				19-Oct-15	26-Nov-15	28-Nov-15	N/A	N/A	N/A	N/A	14-Jan-16	1-Feb-17
			Actual/Факт	7,200.00				23-Oct-15	26-Oct-15	4-Dec-15	N/A	N/A	N/A	N/A	30-Dec-15	1-Feb-17
8	CARs/CS-IC-08	Disbursement Consultant	Original/исходная дата	30,000.00	Ind	IC	post	10-Feb-15	15-Feb-15	15-Feb-15	1-Mar-15	N/A	15-Mar-15	N/A	1-Apr-15	1-May-20
		Консультант по выплатам	Plan/План	6,000.00				17-Aug-15	21-Aug-15	1-Feb-16	17-Feb-16	N/A	18-Feb-16	N/A	19-Feb-16	15-Nov-20
			Actual/Факт					17-Aug-15	18-Aug-15	19-Apr-16	16-May-16	N/A	N/A	N/A	23-May-16	31-Dec-16
9	CARs/CS-IC-09	Office-Manager	Original/исходная дата	30,000.00	Ind	IC	post	10-Feb-15	15-Feb-15	15-Feb-15	1-Mar-15	N/A	N/A	N/A	1-Apr-15	1-May-20







	<b>Total cost plan</b>
<b>Goods</b>	<b>1,391,146</b>
<b>Works</b>	<b>49,500,000</b>
<b>CS (QCBS)</b>	<b>1,935,000</b>
<b>CS (CQS, IC)</b>	<b>904,000</b>
<b>Sub-total</b>	<b>53,730,146</b>
Training	70,000
Operational Cost	111,354.00
Social contribution of PIG staff *	88,500
<b>Total</b>	<b>54,000,000</b>

includes salary of PIG

includes CARs/CS-IC-14 (International Procurement Consultant)

\*for following individual consultants: Project Coordinator, FM Consultant, Safeguards Consultant, Project Engineer, Procurement Engineer, Regional Coordinator, Disbursement Consultant, Office-manager, Translator and M&E/Economist


	<b>Goods &amp; Works</b>	<b>CS (QCBS, LCS, CQS)</b>	<b>CS (CQ, IC, SSS)</b>	<b>Total without Training, OC and SC</b>
<b>Total cost Plan</b>	50,891,146.00	1,935,000.00	904,000.00	<b>53,730,146.00</b>
<b>Total cost Actual</b>				0.00

269,854.00 54,000,000.00

By components

	<b>Component 1</b>	<b>Component 2</b>	<b>Component 3</b>	<b>Total</b>
Total cost Plan	51,300,000.00	1,800,000.00	718,646.00	54,000,000.00
Training and Operational Cost (under Comp 3)			181,354.00	
Total cost Actual				