REPUBLIC OF GUINEA BISSAU, REPUBLIC OF MALI, REPUBLIC OF THE GAMBIIA AND ECOWAS COMMISSION

ECOWAS REGIONAL ELECTRICITY ACCESS PROJECT - P164044

I. General

Project: ECOWAS Regional Electricity Access Project (IDA CREDIT No. XXX
Project Implementation agency: Regional Coordination Unit - Directorate of Energy of

ECOWAS COMMISSION

Project ID No: P164044

Date of General Procurement Notice: MM/DD/YYYY

- 1. Period covered by this Procurement Plan: August 2018 to February 2020
- 2. Preamble: In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016 revised November 2017) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plan and conduct all procurement transactions for the Project.
- II. Goods, Works and Non-Consulting Services
- 1. List of contract packages to be procured:

Prior review thresholds:

	Method	Levels	Comments
1.	Goods	>=US\$1,500,000	Prior review
3.	Works	>= US\$5,000,000	Prior review

1	2	3	4	5	6	7
Ref. No.	Description of Assignment	Estimated Cost (USD Million)	Selection Method	Review by Bank (Prior / Post)	Expected Proposals Submission Date	Comments
1	Design, supply, install distribution infrastructure	188	Supply install	Prior	01-Sept-19	

2. Consulting Services

Prior review thresholds:

	Selection method	Prior review level	Comments
1.	Selection of firms	>= US\$500,000	Prior review
2.	Selection of individual consultants	>= US\$200,000	Prior review

1	2	3	4	5	6	7
Ref. No.	Description of Assignment	Estimated Cost (USD Million)	Selection Method	Review by Bank (Prior / Post)	Expected Proposals Submission Date	Comments
1	Owner's engineer	6	QCBS	Prior	01-Aug-19	

PROCUREMENT
Western Africa: ECOWAS-Regional Electricity Access Project (Phase 1) PLAN

General Information

Western Africa Bank's Approval Date of the Original Procurement Plan: 2018-10-15 Country:

Revised Plan Date(s): (comma delineated, leave blank if non 2018-10-15

Project ID: GPN Date: 2018-10-08

Project Name: ECOWAS-Regional Electricity Access Project (Phase 1)

Executing Agency(ies) ECOWAS - Directorate for Energy and Mines

١	VORKS																											
	activity Reference No. /														Draft	Bidding								aluation				
	Description	Loan / Credit No.	Component	Review Type	Method	Market	Procurement								Docur		Specific Pi		Bidding D as Is:		Proposal Su Opening /			rt and	Signed (Contract	Contract C	Completion
		No.				Approach	Process	(Y/N)	(US\$)	Status	Docui	nents	Evaluation	on Report	Justifi	fication	Notice /	invitation	as is	suea	Opening /	Minutes	Aw					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
Г																												

•	OODS																											
	ctivity Reference No. /														Draft	Bidding							Bid Ev					
	Description	Loan / Credit	Component	Review Type	Method	Market		Prequalification							Docur	_	1 "		Bidding D						Signed (Contract	Contract C	ompletion
		No.				Approach	Process	(Y/N)	(US\$)	Status	Docu	ments	Evaluation	n Report	Justif	ication	Notice /	Invitation	as Is	sued	Opening /	Minutes						
																							Aw					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING	SERVICES																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-c	qualification ments	-	ification on Report	Draft Docum Justifi	nent /	Specific Pr Notice / I		Bidding D as Is		Proposal Su Opening /		Bid Eve Repor Recommen Aw	t and	Signed (Contract	Contract C	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRM	ıs																									
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of	Reference			Short List Request for		Request for as Is		Opening of Proposals			ation of	Report a	Evaluation and Draft d Contract	Signed (Contract	Contract C	Completion
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
REAP-ECOWAS PH1 STUD TENDER / Feasibility, design Studies and tender dossier for Phase 1	,		Prior	Quality And Cost- Based Selection	Open - International		0.00	Pending Implementation	2018-12-08		2018-12-29		2019-02-11				2019-03-11		2019-04-10		2019-05-15		2019-06-19		2020-06-18	
REAP-ECOWAS PH1 ENV STUD / Environemental and Social Dtudies - Phase 1	1		Prior	Quality And Cost- Based Selection	Open - International		0.00	Pending Implementation	2018-12-08		2018-12-29		2019-02-11				2019-03-11		2019-04-10		2019-05-15		2019-06-19		2020-06-18	
REAP-ECOWAS PH1 RAP / Resettlement action Plan (RAP) - Phase 1	,		Prior	Quality And Cost- Based Selection	Open - International		0.00	Pending Implementation	2018-12-08		2018-12-29		2019-02-11				2019-03-11		2019-04-10		2019-05-15		2019-06-19		2020-06-18	
REAP-ECOWAS PH2 STUD TENDER / Feasibilitty/Design Studies Phase 2	,		Prior	Quality And Cost- Based Selection	Open - International		0.00	Pending Implementation	2019-02-20		2019-03-13		2019-04-26				2019-05-24		2019-06-23		2019-07-28		2019-09-01		2020-08-31	

INDIVIDUAL CONSULTANTS