

Public Disclosure Authorized

| PACKAGE | DESCRIPTION | Financing Source | Procurement Method | Start Package Preparation | Submit for Owner Review | Review and Provide Comments | Incorporate Owner Comments | Submit For Bank Approval | Bank No Objection (Complete) | Incorporate Financing Comments | Issue For Bid | Bid Due Date | Ident Clarific |
|-------------|---|------------------|---------------------|---------------------------|-------------------------|-----------------------------|----------------------------|--------------------------|------------------------------|--------------------------------|---------------|--------------|----------------|
| PQ-102 | PREQUALIFICATION FOR CIVIL WORKS | Owner | Local | 24-Jun-05 A | 7-Sep-05 A | 5-Oct-05 A | 12-Oct-05 A | | | | 5-Dec-05 A | 30-Jan-06 A | |
| CP-102 ** | CIVIL WORK | Owner | Local | 18-Feb-06 A | 11-May-06 A | 11-Jun-06 A | 25-Jun-06 A | | | | 29-Jun-06 A | 31-Oct-06 A | 21-Nov-06 A |
| CP-103 * | ENVIRONMENTAL MONITORING | NBE | International (ICB) | 21-Feb-07 A | 15-Apr-07 A | 17-May-07 A | 28-May-07 A | | | | 31-May-07 A | 9-Aug-07 A | 13-Nov-07 A |
| CP-104 ** | SWITCHYARD | NEB/WB | International (ICB) | 25-Dec-05 A | 20-Mar-06 A | 30-May-06 A | 8-Jun-06 A | 12-Jun-06 A | 9-Jul-06 A | 16-Jul-06 A | 17-Jul-06 A | 13-Nov-06 A | 4-Dec-06 A |
| CP-105 ** | STEAM GENERATOR | WB | International (ICB) | 10-Jan-06 A | 16-Apr-06 A | 1-May-06 A | 9-May-06 A | 9-May-06 A | 25-May-06 A | 28-May-06 A | 29-May-06 A | 4-Oct-06 A | 19-Oct-06 A |
| CP-106 ** | TURBINE GENERATOR AND CONDENSER | WB | International (ICB) | 13-May-05 A | 23-Aug-05 A | 25-Oct-05 A | 1-Nov-05 A | 1-Nov-05 A | 17-Nov-05 A | | 4-Dec-05 A | 31-May-06 A | 21-Jun-06 A |
| CP-107 * | YARD TANKS | Owner | Local | 2-May-06 A | 25-Jan-07 A | 5-Feb-07 A | 7-Feb-07 A | | | | 11-Feb-07 A | 16-May-07 A | |
| CP-108 * | WRAP-UP INSURANCE | Owner | Local | 25-Jun-05 A | 7-Sep-05 A | 21-Sep-05 A | 28-Sep-05 A | | | | 24-Nov-05 A | 19-Feb-06 A | |
| P0-109 A ** | CWPH PUMPS | WB | International (ICB) | 23-Feb-06 A | 27-Jun-06 A | 4-Jul-06 A | 11-Jul-06 A | 20-Jul-06 A | 17-Aug-06 A | 19-Aug-06 A | 20-Aug-06 A | 5-Nov-06 A | 26-Nov-06 A |
| P0-109 B ** | POWER BLOCK PUMPS | NBE | International (ICB) | 22-Jan-07 A | 21-Mar-07 A | 27-Mar-07 A | 3-Apr-07 A | | | | 15-Apr-07 A | 31-Jul-07 A | 21-Aug-07 A |
| P0-110 * | FEED WATER HEATERS | NBE | International (ICB) | 28-Dec-05 A | 20-Mar-06 A | 30-Mar-06 A | 18-Apr-06 A | 20-Apr-06 A | 31-Jul-06 A | 7-Nov-06 A | 14-Dec-06 A | 15-Mar-07 A | |
| CP-111 * | WATER AND WASTE WATER TREATMENT | NBE | International (ICB) | 24-Apr-06 A | 19-Oct-06 A | 8-Nov-06 A | 20-Nov-06 A | 28-Nov-06 A | 17-Dec-06 A | 18-Dec-06 A | 20-Dec-06 A | 18-Apr-07 A | |
| P0-112 * | CRITICAL PIPING AND VALVES | NBE | International (ICB) | 18-Mar-07 A | 17-Jul-07 A | 24-Jul-07 A | 31-Jul-07 A | | | | 27-Aug-07 A | 5-Nov-07 A | |
| P0-113 * | POWER TRANSFORMERS | NBE | International (ICB) | 15-Aug-06 A | 1-Nov-06 A | 9-Nov-06 A | 23-Nov-06 A | 3-Dec-06 A | 17-Dec-06 A | 18-Dec-06 A | 19-Dec-06 A | 22-Apr-07 A | |
| P0-114 ** | PLANT DISTRIBUTED CONTROL SYSTEMS | NBE | International (ICB) | 4-Aug-06 A | 15-Nov-06 A | 22-Nov-06 A | 29-Nov-06 A | 6-Dec-06 A | 18-Dec-06 A | 20-Dec-06 A | 21-Dec-06 A | 2-Apr-07 A | 28-Apr-07 A |
| CP-117 ** | ELECTRICAL EQUIPMENTS / INSTRUMENT INSTALLATION | NBE | International (ICB) | 29-Aug-06 A | 15-Jan-07 A | 21-Jan-07 A | | 28-Feb-07 A | 11-Mar-07 A | | 19-Mar-07 A | 5-Jul-07 A | 26-Jul-07 A |
| PQ-118 | PREQUALIFICATION FOR MECHANICAL WORKS | | International (ICB) | 1-Jan-06 A | 4-Apr-06 A | 26-Apr-06 A | 3-May-06 A | 11-May-06 A | 11-Jun-06 A | 20-Jun-06 A | 27-Jun-06 A | 22-Aug-06 A | |
| CP-118 ** | MECHANICAL & PIPING INSTALLATION | NBE | International (ICB) | 10-Nov-06 A | 31-Jan-07 A | 18-Feb-07 A | | 22-Mar-07 A | 29-Mar-07 A | | 3-Apr-07 A | 24-Jul-07 A | 14-Aug-07 A |
| P0-122 * | SWITCHGEAR | Owner | Local | 12-Jul-06 A | 8-Oct-06 A | 19-Nov-06 A | 30-Nov-06 A | | | | 7-Dec-06 A | 28-Feb-07 A | |
| CP-123 * | SITE SERVICES | Owner | Local | | | 26-Dec-05 A | 5-Jan-06 A | | | | 19-Jan-06 A | 28-Mar-06 A | |

Public Disclosure Authorized

Note (1)

Any further delay in PO-109B will have the potential to impact CP-118 installation dates.

Khaled,

Here is the ~~order~~ final procurement plan for the Tebbin Power Co in Egypt

The date of the top type which they can put to electronic on the electronic

Thanks
Saugmore

PP 55-64
47-58

Power Plant
 Oil Fired Units
 Schedule

Update

1, 2008

| Owner Approve Modifications from Contractors. | Obtain Responses From Contractors | Envelope A Report | Owner Approval To Open Envelope B | Submit Envelope A Report To The Bank | Bank No objection (Complete) To Open Envelope B | Open Envelope B | Final Recommendation Report | Bank No Objection (Complete) (Selection) | Owner Approval and Select Contractor | Complete Discussion / Draft Contract | Bank No Objection (Complete) (Contract) | Owner Approval | Contract Signing |
|---|-----------------------------------|-------------------|-----------------------------------|--------------------------------------|---|------------------------|-----------------------------|--|--------------------------------------|--------------------------------------|---|--------------------------|----------------------------|
| | | | | | | | 27-Feb-06 A | | 12-Apr-06 A | | | | |
| Nov-06 A | 17-Dec-06 A | 28-Dec-06 A | 10-Jan-07 A | | | 14-Jan-07 A | 14-Feb-07 A | | 26-Feb-07 A | 5-Apr-07 A | | 8-Apr-07 A | 12-Apr-07 A |
| | | | | | | | 27-Sep-07 25-Dec-07 A | | 4-Oct-07 8-Jan-08 A | 1-Nov-07 29-Jan-08 A | | 15-Nov-07 2-Mar-08 A | 12-Jan-08 6-Mar-08 NTP |
| Dec-06 | 16-Jan-07 A | 13-Feb-07 A | 27-Feb-07 A | 13-Feb-07 A | 23-Feb-07 A | 11-Mar-07 A | 3-Apr-07 A | 12-Apr-07 A | 24-Apr-07 A | 31-May-07 A | N.A | N.A | 6-Jun-07 A |
| Oct-06 A | 11-Nov-06 A | 4-Dec-06 A | 13-Jan-07 A | 4-Dec-06 A | 7-Jan-07 A | 14-Jan-07 A | 8-Feb-07 A | 14-Feb-07 A | 15-Mar-07 A | 19-Apr-07 A | N.A | 24-Apr-07 A | 6-May-07 A |
| Jun-06 A | 16-Jul-06 A | 13-Aug-06 A | 17-Aug-06 A | 14-Aug-06 A | 23-Aug-06 A | 31-Aug-06 A | 3-Oct-06 A | 31-Oct-06 A | 8-Nov-06 A | 7-Dec-06 A | 13-Dec-06 A | 17-Dec-06 A | 18-Dec-06 A |
| | | | | | | | 8-Jul-07 12-Jul-07 A | | 15-Jul-07 31-Jul-07 A | 12-Aug-07 22-Aug-07 A | | 26-Aug-07 6-Sep-07 A | 13-Sep-07 4-Oct-07 NTP |
| | | | | | | | 13-Apr-06 A | | 3-May-06 A | 30-May-06 A | | 21-Jun-06 A | 25-Jul-06 A |
| Dec-06 A | 24-Dec-06 A | 25-Jan-07 A | 4-Feb-07 A | | 31-Jan-07 A | 11-Feb-07 A | 5-Mar-07 A | 10-Mar-07 A | 14-Mar-07 A | 30-May-07 A | N.A | N.A | 6-Jun-07 A |
| Aug-07 | 7-Sep-07 | 17-Sep-07 | 24-Sep-07 | | | 1-Oct-07 | 15-Oct-07 | | 22-Oct-07 | 5-Nov-07 | | 19-Nov-07 | 10-Dec-07 |
| Sep-07 A | 16-Sep-07 A | 7-Nov-07 A | 12-Nov-07 A | | | 18-Nov-07 A | 25-Nov-07 A | | 8-Dec-07 A | 31-Jan-08 A | | 2-Mar-08 A | 6-Mar-08 NTP |
| | | | | | | | 10-May-07 A | | 30-May-07 A | 14-Jun-07 A | | 19-Jun-07 A | 15-Jul-07 A |
| | | | | | | | 21-Jun-07 A | | 10-Jul-07 11-Jul-07 A | 7-Aug-07 20-Aug-07 A | | 21-Aug-07 30-Aug-07 A | 1-Sep-07 23-Sep-07 NTP |
| | | | | | | | 24-Dec-07 24-Dec-07 A | | 31-Dec-07 5-Jan-08 A | 28-Jan-08 23-Jan-08 A | | 11-Feb-08 10-Feb-08 A | 24-Feb-08 14-Feb-08 NTP |
| | 6-Dec-07 A | | | | | | 9-Jun-07 A | | 26-Jun-07 A | 12-Jul-07 6-Aug-07 A | | 26-Jul-07 30-Aug-07 A | 14-Aug-07 23-Sep-07 NTP |
| May-07 A | 20-May-07 A | 11-Jun-07 A | 3-Jul-07 A | | | 8-Jul-07 8-Jul-07 A | 17-Jul-07 19-Jul-07 A | | 24-Jul-07 7-Aug-07 A | 14-Aug-07 29-Aug-07 A | | 28-Aug-07 30-Sep-07 A | 10-Sep-07 4-Oct-07 NTP |
| Aug-07 | 12-Aug-07 | 22-Aug-07 | 29-Aug-07 | | | | 5-Sep-07 19-Sep-07 | | 26-Sep-07 24-Oct-07 | 14-Oct-07 | | 7-Nov-07 | 1-Dec-07 |
| Aug-07 A | 30-Aug-07 A | 23-Sep-07 A | 30-Sep-07 A | | | | 4-Oct-07 A 17-Oct-07 A | | 13-Nov-07 A | 6-Dec-07 A | | 6-Jan-08 | 8-Jan-08 NTP |
| | | | | | | | 15-Nov-06 A | 24-Jan-07 A | | | | | |
| Aug-07 | 31-Aug-07 | 10-Sep-07 | 17-Sep-07 | | | 24-Sep-07 | 8-Oct-07 | | 15-Oct-07 | 12-Nov-07 | | 26-Nov-07 | 18-Dec-07 |
| Aug-07 A | 10-Sep-07 A | 25-Oct-07 A | 12-Nov-07 A | | | 18-Nov-07 A | 22-Nov-07 A | | 9-Dec-07 A | 19-Dec-07 A | | 6-Jan-08 | 8-Jan-08 NTP |
| | | | | | | | 14-May-07 A | | 26-May-07 A | 25-Jun-07 A | | 9-Jul-07 | 15-Jul-07 |
| | | | | | | | 29-May-06 A | | 14-Jun-06 A | 13-Jul-06 A | | 3-Jul-07 A | 25-Jul-07 A |
| | | | | | | | | | | | | 12-Jul-06 A | 25-Jul-06 A |

El Tebbin Thermal Power Plant
2 X350 MW Gas / Oil Fired Units
Procurement Schedule
Rev.3
March 13, 2008 Update

| PACKAGE | DESCRIPTION | Financing Source | Procurement Method | Start Package Preparation | Submit for Owner Review | Review and Provide Comments | Incorporate Owner Comments | Submit For Bank Approval | Bank No Objection (Complete) | Incorporate Financing Comments | Issue For Bid | Bid Due Date | Identify Clarifications | Owner approve Clarifications from contractors. | Obtain Responses From Contractors | Envelope A Report | Owner Approval To Open Envelope B | Submit Envelope A Report To The Bank | Bank No objection (Complete) To Open Envelope B | Open Envelope B | Final Recommendation Report | Bank No Objection (Complete) (Selection) | Owner Approval and Select Contractor | Complete Discussion / Draft Contract | Bank No Objection (Complete) (Contract) | Owner Approval | Contract Signing | |
|--------------|---|------------------|---------------------|---------------------------|-------------------------|-----------------------------|----------------------------|--------------------------|------------------------------|--------------------------------|---------------|--------------|-------------------------|--|-----------------------------------|-------------------|-----------------------------------|--------------------------------------|---|-----------------|-----------------------------|--|--------------------------------------|--------------------------------------|---|----------------|------------------|------------|
| PQ-102 | PREQUALIFICATION FOR CIVIL WORKS | Owner | Local | 24-Jun-05 A | 7-Sep-05 A | 5-Oct-05 A | 12-Oct-05 A | | | | 5-Dec-05 A | 30-Jan-06 A | | | | | | | | | 27-Feb-06 A | | 12-Apr-06 A | | | | | |
| CP-102 ** | CIVIL WORK | Owner | Local | 18-Feb-06 A | 11-May-06 A | 11-Jun-06 A | 25-Jun-06 A | | | | 29-Jun-06 A | 31-Oct-06 A | 21-Nov-06 A | 30-Nov-06 A | 17-Dec-06 A | 28-Dec-06 A | 10-Jan-07 A | | | 14-Jan-07 A | 14-Feb-07 A | | 26-Feb-07 A | 5-Apr-07 A | | 8-Apr-07 A | 12-Apr-07 A | |
| CP-103 * | ENVIRONMENTAL MONITORING | NBE | International (ICB) | 21-Feb-07 A | 15-Apr-07 A | 17-May-07 A | 28-May-07 A | | | | 31-May-07 A | 9-Aug-07 | | | | | | | | | 27-Sep-07 | | 4-Oct-07 | 1-Nov-07 | | 15-Nov-07 | 12-Jan-08 | |
| CP-104 ** | SWITCHYARD | NEB\WB | International (ICB) | 25-Dec-05 A | 20-Mar-06 A | 30-May-06 A | 8-Jun-06 A | 12-Jun-06 A | 9-Jul-06 A | 16-Jul-06 A | 17-Jul-06 A | 13-Nov-06 A | 4-Dec-06 A | 27-Dec-06 | 16-Jan-07 A | 13-Feb-07 A | 27-Feb-07 A | 13-Feb-07 A | 23-Feb-07 A | 11-Mar-07 A | 3-Apr-07 A | 12-Apr-07 A | 24-Apr-07 A | 31-May-07 A | N.A | N.A | 6-Jun-07 A | |
| CP-105 ** | STEAM GENERATOR | WB | International (ICB) | 10-Jan-06 A | 16-Apr-06 A | 1-May-06 A | 9-May-06 A | 9-May-06 A | 25-May-06 A | 28-May-06 A | 29-May-06 A | 4-Oct-06 A | 19-Oct-06 A | 23-Oct-06 A | 11-Nov-06 A | 4-Dec-06 A | 13-Jan-07 A | 4-Dec-06 A | 7-Jan-07 A | 14-Jan-07 A | 8-Feb-07 A | 14-Feb-07 A | 15-Mar-07 A | 19-Apr-07 A | N.A | 24-Apr-07 A | 6-May-07 A | |
| CP-106 ** | TURBINE GENERATOR AND CONDENSER | WB | International (ICB) | 13-May-05 A | 23-Aug-05 A | 25-Oct-05 A | 1-Nov-05 A | 1-Nov-05 A | 17-Nov-05 A | | 4-Dec-05 A | 31-May-06 A | 21-Jun-06 A | 28-Jun-06 A | 16-Jul-06 A | 13-Aug-06 A | 17-Aug-06 A | 14-Aug-06 A | 23-Aug-06 A | 31-Aug-06 A | 3-Oct-06 A | 31-Oct-06 A | 8-Nov-06 A | 7-Dec-06 A | 13-Dec-06 A | 17-Dec-06 A | 18-Dec-06 A | |
| CP-107 * | YARD TANKS | Owner | Local | 2-May-06 A | 25-Jan-07 A | 5-Feb-07 A | 7-Feb-07 A | | | | 11-Feb-07 A | 16-May-07 A | | | | | | | | | 8-Jul-07 | | 15-Jul-07 | 12-Aug-07 | | 26-Aug-07 | 13-Sep-07 | |
| CP-108 * | WRAP-UP INSURANCE | Owner | Local | 25-Jun-05 A | 7-Sep-05 A | 21-Sep-05 A | 28-Sep-05 A | | | | 24-Nov-05 A | 19-Feb-06 A | | | | | | | | | 13-Apr-06 A | | 3-May-06 A | 30-May-06 A | | 21-Jun-06 A | 25-Jul-06 A | |
| P0 -109 A ** | CWPH PUMPS | WB | International (ICB) | 23-Feb-06 A | 27-Jun-06 A | 4-Jul-06 A | 11-Jul-06 A | 20-Jul-06 A | 17-Aug-06 A | 19-Aug-06 A | 20-Aug-06 A | 5-Nov-06 A | 26-Nov-06 A | 10-Dec-06 A | 24-Dec-06 A | 25-Jan-07 A | 4-Feb-07 A | | | 31-Jan-07 A | 11-Feb-07 A | 5-Mar-07 A | 10-Mar-07 A | 14-Mar-07 A | 30-May-07 A | N.A | N.A | 6-Jun-07 A |
| P0 -109 B ** | POWER BLOCK PUMPS | NBE | International (ICB) | 22-Jan-07 A | 21-Mar-07 A | 27-Mar-07 A | 3-Apr-07 A | | | | 15-Apr-07 A | 31-Jul-07 | 21-Aug-07 | 28-Aug-07 | 7-Sep-07 | 17-Sep-07 | 24-Sep-07 | | | 1-Oct-07 | 15-Oct-07 | | 22-Oct-07 | 5-Nov-07 | | 19-Nov-07 | 10-Dec-07 | |
| P0 -110 * | FEED WATER HEATERS | NBE | International (ICB) | 28-Dec-05 A | 20-Mar-06 A | 30-Mar-06 A | 18-Apr-06 A | 20-Apr-06 A | 31-Jul-06 A | 7-Nov-06 A | 14-Dec-06 A | 15-Mar-07 A | | | | | | | | | 10-May-07 A | | 30-May-07 A | 14-Jun-07 A | | 19-Jun-07 A | 15-Jul-07 | |
| CP-111 * | WATER AND WASTE WATER TREATMENT | NBE | International (ICB) | 24-Apr-06 A | 19-Oct-06 A | 8-Nov-06 A | 20-Nov-06 A | 28-Nov-06 A | 17-Dec-06 A | 18-Dec-06 A | 20-Dec-06 A | 18-Apr-07 A | | | | | | | | | 21-Jun-07 A | | 10-Jul-07 | 7-Aug-07 | | 21-Aug-07 | 1-Sep-07 | |
| P0 -112 * | CRITICAL PIPING AND VALVES | NBE | International (ICB) | 18-Mar-07 A | 17-Jul-07 | 24-Jul-07 | 31-Jul-07 | | | | 27-Aug-07 | 5-Nov-07 | | | | | | | | | 24-Dec-07 | | 31-Dec-07 | 28-Jan-08 | | 11-Feb-08 | 24-Feb-08 | |
| P0 -113 * | POWER TRANSFORMERS | NBE | International (ICB) | 15-Aug-06 A | 1-Nov-06 A | 9-Nov-06 A | 23-Nov-06 A | 3-Dec-06 A | 17-Dec-06 A | 18-Dec-06 A | 19-Dec-06 A | 22-Apr-07 A | | | | | | | | | 9-Jun-07 A | | 26-Jun-07 A | 12-Jul-07 | | 26-Jul-07 | 14-Aug-07 | |
| P0 -114 ** | PLANT DISTRIBUTED CONTROL SYSTEMS | NBE | International (ICB) | 4-Aug-06 A | 15-Nov-06 A | 22-Nov-06 A | 29-Nov-06 A | 6-Dec-06 A | 18-Dec-06 A | 20-Dec-06 A | 21-Dec-06 A | 2-Apr-07 A | 28-Apr-07 A | 2-May-07 A | 20-May-07 A | 11-Jun-07 A | 3-Jul-07 A | | | 8-Jul-07 | 17-Jul-07 | | 24-Jul-07 | 14-Aug-07 | | 28-Aug-07 | 10-Sep-07 | |
| CP-117 ** | ELECTRICAL EQUIPMENTS / INSTRUMENT INSTALLATION | NBE | International (ICB) | 29-Aug-06 A | 15-Jan-07 A | 21-Jan-07 A | | 28-Feb-07 A | 11-Mar-07 A | | 19-Mar-07 A | 5-Jul-07 A | 26-Jul-07 | 2-Aug-07 | 12-Aug-07 | 22-Aug-07 | 29-Aug-07 | | | 5-Sep-07 | 19-Sep-07 | | 26-Sep-07 | 24-Oct-07 | | 7-Nov-07 | 1-Dec-07 | |
| PQ-118 | PREQUALIFICATION FOR MECHANICAL WORKS | | International (ICB) | 1-Jan-06 A | 4-Apr-06 A | 26-Apr-06 A | 3-May-06 A | 11-May-06 A | 11-Jun-06 A | 20-Jun-06 A | 27-Jun-06 A | 22-Aug-06 A | | | | | | | | | 15-Nov-06 A | 24-Jan-07 A | | | | | | |
| CP-118 ** | MECHANICAL & PIPING INSTALLATION | NBE | International (ICB) | 10-Nov-06 A | 31-Jan-07 A | 18-Feb-07 A | | 22-Mar-07 A | 29-Mar-07 A | | 3-Apr-07 A | 24-Jul-07 | 14-Aug-07 | 21-Aug-07 | 31-Aug-07 | 10-Sep-07 | 17-Sep-07 | | | 24-Sep-07 | 8-Oct-07 | | 15-Oct-07 | 12-Nov-07 | | 26-Nov-07 | 18-Dec-07 | |
| P0 -122 * | SWITCHGEAR | Owner | Local | 12-Jul-06 A | 8-Oct-06 A | 19-Nov-06 A | 30-Nov-06 A | | | | 7-Dec-06 A | 28-Feb-07 A | | | | | | | | | 14-May-07 A | | 26-May-07 A | 25-Jun-07 A | | 9-Jul-07 | 15-Jul-07 | |
| CP -123 * | SITE SERVICES | Owner | Local | | | 26-Dec-05 A | 5-Jan-06 A | | | | 19-Jan-06 A | 28-Mar-06 A | | | | | | | | | 29-May-06 A | | 14-Jun-06 A | 13-Jul-06 A | | 12-Jul-06 A | 25-Jul-06 A | |