Implementation Status & Results Egypt, Arab Republic of EG-EL TEBBIN POWER (P091945)

Operation Name: EG-EL TEBBIN	POWER (P091945)	Project S	age: Implementation	Seq.No: 12	Status: ARCHIVED	Last Modified Date: 09-Jun-20
	Country: Egy	pt, Arab Republic of	Approval FY	2006		
Product Line: IBRD/IDA	Region: MID	DLE EAST AND NORTH AF	RICA Lending Inst	rument: Specifi	c Investment Loan	
Implementing Agency(ies): Egyptia	n Electricity Holding Company					
	In Electricity melaning company					
Key Dates Board Approval Date 16-Feb-200		∋ 30-Apr-2011 P	lanned Mid Term Review Da	ie	Last Archiv	ed ISR Date 04-Jan-2011

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The project development objectives are to: (i) assist the GOE in enhancing the provision of energy supply in a sustainable manner, through investment in new generation capacity, and (ii) help the GOE strengthen sector performance by engaging in policy dialogue and supporting measures aimed at improving financial performance, the functions of the regulator and energy efficiency. Input would also be provided to the development of the legal framework for the sector.

Has the Project Development Objective been changed since Board Approval of the Project?

○ Yes ● No

Component(s)

Component Name	Component Cost
Investment in new generation capacity	259.60
Technical Assistance Component	0.20

Overall Ratings

	Previous Rating	Current Rating
Progress towards achievement of PDO	Satisfactory	Satisfactory
Overall Implementation Progress (IP)	Satisfactory	Satisfactory
Overall Risk Rating		

Implementation Status Overview

Construction and commissioning of El-Tebbin power plant has been completed and the plant has been in commercial operation since late summer 2010. The plant has also successfully passed performance tests. The closing date was extended for 6 month from April 30 2011 to October 30 2011 to allow for finalizing of spare parts.

Results

Project Development Objective Indicators			
Indicator	Baseline	Current	End Target
Indicator Name	Value	Value	Value
Increase in total generating capacity (MW)	18,117 MW	26,974	26,679 MW by the end of the
	Date	Date	project
	15-Sep-2005	08-Jun-2011	Date
Type Unit of Measure	Comment	Comment	30-Oct-2011
Custom Indicator Text			Comment
Indicator	Baseline	Current	End Target
Indicator Name	Value	Value	Value
Debt service coverage ratio	1.4	1.4	greater than or equal to 1.4 by the
	Date	Date	end of the project
	15-Sep-2005	08-Jun-2011	Date
Type Unit of Measure	Comment	Comment	30-Oct-2011
Custom Indicator Text			Comment
Indicator	Baseline	Current	End Target
Indicator Name	Value	Value	Value
EEHC current ratio	0.5	0.6	greater than or equal to 1.0 by the
	Date	Date	end of the project
	15-Sep-2005	09-Jun-2011	Date
Type Unit of Measure	Comment	Comment	30-Oct-2011
Custom Indicator Text			Comment


Public Disclosure Copy

Intermediate Result	s Indicators				
Indicator		Baseline	Current	End Target	
Indicator Name		Value	Value	Value	
EI-Tebbin power plant is operational with net capacity of 700 MW		V	700	700 MW	
		Date	Date	Date	
			08-Jun-2011	30-Oct-2011	
Гуре	Unit of Measure	Comment	Comment	Comment	
Custom Indicator	Text				

Indicator		Baseline	Current	End Target	
Indicator Name		Value	Value	Value	
Enhanced contributio	on by the regulator to design and apply pricir	Date	Date 16-Dec-2010	Study on the design and application of time of use tariffs and a reviewof the tariff structure carried out	
Туре	Unit of Measure	Comment	Comment	Date	
Custom Indicator	Text			30-Oct-2011	
				Comment	
Indicator		Baseline	Current	End Target	
Indicator Name		Value	Value	Value	
Energy efficiency - b Type Custom Indicator	etter ability to manage peak load Unit of Measure Text	Date Comment	Date 16-Dec-2008 Comment	Load management program is designed based on patterns and use by industrial and large commercial users and feasibility of interruptability scheme is assessed.	
				Date 31-Oct-2010 Comment	

Data on Financial Performance (as of 27-May-2011)

Financial Agre	ement(s) Key Dates								
Project	Loan No.	Status	Status		Signing Date	Ef	fectiveness Date	Closing Date	
P091945	IBRD-73590	Effective	Effective		006 02-Mar-2006		6 23-Aug-2006		1
Disbursement	s (in Millions)								
Project	Loan No.	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed
P091945	IBRD-73590	Effective	USD	259.60	259.60	0.00	232.84	26.76	90.00



Key Decisions Regarding Implementation

The project is progressing satisfactorily.

Restructuring History

Level two Approved on 10-Dec-2009, Level two Approved on 20-Apr-2011

Related Projects