

PROCUREMENT PLAN
General Information
Country:
Project ID:
Project Name:
Loan / Credit No:
Escalating Agency(ies):

India

Bank: / Approval Date of the Original Procurement Plan: 2016-08-01
Revised Plan Date(s): (comma delineated, leave blank if none) 2016-08-08

P154847
Andhra Pradesh Disaster Recovery Project
IDA / 56940
Eastern Power Distribution Company of A.P.Limited

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APEPDCI-212-CW-RFB / UG cable network in VSP city Package-4	IDA / 56940	Resilient electrical network	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		19,000,000.00	0.00	Pending Implementation					2016-11-07		2016-11-12				2016-12-24		2017-03-08		2017-04-12		2018-10-09	
IN-APEPDCI-208-CW-RFB / UG Cable network in VSP city Package-1	IDA / 56940	Resilient electrical network	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		37,297,000.00	0.00	Pending Implementation					2016-08-21		2016-08-26				2016-10-07		2016-12-20		2017-01-24		2018-07-23	
IN-APEPDCI-210-CW-RFB / UG Cabling network in VSP city Package-2	IDA / 56940	Resilient electrical network	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		38,234,000.00	0.00	Pending Implementation					2016-10-09		2016-10-14				2016-11-25		2017-02-07		2017-03-14		2018-09-10	
IN-APEPDCI-211-CW-RFB / UG cable network in VSP city Package-3	IDA / 56940	Resilient electrical network	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		24,967,000.00	0.00	Pending Implementation					2016-10-09		2016-10-14				2016-11-25		2017-02-07		2017-03-14		2018-09-10	

GOODS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APEPDCI-214-GO-RFQ / Procurement of Office Equipment for APEPDCI, RJU	IDA / 56940	Project implementation support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation							2016-09-03								2016-10-29		2017-04-27	
IN-APEPDCI-215-GO-RFQ / Procurement of furniture, AC and other furnishings for RJU	IDA / 56940	Project implementation support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation							2016-09-03								2016-10-29		2017-04-27	
IN-APEPDCI-213-GO-RFB / Procurement of Cable Fault Locator Van	IDA / 56940	Resilient electrical network	Post	Request for Bids	Open - National	Single Stage - Two Envelope		500,000.00	0.00	Pending Implementation					2017-04-09		2017-04-14				2017-05-26		2017-08-08		2017-09-12		2018-03-11	

NON CONSULTING SERVICES																												
Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APEPDCI-216-NC-RFQ / Hiring of Employment Agency for non-consulting services	IDA / 56940	Project implementation support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		200,000.00	0.00	Pending Implementation							2016-08-27								2016-10-22		2018-10-21	

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APEPDCI-218-CS-QCBS / Hiring of Consulting Firm for Internal Auditor	IDA / 56940	Project implementation support	Post	Quality And Cost-Based Selection	Open - National		200,000.00	0.00	Pending Implementation	2016-12-14		2017-01-04		2017-02-17				2017-03-17		2017-04-16		2017-05-21		2017-06-25		2018-12-24	
IN-APEPDCI-220-CS-QCBS / Hiring of Project Management Consultancy Firm for UG Cable works	IDA / 56940	Project implementation support	Post	Quality And Cost-Based Selection	Open - International		1,200,000.00	0.00	Pending Implementation	2016-08-29		2016-09-19		2016-11-02				2016-11-30		2016-12-30		2017-02-03		2017-03-10		2018-03-10	
IN-APEPDCI-520-CS-QCBS / Selection of Environmental Consulting Firm for UG Cable Project	IDA / 56940	Project implementation support	Post	Quality And Cost-Based Selection	Open - National		200,000.00	0.00	Pending Implementation	2016-07-25		2016-08-15		2016-09-28				2016-10-26		2016-11-25		2016-12-30		2017-02-03		2017-12-02	

INDIVIDUAL CONSULTANTS																			
Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APEPDCI-539-CS-CDS / Selection of Consulting Firm for preparation of DPR for UG Cable Project	IDA / 56940	Project implementation support	Post	Direct Selection	Direct		200,000.00	0.00	Pending Implementation	2016-07-26		2016-08-05				2016-10-09		2018-04-08	