

PROCUREMENT PLAN Vietnam : Can Tho Urban Development and Resilience**General Information**

Country: Vietnam **Bank / Approval Date of the Original Procurement Plan:** 2016-08-15
Project ID: P152851 **Revised Plan Date(s): (comma delineated, leave blank if none)** 2016-08-22
Project Name: Can Tho Urban Development and Resilience **GPN Date:** 2016-08-10
Loan / Credit No.: IDA / 57750, IBRD / 85980
Executing Agency(ies): Can Tho PMU for ODA funded Construction and Investment Projects

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CT3 PW 1 11 / Improving Water Drainage system at Central area in Ninh Kieu District	DA / 57790	Flood risk management, and environmental sanitation	Post	Request for Bids	Open - National	Single Stage - One Envelope		7,812,100.00	0.00	Pending Implementation					2017-03-15		2017-04-19					2017-05-19		2017-07-03		2017-09-01		2019-01-29
CT3 PW 1 10 / Improving and upgrading the infrastructure of Hoang Quoc Viet Street	DA / 57790	Flood risk management, and environmental sanitation	Post	Request for Bids	Open - National	Single Stage - One Envelope		6,528,500.00	0.00	Pending Implementation					2017-01-03		2017-03-07					2017-04-06		2017-05-21		2017-07-20		2018-10-18
CT3 PW 1 9 / Construction of Heng Bang Water Lock	DA / 57790	Flood risk management, and environmental sanitation	Post	Request for Bids	Open - National	Single Stage - One Envelope		6,762,200.00	0.00	Pending Implementation					2017-07-03		2017-09-05					2017-10-05		2017-11-20		2018-01-17		2019-07-16
CT3 PW 1 7 / Construction of side sluice gates on route connection with Cach Mang Thang B Street to Provincial road 918	DA / 57790	Flood risk management, and environmental sanitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		6,041,900.00	0.00	Pending Implementation					2016-10-04		2016-12-06					2017-01-05		2017-02-19		2017-04-20		2018-08-18
CT3 PW 1 6 / Construction of side sluice gates on route at the rear of Can Tho River revetment	DA / 57790	Flood risk management, and environmental sanitation	Post	Request for Bids	Open - National	Single Stage - One Envelope		2,385,200.00	0.00	Pending Implementation					2017-03-29		2017-05-31					2017-06-30		2017-08-14		2017-10-13		2019-02-10
CT3 PW 1 5 / Construction of Dau Sau Water Lock	DA / 57790	Flood risk management, and environmental sanitation	Post	Request for Bids	Open - National	Single Stage - One Envelope		6,659,300.00	0.00	Pending Implementation					2017-03-31		2017-06-02					2017-07-03		2017-08-17		2017-10-16		2019-03-15
CT3 PW 1 4 / Construction of the park at the rear of Can Tho River Revetment	BRD / 85980	Flood risk management, and environmental sanitation	Post	Request for Bids	Open - National	Single Stage - One Envelope		2,846,400.00	0.00	Pending Implementation					2017-09-29		2017-12-01					2017-12-29		2018-02-12		2018-04-13		2019-05-13
CT3 PW 1 3 / Construction of the Can Tho River Revetment, road at the rear of revetment from Km 4+00 to Km 4+00 (based on the station of the revetment)	BRD / 85980	Flood risk management, and environmental sanitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		15,872,180.00	0.00	Pending Implementation					2017-03-01		2017-05-03					2017-06-02		2017-07-17		2017-09-15		2019-02-12
CT3 PW 1 2 / Construction of the Can Tho River Revetment, road at the rear of revetment from Km 2+00 to Km 4+00 (based on the station of the revetment)	BRD / 85980	Flood risk management, and environmental sanitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		14,833,810.00	0.00	Pending Implementation					2017-03-01		2017-05-03					2017-06-02		2017-07-17		2017-09-15		2019-02-12
CT3 PW 1 1 / Construction of the Can Tho River Revetment, road at the rear of revetment from Km 0+00 to Km 2+00 (based on the station of the revetment)	BRD / 85980	Flood risk management, and environmental sanitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		14,833,810.00	0.00	Pending Implementation					2017-03-01		2017-05-03					2017-06-02		2017-07-17		2017-09-15		2019-02-12
CT3 PW 2 1 / Construction of Quang Trung Bridge, module 2 and extension of the span of module 1 and reinforcement of existing bridge, lighting system and architecture rehabilitation of the Quang Trung Bridge, approach roads at the both sides of the Bridge	BRD / 85980	Spatial planning platform and financial and social protection instruments	Prior	Request for Bids	Open - National	Single Stage - One Envelope		16,872,300.00	0.00	Pending Implementation					2016-10-14		2016-12-16					2017-01-16		2017-03-02		2017-05-01		2019-02-25
CT3 PW 2 3 / Construction of the parallel road form Tran Hoang Na street to the IC3 intersection and approach road from intersection to the bus station including the intersection with NH1A	BRD / 85980	Spatial planning platform and financial and social protection instruments	Post	Request for Bids	Open - National	Single Stage - One Envelope		8,081,800.00	0.00	Pending Implementation					2016-10-04		2016-12-06					2017-01-05		2017-02-20		2017-04-20		2018-08-18
CT3 PW 2 4 / Construction of Tran Hoang Na Bridge	BRD / 85980	Spatial planning platform and financial and social protection instruments	Prior	Request for Bids	Open - International	Single Stage - One Envelope		21,891,000.00	0.00	Pending Implementation					2017-03-15		2017-05-17					2017-07-17		2017-09-15		2017-11-13		2020-03-12
CT3 PW 2 5 / Construction of connection road CMT8 to Provincial road 918	BRD / 85980	Spatial planning platform and financial and social protection instruments	Prior	Request for Bids	Open - National	Single Stage - One Envelope		16,012,000.00	0.00	Pending Implementation					2016-10-14		2016-12-16					2017-01-16		2017-03-01		2017-04-28		2018-06-27
CT3 PW 2 7 / Construction An Binh Resettlement Site for Phase 1	DA / 57790	Spatial planning platform and financial and social protection instruments	Prior	Request for Bids	Open - National	Single Stage - One Envelope		5,471,240.00	0.00	Pending Implementation					2016-09-01		2016-11-03					2016-12-02		2017-01-17		2017-03-18		2017-11-13
CT3 PW 1 8 / Construction of Cai Xhe Water Lock	DA / 57790	Flood risk management, and environmental sanitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		12,766,000.00	0.00	Pending Implementation					2017-04-14		2017-06-16					2017-07-16		2017-08-30		2017-10-29		2019-06-26
CT3 PW 2 2 / Construction of Tran Hoang Na road from Nguyen Van Cu road to Tran Hoang Na Bridge	BRD / 85980	Spatial planning platform and financial and social protection instruments	Prior	Request for Bids	Open - National	Single Stage - One Envelope		10,927,100.00	0.00	Pending Implementation					2016-10-27		2016-12-29					2017-02-06		2017-03-23		2017-05-14		2018-09-11

GOODS																													
Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CT3 CS TV03 / Construction supervision and contract management Consultant for of Resettlement area phase 1 (CT3-PW-2.7)	IDA / 5790	Spatial planning platform and financial and social protection instruments	Prior	Consultant Qualification Selection	Open - National		175,500.00	0.00	Pending Implementation	2016-10-24	2016-11-01	2016-12-26										2017-02-16	2017-04-03	2018-01-27			
CT3 CS TV01 / Construction Supervision and contract management Consultant for packages under Component 1 (Can Tho River Revestment; CT3-PW-1.1, CT3-PW-1.2, CT3-PW-1.3, CT3-PW-1.4, CT3-PW-1.5, CT3-PW-1.6, CT3-PW-1.8 and CT3-PW-1.9)	IDA / 5790	Flood risk management, and environmental sanitation	Prior	Quality And Cost-Based Selection	Open - International		3,804,300.00	0.00	Pending Implementation	2016-07-15	2016-07-20	2016-10-13						2016-12-13		2017-01-24		2017-02-20	2017-05-05	2019-07-04			
CT3 CS TV04 / Consulting service for monitoring and evaluation on implementation of project Consultancy	IDA / 5790	Flood risk management, and environmental sanitation Spatial planning platform and financial and social protection instruments Urban corridor development	Post	Consultant Qualification Selection	Open - National		150,000.00	0.00	Pending Implementation	2016-08-24	2016-09-01	2016-10-27										2016-12-17	2017-02-06	2022-02-05			
CT3 CS TV05 / Independent consultant for monitoring environment on project	IDA / 5790	Flood risk management, and environmental sanitation Spatial planning platform and financial and social protection instruments	Post	Consultant Qualification Selection	Open - National		200,000.00	0.00	Pending Implementation	2016-10-13	2016-10-21	2016-12-16										2017-02-06	2017-03-22	2021-10-21			
CT3 CS TV06 / Independent consultant for resettlement supervision on project	IDA / 5790	Flood risk management, and environmental sanitation Spatial planning platform and financial and social protection instruments	Post	Consultant Qualification Selection	Open - National		150,000.00	0.00	Pending Implementation	2016-08-24	2016-08-31	2016-10-26										2016-12-16	2017-02-06	2021-02-05			
CT3 CS TV07 / Independent Consultant for auditing	IDA / 5790	Flood risk management, and environmental sanitation Spatial planning platform and financial and social protection instruments Urban corridor development	Prior	Consultant Qualification Selection	Open - National		250,000.00	0.00	Pending Implementation	2016-08-29	2016-09-05	2016-10-31										2016-12-21	2017-02-06	2020-01-31			
CT3 CS TV11 / Construction Supervision and contract management Consultant for packages of improving and upgrading the infrastructure of Hoang Quoc Viet Street and Improving Water Drainage system at Central area in Ninh Khai District; CT3-PW-1.10, CT3-PW-1.11.	IDA / 5790	Flood risk management, and environmental sanitation	Prior	Consultant Qualification Selection	Open - National		295,800.00	0.00	Pending Implementation	2017-02-06	2017-02-13	2017-04-10										2017-05-24	2017-07-10	2019-05-06			
CT3 CS TV12 / Assistant technical (TA) for doing Bidding documents and Bid evaluation for all packages under the procurement plan for the first 18 months and Bidding documents for Phase 2	IDA / 5790	Flood risk management, and environmental sanitation Spatial planning platform and financial and social protection instruments Urban corridor development	Prior	Consultant Qualification Selection	Open - National		280,000.00	0.00	Pending Implementation	2016-07-24	2016-07-31	2016-12-16										2017-05-23	2017-07-23	2019-07-23			
CT3 CS TV13 / Consultant of communication on the project.	IDA / 5790	Urban corridor development	Post	Consultant Qualification Selection	Open - National		94,000.00	0.00	Pending Implementation	2016-07-24	2016-07-31	2016-12-18										2017-05-23	2017-07-23	2019-01-18			
CT3 CS TV02 / Construction Supervision and contract management Consultant for packages under Component 2 and tide sluice gates on route connection with Cach Mang Thang 8 Street to Provincial road 919 (CT3-PW-2.1, CT3-PW-2.2, CT3-PW-2.3, CT3-PW-2.4, CT3-PW-2.5 and CT3-P	IDA / 5790	Flood risk management, and environmental sanitation Spatial planning platform and financial and social protection instruments	Prior	Quality And Cost-Based Selection	Open - International		3,381,800.00	0.00	Pending Implementation	2016-07-15	2016-07-21	2016-10-13						2016-11-10		2016-12-22		2017-02-20	2017-04-20	2020-04-19			

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual