The World Bank MA- Noor Ouarzazate Concentrated Solar Power Project (P131256)

MA- Noor Ouarzazate Concentrated Solar Power Project (P131256)

MIDDLE EAST AND NORTH AFRICA | Morocco | Energy & Extractives Global Practice | IBRD/IDA | Investment Project Financing | FY 2015 | Seq No: 2 | ARCHIVED on 16-Nov-2015 | ISR20775 |

Implementing Agencies: MASEN

Key Dates

Key Project Dates

Bank Approval Date:30-Sep-2014
Planned Mid Term Review Date:16-Jan-2017
Original Closing Date:30-Jun-2020

Effectiveness Date:05-May-2015
Actual Mid-Term Review Date:-Revised Closing Date:30-Jun-2020

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The PDO is to increase (a) installed capacity (megawatt) and (b) electricity output (megawatt-hour), especially during peak hours, of the Noor-Ouarzazate Solar Complex.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

Components

Name

Public Disclosure Authorized

Component 1- Financing for the Initial Investment:(Cost \$2377.00 M)

Component 2- Cost Mitigation Mechanism:(Cost \$299.00 M)

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	Satisfactory	Satisfactory
Overall Implementation Progress (IP)	Satisfactory	Satisfactory
Overall Risk Rating		Moderate

Implementation Status and Key Decisions

Project implementation is progressing well. The Project legal agreements were signed on December 19, 2014, and became effective on May 5, 2015. Conditions to disbursements were fulfilled in September 2015, and first disbursement from both CTF and IBRD loans are expected by the end of October 2015. In order to avoid delays in the plants' construction schedule, the private sponsors that will build, own, and operate the plant commenced construction of the plants on schedule in July 2015 using equity funding, and the financing package will be rebalanced to maintain the agreed gearing ratio of 80:20 once debt begins to flow from IFIs by the end of October.

Risks

Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance			Low
Macroeconomic			Substantial
Sector Strategies and Policies			Moderate
Technical Design of Project or Program			Moderate
Institutional Capacity for Implementation and Sustainability			Moderate
Fiduciary			Moderate
Environment and Social			Moderate
Stakeholders			Substantial
Other			
Overall			Moderate

Results

Project Development Objective Indicators

▶ Generation Capacity of Renewable Energy (other than hydropower) constructed (Megawatt, Core)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	250.00
Date	30-Jun-2014	16-Mar-2015	16-Mar-2015	30-Jun-2019

	Baseline	Actual (Previous)	Actual (Current)	End Target
/alue	0.00	0.00	0.00	250.00
Date	30-Jun-2014	16-Mar-2015	16-Mar-2015	30-Jun-2019
Progress of constru	oction of Noor II (Percentage, Custo	om Supplement)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00			100.00
Progress of constru	action of Noor III (Percentage, Cust	tom Supplement)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	Baseline 0.00	Actual (Previous)	Actual (Current)	End Target
Value				
	0.00			
	0.00			
Noor-Ouarzazate C	0.00 Complex electricity sales (Gigawatt	 -hour (GWh), Custom)	-	100.00
Noor-Ouarzazate C	0.00 Complex electricity sales (Gigawatt-Baseline	 -hour (GWh), Custom) Actual (Previous)	Actual (Current)	100.00 End Target
Noor-Ouarzazate C Value	0.00 Complex electricity sales (Gigawatt-Baseline 0.00		Actual (Current)	100.00 End Target 1300.00
Noor-Ouarzazate C Value Date	0.00 Complex electricity sales (Gigawatt-Baseline 0.00		Actual (Current) 0.00 16-Mar-2015	100.00 End Target 1300.00
Noor-Ouarzazate C Value Date	0.00 Complex electricity sales (Gigawatt-Baseline 0.00 30-Jun-2014		Actual (Current) 0.00 16-Mar-2015	100.00 End Target 1300.00
Noor-Ouarzazate C Value Date	0.00 Complex electricity sales (Gigawatt-Baseline 0.00 30-Jun-2014		Actual (Current) 0.00 16-Mar-2015	100.00 End Target 1300.00
Value Date	0.00 Complex electricity sales (Gigawatt-Baseline 0.00 30-Jun-2014		Actual (Current) 0.00 16-Mar-2015	100.00 End Ta 1300.0

Date	30-Jun-2014	16-Mar-2015	16-Mar-2015	30-Jun-2019

	Baseline	Actual (Previous)	Actual (Current)	End Target
/alue	0.00	0.00	0.00	700000.00
Date	30-Jun-2014	16-Mar-2015	16-Mar-2015	30-Jun-2019
	Baseline	Actual (Previous)	Actual (Current)	End Target
/alue	0.00	Actual (Previous) 0.00	Actual (Current) 0.00	1100000.00
Date	0.00	0.00	0.00	1100000.00
Value Date Female beneficiari	0.00 30-Jun-2014	0.00	0.00	1100000.00

Overall Comments

Intermediate Results Indicators

▶ Transaction financial close (Yes/No, Custom)							
	Baseline	Actual (Previous)	Actual (Current)	End Target			
Value	N	N	Υ	Υ			
Date	30-Jun-2014	16-Mar-2015	22-May-2015	30-Jun-2019			

BaselineActual (Previous)Actual (Current)Value0.000.00	▶ Private Capital Mobilized (Amount(USD), Core)								
	End Target								
	200000000.00								
Date 30-Jun-2014 16-Mar-2015 16-Mar-2015	30-Jun-2019								

e plant (Yes/No, Custom)			
Baseline	Actual (Previous)	Actual (Current)	End Target
N	N	Υ	Υ
30-Jun-2014	16-Mar-2015	31-Jul-2015	30-Jun-2019
	Baseline	N N	Baseline Actual (Previous) Actual (Current) N N Y

► Commissioning of the plant (Yes/No, Custom)							
Baseline	Actual (Previous)	Actual (Current)	End Target				
N	N	N	Υ				
30-Jun-2014	16-Mar-2015	16-Mar-2015	30-Jun-2019				
	Baseline N	Baseline Actual (Previous) N N	Baseline Actual (Previous) Actual (Current) N N N				

Overall Comments

Data on Financial Performance


Disbursements (by loan)

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	Disbu	ırsed
P131256	IBRD-84400	Effective	USD	400.00	400.00	0.00	16.88	382.97		4%
P131256	TF-17509	Effective	USD	119.00	119.00	0.00	119.00	0.00	1	100%

Key Dates (by loan)

Project	Loan/Credit/TF	Status	Approval Date	Signing Date	Effectiveness Date	Orig. Closing Date	Rev. Closing Date
P131256	IBRD-84400	Effective	30-Sep-2014	19-Dec-2014	05-May-2015	30-Jun-2020	30-Jun-2020
P131256	TF-17509	Effective	30-Sep-2014	19-Dec-2014	05-May-2015	30-Jun-2020	30-Jun-2020

Cumulative Disbursements



Restructuring History

Level 2 Approved on 11-Aug-2015

Related Project(s)

There are no related projects.