

Implementation Status & Results

China

China GEF City Cluster Eco-Transport Project (P121263)

Operation Name: China GEF City Cluster Eco-Transport Project (P121263)		Project Stage: Implementation	Seq.No: 2	Status: ARCHIVED	Archive Date: 23-Apr-2013
Country: China		Approval FY: 2012			
Product Line:Global Environment Project		Region: EAST ASIA AND PACIFIC		Lending Instrument: Specific Investment Loan	
Implementing Agency(ies): Ministry of Transport					

Key Dates

Board Approval Date	29-Mar-2012	Original Closing Date	30-Jun-2015	Planned Mid Term Review Date	31-Dec-2013	Last Archived ISR Date	16-Jun-2012
Effectiveness Date	20-Jun-2012	Revised Closing Date	30-Jun-2015	Actual Mid Term Review Date			

Global Environmental Objectives

Global Environmental Objective (from Project Appraisal Document)

To support the Government of China in enhancing transport efficiency, saving energy, and reducing CO2 emissions through multi-modal transport integration in city clusters.

Has the Project Development Objective been changed since Board Approval of the Project?

☐ Yes ☒ No

Component(s)

Component Name	Component Cost
A: China City Cluster Eco-Transport Development Strategic Planning	2.25
B: Pilot Demonstration in CZT City Cluster	1.30
C: Capacity Building	0.95
D: Project Management	0.30

Overall Ratings

	Previous Rating	Current Rating
Progress towards achievement of GEO	Satisfactory	Satisfactory
Overall Implementation Progress (IP)	Satisfactory	Satisfactory
Overall Risk Rating	Moderate	Moderate

Implementation Status Overview

The project is at the early stage of implementation. Project activities are currently focused on procurement. The project is going well and it's on track to achieve its global environmental objective.

Locations

Country	First Administrative Division	Location	Planned	Actual
China	Hunan Province	Zhuzhou		✓
China	Hunan Province	Xiangtan		✓
China	Hunan Province	Changsha		✓

Results

Global Environmental Objective Indicators

Indicator Name	Core	Unit of Measure		Baseline	Current	End Target
Integrated eco-transport strategic planning guidelines and multi-modal passenger terminal design guidelines developed and adopted by MOT	<input type="checkbox"/>	Text	Value	Noy yet exist	TA under procurement	Endorsement by MOT
			Date	31-May-2012	22-Mar-2013	30-Jun-2015
			Comments			
Annual transport CO2 emissions of local trips via the two project terminals at least 5% lower than BAU scenario	<input type="checkbox"/>	Percentage	Value	0.00	0.00	5.00
			Date	31-May-2012	22-Mar-2013	30-Jun-2015
			Comments		Not yet due	
Level of passenger satisfaction for the use of multi-modal terminals for pilot demonstration reported as higher than similar facilities around the country	<input type="checkbox"/>	Text	Value	Not yet available	Not yet due	
			Date	31-May-2012	22-Mar-2013	30-Jun-2015
			Comments	To be established during the early stage of implementation, in 2013.		To be determined after the baseline is established, in 2013.

Intermediate Results Indicators

Indicator Name	Core	Unit of Measure		Baseline	Current	End Target
Eco-transport development strategies for city clusters proposed	<input type="checkbox"/>	Text	Value	Not yet proposed	Under procurement	Completed
			Date	31-May-2012	22-Mar-2013	30-Jun-2015
			Comments			
Technical guidelines for integrated eco-transport planning for city clusters prepared	<input type="checkbox"/>	Text	Value	Not yet available	TA under procurement	Completed
			Date	31-May-2012	22-Mar-2013	30-Jun-2015
			Comments			
Technical guidelines for multi-modal passenger terminals prepared	<input type="checkbox"/>	Text	Value	Not yet available	TA under procurement	Completed
			Date	31-May-2012	22-Mar-2013	30-Jun-2015
			Comments			

M&E methodologies established and used for measuring energy savings and CO2 emission reduction	<input type="checkbox"/>	Text	Value	Not yet created	TA under procurement	Completed and used
			Date	31-May-2012	22-Mar-2013	30-Jun-2015
			Comments			
CZT Comprehensive Transport Integration Implementation Plan prepared	<input type="checkbox"/>	Text	Value	Not yet prepared	TA under procurement	Completed
			Date	31-May-2012	22-Mar-2013	30-Jun-2015
			Comments			
Two multi-modal passenger terminals completed as technical specifications	<input type="checkbox"/>	Text	Value	Not yet built	Not yet built	Completed
			Date	31-May-2012	22-Mar-2013	30-Jun-2015
			Comments			
A website for city cluster eco-transport development and demonstration established and functioning	<input type="checkbox"/>	Text	Value	Not yet established	TA under procurement	Functional
			Date	31-May-2012	22-Mar-2013	30-Jun-2015
			Comments			
At least 5 national workshops for eco-transport knowledge exchange and experience dissemination held	<input type="checkbox"/>	Text	Value	0	2	5
			Date	31-May-2012	22-Mar-2013	30-Jun-2015
			Comments			
At least 150 central and local government officials, planners and designers trained for integrated transport policy, planning and design	<input type="checkbox"/>	Text	Value	0	40	150
			Date	31-May-2012	22-Mar-2013	30-Jun-2015
			Comments			

Data on Financial Performance (as of 15-Nov-2012)


Financial Agreement(s) Key Dates

Project	Ln/Cr/Tf	Status	Approval Date	Signing Date	Effectiveness Date	Original Closing Date	Revised Closing Date
P121263	TF-99421	Effective	18-May-2012	18-May-2012	20-Jun-2012	30-Jun-2015	30-Jun-2015

Disbursements (in Millions)

Project	Ln/Cr/Tf	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed
P121263	TF-99421	Effective	USD	4.80	4.80	0.00	0.40	4.40	8.00

Disbursement Graph



Key Decisions Regarding Implementation

There are no particular decisions.

Restructuring History

There has been no restructuring to date.

Related Projects

There are no related projects.