

Report No: ISR3412

Implementation Status & Results Egypt, Arab Republic of KUREIMAT SOLAR THERMAL HYBRID PROJECT (P050567)

Operation Name: KUREIMAT SOLAR THERMAL HYBRID PROJECT

Project Stage: Implementation

Seq.No: 8 Status: ARCHIVED

Last Modified Date: 07-Jun-2011

(P050567)

Country: Egypt, Arab Republic of

Approval FY: 2008

ountry: =9/pt, / mas / topus...o of

Product Line: Global Environment Project

Region: MIDDLE EAST AND NORTH AFRICA

Lending Instrument: Specific Investment Loan

Implementing Agency(ies): New and Renewable Energy Agency (NREA)

Key Dates

| Board Approval Date | 11-Dec-2007 | Original Closing Date 31-Oct-2011 | Planned Mid Term Review Date | Last Archived ISR Date 28-Jan-2011 |
|---------------------|-------------|-----------------------------------|------------------------------|------------------------------------|
| Effectiveness Date | 16-Dec-2007 | Revised Closing Date 31-Oct-2011 | Actual Mid Term Review Date | |

Global Environmental Objectives

Global Environmental Objective (from Project Appraisal Document)

The objective of the project is to contribute to an increase in the share of renewable energy in the Egyptian generation mix thereby contributing to the Governments aim of diversifying electric power production.

Has the Project Development Objective been changed since Board Approval of the Project?

Component(s)

| Component Name | Component Cost | |
|---|----------------|--|
| Design, Construction and Initial Operation of the Proposed Solar Combined Cycle Plant | 49.80 | |
| Capacity Building to NREA | 6.36 | |
| Environmental and Social Impact Management | 0.45 | |

Overall Ratings

| | Previous Rating | Current Rating |
|--------------------------------------|-----------------|----------------|
| Progress towards achievement of GEO | Satisfactory | Satisfactory |
| Overall Implementation Progress (IP) | Satisfactory | Satisfactory |
| Overall Risk Rating | | NA |

Implementation Status Overview

The construction work on both the solar island and combined cycle island has been completed and completion certificates issued. Combined operational testing is underway and expected by July 31, 2011.

Results



| | tal Objective Indicators | | | |
|---|------------------------------------|--------------------------|--------------------------|---|
| Indicator | | Baseline | Current | End Target |
| Indicator Name | | Value | Value | Value |
| Increase the share of solar-based power in the Egyptian energy mix | | 0 | 0 | 33.4 GWh |
| | | Date | Date | Date |
| | | 11-Dec-2007 | 06-Jun-2011 | 31-Oct-2011 |
| Туре | Unit of Measure | Comment | Comment | Comment |
| Custom Indicator | Text | | | |
| Indicator | | Baseline | Current | End Target |
| Indicator Name | | Value | Value | Value |
| Contribute to lower C | CO2 emissions in energy generation | 0 | 0 | 20,000 tons of CO2/year |
| | | Date | Date | Date |
| | | 11-Dec-2007 | 06-Jun-2011 | 31-Oct-2011 |
| Туре | Unit of Measure | Comment | Comment | Comment |
| Custom Indicator | stom Indicator Text | | | |
| Indicator | | Baseline | Current | End Target |
| Indicator Name | | Value | Value | Value |
| Support the development and demonstration of the operational viability of the ISCC configuration, and contribute to its replication. Type Unit of Measure | | Date 11-Dec-2007 Comment | Date 18-May-2011 Comment | Monitored during construction and operation of the plant will be reported on a quarterly basis and dissemination to be determined based in lessons learned during |
| Custom Indicator Text | | | | implementation |
| | | | | Date |
| | | | | 31-Oct-2011 |
| | | | | Comment |
| Indicator | | Baseline | Current | End Target |
| Indicator Name Solar output as a percentage of total energy produced in the hybrid plant | | Value | Value | Value |
| | | 0 | | 4% |
| | | Date | Date | Date |
| | | 11-Dec-2007 | 18-May-2011 | 31-Oct-2011 |
| Туре | Unit of Measure | Comment | Comment | Comment |
| Custom Indicator | Text | | | |



Indicator End Target Baseline Current Indicator Name Value Value Value Total electricity generated from the ISCC plant (GWh/year) 0 852 GWh Date Date Date 18-May-2011 11-Dec-2007 31-Oct-2011 Type Unit of Measure Comment Comment Comment **Custom Indicator** Text

| Intermediate Results Indicators Indicator | | Baseline | Current | End Target | |
|---|----------------------|--------------------------|---|---|--|
| Indicator Name Solar plant completed and operational with a generation capacity of about 20MW | | Value | Value | Value Plant is operational Date 31-Oct-2011 | |
| | | 0 Date 11-Dec-2007 | Plant is undergoing operational testing- solar island and the combined cycle island are completed | | |
| Type Custom Indicator | Unit of Measure Text | Comment | Date 06-Jun-2011 | Comment | |
| | | | Comment | | |

Data on Financial Performance (as of 07-Aug-2009)

| Financial | Agreement(s) | Key Dates |
|------------------|--------------|------------------|
|------------------|--------------|------------------|

| Project | Loan No. | Status | Approval Date | Signing Date | Effectiveness Date | Closing Date |
|---------|----------|-----------|---------------|--------------|--------------------|--------------|
| P050567 | TF-91289 | Effective | 16-Dec-2007 | 16-Dec-2007 | 16-Dec-2007 | 31-Oct-2011 |


Disbursements (in Millions)

| Project | Loan No. | Status | Currency | Original | Revised | Cancelled | Disbursed | Undisbursed | % Disbursed |
|---------|----------|-----------|----------|----------|---------|-----------|-----------|-------------|-------------|
| P050567 | TF-91289 | Effective | USD | 49.80 | 49.80 | 0.00 | 49.80 | 0.00 | 100.00 |

Disbursement Graph

Report No: ISR3412





Key Decisions Regarding Implementation

The project brings useful lessons for implementation of future concentrated Solar Power (CSP) Projects in MENA and need to be disseminated suitably among CSP practitioners in the region.

Restructuring History

There has been no restructuring to date.

Related Projects