Energy Sector Development Project (P144573)

EAST ASIA AND PACIFIC | Tuvalu | Energy & Extractives Global Practice | IBRD/IDA | Investment Project Financing | FY 2015 | Seq No: 3 | ARCHIVED on 09-Jun-2016 | ISR23306 |

Implementing Agencies: Tuvalu Electricity Corporation

Key Dates

Key Project Dates

Bank Approval Date:26-Jan-2015
Planned Mid Term Review Date:31-May-2017
Original Closing Date:31-Mar-2019

Effectiveness Date:06-May-2015
Actual Mid-Term Review Date:-Revised Closing Date:31-Mar-2019

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The project development objective (PDO) is to enhance Tuvalu's energy security by reducing its dependence on imported fuelfor power generation and by improving the efficiency and sustainability of its electricity system.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

Components

Name

Public Disclosure Authorized

Renewable Energy Investments:(Cost \$7.40 M)

Energy Efficiency Investments:(Cost \$1.20 M)

Technical Assistance and Project Management Support:(Cost \$0.50 M)

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	Satisfactory	Satisfactory
Overall Implementation Progress (IP)	Satisfactory	Satisfactory
Overall Risk Rating	Substantial	Substantial

Implementation Status and Key Decisions

The International Development Association (IDA) grant (grant number D0290-TV) and the Small Islands Developing States (SIDS) DOCK Support Program Multi Donor Trust Fund grant (grant number TF018949) were approved on January 26 and February 3, 2015, respectively. The Financing Agreement and Grant Agreement were signed on February 25, 2015, and the grants were declared effective on May 6, 2015. No disbursements have been made to date.

It is too early at this stage to report on progress towards achieving the project development objective (PDO) or on overall implementation progress. The first bidding document related to the procurement of prepaid meters is being finalized and will be issued early in June 2016.

Risks

Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance	Moderate	Moderate	Moderate
Macroeconomic	Substantial	Substantial	Substantial
Sector Strategies and Policies	Moderate	Moderate	Moderate
Technical Design of Project or Program	Substantial	Substantial	Substantial
Institutional Capacity for Implementation and Sustainability	Substantial	Substantial	Substantial
Fiduciary	Substantial	Substantial	Substantial
Environment and Social	Substantial	Substantial	Substantial
Stakeholders	Moderate	Moderate	Moderate
Other			
Overall	Substantial	Substantial	Substantial

Results

Project Development Objective Indicators

▶ Direct project beneficiaries (Number, Core)

Baseline Actual (Previous) Actual (Current) End Target

Value	0.00	0.00	0.00	1500.00
Date	30-Dec-2014	17-Nov-2015	24-May-2016	31-Mar-2019

▲ Female beneficiaries (Percentage, Core Supplement)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	50.00

▶ Projected lifetime fuel savings (Mega Joules (MJ), Core)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	15693382.00
Date	30-Dec-2014	17-Nov-2015	24-May-2016	31-Mar-2019

▶ Projected lifetime energy savings (Megawatt hour(MWh), Core)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	1724.00
Date	30-Dec-2014	17-Nov-2015	24-May-2016	31-Mar-2019

▶ Debtor days (Days, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	100.00		100.00	10.00
Date	30-Dec-2014		24-May-2016	31-Mar-2019

Overall Comments

Intermediate Results Indicators

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	1.13
Date	30-Dec-2014	17-Nov-2015	24-May-2016	31-Mar-2019

■ Generation Capacity of Renewable Energy constructed – Wind (Megawatt, Core Breakdown)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00		0.00	0.20
Date	30-Dec-2014		24-May-2016	31-Mar-2019

■ Generation Capacity of Renewable Energy constructed-Solar (Megawatt, Core Breakdown)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	0.93
Date	30-Dec-2014	17-Nov-2015	24-May-2016	31-Mar-2019

▶ Enable remote monitoring of RE Projects in 3 outer islands (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00		0.00	100.00
Date	30-Dec-2014		24-May-2016	31-Mar-2019

▶ Percentage of customers	with prepaid meters	(Percentage, Custom)	,
---------------------------	---------------------	----------------------	---

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00		0.00	100.00
Date	30-Dec-2014		24-May-2016	31-Mar-2019

▲ Prepaid Customers Feedback (Percentage, Custom Supplement)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	50.00

▶ Achievement of agreed Training Plan (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00		0.00	100.00
Date	30-Dec-2014		24-May-2016	31-Mar-2019

Overall Comments

Data on Financial Performance


Disbursements (by loan)

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	Disbursed
P144573	IDA-D0290	Effective	USD	7.00	7.00	0.00	0.36	6.39	5%
P144573	TF-18949	Effective	USD	2.10	2.10	0.00	0.12	1.98	6%

Key Dates (by loan)

Project	Loan/Credit/TF	Status	Approval Date	Signing Date	Effectiveness Date	Orig. Closing Date	Rev. Closing Date
P144573	IDA-D0290	Effective	26-Jan-2015	25-Feb-2015	06-May-2015	31-Mar-2019	31-Mar-2019
P144573	TF-18949	Effective	25-Feb-2015	25-Feb-2015	06-May-2015	31-Dec-2017	31-Dec-2017

Cumulative Disbursements



Restructuring History

There has been no restructuring to date.

Related Project(s)

There are no related projects.