PROCUREMENT
PLAN
General Information
Country:
India : Prepare:Program toEstablish Pilots for Access through Renewable Energy
General Information
Country:
India : Banks Approved Date of the Original Procurement Pilots

Banks Approved Date of the Original Pilots India Banks Approval Date of the Original Procurement Plan: 2016-12-27

Revised Plan Date(s): (comma delineated, leave blank if none) 2016-12-27

Prepare: Program to Establish Pilots for Access through Renewable Energy

Project ID: P144678 Revised Plan Date(s): (
Project Name: Prepare: Program to Establish Pilots for Access through Renev
Loan / Credit No:
Exocuting Agency(lee): Uttar Pradesh New Energy Development Agency (UPNEDA)

WORKS																												
Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docu		Prequal Evaluation	lification on Report	Draft Biddir / Justi	ng Document fication	Specific P Notice /	rocurement Invitation	Bidding Do		Proposal S Opening	ubmission / / Minutes	Bid Evaluat and Recom for A	mendation	Signed	Contract	Contract Co	mpletion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-UPNEDA-4802-CW-PPP / Design, Installation, Testing, Commissioning and Supply of power to the consumers through the PDN on BOOM basis including 10 years of mandator, O&M from the date of Commissioning of \$52kW solar Mmi-Grid Projects in Mainpuri, Ultar Pradesh.	y	Investment in solar mini-grids to provide access to electricity	Post	Public Private Partnership	Open - National	Single Stage - Two Errvelope		2,593,846.00	0.00	Pending Implementatio	ם				2016-12-27		2017-01-01				2017-02-15		2017-04-06		2017-05-07		2028-03-07	
IN-UPNEDA-4793-CW-PPP / Design, Installation, Testing, Commissioning and Supply of power to the consumers through the PDN on BOOM basis including 10 years of mandatory O&M from the date of Commissioning of 172-99k-W solar Mini-Grid Projects in Hamipur, Utar Pradesh.	1	Investment in solar mini-grids to provide access to electricity	Post	Public Private Partnership	Open - National	Single Stage - Two Envelope		797,954.00	0.00	Pending Implementatio	3				2016-12-27		2017-01-01				2017-02-15		2017-04-06		2017-05-07		2028-03-07	

300D8																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docui	ualification ments	Prequa Evaluation	lification on Report	Draft Biddin / Justif	ng Document lication	Specific Pr Notice / I	ocurement Invitation	Bidding Doc Issu	uments as ed	Proposal S Opening	ubmission / / Minutes	Bid Evalua and Recom for A	ion Report mendation ward	Signed (Contract	Contract C	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
																												_

N	ON CONSULTING SERVICES Activity Reference No. / Description Loan / Credit No. Component Review Type Method Market Approach Procurement Prequalification Estimated Actual Amount Process Draft Pre-qualification Prequalification Draft Bidding Document Specific Procurement Bidding Documents as Proposal Submission / Bid Evaluation Report and Recommendation Science Contract C																												
	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docum	ments	Evaluation	on Report	/ Justit	cation	Notice / Ir	nvitation	Issi	ned	Opening i	/ Minutes	for Av	vard			Contract Co	mpletion
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIR	WS .																										
Activity Reference No Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Expression No		Short List Request for	and Draft r Proposals			Opening of To Proposals / I		Evaluation of Prop	of Technical	Combined Report a Negotiate	nd Draft	Signed (Contract	Contract 0	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
																											$\overline{}$

INDIVIDUAL CONSUI	TANTS																	
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Invitation to Identified/Selected Consultant	Draft Negot Contrac		Signed Co	ontract	Contract Co	ompletion
										Planned	Actual	Planned Actual	Planned	Actual	Planned	Actual	Planned	Actual