PROCUREMENT
PLAN
Uzbekistan: Modernization and Upgrade of Transmission Substations
General Information
Country:
Uzbekistan
Banka Approval Date of the Original PreBasked Disp. Basked Country Basked Country Basked Country

Uzbekistan Banks Approval Date of the Original Procurement Plan: 2016-08-22
P156584 GPN Date(s): (comma delineated, leave blank if none) 2016-08-22
Modernization and Upgrade of Transmission Substations

Project ID: P156584
Project Name: Modernization and U
Loan / Credit No:
Executing Agency(les): JSC Uzbekenergo

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)																		
										Planned	Actual																

GOOD8 Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docu		Prequal Evaluation		Draft Biddin / Justif	ng Document lication	Specific P Notice /		Bidding Do	cuments as ued	Proposal S Opening	ubmission/		ation Report	Signed (Contract	Contract 0	Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MUTSICB-2016-2 / Procuremer of electrical equipment	at.	Component 1. Electricity Tr ansmission Substations Upgr ade	Prior	Request for Bids	Open - International	Single Stage - One Envelope		7,200,000.00	0.00	Pending Implementation					2016-08-22		2016-08-27				2016-10-08		2016-11-07		2016-12-12		2017-06-10	

NON CONSULTI																												
Activity Reference I Description	loan / Credit	lo. Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualit Documen		Prequali Evaluation			ng Document lication	Specific Pr Notice /	ocurement Invitation	Bidding Do		Proposal S Opening	ubmission / / Minutes	and Recor		Signed (Contract	Contract C	Completion
											Planned /	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTIN	NG FIRMS																											
Activity Refer Descrip	rence No./	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Expression Not		Short List Request fo		Request for as Is:		Opening of Proposals	Technical / Minutes	Evaluation of Prop	of Technical	Combined Report a Negotiated		Signed (Contract	Contract Co	ompletion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

INDIVIDUAL CONSUL	TANTS.																		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of R	teference	Invita Identified Cons	/Selected	Draft Ne Con		Signed (Contract	Contract C	ompletion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual