# **PMR Public Report**

| Operation Numb                        | er           | SU-L1039      |                      |                          |                     | Chief of                               | Operations Validati              | on Date           | 03/28/23   | 3                    |                   |                             |  |
|---------------------------------------|--------------|---------------|----------------------|--------------------------|---------------------|--|----------------------------------|-------------------|------------|----------------------|-------------------|-----------------------------|--|
| Year- PMR Cycle                       |              | Second peri   | od Jan-Dec 2022      |                          |                     | Division                               | Chief Validation Da              | te                | 04/17/23   | 3                    |                   |                             |  |
| Last Update                           |              | 03/27/23      |                      |                          |                     | Country Representative Validation Date |                                  |                   | 04/27/23   |                      |                   |                             |  |
| PMR Validation S                      | Stage        | Validated by  | y Representative     |                          |                     |  |                                  |                   |            |                      |                   |                             |  |
| <b>Basic Data</b>                     |              |               |                      |                          |                     |  |                                  |                   |            |                      |                   |                             |  |
| <b>Operation Prof</b>                 | ile          |               |                      |                          |                     |  |                                  |                   |            |                      |                   |                             |  |
| <b>Operation Name</b>                 |              | Support for   | the Implementation o | f the EBS Investment F   | Plan                | Loan Nu                                | mber                             |                   | 3403/OC    | -SU                  |                   |                             |  |
| Executing Agency                      | /            | NV ENERGIE    | E BEDRIJVEN SURINAM  | E                        |                     | Sector/S                               | Subsector                        |                   | ENERGY-    | ENERGY SECTOR REHAB  | ILITATION AND EFF | CIENCY                      |  |
|                                       |              | , ENERGIEBE   | EDRIJVEN SURINAME    |                          |                     |  |                                  |                   |            |                      |                   |                             |  |
| Team Leader                           |              | BALLON LO     | PEZ, SERGIO ENRIQUE  |                          |                     | Overall S                              | Stage                            |                   | Fully Disk | oursed               |                   |                             |  |
| <b>Operation Type</b>                 |              | Loan Opera    | tion                 |                          |                     | Country                                |                                  |                   | Suriname   | 2                    |                   |                             |  |
| Lending Instrume                      | ent          | Investment    | Loan                 |                          |                     | Converg                                | ence related Opera               | tion(s)           |            |                      |                   |                             |  |
| Borrower                              |              | REPUBLIC O    | F SURINAME           |                          |                     |  |                                  |                   |            |                      |                   |                             |  |
| <b>Environmental</b>                  | and Social S | afeguards     |                      |                          |                     |  |                                  |                   |            |                      |                   |                             |  |
| Impacts Category                      | /            | В             |                      |                          |                     | Was/We<br>reformu                      | ere the objective(s) (<br>lated? | of this operation | NO         |                      |                   |                             |  |
| Safeguard Perfor<br>Rating            | mance        |               |                      |                          |                     | Date of a                              | approval                         |                   |            |                      |                   |                             |  |
| Safeguard Perfor<br>Rating - Rational |              |               |                      |                          |                     |  |                                  |                   |            |                      |                   |                             |  |
| <b>Financial Data</b>                 |              |               |                      |                          |                     |  |                                  |                   |            |                      |                   |                             |  |
|                                       |              |               |                      | Total Cost and Source    | •                   |  |                                  |                   |            | Available Fund       | ds (US\$)         |                             |  |
| Operations                            | Origina      | al IDB        | Current IDB          | <b>Local Counterpart</b> | Co-Financing / Cour | ntry To                                | otal Original Cost               | Current IDB       | D          | Pisb. Amount to Date | % Disbursed       | <b>Undisbursed Amount</b>   |  |
| SU-L1039                              |              | 33,000,000    | 33,000,000           | 0                        |                     | 0                                      | 33,000,000                       | 33,00             | 00,000     | 33,000,000           | 100.00%           | -                           |  |
| Aggregated                            |              | 33,000,000    | 33,000,000           | 0                        |                     | 0                                      | 33,000,000                       | 33,00             | 00,000     | 33,000,000           | 0.00%             | -                           |  |
| <b>Expense Category</b>               | ories by Loa | n Contract (  | (cumulative values)  |                          |                     |  |                                  |                   |            |                      |                   |                             |  |
| Imp                                   | provement o  | of EBS Ope    | erations 1           |                          |                     |  |                                  |                   |            |                      |                   | sbursed Amount<br>disbursed |  |
|                                       | Cri          | itical Infras | structure 2          |                          |                     |  |                                  |                   | •          |                      |                   |                             |  |
|                                       | Adm          | in, M & E,    | auditing 3           |                          |                     |  |                                  |                   |            | _                    |                   |                             |  |
|                                       | 7 tdill      |               |                      |                          |                     |  |                                  |                   |            |                      |                   |                             |  |
|                                       |              | Contin        | gencies 4            |                          |                     |  |                                  |                   |            |                      |                   |                             |  |
|                                       |              |               | 0%                   | 20%                      | 4                   | 0%                                     | 609                              | <b>%</b>          | 80%        | 1009                 | %                 |                             |  |

Please note that inactive indicators and outputs are not displayed; totals in the actual cost table may not match the sum of the cost of the outputs displayed, due to the cost of inactive outputs.



### **RESULTS MATRIX**

### **General Development Objectives**

General Development Objectives Nbr. 0: A more reliable energy supply system.

### Observation:

|         | Indicator   | Unit of Measure | Baseline | Baseline Year | Expected<br>Year of<br>Achievement |   | EOP 2022 |
|---------|---|-----------------|----------|---------------|------------------------------------|---|----------|
| 0.0     | System Average Interruption Duration Index (SAIDI) for the EPAR | hours/client    | 18.5     | 2013          | 2022                               | Р | 16.2     |
|         | system.   |                 |          |               |                                    | Α | 4.9      |
| Dataila |   |                 |          |               |                                    |   |          |

### Details

Means of Verification: EPAR operator (EBS) data and reports

### Observations:

The General Development Objective indicator target is expected to be observed by the operation's "Fully Justified" date in Convergence (CO): No

| Pro-Gender | No | Pro-Ethnicity | No | CRF indicator |  |
|------------|----|---------------|----|---------------|--|
|            |    |               |    |               |  |

2



### **RESULTS MATRIX**

### **Specific Development Objectives**

**Specific Development Objectives Nbr. 0:** Strengthening in EBS's operational procedures and corporate performance.

### Observation:

|         | Indicator   | Unit of Measure | Baseline | Baseline Year |   | 2020 | 2021 | 2022 | EOP 2022 |
|---------|---|-----------------|----------|---------------|---|------|------|------|----------|
| 0.0     | EBS' business units trained on the                              | Business Units  | 0        | 2013          | Р | -    | -    | -    | 3        |
|         | operation, maintenance and updating of the new DMS/OMS and ERP. |                 |          |               | А | -    | -    | -    | 3        |
| Dotaile |   |                 |          |               |   |      |      |      |          |

Means of Verification: EBS technical reports; Inspection visits

Observations:

**Evaluation Methodology: -**

| Pro-Gender | No | Pro-Ethnicity | No | CRF indicator |  |
|------------|----|---------------|----|---------------|--|
|            |    |               |    |               |  |

CRF indicator

Specific Development Objectives Nbr. 1: Increased power delivery capacity.

Pro-Ethnicity No

### Observation:

|        | Indicator                            | Unit of Measure | Baseline | Baseline Year |   | 2020 | 2021 | 2022 | EOP 2022 |
|--------|--------------------------------------|-----------------|----------|---------------|---|------|------|------|----------|
| 1.0    | Substation F transformation capacity | MVA             | 7        | 2013          | Р | -    | -    | -    | 25       |
|        |                                      |                 |          |               | А | -    | -    | -    | 25       |
| D 4 11 |                                      |                 |          |               |   |      |      |      |          |

### **Details**

Means of Verification: EPAR operator (EBS) data and reports

Observations:

**Pro-Gender** No

**Evaluation Methodology: -**

|     | Indicator                               | Unit of Measure | Baseline | Baseline Year |   | 2020 | 2021 | 2022 | EOP 2022 |
|-----|---|-----------------|----------|---------------|---|------|------|------|----------|
| 1.1 | Substation Boma transformation capacity | MVA             | 0        | 2013          | Р | -    | -    | -    | 25       |
|     |   |                 |          |               | А | -    | -    | -    | 25       |

### **Details**

**Means of Verification:** EPAR operator (EBS) data and reports

Observations:

**Evaluation Methodology: -**

| Pro-Gender | No | Pro-Ethnicity | No | CRF indicator |  |
|------------|----|---------------|----|---------------|--|
|            |    |               |    |               |  |

### **OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS**

### Component Nbr. 1 Component 1 – Improvement of EBS' Operations.

|      |  |                 |       | PHYSICAL F | PROGRESS | FINANCIAL  | PROGRESS      |
|------|--|-----------------|-------|------------|----------|------------|---------------|
|      | Output   | Unit of Measure |       | 2022       | EOP 2022 | 2022       | EOP 2022      |
|      | Outage Management System (OMS) fully functional.                         | system          | Р     | -          | 1        | -          | 1,340,000     |
| 1.01 |  |                 | P (a) | -          | 1        | 295,753    | 2,387,984.59  |
|      |  |                 | А     | -          | 1        | 291,310.3  | 2,383,541.89  |
|      | Enterprise Resource Planning (ERP) platform procured and implemented.    | Platform        | Р     | -          | 1        | -          | 8,763,000     |
| 1.02 |  |                 | P (a) | 1          | 1        | 170,575.32 | 10,643,757.87 |
|      |  |                 | А     | 1          | 1        | 136,160.9  | 10,609,343.45 |
|      | Energy Efficiency Framework plan implemented.                            | Plan            | Р     | -          | 1        | -          | 2,000,000     |
| 1.03 |  |                 | P (a) | -          | 1        | -          | 599,225.25    |
|      |  |                 | А     | -          | 1        | 18,826     | 618,051.25    |
|      | Guidelines for the EBS transition to a new corporate structure designed. | Guidelines      | Р     | -          | 1        | -          | 750,000       |
| 1.04 |  |                 | P (a) | -          | 1        | 148,480.3  | 991,509.45    |
|      |  |                 | А     | -          | 1        | 149,374.05 | 992,403.2     |

## Component Nbr. 2 Component 2 – Critical Infrastructure.

|      |   |                              |       | PHYSICAL P | ROGRESS  | FINANCIAL PR | ROGRESS      |
|------|---|------------------------------|-------|------------|----------|--------------|--------------|
|      | Output  | Unit of Measure              |       | 2022       | EOP 2022 | 2022         | EOP 2022     |
|      | Upgraded Substation J procured and commissioned.  | Substation                   | Р     | -          | 1        | -            | 4,000,000    |
| 2.01 |   |                              | P (a) | -          | 1        | 614,591      | 4,911,040.1  |
|      |   |                              | А     | -          | 1        | 688,135.36   | 4,984,584.46 |
|      | Upgraded Substation F procured and commissioned.  | Substation                   | Р     | -          | 1        | -            | 4,000,000    |
| 2.02 |   |                              | P (a) | -          | 1        | 22,592       | 2,436,803.05 |
|      |   |                              | А     | -          | 1        | 45,189.17    | 2,459,400.22 |
|      | New Substation Boma procured and commissioned.  | Substation                   | Р     | -          | 1        | -            | 3,441,500    |
| 2.03 |   |                              | P (a) | -          | 1        | 489,398      | 2,684,343.84 |
|      |   |                              | А     | -          | 1        | 1,058,842.25 | 3,253,788.09 |
|      | Upgraded Substation E procured and commissioned.  | Substation                   | Р     | -          | 1        | -            | 2,791,500    |
| 2.04 |   |                              | P (a) | 1          | 1        | 758,034      | 2,094,044.93 |
|      |   |                              | А     | 1          | 1        | 975,352.48   | 2,311,363.41 |
|      | Km of new 33-kV transmission line between Substation Boma and Substation HL procured and installed. | Electricity transmission and | Р     | -          | 11       | -            | 1,696,000    |
| 2.05 |   | distribution lines (km)      | P (a) | -          | 11       | -            | 2,548,978.26 |
|      |   |                              | А     | -          | 11       | -            | 2,517,118.96 |
|      | Km of new 33-kV transmission line between Substation Boma and Substation E procured and installed.  | Electricity transmission and | Р     | -          | 15       | -            | 2,071,000    |
| 2.06 |   | distribution lines (km)      | P (a) | -          | 15       | -            | 2,269,133.93 |
|      |   |                              | А     | -          | 15       | -            | 2,066,225.18 |

| Other Cost                                       |       |              |               |
|--|-------|--------------|---------------|
| Administration, monitoring, evaluation, auditing | Р     |              | 700,000       |
|  | P (a) | 71,855       | 599,852.39    |
|  | А     | 276,182.5    | 804,179.89    |
| Contingencies                                    | Р     |              | 1,447,000     |
|  | P (a) | 76,443.49    | 76,443.49     |
|  | A     |              | 0             |
| Total Cost                                       |       |              |               |
| Total Cost                                       | Р     | 0            | 33,000,000    |
|  | P (a) | 2,647,722.11 | 32,243,117.15 |
|  | А     | 3,639,373.01 | 33,000,000    |

# **CHANGES TO THE MATRIX**

No information available for this section

### RISKS AND PLANNED RESPONSES

| RISKS AND PLAN | NNED RESPONSES   |                     |                                    |
|----------------|------------------|---------------------|------------------------------------|
| Risk ID        |                  | Risk Status         | Risk Taxonomy                      |
|                |                  | Inactive            | Goods, and Services                |
|                |                  |                     |                                    |
|                | Response Actions |                     |                                    |
| 1              |                  | Management Strategy | Status                             |
|                | 1.01             | MITIGATE            | ACTIVE                             |
|                |                  |                     |                                    |
|                |                  |                     |                                    |
| Risk ID        |                  | Risk Status         | Risk Taxonomy                      |
|                |                  | Inactive            | Institutional Environment          |
|                |                  |                     |                                    |
|                | Response Actions |                     |                                    |
| 2              |                  | Management Strategy | Status                             |
|                | 2                |                     |                                    |
|                |                  |                     |                                    |
|                |                  |                     |                                    |
| Risk ID        |                  | Risk Status         | Risk Taxonomy                      |
|                |                  | Inactive            | Economic and Financial Environment |
|                |                  |                     |                                    |
|                | Response Actions |                     |                                    |
| 3              |                  | Management Strategy | Status                             |
|                | 3.01             | MITIGATE            | INACTIVE                           |
|                |                  |                     |                                    |
|                |                  |                     |                                    |
| Risk ID        |                  | Risk Status         | Risk Taxonomy                      |
|                |                  | Inactive            | Planning                           |
|                |                  |                     |                                    |
|                | Response Actions |                     |                                    |
| 4              |                  | Management Strategy | Status                             |
|                | 4                |                     |                                    |

IMPLEMENTATION STATUS AND LEARNING

**Lesson Learned - Categories**