
PMR Public Report

Operation Number	GY-L1031	Chief of Operations Validation Date	05/01/23								
Year- PMR Cycle	Second period Jan-Dec 2022	Division Chief Validation Date	05/02/23								
Last Update	05/01/23	Country Representative Validation Date	05/12/23								
PMR Validation Stage	Validated by Representative										
Basic Data											
Operation Profile											
Operation Name	Road Network Upgrade and Expansion Program	Loan Number	2741/BL-GY, 2741/BL-GY-1, 2741/BL-GY-2, 2741/BL-GY-3								
Executing Agency	MINISTRY OF PUBLIC WORKS AND TRANSPORTATION, MINISTRY OF COMMUNITIES	Sector/Subsector	TRANSPORT-TRANSPORT NETWORKS CONNECTIVITY								
Team Leader	KOPELMAN, TATIANA MARIE	Overall Stage	Disbursing (From eligibility until all the Operations are closed)								
Operation Type	Loan Operation	Country	Guyana								
Lending Instrument	Investment Loan	Convergence related Operation(s)									
Borrower	COOPERATIVE REPUBLIC OF GUYANA										
Environmental and Socia	Il Safeguards										
Impacts Category	В	Was/Were the objective(s) of this operation reformulated?	YES								
Safeguard Performance Rating	Partially Satisfactory	Date of approval	12/07/17								
Safeguard Performance Rating - Rationale	Primary construction activities are approaching completion and many of the previous direct E&S impacts which resulted in poor performance ratings due to inadequate management and supervision are no longer prominent. Overall monitoring and enforcement by the EAs has shown marked improvement with the use of tools such as Captudata. However, there remains generally inconsistent contractor compliance in the implementation of required ESMPs, including enforcement of Covid-19 Protocols, and there are residual E&S issues or deliverables below standard which require attention for ongoing road works under Component 2; though grievance management has improved, there are also 2 unresolved grievances under this component.										

Financial Data

	Total Cost and Source						Available Funds (US\$)							
Operations	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disbursed	Undisbursed Amount					
GY-L1031	66,200,000	66,200,000	0	0	66,200,000	66,200,000	59,104,529.98	89.28%	7,095,470.02					
Aggregated	66,200,000	66,200,000	0	0	66,200,000	66,200,000	59,104,529.98	89.28%	7,095,470.02					

Expense Categories by Loan Contract (cumulative values)



Please note that inactive indicators and outputs are not displayed; totals in the actual cost table may not match the sum of the cost of the outputs displayed, due to the cost of inactive outputs.

RESULTS MATRIX

General Development Objectives

RESULTS MATRIX

Specific Development Objectives

Specific Development Objectives Nbr. 0: Outcome 1 for Comp 2: Reduction in actual time devoted to travel through the corridor reduced

Observation: Outcome for Component 2. Enhancement of Urban Road Network and Road Safety

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2024	EOP 2024
0.0	Vehicle travel time on Sheriff/Mandela	Minutes	16.33	2017	Р	-	-	-	-	-	-	-	-	-	7.51	-	7.51
					А	-	-	-	-	-	-	-	-	-	-	-	-

Details

Means of Verification: Report

Observations: WSG Final Evaluation report

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity No	CRF indicator																
		· ·																	
	Indicator			Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2024	EOP 2024
0.1	Annual veh	icle operation cost (passenger cars	only)	US\$millions	12.78	2017	Р	-	-	-	-	-	-	-	-	-	7.54	-	7.54
							А	-	-	-	-	-	-	-	-	-	-	-	-

Details

Means of Verification: Report

Observations: WSG Final Evaluation report

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	
	,		'		

Specific Development Objectives Nbr. 1: Outcome 1 for Comp 1: Property values of low income beneficiary households increased

Observation: Outcome for Component 1: Delivery of Quality Housing and Basic Infrastructure Solution

	Indicator	Unit of Measure	Baseline	Baseline Year		2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2024	EOP 2024
1.0	Property values in Sophia	Local currency per	8332.5	2017	Р	-	-	-	-	-	-	-	-	-	9,832.3	-	9,832.3
		square meter			A	-	-	-	-	-	-	-	-	-	-	-	-

Details

Means of Verification: Report

Observations: CHPA Final Impact Evaluation Report

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	
	*		·		

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

Component Nbr. 1 Component 1 - Delivery of quality housing and basic infrastructure solutions / Sub 1.1 Affordable and sustainable housing

				PHYSICAL P	ROGRESS	FINANCIAL	PROGRESS
	Output	Unit of Measure		2022	EOP 2024	2022	EOP 2024
	Subsidies on house improvement	Subsidies	Р	500	2,000	1,250,000	5,000,000
1.01			P (a)	582	987	1,455,000	3,368,630.22
			А	-	228	162,407	732,407
	Subsidies on core houses	Subsidies	Р	61	250	1,220,000	5,000,000
1.02			P (a)	121	323	2,420,000	6,869,451.3
			А	71	121	783,783.54	1,783,783.54

Component Nbr. 2 Component 1 - Sub 1.2 - Consolidation of existing housing schemes

				PHYSICAL PR	OGRESS	FINANCIAL P	ROGRESS
	Output	Unit of Measure		2022	EOP 2024	2022	EOP 2024
	Asphaltic concrete roads built	Km	Р	4.34	33.87	1,447,500	8,592,500
2.01			P (a)	8.6	36.44	2,150,000	8,592,500
			А	10.32	28.01	2,447,871	7,526,512
	Reinforced concrete drains built	Km	Р	1.82	13.89	425,000	2,500,000
2.02			P (a)	1.98	7.2	345,450	8,500,000
			А	2.13	5.2	6,185,525	6,276,700
	Reinforced concrete sidewalks	Km	Р	2.75	16.61	495,000	2,295,000
2.03	built		P (a)	1.71	5.36	181,090	2,295,000
			А	0.57	3.36	50,242	311,232
	Playgrounds Development built	Units	Р	1	6	266,666.66	1,200,000
2.04			P (a)	3	6	600,000	1,200,000
			А	_	1	116,164.61	296,164.61
	Coverage of street lighting provided	Poles	Р	58	341	96,250	412,500
2.05			P (a)	117	340	143,963	412,500
			А	50	162	78,105	257,811
	Report on Construction Supervision	Reports	Р	2	8	200,000	1,000,000
2.06			P (a)	1	5	200,000	1,000,000
			А	1	3	16,468.23	16,468.23

Component Nbr. 3 Component 1 - Sub 1.3 Implementation Support and Institutional Strengthening

				PHYSICAL	PROGRESS	FINANCIAL	PROGRESS
	Output	Unit of Measure		2022	EOP 2024	2022	EOP 2024
	Report on Adaptive Capacity Assessment for NDCs approved by CHPA	Report	Р	-	1	-	250,000
3.01			P (a)	-	1	75,000	250,000
			А	-	-	-	72,979
	Training workshops on project management and M&E held	workshops	Р	1	3	50,000	150,000
3.02			P (a)	1	4	120,000	150,000
			А	_	1	-	45,000
	Climate risk and urban data information system put online	system	Р	_	1	-	350,000
3.03			P (a)	1	1	160,000	350,000
			А	1	1	4,347.38	44,347.38
	Communications strategy report approved by	Report	Р	_	1	50,000	250,000
3.04			P (a)	1	1	22,500	250,000
			А	-	-	-	-

Component Nbr. 4 Component 2 - Enhancement of Urban Road Network and Road Safety

				PHYSICAL PR	OGRESS	FINANCIAL PR	OGRESS
	Output	Unit of Measure		2022	EOP 2024	2022	EOP 2024
	Sheriff/Mandela Rehabilitation, improvement and construction of roadway, construction of sidewalks,	Km	Р	-	7.1	3,000,000	31,000,000
4.01	bikeways, shoulder widening, construction and rehabilitation of bridges and culverts and street lights		P (a)	0.5	6.96	-	9,413,551
			A	0.36	6.96	2,213,677	9,213,677
	Road safety diagnostic and Action Plan approved	Plan	Р	-	1	-	500,000
4.02			P (a)	1	1	480,000	305,000
			A	-	-	6,000	26,000
	Drainage	Km	Р	-	-	-	-
4.03			P (a)	-	18.1	-	8,669,971.68
			A	0.1	18.1	-	8,669,971.68
	Road Sub-structure	Km	Р	-	-	-	-
4.04			P (a)	-	6.1	-	1,686,248.71
			A	_	6.1	-	1,686,248.71
	Shared sidewalk	Km	Р	_	-	-	-
4.05			P (a)	_	6.1	-	1,750,080.44
			А	_	6.1	-	1,750,080.44
	Pavement	Km	Р	_	-	-	-
4.06			P (a)	0.8	6.96	1,200,000	4,800,000
			А	0.09	6.96	-	4,800,000
	Street lights and Signals	Km	Р	-	-	-	-
4.07			P (a)	1.6	6.96	500,000	2,000,000
			А	3.8	6.96	-	2,000,000
	Construction of bridges	#	Р	_	-	-	-
4.08			P (a)	-	6	-	6,454,247.72
			A	3	6	-	6,454,247.72

Component Nbr. 5 Component 2 - Sub 2.3 Implementation Support and Institutional Strengthening

				PHYSICAL P	PROGRESS	FINANCIAL	PROGRESS
	Output	Unit of Measure		2022	EOP 2024	2022	EOP 2024
	Stakeholder engagement events held.	Events	Р	1	3	54,000	160,000
5.01	Original name: Stakeholder engagement activities completed (consultation with impacted stakeholders)		P (a)	1	15	96,000	64,000
			А	1	15	_	64,000
	Training workshops on transport planning, ICT management, quality and environmental safeguards held.	workshops	Р	2	6	40,000	140,000
5.02	Original name: Trainings on transport planning, ICT management, quality and environmental safeguards (2 each)		P (a)	2	3	68,000	72,000
			А	-	3	-	72,000
	Reports on Construction Supervision approved	Reports	Р	-	15	337,500	2,700,000
5.03			P (a)	-	46	1,298,174.43	1,843,045.71
			А	2	46	-	1,843,045.71

Component Nbr. 8 Routine Maintenance Management System

				PHYSICAL	PROGRESS	FINANCIAL	PROGRESS
	Output	Unit of Measure		2022	EOP 2024	2022	EOP 2024
	Roads under the RMMS.	Kilometers	Р	-	1,230	-	5,018,523.86
8.01			P (a)	_	1,230	-	5,018,523.86
			А	-	1,230	-	5,018,523.86

Component Nbr. 9 Audit, Monitoring and Evaluation

				FINANCIAL PROGRESS
	Output	Unit of Measure		EOP
	9.00		Р	-
9.00			P (a)	-
			А	-

Other Cost			
Audits, Monitoring Reports and Evaluations	Р		22,050
	P (a)	0	22,050
	А	0	22,050
Program Administration (WSG)	Р	250,000	500,000
	P (a)	180,710.25	249,289.75
	А	0	219,289.75
Program Administration(CH&PA)	Р	255,000	1,500,000
	P (a)	290,000	1,500,000
	А	105,593.18	735,144.18
Total Cost			
Total Cost	Р	9,436,916.66	71,218,523.86
	P (a)	11,985,887.68	79,764,040.39
	А	12,170,183.94	62,615,633.81

CHANGES TO THE MATRIX

Section	Name	Type of Change	Sub type	Modified By	Entered in System
Output	Asphaltic concrete roads built	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	TATIANAK	5/1/2023
			Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	TATIANAK	4/27/2023
	Climate risk and urban data information system put online	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	TATIANAK	5/1/2023
	Communications strategy report approved by	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	TATIANAK	5/1/2023
	Coverage of street lighting provided	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	TATIANAK	5/1/2023
			Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	TATIANAK	4/27/2023
	Playgrounds Development built	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	TATIANAK	5/1/2023
			Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	TATIANAK	4/27/2023
	Reinforced concrete drains built	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	TATIANAK	5/1/2023
			Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	TATIANAK	4/27/2023
	Reinforced concrete sidewalks built	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	TATIANAK	5/1/2023
			Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	TATIANAK	4/27/2023
	Report on Adaptive Capacity Assessment for NDCs approved by CHPA	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	TATIANAK	5/1/2023
	Report on Construction Supervision	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	TATIANAK	5/1/2023
			Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	TATIANAK	4/27/2023
	Road safety diagnostic and Action Plan approved	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	CLEVERNL	4/28/2023
	Sheriff/Mandela Rehabilitation, improvement and construction of roadway, construction of sidewalks, bikeways, shoulder widening, construction and rehabilitation of bridges and culverts and street lights	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	CLEVERNL	4/28/2023
	Subsidies on core houses	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	TATIANAK	5/1/2023
			Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	TATIANAK	4/27/2023
	Subsidies on house improvement	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	TATIANAK	5/1/2023
			Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	TATIANAK	4/27/2023
	Training workshops on project management and M&E held	Modify Output	Modify Financial EOP P(a) value - caused by a change in the Financial P(a).	TATIANAK	5/1/2023
			Modify Physical EOP P(a) value - caused by a change in the Physical P(a).	TATIANAK	4/27/2023

RISKS AND PLANNED RESPONSES

Risk ID	Risk Status		Risk Taxonomy
		Active	Political Environment
	Response Actions		
		Management Strategy	Status
	1.01	ACCEPT	ACTIVE
1	1.02	Management Strategy	Status
		ACCEPT	ACTIVE
		Management Strategy	Status
	1.03	ACCEPT	ACTIVE

Risk ID	Risk Status		Risk Taxonomy
		Active	Technical Design
	Response Actions		
2		Management Strategy	Status
	2.01	AVOID	COMPLETE

Risk ID	Risk Status		Risk Taxonomy
		Active	Economic and Financial Environment
	Response Actions		
		Management Strategy	Status
	3.01	ACCEPT	ACTIVE
3	3.02	Management Strategy	Status
		ACCEPT	ACTIVE
	3.03	Management Strategy	Status
		ACCEPT	ACTIVE
		1	

Risk ID	Risk Status		Risk Taxonomy
		Active	Human Resources
	Response Actions		
4		Management Strategy	Status
	4.01	MITIGATE	ACTIVE

Risk Status		Risk Taxonomy
	Active	Political Environment
Response Actions		
	Management Strategy	Status
5.01	AVOID	ACTIVE
	Risk Status	Risk Taxonomy
	Active	Political Environment
Response Actions		
	Management Strategy	Status
6.01	ACCEPT	COMPLETE
	5.01	Active Response Actions 5.01 Active Active AVOID AVOID Risk Status Active Response Actions Response Actions Management Strategy

Risk Status		Risk Taxonomy
	Active	Institutional Environment
Response Actions		
	Management Strategy	Status
7.01	ACCEPT	COMPLETE
7.02	Management Strategy	Status
	ACCEPT	COMPLETE
7.03	Management Strategy	Status
	ACCEPT	COMPLETE
	7.01 7.02	Active Response Actions 7.01 ACCEPT 7.02 ACCEPT ACCEPT ACCEPT ACCEPT ACCEPT ACCEPT ACCEPT

Risk ID	Risk Status		Risk Taxonomy
		Active	Human Resources
	Response Actions		
8		Management Strategy	Status
	8.01	MITIGATE	ACTIVE

Risk ID	Risk Status		Risk Taxonomy	
	Active		Human Resources	
	Response Actions			
9		Management Strategy	Status	
	9.01	MITIGATE	ACTIVE	

Risk ID		Risk Status	Risk Taxonomy
		Active	Human Resources
	Response Actions		
		Management Strategy	Status
	10.01	ACCEPT	COMPLETE
10	10.02	Management Strategy	Status
		ACCEPT	COMPLETE
	10.03	Management Strategy	Status
		ACCEPT	COMPLETE

Risk ID	Risk Status		Risk Taxonomy
	Active		Human Resources
	Response Actions		
11	11.01	Management Strategy	Status
		MITIGATE	ACTIVE

Risk ID	Risk Status		Risk Taxonomy	
	Active		Human Resources	
	Response Actions			
		Management Strategy	Status	
	12.01	ACCEPT	COMPLETE	
12	12.02	Management Strategy	Status	
		ACCEPT	COMPLETE	
	12.03	Management Strategy	Status	
		ACCEPT	COMPLETE	
Risk ID		Risk Status	Risk Taxonomy	

Risk ID		Risk Status	Risk Taxonomy
	Active		Risk Status Risk Taxonomy Active Environmental and Social Safeguards Management Strategy Status ACCEPT ACTIVE
	Response Actions		
13		Management Strategy	Status
	13.01	ACCEPT	ACTIVE

Risk ID		Risk Status	Risk Taxonomy
	Active		Environmental and Social Safeguards
	Response Actions		
		Management Strategy	Status
	14.01	ACCEPT	ACTIVE
14	14.02	Management Strategy	Status
		ACCEPT	COMPLETE
	14.03	Management Strategy	Status
		ACCEPT	COMPLETE

Risk ID	Risk Status Risk Taxo		Risk Taxonomy
	Active		Political Environment
	Response Actions		
15	15.01	Management Strategy	Status
		MITIGATE	ACTIVE

Risk ID	Risk Status		Risk Taxonomy
	Active		Technical Design
	Response Actions		
		Management Strategy	Status
	16.01	ACCEPT	ACTIVE
16		Management Strategy	Status
	16.02	ACCEPT	ACTIVE
		Management Strategy	Status
	16.03	ACCEPT	ACTIVE
Risk ID	Risk Status Risk Taxonomy		Risk Taxonomy
	Active		Internal Processes
	Response Actions		
17		Management Strategy	Status
	17.01	MITIGATE	ACTIVE

Risk ID	Risk Status		Risk Taxonomy
	Active		Social Environment
	Response Actions		
18	18.01	Management Strategy	Status
		ACCEPT	COMPLETE

Lesson Learned - Categories

Acquisitions and Procurement - Provider Performance and Supervision